Contract Number: C203394	Route: I-885, NC-147, NC-98
	US-70
Division: 5	County: Durham
TIP Number: U-0071	
Length: 4.009 miles	Federal Aid Number:
NCDOT Contact: Cameron D. Richards	NCDOT Contact No: (919)835-8200
Location Description: EAST END CONNECT	OR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN M.
FREEWAY) IN DURHA	Μ.
Contractor Name: DRAGADOS USA INC	
Contract Amount: \$141,949,500.00	Cost Overrun/Underrun: 9.53%
Work Began: 02/26/2015	Letting Date: 11/18/2014
Original Completion Date: 05/10/2020	Revised Completion Date:
Latest Payment Thru: 10/22/2018	Scheduled Progress: 71%
Latest Payment Date: 10/30/2018	Actual Progress: 71.85%
Contract Number (202402	Boutes CD 2220
Contract Number: C203492	Route: SR-2220
Division: 5	County: Durham
TIP Number: EB-4707B	
Length: 1.756 miles	Federal Aid Number: STPDA-0505(64)
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680
Location Description: SR-2220 (OLD CHAPE	L HILL ROAD) FROM SR-1113 (POPE ROAD) TO SR-1116
Contractor Name: FSC II LLC DBA FRED	
Contract Amount: \$7,295,544.75	Cost Overrun/Underrun: 5.7%
Work Began: 06/26/2017	Letting Date: 05/16/2017
Original Completion Date: 05/14/2019	Revised Completion Date:
Latest Payment Thru: 09/30/2018	Scheduled Progress: 84.3%
Latest Payment Date: 10/15/2018	Actual Progress: 73.04%
Country of Number 20002507	Deuter NO 55
Contract Number: C203567 Division: 5	Route: NC-55
	County: Durham
TIP Number: U-3308	
Length: 1.134 miles	Federal Aid Number: STP-55(20)
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680
Location Description: NC-55 (ALSTON AVE)	FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST).
Contractor Name: ZACHRY CONSTRUCT	
Contract Amount: \$39,756,916.81	Cost Overrun/Underrun: 3.5%
Work Began: 10/05/2016	
	Letting Date: 07/19/2016
Original Completion Date: 03/30/2020	Revised Completion Date: 07/16/2020
Latest Payment Thru: 10/15/2018	Revised Completion Date: 07/16/2020 Scheduled Progress: 46.1%
	Revised Completion Date: 07/16/2020
Latest Payment Thru: 10/15/2018 Latest Payment Date: 10/29/2018	Revised Completion Date: 07/16/2020 Scheduled Progress: 46.1% Actual Progress: 36.72%
Latest Payment Thru: 10/15/2018 Latest Payment Date: 10/29/2018 Contract Number: C203987	Revised Completion Date: 07/16/2020 Scheduled Progress: 46.1% Actual Progress: 36.72% Route: SR-1616
Latest Payment Thru: 10/15/2018 Latest Payment Date: 10/29/2018 Contract Number: C203987 Division: 5	Revised Completion Date: 07/16/2020 Scheduled Progress: 46.1% Actual Progress: 36.72%
Latest Payment Thru: 10/15/2018 Latest Payment Date: 10/29/2018 Contract Number: C203987 Division: 5 TIP Number: B-4943	Revised Completion Date: 07/16/2020 Scheduled Progress: 46.1% Actual Progress: 36.72% Route: SR-1616 County: Durham
Latest Payment Thru: 10/15/2018 Latest Payment Date: 10/29/2018 Contract Number: C203987 Division: 5 TIP Number: B-4943 Length: 0.18 miles	Revised Completion Date: 07/16/2020 Scheduled Progress: 46.1% Actual Progress: 36.72% Route: SR-1616 County: Durham Federal Aid Number: BRZ-1616(10)
Latest Payment Thru: 10/15/2018 Latest Payment Date: 10/29/2018 Contract Number: C203987 Division: 5 TIP Number: B-4943 Length: 0.18 miles NCDOT Contact: James M. Nordan, PE	Revised Completion Date: 07/16/2020 Scheduled Progress: 46.1% Actual Progress: 36.72% Route: SR-1616 County: Durham Federal Aid Number: BRZ-1616(10) NCDOT Contact No: (919)220-4680
Latest Payment Thru: 10/15/2018 Latest Payment Date: 10/29/2018 Contract Number: C203987 Division: 5 TIP Number: B-4943 Length: 0.18 miles NCDOT Contact: James M. Nordan, PE Location Description: BRIDGE #20 OVER DI/	Revised Completion Date: 07/16/2020 Scheduled Progress: 46.1% Actual Progress: 36.72% Route: SR-1616 County: Durham Federal Aid Number: BRZ-1616(10) NCDOT Contact No: (919)220-4680 AL CREEK ON SR-1616.
Latest Payment Thru: 10/15/2018 Latest Payment Date: 10/29/2018 Contract Number: C203987 Division: 5 TIP Number: B-4943 Length: 0.18 miles NCDOT Contact: James M. Nordan, PE Location Description: BRIDGE #20 OVER DI/ Contractor Name: FSC II LLC DBA FRED	Revised Completion Date: 07/16/2020 Scheduled Progress: 46.1% Actual Progress: 36.72% Route: SR-1616 County: Durham Federal Aid Number: BRZ-1616(10) NCDOT Contact No: (919)220-4680 AL CREEK ON SR-1616. SMITH COMPANY
Latest Payment Thru: 10/15/2018 Latest Payment Date: 10/29/2018 Contract Number: C203987 Division: 5 TIP Number: B-4943 Length: 0.18 miles NCDOT Contact: James M. Nordan, PE Location Description: BRIDGE #20 OVER DI/ Contractor Name: FSC II LLC DBA FRED Contract Amount: \$1,475,475.00	Revised Completion Date: 07/16/2020 Scheduled Progress: 46.1% Actual Progress: 36.72% Route: SR-1616 County: Durham Federal Aid Number: BRZ-1616(10) NCDOT Contact No: (919)220-4680 AL CREEK ON SR-1616. SMITH COMPANY Cost Overrun/Underrun: 1.97%
Latest Payment Thru: 10/15/2018 Latest Payment Date: 10/29/2018 Contract Number: C203987 Division: 5 TIP Number: B-4943 Length: 0.18 miles NCDOT Contact: James M. Nordan, PE Location Description: BRIDGE #20 OVER DI/ Contractor Name: FSC II LLC DBA FRED Contract Amount: \$1,475,475.00 Work Began: 05/07/2018	Revised Completion Date: 07/16/2020 Scheduled Progress: 46.1% Actual Progress: 36.72% Route: SR-1616 County: Durham Federal Aid Number: BRZ-1616(10) NCDOT Contact No: (919)220-4680 AL CREEK ON SR-1616. SMITH COMPANY Cost Overrun/Underrun: 1.97% Letting Date: 01/16/2018
Latest Payment Thru: 10/15/2018 Latest Payment Date: 10/29/2018 Contract Number: C203987 Division: 5 TIP Number: B-4943 Length: 0.18 miles NCDOT Contact: James M. Nordan, PE Location Description: BRIDGE #20 OVER DI/ Contractor Name: FSC II LLC DBA FRED Contract Amount: \$1,475,475.00 Work Began: 05/07/2018 Original Completion Date: 04/30/2019	Revised Completion Date: 07/16/2020 Scheduled Progress: 46.1% Actual Progress: 36.72% Route: SR-1616 County: Durham Federal Aid Number: BRZ-1616(10) NCDOT Contact No: (919)220-4680 AL CREEK ON SR-1616. SMITH COMPANY Cost Overrun/Underrun: 1.97% Letting Date: 01/16/2018 Revised Completion Date: 05/14/2019
Latest Payment Thru: 10/15/2018 Latest Payment Date: 10/29/2018 Contract Number: C203987 Division: 5 TIP Number: B-4943 Length: 0.18 miles NCDOT Contact: James M. Nordan, PE Location Description: BRIDGE #20 OVER DI/ Contractor Name: FSC II LLC DBA FRED Contract Amount: \$1,475,475.00 Work Began: 05/07/2018 Original Completion Date: 04/30/2019 Latest Payment Thru: 09/30/2018	Revised Completion Date: 07/16/2020 Scheduled Progress: 46.1% Actual Progress: 36.72% Route: SR-1616 County: Durham Federal Aid Number: BRZ-1616(10) NCDOT Contact No: (919)220-4680 AL CREEK ON SR-1616. SMITH COMPANY Cost Overrun/Underrun: 1.97% Letting Date: 01/16/2018 Revised Completion Date: 05/14/2019 Scheduled Progress: 82.1%
Latest Payment Thru: 10/15/2018 Latest Payment Date: 10/29/2018 Contract Number: C203987 Division: 5 TIP Number: B-4943 Length: 0.18 miles NCDOT Contact: James M. Nordan, PE Location Description: BRIDGE #20 OVER DI/ Contractor Name: FSC II LLC DBA FRED Contract Amount: \$1,475,475.00 Work Began: 05/07/2018 Original Completion Date: 04/30/2019	Revised Completion Date: 07/16/2020 Scheduled Progress: 46.1% Actual Progress: 36.72% Route: SR-1616 County: Durham Federal Aid Number: BRZ-1616(10) NCDOT Contact No: (919)220-4680 AL CREEK ON SR-1616. SMITH COMPANY Cost Overrun/Underrun: 1.97% Letting Date: 01/16/2018 Revised Completion Date: 05/14/2019
Latest Payment Thru: 10/15/2018 Latest Payment Date: 10/29/2018 Contract Number: C203987 Division: 5 TIP Number: B-4943 Length: 0.18 miles NCDOT Contact: James M. Nordan, PE Location Description: BRIDGE #20 OVER DI/ Contractor Name: FSC II LLC DBA FRED Contract Amount: \$1,475,475.00 Work Began: 05/07/2018 Original Completion Date: 04/30/2019 Latest Payment Thru: 09/30/2018 Latest Payment Date: 10/19/2018	Revised Completion Date: 07/16/2020 Scheduled Progress: 46.1% Actual Progress: 36.72% Route: SR-1616 County: Durham Federal Aid Number: BRZ-1616(10) NCDOT Contact No: (919)220-4680 AL CREEK ON SR-1616. SMITH COMPANY Cost Overrun/Underrun: 1.97% Letting Date: 01/16/2018 Revised Completion Date: 05/14/2019 Scheduled Progress: 82.1%
Latest Payment Thru: 10/15/2018 Latest Payment Date: 10/29/2018 Contract Number: C203987 Division: 5 TIP Number: B-4943 Length: 0.18 miles NCDOT Contact: James M. Nordan, PE Location Description: BRIDGE #20 OVER DI/ Contractor Name: FSC II LLC DBA FRED Contract Amount: \$1,475,475.00 Work Began: 05/07/2018 Original Completion Date: 04/30/2019 Latest Payment Thru: 09/30/2018 Latest Payment Date: 10/19/2018	Revised Completion Date: 07/16/2020 Scheduled Progress: 46.1% Actual Progress: 36.72% Route: SR-1616 County: Durham Federal Aid Number: BRZ-1616(10) NCDOT Contact No: (919)220-4680 AL CREEK ON SR-1616. SMITH COMPANY Cost Overrun/Underrun: 1.97% Letting Date: 01/16/2018 Revised Completion Date: 05/14/2019 Scheduled Progress: 82.1% Actual Progress: 72.74%
Latest Payment Thru: 10/15/2018 Latest Payment Date: 10/29/2018 Contract Number: C203987 Division: 5 TIP Number: B-4943 Length: 0.18 miles NCDOT Contact: James M. Nordan, PE Location Description: BRIDGE #20 OVER DI/ Contractor Name: FSC II LLC DBA FRED Contract Amount: \$1,475,475.00 Work Began: 05/07/2018 Original Completion Date: 04/30/2019 Latest Payment Thru: 09/30/2018 Latest Payment Date: 10/19/2018 Contract Number: C204087 Division: 5	Revised Completion Date: 07/16/2020 Scheduled Progress: 46.1% Actual Progress: 36.72% Route: SR-1616 County: Durham Federal Aid Number: BRZ-1616(10) NCDOT Contact No: (919)220-4680 AL CREEK ON SR-1616. SMITH COMPANY Cost Overrun/Underrun: 1.97% Letting Date: 01/16/2018 Revised Completion Date: 05/14/2019 Scheduled Progress: 82.1% Actual Progress: 72.74%
Latest Payment Thru: 10/15/2018 Latest Payment Date: 10/29/2018 Contract Number: C203987 Division: 5 TIP Number: B-4943 Length: 0.18 miles NCDOT Contact: James M. Nordan, PE Location Description: BRIDGE #20 OVER DI/ Contractor Name: FSC II LLC DBA FRED Contract Amount: \$1,475,475.00 Work Began: 05/07/2018 Original Completion Date: 04/30/2019 Latest Payment Thru: 09/30/2018 Latest Payment Date: 10/19/2018 Contract Number: C204087 Division: 5 TIP Number:	Revised Completion Date: 07/16/2020 Scheduled Progress: 46.1% Actual Progress: 36.72% Route: SR-1616 County: Durham Federal Aid Number: BRZ-1616(10) NCDOT Contact No: (919)220-4680 AL CREEK ON SR-1616. SMITH COMPANY Cost Overrun/Underrun: 1.97% Letting Date: 01/16/2018 Revised Completion Date: 05/14/2019 Scheduled Progress: 82.1% Actual Progress: 72.74% Route: US-70 County: Durham
Latest Payment Thru: 10/15/2018 Latest Payment Date: 10/29/2018 Contract Number: C203987 Division: 5 TIP Number: B-4943 Length: 0.18 miles NCDOT Contact: James M. Nordan, PE Location Description: BRIDGE #20 OVER DI/ Contractor Name: FSC II LLC DBA FRED Contract Amount: \$1,475,475.00 Work Began: 05/07/2018 Original Completion Date: 04/30/2019 Latest Payment Thru: 09/30/2018 Latest Payment Date: 10/19/2018 Contract Number: C204087 Division: 5 TIP Number: Length: 44.124 miles	Revised Completion Date: 07/16/2020 Scheduled Progress: 46.1% Actual Progress: 36.72% Route: SR-1616 County: Durham Federal Aid Number: BRZ-1616(10) NCDOT Contact No: (919)220-4680 AL CREEK ON SR-1616. SMITH COMPANY Cost Overrun/Underrun: 1.97% Letting Date: 01/16/2018 Revised Completion Date: 05/14/2019 Scheduled Progress: 82.1% Actual Progress: 72.74% Route: US-70 County: Durham Federal Aid Number:
Latest Payment Thru: 10/15/2018 Latest Payment Date: 10/29/2018 Contract Number: C203987 Division: 5 TIP Number: B-4943 Length: 0.18 miles NCDOT Contact: James M. Nordan, PE Location Description: BRIDGE #20 OVER DI/ Contractor Name: FSC II LLC DBA FRED Contract Amount: \$1,475,475.00 Work Began: 05/07/2018 Original Completion Date: 04/30/2019 Latest Payment Thru: 09/30/2018 Latest Payment Date: 10/19/2018 Contract Number: C204087 Division: 5 TIP Number: Length: 44.124 miles NCDOT Contact: Cameron D. Richards	Revised Completion Date: 07/16/2020 Scheduled Progress: 46.1% Actual Progress: 36.72% Route: SR-1616 County: Durham Federal Aid Number: BRZ-1616(10) NCDOT Contact No: (919)220-4680 AL CREEK ON SR-1616. SMITH COMPANY Cost Overrun/Underrun: 1.97% Letting Date: 01/16/2018 Revised Completion Date: 05/14/2019 Scheduled Progress: 82.1% Actual Progress: 72.74% Route: US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)835-8200
Latest Payment Thru: 10/15/2018 Latest Payment Date: 10/29/2018 Contract Number: C203987 Division: 5 TIP Number: B-4943 Length: 0.18 miles NCDOT Contact: James M. Nordan, PE Location Description: BRIDGE #20 OVER DI/ Contractor Name: FSC II LLC DBA FRED Contract Amount: \$1,475,475.00 Work Began: 05/07/2018 Original Completion Date: 04/30/2019 Latest Payment Thru: 09/30/2018 Latest Payment Date: 10/19/2018 Contract Number: C204087 Division: 5 TIP Number: Length: 44.124 miles NCDOT Contact: Cameron D. Richards Location Description: 1 SECTION OF US-70.	Revised Completion Date: 07/16/2020 Scheduled Progress: 46.1% Actual Progress: 36.72% Route: SR-1616 County: Durham Federal Aid Number: BRZ-1616(10) NCDOT Contact No: (919)220-4680 AL CREEK ON SR-1616. SMITH COMPANY Cost Overrun/Underrun: 1.97% Letting Date: 01/16/2018 Revised Completion Date: 05/14/2019 Scheduled Progress: 82.1% Actual Progress: 72.74% Route: US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)835-8200 AND 106 SECTIONS OF SECONDARY ROADS.
Latest Payment Thru: 10/15/2018 Latest Payment Date: 10/29/2018 Contract Number: C203987 Division: 5 TIP Number: B-4943 Length: 0.18 miles NCDOT Contact: James M. Nordan, PE Location Description: BRIDGE #20 OVER DI/ Contractor Name: FSC II LLC DBA FRED Contract Amount: \$1,475,475.00 Work Began: 05/07/2018 Original Completion Date: 04/30/2019 Latest Payment Thru: 09/30/2018 Latest Payment Date: 10/19/2018 Contract Number: C204087 Division: 5 TIP Number: Length: 44.124 miles NCDOT Contact: Cameron D. Richards Location Description: 1 SECTION OF US-70. Contractor Name: CAROLINA SUNROCK	Revised Completion Date: 07/16/2020 Scheduled Progress: 46.1% Actual Progress: 36.72% Route: SR-1616 County: Durham Federal Aid Number: BRZ-1616(10) NCDOT Contact No: (919)220-4680 AL CREEK ON SR-1616. SMITH COMPANY Cost Overrun/Underrun: 1.97% Letting Date: 01/16/2018 Revised Completion Date: 05/14/2019 Scheduled Progress: 82.1% Actual Progress: 72.74% Route: US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)835-8200 AND 106 SECTIONS OF SECONDARY ROADS. LLC
Latest Payment Thru: 10/15/2018 Latest Payment Date: 10/29/2018 Contract Number: C203987 Division: 5 TIP Number: B-4943 Length: 0.18 miles NCDOT Contact: James M. Nordan, PE Location Description: BRIDGE #20 OVER DI/ Contractor Name: FSC II LLC DBA FRED Contract Amount: \$1,475,475.00 Work Began: 05/07/2018 Original Completion Date: 04/30/2019 Latest Payment Thru: 09/30/2018 Latest Payment Date: 10/19/2018 Contract Number: C204087 Division: 5 TIP Number: Length: 44.124 miles NCDOT Contact: Cameron D. Richards Location Description: 1 SECTION OF US-70. Contractor Name: CAROLINA SUNROCK Contract Amount: \$7,054,264.20	Revised Completion Date: 07/16/2020 Scheduled Progress: 46.1% Actual Progress: 36.72% Route: SR-1616 County: Durham Federal Aid Number: BRZ-1616(10) NCDOT Contact No: (919)220-4680 AL CREEK ON SR-1616. SMITH COMPANY Cost Overrun/Underrun: 1.97% Letting Date: 01/16/2018 Revised Completion Date: 05/14/2019 Scheduled Progress: 82.1% Actual Progress: 72.74% Route: US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)835-8200 AND 106 SECTIONS OF SECONDARY ROADS. LLC Cost Overrun/Underrun: 15%
Latest Payment Thru: 10/15/2018 Latest Payment Date: 10/29/2018 Contract Number: C203987 Division: 5 TIP Number: B-4943 Length: 0.18 miles NCDOT Contact: James M. Nordan, PE Location Description: BRIDGE #20 OVER DI/ Contractor Name: FSC II LLC DBA FRED Contract Amount: \$1,475,475.00 Work Began: 05/07/2018 Original Completion Date: 04/30/2019 Latest Payment Thru: 09/30/2018 Latest Payment Date: 10/19/2018 Contract Number: C204087 Division: 5 TIP Number: Length: 44.124 miles NCDOT Contact: Cameron D. Richards Location Description: 1 SECTION OF US-70. Contract Name: CAROLINA SUNROCK Contract Amount: \$7,054,264.20 Work Began: 01/16/2018	Revised Completion Date: 07/16/2020 Scheduled Progress: 46.1% Actual Progress: 36.72% Route: SR-1616 County: Durham Federal Aid Number: BRZ-1616(10) NCDOT Contact No: (919)220-4680 AL CREEK ON SR-1616. SMITH COMPANY Cost Overrun/Underrun: 1.97% Letting Date: 01/16/2018 Revised Completion Date: 05/14/2019 Scheduled Progress: 82.1% Actual Progress: 72.74% Route: US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)835-8200 AND 106 SECTIONS OF SECONDARY ROADS. LLC Cost Overrun/Underrun: 15% Letting Date: 09/19/2017
Latest Payment Thru: 10/15/2018 Latest Payment Date: 10/29/2018 Contract Number: C203987 Division: 5 TIP Number: B-4943 Length: 0.18 miles NCDOT Contact: James M. Nordan, PE Location Description: BRIDGE #20 OVER DI/ Contractor Name: FSC II LLC DBA FRED Contract Amount: \$1,475,475.00 Work Began: 05/07/2018 Original Completion Date: 04/30/2019 Latest Payment Thru: 09/30/2018 Latest Payment Date: 10/19/2018 Contract Number: C204087 Division: 5 TIP Number: Length: 44.124 miles NCDOT Contact: Cameron D. Richards Location Description: 1 SECTION OF US-70. Contract Name: CAROLINA SUNROCK Contract Amount: \$7,054,264.20 Work Began: 01/16/2018 Original Completion Date: 11/15/2018	Revised Completion Date: 07/16/2020 Scheduled Progress: 46.1% Actual Progress: 36.72% Route: SR-1616 County: Durham Federal Aid Number: BRZ-1616(10) NCDOT Contact No: (919)220-4680 AL CREEK ON SR-1616. SMITH COMPANY Cost Overrun/Underrun: 1.97% Letting Date: 01/16/2018 Revised Completion Date: 05/14/2019 Scheduled Progress: 82.1% Actual Progress: 72.74% Route: US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)835-8200 AND 106 SECTIONS OF SECONDARY ROADS. LLC Cost Overrun/Underrun: 15% Letting Date: 09/19/2017 Revised Completion Date:
Latest Payment Thru: 10/15/2018 Latest Payment Date: 10/29/2018 Contract Number: C203987 Division: 5 TIP Number: B-4943 Length: 0.18 miles NCDOT Contact: James M. Nordan, PE Location Description: BRIDGE #20 OVER DI/ Contractor Name: FSC II LLC DBA FRED Contract Amount: \$1,475,475.00 Work Began: 05/07/2018 Original Completion Date: 04/30/2019 Latest Payment Thru: 09/30/2018 Latest Payment Date: 10/19/2018 Contract Number: C204087 Division: 5 TIP Number: Length: 44.124 miles NCDOT Contact: Cameron D. Richards Location Description: 1 SECTION OF US-70 Contract Name: CAROLINA SUNROCK Contract Amount: \$7,054,264.20 Work Began: 01/16/2018	Revised Completion Date: 07/16/2020 Scheduled Progress: 46.1% Actual Progress: 36.72% Route: SR-1616 County: Durham Federal Aid Number: BRZ-1616(10) NCDOT Contact No: (919)220-4680 AL CREEK ON SR-1616. SMITH COMPANY Cost Overrun/Underrun: 1.97% Letting Date: 01/16/2018 Revised Completion Date: 05/14/2019 Scheduled Progress: 82.1% Actual Progress: 72.74% Route: US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)835-8200 AND 106 SECTIONS OF SECONDARY ROADS. LLC Cost Overrun/Underrun: 15% Letting Date: 09/19/2017

Contract Number: C204167         SR: 1403, SR: 1407, SR: 1407, SR: 1404, SR: 1407, SR: 1407, SR: 1404, SR: 1407, S		
SR-1648, SR-1811, SR-1973 Division: 5 Country: Durham TP Number: Length: 24.77 miles Federal Aid Number: STATE FUNDED NCDOT Contact: James M. Nordan, PE NCDOT Contact Nore: (919)220-4680 Location Description: 51 SECTIONS OF SCOONDARY ROADS. Contractor Name: CARQLINA SUNROCK LLG Contract Amount: 50.00 Cost Overnun/Underrun: 0% Work Bagan: 090/12018 Latest Payment Thru: Scheduled Progress: 0% Latest Payment Thru: Scheduled Progress: 0% Contract Number: C204168 Route: Division: 5 Country: Durham TP Number: Length: 15.188 miles Federal Aid Number: STATE FUNDED NCDOT Contact Name: C204168 Contract Name: C204168 Contra	Contract Number: C204167	Route: SR-1118. SR-1407
TP Number: Length: 24.7 miles NCDOT Contact.James M. Nordan, PE NCDOT Contact.No. (919)220-4680 Location Description: 51 SECTIONS OF SECONDARY ROADS. Contract Amount: 50.00 Contract Amount: 50.00 Cost Overnu/Inderrum: 0% Work Began: 0801/2018 Latist Payment Th: 130/2019 Revised Completion Date: 05/15/2018 Original Completion Date: Latist Payment Date: Latist Payment Date: Contract Number: C204168 Division: 5 County: Durham TP Number: Latist Payment Date: Contract Number: C204168 Route: Division: 5 County: Durham TP Number: Latist Payment Date: Contract Number: C204168 Route: Division: 5 County: Durham TP Number: Latist Payment Date: 1130/2019 Revised Completion Date: Contract Amount: 55.334.770.46 Contract Amount: 55.334.770.46 Contract Amount: 55.334.770.48 Contract Amount: 55.334.770.48 Contract Amount: 55.334.770.48 Contract Amount: 55.334.770.48 Contract Amount: 55.334.770.48 Contract Amount: 55.334.770.48 Contract Amount: 55.729 Latist Payment Thi: 103/2019 Revised Completion Date: Division: 5 Contract Name: RACILMA SUNROCK LLC Contract Names: FARDUS-1155 County: Durham TP Number: F5729 Latist Payment Thi: 103/2019 Revised Completion Date: 1101/2018 Contract Names: RACILMA SUNROCK LLC Contract Names: RACILMA SUNROCK RACILMA SUNROCK LLC Contract Names: RACILMA SUNROCK LLC Contract Names: RACILMA SUNROCK RACILMA SUNROCK RACILMA SUNROCK RACILMA Nork Began: 00/13/2018 Contract Names: RACILMA SUNROCK RACILMA RACILMA		
Length: 24.77 miles         Federal Ald Number: STATE FUNDED           NCDOT Contact: Amese M. Nordan, PE         NCDOT Contact. No: (919)220-4680           Location Description: 51 SECTIONS OF SECONDARY ROADS.         Contract Amount: \$0.00           Contract Amount: \$0.00         Cost Overnmi/Underrun: 0%           Work Began: 0801/2018         Letting Date: 09515/2018           Latest Payment Date:         Actual Progress: 0%           Latest Payment Date:         Actual Progress: 0%           Latest Payment Date:         County: Durham           Division: 5         County: Durham           Division: 5         County: Durham           NCDOT Contact: Cameron D. Richards         NCDOT Contact: Cameron D. Richards           NCDOT Contact: Cameron D. Richards         NCDOT Contact: Cameron D. Richards           NCDOT Contact: Cameron D. Richards         NCDOT Contact: Cameron D. Richards           Norb Began: 07022018         Lating Date: 05/15/2018           Contract Mame: CAROLINA SUNROCK LLC         Cost Overrun/Underrun: 0.9%           Contract Number: DE00228         Route: 1.85           Contract Number: DE00228         Route: 1.85           Contract Number: DE00228         Route: 1.85           Contract Number: DE00228         County: Durham           TP Number: 1.6729         NCDOT Contact No: (919)220-4680 <td>Division: 5</td> <td>County: Durham</td>	Division: 5	County: Durham
NCDOT Contact X: (919)220-4680           Location Description: 15 SECTIONS OF SECONDARY NOADS.           Contract Amount: SO 00         Cost Overrun/Underrun::0%           Work Began: 00/01/2019         Revised Completion Date:           Interact Amount: So 00         Cost Overrun/Underrun::0%           Work Began: 00/01/2019         Revised Completion Date:           Latest Payment Thm:         Scheduled Progress: 0%           Latest Payment Date:         Actual Progress: 0%           Latest Payment Date:         Contract: Califies           Division: 5         County: Durham           Division: 5         County: Durham           Division: 5         Countact: Califies           Contract Number: SECTIONS OF SECONDARY ROADS.         Contract Amount: S0334,770.46           Cost Overrun/Underrun: 0.9%         Work Began: 07/02/2018         Lesting Date: 05/15/2018           Contract Amount: S3,34,770.46         Cost Overrun/Underrun:: 0.9%         Cost Overrun/Underrun:: 0.9%           Urgenet Date: 11/01/2019         Revised Completion Date:: 10.9%         Contract Number: DE00228           Contract Number: DE00228         Route: 145         Division: 5         County: Durham           TP Number: 1-5729         Length: 5.61 miles         Federal Aid Number: NHPP-0085(013)         NCDOT Contact: No: (1919220-4680           Locati	TIP Number:	·
NCDOT Contact X: (919)220-4680           Location Description: 15 SECTIONS OF SECONDARY NOADS.           Contract Amount: SO 00         Cost Overrun/Underrun::0%           Work Began: 00/01/2019         Revised Completion Date:           Interact Amount: So 00         Cost Overrun/Underrun::0%           Work Began: 00/01/2019         Revised Completion Date:           Latest Payment Thm:         Scheduled Progress: 0%           Latest Payment Date:         Actual Progress: 0%           Latest Payment Date:         Contract: Califies           Division: 5         County: Durham           Division: 5         County: Durham           Division: 5         Countact: Califies           Contract Number: SECTIONS OF SECONDARY ROADS.         Contract Amount: S0334,770.46           Cost Overrun/Underrun: 0.9%         Work Began: 07/02/2018         Lesting Date: 05/15/2018           Contract Amount: S3,34,770.46         Cost Overrun/Underrun:: 0.9%         Cost Overrun/Underrun:: 0.9%           Urgenet Date: 11/01/2019         Revised Completion Date:: 10.9%         Contract Number: DE00228           Contract Number: DE00228         Route: 145         Division: 5         County: Durham           TP Number: 1-5729         Length: 5.61 miles         Federal Aid Number: NHPP-0085(013)         NCDOT Contact: No: (1919220-4680           Locati	Length: 24.77 miles	Federal Aid Number: STATE FUNDED
Location Description: 51 SECTIONS OF SECONDARY ROADS. Contract Amount: 50.00 Work Began: 08/01/2018 Latest Payment Date: 11/30/2019 Revised Completion Date: Latest Payment Thru: Scheduled Progress: 0% Latest Payment Date: Contract Number: C204168 Route: Division: 5 Contract Amount: 55,334,770.46 Cost Overnun/Underrun: 0.9% Work Began: 07/02/2018 Latest Payment Date: 11/30/2019 Revised Completion Date: 11/30/2018 Revised Completion Date: 11/30/2018 Revised Completion Date: 11/30/2018 Revised Completion Date: 11/30/2018 Revised Completion Date: 11/01/2018 Revised Completion Date: 10/11/2017 Original Completion Date: 10/11/2018 Revised Completion Date: 10/11/2017 Contract Number: DE00248 Route: SR-16837 Division: 5 County: Durham TP Number: Latest Payment Thi: 10/12/2018 Revised Completion Date: 10/11/2017 Revised Completion Date: 10/11/2017	<b>.</b>	NCDOT Contact No: (919)220-4680
Contractor Name: CAROLINA SUNROCK LLC Contract Amounts 50:00 Original Completion Date: 1/30/2019 Revised Completion Date: 1/30/2019 Latest Payment Thru: Scheduled Progress: 0% Latest Payment Date: C204168 Original Completion Date: 1/30/2019 NCDOT Contact: Cameron D. Rehards NCDOT Contact: Market NCDOT Contact No: (919)820-820 Latest Payment Date: 11/01/2018 Actual Progress: 20.85% Contract Number: DE00228 Route: 1-85 DIVIsion: 5 Contract Number: 1-8729 Length: 5.61 miles Federal Aid Number: NHPP-0085(013) NCDOT Contact: James M. Nordan, PE NCDOT Contact: Names	Location Description: 51 SECTIONS OF SEC	
Work Began: 08/01/2018         Letting Date: 05/15/2018           Original Completion Date: 11/30/2019         Revised Completion Date:           Latest Payment Thru:         Scheduled Progress: 0%           Latest Payment Date:         Actual Progress: 0%           Contract Number:         County: Durham           TIP Number:         County: Durham           Length: 15.188 miles         Federal Ald Number: STATE FUNDED           NCDOT Contact: Cameron D. Richards         NCDOT Contact No: (919)355-8200           Location Description: 14 SECTIONS OF SECONDARY ROADS.         Contract Amount: 53,34,770.46           Contract Amount: 53,34,770.46         Cost Overrun/Underrun: 0.9%           Work Began: 07/02/2018         Letting Date: 05/15/2018           Original Completion Date: 11/07/2018         Scheduled Progress: 20.85%           Contract Number: DE00228         Route: 1-85           Division: 5         County: Durham           TIP Numbor: 1-5729         County: 20.4660           Location Description: 1-6550 TO EAST OF SART 20001         Contract Roum 15, 16569 TO EAST OF SART 20001           Contract Number: 1-5729         County: Durham           Location Description: 1-65720         Route: 1-85           Original Completion Date: 10/10/2018         Actual Progress: 100.10 DURHAM           Contract Number: 1-5729         C		
Work Began: 08/01/2018         Letting Date: 05/15/2018           Original Completion Date: 11/30/2019         Revised Completion Date:           Latest Payment Thru:         Scheduled Progress: 0%           Latest Payment Date:         Actual Progress: 0%           Contract Number:         County: Durham           TIP Number:         County: Durham           Length: 15.188 miles         Federal Ald Number: STATE FUNDED           NCDOT Contact: Cameron D. Richards         NCDOT Contact No: (919)355-8200           Location Description: 14 SECTIONS OF SECONDARY ROADS.         Contract Amount: 53,34,770.46           Contract Amount: 53,34,770.46         Cost Overrun/Underrun: 0.9%           Work Began: 07/02/2018         Letting Date: 05/15/2018           Original Completion Date: 11/07/2018         Scheduled Progress: 20.85%           Contract Number: DE00228         Route: 1-85           Division: 5         County: Durham           TIP Numbor: 1-5729         County: 20.4660           Location Description: 1-6550 TO EAST OF SART 20001         Contract Roum 15, 16569 TO EAST OF SART 20001           Contract Number: 1-5729         County: Durham           Location Description: 1-65720         Route: 1-85           Original Completion Date: 10/10/2018         Actual Progress: 100.10 DURHAM           Contract Number: 1-5729         C		
Original Completion Date: 11/30/2019       Revised Completion Date:         Latest Payment Thu:       Scheduled Progress: 0%         Latest Payment Date:       Actual Progress: 0%         Contract Number: C204168       Route: -         Division: 5       County: Durham         TIP Number:       Legith: 15.188 miles       Federal Aid Number: STATE FUNDED         NCDOT Contact: Cameron D. Richards       NCDOT Contact No: (919)835-8200         Location Description: 14 SECTIONS OF SECONDARY ROADS.       Contract Amount: 55.334.770.46         Contract Amount: 55.334.770.46       Cost Overnu/Underrun: 0.9%         Work Began: 070/202018       Letting Date: 05/15/2018         Original Completion Date: 11/30/2019       Revised Completion Date:         Latest Payment Thu:: 10/31/2018       Scheduled Progress: 20.85%         Contract Number: DE00228       Route: I-85         Division: 5       Country: Durham         TIP Number: I-5729       Length:: 61 miles         Location Description: 1-85 FROM US-15/501 TO EAST OF SR-1827 (MDLAND TERRACE RD) IN DURHAM         Contract Namet: NERSTATE IMPROVEMENT INC         Contract Namet: DE00248       Cost Overnu/Underrun: 57.41%         Latest Payment Thu:: 10/12/018       Actual Progress: 10.0%         Latest Payment Date: 11/01/2018       Costheter No: (919)2/20-4680		
Latest Payment Date:       Actual Progress: 0%         Contract Number:       Collision:         Division:       County: Durham         TIP Number:       Federal Ald Number: STATE FUNDED         NCDOT Contact:       Contract Number:         Contract Anumber:       Federal Ald Number: STATE FUNDED         NCDOT Contact:       Contract Number:         Contract Anount:       SS: CONDART ROADS.         Contract Anount:       SS: Contract Number:         Contract Anount:       SS: Contract Number:         Contract Number:       Contract Number:         Latest Payment Date:       I/07/2018         Contract Number:       Scheduled Progress: 20:85%         Contract Number:       Contract:         Latest Payment Date:       I/07/2018         Contract Number:       Scheduled Progress: 20:85%         Contract Number:       Scheduled Progress: 20:85%         Contract Number:       Scheduled Progress: 20:85%         Location Description:       Scheduled Progress: 20:85%         Contract Number:       Scheduled Progress: 20:85%         Location Description:       Scheduled Progress: 20:85%         Location Description:       Scheduled Progress: 20:85%         Location Description:       Scheduled Progress: 80:40%		
Latest Payment Date:         Actual Progress: 0%           Contract Number: C204168         Route:           Division: 5         County: Durham           TIP Number:         Longth: 15.188 miles         Federal Aid Number: STATE FUNDED           NCDOT Contact: Cameron D. Richards         NCDOT Contact No: (919)835-8200           Location Description: 14 SECTIONS OF SECONDARY ROADS.         Contract Amount: 55.334.770.46         Cost Overnu/Underrun: 0.9%           Work Began: 07/02/2018         Letting Date: 05/15/2018         Original Completion Date: 11/30/2019         Revised Completion Date:           Latest Payment Thm: 10/31/2018         Scheduled Progress: 21%         Latest Payment Thm: 10/31/2018         Scheduled Progress: 20.85%           Contract Number: DE00228         Route: 1.85         Country: Durham           TIP Number: 1-5729         Longth: 561 miles         Federal Aid Number: NHPP-0085(013)           NCDOT Contact: Aid-Miles: 11/01/2018         Route: 1.85         ROU US-14/80           Location Description: 185 FROM US-15/501 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM         Contract Name: 10/12/017           Original Completion Date: 11/01/2018         Route: 187         Route: 187           Contract Number: DE00248         Cost Overnu/Underrun: 57.41%         Lotst Payment Thm: 10/12/018           Contract Number: DE00248         Route: SR-1637         Divisio		•
Contract Number: C204168         Route:- Division: 5         County: Durham           TIP Number:         Length: 15.188 miles         Federal Aid Number: STATE FUNDED           NCDOT Contact: Cameron D. Richards         NCDOT Contact No: (919)835-8200           Location Description: 14 SECTIONS OF SECONDARY ROADS.         Contractor Name: CARCILNA SUNROCK LLC           Contract Amount: 53.34.770.4         Cost Overrun/Underrun: 0.9%           Work Began: 07/02/2018         Letting Date: 03/5/5/2018           Original Completion Date: 1/30/2019         Revised Completion Date:           Latest Payment Thru: 10/31/2018         Scheduled Progress: 21%           Latest Payment Thru: 10/31/2018         Scheduled Progress: 20.85%           Contract Number: DE00228         Route: 1-85           Division: 5         Country: Durham           TIP Number: 15729         Length: 56 fort IDES fort OF SR-1827 (MDLAND TERRACE RD) IN DURHAM           Contract Name: INTERSTATE IMPROVEMENT INC         Contract Amount: 54, 168, 265.78           Contract Amount: 54, 168, 265.78         Cost Overrun/Underrun: 57.41%           Work Began: 03/13/2018         Letting Date: 10/11/2017           Original Completion Date: 11/01/2018         Route: 38-1637           Division: 5         County: Durham           TIP Number: DE00248         Route: 38-1637           Division: 5		0
Division: 5     County: Durham       TIP Number:     Length: 15.188 miles     Federal Ald Number: STATE FUNDED       NCDOT Contact: Cameron D. Richards     NCDOT Contact No: (919)835-8200       Location Description: 14 SECTIONS OF SECONDARY ROADS.       Contract Arount: 53.34.770.46     Cost Overrun/Underrun: 0.9%       Work Began: 07/02/2018     Letting Date: 05/15/2018       Original Completion Date: 11/02/2019     Revised Completion Date:       Latest Payment Thu:: 10/31/2018     Scheduled Progress: 21%       Latest Payment Date: 11/07/2018     Actual Progress: 20.85%       Contract Number: DE00228     Route: I-85       Division: 5     Country: Unrham       TIP Number: I-5729     Route: I-85       Location Description: 1-85 FROM US-15/601 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM       Contract Name: INTERSTATE IMPROVEMENT INC       Contract Number: D202248     Route: SR-1637       Countract Number: D20248     Route: SR-1637       Division: 5     Country: Unrham       TIP Number:     NCDOT Contact: No: (919)20-4680       Location Description: BRIDGE #72 IN DURHAM COUNTY       Contract Numb		
TP Number:       Length: 15.188 miles       Federal Aid Number: STATE FUNDED         NCDOT Contact: Cameron D. Richards       NCDOT Contact No: (919)835.8200         Location Description: 14 SECTIONS OF SECONDARY ROADS.         Contract Name: CARQUIAS VUNROCK LLC         Contract Name: CARQUIAS VUNROCK LLC         Contract Name: 0702/2018       Letting Date: 05/15/2018         Latest Payment Thm: 10/31/2018       Scheduled Progress: 21%         Latest Payment Thm: 10/31/2018       Actual Progress: 20.85%         Contract Number: DE00228       Route: I-85         Division: 5       County: Durham         TP Number: I-5729       Length: 5.61 miles         Leagth: 5.61 miles       Federal Aid Number: NHPP-0085(013)         NCOOT Contact: Mames INSTATE IMPROVEMENT INC       Contract Nouther: 578         Contract Amount: 5.57.78       Cost Overrun/Underrun: 57.41%         Work Began: 03/13/2018       Letting Date: 10/11/2017         Original Completion Date:       11/01/2018         Latest Payment Thm:: 10/22018       Scheduled Progress: 100%         Latest Payment Thm:: 10/22018       Coutrust Number: 10/		
Length:         16.188 miles         Federal Aid Number: STATE FUNDED           NCDOT Contact: Cameron D, Richards         NCDOT Contact No: (919)835-8200           Location Description: 14 SECTIONS OF SECONDARY ROADS.         Contractor Name: CAROLINA SUNROCK LLC           Contract Anount: 53.34, 770.46         Cost Overrun/Underrun: 0.9%           Work Began: 07/02/2018         Letting Date: 05/15/2018           Original Completion Date:: 11/07/2018         Scheduled Progress: 20.85%           Contract Number: DE00228         Route: I-85           Division: 5         Country: Durham           TP Number:: I-5729         Route: I-85           Division: 5         Country: Durham           TP Number:: I-5729         NCDOT Contact No: (919)220-4680           Location Description: I-85 FROM US-15/501 TO EAST OF SR-1427 (MDLAND TERRACE RD) IN DURHAM           Contract Namo: S4, 168,265.78         Cost Overrun/Underrun: 57.41%           Work Began: 03/13/2018         Letting Date: 1011/2017           Original Completion Date: 11/01/2018         Revised Completion Date:           Latest Payment Thm:: 10/22018         Scheduled Progress: 100%           Latest Payment Bate: 11/01/2018         Actual Progress: 83.44%           Contract Number: DE00248         Route: SR-1637           Division: 5         Country: Durham           TP Number:		County: Durham
NCDOT Contact Cameron D. Richards         NCDOT Contact No: (919)835-8200           Location Description: 14 SECTIONS OF SECONDARY ROADS.         Contract Amount: 55,334,770.46         Cost Overrun/Underrun: 0.9%           Work Began: 07/02/2018         Letting Date: (5/15/2018)         Original Completion Date: 11/30/2019         Revised Completion Date:           Latest Payment Thru: 1031/2018         Scheduled Progress: 20.85%         Contract Number: DE00228         Route: I-85           Division: 5         County: Durham         TIP Number: I-5729         Route: I-85           Leagth: 5.61 miles         Federal Aid Number: NHPP-0085(013)         NCDOT Contact No: (919)220-4680           Location Description: I-85 FROM US-15/601 TO EAST OF SR-1827 (MDLAND TERRACE RD) IN DURHAM         Contract Amount: \$4,168,265.76         Cost Overrun/Underrun: 57.41%           Work Began: 03/13/2018         Revised Completion Date:         Latest Payment Thru: 10/2/2018         Scheduled Progress: 100%           Latest Payment Thru: 10/2/2018         Scheduled Progress: 100%         Latest Payment Thru: 10/2/2018         Scheduled Progress: 100%           Latest Payment Thru: 10/2/2018         Federal Aid Number: 15005.1032011         NCDOT Contact: Name N. Nordan, PE           NCDOT Contact: James M. Nordan, PE         NCDOT Contact No: (919)220-4680         Location Description: 5           Contract Number: DE00248         Route: S7-1637         Division: 5		
Location Description: 14 SECTIONS OF SECONDARY ROADS. Contract Amount: 55, 334, 770.46 Contract Amount: 55, 334, 770.46 Cost Overrun/Underrun: 0.9% Work Began: 07/02/2018 Original Completion Date: 11/30/2019 Revised Completion Date: Latest Payment Thru: 10/31/2018 Scheduled Progress: 21% Latest Payment Date: 11/07/2018 Routs: 1-85 Division: 5 Contract Number: DE00228 Routs: 1-85 Division: 5 Contract Number: DE00228 Routs: 1-85 Division: 5 Contract Number: 5729 Longt: 5.61 miles Roce Number: NHPP-0085(013) NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680 Location Description: 1-85 FROM US-15/501 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM Contractor Name: INTERSTATE IMPROVEMENT INC Contract Name: INTERSTATE IMPROVEMENT INC Contract Name: INTERSTATE IMPROVEMENT INC Contract Name: 10/12/2018 Revised Completion Date: 11/01/2018 Actual Progress: 100% Latest Payment Date: 11/01/2018 Revised Completion Date: Latest Payment Date: 11/01/2018 Revised Completion Date: Latest Payment Date: 11/01/2018 Actual Progress: 100% Latest Payment Date: 11/01/2018 Revised Completion Date: Latest Payment Date: 00/12/2019 Revised Completion Date: Latest Payment Date: 00/12/2019 Revised Completion Date: Latest Payment Date: 00/12/2019 Revised Completion Date: Latest Payment Date: 00/12/2018 Revised Completion Date: Latest Payment Date: 00/12/2018 Latest Payment Date: 00/22/2019 Revised Completion Date: 00/22/2018 Contract Number: DE00255 Rout: US-50/2 Contract Number: DE00255 Rout: US-50/2		
Contract Name: CAROLINA SUNROCK LLC Contract Amount: \$5.334,770.46 Cost Overrun/Underrun: 0.9% Work Began: 07/02/2018 Latest Payment Thru: 10/03/2019 Revised Completion Date: Latest Payment Thru: 10/03/2018 Scheduled Progress: 21% Latest Payment Date: 11/07/2018 Route: 1-85 Division: 5 Contract Number: DE00228 Route: 1-85 Division: 5 County: Durham TP Number: 1-5729 Length: 5.61 miles Pederal Aid Number: NHPP-0085(013) NCDOT Contact: James M. Nordan, PE NCDOT Contact: No: (919)220-4680 Location Description: 1-85 FROM US-15/501 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM Contract Amount: 54,168,265.78 Cost Overrun/Underrun: 57.41% Work Began: 03/13/2018 Latest Payment Date: 11/01/2018 Revised Completion Date: 11/01/2018 Actual Progress: 100% Latest Payment Date: 11/01/2018 Revised Completion Date: 10/11/2017 Original Completion Date: 11/01/2018 Revised Completion Date: 100% Latest Payment Date: 11/01/2018 Revised Completion Date: 0400 Contract Number: DE00248 Route: SR-1637 Division: 5 County: Durham TIP Number: Latest Payment Date: 01/11/2019 Revised Completion Date: 0400 Location Description: BRIDGE #72 IN DURHAM COUNTY Contract Number: DE00253 Route: - Division: 5 County: Durham TIP Number: 0400 Location Description: BRIDGE #72 IN DURHAM COUNTY Contract Number: DE00253 Route: - Division: 5 County: Durham TIP Number: W-5705K Lengt: 0 miles Revised Completion Date: Latest Payment Thru: 1007/2018 Scheduled Progress: 91.6% Contract Number: W-5705K Lengt: 0 miles NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680 Location Description: SR 1327 (GREGSON ST) AND LAMOND AVE Contract Number: W-5705K Lengt: 0 miles NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680 Location Description: SR 1327 (GREGSON ST) AND LAMOND AVE Contract Number:		
Contract Amount: \$5,334,770.46 Work Began: 07/02/018 Letting Date: 05/15/2018 Confginal Completion Date: 11/30/2019 Revised Completion Date: 11/30/2019 Contract Number: DE00228 Contract Number: DE00228 Contract Number: DE00228 Contract Number: DE00228 Contract Number: 5279 Lengti: 5.81 miles Federal Aid Number: NHPP-0085(013) NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680 Location Description: H36 FROM US-15/501 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM Contractor Name: INTERSTATE IMPROVEMENT INC Contractor Name: INTERSTATE IMPROVEMENT INC Contractor Name: INTERSTATE IMPROVEMENT INC Contract Number: DE00228 Contract Number: DE00220 Mork Began: 03/13/2018 Latest Payment Thru: 10/22/2018 Scheduled Progress: 100% Latest Payment Thru: 10/22/2018 Scheduled Progress: 83.44% Contract Number: DE00248 Route: SR-1637 Division: 5 County: Durham TIP Number: Length: 0.18 miles Federal Aid Number: 15005.1032011 NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680 Location Description: BRIDGE #72 IN DURHAM COUNTY Contract Number: DE00248 Route: SR-1637 Division: 5 County: Durham TIP Number: Length: 0.18 miles Federal Aid Number: 15005.1032011 NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680 Location Description: BRIDGE #72 IN DURHAM COUNTY Contract Number: DE00248 Contract Number: DE00253 Route: - Division: 5 County: Durham TIP Number: Latest Payment Thru: 1007/2018 Contract Number: DE00253 Route: - Division: SR 1327 (REGSON ST) AND LAWOND AVE Contract Number: DE00253 Original Completion Date: 0901/2018 Latest Payment Thru: 1007/2018 Contract Number: DE00255 Route: - Division: SR 1327 (REGSON ST) AND LAWOND AVE Contract Number: DE00255 Route: US-501 Latest Payment That: Latest Payment Thate: Actual Progress: 0% Latest Payment Tha	II	
Work Began: 07/02/2018       Letting Date: 05/15/2018         Original Completion Date: 11/30/2019       Revised Completion Date:         Latest Payment Thru: 10/31/2018       Scheduled Progress: 21%         Latest Payment Date: 11/07/2018       Actual Progress: 20.85%         Contract Number: DE00228       Route: 1-85         Division: 5       County: Durham         TIP Number: 1-5729       Ruber: 1-85         Logat: 5.61 miles       Federal Aid Number: NHPP-0085(013)         NCDOT Contact: James M. Nordan, PE       NCDOT Contact: 019/19/20-4680         Location Description: 1-85 FROM US-15/601 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM       Contract Name: INTERSTATE IMPROVEMENT INC         Contract Name: INTERSTATE IMPROVEMENT INC       Contract Name: INTERSTATE IMPROVEMENT INC         Contract Name: 11/01/2018       Revised Completion Date:         Latest Payment Thru: 10/22/2018       Scheduled Progress: 100%         Latest Payment Date: 11/01/2018       Route: SR-1637         Division: 5       Country: Durham         TIP Number:       Lengti: 0.18 miles         Location Description: BRIDGE #72 IN DURHAM COUNTY       Contract Name: DANE CONSTRUCTION INC         Contract Number: DANE CONSTRUCTION INC       Contract Name: DANE CONSTRUCTION INC         Contract Number: DE00253       Route: -         Division: 5		-
Original Completion Date: 11/07/2019       Revised Completion Date:         Latest Payment Date: 11/07/2018       Actual Progress: 20.85%         Contract Number: DE00228       Route: 1-85         Division: 5       County: Durham         TIP Number::1-5729       NCDOT Contact No: (919)220-4680         Location Description::1-85 FROM US-15/501 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM         Contract Amount: \$4, 168, 265.78       Cost Overrun/Underrun: 57.41%         Work Began: 03/13/2018       Letting Date: 10/11/2017         Original Completion Date: 11/01/2018       Revised Completion Date:         Latest Payment Thru: 10/22/2018       Scheduled Progress: 100%         Latest Payment Thru: 10/22/2018       Scheduled Progress: 100%         Latest Payment Thru: 10/22/2018       Scheduled Progress: 33.44%         Contract Number: DE00246       Route: SR-1637         Division: 5       County: Durham         TIP Number:       Length: 0.18 miles       Federal Ald Number: 15005.1032011         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: BRIDGE #21 N DURHAM COUNTY       Contract Name: DANE CONSTRUCTION INC         Contract Amount: \$1,123.051.10       Cost Overrun/Underrun: 4.21%         Work Began: 06/14/2018       Letting Date: 0/5/23/2018         Latest Payment Date		
Latest Payment Thru: 10/31/2018       Scheduled Progress: 21%         Latest Payment Date: 11/07/2018       Actual Progress: 20.85%         Contract Number: DE00228       Route: I-85         Division: 5       County: Durham         TIP Number: I-5729       Length: 5.61 miles         Length: 5.61 miles       Federal Aid Number: NHPP-0085(013)         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: I-85 FROM US-15/501 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM       Contractor Name: INTERSTATE IMPROVEMENT INC         Contract Amount: \$4,168,265.78       Cost Overrun/Underrun: 57.41%         Work Began: 03/13/2018       Letting Date: 10/11/2017         Original Completion Date: 11/01/2018       Revised Completion Date:         Latest Payment Thru: 10/22/2018       Scheduled Progress: 83.44%         Contract Number: DE00248       Route: SR-1637         Division: 5       County: Durham         TIP Number:       Length: 0.18 miles       Federal Aid Number: 15005.1032011         NCDOT Contact: James M. Nordan, PE       NCDO Contact No: (919)220-4680         Location Description: BRIDGE #72 IN DURHAM COUNTY       Contract Anount: \$1,123.051.10       Cost Overrun/Underrun: 4.21%         Work Began: 06/14/2018       Letting Date: 05/23/2018       Original Completion Date: 03/23/2018		-
Latest Payment Date: 11/07/2018       Actual Progress: 20.85%         Contract Number: DE00228       Route: 1-85         Division: 5       County: Durham         TIP Number: I-5729       NCDOT Contact No: (919)220-4680         Location Description: 1-85 FROM US-15/501 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM         Contract Amount: %4,168,265.78       Cost Overrun/Underrun: 57.41%         Work Began: 03/13/2018       Letting Date: 10/11/2017         Original Completion Date: 11/01/2018       Revised Completion Date:         Latest Payment Thru: 10/22/2018       Scheduldel Progress: 100%         Latest Payment Thru: 10/22/2018       Scheduldel Progress: 83.44%         Contract Number: DE00248       Route: SR-1637         Division: 5       County: Durham         TIP Number:       Elegen: 03/12/2018         Location Description: BRIDGE #72 IN DURHAM COUNTY       Contract Name: DANE CONSTRUCTION INC         Contract Name: DANE CONSTRUCTION INC       Contract Name: DANE CONSTRUCTION INC         Contract Name: DE00253       Route:         Original Completion Date: 05/23/2018       Actual Progress: 91.6%         Contract Number: DE00253       Route:         Division: 5       County: Durham         TIP Number: W-5705K       County: Durham         Latest Payment Thru: 1007/2018       Schedueld		•
Contract Number: DE00228         Route: I-85           Division: 5         County: Durham           TIP Number: I-5729         Length: 5.61 miles         Federal Aid Number: NHPP-0085(013)           NCDOT Contact: James M. Nordan, PE         NCDOT Contact No: (919)220-4680           Location Description: I-85 FROM US-15/501 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM         Contractor Name: INTERSTATE: IMPROVEMENT INC           Contract Amount: \$4,168,265.78         Cost Overrun/Underrun: 57.41%           Work Began: 03/13/2018         Revised Completion Date:           Latest Payment Thru: 10/22/2018         Scheduled Progress: 100%           Latest Payment Date: 11/0/12/018         Revised Completion Date:           Latest Payment Date: 11/0/12/018         Revised Completion Date:           Length: 0.18 miles         Federal Aid Number: 15005.1032011           NCDOT Contact: James M. Nordan, PE         NCDOT Contact No: (919)220-4680           Location Description: BRIDGE #72 IN DURHAM COUNTY         Contract Name: DANE CONSTRUCTION INC           Contract Name: DANE CONSTRUCTION INC         Contract Name: DANE CONSTRUCTION INC           Contract Number: DE00253         Revised Completion Date:           Latest Payment Thru: 1007/2018         Scheduled Progress: 100%           Latest Payment Date: 10/15/2018         Revised Completion Date:           Latest Payment Thru: 10007/2018	-	
Division: 5       County: Durham         TIP Number: I-5729       Lengti: 5.61 miles       Federal Aid Number: NHPP-0085(013)         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: I-85 FROM US-15/501 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM         Contractor Name: INTERSTATE IMPROVEMENT INC         Contractor Name: INTERSTATE IMPROVEMENT INC         Contract Amount: \$4, 168, 265.78       Cost Overrun/Underrun: 57.41%         Work Began: 03/13/2018       Letting Date: 11/11/2017         Original Completion Date: 11/01/2018       Revised Completion Date:         Latest Payment Thru: 10/22/2018       Scheduled Progress: 100%         Latest Payment Date: 11/01/2018       Revised Completion Date:         Latest Payment Date: 11/01/2018       Route: SR-1637         Division: 5       County: Durham         TIP Number:       Eogth: 0.18 miles       Federal Aid Number: 15005.1032011         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: BRIDGE #72 IN DURHAM COUNTY       Contract Name: DANE CONSTRUCTION INC         Contract Amount: \$1, 123.051.10       Cost Overrun/Underrun: 4.21%         Work Began: 06/14/2018       Letting Date: 05/23/2018         Original Completion Date: 03/21/2018       Scheduled Progress: 10.0%         L	Latest Payment Date: 11/07/2018	Actual Progress: 20.85%
Division: 5       County: Durham         TIP Number: I-5729       Lengti: 5.61 miles       Federal Aid Number: NHPP-0085(013)         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: I-85 FROM US-15/501 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM         Contractor Name: INTERSTATE IMPROVEMENT INC         Contractor Name: INTERSTATE IMPROVEMENT INC         Contract Amount: \$4, 168, 265.78       Cost Overrun/Underrun: 57.41%         Work Began: 03/13/2018       Letting Date: 11/11/2017         Original Completion Date: 11/01/2018       Revised Completion Date:         Latest Payment Thru: 10/22/2018       Scheduled Progress: 100%         Latest Payment Date: 11/01/2018       Revised Completion Date:         Latest Payment Date: 11/01/2018       Route: SR-1637         Division: 5       County: Durham         TIP Number:       Eogth: 0.18 miles       Federal Aid Number: 15005.1032011         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: BRIDGE #72 IN DURHAM COUNTY       Contract Name: DANE CONSTRUCTION INC         Contract Amount: \$1, 123.051.10       Cost Overrun/Underrun: 4.21%         Work Began: 06/14/2018       Letting Date: 05/23/2018         Original Completion Date: 03/21/2018       Scheduled Progress: 10.0%         L	Contract Number: DE00228	Route: 1-85
TIP Number: I-5729       Length: 5.61 miles       Federal Ald Number: NHPP-0085(013)         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: I-85 FROM US-15/501 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM         Contract Amount: \$4, 168, 265.78       Cost Overrun/Underrun: 57.41%         Work Began: 03/13/2018       Letting Date: 10/11/2017         Original Completion Date: 11/01/2018       Revised Completion Date:         Latest Payment Thru: 10/22/2018       Scheduled Progress: 100%         Latest Payment Thru: 10/22/2018       Scheduled Progress: 100%         Latest Payment Date: 11/01/2018       Route: SR-1637         Division: 5       County: Durham         TIP Number:       Length: 0.18 miles       Federal Ald Number: 15005.1032011         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: BRIDGE #72 IN DURHAM COUNTY       Contract Amount: \$1,123,051.10       Cost Overrun/Underrun: 4.21%         Work Began: 06/14/2018       Letting Date: 05/23/2018       Original Completion Date:       12/20/20/20/20/20/20/20/20/20/20/20/20/20		
Length: 5.61 miles       Federal Aid Number: NHPP-0085(013)         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No. (19)220-4680         Location Description: H&5 FROM US-15/501 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM         Contract Amount: \$4, 168, 265.78       Cost Overrun/Underrun: 57.41%         Work Began: 03/13/2018       Letting Date: 10/11/2017         Original Completion Date: 11/01/2018       Revised Completion Date:         Latest Payment Thru: 10/22/2018       Scheduled Progress: 100%         Latest Payment Date: 11/01/2018       Route: SR-1637         Division: 5       County: Durham         TIP Number:       Contract Nordan, PE         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: BRIDGE #72 IN DURHAM COUNTY       Contract Mount: \$1, 123,051.10         Contract Amount: \$1, 123,051.10       Cost Overrun/Underrun: 4.21%         Work Began: 06/14/2018       Letting Date: 05/23/2018         Original Completion Date: 10/07/2018       Scheduled Progress: 91.6%         Contract Number: DE00253       Route: -         Division: 5       County: Durham         TIP Number: 0       Kootan, PE       NCDOT Contact No: (919)220-4680         Location Description: BRIDGE #72 IN DURHAM COUNTY       Contract Number: DE00253       Route: -		county. Burnam
NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: 1-85 FROM US-15/501 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM       Contract RAD TERRACE RD) IN DURHAM         Contract Amount: \$4, 168, 265.78       Cost Overrun/Underrun: 57.41%         Work Began: 03/13/2018       Letting Date: 10/11/2017         Original Completion Date: 11/01/2018       Revised Completion Date:         Latest Payment Thru: 10/22/2018       Scheduled Progress: 100%         Latest Payment Date: 11/01/2018       Route: SR-1637         Division: 5       County: Durham         TIP Number:       Length: 0.18 miles         Length: 0.18 miles       Federal Aid Number: 15005.1032011         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: BRIDGE #72 IN DURHAM COUNTY       Contract Amount: \$1, 123,051.10         Contract Amount: \$1, 123,051.10       Cost Overrun/Underrun: 4.21%         Work Began: 06/14/2018       Letting Date: 05/23/2018         Original Completion Date: 03/21/2019       Revised Completion Date:         Latest Payment Thru: 10/07/2018       Scheduled Progress: 100%         Latest Payment Date: 10/15/2018       Actual Progress: 91.6%         Contract Number: DE00253       Route: -         Division: 5       Country: Durham         TIP Numb		Federal Aid Number: NHPP-0085(013)
Location Description: I-85 FROM US-15/501 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM Contractor Name: INTERSTATE IMPROVEMENT INC Contract Amount: \$4, 168, 265.78 Cost Overrun/Underrun: 57.41% Work Began: 03/13/2018 Letting Date: 10/11/2018 Revised Completion Date: Latest Payment Date: 11/01/2018 Contract Number: DE00248 Contract Number: DE00248 TIP Number: Length: 0.18 miles TIP Number: Length: 0.18 miles Contract Number: DE00248 Contract James M. Nordan, PE NCDOT Contact No: (919)220-4680 Location Description: BRIDGE #72 IN DURHAM COUNTY Contract Amount: \$1, 123, 051.10 Cost Overrun/Underrun: 4.21% Work Began: 06/14/2018 Latest Payment Date: 10/15/2018 Contract Number: DE00253 Route:- Division: 5 County: Durham TIP Number: N-5705K Length: 0. miles Federal Aid Number: HSIP-1327(006) NCDOT Contact: James M. Nordan, PE NCDOT Contact Number: DE00253 Route:- Division: 5 Country: Durham TIP Number: W-5705K Length: 0. miles Federal Aid Number: HSIP-1327(006) NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680 Location Description: SR 1327 (GREGSON ST) AND LAMOND AVE Contract Number: DE00253 NCU Contract Amount: \$1, 127 (GREGSON ST) AND LAMOND AVE Contract Amount: \$1, 00 Cost Overrun/Underrun: 0% Work Began: 09/01/2018 Latest Payment Thru: Scheduled Progress: 0% Latest Payment Thru: Scheduled Progress: 0%	<b>.</b>	
Contractor Name: INTERSTATE IMPROVEMENT INC         Contract Amount: \$4,168,265.78       Cost Overrun/Underrun: 57.41%         Work Began: 03/13/2018       Letting Date: 10/11/2017         Original Completion Date: 11/01/2018       Revised Completion Date:         Latest Payment Thru: 10/22/2018       Scheduled Progress: 100%         Latest Payment Date: 11/01/2018       Actual Progress: 83.44%         Contract Number: DE00248       Route: SR-1637         Division: 5       County: Durham         TIP Number:       Length: 0.18 miles       Federal Aid Number: 15005.1032011         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: BRIDGE #72 IN DURHAM COUNTY       Contract Amount: \$1,123,051.10       Cost Overrun/Underrun: 4.21%         Work Began: 06/14/2018       Letting Date: 05/23/2018       Original Completion Date:         Original Completion Date: 10/15/2018       Actual Progress: 100%         Latest Payment Thru: 10/07/2018       Scheduled Progress: 100%         Latest Payment Thru: 00/7/2018       Country: Durham         TIP Number: V5705K       Length: 0 miles       Federal Aid Number: HSIP-1327(006)         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: SR 1327 (GREGSON ST) AND LAMOND AVE       Contract Number: DE00253       Route: -		
Contract Amount: \$4,168,265.78Cost Overrun/Underrun: 57.41%Work Began: 03/13/2018Letting Date: 10/11/2017Original Completion Date: 11/01/2018Revised Completion Date:Latest Payment Thru: 10/22/2018Scheduled Progress: 100%Latest Payment Date: 11/01/2018Actual Progress: 83.44%Contract Number: DE00248Route: SR-1637Division: 5County: DurhamTIP Number:Edegraf Aid Number: 15005.1032011NCDOT Contact: James M. Nordan, PENCDOT Contact No: (919)220-4680Location Description: BRIDGE #72 IN DURHAM COUNTYContract Amount: \$1,123,051.10Contract Amount: \$1,123,051.10Cost Overrun/Underrun: 4.21%Work Began: 06/14/2018Letting Date: 05/23/2018Original Completion Date: 03/21/2019Revised Completion Date:Contract Number: DE00253Route: -Division: 5County: DurhamTIP Number: UP072018Actual Progress: 91.6%Contract Number: DE00253Route: -Division: 5County: DurhamTIP Number: W-5705KLength: 0 milesLength: 0 milesFederal Aid Number: HSIP-1327(006)NCDOT Contact: James M. Nordan, PENCDOT Contact No: (919)220-4680Location Description: SR 1327 (GREGSON ST) AND LAMOND AVEContract Amount: \$0.00Cost Overrun/Underrun: 0%Work Began: 09/01/2018Letting Date: 07/25/2018Original Completion Date: 02/28/2019Revised Completion Date:Contract Amount: \$0.00Cost Overrun/Underrun: 0%Work Began: 09/01/2018Letting Date: 07/25/2018Original Compl		
Work Began: 03/13/2018Letting Date: 10/11/2017Original Completion Date: 11/01/2018Revised Completion Date:Latest Payment Thru: 10/22/2018Scheduled Progress: 100%Latest Payment Date: 11/01/2018Actual Progress: 83.44%Contract Number: DE00248Route: SR-1637Division: 5County: DurhamTIP Number:Length: 0.18 milesLength: 0.18 milesFederal Aid Number: 15005.1032011NCDOT Contact: James M. Nordan, PENCDOT Contact No: (919)220-4680Location Description: BRIDGE #72 IN DURHAM COUNTYContract Amount: \$1,123,051.10Cost Overrun/Underrun: 4.21%Work Began: 06/14/2018Letting Date: 05/23/2018Original Completion Date: 03/21/2019Revised Completion Date:Latest Payment Thru: 10/07/2018Scheduled Progress: 100%Latest Payment Date: 10/15/2018Actual Progress: 91.6%Contract Number: DE00253Route: -Division: 5County: DurhamTIP Number: W-5705KNCDOT Contact No: (919)220-4680Location Description: SR 1327 (GREGSON ST), AND LAMOND AVEContract Name: TMAFFIC CONTROL DEVICES INCContract Amount: \$0.00Cost Overrun/Underrun: 0%Work Began: 09/01/2018Letting Date: 07/25/2018Original Completion Date:Latest Payment Thru:Scheduled Progress: 0%Latest Payment Thru:Scheduled Progress: 0%Latest Payment Thru:Scheduled Progress: 0%Latest Payment Thru:Scheduled Progress: 0%Latest Payment Thru:Scheduled Progress: 0%Contract Number: DE00255 <t< td=""><td></td><td></td></t<>		
Original Completion Date: 11/01/2018       Revised Completion Date:         Latest Payment Thru: 10/22/2018       Scheduled Progress: 100%         Latest Payment Date: 11/01/2018       Actual Progress: 83.44%         Contract Number: DE00248       Route: SR-1637         Division: 5       County: Durham         TIP Number:       Length: 0.18 miles       Federal Aid Number: 15005.1032011         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: BRIDGE #72 IN DURHAM COUNTY       Contract Amount: \$1,123,051.10       Cost Overrun/Underrun: 4.21%         Work Began: 06/14/2018       Letting Date: 05/23/2018       Original Completion Date: 03/21/2019         Revised Completion Date:       01/15/2018       Actual Progress: 100%         Latest Payment Date: 10/15/2018       Actual Progress: 91.6%         Contract Number: DE00253       Route: -         Division: 5       County: Durham         TIP Number: W-5705K       Length: 0 miles       Federal Aid Number: HSIP-1327(006)         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680       Location Description: S 1327 (GREGSON ST) AND LAMOND AVE         Contract Number: DE00253       Cost Overrun/Underrun: 0%       Cost Overrun/Underrun: 0%       Work Began: 09/01/2018       Letting Date: 07/25/2018         Original Completion Date:		
Latest Payment Thru: 10/22/2018       Scheduled Progress: 100%         Latest Payment Date: 11/01/2018       Actual Progress: 83.44%         Contract Number: DE00248       Route: SR-1637         Division: 5       County: Durham         TIP Number:       Length: 0.18 miles       Federal Aid Number: 15005.1032011         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: BRIDGE #72 IN DURHAM COUNTY       Contractor Name: DANE CONSTRUCTION INC         Contract Amount: \$1,123,051.10       Cost Overrun/Underrun: 4.21%         Work Began: 06/14/2018       Letting Date: 05/23/2018         Original Completion Date:       03/21/2019         Latest Payment Thru: 10/07/2018       Scheduled Progress: 91.6%         Contract Number: DE00253       Route: -         Division: 5       County: Durham         TIP Number: 0: 0: 5       Countact No: (9		-
Latest Payment Date: 11/01/2018       Actual Progress: 83.44%         Contract Number: DE00248       Route: SR-1637         Division: 5       County: Durham         TIP Number:       Length: 0.18 miles       Federal Aid Number: 15005.1032011         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: BRIDGE #72 IN DURHAM COUNTY       Contract No: (919)220-4680         Contract Amount: \$1,123,051.10       Cost Overrun/Underrun: 4.21%         Work Began: 06/14/2018       Letting Date: 05/23/2018         Original Completion Date: 03/21/2019       Revised Completion Date:         Latest Payment Thru: 10/07/2018       Scheduled Progress: 100%         Latest Payment Date: 10/15/2018       Actual Progress: 91.6%         Contract Number: DE00253       Route: -         Division: 5       County: Durham         TIP Number: W-5705K       Length: 0 miles         Length: 0 miles       Federal Aid Number: HSIP-1327(006)         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: SR 1327 (GREGSON ST) AND LAMOND AVE       Contract No: (919)220-4680         Contract Name: TRAFFIC CONTROL DEVICES INC       Contract Amount: \$0.00         Contract Amount: \$0.00       Cost Overrun/Underrun: 0%         Work Began: 09/01/2018       Le		•
Contract Number: DE00248       Route: SR-1637         Division: 5       County: Durham         TIP Number:       Length: 0.18 miles       Federal Aid Number: 15005.1032011         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: BRIDGE #72 IN DURHAM COUNTY       Contract Name: DANE CONSTRUCTION INC         Contract Amount: \$1,123,051.10       Cost Overrun/Underrun: 4.21%         Work Began: 06/14/2018       Letting Date: 05/23/2018         Original Completion Date: 03/21/2019       Revised Completion Date:         Latest Payment Thru: 10/07/2018       Scheduled Progress: 100%         Latest Payment Date: 10/15/2018       Actual Progress: 91.6%         Contract Number: DE00253       Route: -         Division: 5       County: Durham         TIP Number: W-5705K       Length: 0 miles         Length: 0 miles       Federal Aid Number: HSIP-1327(006)         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: SR 1327 (GREGSON ST) AND LAMOND AVE       Contract Numuer: TRAFFIC CONTROL DEVICES INC         Contract Name: TRAFFIC CONTROL DEVICES INC       Contract Amount: \$0.00       Cost Overrun/Underrun: 0%         Work Began: 09/01/2018       Letting Date: 07/25/2018       Original Completion Date: 02/28/2019         Revised Completion Date:<	-	-
Division: 5       County: Durham         TIP Number:       Length: 0.18 miles       Federal Aid Number: 15005.1032011         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: BRIDGE #72 IN DURHAM COUNTY       Contractor Name: DANE CONSTRUCTION INC         Contract Amount: \$1,123,051.10       Cost Overrun/Underrun: 4.21%         Work Began: 06/14/2018       Letting Date: 05/23/2018         Original Completion Date: 03/21/2019       Revised Completion Date:         Latest Payment Thru: 10/07/2018       Scheduled Progress: 100%         Latest Payment Date: 10/15/2018       Actual Progress: 91.6%         Contract Number: DE00253       Route: -         Division: 5       County: Durham         TIP Number: W-5705K       Length: 0 miles         Length: 0 miles       Federal Aid Number: HSIP-1327(006)         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: SR 1327 (GREGSON ST) AND LAMOND AVE       Contract Name: TRAFFIC CONTROL DEVICES INC         Contract Name: 09/01/2018       Letting Date: 07/25/2018         Original Completion Date: 02/28/2019       Revised Completion Date:         Vork Began: 09/01/2018       Letting Date: 07/25/2018         Original Completion Date: 02/28/2019       Revised Completion Date:		
TIP Number:         Length: 0.18 miles       Federal Aid Number: 15005.1032011         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: BRIDGE #72 IN DURHAM COUNTY       Contractor Name: DANE CONSTRUCTION INC         Contract Amount: \$1,123,051.10       Cost Overrun/Underrun: 4.21%         Work Began: 06/14/2018       Letting Date: 05/23/2018         Original Completion Date: 03/21/2019       Revised Completion Date:         Latest Payment Thru: 10/07/2018       Scheduled Progress: 100%         Latest Payment Date: 10/15/2018       Actual Progress: 91.6%         Contract Number: DE00253       Route: -         Division: 5       County: Durham         TIP Number: W-5705K       Length: 0 miles         Location Description: SR 1327 (GREGSON ST) AND LAMOND AVE       Contract Number: TRAFFIC CONTROL DEVICES INC         Contract Name: TRAFFIC CONTROL DEVICES INC       Cost Overrun/Underrun: 0%         Work Began: 09/01/2018       Letting Date: 07/25/2018         Original Completion Date: 02/28/2019       Revised Completion Date:         Latest Payment Thru:       Scheduled Progress: 0%         Latest Payment Thru:       Scheduled Progress: 0%         Location Description: SR 1327 (GREGSON ST) AND LAMOND AVE       Contract Number: D2/28/2019         Contract Number: D2/28/2019 <td></td> <td></td>		
Length: 0.18 milesFederal Aid Number: 15005.1032011NCDOT Contact: James M. Nordan, PENCDOT Contact No: (919)220-4680Location Description: BRIDGE #72 IN DURHAM COUNTYContract Name: DANE CONSTRUCTION INCContract Amount: \$1,123,051.10Cost Overrun/Underrun: 4.21%Work Began: 06/14/2018Letting Date: 05/23/2018Original Completion Date: 03/21/2019Revised Completion Date:Latest Payment Thru: 10/07/2018Scheduled Progress: 100%Latest Payment Date: 10/15/2018Route: -Division: 5County: DurhamTIP Number: W-5705KRoute: -Length: 0 milesFederal Aid Number: HSIP-1327(006)NCDOT Contact: James M. Nordan, PENCDOT Contact No: (919)220-4680Location Description: SR 1327 (GREGSON ST) AND LAMOND AVEContract Amount: \$0.00Cost Overrun/Underrun: 0%Work Began: 09/01/2018Letting Date: 07/25/2018Original Completion Date: 02/28/2019Revised Completion Date:Latest Payment Thru:Scheduled Progress: 0%Latest Payment Date:Actual Progress: 0%Latest Payment D		County: Durham
NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: BRIDGE #72 IN DURHAM COUNTY       Contract Name: DANE CONSTRUCTION INC         Contract Amount: \$1,123,051.10       Cost Overrun/Underrun: 4.21%         Work Began: 06/14/2018       Letting Date: 05/23/2018         Original Completion Date: 03/21/2019       Revised Completion Date:         Latest Payment Thru: 10/07/2018       Scheduled Progress: 100%         Latest Payment Date: 10/15/2018       Actual Progress: 91.6%         Contract Number: DE00253         Route: -       Division: 5         Division: 5       County: Durham         TIP Number: W-5705K       Length: 0 miles         Location Description: SR 1327 (GREGSON ST) AND LAMOND AVE       Contract Name: TRAFFIC CONTROL DEVICES INC         Contract Amount: \$0.00       Cost Overrun/Underrun: 0%         Work Began: 09/01/2018       Letting Date: 07/25/2018         Original Completion Date: 02/28/2019       Revised Completion Date:         Latest Payment Thru:       Scheduled Progress: 0%         Latest Payment Thru:       Scheduled Progress: 0%         Latest Payment Thru:       Scheduled Progress: 0%         Contract Number: DE00255       Route: US-501		
Location Description: BRIDGE #72 IN DURHAM COUNTY         Contractor Name: DANE CONSTRUCTION INC         Contract Amount: \$1,123,051.10       Cost Overrun/Underrun: 4.21%         Work Began: 06/14/2018       Letting Date: 05/23/2018         Original Completion Date: 03/21/2019       Revised Completion Date:         Latest Payment Thru: 10/07/2018       Scheduled Progress: 100%         Latest Payment Date: 10/15/2018       Actual Progress: 91.6%         Contract Number: DE00253       Route: -         Division: 5       County: Durham         TIP Number: W-5705K       Length: 0 miles         Length: 0 miles       Federal Aid Number: HSIP-1327(006)         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: SR 1327 (GREGSON ST) AND LAMOND AVE       Contract Amount: \$0.00         Contract Amount: \$0.00       Cost Overrun/Underrun: 0%         Work Began: 09/01/2018       Letting Date: 07/25/2018         Original Completion Date: 02/28/2019       Revised Completion Date:         Latest Payment Thru:       Scheduled Progress: 0%	-	
Contractor Name: DANE CONSTRUCTION INC Contract Amount: \$1,123,051.10Cost Overrun/Underrun: 4.21% Work Began: 06/14/2018Work Began: 06/14/2018Letting Date: 05/23/2018Original Completion Date: 03/21/2019Revised Completion Date: Latest Payment Thru: 10/07/2018Latest Payment Thru: 10/07/2018Scheduled Progress: 100% Latest Payment Date: 10/15/2018Contract Number: DE00253Route: - County: DurhamDivision: 5County: DurhamTIP Number: W-5705K Length: 0 milesFederal Aid Number: HSIP-1327(006)NCDOT Contact: James M. Nordan, PENCDOT Contact No: (919)220-4680Location Description: SR 1327 (GREGSON ST) AND LAMOND AVE Contract Name: TRAFFIC CONTROL DEVICES INC Contract Amount: \$0.00Cost Overrun/Underrun: 0% Work Began: 09/01/2018Original Completion Date: 02/28/2019Revised Completion Date: Contract Payment Thru: Scheduled Progress: 0% Latest Payment Date:Contract Number: DE00255Route: US-501		
Contract Amount: \$1,123,051.10Cost Overrun/Underrun: 4.21%Work Began: 06/14/2018Letting Date: 05/23/2018Original Completion Date: 03/21/2019Revised Completion Date:Latest Payment Thru: 10/07/2018Scheduled Progress: 100%Latest Payment Date: 10/15/2018Actual Progress: 91.6%Contract Number: DE00253Route: -Division: 5County: DurhamTIP Number: W-5705KLength: 0 milesLength: 0 milesFederal Aid Number: HSIP-1327(006)NCDOT Contact: James M. Nordan, PENCDOT Contact No: (919)220-4680Location Description: SR 1327 (GREGSON ST) AND LAMOND AVEContract Amount: \$0.00Cost Overrun/Underrun: 0%Work Began: 09/01/2018Letting Date: 07/25/2018Original Completion Date: 02/28/2019Revised Completion Date:Latest Payment Thru:Scheduled Progress: 0%Latest Payment Date:Actual Progress: 0%Contract Number: DE00255Route: US-501	II •	
Work Began: 06/14/2018Letting Date: 05/23/2018Original Completion Date: 03/21/2019Revised Completion Date:Latest Payment Thru: 10/07/2018Scheduled Progress: 100%Latest Payment Date: 10/15/2018Actual Progress: 91.6%Contract Number: DE00253Route: -Division: 5County: DurhamTIP Number: W-5705KLength: 0 milesFederal Aid Number: HSIP-1327(006)NCDOT Contact: James M. Nordan, PENCDOT Contact No: (919)220-4680Location Description: SR 1327 (GREGSON ST) AND LAMOND AVEContract Amount: \$0.00Contract Amount: \$0.00Cost Overrun/Underrun: 0%Work Began: 09/01/2018Letting Date: 07/25/2018Original Completion Date: 02/28/2019Revised Completion Date:Latest Payment Thru:Scheduled Progress: 0%Latest Payment Date:Actual Progress: 0%Latest Payment Date:Actual Progress: 0%		
Original Completion Date:O3/21/2019Revised Completion Date:Latest Payment Thru:10/07/2018Scheduled Progress:100%Latest Payment Date:10/15/2018Actual Progress:91.6%Contract Number:DE00253Route: -Division: 5County:DurhamTIP Number:W-5705KLength:0 milesFederal Aid Number:HSIP-1327(006)NCDOT Contact:James M. Nordan, PENCDOT Contact No:(919)220-4680Location Description:SR 1327 (GREGSON ST) AND LAMOND AVEContract Amount:\$0.00Cost Overrun/Underrun:0%Work Began:09/01/2018Letting Date:07/25/201807/25/20180riginal Completion Date:22/28/2019Revised Completion Date:22/28/2019Latest Payment Thru:Scheduled Progress:0%Latest Payment Date:Contract Number:DE00255Route:US-501		
Latest Payment Thru: 10/07/2018Scheduled Progress: 100%Latest Payment Date: 10/15/2018Actual Progress: 91.6%Contract Number: DE00253Route: -Division: 5County: DurhamTIP Number: W-5705KLength: 0 milesLength: 0 milesFederal Aid Number: HSIP-1327(006)NCDOT Contact: James M. Nordan, PENCDOT Contact No: (919)220-4680Location Description: SR 1327 (GREGSON ST) AND LAMOND AVEContractor Name: TRAFFIC CONTROL DEVICES INCContract Amount: \$0.00Cost Overrun/Underrun: 0%Work Began: 09/01/2018Letting Date: 07/25/2018Original Completion Date: 02/28/2019Revised Completion Date:Latest Payment Thru:Scheduled Progress: 0%Latest Payment Date:Actual Progress: 0%Contract Number: DE00255Route: US-501	<b>3</b>	
Latest Payment Date: 10/15/2018Actual Progress: 91.6%Contract Number: DE00253Route: - Division: 5Division: 5County: DurhamTIP Number: W-5705KLength: 0 milesLength: 0 milesFederal Aid Number: HSIP-1327(006)NCDOT Contact: James M. Nordan, PENCDOT Contact No: (919)220-4680Location Description: SR 1327 (GREGSON ST) AND LAMOND AVE Contractor Name: TRAFFIC CONTROL DEVICES INC Contract Amount: \$0.00Cost Overrun/Underrun: 0%Work Began: 09/01/2018Letting Date: 07/25/2018Original Completion Date: 02/28/2019Revised Completion Date: Actual Progress: 0%Latest Payment Date:Actual Progress: 0%Contract Number: DE00255Route: US-501		•
Contract Number: DE00253       Route: -         Division: 5       County: Durham         TIP Number: W-5705K       Length: 0 miles       Federal Aid Number: HSIP-1327(006)         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: SR 1327 (GREGSON ST) AND LAMOND AVE         Contractor Name: TRAFFIC CONTROL DEVICES INC         Contract Amount: \$0.00       Cost Overrun/Underrun: 0%         Work Began: 09/01/2018       Letting Date: 07/25/2018         Original Completion Date: 02/28/2019       Revised Completion Date:         Latest Payment Thru:       Scheduled Progress: 0%         Latest Payment Date:       Actual Progress: 0%         Contract Number: DE00255       Route: US-501		0
Division: 5       County: Durham         TIP Number: W-5705K       Length: 0 miles       Federal Aid Number: HSIP-1327(006)         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: SR 1327 (GREGSON ST) AND LAMOND AVE       Contractor Name: TRAFFIC CONTROL DEVICES INC         Contract Amount: \$0.00       Cost Overrun/Underrun: 0%         Work Began: 09/01/2018       Letting Date: 07/25/2018         Original Completion Date: 02/28/2019       Revised Completion Date:         Latest Payment Thru:       Scheduled Progress: 0%         Latest Payment Date:       Actual Progress: 0%         Contract Number: DE00255       Route: US-501	Latest Payment Date: 10/15/2018	Actual Progress: 91.0%
TIP Number: W-5705K         Length: 0 miles       Federal Aid Number: HSIP-1327(006)         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: SR 1327 (GREGSON ST) AND LAMOND AVE       Contractor Name: TRAFFIC CONTROL DEVICES INC         Contract Amount: \$0.00       Cost Overrun/Underrun: 0%         Work Began: 09/01/2018       Letting Date: 07/25/2018         Original Completion Date: 02/28/2019       Revised Completion Date:         Latest Payment Thru:       Scheduled Progress: 0%         Latest Payment Date:       Actual Progress: 0%         Contract Number: DE00255       Route: US-501	Contract Number: DE00253	Route: -
TIP Number: W-5705K         Length: 0 miles       Federal Aid Number: HSIP-1327(006)         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: SR 1327 (GREGSON ST) AND LAMOND AVE       Contractor Name: TRAFFIC CONTROL DEVICES INC         Contract Amount: \$0.00       Cost Overrun/Underrun: 0%         Work Began: 09/01/2018       Letting Date: 07/25/2018         Original Completion Date: 02/28/2019       Revised Completion Date:         Latest Payment Thru:       Scheduled Progress: 0%         Latest Payment Date:       Actual Progress: 0%         Contract Number: DE00255       Route: US-501	Division: 5	County: Durham
NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: SR 1327 (GREGSON ST) AND LAMOND AVE         Contractor Name: TRAFFIC CONTROL DEVICES INC         Contract Amount: \$0.00       Cost Overrun/Underrun: 0%         Work Began: 09/01/2018       Letting Date: 07/25/2018         Original Completion Date: 02/28/2019       Revised Completion Date:         Latest Payment Thru:       Scheduled Progress: 0%         Latest Payment Date:       Actual Progress: 0%         Contract Number: DE00255       Route: US-501	TIP Number: W-5705K	-
NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: SR 1327 (GREGSON ST) AND LAMOND AVE         Contractor Name: TRAFFIC CONTROL DEVICES INC         Contract Amount: \$0.00       Cost Overrun/Underrun: 0%         Work Began: 09/01/2018       Letting Date: 07/25/2018         Original Completion Date: 02/28/2019       Revised Completion Date:         Latest Payment Thru:       Scheduled Progress: 0%         Latest Payment Date:       Actual Progress: 0%         Contract Number: DE00255       Route: US-501	Length: 0 miles	Federal Aid Number: HSIP-1327(006)
Location Description: SR 1327 (GREGSON ST) AND LAMOND AVE         Contractor Name: TRAFFIC CONTROL DEVICES INC         Contract Amount: \$0.00       Cost Overrun/Underrun: 0%         Work Began: 09/01/2018       Letting Date: 07/25/2018         Original Completion Date: 02/28/2019       Revised Completion Date:         Latest Payment Thru:       Scheduled Progress: 0%         Latest Payment Date:       Actual Progress: 0%         Contract Number: DE00255       Route: US-501	NCDOT Contact: James M. Nordan, PE	. ,
Contractor Name: TRAFFIC CONTROL DEVICES INC         Contract Amount: \$0.00       Cost Overrun/Underrun: 0%         Work Began: 09/01/2018       Letting Date: 07/25/2018         Original Completion Date: 02/28/2019       Revised Completion Date:         Latest Payment Thru:       Scheduled Progress: 0%         Latest Payment Date:       Actual Progress: 0%         Contract Number: DE00255       Route: US-501	Location Description: SR 1327 (GREGSON S	
Work Began: 09/01/2018Letting Date: 07/25/2018Original Completion Date: 02/28/2019Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0%Latest Payment Date:Actual Progress: 0%Contract Number: DE00255Route: US-501		
Original Completion Date: 02/28/2019       Revised Completion Date:         Latest Payment Thru:       Scheduled Progress: 0%         Latest Payment Date:       Actual Progress: 0%         Contract Number: DE00255       Route: US-501	Contract Amount: \$0.00	Cost Overrun/Underrun: 0%
Original Completion Date: 02/28/2019       Revised Completion Date:         Latest Payment Thru:       Scheduled Progress: 0%         Latest Payment Date:       Actual Progress: 0%         Contract Number: DE00255       Route: US-501	Work Began: 09/01/2018	Letting Date: 07/25/2018
Latest Payment Thru:       Scheduled Progress: 0%         Latest Payment Date:       Actual Progress: 0%         Contract Number: DE00255       Route: US-501	-	-
Latest Payment Date:     Actual Progress: 0%       Contract Number: DE00255     Route: US-501		•
County: Durnam		
	Ulvision' 5	<b>County:</b> Durnam

TIP Number: W-5705C Federal Aid Number: HSIP-0501(046) Length: 0 miles NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680 Location Description: US 15-501 AT SR 1116 (GARRETT RD) US 15-501 BUS AT WESTGATE DR Contractor Name: ALS OF NORTH CAROLINA LLC Contract Amount: \$540,904.71 Cost Overrun/Underrun: 0.99% Work Began: 08/06/2018 Letting Date: 05/23/2018 Original Completion Date: 12/21/2018 **Revised Completion Date:** Latest Payment Thru: 09/07/2018 Scheduled Progress: 14.8% Latest Payment Date: 09/12/2018 Actual Progress: 7.8%

#### **NCDOT Division 5 Contract Status**

Let Est	TIP Sub No.	Let Type	Description	<u>R/W (B)</u>	Division Project Manager	Con Est	ROW Est	Comments
12/18	EB-4707A	Division Desi	SR 1838 / SR 2220 (OLD DURHAM ROAD) FROM US 15 / US 501 IN ORANGE COUNTY TO SR 1113 (POPE ROAD) IN DURHAM COUNTY	08/15	BENJAMIN J. UPSHAW	\$3,500,000	\$1,534,000	Coordination with development.
12/18	U-5745	Division POC	NC 751 (HOPE VALLEY ROAD) AT SR 1183 (UNIVERSITY DRIVE) INTERSECTION IN DURHAM. CONSTRUCT ROUNDABOUT.	07/17	STEPHEN REID DAVIDSON	\$1,300,000	\$150,000	Scheduled for January letting.
12/18	W-5601EM	Division POC	SR 1118 (FAYETTEVILLE ROAD) AT PILOT STREET AND CECIL STREET. SAFETY IMPROVEMENTS.		JOHN EDWARD SANDOR	\$14,000		waiting on signal designs from Durham
01/19	W-5705M	Division POC	I-40 WESTBOUND AT NC 147 SAFETY IMPROVEMENTS (MP: 9.359 - 9.359)		JOHN EDWARD SANDOR	\$80,000		submitted for construction authorization
01/19	W-5705U	Division POC	US 70 BUSINESS (MORGAN STREET) AT CAROLINA THREATRE		JOHN EDWARD SANDOR	\$20,000		Coordinating final design with w/City of Durham
01/19	W-5705V	Division POC	NC 54 AT HUNTINGRIDGE ROAD		JOHN EDWARD SANDOR	\$80,000		waiting on designs from signals
04/19	U-5968	Raleigh Lettin	CITY OF DURHAM UPGRADE ITS / SIGNAL SYSTEM			\$21,865,000	\$750,000	
08/19	I-5994		I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147. BRIDGE REHABILITATION. MULTIPLE STRUCTURES. COORDINATE WITH I-5993.		DOUGLAS R. MCNEAL	\$6,652,000		
08/19	1-5995		1-40 - DURHAM/WAKE COUNTIES FROM EAST OF NC 147 TO SR 3015(AIRPORT BOULEVARD). PAVEMENT REHABILITATION.		DOUGLAS R. MCNEAL	\$5,272,000		
10/19	Z-5700EB		RAILWAY-HIGHWAY SAFETY PROJECT AT SR 1632 (RED MILL ROAD) AND NS CROSSING 734 914C NEAR DURHAM					
01/20	I-5993		I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147. PAVEMENT REHABILITATION. COORDINATE WITH I-5994. PROJECT CREATED PER THE DRAFT 2020-2029 STIP.		DOUGLAS R. MCNEAL	\$4,900,000		
04/20	U-5717		US 15/US 501 @ SR 1116 (GARRETT ROAD) IN DURHAM CONVERT AT-GRADE INTERSECTION TO INTERCHANGE	04/19	BENJAMIN J. UPSHAW	\$27,700,000		25% plans completed
05/20	U-5516		AT US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) INTERSECTION IN DURHAM. INTERSECTION IMPROVEMENTS.	05/19	BENJAMIN J. UPSHAW	\$5,500,000		CE document to be completed by end of year.
06/20	I-5707		I-40 - FROM NC 55 (ALSTON AVENUE) TO NC 147 (DURHAM FREEWAY/TRIANGLE EXPRESSWAY) IN DURHAM	06/19		\$3,550,000	\$323,000	
06/20	P-5717	Ũ	NORFOLK SOUTHER H LINE CROSSING 734742W AT SR 1121 (CORNWALLIS ROAD) IN DURHAM. CONSTRUCT GRADE SEPARATION.	06/19		\$16,100,000	2500000	
09/20	W-5705S		US 15/501 AT NC 751 SOUTHBOUND ON RAMP - EXTEND RAMP		JOHN EDWARD SANDOR	\$460,000		Surveys completed
12/20	B-5674	-	REPLACE BRIDGE 80 OVER SR 1308 IN DURHAM ON US 15-501 NORTHBOUND	09/19		\$2,209,000	\$110,000	
04/21	W-5705T		SR 1815/1917 (MINERAL SPRINGS ROAD) AT PLEASANT DRIVE CONSTRUCT ROUNDABOUT	04/20	JOHN EDWARD SANDOR	\$800,000		Surveys completed
01/22	I-6000		I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 1 INRALEIGH. BRIDGE PRESERVATION/REHABILITATION. COORDINATE WITH I-5998 & I-5999.		DOUGLAS R. MCNEAL	\$4,541,000		
02/22	U-5934	3	NC 147 FROM I-40 TO FUTURE I-885(EAST END CONNECTOR)IN DURHAM ADD LANES AND REHABILITATE PAVEMENT	44607		\$177,100,000	\$2,148,000	
03/22	U-5720A	0	US 70 (MIAMI BLVD) FROM LYNN ROAD TO SR 1959 (SOUTH MIAMI BOULEVARD/SR 1811 (SHERRON ROAD)	44635		\$57,000,000	\$35,800,000	
03/22	U-5720B	-	US 70 (MIAMI BLVD) AT SR 1959 (SOUTH MIAMI BOULEVARD)/SR 1811 (SHERRON ROAD)INTERSECTION	44635		\$25,300,000	\$17,321,000	
03/22	U-5720C	Ũ	US 70 (MIAMI BLVD) FROM SR 1959 (SOUTH MIAMI BLVD)/SR 1811 (SHERRON ROAD) TO SR 2095 (PAGE ROAD EXTENSIONS). UPGRADE TOCONTROLLED- ACCESS FACILITY AND CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	03/22		\$110,800,000	40400000	
01/23	I-5998	Division POC	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 70 IN RALEIGH. PAVEMENT REHABILITATION. COORDINATE WITH I-5999 &I-6000.		DOUGLAS R. MCNEAL	\$3,800,000		

#### **NCDOT Division 5 Contract Status**

Let Est	TIP Sub No.	Let Type	Description	<u>R/W (B)</u>	Division Project Manager	Con Est	ROW Est	Comments
02/23	U-6021		SR 1118 (FAYETTEVILLE ROAD),FROM WOODCROFT PARKWAY TO BARBEE ROAD IN DURHAM. WIDEN TO 4-LANE DIVIDED FACILITY WITH BICYCLE / PEDESTRIAN ACCOMMODATIONS.	02/21	BENJAMIN J. UPSHAW	\$13,770,000		Design concepts in development. Planning public meeting.
03/23	U-5937	Ū .	NC 147 DURHAM FREEWAY, DURHAM COUNTY FROM SR 1445(SOUTH DUKE STREET)TO BRIGGS AVENUE IN DURHAM. CONSTRUCT AULILIARY LANES AND OPERATIONAL IMPROVEMENTS.	03/21		\$47,001,000	\$10,202,000	

### NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
SS-4907BS 44894.2.1 44894.3.1	Installation of traffic signal at the intersection of US70 and SR 1114 (Buckhorn Road) East of <b>Mebane.</b>	5/31/2017	Dec. 2018	\$40,500 R/W \$43,200 CON	Utility relocations complete, Right of entry complete, R/W acquisition pending	Dawn McPherson
U-5846 50236.1.1 50236.2.1 50236.3.1	Construct a roundabout at SR 1772 (Greensboro Street) and SR 1780 (Estes Drive) in <b>Carrboro.</b>	9/6/2018	FY2021	\$775,000	1st bid opening received no bids, Re-let 9/6/18 bids exceeded engineers estimate, project cost evalution being performed	Chad Reimakoski
W-5707C 44853.1.3 44853.3.3 47490	Revise pavement markings and overhead lane use signs for removal of inside lane drop configuration on I-40 Westbound in vicinity of US 15-501 interchange. Resurfacing I-40 WB by use of contingency funds	11/1/2018	Aug. 2019	\$395,000	Planning and design activities underway, re-let due to bids exceeded engineers estimate, new let date 11/1/18	Chad Reimakoski
47798	Increase length of existing turn lane / slip ramp and improve existing radius in the SE quadrant of US 70 Business/ NC 86 at US 70 Bypass in <b>Hillsborough</b>	1/17/2019	Jun. 2019	\$189,000	Planning and design activities complete, R/W certified 9/18/18	Chad Reimakoski
U-5847 50238.1.1 50238.2.1 50238.3.1	Intersection improvements at SR 1010 (West Franklin St.) and SR 1771 (Merritt Mill Rd)/SR1927 (Brewer Lane) in Chapel Hill / Carrboro.	1/17/2019	FY 2020	\$775,000	Planning and design activities underway, bike/ped improvements to be completed under project 48283	Chris Smitherman
48283	Remove and replace existing curb & gutter and sidewalk, add pedestrian signals, concrete island, and signal modifications on SR 1010 (E. Main St / W. Franklin St) from Brewer Ln to Graham St. in <b>Chapel Hill and Carrboro</b>	5/31/2019	Sept. 2019	\$250,000	Funds approved 9/6/18, Construction May 2019	Chris Smitherman
B-4962 40174.1.1 40174.2.1 40174.3.1	Replace Bridge #46 over Eno river on US 70 Bypass	4/16/2019	FY 2021	\$5,826,000	Planning and Design activities underway, ROW acquisition - 15% complete	Kevin Fischer

### NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
SS-4907CD 47936.1.1 47936.2.1 47936.3.1	Horizontal curve improvements on SR 1710 (Old NC 10) west of SR 1561/SR 1709 (Lawrence Road) east of Hillsborough. Improvements consist of wedging pavement and grading shoulders.	12/5/2019	Spring 2020	\$261,000	Planning and design activities underway	Chad Reimakoski
I-3306A 34178.1.3 34718.2.2 34178.3.3	Wideing I-40 from I-85 in Orange Co. to Durham Co. line (US 15/501 Interchange)	TBD	TBD	\$98,800,000	Planning and design activities underway, No schedule at this time other than CE doucment scheduled for 12/28/2018	Laura Sutton
P-5701 46395.1.1 46395.3.1	Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in <b>Hillsborough</b>	6/30/2021	FY2022	\$7,200,000	PE funding scheduled 7/1/2020, Coordinate with U-5848	Matthew Simmons
R-5821A 47093.1.2 47093.2.2 47093.3.2	Construct operational improvements including Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road).		FY2024	\$3,924,000	Planning and design activities underway, coordinating with NC54 West Corridor Study	Jennifer Evans
U-5848 50237.1.1 50237.2.1 50237.3.1	Extend SR 1006 (Orange Grove Road) on new location with Sidewalks and bike lanes from existing SR 1006 (Orange Grove Road) to US 70 Business in <b>Hillsborough</b> .	3/21/2023	FY 2025	\$5,326,000	Planning and Design activities underway, Coordinate with P-5701 and U-5845	Laura Sutton
I-3306AC 34178.1.6 34178.2.5 434178.3.9	Interchange improvements at I-40 and NC86 in Chapel Hill	3/21/2023	FY 2025	\$16,500,000	Planning and Design activities underway	Laura Sutton
I-5959 45911.1.1 45911.3.1	Pavement Rehabilitation on I-85 from West of SR 1006 (Orange Grove Road) to Durham County line	11/21/2023	FY 2025	\$11,155,000	Funding approved 10/10/17	Chris Smitherman
I-5967 45917.1.1 45917.2.1 45917.3.1	Interchange improvements at I-85 and SR 1009 (South Churton Street) in <b>Hillsborough</b>	1/16/2024	FY 2027	\$20,700,000	Planning and Design activities underway	Laura Sutton

#### NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
U-5845 50235.1.1 50235.2.1 50235.3.1	Widen SR 1009 (South Churton Street) to multi-lanes from I- 40 to Eno River in <b>Hillsborough</b>	1/16/2024	FY 2027	\$49,751,000	Planning and Design activities underway, Coordinate with U-5848 and I-5984	Laura Sutton
l-5984 47530.1.1 47530.2.1 47530.3.1	Interchange improvements at I-85 and NC 86 in Hillsborough	11/18/2025	FY 2027	\$16,488,000	Funding approved 10/10/17, Coordinate with U-5845 and I-5959	Laura Sutton
U-6071 47496.1.1 47496.2.1 47496.3.1	Intersection improvements at NC 54 and SR 1007 (Old Fayetteville Rd) in <b>Carrboro</b>	1/15/2026	FY 2027	\$1,216,000	Planning and design activities underway	Jennifer Evans



<u>Contract</u> Number	<u>TIP</u> Number	Location Description	Contractor Name	<u>Resident</u> Engineer	Contract Bid Amount	<u>Availability</u> Date	Completion Date	<u>Work Start</u> Date	Estimated Completion	Progress Schedule	Completion Percent
C203640		REPLACEMENT OF 4 BRIDGES IN GUILFORD COUNTY AND 3 BRIDGES IN ORANGE COUNTY.	HAYMES BROTHERS, INC.	Lorenz, PE, Kris	\$3,124,500.00	06/01/2015	11/01/2017	09/02/2015	12/01/2018	100.00	87.93
C203946	B-5348	REPLACE BRIDGE #85 OVER PHILS CRK ON SR-1005(OLD G'BORO RD)	DANE CONSTRUCTION	l Kirkman, PE, Christopher D	\$984,596.98	02/01/2018	12/27/2018	02/01/2018	01/30/2019	99.00	92.33
C204025	I-5954	PAVEMENT REHABI-40/I-85 FROM EAST OF NC-54 IN GRAHAM IN ALAMANCE CO. TO WEST OF SR-1114 (BUCKHORN RD) IN ORANGE CO.	APAC - ATLANTIC INC THOMPSON ARTHUR DIVISION	Kirkman, PE, Christopher D	\$9,699,053.68						
DG00302	P-4405K	EXTEND BRYDSVILLE ROAD TO NC 86 AND REMOVE RAIL CROSSING	TRIANGLE GRADING & PAVING INC	Kirkman, PE, Christopher D	\$1,683,900.00	07/01/2016	12/30/2017	09/29/2016	10/31/2018	100.00	89.87
DG00321	W-5143	IMPROVEMENTS ONSR 1004 (EFLAND CEDAR GROVE RD)	-CAROLINA SUNROCK,LLC	Kirkman, PE, Christopher D	\$1,711,133.05	04/02/2018	04/02/2019	04/02/2018	04/02/2019	85.20	69.86
DG00332	W-5601 IF	I-85 GUARDRAIL END TERMINAL UPGRADES	NICKELSTON INDUSTRIES INC	Kirkman, PE, Christopher D	\$494,243.00	12/05/2016	09/05/2017	05/01/2017	08/22/2018	100.00	100.00
DG00371		RESURFACE 9 SECONDARY ROADS	CAROLINA SUNROCK	Kirkman, PE, Christopher D	\$1,688,750.33	07/05/2017	11/01/2018	08/30/2017	11/01/2018	62.00	96.08
DG00372	R-5787B	ADA CURB RAMPS IN BURLINGTON, GIBSONVILLE, GRAHAM, MEBANE IN ALAMANCE CO., CARRBORO & CHAPEL HILL IN ORANGE COUNTY	ATLANTIC CONTRACTING COMPANY, INC.	Kirkman, PE, Christopher D	\$128,910.00	07/24/2017	03/28/2019	02/26/2018	08/31/2018	89.81	98.29
DG00391		REPLACE BRIDGE # 104 OVER STONEY CREEK ON SR 1712 (UNIVERSITY STATION RD)	R.E. BURNS & SONS CO., INC.	Kirkman, PE, Christopher D	\$561,562.02	01/30/2018	10/26/2018	03/01/2018	05/02/2019	99.00	63.09
DG00393		RESURFACE SR 1101, SR 1118, SR 1119, SR 1124, SR 1125, SR 1127,SR 1128 SR 1130, SR 1134, SR 1135, SR 1137, SR 1141, SR 1143, ETC.	RILEY PAVING INC	Kirkman, PE, Christopher D	\$1,084,520.40	04/02/2018	10/12/2018	06/18/2018	10/12/2018	60.00	63.83
DG00395		REPLACE BRIDGE #189 ON SR 1114 (BUCKHORN ROAD) OVER CANE CREEK	S T WOOTEN CORPORATION	Kirkman, PE, Christopher D	\$723,924.13	04/01/2018	01/01/2019	05/07/2018	02/07/2019	97.00	99.75
DG00413		RESURFACE US 70 BUS, SR 1009, SR 1102 , SR 1129, SR 1239, SR 1352, SR 1716 AND SR 1841		Kirkman, PE, Christopher D	\$3,562,232.66	05/28/2018	11/01/2019	05/29/2018	11/01/2019	32.00	38.14
DG00419		RESURFACE NC 86 AND 17 SECONDARY ROADS	CAROLINA SUNROCK	Kirkman, PE, Christopher D	\$3,764,001.64	05/14/2018	11/01/2019	05/14/2018	11/01/2019	40.00	23.23
DG00427		REPLACE BRIDGE #51 ON SR 1534 (MCKEE ROAD) OVER BUFFALO CRK	NATIONAL BRIDGE BUILDERS LLC	Kirkman, PE, Christopher D	\$521,443.82	05/07/2018	03/04/2019	07/30/2018	04/29/2019	23.00	24.84
DG00435		RESURFACE 22 SECONDARY ROADS	WHITEHURST PAVING CO INC	Kirkman, PE, Christopher D	\$846,340.66	04/01/2019	10/11/2019				
DG00444	R-5821B	THE INTERSECTION OF NC 54 AND SR 1006 (ORANGE GROVE ROAD)	FSC II LLC DBA FRED SMITH COMPANY	Kirkman, PE, Christopher D	\$1,039,900.00	07/16/2018	05/16/2019	08/13/2018	05/16/2019	14.21	4.85
DG00445	R-5787BB	INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS INTERSECTIONS	LITTLE MOUNTAIN BUILDERS OF CATAWBA COUNTY INC	Kirkman, PE, Christopher D	\$319,319.80	06/25/2018	02/15/2020	08/06/2018	02/15/2020	10.00	22.75



Contract Number	<u>TIP</u> Number	Location Description	Contractor Name	<u>Resident</u> Engineer	<u>Contract Bid</u> Amount	<u>Availability</u> Date	<u>Completion</u> Date	<u>Work Start</u> Date	Estimated Completion	<u>Progress</u> Schedule	Completion Percent
DG00445	W-5707A	INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS INTERSECTIONS	LITTLE MOUNTAIN BUILDERS OF CATAWBA COUNTY INC	Kirkman, PE, Christopher D	\$319,319.80	06/25/2018	02/15/2020	08/06/2018	02/15/2020	10.00	22.75
DG00451	U-5854	SR 1008 (MT. CARMEL CHURCH ROAD) AND SR 1913 (BENNETT ROAD) ROUNDABOUT AND RELATED SAFETY IMPROVEMENTS	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$1,833,468.84	08/15/2018	04/30/2020				



<u>Contract</u> <u>Number</u>	<u>TIP</u> Number	Location Description	Contractor Name	<u>Resident</u> Engineer	Contract Bid Amount	<u>Availability</u> <u>Date</u>	Completion Date	<u>Work Start</u> Date	Estimated Completion	Progress Schedule	Completion Percent
C203640		REPLACEMENT OF 4 BRIDGES IN GUILFORD COUNTY AND 3 BRIDGES IN ORANGE COUNTY.	HAYMES BROTHERS, INC.	Lorenz, PE, Kris	\$3,124,500.00	06/01/2015	11/01/2017	09/02/2015	11/01/2017	93.20	86.93
C203641		REPLACEMENT OF 5 BRIDGES IN GUILFORD COUNTY AND 5 BRIDGES IN ORANGE COUNTY.	R.E. BURNS & SONS CO., INC.	Kirkman, PE, Christopher D	\$5,940,323.00	06/01/2015	11/01/2018	06/01/2015	08/31/2018	100.00	99.40
C203946	B-5348	REPLACE BRIDGE #85 OVER PHILS CRK ON SR-1005(OLD G'BORO RD)	DANE CONSTRUCTION	Kirkman, PE, Christopher D	\$984,596.98	02/01/2018	12/27/2018	02/01/2018	01/30/2019	99.00	85.05
C204025	I-5954	PAVEMENT REHAB ON I-40/I-85 FROM EAST OF NC-54 IN GRAHAM TO WEST OF SR-1114 (BUCKHORN RD) IN ORANGE COUNTY.	APAC - ATLANTIC INC THOMPSON ARTHUR DIVISION	Kirkman, PE, Christopher D	\$9,699,053.68						
DG00302	P-4405K	EXTEND BRYDSVILLE ROAD TO NC 86 AND REMOVE RAIL CROSSING	TRIANGLE GRADING & PAVING INC	Kirkman, PE, Christopher D	\$1,683,900.00	07/01/2016	12/30/2017	09/29/2016	10/31/2018	100.00	89.87
DG00321	W-5143	SR 1004 (EFLAND-CEDAR GROVE RD)	CAROLINA SUNROCK	Kirkman, PE, Christopher D	\$1,711,133.05	04/02/2018	04/02/2019	04/02/2018	04/02/2019	25.00	49.86
DG00332	W-5601 IF	I-85 GUARDRAIL END TERMINAL UPGRADES	NICKELSTON INDUSTRIES INC	Kirkman, PE, Christopher D	\$494,243.00	12/05/2016	09/05/2017	05/01/2017	09/05/2018	100.00	100.00
DG00371		RESURFACE 9 SECONDARY ROADS	CAROLINA SUNROCK	Kirkman, PE, Christopher D	\$1,688,750.33	07/05/2017	11/01/2018	08/30/2017	11/01/2018	42.40	92.43
DG00372	R-5787B	ADA CURB RAMPS IN BURLINGTON, GIBSONVILLE, GRAHAM, MEBANE IN ALAMANCE CO., CARRBORO & CHAPEL HILL IN ORANGE COUNTY		Kirkman, PE, Christopher D	\$128,910.00	07/24/2017	03/28/2019	02/26/2018	03/28/2019	40.95	54.52
DG00391		REPLACE BRIDGE # 104 OVER STONEY CREEK ON SR 1712 (UNIVERSITY STATION RD)	R.E. BURNS & SONS CO., INC.	Kirkman, PE, Christopher D	\$561,562.02	01/30/2018	10/26/2018	03/01/2018	05/02/2019	60.07	72.05
DG00393		RESURFACE SR 1101, SR 1118, SR 1119, SR 1124, SR 1125, SR 1127,SR 1128 SR 1130, SR 1134, SR 1135, SR 1137, SR 1141, SR 1143, ETC.	RILEY PAVING INC	Kirkman, PE, Christopher D	\$1,084,520.40	04/02/2018	10/12/2018	06/18/2018	10/12/2018	24.00	25.98
DG00395		REPLACE BRIDGE #189 ON SR 1114 (BUCKHORN ROAD) OVER CANE CREEK	S T WOOTEN CORPORATION	Kirkman, PE, Christopher D	\$723,924.13	04/01/2018	01/01/2019	05/07/2018	02/07/2019	95.25	69.47
DG00413		RESURFACE US 70 BUS, SR 1009, SR 1102, SR 1129, SR 1239, SR 1352, SR 1716 AND SR 1841	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$3,562,232.66	05/28/2018	11/01/2019	05/29/2018	11/01/2019	23.00	24.53
DG00419		RESURFACE NC 86 AND 17 SECONDARY ROADS	CAROLINA SUNROCK	Kirkman, PE, Christopher D	\$3,764,001.64	05/14/2018	11/01/2019	05/14/2018	11/01/2019	26.00	7.32
DG00427		REPLACE BRIDGE #51 ON SR 1534 (MCKEE ROAD) OVER BUFFALO CRK	NATIONAL BRIDGE BUILDERS LLC	Kirkman, PE, Christopher D	\$521,443.82	05/07/2018	03/04/2019	07/30/2018			
DG00435		AST RETREATMENT ON 22 SECONDARY ROADS	WHITEHURST PAVING CO INC	Kirkman, PE, Christopher D	\$846,340.66	04/01/2019	10/11/2019				
DG00444	R-5821B	INTERSECTION IMPORVEMENTS AT THE INTERSECTION OF NC 54 AND SR 1006 (ORANGE GROVE ROAD)	FSC II LLC DBA FRED SMITH COMPANY	Kirkman, PE, Christopher D	\$1,039,900.00	07/16/2018	05/16/2019				



Contract Number	<u>TIP</u> Number	Location Description	Contractor Name	<u>Resident</u> Engineer	Contract Bid Amount	<u>Availability</u> Date	<u>Completion</u> Date	<u>Work Start</u> Date	Estimated Completion	<u>Progress</u> Schedule	Completion Percent
DG00445	R-5787BB	INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS INTERSECTIONS	LITTLE MOUNTAIN BUILDERS OF CATAWBA COUNTY INC	Kirkman, PE, Christopher D	\$319,319.80	06/25/2018	02/15/2020				
	W-5707A	INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS INTERSECTIONS	LITTLE MOUNTAIN BUILDERS OF CATAWBA COUNTY INC	Kirkman, PE, Christopher D	\$319,319.80	06/25/2018	02/15/2020				
DG00451	U-5854	SR 1008 (MT. CARMEL CHURCH ROAD) AND SR 1913 (BENNETT ROAD) ROUNDABOUT AND RELATED SAFETY IMPROVEMENTS	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$1,833,468.84	08/15/2018	04/30/2020				

		Chatham County -	DCHC MPO -	Upcoming Pro	jects - Division 8O	ctober 2018				
Contract # or	ntract # or Route Description Let Date Completion Contractor Project Admin. Project Cost Notes									
WBS # or TIP #	Noute	Description	Let Date	Date	Contractor	Project Aumin.	Project Cost	Notes		
R-5825	NC 751 at SR 1731	Upgrade and Realign Intersection	1/22/2019	TBD	TBD	Greg Davis	TBD	Right of Way in progress		
	(O'Kelly Chapel Road)					(910) 773-8022				