Contract Number: C203394 Division: 5	Route: I-885, NC-147, NC-98
	US-70
	County: Durham
TIP Number: U-0071	e oungreathan
	Federal Aid Number
Length: 4.009 miles	Federal Aid Number:
NCDOT Contact: Cameron D. Richards	NCDOT Contact No: (919)835-8200
Location Description: EAST END CONNECT	OR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN M.
FREEWAY) IN DURHA	Μ.
Contractor Name: DRAGADOS USA INC	
Contract Amount: \$141,949,500.00	Cost Overrun/Underrun: 10.22%
Work Began: 02/26/2015	Letting Date: 11/18/2014
Original Completion Date: 05/10/2020	Revised Completion Date: 05/25/2020
Latest Payment Thru: 03/22/2019	Scheduled Progress: 80.41%
Latest Payment Date: 04/01/2019	Actual Progress: 77.09%
Contract Number: C203492	Route: SR-2220
Division: 5	County: Durham
TIP Number: EB-4707B	
Length: 1.756 miles	Federal Aid Number: STPDA-0505(64)
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680
SR-2220 (OLD CHAPE	L HILL ROAD) FROM SR-1113 (POPE ROAD) TO SR-1116
Location Description: (GARRETT ROAD).	
Contractor Name: FSC II LLC DBA FRED	SMITH COMPANY
Contract Amount: \$7,295,544.75	Cost Overrun/Underrun: 8.82%
Work Began: 06/26/2017	Letting Date: 05/16/2017
Original Completion Date: 05/14/2019	Revised Completion Date:
Latest Payment Thru: 02/28/2019	Scheduled Progress: 100%
Latest Payment Date: 03/13/2019	Actual Progress: 87.86%
Contract Number: C203567	Route: NC-55
Division: 5	County: Durham
TIP Number: U-3308	•
Length: 1.134 miles	Federal Aid Number: STP-55(20)
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680
Location Description: NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO	FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US-
	WAT 51).
Contractor Name: ZACHRY CONSTRUCT	
Contract Amount: \$39,756,916.81	Cost Overrun/Underrun: 20.3%
Work Began: 10/05/2016	Letting Date: 07/19/2016
Work Began: 10/05/2016 Original Completion Date: 03/30/2020	Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021
	Revised Completion Date: 02/11/2021
Original Completion Date: 03/30/2020 Latest Payment Thru: 03/15/2019	Revised Completion Date: 02/11/2021 Scheduled Progress: 52%
Original Completion Date: 03/30/2020	Revised Completion Date: 02/11/2021
Original Completion Date: 03/30/2020 Latest Payment Thru: 03/15/2019	Revised Completion Date: 02/11/2021 Scheduled Progress: 52%
Original Completion Date: 03/30/2020 Latest Payment Thru: 03/15/2019 Latest Payment Date: 03/25/2019	Revised Completion Date: 02/11/2021 Scheduled Progress: 52% Actual Progress: 51.08%
Original Completion Date: 03/30/2020 Latest Payment Thru: 03/15/2019 Latest Payment Date: 03/25/2019	Revised Completion Date: 02/11/2021 Scheduled Progress: 52% Actual Progress: 51.08% Route: SR-1118, SR-1407, SR-1648
Original Completion Date: 03/30/2020 Latest Payment Thru: 03/15/2019 Latest Payment Date: 03/25/2019 Contract Number: C204167	Revised Completion Date: 02/11/2021 Scheduled Progress: 52% Actual Progress: 51.08% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095
Original Completion Date: 03/30/2020 Latest Payment Thru: 03/15/2019 Latest Payment Date: 03/25/2019 Contract Number: C204167 Division: 5	Revised Completion Date: 02/11/2021 Scheduled Progress: 52% Actual Progress: 51.08% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906
Original Completion Date: 03/30/2020 Latest Payment Thru: 03/15/2019 Latest Payment Date: 03/25/2019 Contract Number: C204167 Division: 5 TIP Number:	Revised Completion Date: 02/11/2021 Scheduled Progress: 52% Actual Progress: 51.08% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham
Original Completion Date: 03/30/2020 Latest Payment Thru: 03/15/2019 Latest Payment Date: 03/25/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles	Revised Completion Date: 02/11/2021 Scheduled Progress: 52% Actual Progress: 51.08% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED
Original Completion Date: 03/30/2020 Latest Payment Thru: 03/15/2019 Latest Payment Date: 03/25/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE	Revised Completion Date: 02/11/2021 Scheduled Progress: 52% Actual Progress: 51.08% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680
Original Completion Date: 03/30/2020 Latest Payment Thru: 03/15/2019 Latest Payment Date: 03/25/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC	Revised Completion Date: 02/11/2021 Scheduled Progress: 52% Actual Progress: 51.08% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 :ONDARY ROADS.
Original Completion Date: 03/30/2020 Latest Payment Thru: 03/15/2019 Latest Payment Date: 03/25/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE	Revised Completion Date: 02/11/2021 Scheduled Progress: 52% Actual Progress: 51.08% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 ONDARY ROADS. LLC
Original Completion Date: 03/30/2020 Latest Payment Thru: 03/15/2019 Latest Payment Date: 03/25/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC	Revised Completion Date: 02/11/2021 Scheduled Progress: 52% Actual Progress: 51.08% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 :ONDARY ROADS.
Original Completion Date: 03/30/2020 Latest Payment Thru: 03/15/2019 Latest Payment Date: 03/25/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Amount: \$4,355,108.47	Revised Completion Date: 02/11/2021 Scheduled Progress: 52% Actual Progress: 51.08% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 ONDARY ROADS. LLC
Original Completion Date: 03/30/2020 Latest Payment Thru: 03/15/2019 Latest Payment Date: 03/25/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Amount: \$4,355,108.47 Work Began: 08/01/2018	Revised Completion Date: 02/11/2021 Scheduled Progress: 52% Actual Progress: 51.08% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. LLC Cost Overrun/Underrun: 0.38% Letting Date: 05/15/2018
Original Completion Date: 03/30/2020 Latest Payment Thru: 03/15/2019 Latest Payment Date: 03/25/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019	Revised Completion Date: 02/11/2021 Scheduled Progress: 52% Actual Progress: 51.08% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. LLC Cost Overrun/Underrun: 0.38% Letting Date: 05/15/2018 Revised Completion Date:
Original Completion Date: 03/30/2020 Latest Payment Thru: 03/15/2019 Latest Payment Date: 03/25/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 12/31/2018	Revised Completion Date: 02/11/2021 Scheduled Progress: 52% Actual Progress: 51.08% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. LLC Cost Overrun/Underrun: 0.38% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 9%
Original Completion Date: 03/30/2020 Latest Payment Thru: 03/15/2019 Latest Payment Date: 03/25/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019	Revised Completion Date: 02/11/2021 Scheduled Progress: 52% Actual Progress: 51.08% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. LLC Cost Overrun/Underrun: 0.38% Letting Date: 05/15/2018 Revised Completion Date:
Original Completion Date: 03/30/2020 Latest Payment Thru: 03/15/2019 Latest Payment Date: 03/25/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 12/31/2018 Latest Payment Date: 01/08/2019	Revised Completion Date: 02/11/2021 Scheduled Progress: 52% Actual Progress: 51.08% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 ONDARY ROADS. LLC Cost Overrun/Underrun: 0.38% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 9% Actual Progress: 10.59%
Original Completion Date: 03/30/2020 Latest Payment Thru: 03/15/2019 Latest Payment Date: 03/25/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 12/31/2018 Latest Payment Date: 01/08/2019 Contract Number: C204168	Revised Completion Date: 02/11/2021 Scheduled Progress: 52% Actual Progress: 51.08% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 ONDARY ROADS. LLC Cost Overrun/Underrun: 0.38% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 9% Actual Progress: 10.59%
Original Completion Date: 03/30/2020 Latest Payment Thru: 03/15/2019 Latest Payment Date: 03/25/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 12/31/2018 Latest Payment Date: 01/08/2019 Contract Number: C204168 Division: 5	Revised Completion Date: 02/11/2021 Scheduled Progress: 52% Actual Progress: 51.08% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 ONDARY ROADS. LLC Cost Overrun/Underrun: 0.38% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 9% Actual Progress: 10.59%
Original Completion Date: 03/30/2020 Latest Payment Thru: 03/15/2019 Latest Payment Date: 03/25/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 12/31/2018 Latest Payment Date: 01/08/2019 Contract Number: C204168 Division: 5 TIP Number:	Revised Completion Date: 02/11/2021 Scheduled Progress: 52% Actual Progress: 51.08% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 ONDARY ROADS. LLC Cost Overrun/Underrun: 0.38% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 9% Actual Progress: 10.59% Route: - County: Durham
Original Completion Date: 03/30/2020 Latest Payment Thru: 03/15/2019 Latest Payment Date: 03/25/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 12/31/2018 Latest Payment Date: 01/08/2019 Contract Number: C204168 Division: 5	Revised Completion Date: 02/11/2021 Scheduled Progress: 52% Actual Progress: 51.08% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 ONDARY ROADS. LLC Cost Overrun/Underrun: 0.38% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 9% Actual Progress: 10.59%
Original Completion Date: 03/30/2020 Latest Payment Thru: 03/15/2019 Latest Payment Date: 03/25/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 12/31/2018 Latest Payment Date: 01/08/2019 Contract Number: C204168 Division: 5 TIP Number:	Revised Completion Date: 02/11/2021 Scheduled Progress: 52% Actual Progress: 51.08% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 ONDARY ROADS. LLC Cost Overrun/Underrun: 0.38% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 9% Actual Progress: 10.59% Route: - County: Durham
Original Completion Date: 03/30/2020 Latest Payment Thru: 03/15/2019 Latest Payment Date: 03/25/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 12/31/2018 Latest Payment Date: 01/08/2019 Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles NCDOT Contact: Cameron D. Richards	Revised Completion Date: 02/11/2021 Scheduled Progress: 52% Actual Progress: 51.08% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 ONDARY ROADS. LLC Cost Overrun/Underrun: 0.38% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 9% Actual Progress: 10.59% Route: - County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200
Original Completion Date: 03/30/2020 Latest Payment Thru: 03/15/2019 Latest Payment Date: 03/25/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 12/31/2018 Latest Payment Date: 01/08/2019 Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles NCDOT Contact: Cameron D. Richards Location Description: 14 SECTIONS OF SEC	Revised Completion Date: 02/11/2021 Scheduled Progress: 52% Actual Progress: 51.08% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 ONDARY ROADS. LLC Cost Overrun/Underrun: 0.38% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 9% Actual Progress: 10.59% Route: - County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200 ONDARY ROADS.
Original Completion Date: 03/30/2020 Latest Payment Thru: 03/15/2019 Latest Payment Date: 03/25/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 12/31/2018 Latest Payment Date: 01/08/2019 Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles NCDOT Contact: Cameron D. Richards Location Description: 14 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK	Revised Completion Date: 02/11/2021 Scheduled Progress: 52% Actual Progress: 51.08% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 ONDARY ROADS. LLC Cost Overrun/Underrun: 0.38% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 9% Actual Progress: 10.59% Route: - County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200 ONDARY ROADS. LLC
Original Completion Date: 03/30/2020 Latest Payment Thru: 03/15/2019 Latest Payment Date: 03/25/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 12/31/2018 Latest Payment Date: 01/08/2019 Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles NCDOT Contact: Cameron D. Richards Location Description: 14 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK	Revised Completion Date: 02/11/2021 Scheduled Progress: 52% Actual Progress: 51.08% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 ONDARY ROADS. LLC Cost Overrun/Underrun: 0.38% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 9% Actual Progress: 10.59% Route: - County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200 ONDARY ROADS. LLC Cost Overrun/Underrun: 0.9%
Original Completion Date: 03/30/2020 Latest Payment Thru: 03/15/2019 Latest Payment Date: 03/25/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 12/31/2018 Latest Payment Date: 01/08/2019 Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles NCDOT Contact: Cameron D. Richards Location Description: 14 SECTIONS OF SEC Contract Name: CAROLINA SUNROCK Contract Name: CAROLINA SUNROCK	Revised Completion Date: 02/11/2021 Scheduled Progress: 52% Actual Progress: 51.08% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 ONDARY ROADS. LLC Cost Overrun/Underrun: 0.38% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 9% Actual Progress: 10.59% Route: - County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200 ONDARY ROADS. LLC Cost Overrun/Underrun: 0.9% Letting Date: 05/15/2018
Original Completion Date: 03/30/2020 Latest Payment Thru: 03/15/2019 Latest Payment Date: 03/25/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 12/31/2018 Latest Payment Date: 01/08/2019 Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles NCDOT Contact: Cameron D. Richards Location Description: 14 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK	Revised Completion Date: 02/11/2021 Scheduled Progress: 52% Actual Progress: 51.08% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 ONDARY ROADS. LLC Cost Overrun/Underrun: 0.38% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 9% Actual Progress: 10.59% Route: - County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200 ONDARY ROADS. LLC Cost Overrun/Underrun: 0.9%

	Scheduled Progress: 21%
Latest Payment Thru: 10/31/2018 Latest Payment Date: 11/07/2018	Actual Progress: 20.85%
Contract Number: C204256	Route: -, NC-98, SR-1800 SR-1811, US-70
Division: 5	County: Durham
TIP Number:	County. Dunian
Length: 15.89 miles	Federal Aid Number: STATE FUNDED
NCDOT Contract: Jamas M. Nordon, DE	NCDOT Contact Nov (010)220 4690
	, 1 SECTION OF NC-98, AND 3 SECTIONS OF SECONDARY
Location Description: ROADS.	
Contractor Name: CAROLINA SUNROCK	
Contract Amount: \$0.00	Cost Overrun/Underrun: 0%
Work Began: 03/15/2019	Letting Date: 10/16/2018
Original Completion Date: 11/30/2019	Revised Completion Date:
Latest Payment Thru:	Scheduled Progress: 0%
Latest Payment Date:	Actual Progress: 0%
Contract Number: C204270	Route: NC-751, SR-1183
Division: 5	County: Durham
TIP Number: U-5745	Fodoral Aid Number
Length: 0.142 miles	Federal Aid Number:
NCDOT Contact: James M. Nordan, PE	
	OVEMENTS (ROUNDABOUT) AT NC-751 HOPE VALLEY ROAD RSITY DRIVE IN DURHAM.
Contractor Name: CAROLINA SUNROCK	
Contract Amount: \$2,271,302.32	Cost Overrun/Underrun: 0.54%
Work Began: 02/28/2019	Letting Date: 01/15/2019
Original Completion Date: 05/01/2020	Revised Completion Date:
Latest Payment Thru: 03/07/2019	Scheduled Progress: 7.13%
Latest Payment Date: 03/14/2019	Actual Progress: 7.13%
Contract Number: C204294	Route: SR-1926
Division: 5	County: Durham
TIP Number: R-5785C, R-5785D	
Length: 1 miles	Federal Aid Number: TAP-0505(051)
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680
Location Description: VARIOUS LOCATIONS	NCDOT Contact No: (919)220-4680 S.
Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT	NCDOT Contact No: (919)220-4680 S. FION COMPANY
Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$0.00	NCDOT Contact No: (919)220-4680 S. FION COMPANY Cost Overrun/Underrun: 0%
Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$0.00 Work Began: 04/01/2019	NCDOT Contact No: (919)220-4680 S. FION COMPANY Cost Overrun/Underrun: 0% Letting Date: 02/19/2019
Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$0.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019	NCDOT Contact No: (919)220-4680 S. FION COMPANY Cost Overrun/Underrun: 0% Letting Date: 02/19/2019 Revised Completion Date:
Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$0.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru:	NCDOT Contact No: (919)220-4680 S. FION COMPANY Cost Overrun/Underrun: 0% Letting Date: 02/19/2019 Revised Completion Date: Scheduled Progress: 0%
Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$0.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019	NCDOT Contact No: (919)220-4680 S. FION COMPANY Cost Overrun/Underrun: 0% Letting Date: 02/19/2019 Revised Completion Date:
Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$0.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru:	NCDOT Contact No: (919)220-4680 S. FION COMPANY Cost Overrun/Underrun: 0% Letting Date: 02/19/2019 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0%
Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$0.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: Latest Payment Date:	NCDOT Contact No: (919)220-4680 S. FION COMPANY Cost Overrun/Underrun: 0% Letting Date: 02/19/2019 Revised Completion Date: Scheduled Progress: 0%
Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$0.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: Latest Payment Date: Contract Number: DE00228	NCDOT Contact No: (919)220-4680 S. FION COMPANY Cost Overrun/Underrun: 0% Letting Date: 02/19/2019 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: I-85
Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$0.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: Latest Payment Date: Contract Number: DE00228 Division: 5	NCDOT Contact No: (919)220-4680 S. FION COMPANY Cost Overrun/Underrun: 0% Letting Date: 02/19/2019 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: I-85
Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$0.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: Latest Payment Date: Contract Number: DE00228 Division: 5 TIP Number: I-5729	NCDOT Contact No: (919)220-4680 S. FION COMPANY Cost Overrun/Underrun: 0% Letting Date: 02/19/2019 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: I-85 County: Durham Federal Aid Number: NHPP-0085(013)
Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$0.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: Latest Payment Date: Contract Number: DE00228 Division: 5 TIP Number: I-5729 Length: 5.61 miles NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680 S. FION COMPANY Cost Overrun/Underrun: 0% Letting Date: 02/19/2019 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: I-85 County: Durham Federal Aid Number: NHPP-0085(013)
Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$0.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: Latest Payment Date: Contract Number: DE00228 Division: 5 TIP Number: I-5729 Length: 5.61 miles NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680 S. FION COMPANY Cost Overrun/Underrun: 0% Letting Date: 02/19/2019 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: I-85 County: Durham Federal Aid Number: NHPP-0085(013) NCDOT Contact No: (919)220-4680 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM
Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$0.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: Latest Payment Date: Contract Number: DE00228 Division: 5 TIP Number: I-5729 Length: 5.61 miles NCDOT Contact: James M. Nordan, PE Location Description: I-85 FROM US-15/501	NCDOT Contact No: (919)220-4680 S. FION COMPANY Cost Overrun/Underrun: 0% Letting Date: 02/19/2019 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: I-85 County: Durham Federal Aid Number: NHPP-0085(013) NCDOT Contact No: (919)220-4680 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM
Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$0.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: Latest Payment Date: Contract Number: DE00228 Division: 5 TIP Number: I-5729 Length: 5.61 miles NCDOT Contact: James M. Nordan, PE Location Description: I-85 FROM US-15/501 Contractor Name: INTERSTATE IMPROV	NCDOT Contact No: (919)220-4680 S. FION COMPANY Cost Overrun/Underrun: 0% Letting Date: 02/19/2019 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: I-85 County: Durham Federal Aid Number: NHPP-0085(013) NCDOT Contact No: (919)220-4680 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM /EMENT INC
Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$0.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: Latest Payment Date: Contract Number: DE00228 Division: 5 TIP Number: I-5729 Length: 5.61 miles NCDOT Contact: James M. Nordan, PE Location Description: I-85 FROM US-15/501 Contractor Name: INTERSTATE IMPROV Contract Amount: \$4,168,265.78	NCDOT Contact No: (919)220-4680 S. FION COMPANY Cost Overrun/Underrun: 0% Letting Date: 02/19/2019 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: I-85 County: Durham Federal Aid Number: NHPP-0085(013) NCDOT Contact No: (919)220-4680 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM /EMENT INC Cost Overrun/Underrun: 61.17%
Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$0.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: Latest Payment Date: Contract Number: DE00228 Division: 5 TIP Number: I-5729 Length: 5.61 miles NCDOT Contact: James M. Nordan, PE Location Description: I-85 FROM US-15/501 Contractor Name: INTERSTATE IMPROV Contract Amount: \$4,168,265.78 Work Began: 03/13/2018	NCDOT Contact No: (919)220-4680 S. FION COMPANY Cost Overrun/Underrun: 0% Letting Date: 02/19/2019 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: I-85 County: Durham Federal Aid Number: NHPP-0085(013) NCDOT Contact No: (919)220-4680 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM /EMENT INC Cost Overrun/Underrun: 61.17% Letting Date: 10/11/2017
Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$0.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: Latest Payment Date: Contract Number: DE00228 Division: 5 TIP Number: I-5729 Length: 5.61 miles NCDOT Contact: James M. Nordan, PE Location Description: I-85 FROM US-15/501 Contractor Name: INTERSTATE IMPROV Contract Amount: \$4,168,265.78 Work Began: 03/13/2018 Original Completion Date: 11/01/2018	NCDOT Contact No: (919)220-4680 S. FION COMPANY Cost Overrun/Underrun: 0% Letting Date: 02/19/2019 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: I-85 County: Durham Federal Aid Number: NHPP-0085(013) NCDOT Contact No: (919)220-4680 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM /EMENT INC Cost Overrun/Underrun: 61.17% Letting Date: 10/11/2017 Revised Completion Date:
Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$0.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: Latest Payment Date: Contract Number: DE00228 Division: 5 TIP Number: I-5729 Length: 5.61 miles NCDOT Contact: James M. Nordan, PE Location Description: I-85 FROM US-15/501 Contractor Name: INTERSTATE IMPROV Contract Amount: \$4,168,265.78 Work Began: 03/13/2018 Original Completion Date: 11/01/2018 Latest Payment Thru: 02/22/2019 Latest Payment Date: 03/01/2019	NCDOT Contact No: (919)220-4680 S. TION COMPANY Cost Overrun/Underrun: 0% Letting Date: 02/19/2019 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: I-85 County: Durham Federal Aid Number: NHPP-0085(013) NCDOT Contact No: (919)220-4680 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM /EMENT INC Cost Overrun/Underrun: 61.17% Letting Date: 10/11/2017 Revised Completion Date: Scheduled Progress: 100% Actual Progress: 86.36%
Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$0.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: Latest Payment Date: Contract Number: DE00228 Division: 5 TIP Number: I-5729 Length: 5.61 miles NCDOT Contact: James M. Nordan, PE Location Description: I-85 FROM US-15/501 Contractor Name: INTERSTATE IMPROV Contract Amount: \$4,168,265.78 Work Began: 03/13/2018 Original Completion Date: 11/01/2018 Latest Payment Thru: 02/22/2019 Latest Payment Date: 03/01/2019 Contract Number: DE00253	NCDOT Contact No: (919)220-4680 S. TION COMPANY Cost Overrun/Underrun: 0% Letting Date: 02/19/2019 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: I-85 County: Durham Federal Aid Number: NHPP-0085(013) NCDOT Contact No: (919)220-4680 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM /EMENT INC Cost Overrun/Underrun: 61.17% Letting Date: 10/11/2017 Revised Completion Date: Scheduled Progress: 100% Actual Progress: 86.36%
Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$0.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: Latest Payment Date: Contract Number: DE00228 Division: 5 TIP Number: I-5729 Length: 5.61 miles NCDOT Contact: James M. Nordan, PE Location Description: I-85 FROM US-15/501 Contractor Name: INTERSTATE IMPROV Contract Amount: \$4,168,265.78 Work Began: 03/13/2018 Original Completion Date: 11/01/2018 Latest Payment Thru: 02/22/2019 Latest Payment Date: 03/01/2019 Contract Number: DE00253 Division: 5	NCDOT Contact No: (919)220-4680 S. TION COMPANY Cost Overrun/Underrun: 0% Letting Date: 02/19/2019 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: I-85 County: Durham Federal Aid Number: NHPP-0085(013) NCDOT Contact No: (919)220-4680 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM /EMENT INC Cost Overrun/Underrun: 61.17% Letting Date: 10/11/2017 Revised Completion Date: Scheduled Progress: 100% Actual Progress: 86.36%
Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$0.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: Latest Payment Date: Contract Number: DE00228 Division: 5 TIP Number: I-5729 Length: 5.61 miles NCDOT Contact: James M. Nordan, PE Location Description: I-85 FROM US-15/501 Contractor Name: INTERSTATE IMPROV Contract Amount: \$4,168,265.78 Work Began: 03/13/2018 Original Completion Date: 11/01/2018 Latest Payment Thru: 02/22/2019 Latest Payment Date: 03/01/2019 Contract Number: DE00253 Division: 5 TIP Number: W-5705K	NCDOT Contact No: (919)220-4680 S. TION COMPANY Cost Overrun/Underrun: 0% Letting Date: 02/19/2019 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: I-85 County: Durham Federal Aid Number: NHPP-0085(013) NCDOT Contact No: (919)220-4680 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM /EMENT INC Cost Overrun/Underrun: 61.17% Letting Date: 10/11/2017 Revised Completion Date: Scheduled Progress: 100% Actual Progress: 86.36%
Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$0.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: Latest Payment Date: Contract Number: DE00228 Division: 5 TIP Number: I-5729 Length: 5.61 miles NCDOT Contact: James M. Nordan, PE Location Description: I-85 FROM US-15/501 Contractor Name: INTERSTATE IMPROV Contract Amount: \$4,168,265.78 Work Began: 03/13/2018 Original Completion Date: 11/01/2018 Latest Payment Thru: 02/22/2019 Latest Payment Thru: 02/22/2019 Latest Payment Date: 03/01/2019 Contract Number: DE00253 Division: 5 TIP Number: W-5705K Length: 0 miles	NCDOT Contact No: (919)220-4680 S. TION COMPANY Cost Overrun/Underrun: 0% Letting Date: 02/19/2019 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: I-85 County: Durham Federal Aid Number: NHPP-0085(013) NCDOT Contact No: (919)220-4680 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM /EMENT INC Cost Overrun/Underrun: 61.17% Letting Date: 10/11/2017 Revised Completion Date: Scheduled Progress: 100% Actual Progress: 86.36% Route: SR-1327 County: Durham Federal Aid Number: HSIP-1327(006)
Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$0.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: Latest Payment Date: Contract Number: DE00228 Division: 5 TIP Number: I-5729 Length: 5.61 miles NCDOT Contact: James M. Nordan, PE Location Description: I-85 FROM US-15/501 Contractor Name: INTERSTATE IMPROV Contract Amount: \$4,168,265.78 Work Began: 03/13/2018 Original Completion Date: 11/01/2018 Latest Payment Thru: 02/22/2019 Latest Payment Thru: 02/22/2019 Latest Payment Date: 03/01/2019 Contract Number: DE00253 Division: 5 TIP Number: W-5705K Length: 0 miles NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680 S. TION COMPANY Cost Overrun/Underrun: 0% Letting Date: 02/19/2019 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: I-85 County: Durham Federal Aid Number: NHPP-0085(013) NCDOT Contact No: (919)220-4680 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM /EMENT INC Cost Overrun/Underrun: 61.17% Letting Date: 10/11/2017 Revised Completion Date: Scheduled Progress: 100% Actual Progress: 86.36% Route: SR-1327 County: Durham Federal Aid Number: HSIP-1327(006) NCDOT Contact No: (919)220-4680
Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$0.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: Latest Payment Date: Contract Number: DE00228 Division: 5 TIP Number: I-5729 Length: 5.61 miles NCDOT Contact: James M. Nordan, PE Location Description: I-85 FROM US-15/501 Contractor Name: INTERSTATE IMPROV Contract Amount: \$4,168,265.78 Work Began: 03/13/2018 Original Completion Date: 11/01/2018 Latest Payment Thru: 02/22/2019 Latest Payment Date: 03/01/2019 Contract Number: DE00253 Division: 5 TIP Number: W-5705K Length: 0 miles NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680 S. TION COMPANY Cost Overrun/Underrun: 0% Letting Date: 02/19/2019 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: I-85 County: Durham Federal Aid Number: NHPP-0085(013) NCDOT Contact No: (919)220-4680 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM /EMENT INC Cost Overrun/Underrun: 61.17% Letting Date: 10/11/2017 Revised Completion Date: Scheduled Progress: 100% Actual Progress: 86.36% Route: SR-1327 County: Durham Federal Aid Number: HSIP-1327(006) NCDOT Contact No: (919)220-4680 ST) AND LAMOND AVE
Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$0.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: Latest Payment Date: Contract Number: DE00228 Division: 5 TIP Number: I-5729 Length: 5.61 miles NCDOT Contact: James M. Nordan, PE Location Description: I-85 FROM US-15/501 Contractor Name: INTERSTATE IMPROV Contract Amount: \$4,168,265.78 Work Began: 03/13/2018 Original Completion Date: 11/01/2018 Latest Payment Thru: 02/22/2019 Latest Payment Date: 03/01/2019 Contract Number: DE00253 Division: 5 TIP Number: W-5705K Length: 0 miles NCDOT Contact: James M. Nordan, PE Location Description: SR 1327 (GREGSON S Contractor Name: TRAFFIC CONTROL D	NCDOT Contact No: (919)220-4680 S. TION COMPANY Cost Overrun/Underrun: 0% Letting Date: 02/19/2019 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: I-85 County: Durham Federal Aid Number: NHPP-0085(013) NCDOT Contact No: (919)220-4680 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM /EMENT INC Cost Overrun/Underrun: 61.17% Letting Date: 10/11/2017 Revised Completion Date: Scheduled Progress: 100% Actual Progress: 86.36% Route: SR-1327 County: Durham Federal Aid Number: HSIP-1327(006) NCDOT Contact No: (919)220-4680 ST) AND LAMOND AVE DEVICES INC
Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$0.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: Latest Payment Date: Contract Number: DE00228 Division: 5 TIP Number: I-5729 Length: 5.61 miles NCDOT Contact: James M. Nordan, PE Location Description: I-85 FROM US-15/501 Contractor Name: INTERSTATE IMPROV Contract Amount: \$4,168,265.78 Work Began: 03/13/2018 Original Completion Date: 11/01/2018 Latest Payment Thru: 02/22/2019 Latest Payment Date: 03/01/2019 Contract Number: DE00253 Division: 5 TIP Number: W-5705K Length: 0 miles NCDOT Contact: James M. Nordan, PE Location Description: SR 1327 (GREGSON S Contractor Name: TRAFFIC CONTROL D	NCDOT Contact No: (919)220-4680 S. TION COMPANY Cost Overrun/Underrun: 0% Letting Date: 02/19/2019 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: I-85 County: Durham Federal Aid Number: NHPP-0085(013) NCDOT Contact No: (919)220-4680 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM /EMENT INC Cost Overrun/Underrun: 61.17% Letting Date: 10/11/2017 Revised Completion Date: Scheduled Progress: 100% Actual Progress: 86.36% Route: SR-1327 County: Durham Federal Aid Number: HSIP-1327(006) NCDOT Contact No: (919)220-4680 ST) AND LAMOND AVE DEVICES INC Cost Overrun/Underrun: 7.85%
Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$0.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: Latest Payment Date: Contract Number: DE00228 Division: 5 TIP Number: I-5729 Length: 5.61 miles NCDOT Contact: James M. Nordan, PE Location Description: I-85 FROM US-15/501 Contractor Name: INTERSTATE IMPROV Contract Amount: \$4,168,265.78 Work Began: 03/13/2018 Original Completion Date: 11/01/2018 Latest Payment Thru: 02/22/2019 Latest Payment Date: 03/01/2019 Contract Number: DE00253 Division: 5 TIP Number: W-5705K Length: 0 miles NCDOT Contact: James M. Nordan, PE Location Description: SR 1327 (GREGSON S Contract Name: TRAFFIC CONTROL D Contract Amount: \$72,515.00 Work Began: 09/01/2018	NCDOT Contact No: (919)220-4680 S. TION COMPANY Cost Overrun/Underrun: 0% Letting Date: 02/19/2019 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: I-85 County: Durham Federal Aid Number: NHPP-0085(013) NCDOT Contact No: (919)220-4680 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM /EMENT INC Cost Overrun/Underrun: 61.17% Letting Date: 10/11/2017 Revised Completion Date: Scheduled Progress: 100% Actual Progress: 86.36% Route: SR-1327 County: Durham Federal Aid Number: HSIP-1327(006) NCDOT Contact No: (919)220-4680 ST) AND LAMOND AVE DEVICES INC Cost Overrun/Underrun: 7.85% Letting Date: 07/25/2018
Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$0.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: Latest Payment Date: Contract Number: DE00228 Division: 5 TIP Number: I-5729 Length: 5.61 miles NCDOT Contact: James M. Nordan, PE Location Description: I-85 FROM US-15/501 Contractor Name: INTERSTATE IMPROV Contract Amount: \$4,168,265.78 Work Began: 03/13/2018 Original Completion Date: 11/01/2018 Latest Payment Thru: 02/22/2019 Latest Payment Date: 03/01/2019 Contract Number: DE00253 Division: 5 TIP Number: W-5705K Length: 0 miles NCDOT Contact: James M. Nordan, PE Location Description: SR 1327 (GREGSON S Contractor Name: TRAFFIC CONTROL D	NCDOT Contact No: (919)220-4680 S. TION COMPANY Cost Overrun/Underrun: 0% Letting Date: 02/19/2019 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: I-85 County: Durham Federal Aid Number: NHPP-0085(013) NCDOT Contact No: (919)220-4680 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM /EMENT INC Cost Overrun/Underrun: 61.17% Letting Date: 10/11/2017 Revised Completion Date: Scheduled Progress: 100% Actual Progress: 86.36% Route: SR-1327 County: Durham Federal Aid Number: HSIP-1327(006) NCDOT Contact No: (919)220-4680 ST) AND LAMOND AVE DEVICES INC Cost Overrun/Underrun: 7.85%

Latest Payment Date: 03/07/2019	Actual Progress: 51.79%	
Contract Number: DE00255	Route: US-501	
Division: 5	County: Durham	
TIP Number: W-5705C		
Length: 0 miles	Federal Aid Number: HSIP-0501(046)	
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680	
Location Description: US 15-501 AT SR 1116	(GARRETT RD) US 15-501 BUS AT WESTGATE DR	
Contractor Name: ALS OF NORTH CARO	LINA LLC	
Contract Amount: \$540,904.71	Cost Overrun/Underrun: 4.63%	
Work Began: 08/06/2018	Letting Date: 05/23/2018	
Original Completion Date: 12/21/2018	Revised Completion Date:	
Latest Payment Thru: 02/11/2019	Scheduled Progress: 100%	
Latest Payment Date: 02/14/2019	Actual Progress: 36.73%	

		R/W Acq						
Project ID	Description	Begins	Let Type	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
17BP.5.R.116			Division POC Let (DPOC) 2/22/2023	Lisa Gilchrist			
17BP.5.R.117			Division POC Let (DPOC) 2/22/2023	Lisa Gilchrist			
17BP.5.R.83	BRIDGE 84 OVER CHUNKY PIE CREEK ON SR 1815		Division POC Let (DPOC) 4/22/2020	Lisa Gilchrist			
17BP.5.R.84			Division POC Let (DPOC) 1/26/2022	Lisa Gilchrist			
17BP.5.R.97	BRIDGE 89 OVER LICK CREEK ON SR 1902		Division POC Let (DPOC) 10/15/2019	Lisa Gilchrist			
47451.3.1	NC 98 (Holloway Street) - Traffic Signal at Adams Street and channelization at S. Woodcrest Street		On Call Contract (OCC)	7/15/2019	Stephen Davidson			Under construction
47709.3.1			Division POC Let (DPOC) 5/10/2019	Stephen Davidson			
B-5674	REPLACE BRIDGE 80 OVER SR 1308 IN DURHAM ON US 15- 501 NORTHBOUND	9/16/2019	Raleigh Letting (LET)	12/15/2020	KEVIN FISCHER	\$110,000.00	\$2,209,000.00	
C-4928	SR 1317 (MORREENE ROAD) FROM NEAL ROAD TO SR 1320 (ERWIN ROAD) IN DURHAM. CONSTRUCT BIKE LANES AND SIDEWALKS.	2/26/2019	NON - DOT LET (LAP)	4/15/2020	RAYMOND JOSEPH HAYES	\$7,000.00	\$5,783,000.00	
C-5183B	SR 1945 (S ALSTON AVENUE) FROM SR 1171 (RIDDLE ROAD) TO CAPPS STREET. CONSTRUCT SIDEWALKS IN DURHAM		NON - DOT LET (LAP)	12/2/2019	RAYMOND JOSEPH HAYES	\$99,000.00	\$706,000.00	
C-5605E	CITY OF DURHAM BICYCLE LANE STRIPING: 8 MILE OF BIKE LANES.		NON - DOT LET (LAP)	9/30/2019	RAYMOND JOSEPH HAYES		\$504,000.00	
C-5605H	DOWNTOWN DURHAM WAYFINDING PROGRAM SIGNS/KIOSKS TO FACILITATE NAVIGATION AND PARKING.	6/28/2019	NON - DOT LET (LAP)	12/31/2019	RAYMOND JOSEPH HAYES		\$605,000.00	

Project ID	Description	R/W Acq Begins	Let Type	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
C-56051	DURHAM NEIGHBORHOOD BIKE ROUTE:~7 MILES OF SIGNED AND MARKED NEIGHBORHOOD BIKE ROUTES IN CENTRAL DURHAM.		NON - DOT LET (LAP)	9/27/2019	RAYMOND JOSEPH HAYES		\$540,883.00	
EB-4707A	SR 1838 / SR 2220 (OLD DURHAM ROAD) FROM US 15 / US 501 IN ORANGE COUNTY TO SR 1113 (POPE ROAD) IN DURHAM COUNTY	8/20/2015	Division Design Raleigh Let (DDRL)	4/16/2019	BENJAMIN J. UPSHAW		\$4,900,000.00	Construction contract scheduled to advertise in April
EB-5703	DURHAM - LASALLE STREET FROM KANGAROO DRIVE TO SPRUNT AVENUE IN DURHAM. CONSTRUCT SIDEWALKS ON BOTH SIDES FROM KANGAROODRIVE TO US 70 BUSINESS (HILLSBOROUGH ROAD) AND ON ONE SIDEFROM HILLSBOROUGH ROAD TO SPRUNT AVENUE.		NON - DOT LET (LAP)	9/30/2020	RAYMOND JOSEPH HAYES		\$578,000.00	
EB-5704	DURHAM - RAYNOR STREET FROM NORTH MIAMI BOULEVARD TO NORTH HARDEE STREET		NON - DOT LET (LAP)	9/29/2019	RAYMOND JOSEPH HAYES			
EB-5708	NC 54 FROM NC 55 TO RESEARCH TRIANGLE PARK WESTERN LIMIT INDURHAM CONSTRUCT SECTIONS OF SIDEWALK ON SOUTH SIDE		NON - DOT LET (LAP)	4/15/2020	RAYMOND JOSEPH HAYES		\$275,000.00	
EB-5715	US 501 BYPASS (NORTH DUKE STREET) FROM MURRAY AVENUE TO US 501 BUSINESS (NORTH ROXBORO ROAD) IN DURHAM CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN EXISTING GAPS		NON - DOT LET (LAP)	7/15/2020	RAYMOND JOSEPH HAYES		\$1,269,000.00	

Project ID	Description	R/W Acq Begins	Let Type	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
EB-5720	BRYANT BRIDGE NORTH/GOOSE CREEK WEST TRAIL, NC 55 TO DREW- GRANBY PARK IN DURHAM. CONSTRUCT SHARED-USE PAHT AND CONNECTING SIDEWALKS.	9/30/2020	NON - DOT LET (LAP)	9/30/2021	RAYMOND JOSEPH HAYES	\$14,000.00		
EB-5834	NC 157 / SR 1322 (GUESS RD.) FROM HILLCREST DRIVETO SR 1407(WEST CARVER STREET) IN DURHAM. CONSTRUCT SIDEWALKS ON BOTHSIDES.	6/30/2021	NON - DOT LET (LAP)	9/20/2022	RAYMOND JOSEPH HAYES	\$204,000.00	\$589,000.00	
EB-5835	NC 55 (ALSTON AVE.) FROM SR 1171 (RIDDLE RD.) TO CECIL STREET IN DURHAM. CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN MISSING GAPS.	6/20/2022	NON - DOT LET (LAP)	9/20/2023	RAYMOND JOSEPH HAYES	\$50,000.00	\$525,000.00	
EB-5837	THIRD FORK CREEK TRAIL FROM SOUTHERN BOUNDARIES PARK TO AMERICAN TOBACCO TRAIL IN DURHAM. CONSTRUCT SHARED USE PATH ANDSIDEWALKS, AND INSTALL BEACON AT SR 1158 (CORNWALLIS RD.) CROSSING.	6/30/2020	NON - DOT LET (LAP)	6/30/2021	RAYMOND JOSEPH HAYES	\$161,000.00	\$2,546,000.00	
EB-5904	DUKE BELT LINE TRAIL - PETTIGREW STREET TO AVONDALE STREET IN DURHAM, CONSTRUCT A MULTI-USE TRAIL ON FORMER RAIL CORRIDOR	9/4/2018	NON - DOT LET (LAP)	9/1/2020	RAYMOND JOSEPH HAYES	\$7,100,000.00	\$3,750,000.00	
I-5702B	I-40 FROM NC 147 (DURHAM FREEWAY/TRIANGLE EXPRESSWAY) IN DURHAM COUNTY TO SR 1728 (WADE AVENUE) IN WAKE COUNTY - COORDINATE WITH I-5506 AND I-5700	1/1/2030	Design Build Let (DBL)	1/1/2030	PAM R. WILLIAMS	\$82,480,000.00	\$670,140,000.00	

		R/W Acq						
Project ID	Description	Begins	Let Type	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
I-5707	I-40 - FROM NC 55 (ALSTON AVENUE) TO NC 147 (DURHAM FREEWAY/TRIANGLE EXPRESSWAY) IN DURHAM	6/18/2019	Raleigh Letting (LET)	6/16/2020	PAM R. WILLIAMS	\$323,000.00	\$3,550,000.00	
I-5941	I-85 FROM ORANGE COUNTY LINE TO US 15 /US 501 IN DURHAM PAVEMENT REHABILITATION		Division Design Raleigh Let (DDRL)	12/19/2023	DOUGLAS R. MCNEAL		\$2,973,000.00	
1-5942	I-85 /US 15 FROM NORTH OF SR 1827 (MIDLAND TERRACE) IN DURHAM COUNTY TO NORTH OF NC 56 IN GRANVILLE COUNTY PAVEMENT REHABILITATION		Division Design Raleigh Let (DDRL)	12/19/2023	DOUGLAS R. MCNEAL		\$8,357,000.00	
1-5982	I-540 DURHAM & WAKE COUNTY FROM I-40 IN DURHAM TO I-495/US 64/US 264 IN KNIGHTDALE. CONSTRUCT MANAGED SHOULDERS.	1/21/2025	Design Build Let (DBL)	1/21/2025	RODGER ROCHELLE		\$109,970,000.00	
I-5993	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147. PAVEMENT REHABILITATION. COORDINATE WITH I-5994.		Division Design Raleigh Let (DDRL)	1/21/2020	DOUGLAS R. MCNEAL		\$17,700,000.00	
I-5994	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147. BRIDGE REHABILITATION. MULTIPLE STRUCTURES. COORDINATE WITH I-5993.		Division Design Raleigh Let (DDRL)	1/21/2020	DOUGLAS R. MCNEAL		\$6,652,000.00	
I-5995	I-40 - DURHAMWAKE COUNTIES FROM EAST OF NC 147 TO SR 3015 (AIRPORT BOULEVARD). PAVEMENT REHABILITATION.		Division Design Raleigh Let (DDRL)	1/19/2021	DOUGLAS R. MCNEAL		\$5,272,000.00	
1-5998	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 70 IN RALEIGH. PAVEMENT REHABILITATION. COORDINATE WITH I-5999 &I- 6000.		Division POC Let (DPOC	c) 1/25/2023	DOUGLAS R. MCNEAL		\$3,800,000.00	

Project ID	Description	R/W Acq Begins	Let Type	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
I-6000	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 1 INRALEIGH. BRIDGE PRESERVATION/REHABILITATI ON. COORDINATE WITH I-5998 & I-5999.		Division POC Let (DPOC) 1/26/2022	DOUGLAS R. MCNEAL		\$4,541,000.00	
I-6006	I-40 DURHAM/WAKE COUNTIES FROM NC 54 (EXIT 273) TO SR 1728 (WADE AVENUE). CONVERT FACILITY TO A MANAGED FREEWAY WITH RAMP METERING AND OTHER ATM / ITS COMPONETS.	1/21/2025	Design Build Let (DBL)	1/21/2025	PAM R. WILLIAMS	\$20,000.00	\$54,530,000.00	
I-6010	I-85/US 15 DURHAM COUNTY FROM EAST OF SR 1827 (MIDLAND TERRACE) TO SR 1632 (RED MILL ROAD) IN DURHAM. ADD LANES.	1/15/2027	Raleigh Letting (LET)	1/16/2029	PAM R. WILLIAMS	\$8,400,000.00	\$94,400,000.00	
P-5706	NORFOLK SOUTHERN H LINE, EAST DURHAM RAILROAD SAFETY PROJECT. PROJECT WILL STRAIGHTEN EXISTING RAILROAD CURVATURE BETWEEN CP NELSON AND CP EAST DURHAM AND INCLUES A COMBINATION OFGRADE SEPARATIONS AND CLOSURES AT ELLIS ROAD SOUTH END CROSSING (734737A), GLOVER ROAD (734736)	2/1/2023	NON - DOT LET (Rail)	1/31/2025	MATTHEW SIMMO	\$9,000,000.00	\$42,400,000.00	
P-5716	NORFOLK SOUTHERN H LINE CROSSING 735236Y AT SR 1171 (ELLIS ROAD) IN DURHAM. CONSTRUCT GRADE SEPARATION.	6/16/2023	Raleigh Letting (LET)	6/16/2026	MATTHEW SIMMO	\$1,000,000.00	\$3,700,000.00	

		R/W Acq						
Project ID	Description	Begins	Let Type	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
P-5717	NORFOLK SOUTHER H LINE CROSSING 734742W AT SR 1121 (CORNWALLIS ROAD) IN DURHAM. CONSTRUCT GRADE SEPARATION.	6/30/2019	Raleigh Letting (LET)	6/23/2020	KUMAR TRIVEDI	\$4,377,600.00	\$16,100,000.00	
P-5728	NS H LINE DURHAM COUNTY CONSTRUCT GRADE SEPARATION AT NEAL ROAD. COST INFORMATION DOES NOT EXIST AT THIS TIME AND A PLACEHOLDER VALUE OF \$1 WAS USED IN THE COST ESTIMATING SCREEN.	1/21/2025	Raleigh Letting (LET)	12/15/2026	MATTHEW SIMMO	\$1,500,000.00	\$4,000,000.00	
U-4724	DURHAM - CORNWALLIS RD (SR 1158) FROM SR 2295 (SOUTH ROXBORO STREET) TO SR 1127 (CHAPEL HILL ROAD) IN DURHAM. BIKE AND PEDESTRIAN FEATURES.		NON - DOT LET (LAP)	6/30/2020	RAYMOND JOSEPH HAYES		\$4,978,000.00	
U-4726HN	CONSTRUCT BIKE LANES/SIDEWALKS IN DURHAM - HILLANDALE ROAD	9/2/2019	NON - DOT LET (LAP)	1/1/2021	RAYMOND JOSEPH HAYES			
U-4726HO	CARPENTER - FLETCHER ROAD BIKE - PED; CONSTRUCT BIKE LANES / SIDEWALKS (CITY MAINTAINED) FROM WOODCROFT PARKWAY (CITY MAINTAINED) TO ALSTON AVENUE (SR 1945).	9/2/2019	NON - DOT LET (LAP)	1/29/2021	RAYMOND JOSEPH HAYES			
U-5516	AT US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) INTERSECTION IN DURHAM. INTERSECTION IMPROVEMENTS.	5/17/2019	Division Design Raleigh Let (DDRL)	5/20/2020	BENJAMIN J. UPSHAW	\$6,501,430.00	\$5,500,000.00	Hydraulic design underway
U-5717	US 15/US 501 @ SR 1116 (GARRETT ROAD) IN DURHAM CONVERT AT-GRADE INTERSECTION TO INTERCHANGE	4/21/2019	Division Design Raleigh Let (DDRL)	4/21/2020	BENJAMIN J. UPSHAW	\$53,500,000.00	\$27,700,000.00	Field inspection scheduled in April

Project ID	Description	R/W Acq Begins	Let Type	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
J-5720A	US 70 (MIAMI BLVD) FROM LYNN ROAD TO SR 1959 (SOUTH MIAMI BOULEVARD/SR 1811 (SHERRON ROAD)	3/15/2022	Design Build Let (DBL)	3/15/2022	PAM R. WILLIAMS	\$35,800,000.00		
U-5720B	US 70 (MIAMI BLVD) AT SR 1959 (SOUTH MIAMI BOULEVARD)/SR 1811 (SHERRON ROAD)INTERSECTION	3/15/2022	Design Build Let (DBL)	3/15/2022	PAM R. WILLIAMS	\$17,321,000.00	\$25,300,000.00	
U-5720C	US 70 (MIAMI BLVD) FROM SR 1959 (SOUTH MIAMI BLVD)/SR 1811 (SHERRON ROAD) TO SR 2095 (PAGE ROAD EXTENSIONS). UPGRADE TOCONTROLLED-ACCESS FACILITY AND CONVERT AT- GRADE INTERSECTION TO INTERCHANGE.	3/15/2022	Design Build Let (DBL)	3/15/2022	PAM R. WILLIAMS	\$40,400,000.00	\$110,800,000.00	
U-5774A	NC 54 FROM US 15/US 501		Raleigh Letting (LET)	1/1/2030	PAM R. WILLIAMS	\$3,800,000.00	\$11,000,000.00	
U-5774B	NC 54 FROM US 15/US 501 IN ORANGE COUNTY TO SR 1110 (BARBEECHAPEL ROAD) IN DURHAM COUNTY	6/16/2022	Raleigh Letting (LET)	6/18/2024	PAM R. WILLIAMS	\$11,000,000.00	\$30,900,000.00	
U-5774C	NC 54 FROM SR 1110 (BARBEE CHAPEL ROAD) TO I- 40	6/16/2022	Raleigh Letting (LET)	6/18/2024	PAM R. WILLIAMS	\$3,000,000.00	\$23,700,000.00	
U-5774F	NC 54 FROM I-40/NC 54 INTERCHANGE	1/1/2027	Division POC Let (DPOC) 1/1/2028	PAM R. WILLIAMS	\$54,800,000.00	\$39,300,000.00	
U-5774H	NC 54 FROM NC 751 TO SR 1118 (FAYETTEVILLE ROAD)	7/15/2022	Raleigh Letting (LET)	10/15/2024	PAM R. WILLIAMS	\$8,400,000.00	\$13,200,000.00	
U-5823	WOODCROFT PARKWAY EXTENSION. FROM SR 1116 (GARRETT ROAD) TONC 751 (HOPE VALLEY ROAD) IN DURHAM. CONSTRUCT ROADWAY ON NEW ALIGNMENT.	1/27/2020	NON - DOT LET (LAP)	8/30/2021	RAYMOND JOSEPH HAYES	\$421,000.00		
U-5934	NC 147 FROM I-40 TO FUTURE I-885(EAST END CONNECTOR)IN DURHAM ADD LANES AND REHABILITATE PAVEMENT	2/15/2022	Design Build Let (DBL)	2/15/2022	PAM R. WILLIAMS	\$2,148,000.00	\$177,100,000.00	

		R/W Acq						
Project ID	Description	Begins	Let Type	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
U-5937	NC 147 DURHAM FREEWAY, DURHAM COUNTY FROM SR 1127 (WEST CHAPEL HILL STREET) TO BRIGGS AVENUE IN DURHAM. CONSTRUCT AUXILIARY LANES AND OPERATIONAL IMPROVEMENTS.	3/19/2021	Raleigh Letting (LET)	3/21/2023	PAM R. WILLIAMS	\$10,202,000.00	\$47,001,000.00	
0 0001		0/10/2021	raioigir zoanig (zz.r)	0/21/2020		\$10,202,000100	¢ 11,001,000.00	
U-5968	CITY OF DURHAM UPGRADE ITS / SIGNAL SYSTEM	1/3/2019	Raleigh Letting (LET)	4/16/2019	JASON P. GALLOWAY	\$750,000.00	\$21,865,000.00	
U-6021	SR 1118 (FAYETTEVILLE ROAD),FROM WOODCROFT PARKWAY TO BARBEE ROAD IN DURHAM. WIDEN TO 4- LANE DIVIDED FACILITY WITH BICYCLE / PEDESTRIAN ACCOMMODATIONS.	2/19/2021	Division Design Raleigh Let (DDRL)	2/21/2023	BENJAMIN J. UPSHAW	\$5,769,000.00	\$13,770,000.00	Design revisions to address City and public comments.
U-6067	US 15/US 501 DURHAM COUNTY FROM I-40 TO US 15/US 501 BUSINESS IN DURHAM UPGRADE CORRIDOR TO EXPRESSWAY.	2/21/2025	Raleigh Letting (LET)	2/16/2027	PAM R. WILLIAMS	\$55,000,000.00	\$140,300,000.00	
U-6118	NC 55 FROM MERIDIAN PARKWAY TO I-40 INTERCHNAGE IN DURHAM	1/1/2026	Division POC Let (DPOC) 1/1/2028	BENJAMIN J. UPSHAW	\$2,000,000.00	\$10,000,000.00	New P5.0 project
W-5601EM	SR 1118 (FAYETTEVILLE ROAD) AT PILOT STREET AND CECIL STREET. SAFETY IMPROVEMENTS.		Division POC Let (DPOC) 12/12/2018	JOHN EDWARD SANDOR		\$14,000.00	Anticipated Let in March, 2019
W-5705M	I-40 WESTBOUND AT NC 147 SAFETY IMPROVEMENTS (MP: 9.359 - 9.359)		Division POC Let (DPOC) 1/23/2019	JOHN EDWARD SANDOR		\$80,000.00	Anticipated Let in February, 2019
W-5705S	US 15/501 AT NC 751 SOUTHBOUND ON RAMP - EXTEND RAMP		Division POC Let (DPOC) 9/23/2020	STEPHEN REID DAVIDSON		\$460,000.00	
W-5705T	SR 1815/1917 (MINERAL SPRINGS ROAD) AT PLEASANT DRIVE CONSTRUCT ROUNDABOUT	4/1/2020	Division POC Let (DPOC) 4/21/2021	STEPHEN REID DAVIDSON	\$85,000.00	\$800,000.00	

Project ID	Description	R/W Acq Begins	Let Type	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
W-5705U	US 70 BUSINESS (MORGAN STREET) AT CAROLINA THREATRE		Division POC Let (DPOC) 1/16/2019	JOHN EDWARD SANDOR		\$20,000.00	Anticipated Let in March, 2019
W-5705V	NC 54 AT HUNTINGRIDGE ROAD		Division POC Let (DPOC) 1/16/2019	JOHN EDWARD SANDOR		\$80,000.00	Anticipated Let in March, 2019
Z-5700EB	RAILWAY-HIGHWAY SAFETY PROJECT AT SR 1632 (RED MILL ROAD) AND NS CROSSING 734 914C NEAR DURHAM		NON - DOT LET (Rail)	10/19/2019	MATTHEW SIMMO	NS		

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
SS-4907BS 44894.2.1 44894.3.1	Installation of traffic signal at the intersection of US70 and SR 1114 (Buckhorn Road) East of Mebane.	5/31/2017	Apr. 2019	\$40,500 R/W \$43,200 CON	Utility relocations complete, Right of entry rescinded, R/W acquisition pending	Dawn McPherson
W-5707CRevise pavement markings and overhead lane use signs for removal of inside lane drop configuration on I-4044853.3.3Westbound in vicinity of US 15-501 interchange. Resurfacing I-40 WB by use of contingency funds		11/1/2018	Aug. 2019	\$395,000	Planning and design activities underway, re-let due to bids exceeded engineers estimate, new let date 11/1/18 and received no bids, possible delivery by design- build let	Chad Reimakoski
47798	Increase length of existing turn lane / slip ramp and improve existing radius in the SE quadrant of US 70 Business/ NC 86 at US 70 Bypass in Hillsborough	1/17/2019	Jul. 2019	\$189,000	Planning and design activities complete, R/W certified 9/18/18, signal work complete, widening scheduled by end of Mar. 2019	Derek Dixon
J-5846 50236.1.1 50236.2.1 50236.3.1	5.1.1 and SR 1780 (Estes Drive) in Carrboro.		FY2021	\$775,000	1st bid opening received no bids, Re-let 9/6/18 bids exceeded engineers estimate, project cost evaluation being performed, Utility relocation underway, Re-let pending	Chad Reimakoski
3-4962 40174.1.1 40174.2.1 40174.3.1	Replace Bridge #46 over Eno river on US 70 Bypass	4/16/2019	FY 2021	\$5,826,000	Planning and Design activities underway, ROW acquisition complete, ROW certified 1/22/19	Kevin Fischer
W-5707K 48283	Remove and replace existing curb & gutter and sidewalk, add pedestrian signals, concrete island, and signal modifications on SR 1010 (E. Main St / W. Franklin St) from Brewer Ln to Graham St. in Chapel Hill and Carrboro	5/31/2019	Sept. 2019	\$350,000	Construction May 2019	Chris Smitherman Derek Dixon
J-5847 50238.1.1 50238.2.1 50238.3.1	Intersection improvements at SR 1010 (West Franklin St.) and SR 1771 (Merritt Mill Rd)/SR1927 (Brewer Lane) in Chapel Hill / Carrboro.	5/31/2019	Sept. 2019	\$775,000	Planning and design activities underway, bike/ped improvements to be completed under project 48283	Chris Smitherman

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT MPO Board 4/10/2019 Item 18									
TIP/WBS #	Description	Let/Start Date	Completion Date Spring 2020	Cost	Status	Project Lead Chad Reimakoski			
SS-4907CD 47936.1.1 47936.2.1 47936.3.1	Horizontal curve improvements on SR 1710 (Old NC 10) west of SR 1561/SR 1709 (Lawrence Road) east of Hillsborough. Improvements consist of wedging pavement and grading shoulders.	12/5/2019		\$261,000	Planning and design activities underway				
I-3306A 34178.1.3 34718.2.2 34178.3.3	Widening I-40 from I-85 in Orange Co. to Durham Co. line (US 15/501 Interchange)	TBD	TBD	\$98,800,000	Planning and design activities underway, Public meeting 1/24/19, No schedule at this time other than CE document scheduled for 3/29/19, Combined w/I-3306AC	Laura Sutton			
P-5701 46395.1.1 46395.3.1	Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in Hillsborough	6/30/2021	FY2022	\$7,200,000	PE funding scheduled 7/1/2020, Coordinate with U-5848	Matthew Simmons			
R-5821A 47093.1.2 47093.2.2 47093.3.2	Construct operational improvements including Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road).	6/21/2022	FY2024	\$3,924,000	Planning and design activities underway, coordinating with NC54 West Corridor Study	Jennifer Evans			
U-5848 50237.1.1 50237.2.1 50237.3.1	Extend SR 1006 (Orange Grove Road) on new location with Sidewalks and bike lanes from existing SR 1006 (Orange Grove Road) to US 70 Business in Hillsborough .	3/21/2023	FY 2025	\$5,326,000	Planning and Design activities underway, Coordinate with P-5701 and U-5845	Laura Sutton			
I-3306AC 34178.1.6 34178.2.5 434178.3.9	Interchange improvements at I-40 and NC86 in Chapel Hill	3/21/2023	FY 2025	\$16,500,000	Planning and Design activities underway, Combined w/l-3306A	Laura Sutton			
I-5959 45911.1.1 45911.3.1	Pavement Rehabilitation on I-85 from West of SR 1006 (Orange Grove Road) to Durham County line	11/21/2023	FY 2025	\$11,155,000	Funding approved 10/10/17, Coordinate with I-5967, I-5984, I- 5983 and I-0305	Chris Smitherman			
I-5967 45917.1.1 45917.2.1 45917.3.1	Interchange improvements at I-85 and SR 1009 (South Churton Street) in Hillsborough	1/16/2024	FY 2027	\$20,700,000	Planning and Design activities underway, Coordinate with I-0305 and U-5845	Laura Sutton			

TIP/WBS #	Description		Completion Date	Cost	Status	Project Lead	
U-5845 50235.1.1 50235.2.1 50235.3.1	Widen SR 1009 (South Churton Street) to multi-lanes from I- 40 to Eno River in Hillsborough	Date - 1/16/2024	FY 2027	\$49,751,000	Planning and Design activities underway, Coordinate with U-5848 and I-5967	Laura Sutton	
-5984 47530.1.1 47530.2.1 47530.3.1	Interchange improvements at I-85 and NC 86 in Hillsborough	11/18/2025	FY 2027	\$16,488,000	Funding approved 10/10/17, Coordinate with I-0305 and I-5959	Laura Sutton	
J-6071 17496.1.1 17496.2.1 17496.3.1	Intersection improvements at NC 54 and SR 1007 (Old Fayetteville Rd) in Carrboro	1/15/2026	FY 2027	\$1,216,000	Planning and design activities underway, Project on hold per Draft 2020-2029 STIP (unfunded project)	Jennifer Evans	
-5983 17529.1.1 17529.2.1 17529.3.1	Widen I-85 in Orange Co. from west of SR1713 (Mt. Hermon Church Rd) to Durham Co. line	10/20/2026	FY2029	\$53,460,000	Planning and Design activities underway, Coordinate with U-5848, I-0305 and I-5984	Laura Sutton	
-0305 34142.1.2 34142.2.2 34142.3.2	Widening of I-85 from west of SR1006 (Orange Grove Road) in Orange Co. to west of SR 1400 (Sparger Road) in Orange Co.	1/1/2027	FY2029	\$133,400,000	Planning and design activities underway, Project reinstated per Draft 2020-2029 STIP (funded project)	Laura Sutton	



Active Projects Under Construction - Orange Co.

<u>Contract</u> <u>Number</u>	<u>TIP</u> Number	Location Description	Contractor Name	<u>Resident</u> Engineer	<u>Contract Bid</u> <u>Amount</u>	<u>Availability</u> <u>Date</u>	<u>Completion</u> Date	<u>Work Start</u> <u>Date</u>	Estimated Completion	<u>Progress</u> Schedule	<u>Completion</u> <u>Percent</u>
C203640		REPLACEMENT OF 4 BRIDGES IN GUILFORD COUNTY AND 3 BRIDGES IN ORANGE COUNTY.	HAYMES BROTHERS, INC.	Lorenz, PE, Kris	\$3,124,500.00	06/01/2015	11/01/2017	09/02/2015	03/15/2019	100.00	92.24
C203946	B-5348	REPLACE BRIDGE #85 OVER PHILS CRK ON SR-1005(OLD G'BORO RD)	DANE CONSTRUCTION	l Kirkman, PE, Christopher D	\$984,596.98	02/01/2018	12/27/2018	02/01/2018	01/30/2019	99.00	92.33
C204025	I-5954	PAVEMENT REHAB ON I-40/I-85 FROM EAST OF NC-54 IN GRAHAM IN ALAM. CO. TO WEST OF SR-1114 (BUCKHORN RD) IN ORANGE CO.	APAC - ATLANTIC INC THOMPSON ARTHUR DIVISION	Kirkman, PE, Christopher D	\$9,699,053.68						
DG00321	W-5143	SR 1004 (EFLAND-CEDAR GROVE RD) ROADWAY IMPROVEMENTS.	CAROLINA SUNROCK	Kirkman, PE, Christopher D	\$1,711,133.05	04/02/2018	04/02/2019	04/02/2018	04/02/2019	100.00	98.20
DG00393		RESURFACE SR 1101, SR 1118, SR 1119, SR 1124, SR 1125, SR 1127,SR 1128 SR 1130, SR 1134, SR 1135, SR 1137, SR 1141, SR 1143, ETC.	RILEY PAVING INC	Kirkman, PE, Christopher D	\$1,084,520.40	04/02/2018	10/12/2018	06/18/2018	12/07/2018	100.00	99.97
DG00395		REPLACE BRIDGE #189 ON SR 1114 (BUCKHORN ROAD) OVER CANE CREEK	S T WOOTEN CORPORATION	Kirkman, PE, Christopher D	\$723,924.13	04/01/2018	01/01/2019	05/07/2018	02/07/2019	97.00	99.75
DG00413		RESURFACE US 70 BUS, SR 1009, SR 1102 , SR 1129, SR 1239, SR 1352, SR 1716 AND SR 1841	CAROLINA SUNROCK	Kirkman, PE, Christopher D	\$3,562,232.66	05/28/2018	11/01/2019	05/29/2018	11/01/2019	38.00	53.71
DG00419		RESURFACE NC 86 AND 17 SECONDARY ROADS	CAROLINA SUNROCK	Kirkman, PE, Christopher D	\$3,764,001.64	05/14/2018	11/01/2019	05/14/2018	11/01/2019	40.00	23.45
DG00427		REPLACE BRIDGE #51 ON SR 1534 (MCKEE ROAD) OVER BUFFALO CK.	NATIONAL BRIDGE BUILDERS LLC	Kirkman, PE, Christopher D	\$521,443.82	05/07/2018	03/04/2019	07/30/2018	04/29/2019	100.00	98.48
DG00435		AST RETREATMENT ON 22 SECONDARY ROADS	WHITEHURST PAVING CO INC	Kirkman, PE, Christopher D	\$846,340.66	04/01/2019	10/11/2019				
DG00444	R-5821B	INTERSECTION IMPORVEMENTS AT THE INTERSECTION OF NC 54 AND SR 1006 (ORANGE GROVE ROAD)	FSC II LLC DBA FRED SMITH COMPANY	Kirkman, PE, Christopher D	\$1,039,900.00	07/16/2018	05/16/2019	08/13/2018	05/16/2019	100.00	90.11
DG00445	R-5787BB	INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS INTERSECTIONS	LITTLE MOUNTAIN BUILDERS OF CATAWBA COUNTY INC	Kirkman, PE, Christopher D	\$319,319.80	06/25/2018	02/15/2020	08/06/2018	02/15/2020	70.00	61.61
	W-5707A	INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS INTERSECTIONS	LITTLE MOUNTAIN BUILDERS OF CATAWBA COUNTY INC	Kirkman, PE, Christopher D	\$319,319.80	06/25/2018	02/15/2020	08/06/2018	02/15/2020	70.00	61.61
DG00451	U-5854	SR 1008 (MT. CARMEL CHURCH ROAD) AND SR 1913 (BENNETT ROAD) ROUNDABOUT AND RELATED SAFETY IMPROVEMENTS	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$1,833,468.84	08/15/2018	04/30/2020				
DG00461		BRIDGE REHAB. FOR BRIDGE #031 ON SR 1010 (E. FRANKLIN ST.) OVER BOLIN CREEK & BOLIN CREEK TRAIL	CO OF PINELLAS	Robinson, Stephen J	\$2,456,272.12	11/12/2018	07/15/2019				
DG00462		REHAB BRIDGES 264, 288, 260, 543 IN GUILFORD COUNTY AND BRIDGE 031 IN ORANGE COUNTY		Snell, PE, William H	\$967,383.15	08/01/2019	01/01/2020				

	Chatham County - DCHC MPO - Upcoming Projects - Division 8March 2019										
Contract # or	Route	Description	Let Date	Completion Contractor		Proiect Admin.	Proiect Cost	Notes			
WBS # or TIP #				Date	Contractor	Project Aumin.	Project Cost	Notes			
R-5825	NC 751 at SR 1731	Upgrade and Realign Intersection	4/9/2019	TBD	TBD	Greg Davis	TBD	Right of Way in progress			
	(O'Kelly Chapel Road)					(910) 773-8022					