

Contract Number: C203394	Route: I-885, NC-147, NC-98 US-70
Division: 5	County: Durham
TIP Number: U-0071	
Length: 4.009 miles	Federal Aid Number:
NCDOT Contact: Cameron D. Richards	NCDOT Contact No: (919)835-8200
Location Description: EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM.	
Contractor Name: DRAGADOS USA INC	
Contract Amount: \$141,949,500.00	Cost Overrun/Underrun: 6.15%
Work Began: 02/26/2015	Letting Date: 11/18/2014
Original Completion Date: 05/10/2020	Revised Completion Date:
Latest Payment Thru: 01/22/2018	Scheduled Progress: 57.48%
Latest Payment Date: 01/30/2018	Actual Progress: 61.22%

Contract Number: C203492	Route: SR-2220
Division: 5	County: Durham
TIP Number: EB-4707B	
Length: 1.756 miles	Federal Aid Number: STPDA-0505(64)
NCDOT Contact: Troy B. Brooks, PE	NCDOT Contact No: (919)707-2400
Location Description: SR-2220 (OLD CHAPEL HILL ROAD) FROM SR-1113 (POPE ROAD) TO SR-1116 (GARRETT ROAD).	
Contractor Name: FSC II LLC DBA FRED SMITH COMPANY	
Contract Amount: \$7,295,544.75	Cost Overrun/Underrun: 1.09%
Work Began: 06/26/2017	Letting Date: 05/16/2017
Original Completion Date: 05/14/2019	Revised Completion Date:
Latest Payment Thru: 12/31/2017	Scheduled Progress: 28.61%
Latest Payment Date: 01/09/2018	Actual Progress: 31.1%

Contract Number: C203567	Route: NC-55
Division: 5	County: Durham
TIP Number: U-3308	
Length: 1.134 miles	Federal Aid Number: STP-55(20)
NCDOT Contact: Troy B. Brooks, PE	NCDOT Contact No: (919)707-2400
Location Description: NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US-70BUS/NC-98 (HOLLOWAY ST).	
Contractor Name: ZACHRY CONSTRUCTION CORPORATION	
Contract Amount: \$39,756,916.81	Cost Overrun/Underrun: 1.98%
Work Began: 10/05/2016	Letting Date: 07/19/2016
Original Completion Date: 03/30/2020	Revised Completion Date: 07/16/2020
Latest Payment Thru: 01/15/2018	Scheduled Progress: 17%
Latest Payment Date: 01/24/2018	Actual Progress: 21.8%

Contract Number: C204087	Route: US-70
Division: 5	County: Durham
TIP Number:	
Length: 44.124 miles	Federal Aid Number:
NCDOT Contact: Cameron D. Richards	NCDOT Contact No: (919)835-8200
Location Description: 1 SECTION OF US-70 AND 106 SECTIONS OF SECONDARY ROADS.	
Contractor Name: CAROLINA SUNROCK LLC	
Contract Amount: \$0.00	Cost Overrun/Underrun: 0%
Work Began: 01/16/2018	Letting Date: 09/19/2017
Original Completion Date: 11/15/2018	Revised Completion Date:
Latest Payment Thru:	Scheduled Progress: 0%
Latest Payment Date:	Actual Progress: 0%

Contract Number: DE00173	Route: SR-1104
Division: 5	County: Durham
TIP Number: W-5205V	
Length: 0 miles	Federal Aid Number: HSIP-1104(19)
NCDOT Contact: Troy B. Brooks, PE	NCDOT Contact No: (919)707-2400
Location Description: SR 1104/SR 1105 (HERNDON RD) AT SR 1106 (MASSEY CHAPEL/ BARBEE RD) IN DURHAM COUNTY	
Contractor Name: TRIANGLE GRADING & PAVING INC	
Contract Amount: \$1,046,988.75	Cost Overrun/Underrun: 8.98%
Work Began: 05/01/2017	Letting Date: 11/09/2016
Original Completion Date: 08/18/2017	Revised Completion Date: 10/31/2017
Latest Payment Thru: 01/15/2018	Scheduled Progress: 100%

Latest Payment Date: 01/24/2018		Actual Progress: 64.41%	
Contract Number: DE00195		Route: I-85	
Division: 5		County: Durham	
TIP Number: I-5729A			
Length: 0 miles		Federal Aid Number: NHPP-0085(027)	
NCDOT Contact: Troy B. Brooks, PE		NCDOT Contact No: (919)707-2400	
Location Description: I-85 FROM 0.5 MILES W OF US 501 TO 0.1 MILES EAST OF SR 1827 IN DURHAM COUNTY			
Contractor Name: FSC II LLC DBA FRED SMITH COMPANY			
Contract Amount: \$3,797,637.47		Cost Overrun/Underrun: -3.99%	
Work Began: 07/22/2017		Letting Date: 03/08/2017	
Original Completion Date: 10/31/2017		Revised Completion Date: 12/15/2017	
Latest Payment Thru: 01/07/2018		Scheduled Progress: 100%	
Latest Payment Date: 01/22/2018		Actual Progress: 94.06%	
Contract Number: DE00206		Route: -	
Division: 5		County: Durham	
TIP Number:			
Length: 0.23 miles		Federal Aid Number:	
NCDOT Contact: Cameron D. Richards		NCDOT Contact No: (919)835-8200	
Location Description: BRIDGE #117 OVER MUD CREEK SR 1308 (CORNWALLIS ROAD)			
Contractor Name: DANE CONSTRUCTION INC			
Contract Amount: \$0.00		Cost Overrun/Underrun: 0%	
Work Began:		Letting Date: 12/13/2017	
Original Completion Date:		Revised Completion Date:	
Latest Payment Thru:		Scheduled Progress: 0%	
Latest Payment Date:		Actual Progress: 0%	
Contract Number: DE00211		Route: SR-VARY	
Division: 5		County: Durham	
TIP Number: R-5785B			
Length: 0 miles		Federal Aid Number: TAP-0505(079)	
NCDOT Contact: Cameron D. Richards		NCDOT Contact No: (919)835-8200	
Location Description: MUNICIPALITIES OVER 5,000 POPULATION VARIOUS ROUTES DIVISIONWIDE			
Contractor Name: CAROLINA EARTH MOVERS INC			
Contract Amount: \$0.00		Cost Overrun/Underrun: 0%	
Work Began: 05/30/2017		Letting Date: 03/20/2017	
Original Completion Date: 08/31/2017		Revised Completion Date: 05/09/2018	
Latest Payment Thru:		Scheduled Progress: 0%	
Latest Payment Date:		Actual Progress: 0%	
Contract Number: DE00212		Route: SR-VARY	
Division: 5		County: Durham	
TIP Number: R-5785A			
Length: 0 miles		Federal Aid Number: TAP-0505(078)	
NCDOT Contact: Cameron D. Richards		NCDOT Contact No: (919)835-8200	
Location Description: MUNICIPALITIES LESS THAN 5,000 POPULATION VARIOUS ROUTES DIVISIONWIDE			
Contractor Name: CAROLINA EARTH MOVERS INC			
Contract Amount: \$54,250.00		Cost Overrun/Underrun: 90.7%	
Work Began: 11/01/2017		Letting Date: 10/12/2016	
Original Completion Date: 08/31/2017		Revised Completion Date: 05/09/2018	
Latest Payment Thru: 12/31/2017		Scheduled Progress: 20%	
Latest Payment Date: 01/10/2018		Actual Progress: 53.77%	
Contract Number: DE00213		Route: NC-55	
Division: 5		County: Durham	
TIP Number:			
Length: 0 miles		Federal Aid Number:	
NCDOT Contact: Cameron D. Richards		NCDOT Contact No: (919)835-8200	
Location Description: VARIOUS PRIMARY AND SECONDARY ROUTES IN DURHAM COUNTY			
Contractor Name: CAROLINA SUNROCK LLC			
Contract Amount: \$4,169,878.04		Cost Overrun/Underrun: 3.65%	
Work Began: 10/18/2017		Letting Date: 06/28/2017	
Original Completion Date: 06/01/2018		Revised Completion Date:	
Latest Payment Thru: 01/31/2018		Scheduled Progress: 38%	
Latest Payment Date:		Actual Progress: 28.01%	
Contract Number: DE00214		Route: SR-XXX	

<p>Division: 5 TIP Number: Length: 0 miles NCDOT Contact: Troy B. Brooks, PE Location Description: VARIOUS SECONDARY ROUTES IN DURHAM AND PERSON COUNTIES Contractor Name: WHITEHURST PAVING CO INC Contract Amount: \$0.00 Work Began: Original Completion Date: 07/01/2018 Latest Payment Thru: Latest Payment Date:</p>	<p>County: Durham Federal Aid Number: NCDOT Contact No: (919)707-2400 Cost Overrun/Underrun: 0% Letting Date: 06/14/2017 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0%</p>
<p>Contract Number: DE00216 Division: 5 TIP Number: W-5601GD, W-5601GG, W-5601HX W-5601HY Length: 0 miles NCDOT Contact: Troy B. Brooks, PE Location Description: SR 1361 (VICKERS AVE) AT LAKEWOOD AVENUE IN DURHAM COUNTY Contractor Name: BRENTWOOD DISPLAY SERVICES INC. Contract Amount: \$211,982.82 Work Began: 07/05/2017 Original Completion Date: 12/05/2017 Latest Payment Thru: 12/31/2017 Latest Payment Date: 01/11/2018</p>	<p>Route: SR-1361 County: Durham Federal Aid Number: HSIP-1361(010) NCDOT Contact No: (919)707-2400 Cost Overrun/Underrun: 8.23% Letting Date: 05/24/2017 Revised Completion Date: Scheduled Progress: 100% Actual Progress: 68.27%</p>
<p>Contract Number: DE00228 Division: 5 TIP Number: I-5729 Length: 5.61 miles NCDOT Contact: Troy B. Brooks, PE Location Description: I-85 FROM US-15/501 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM Contractor Name: INTERSTATE IMPROVEMENT INC Contract Amount: \$0.00 Work Began: 03/01/2018 Original Completion Date: 11/01/2018 Latest Payment Thru: Latest Payment Date:</p>	<p>Route: I-85 County: Durham Federal Aid Number: NHPP-0085(013) NCDOT Contact No: (919)707-2400 Cost Overrun/Underrun: 0% Letting Date: 10/11/2017 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0%</p>
<p>Contract Number: DE00230 Division: 5 TIP Number: W-5601EH Length: 0 miles NCDOT Contact: Location Description: SR 1118 (FAYETTEVILLE ROAD) AT COOK ROAD (SOUTHERN INTERSECTION) IN DURHAM Contractor Name: FULCHER ELECTRIC OF FAYETTEVILLE INC Contract Amount: \$0.00 Work Began: 02/15/2018 Original Completion Date: 04/15/2018 Latest Payment Thru: Latest Payment Date:</p>	<p>Route: - County: Durham Federal Aid Number: HSIP-1118(007) NCDOT Contact No: Cost Overrun/Underrun: 0% Letting Date: 12/13/2017 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0%</p>

NCDOT Division 5 Contract Status

Let Est	TIP Sub No.	Let Type	Description	R/W (B)	Con Est	ROW Est	Comments
10/17	C-5178	NON - DOT LET (LAP)	DURHAM - CAMPUS WALK AVENUE, MORREENE ROAD TO LASALLE STREET AND LASALLE STREET, KANGAROO DRIVE TO ERWIN ROAD CONSTRUCTSIDEWALKS		\$336,000		
10/17	U-4726HM	NON - DOT LET (LAP)	DURHAM - SIDEWALK ON AVONDALE DRIVE				
11/17	W-5707C	On Call Contract (OCC)	I-40 WESTBOUND AT US 15-501 SOUTH OF DURHAM IN ORANGE AND DURHAM COUNTIES. REVISE PAVEMENT MARKINGS AND OVERHEAD LANE USE SIGNS ON I-40 WESTBOUND IN VICINITY OF US 15-501.	06/17	\$145,000		Division 7 Design
11/17	SR-5001C	NON - DOT LET (LAP)	SAFE ROUTES TO SCHOOLS DURHAM - FAYETTEVILLE STREET ELEMENTARY SCHOOL	07/16			
12/17	W-5601EM	Division POC Let (DPOC)	SR 1118 (FAYETTEVILLE ROAD) AT PILOT STREET AND CECIL STREET. SAFETY IMPROVEMENTS.		\$14,000		waiting on Durham to complete road diet project related to SR-5001C
12/17	U-4726HJ	NON - DOT LET (LAP)	CONSTRUCTION OF SIDEWALKS ON NC 751 BETWEEN GARRETT RD AND NC 54, AND ON NC 54 BETWEEN NC 751 AND DRESDEN DRIVE				
01/18	B-4943	Raleigh Letting (LET)	REPLACE BRIDGE 20 OVER DIAL CREEK ON SR 1616	12/16	\$1,450,000	\$92,000	
01/18	W-5705C	Division POC Let (DPOC)	US 501 AT GARRETT ROAD, US 501 BUSINESS AT WESTGATE DRIVE, US 501 BUSINESS AT TOWER BOULEVARD, AND US 501 BUSINESS AT SHANNON ROAD SAFETY IMPROVEMENTS		\$375,000		plans received, need environmental documents and R/W certification
05/18	15005.1032011	Division POC Let (DPOC)	REDWOOD ROAD BRIDGE				
06/18	EB-4707A	Division POC Let (DPOC)	SR 1838/ SR 2220 FROM US 15/501 IN ORANGE COUNTY TO SR 1113(POPE ROAD) IN DURHAM COUNTY BICYCLE, PEDESTRIAN AND TRANSIT IMPROVEMENTS	08/15	\$3,500,000	\$1,534,000	
06/18	W-5705K	Division POC Let (DPOC)	SR 1327(GREGSON STREET)AT LAMOND AVENUE(MP:0.386-0.386); AND SR 1445(DUKE STREET)AT WEST CORPORATION STREET (MP:1.230-1.230) SAFETY IMPROVEMENTS	06/17	\$65,000	\$5,000	Gregson/Lamond under design, Duke/Corporation under construction by city forces
06/18	U-5745	Division POC Let (DPOC)	NC 751 (HOPE VALLEY ROAD) AT SR 1183 (UNIVERSITY DRIVE) INTERSECTION IN DURHAM. CONSTRUCT ROUNDABOUT.	10/17	\$1,300,000	\$150,000	Public meeting held. R/W acquisition underway.
07/18	EB-5514	NON - DOT LET (LAP)	UNIVERSITY DRIVE (SR 2220, NC 751, SR 1183) FROM SR 2220 OLD CHAPEL HILL ROAD) TO SR 1158 (WEST CORNWALLIS ROAD)		\$1,025,000		
09/18	C-5183B	NON - DOT LET (LAP)	SR 1945 (S ALSTON AVENUE) FROM SR 1171 (RIDDLE ROAD) TO CAPPS STREET. CONSTRUCT SIDEWALKS IN DURHAM		\$706,000	\$99,000	
09/18	U-4724	NON - DOT LET (LAP)	SR 1158 (CORNWALLIS RD) FROM SOUTH ROXBORO RD TO SR 1183 (UNIVERSITY DR) IN DURHAM, BIKE AND PEDESTRIAN FEATURES.		\$4,978,000		
04/19	U-5968	Raleigh Letting (LET)	CITY OF DURHAM UPGRADE ITS / SIGNAL SYSTEM				
07/19	SS-4905EZ	On Call Contract (OCC)	NC 98 at Adams St. and NC 98 at Woodcrest St. - signal at Adams and channelization at Woodcrest	06/18	\$160,000	\$40,000	Surveys completed.
08/19	U-5516	Raleigh Letting (LET)	FROM US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) IN DURHAM	08/18	\$5,500,000	\$2,000,000	Second public meeting held in September.
09/19	EB-5703	NON - DOT LET (LAP)	DURHAM - LASALLE STREET FROM KANGAROO DRIVE TO SPRUNT AVENUE		\$525,000		

NCDOT Division 5 Contract Status

<u>Let Est</u>	<u>TIP Sub No.</u>	<u>Let Type</u>	<u>Description</u>	<u>R/W (B)</u>	<u>Con Est</u>	<u>ROW Est</u>	<u>Comments</u>
09/19	EB-5704	NON - DOT LET (LAP)	DURHAM - RAYNOR STREET FROM NORTH MIAMI BOULEVARD TO NORTH HARDEE STREET		\$250,000		
09/19	EB-5708	NON - DOT LET (LAP)	NC 54 FROM NC 55 TO RESEARCH TRIANGLE PARK WESTERN LIMIT IN DURHAM CONSTRUCT SECTIONS OF SIDEWALK ON SOUTH SIDE		\$250,000		
09/19	EB-5715	NON - DOT LET (LAP)	US 501 BYPASS (NORTH DUKE STREET) FROM MURRAY AVENUE TO US 501 BUSINESS (NORTH ROXBORO ROAD) IN DURHAM CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN EXISTING GAPS		\$1,269,000		
09/19	EB-5720	NON - DOT LET (LAP)	BRYANT BRIDGE TRAIL - NC 55 TO KELLY BRYANT BRIDGE IN DURHAM		\$1,061,000		
10/19	17BP.5.R.97	Division POC Let (DPOC)	REPLACE BRIDGE 89 OVER LICK CREEK ON SR 1902 DURHAM COUNTY		\$1,250,000		
10/19	SM-5705I	Division POC Let (DPOC)	US 70B AT US 15/501 SB RAMP		\$350,000	\$5,000	
01/20	U-4726HN	NON - DOT LET (LAP)	CONSTRUCT BIKE LANES/SIDEWALKS IN DURHAM - HILLANDALE ROAD	09/17			
02/20	C-4928	NON - DOT LET (LAP)	CONSTRUCT BIKE LANES AND SIDEWALKS ON SR 1317 (MORRENE RD) IN DURHAM FROM NEAL ROAD TO ERWIN ROAD	09/17	\$5,783,000	\$7,000	
04/20	U-5717	Raleigh Letting (LET)	US 15 / US 501 - SR 1116 (GARRETT ROAD) IN DURHAM. CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	04/19	\$18,000,000	\$53,000,000	Public meeting held October 9th.
04/20	17BP.5.R.83	Division POC Let (DPOC)	BRIDGE 84 OVER CHUNKY PIE CREEK ON SR 1815		\$445,678		
08/21	U-5823	NON - DOT LET (LAP)	WOODCROFT PARKWAY EXTENSION. FROM SR 1116 (GARRETT ROAD) TONC 751 (HOPE VALLEY ROAD) IN DURHAM. CONSTRUCT ROADWAY ON NEW ALIGNMENT.	05/20	\$1,798,000	\$421,000	
02/22	U-5934	Raleigh Letting (LET)	NC 147 FROM I-40 TO FUTURE I-885(EAST END CONNECTOR) IN DURHAM ADD LANES AND REHABILITATE PAVEMENT				
03/22	U-5720A	Design Build Let (DBL)	US 70 (MIAMI BLVD) FROM LYNN ROAD TO SR 1959 (SOUTH MIAMI BOULEVARD/SR 1811 (SHERRON ROAD)		\$78,705,000	\$30,315,000	Concurrence received on purpose & need
03/22	U-5720B	Design Build Let (DBL)	US 70 (MIAMI BLVD) FROM LYNN ROAD TO SR 1959 (SOUTH MIAMI BOULEVARD/SR 1811 (SHERRON ROAD)		\$22,914,000	\$2,190,000	Concurrence received on purpose & need
06/22	I-5707	Raleigh Letting (LET)	I-40 - FROM NC 55 (ALSTON AVENUE) TO NC 147 (DURHAM FREEWAY/TRIANGLE EXPRESSWAY) IN DURHAM	06/20	\$3,550,000	\$300,000	

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status
B-4962 40174.1.1 40174.2.1 40174.3.1	Replace Bridge #46 over Eno river on US 70 Bypass	2/19/2019	FY 2021	\$3,812,000	Planning and Design activities underway
I-3306AC 34178.1.6 34178.2.5 434178.3.9	Interchange improvements at I-40 and NC86 in Chapel Hill	3/21/2023	FY 2025	\$16,500,000	Planning and Design activities underway
SS-4907BS 44894.2.1 44894.3.1	Installation of traffic signal at the intersection of US70 and SR 1114 (Buckhorn Road) East of Mebane .	5/31/2017	Jan. 2018	\$40,500 R/W \$43,200 CON	Signal design complete, R/W acquisition complete and certified, utility relocations pending
SS-4907BW 47356.1.1 47356.3.1	Intersection improvements at SR 1114 (Buckhorn Road) and SR 1146 (West Ten Road) east of Mebane. Convert two way stop to ALL WAY STOP. Construct radius improvements to accommodate turning traffic	9/1/2017	Dec. 2017	\$3000 PE \$55,000 CON	Installation 4-way stop complete, radius improvements pending
U-5549/SS-4907AZ 50153.3.F1 44227 44247	Churton Street Access Improvements - Traffic signal and curb ramp revisions on east side of NC 86 (Churton Street) at SR 1150/SR 1002 (King Street), and NC 86 (Churton Street) at Margaret Street. Grading, curb & gutter, crosswalks and signal modifications on the west side of NC 86 /US 70 Bus.(Churton Street) from Tryon Street to just south of Margaret Street. Grading, curb & gutter, crosswalk and bus pull-out on NC 86 / US 70 Bus. (Churton Street) from south of Margaret Street to just south of Nash and Koolock Street in Hillsborough .	11/1/2016	Fall 2017	\$156,000 CON \$245,000 CON \$120,000 CON	Construction 100% complete, final acceptance pending from Town
U-5846 50236.1.1 50236.2.1 50236.3.1	Construct a Roundabout at SR 1772 (Greensboro Street) and SR 1780 (Estes Drive) in Carrboro .	4/19/2018	Mar. 2019	\$775,000	Planning and design activities underway, R/W acquisition - 20% complete

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status
U-5847 50238.1.1 50238.2.1 50238.3.1	Intersection improvements at SR 1010 (West Franklin St.) and SR 1771 (Merritt Mill Rd)/SR1927 (Brewer Lane) in Chapel Hill / Carrboro.	Jan. 2019	Mar. 2019	\$775,000	Planning and design activities underway
U-5854 46382.1.1 46328.2.1 46382.3.1	Construct a roundabout at SR 1008 (Mt. Carmel Church Road) and SR 1913 (Bennett Road) in Chapel Hill	Jun. 2018	FY 2019	\$775,000	Planning and design activities underway, Utility coordination underway, R/W acquisition - 35% complete
W-5707A 44853.1.1	Curb ramp improvements at the following intersections: SR 2048 (South Road) at Raleigh Street; SR 2048 (South Road) at Country Club Road, SR 1902 (Manning Drive) at Paul Hardin Drive, and SR 1902 (Manning Drive) at Ridge Road / Skipper Bowles Road in Chapel Hill	Mar. 2018	Aug. 2018	\$80,000	Planning and design activities underway. Signal pedestrian improvements complete. Project let, Bid exceeded engineer's estimate, Re-let with upcoming TAP contract
W-5707C 44853.1.3 44853.3.3 47490	Revise pavement markings and overhead lane use signs for removal of inside lane drop configuration on I-40 Westbound in vicinity of US 15-501 interchange. Resurfacing I-40 WB by use of contingency funds	Mar. 2018	Aug. 2018	\$395,000	Planning and design activities underway, re-let due to bids exceeded engineers estimate, new let date pending - tentative Mar. 2018
47418	Install chain link fence on both sides of SR1006 (Orange Grove Rd.) bridge over I-40 in Orange Co.	10/19/17	4/1/18	\$100,000	Project let, Bids exceeded Engineers estimate, Re-let 12/7/17 - Project awarded



North Carolina Department of Transportation

Active Projects Under Construction - Orange Co.

<u>Contract Number</u>	<u>TIP Number</u>	<u>Location Description</u>	<u>Contractor Name</u>	<u>Resident Engineer</u>	<u>Contract Bid Amount</u>	<u>Availability Date</u>	<u>Work Start Date</u>	<u>Completion Date</u>	<u>Progress Schedule</u>	<u>Completion Percent</u>
C203274		REPLACEMENT OF 11 BRIDGES IN ALAMANCE CO AND 3 BRIDGES IN ORANGE CO.	HAYMES BROTHERS, INC.	Kirkman, PE, Christopher D	\$6,356,520.00	04/29/2013	05/23/2013	12/13/2016	99.99	99.91
C203640		REPLACEMENT OF 4 BRIDGES IN GUILFORD COUNTY AND 3 BRIDGES IN ORANGE COUNTY.	HAYMES BROTHERS, INC.	Lorenz, PE, Kris	\$3,124,500.00	06/01/2015	09/02/2015	11/01/2017	93.20	86.93
C203641		REPLACEMENT OF 5 BRIDGES IN GUILFORD COUNTY AND 5 BRIDGES IN ORANGE COUNTY.	R.E. BURNS & SONS CO., INC.	Kirkman, PE, Christopher D	\$5,940,323.00	06/01/2015	06/01/2015	11/01/2018	73.90	93.56
C203946	B-5348	REPLACE BRIDGE #85 OVER PHIL'S CRK ON SR-1005 (OLD G'BORO RD)	DANE CONSTRUCTION INC	Kirkman, PE, Christopher D	\$984,596.98					
C204025	I-5954	PAVEMENT REHAB ON I-40/I-85 FROM EAST OF NC-54 IN GRAHAM IN ALAMANCE COUNTY TO WEST OF SR-1114 (BUCKHORN RD) IN ORANGE COUNTY.	APAC - ATLANTIC INC THOMPSON ARTHUR DIVISION	Kirkman, PE, Christopher D	\$9,699,053.68					
DG00302	P-4405K	EXTEND BRYDSVILLE ROAD TO NC 86 AND REMOVE RAIL CROSSING	TRIANGLE GRADING & PAVING INC	Kirkman, PE, Christopher D	\$1,683,900.00	07/01/2016	09/29/2016	12/30/2017	100.00	73.75
DG00321		GRADE IMPROVEMENTS ON SR 1004 (EFLAND-CEDAR GROVE RD)	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$1,711,133.05	04/02/2018		04/02/2019		
DG00323	C-5600F	INSTALLATION OF FIBER-OPTIC COMMUNICATION NETWORK AND RELATED WORK FOR CENTER TO CENTER CONNECTION	ALS OF NORTH CAROLINA LLC	Kirkman, PE, Christopher D	\$885,605.60	11/14/2016	02/27/2017	09/09/2017	100.00	99.87
DG00332	W-5601 IF	GUARDRAIL END TERMINAL UPGRADES ON I-85	NICKELSTON INDUSTRIES INC	Kirkman, PE, Christopher D	\$494,243.00	12/05/2016	05/01/2017	09/05/2017		
DG00340		REPLACE BRIDGE NO. 137 ON SR 1550 (EDMUND LATTA RD) OVER FORESET CREEK	SMITH-ROWE, LLC	Kirkman, PE, Christopher D	\$389,523.35	03/15/2017	04/26/2017	12/15/2017	100.00	97.74
DG00341		REPLACE BRIDGE NO. 18 ON SR 1421 (LIB ROAD) EAST BACK CREEK TRIBUTARY WITH CULVERT	SMITH-ROWE, LLC	Kirkman, PE, Christopher D	\$310,294.00	03/15/2017	04/17/2017	01/15/2018	100.00	98.60
DG00345	U-3306(L)	LANDSCAPING ON SR 1733 (WEAVER DAIRY ROAD)	MOTS LANDSCAPING & LAWNS LLC	Kirkman, PE, Christopher D	\$73,101.80	01/23/2017	04/05/2017	06/15/2018	89.58	84.83
DG00346		REPLACE BRIDGE #209 OVER FRANK CREEK ON SR 1366 (ATKINS ROAD)	APPLE TUCK & ASSOCIATES INC	Kirkman, PE, Christopher D	\$363,834.19	05/01/2017	05/24/2017	02/07/2018	100.00	96.39
DG00371		RESURFACE 9 SECONDARY ROADS IN ORANGE CO.	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$1,688,750.33	07/05/2017	08/30/2017	11/01/2018	13.30	21.76
DG00372	R-5787B	ADA CURB RAMPS AT INTERSECTIONS IN BURL., GIBSONVILLE, GRAHAM, MEBANE CARRBORO & CHAPEL HILL	ATLANTIC CONTRACTING COMPANY, INC.	Kirkman, PE, Christopher D	\$128,910.00	07/24/2017		03/28/2019		
DG00383		REPLACE BRIDGE #84 OVER COLLINS CRK ON SR 1005 (OLD GREENSBORO RD)	DANE CONSTRUCTION INC	Kirkman, PE, Christopher D	\$1,290,279.37	07/24/2017	07/24/2017	05/15/2018	99.00	99.92
DG00391		REPLACE BRIDGE # 104 OVER STONEY CRK ON SR 1712 (UNIV. STATION RD)	R.E. BURNS & SONS CO., INC.	Kirkman, PE, Christopher D	\$561,562.02					
DG00393		RESURFACING ON SR 1101, SR 1118, SR 1119, SR 1124, SR 1125, SR 1127, SR 1128 SR 1130, SR 1134, SR 1135, ETC.	RILEY PAVING INC	Kirkman, PE, Christopher D	\$1,084,520.40	04/02/2018		10/12/2018		



North Carolina Department of Transportation

Active Projects Under Construction - Orange Co.

<u>Contract Number</u>	<u>TIP Number</u>	<u>Location Description</u>	<u>Contractor Name</u>	<u>Resident Engineer</u>	<u>Contract Bid Amount</u>	<u>Availability Date</u>	<u>Work Start Date</u>	<u>Completion Date</u>	<u>Progress Schedule</u>	<u>Completion Percent</u>
DG00395		REPLACE BRIDGE #189 ON SR 1114 (BUCKHORN ROAD) OVER CANE CREEK	S T WOOTEN CORPORATION	Kirkman, PE, Christopher D	\$723,924.13	04/01/2018		01/01/2019		

ACTIVE PROJECTS - June 2017							
TIP/WBS # or Contract #	Project Description	Length (mi)	Let Date	Completion Date	Cost	Contractor	Comments
44195.3.1 DH00212	Construct a southbound left turn lane on NC 751 at New Hope Church Road & at NC 751 at SR 1617 Big Woods Road	1.74	9/27/2016	2/27/2018	\$1,489,500.00	FSC II, LLC, DBA Fred Smith Company	80% Completion
DH00211, 44807.3.1, SS- 4908BB	Improve edgeline and centerline markings on SR 1731 O'Kelly Chapel Rd from NC 751 to beginning of three lane section west of Pittard Sears Rd. Work includes adding 6" Thermoplastic w/Highly Reflective Elements (Edgelines) and 4" Thermoplastic Standard Bead (centerline)	2.2	9/13/2016	7/30/2017	TBD	Clark Pavement Marking, Inc	Contract covers other various counties.

UPCOMING PROJECTS				
TIP/WBS # or Contract #	Project Description	Let Date	Cost	Comments