

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead
P-5701 46395.1.1 46395.3.1	Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in Hillsborough	10/19/2021	FY2023	\$7,200,000	PE funding scheduled 7/1/2020	Matthew Simmons
I-3306A 34178.1.3 34178.1.4 34178.1.5 34178.2.2 34178.3.GV3	I-40 widening from I-85 to Durham Co. line (US 15/501 Interchange) in Chapel Hill	8/17/2021	FY2024	\$175,600,000	Planning and design activities underway, RFQ Advertisement DB 11/3/20	Laura Sutton
SS-6007V 49706.3.1	Intersection improvements (all-way stop) on SR 1567 (Pleasant Green Road) at SR 1569 (Cole Mill Road); on SR 1548 (Schley Road) at SR 1538 (New Sharon Church Road); on SR 1507 (Wilkerson Road) at SR 1545 (Sawmill Road); and on SR 1114 (Buckhorn Road) at SR 1120 (Mt. Willing Road).	1/3/2022	6/30/2022	\$90,000	Construction underway	Dawn McPherson
SS-6007R 49557.1.1 49557.3.1	Traffic signal revisions and high visibility crosswalk installation on SR 1010 (East Franklin Street) at Henderson Street.	Mar. 2022	Jun. 2022	\$12,600	Plans Complete - Construction Pending	Dawn McPherson
SS-4907CD 47936.1.1 47936.2.1 47936.3.1	Horizontal curve improvements on SR 1710 (Old NC 10) west of SR 1561/SR 1709 (Lawrence Road) east of Hillsborough. Improvements consist of wedging pavement and grading shoulders.	Jun. 2022	Nov. 2022	\$261,000	Planning and design activities underway	Chad Reimakoski
SS-6007E 49115.1.1 49115.3.1	All Way Stop installation and flashing beacon revisions at the intersection of SR 1005 (Old Greensboro Road) and SR 1956 (Crawford Dairy Road/Orange Chapel Clover Garden Road)	Jun. 2022	Sept. 2022	\$28,800	Planning and design activities underway	Dawn McPherson
I-5958 45910.1.1 45910.3.1	Pavement Rehabilitation on I-40/I-85 from West of SR 1114 (Buckhorn Road) to West of SR 1006 (Orange Grove Road)	11/17/2026	FY2028	\$8,690,000	PE funding approved 10/10/17	Chad Reimakoski

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead
I-5967 45917.1.1 45917.2.1 45917.3.1	Interchange improvements at I-85 and SR 1009 (South Churton Street) in Hillsborough	10/19/2027	FY2030	\$16,900,000	PE funding approved 9/8/17, Planning and Design activities underway, Coordinate with I-0305 and U-5845	Laura Sutton
I-5959 45911.1.1 45911.3.1	Pavement Rehabilitation on I-85 from West of SR 1006 (Orange Grove Road) to Durham County line	11/16/2027	FY2029	\$11,156,000	PE funding approved 10/10/17, Coordinate with I-5967, I-5984 and I-0305	Chad Reimakoski
R-5821A 47093.1.2 47093.2.2 47093.3.2	Construct operational improvements including Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road).	6/20/2028	FY2031	\$50,700,000	PE funding approved 10/10/17, Planning activities underway, Coordinating with NC54 West Corridor Study	Rob Weisz
U-5845 50235.1.1 50235.2.1 50235.3.1	Widen SR 1009 (South Churton Street) to multi-lanes from I-40 to Eno River in Hillsborough	7/18/2028	FY2031	\$49,238,000	PE funding approved 5/14/15, Planning and Design activities underway, Coordinate with I-5967	Laura Sutton
I-5984 47530.1.1 47530.2.1 47530.3.1	Interchange improvements at I-85 and NC 86 in Hillsborough	11/21/2028	FY2031	\$20,900,000	PE funding approved 10/10/17, Planning and Design activities underway, Coordinate with I-0305 and I-5959	Laura Sutton
I-0305 34142.1.2 34142.2.2 34142.3.2	Widening of I-85 from west of SR1006 (Orange Grove Road) in Orange Co. to west of SR 1400 (Sparger Road) in Orange Co.	1/1/2040	FY2044	\$132,000,000	PE funding approved 6/5/18, Planning and design activities underway, Project reinstated per 2020-2029 STIP (funded project) and delete project I-5983	Laura Sutton

North Carolina Department of Transportation

8/6/2021

Active Projects Under Construction - Orange Co.

Contract Number	TIP Number	Location Description	Contractor Name	Resident Engineer	Contract Bid Amount	Availability Date	Completion Date	Work Start Date	Estimated Completion Date	Progress Schedule Percent	Completion Percent
C202581	EB-4707A	IMPROVEMENTS ON SR-1838/SR-2220 FROM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM COUNTY. DIVISION 5	S T WOOTEN CORPORATION	Nordan, PE, James M	\$4,614,460.00	5/28/2019	2/15/2021	5/28/2019	6/12/2022	82.45	56.95
C204078	B-4962	REPLACE BRIDGE #46 OVER ENO RIVER ON US-70 BYPASS.	CONTI ENTERPRISES, INC	Howell, Bobby J	\$4,863,757.00	5/28/2019	12/28/2021	6/19/2019	12/28/2021	84.31	98
DG00462		REHAB. BRIDGES 264, 288, 260, 543 IN GUILFORD COUNTY AND BRIDGE 031 IN ORANGE COUNTY	ELITE INDUSTRIAL PAINTING INC	Snell, PE, William H	\$967,383.15	8/1/2019	1/1/2020				
DG00483		RESURFACE SR 1010 (MAIN STREET/FRANKLIN STREET) FROM SR 1005 (JONES FERRY ROAD) TO NC 86 (COLUMBIA STREET)	CAROLINA SUNROCK LLC	Howell, Bobby J	\$845,631.59	5/18/2019	8/7/2020				
DG00485	U-5846	SR 1772 (GREENSBORO STREET) AT SR 1780 (ESTES DRIVE), CONSTRUCT ROUNDABOUT	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$3,375,611.30	5/28/2019	3/1/2022	7/29/2019	6/10/2022	96	99.96
DG00503		MILL AND RESURACE US 70 FROM ALAMANCE COUNTY LINE TO NC 86 & NC 86 FROM PAVEMENT JOINT NORTH OF W. CORBIN TO US 70	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$1,601,700.79	7/1/2021	11/1/2021	6/23/2021	11/1/2021	59	88.87
DG00504		RESURFACING OF 1 SECTION OF SECONDARY ROAD IN DURHAM COUNTY AND 24 SECTIONS OF SECONDARY ROADS IN ORANGE COUNTY	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$2,203,659.65	7/1/2021	11/1/2021	7/22/2021			
DG00507		AST RETREATMENT OF 48 SECONDARY ROADS IN ALAMANCE COUNTY AND ONE SECONDARY ROAD IN ORANGE COUNTY	WHITEHURST PAVING CO., INC	Hayes, PE, Meredith D	\$1,042,639.12	7/1/2021	6/30/2022	7/6/2021	6/30/2022	72	67.5
DG00510		AST RETREATMENT ON 26 SECONDARY ROADS IN ORANGE COUNTY	WHITEHURST PAVING CO., INC	Howell, Bobby J	\$900,585.16	7/1/2021	6/30/2022				
DG00517		SR 1146 (WEST TEN ROAD) FROM JOINT WEST OF SR 1114 (BUCKHORN ROAD) TO SR 1120 (MT. WILLING ROAD)	CAROLINA SUNROCK LLC	Howell, Bobby J	\$659,647.14	4/1/2021	10/30/2021	7/6/2021			