Contract Number: C202581	
	Route: SR-1838
Division: 5	County: Durham
	County. Dumain
TIP Number: EB-4707A	
Length: 0.96 miles	Federal Aid Number: STPDA-0537(2)
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680
	OM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM
Location Description: SR-1838/SR-2220 FR( COUNTY.	
Contractor Name: S T WOOTEN CORPO	DRATION
Contract Amount: \$4,614,460.00	
Work Began: 05/28/2019	Letting Date: 04/16/2019
Original Completion Date: 02/15/2021	
•	Revised Completion Date: 06/12/2022
Latest Payment Thru: 11/07/2021	
Latest Payment Date: 11/19/2021	Construction Progress: 73.12%
Contract Number: C203394	Route: I-885, NC-147, NC-98
	US-70
Division: 5	County: Durham
	County: Duman
<b>TIP Number:</b> U-0071	
Length: 4.009 miles	Federal Aid Number:
NCDOT Contact: Liam W. Shannon	NCDOT Contact No: (919)835-8200
Location Description:	FOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN
Location Description: FREEWAY) IN DURHA	AM.
Contractor Name: DRAGADOS USA INC	
Contract Amount: \$141,949,500.00	
	Latting Date: 11/19/2014
Work Began: 02/26/2015	Letting Date: 11/18/2014
Original Completion Date: 05/10/2020	Revised Completion Date: 02/22/2021
Latest Payment Thru: 11/22/2021	
Latest Payment Date: 12/02/2021	Construction Progress: 94.56%
Contract Number: C203567	Route: NC-55
Division: 5	County: Durham
TIP Number: U-3308	
Length: 1.134 miles	Federal Aid Number: STP-55(20)
NCDOT Contact: James M. Nordan, PE	
Location Description: NC-55 (ALSTON AVE)	FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- DWAY ST).
Contractor Name: ZACHRY CONSTRUC	TION CORPORATION
	TION CORPORATION
Contract Amount: \$39,756,916.81	
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016	Letting Date: 07/19/2016
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020	
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016	Letting Date: 07/19/2016
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 11/15/2021	Letting Date: 07/19/2016 Revised Completion Date: 11/30/2022
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020	Letting Date: 07/19/2016
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 11/15/2021 Latest Payment Date: 11/24/2021	Letting Date: 07/19/2016 Revised Completion Date: 11/30/2022 Construction Progress: 79.57%
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 11/15/2021	Letting Date: 07/19/2016 Revised Completion Date: 11/30/2022 Construction Progress: 79.57% Route: I-40, I-85, NC-55
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 11/15/2021 Latest Payment Date: 11/24/2021	Letting Date: 07/19/2016 Revised Completion Date: 11/30/2022 Construction Progress: 79.57% Route: I-40, I-85, NC-55 NC-98, US-15, US-501
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 11/15/2021 Latest Payment Date: 11/24/2021 Contract Number: C204211	Letting Date: 07/19/2016 Revised Completion Date: 11/30/2022 Construction Progress: 79.57% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 11/15/2021 Latest Payment Date: 11/24/2021	Letting Date: 07/19/2016 Revised Completion Date: 11/30/2022 Construction Progress: 79.57% Route: I-40, I-85, NC-55 NC-98, US-15, US-501
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 11/15/2021 Latest Payment Date: 11/24/2021 Contract Number: C204211	Letting Date: 07/19/2016 Revised Completion Date: 11/30/2022 Construction Progress: 79.57% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 11/15/2021 Latest Payment Date: 11/24/2021 Contract Number: C204211 Division: 5 TIP Number: U-5968	Letting Date: 07/19/2016 Revised Completion Date: 11/30/2022 Construction Progress: 79.57% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 11/15/2021 Latest Payment Date: 11/24/2021 Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles	Letting Date: 07/19/2016 Revised Completion Date: 11/30/2022 Construction Progress: 79.57% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084)
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 11/15/2021 Latest Payment Date: 11/24/2021 Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, PE	Letting Date: 07/19/2016 Revised Completion Date: 11/30/2022 Construction Progress: 79.57% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 11/15/2021 Latest Payment Date: 11/24/2021 Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, PE Location Description: CITY OF DURHAM.	Letting Date: 07/19/2016 Revised Completion Date: 11/30/2022 Construction Progress: 79.57% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 11/15/2021 Latest Payment Date: 11/24/2021 Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, PE	Letting Date: 07/19/2016 Revised Completion Date: 11/30/2022 Construction Progress: 79.57% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 11/15/2021 Latest Payment Date: 11/24/2021 Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, PE Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY HAY	Letting Date: 07/19/2016 Revised Completion Date: 11/30/2022 Construction Progress: 79.57% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 11/15/2021 Latest Payment Date: 11/24/2021 Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, PE Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY HAY Contract Amount: \$19,062,229.77	Letting Date: 07/19/2016 Revised Completion Date: 11/30/2022 Construction Progress: 79.57% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 11/15/2021 Latest Payment Date: 11/24/2021 Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, PE Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY HAY Contract Amount: \$19,062,229.77 Work Began: 02/18/2020	Letting Date: 07/19/2016 Revised Completion Date: 11/30/2022 Construction Progress: 79.57% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680 (NIE & ASSOCIATES, INC. Letting Date: 04/16/2019
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 11/15/2021 Latest Payment Date: 11/24/2021 Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, PE Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY HAY Contract Amount: \$19,062,229.77 Work Began: 02/18/2020 Original Completion Date: 08/01/2024	Letting Date: 07/19/2016 Revised Completion Date: 11/30/2022 Construction Progress: 79.57% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 11/15/2021 Latest Payment Date: 11/24/2021 Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, PE Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY HAY Contract Amount: \$19,062,229.77 Work Began: 02/18/2020	Letting Date: 07/19/2016 Revised Completion Date: 11/30/2022 Construction Progress: 79.57% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680 (NIE & ASSOCIATES, INC. Letting Date: 04/16/2019
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 11/15/2021 Latest Payment Date: 11/24/2021 Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, PE Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY HAY Contract Amount: \$19,062,229.77 Work Began: 02/18/2020 Original Completion Date: 08/01/2024 Latest Payment Thru: 10/31/2021	Letting Date: 07/19/2016 Revised Completion Date: 11/30/2022 Construction Progress: 79.57% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680 (NIE & ASSOCIATES, INC. Letting Date: 04/16/2019 Revised Completion Date: 04/09/2025
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 11/15/2021 Latest Payment Date: 11/24/2021 Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, PE Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY HAY Contract Amount: \$19,062,229.77 Work Began: 02/18/2020 Original Completion Date: 08/01/2024	Letting Date: 07/19/2016 Revised Completion Date: 11/30/2022 Construction Progress: 79.57% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680 (NIE & ASSOCIATES, INC. Letting Date: 04/16/2019
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 11/15/2021 Latest Payment Date: 11/24/2021 Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, PE Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY HAY Contract Amount: \$19,062,229.77 Work Began: 02/18/2020 Original Completion Date: 08/01/2024 Latest Payment Thru: 10/31/2021 Latest Payment Date: 11/09/2021	Letting Date: 07/19/2016 Revised Completion Date: 11/30/2022 Construction Progress: 79.57% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680 MIE & ASSOCIATES, INC. Letting Date: 04/16/2019 Revised Completion Date: 04/09/2025 Construction Progress: 51.18%
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 11/15/2021 Latest Payment Date: 11/24/2021 Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, PE Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY HAY Contract Amount: \$19,062,229.77 Work Began: 02/18/2020 Original Completion Date: 08/01/2024 Latest Payment Thru: 10/31/2021 Latest Payment Date: 11/09/2021	Letting Date: 07/19/2016 Revised Completion Date: 11/30/2022 Construction Progress: 79.57% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680 MIE & ASSOCIATES, INC. Letting Date: 04/16/2019 Revised Completion Date: 04/09/2025 Construction Progress: 51.18%
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 11/15/2021 Latest Payment Date: 11/24/2021 Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, PE Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY HAY Contract Amount: \$19,062,229.77 Work Began: 02/18/2020 Original Completion Date: 08/01/2024 Latest Payment Thru: 10/31/2021 Latest Payment Date: 11/09/2021	Letting Date: 07/19/2016 Revised Completion Date: 11/30/2022 Construction Progress: 79.57% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680 MIE & ASSOCIATES, INC. Letting Date: 04/16/2019 Revised Completion Date: 04/09/2025 Construction Progress: 51.18%
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 11/15/2021 Latest Payment Date: 11/24/2021 Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, PE Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY HAY Contract Amount: \$19,062,229.77 Work Began: 02/18/2020 Original Completion Date: 08/01/2024 Latest Payment Thru: 10/31/2021 Latest Payment Date: 11/09/2021	Letting Date: 07/19/2016 Revised Completion Date: 11/30/2022 Construction Progress: 79.57% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680 MIE & ASSOCIATES, INC. Letting Date: 04/16/2019 Revised Completion Date: 04/09/2025 Construction Progress: 51.18%
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 11/15/2021 Latest Payment Date: 11/24/2021 Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, PE Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY HAY Contract Amount: \$19,062,229.77 Work Began: 02/18/2020 Original Completion Date: 08/01/2024 Latest Payment Thru: 10/31/2021 Latest Payment Date: 11/09/2021 Contract Number: C204520 Division: 5	Letting Date: 07/19/2016 Revised Completion Date: 11/30/2022 Construction Progress: 79.57% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680 MIE & ASSOCIATES, INC. Letting Date: 04/16/2019 Revised Completion Date: 04/09/2025 Construction Progress: 51.18%

1/3

Technical Committee 12/15/2021 Item 14 12/8/2021 ProgLoc Search NCDOT Contact No: (919)220-4680 NCDOT Contact: James M. Nordan, PE Location Description: 1 SECTION OF US-501, 1 SECTION OF US-501 BUSINESS, AND 32 SECTIONS OF SECONDARY ROADS. Contractor Name: CAROLINA SUNROCK LLC Contract Amount: \$3,513,381.26 Work Began: 03/02/2021 Letting Date: 10/20/2020 Original Completion Date: 07/01/2022 **Revised Completion Date:** Latest Payment Thru: 11/15/2021 Latest Payment Date: 11/23/2021 Construction Progress: 45.03% Contract Number: C204630 Route: SR-1110, SR-1158, SR-1308 SR-1454, SR-1457, SR-1458 SR-1521, SR-1550, SR-1558 SR-1559, SR-1566, SR-1578 SR-1582, SR-1593, SR-1640 SR-1669, SR-1675, SR-1709 SR-1753, SR-1754, SR-1775 SR-1778, SR-1779, SR-1791 SR-1792, SR-1814, SR-1825 SR-1827, SR-1926, SR-1945 SR-2334, SR-2335, SR-2336 SR-2354, SR-2355, SR-2356 SR-2357, SR-2385, SR-2386 SR-2443, SR-2444, SR-2619 Division: 5 County: Durham **TIP Number:** Length: 25.324 miles Federal Aid Number: STATE FUNDED NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680 Location Description: 44 SECTIONS OF SECONDARY ROADS. Contractor Name: FSC II LLC DBA FRED SMITH COMPANY Contract Amount: \$5,523,385.60 Work Began: 06/02/2021 Letting Date: 04/20/2021 Original Completion Date: 11/15/2022 **Revised Completion Date:** Latest Payment Thru: 11/30/2021 Latest Payment Date: 12/07/2021 Construction Progress: 53.74% Contract Number: C204667 Route: -, NC-55, SR-1113 SR-1118, SR-1369, SR-1376 SR-1389, SR-1392, SR-1393 SR-1394, SR-1823, SR-1824 SR-1880, US-70 Division: 5 County: Durham **TIP Number:** Federal Aid Number: STATE FUNDED Length: 17.071 miles NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680 Location Description: 1 SECTION OF US-70 BUSINESS, 1 SECTION OF NC-55, 2 SECTIONS OF NC-54, AND 27 SECTIONS OF SECONDARY ROADS. Contractor Name: CAROLINA SUNROCK LLC Contract Amount: \$0.00 Work Began: 03/01/2022 Letting Date: 10/19/2021 Original Completion Date: 08/01/2023 **Revised Completion Date:** Latest Payment Thru: Latest Payment Date: **Construction Progress: 0%** Contract Number: DE00304 Route: SR-1317, US-15, US-501 US-70 Division: 5 County: Durham TIP Number: SM-5705AA, SM-5705B, SM-5705I SM-5705X, W-5705 Length: 0.432 miles Federal Aid Number: HSIP-0015(057) NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680 Location Description: MULTIPLE LOCATIONS ON US 15 501 Contractor Name: JSMITH CIVIL LLC

12/8/2021

Contract Amount: \$1,258,791.50 Work Began: 04/19/2021 Original Completion Date: 11/19/2021 Latest Payment Thru: 10/31/2021 Latest Payment Date: 11/10/2021	Letting Date: 03/10/2021 Revised Completion Date: Construction Progress: 75.55%					
Contract Number: DE00310	<b>Route:</b> I-885					
Division: 5	County: Durham					
TIP Number: U-0071						
Length: 20 miles	Federal Aid Number: STATE FUNDED					
NCDOT Contact: Liam W. Shannon	NCDOT Contact No: (919)835-8200					
Location Description: NC540 NC885 1885						
Contractor Name: TRAFFIC CONTROL SA	AFETY SERVICES, INC.					
Contract Amount: \$580,657.50						
Work Began: 04/26/2021	Letting Date: 01/13/2021					
Original Completion Date: 11/12/2021	Revised Completion Date: 05/11/2022					
Latest Payment Thru: 09/07/2021						
Latest Payment Date: 09/13/2021	Construction Progress: 71.41%					
Contract Number: DE00325	Route: -					
Division: 5	County: Durham					
TIP Number:	County. Dunian					
Length: 0.5 miles	Federal Aid Number: STATE FUNDED					
NCDOT Contact: Liam W. Shannon	NCDOT Contact No: (919)835-8200					
Location Description: NC 540 AND I 40 IN WE						
-						
Contractor Name: TRAFFIC CONTROL SA	AFETT SERVICES, INC.					
Contract Amount: \$0.00	L atting Dates 40/40/0004					
Work Began:	Letting Date: 10/13/2021					
Original Completion Date: 09/13/2023	Revised Completion Date:					
Latest Payment Thru:						
Latest Payment Date:	Construction Progress: 0%					
Contract Number: DE00327	Route: -, SR-1394					
Division: 5	County: Durham					
TIP Number:						
Length: 0 miles	Federal Aid Number: STATE FUNDED					
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680					
Location Description: VARIOUS LOCATIONS	IN DURHAM AND PERSON COUNTIES					
Contractor Name: WHITEHURST PAVING						
Contract Amount: \$0.00						
Work Began: 03/01/2022	Letting Date: 10/27/2021					
Original Completion Date: 05/19/2023	Revised Completion Date:					
Latest Payment Thru:						
Latest Payment Date:	Construction Progress: 0%					

#### NCDOT DIVISION 5 \_DURHAM PROJECT LIST \_ 5-YEAR PROGRAM DECEMBER 2021

Project ID	Responsible Group	Description	R/W Plans Complete	R/W Acq. Begins	Letting Type	Let Date	Project Manager Name	ROW \$	UTIL \$	CONST \$	COMMENTS
U-6021	DIVISION	SR 1118 (FAYETTEVILLE ROAD), FROM WOODCROFT PARKWAY TO BARBEE ROAD IN DURHAM. WIDEN TO 4-LANE DIVIDED FACILITY WITH BICYCLE / PEDESTRIAN ACCOMMODATIONS.		2/16/2029	Division Design Raleigh Let (DDRL)	1/1/2040	BENJAMIN J. UPSHAW	\$4,158,000	\$379,000	\$15,200,000	Project is suspended due to funding.
U-6118	DIVISION	NC 55 FROM MERIDIAN PARKWAY TO I-40 INTERCHNAGE IN DURHAM	1/16/2026	7/16/2027	Division Design Raleigh Let (DDRL)	1/1/2040	ZAHID BALOCH	\$300,000	\$200,000	\$4,800,000	Post-year project in current STIP.
U-6120	DIVISION	NC 98 (HOLLOWAY STREET) FROM SR 1938 (JUNCTION ROAD) TO SR 1919 (LYNN ROAD) IN DURHAM. CONSTRUCT SAFETY IMPROVEMENTS AND WIDEN TO ADD MEDIAN, BICYCLE LANES, SIDEWALKS, TRANSIT STOP IMPROVEMENTS, AND TRAFFIC SIGNALS WHERE NEEDED.	12/29/2025	7/21/2028	Division Design Raleigh Let (DDRL)	1/1/2040	ZAHID BALOCH \$7,000,0		\$1,200,000	\$10,000,000	Post-year project in current STIP.
I-5942	DIVISION	I-85 /US 15 FROM NORTH OF SR 1827 (MIDLAND TERRACE) IN DURHAM COUNTY TO NORTH OF NC 56 IN GRANVILLE COUNTY PAVEMENT REHABILITATION	3/19/2027		Division Design Raleigh Let (DDRL)	12/21/2027	CHRISTOPHER A. HOFFMAN			\$9,187,000	No Change in Status
U-5516	DIVISION	AT US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) INTERSECTION IN DURHAM. INTERSECTION IMPROVEMENTS.	10/18/2024	10/18/2024	Division Design Raleigh Let (DDRL)	10/20/2026	JOHN W. BRAXTON JR	\$9,290,500	\$2,075,000	\$12,400,000	Project is suspended due to funding.
U-5717	DIVISION	US 15 / US 501 DURHAM CHAPEL-HILL BOULEVARD AND SR 1116 (GARRETT ROAD) CONVERTING THE AT-GRADE INTERSECTION TO AN INTERCHANGE	4/23/2019	4/23/2019	Division Design Raleigh Let (DDRL)	10/21/2025	JOHN W. BRAXTON JR	\$20,413,786		\$32,000,000	ROW acquisition is suspended due to funding.
I-5998	DIVISION	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 70 IN RALEIGH. PAVEMENT REHABILITATION. COORDINATE WITH I-5999 &I-6000.	10/18/2024		Division POC Let (DPOC)	1/22/2025	CHRISTOPHER A. HOFFMAN			\$15,000,000	No Change in Status
I-5995	DIVISION	I-40 - DURHAM/WAKE COUNTIES FROM EAST OF NC 147 TO SR 3015 (AIRPORT BOULEVARD). PAVEMENT REHABILITATION.	8/15/2024		Division Design Raleigh Let (DDRL)	1/21/2025	CHRISTOPHER A. HOFFMAN			\$14,900,000	No Change in Status
I-6000	DIVISION	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 1 INRALEIGH. BRIDGE PRESERVATION/REHABILITATION. COORDINATE WITH I 5998 & I-5999.	10/18/2024		Division POC Let (DPOC)	1/21/2025	CHRISTOPHER A. HOFFMAN			\$7,600,000	No Change in Status
I-5941	DIVISION	I-85 FROM ORANGE COUNTY LINE TO US 15 /US 501 IN DURHAM PAVEMENT REHABILITATION	9/5/2023		Division Design Raleigh Let (DDRL)	12/17/2024	CHRISTOPHER A. HOFFMAN			\$10,600,000	No Change in Status
I-5993	DIVISION	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147 (COMB W/I-5994).			Division Design Raleigh Let (DDRL)	12/17/2024	CHRISTOPHER A. HOFFMAN			\$24,333,000	No Change in Status
I-5994	DIVISION	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147 (COMB W/I-5993).			Division Design Raleigh Let (DDRL)	12/17/2024	CHRISTOPHER A. HOFFMAN			\$12,167,000	No Change in Status
SM-5705AH	DIVISION	NC 98 at SR 1815 (Mineral Springs Road).,,Construct right turn lanes on both approaches of SR 1815 (Mineral Springs Road).	2/3/2023	2/10/2023	Division POC Let (DPOC)	4/10/2024	Stephen Davidson				Awaiting surveys.
W-5705AI	DIVISION	US 501 BUSINESS (ROXBORO STREET) AT SR 1443 (HORTON ROAD) /SR 1641 (DENFIELD STREET)	1/21/2022	1/21/2022	Division POC Let (DPOC)	1/11/2023	STEPHEN REID DAVIDSON	\$210,000		\$630,000	ROW plans in progress
W-5705AM	DIVISION	DURHAM TRAFFIC SIGNAL REVISIONS TO INSTALL "NO TURN ON RED"BLANK OUT SIGNS AT SIX LOCATIONS			Division POC Let (DPOC)	12/7/2022	JEREMY WARREN			\$62,000	Currently in Signal Design status
HS-2005D	DIVISION	SR 1303 (PICKETT ROAD) AT SR 1116 (GARRETT ROAD)/(LUNA LANE). INSTALL TRAFFIC SIGNAL.	4/22/2022	5/24/2022	Division POC Let (DPOC)	11/23/2022	JEREMY WARREN	\$2,000		\$100,000	Pending
HS-2005E	DIVISION	US 15-501 BUSINESS AT NC 751 (DURHAM - CHAPEL HILL BOULEVARD). INSTALLI GUARDRAIL.	4/22/2022	5/24/2022	Division POC Let (DPOC)	11/23/2022	JEREMY WARREN	\$5,000		\$155,000	Pending
W-5705T	DIVISION	SR 1815 / SR 1917 (SOUTH MINERAL SPRINGS ROAD) AT SR 1815 (PLEASANT DRIVE)	9/30/2021	11/26/2021	Division POC Let (DPOC)	9/28/2022	STEPHEN REID DAVIDSON	\$85,000		\$800,000	CE document completed. Progressing towards ROW plans.
HS-2005C	DIVISION	NC 54 AT NC 55	1/24/2022		Division POC Let (DPOC)	3/23/2022	JEREMY WARREN			\$75,000	No Change
48937	DIVISION	Widen NC 54 Eastbound from Falconbridge Road to FarringtonRoad to provide a continuous right turn lane from west of Falconbridge road to I-40.			Division POC Let (DPOC)	2/16/2022	Stephen Davidson		_		Complete Street coordination in progress.
W-5705V	DIVISION	NC 54 AT HUNTINGRIDGE ROAD			Division POC Let (DPOC)	12/8/2021	JEREMY WARREN			\$80,000	In Contract Assembly
W-5705U	DIVISION	US 70 BUSINESS (MORGAN STREET) AT CAROLINA THREATRE			On Call Contract (OCC)	11/30/2021	JEREMY WARREN			\$20,000	Durham is planning.
HI-0001	DIVISION	I-85/US 15 FROM NORTH OF SR 1637 (REDWOOD ROAD) IN DURHAM COUNTY TO SOUTH OF US 15 / SR 1100 (GATE ONE ROAD) IN GRANVILLE COUNTY. PAVEMENT REHABILITATION.			Division POC Let (DPOC)	11/10/2021	TRACY NEAL PARROTT			\$2,600,000	Preliminary design underway.

## 

TIP/WBS #	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead Matthew Simmons	
P-5701 46395.1.1 46395.3.1	Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in <b>Hillsborough</b>	6/30/2022	FY2024	\$7,200,000	PE funding scheduled 7/1/2020		
SS-6007V 49706.3.1	Intersection improvements (all-way stop) on SR 1567 (Pleasant Green Road) at SR 1569 (Cole Mill Road); on SR 1548 (Schley Road) at SR 1538 (New Sharon Church Road); on SR 1507 (Wilkerson Road) at SR 1545 (Sawmill Road); and on SR 1114 (Buckhorn Road) at SR 1120 (Mt. Willing Road).	7/14/2021	6/30/2022	\$90,000	Construction underway - Schley Road at New Sharon Church Road is the only intersection remaining to be completed	Dawn McPherson	
SS-6007R 49557.1.1 49557.3.1	Traffic signal revisions and high visibility crosswalk installation on SR 1010 (East Franklin Street) at Henderson Street.	<mark>Dec. 2022</mark> Mar. 2022	<mark>Apr. 2023</mark> Jun. 2022	\$12,600	Plans Complete - Construction Pending	Dawn McPherson	
SS-6007AD 49823.1.1 49823.3.1	Convert intersection from two way stop to all way stop at the intersection of SR 1710 (Old NC 10) and SR 1712 (University Station Road) west of Durham	<mark>Apr. 2022</mark> Jun. 2022	Sep. 2022	\$28,000	Planning and design activities underway	Dawn McPherson	
SS-4907CD 47936.1.1 47936.2.1 47936.3.1	Horizontal curve improvements on SR 1710 (Old NC 10) west of SR 1561/SR 1709 (Lawrence Road) east of Hillsborough. Improvements consist of wedging pavement and grading shoulders.	Jun. 2022	Nov. 2022	\$261,000	Planning and design activities underway	Chad Reimakoski	
I-5958 45910.1.1 45910.3.1	Pavement Rehabilitation on I-40/I-85 from West of SR 1114 (Buckhorn Road) to West of SR 1006 (Orange Grove Road)	11/17/2026	FY2028	\$8,690,000	PE funding approved 10/10/17	Chad Reimakoski	
I-5967 45917.1.1 45917.2.1 45917.3.1	Interchange improvements at I-85 and SR 1009 (South Churton Street) in <b>Hillsborough</b>	10/19/2027	FY2030	\$16,900,000	PE funding approved 9/8/17, Planning and Design activities underway, Coordinate with I-0305 and U-5845	Laura Sutton	

## NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead Chad Reimakoski Rob Weisz	
I-5959 45911.1.1 45911.3.1	Pavement Rehabilitation on I-85 from West of SR 1006 (Orange Grove Road) to Durham County line	11/16/2027	FY2029	\$11,156,000	PE funding approved 10/10/17, Coordinate with I-5967, I-5984 and I-0305		
R-5821A 47093.1.2 47093.2.2 47093.3.2	Construct operational improvements including Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road).	6/20/2028	FY2031	\$7,000,000	PE funding approved 10/10/17, design activities currently suspended, Coordinating with NC54 West Corridor Study		
U-5845 50235.1.1 50235.2.1 50235.3.1	Widen SR 1009 (South Churton Street) to multi-lanes from I- 40 to Eno River in <b>Hillsborough</b>	7/18/2028	FY2031	\$49,238,000	PE funding approved 5/14/15, Planning and Design activities underway, Coordinate with I-5967	Laura Sutton	
I-5984 47530.1.1 47530.2.1 47530.3.1	Interchange improvements at I-85 and NC 86 in Hillsborough	11/21/2028	FY2031	\$20,900,000	PE funding approved 10/10/17, Planning and Design activities underway, Coordinate with I-0305 and I-5959	Laura Sutton	
I-0305 34142.1.2 34142.2.2 34142.3.2	Widening of I-85 from west of SR1006 (Orange Grove Road) in Orange Co. to west of SR 1400 (Sparger Road) in Orange Co.	1/1/2040	FY2044	\$132,000,000	PE funding approved 6/5/18, Planning and design activities underway, Project reinstated per 2020-2029 STIP (funded project) and delete project I-5983	Laura Sutton	

#### North Carolina Department of Transportation

# Active Projects Under Construction - Orange Co.

Contract Number	TIP Number	Location Description	Contractor Name	Resident Engineer	Contract Bid Amount	Availability Date	Completion Date	Work Start Date	Estimated Completion Date	Progress Schedule Percent	Completion Percent
C202581		IMPROVEMENTS ON SR-1838/SR-2220 FROM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM COUNTY. DIVISION 5	S T WOOTEN CORPORATION	Nordan, PE, James M	\$4,614,460.00	5/28/2019	2/15/2021	5/28/2019	6/12/2022	100	70.46
C204078	B-4962	REPLACE BRIDGE #46 OVER ENO RIVER ON US-70 BYPASS.	CONTI ENTERPRISES, INC	Howell, Bobby J	\$4,863,757.00	5/28/2019	12/28/2021	6/19/2019	12/28/2021	84.31	98
C204632		WIDENING I-40 FROM I-85 IN ORANGE COUNTY TO THE DURHAM COUNTY LINE AND I-40 WESTBOUND IN DURHAM COUNTY NEAR US-15/501.	THE LANE CONSTRUCTION CORPORATION	Cvijetic, PE, Bojan	\$236,457,869.00	9/27/2021	9/1/2025	10/28/2021			
DG00462		REHAB. BRIDGES 264, 288, 260, 543 IN GUILFORD COUNTY AND BRIDGE 031 IN ORANGE COUNTY	ELITE INDUSTRIAL PAINTING INC	Snell, PE, William H	\$967,383.15	8/1/2019	1/1/2020	9/13/2021	2/14/2022	61.1	43.07
DG00483		RESURFACE SR 1010 (MAIN STREET/FRANKLIN STREET) FROM SR 1005 (JONES FERRY ROAD) TO NC 86 (COLUMBIA STREET)	CAROLINA SUNROCK	Howell, Bobby J	\$845,631.59	5/18/2019	8/7/2020				
DG00484		AST RETREATMENT OF 3 SECONDARY ROADS IN DURHAM COUNTY AND VARIOUS ROUTES IN ORANGE COUNTY	WHITEHURST PAVING CO., INC	Howell, Bobby J	\$339,150.43	4/1/2021	10/30/2021	9/7/2021	10/30/2021	100	86.43
DG00485		SR 1772 (GREENSBORO STREET) AT SR 1780 (ESTES DRIVE), CONSTRUCT ROUNDABOUT	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$3,375,611.30	5/28/2019	3/1/2022	7/29/2019	6/10/2022	96	99.96
DG00504		RESURFACING OF 1 SECTION OF SECONDARY ROAD IN DURHAM COUNTY AND 24 SECTIONS OF SECONDARY ROADS IN ORANGE COUNTY	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$2,203,659.65	7/1/2021	11/1/2021	7/22/2021	11/1/2021	95	98.29
DG00510		AST RETREATMENT ON 26 SECONDARY ROADS IN ORANGE COUNTY	WHITEHURST PAVING CO., INC	Howell, Bobby J	\$900,585.16	7/1/2021	6/30/2022	7/29/2021	10/30/2021	99	99.5
DG00527	HS-2007C	PLACEMENT OF THERMOPLASTIC PAVEMENT MARKING LINES ON VARIOUS SECONDARY ROADS THROUGHOUT THE DIVISION	TMI SERVICES INC.	Cvijetic, PE, Bojan	\$1,358,289.72	8/16/2021	11/19/2021				

#### 11/9/2021

	Chatham County - DCHC MPO - Upcoming Projects - Planning & Design, R/W, or not started - Division 8December 2021										
Contract # or WBS # or TIP #	Route	Description	Let Date	Completion Date	Contractor	Project Admin.	STIP Project Cost	Notes			
U-6192		Add Reduced Conflict Intersections - from US 64 Pitts. Byp to SR 1919 (Smith Level Road) Orange Co.	After 2031	TBD		Greg Davis (910) 773-8022	\$117,700,000	Right of Way 1/2026			
R-5825	NC 751 at SR 1731 (O'Kelly Chapel Road)		11/8/2022	TBD		Greg Davis (910) 773-8022	\$1,121,000				