Contract Number: C203394	Route: I-885, NC-147, NC-98
	US-70
Division: 5	County: Durham
TIP Number: U-0071	
Length: 4.009 miles	Federal Aid Number:
NCDOT Contact: Cameron D. Richards	NCDOT Contact No: (919)835-8200
	OR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN
Contractor Name: DRAGADOS USA INC	
Contractor Name: DRAGADOS USA INC Contract Amount: \$141,949,500.00	Cost Overrun/Underrun: 9.53%
Work Began: 02/26/2015	Letting Date: 11/18/2014
Original Completion Date: 05/10/2020	Revised Completion Date:
Latest Payment Thru: 01/22/2019	Scheduled Progress: 76.46%
Latest Payment Date: 02/05/2019	Actual Progress: 74.29%
Contract Number: C203492	Route: SR-2220
Division: 5	County: Durham
TIP Number: EB-4707B	
Length: 1.756 miles	Federal Aid Number: STPDA-0505(64)
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680
Location Description: OK-2220 (OLD CHAPE	EL HILL ROAD) FROM SR-1113 (POPE ROAD) TO SR-1116
Contractor Name: FSC II LLC DBA FRED	SMITH COMPANY
Contract Amount: \$7,295,544.75	Cost Overrun/Underrun: 8.3%
Work Began: 06/26/2017	Letting Date: 05/16/2017
Original Completion Date: 05/14/2019	Revised Completion Date:
Latest Payment Thru: 01/31/2019	Scheduled Progress: 100%
Latest Payment Date: 02/12/2019	Actual Progress: 85.92%
	-
Contract Number: C203567	Route: NC-55
Division: 5 TIP Number: U-3308	County: Durham
Length: 1.134 miles	Federal Aid Number: STP-55(20)
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680
	FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US-
Location Description: NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLC	FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST).
Location Description: NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLC Contractor Name: ZACHRY CONSTRUC	(MAT 01).
	(MAT 01).
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016	TION CORPORATION Cost Overrun/Underrun: 17.4% Letting Date: 07/19/2016
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020	TION CORPORATION Cost Overrun/Underrun: 17.4% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 01/15/2019	TION CORPORATION Cost Overrun/Underrun: 17.4% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 55.1%
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020	TION CORPORATION Cost Overrun/Underrun: 17.4% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 01/15/2019	TION CORPORATION Cost Overrun/Underrun: 17.4% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 55.1%
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 01/15/2019 Latest Payment Date: 01/29/2019	TION CORPORATION Cost Overrun/Underrun: 17.4% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 55.1% Actual Progress: 47.63% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 01/15/2019 Latest Payment Date: 01/29/2019 Contract Number: C204167	TION CORPORATION Cost Overrun/Underrun: 17.4% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 55.1% Actual Progress: 47.63% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 01/15/2019 Latest Payment Date: 01/29/2019 Contract Number: C204167 Division: 5	TION CORPORATION Cost Overrun/Underrun: 17.4% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 55.1% Actual Progress: 47.63% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 01/15/2019 Latest Payment Date: 01/29/2019 Contract Number: C204167 Division: 5 TIP Number:	TION CORPORATION Cost Overrun/Underrun: 17.4% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 55.1% Actual Progress: 47.63% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 01/15/2019 Latest Payment Date: 01/29/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles	TION CORPORATION Cost Overrun/Underrun: 17.4% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 55.1% Actual Progress: 47.63% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 01/15/2019 Latest Payment Date: 01/29/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE	TION CORPORATION Cost Overrun/Underrun: 17.4% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 55.1% Actual Progress: 47.63% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 01/15/2019 Latest Payment Date: 01/29/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC	TION CORPORATION Cost Overrun/Underrun: 17.4% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 55.1% Actual Progress: 47.63% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS.
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 01/15/2019 Latest Payment Date: 01/29/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK	TION CORPORATION Cost Overrun/Underrun: 17.4% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 55.1% Actual Progress: 47.63% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. KLLC
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 01/15/2019 Latest Payment Date: 01/29/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Amount: \$4,355,108.47	TION CORPORATION Cost Overrun/Underrun: 17.4% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 55.1% Actual Progress: 47.63% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. (LLC Cost Overrun/Underrun: 0.38%
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 01/15/2019 Latest Payment Date: 01/29/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Amount: \$4,355,108.47 Work Began: 08/01/2018	TION CORPORATION Cost Overrun/Underrun: 17.4% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 55.1% Actual Progress: 47.63% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. (LLC Cost Overrun/Underrun: 0.38% Letting Date: 05/15/2018
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Date: 01/29/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019	TION CORPORATION Cost Overrun/Underrun: 17.4% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 55.1% Actual Progress: 47.63% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. (LLC Cost Overrun/Underrun: 0.38% Letting Date: 05/15/2018 Revised Completion Date:
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 01/15/2019 Latest Payment Date: 01/29/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 12/31/2018	TION CORPORATION Cost Overrun/Underrun: 17.4% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 55.1% Actual Progress: 47.63% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. (LLC Cost Overrun/Underrun: 0.38% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 9%
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Date: 01/29/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019	TION CORPORATION Cost Overrun/Underrun: 17.4% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 55.1% Actual Progress: 47.63% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. (LLC Cost Overrun/Underrun: 0.38% Letting Date: 05/15/2018 Revised Completion Date:
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 01/15/2019 Latest Payment Date: 01/29/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 12/31/2018	TION CORPORATION Cost Overrun/Underrun: 17.4% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 55.1% Actual Progress: 47.63% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. (LLC Cost Overrun/Underrun: 0.38% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 9%
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 01/15/2019 Latest Payment Date: 01/29/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCH Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 12/31/2018 Latest Payment Date: 01/08/2019	TION CORPORATION Cost Overrun/Underrun: 17.4% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 55.1% Actual Progress: 47.63% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. (LLC Cost Overrun/Underrun: 0.38% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 9% Actual Progress: 10.59%
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 01/15/2019 Latest Payment Date: 01/29/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 12/31/2018 Latest Payment Date: 01/08/2019	TION CORPORATION Cost Overrun/Underrun: 17.4% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 55.1% Actual Progress: 47.63% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. (LLC Cost Overrun/Underrun: 0.38% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 9% Actual Progress: 10.59% Route: - County: Durham
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 01/15/2019 Latest Payment Date: 01/29/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 12/31/2018 Latest Payment Date: 01/08/2019 Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles	TION CORPORATION Cost Overrun/Underrun: 17.4% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 55.1% Actual Progress: 47.63% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. (LLC Cost Overrun/Underrun: 0.38% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 9% Actual Progress: 10.59% Route: - County: Durham Federal Aid Number: STATE FUNDED
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 01/15/2019 Latest Payment Date: 01/29/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 12/31/2018 Latest Payment Date: 01/08/2019 Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles NCDOT Contact: Cameron D. Richards	TION CORPORATION Cost Overrun/Underrun: 17.4% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 55.1% Actual Progress: 47.63% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. (LLC Cost Overrun/Underrun: 0.38% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 9% Actual Progress: 10.59% Route: - County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 01/15/2019 Latest Payment Date: 01/29/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 12/31/2018 Latest Payment Date: 01/08/2019 Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles NCDOT Contact: Cameron D. Richards Location Description: 14 SECTIONS OF SEC	TION CORPORATION Cost Overrun/Underrun: 17.4% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 55.1% Actual Progress: 47.63% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. (LLC Cost Overrun/Underrun: 0.38% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 9% Actual Progress: 10.59% Route: - County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200 CONDARY ROADS.
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 01/15/2019 Latest Payment Date: 01/29/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contract on Name: CAROLINA SUNROCK Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 12/31/2018 Latest Payment Date: 01/08/2019 Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles NCDOT Contact: Cameron D. Richards Location Description: 14 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK	TION CORPORATION Cost Overrun/Underrun: 17.4% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 55.1% Actual Progress: 47.63% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. (LLC Cost Overrun/Underrun: 0.38% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 9% Actual Progress: 10.59% Route: - County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200 CONDARY ROADS. (LLC
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 01/15/2019 Latest Payment Date: 01/29/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 12/31/2018 Latest Payment Date: 01/08/2019 Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles NCDOT Contact: Cameron D. Richards Location Description: 14 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK	TION CORPORATION Cost Overrun/Underrun: 17.4% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 55.1% Actual Progress: 47.63% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. (LLC Cost Overrun/Underrun: 0.38% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 9% Actual Progress: 10.59% Route: - County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200 CONDARY ROADS. (LLC Cost Overrun/Underrun: 0.9%
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 01/15/2019 Latest Payment Date: 01/29/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 12/31/2018 Latest Payment Date: 01/08/2019 Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles NCDOT Contact: Cameron D. Richards Location Description: 14 SECTIONS OF SEC Contract Amount: \$5,334,770.46 Work Began: 07/02/2018	TION CORPORATION Cost Overrun/Underrun: 17.4% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 55.1% Actual Progress: 47.63% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. (LLC Cost Overrun/Underrun: 0.38% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 9% Actual Progress: 10.59% Route: - County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200 CONDARY ROADS. (LLC Cost Overrun/Underrun: 0.9% Letting Date: 05/15/2018
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 01/15/2019 Latest Payment Date: 01/29/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 12/31/2018 Latest Payment Date: 01/08/2019 Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles NCDOT Contact: Cameron D. Richards Location Description: 14 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK	TION CORPORATION Cost Overrun/Underrun: 17.4% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 55.1% Actual Progress: 47.63% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. (LLC Cost Overrun/Underrun: 0.38% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 9% Actual Progress: 10.59% Route: - County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200 CONDARY ROADS. (LLC Cost Overrun/Underrun: 0.9%

Latest Payment Thru: 10/31/2018 Latest Payment Date: 11/07/2018	Scheduled Progress: 21% Actual Progress: 20.85%
Contract Number: C204256	Route: -, NC-98, SR-1800 SR-1811, US-70
Division: 5	County: Durham
TIP Number:	e ount ji Banani
Length: 15.89 miles	Federal Aid Number: STATE FUNDED
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680
Location Description: 1 SECTION OF US-70	0, 1 SECTION OF NC-98, AND 3 SECTIONS OF SECONDARY
Contractor Name: CAROLINA SUNROC	
Contract Amount: \$0.00	Cost Overrun/Underrun: 0%
Work Began: 03/15/2019	Letting Date: 10/16/2018
Original Completion Date: 11/30/2019	Revised Completion Date:
Latest Payment Thru:	Scheduled Progress: 0%
Latest Payment Date:	Actual Progress: 0%
Contract Number: DE00228	Route: -85
Division: 5	County: Durham
TIP Number: I-5729	
Length: 5.61 miles	Federal Aid Number: NHPP-0085(013)
NCDOT Contact: James M. Nordan, PE	
Location Description: I-85 FROM US-15/50	1 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM
Contractor Name: INTERSTATE IMPRO	
Contract Amount: \$4,168,265.78	Cost Overrun/Underrun: 60.88%
Work Began: 03/13/2018	Letting Date: 10/11/2017
Original Completion Date: 11/01/2018	Revised Completion Date:
Latest Payment Thru: 01/22/2019	Scheduled Progress: 100%
Latest Payment Date: 01/29/2019	Actual Progress: 85.81%
Contract Number: DE00253	Route: SR-1327
Division: 5	County: Durham
TIP Number: W-5705K	·
Length: 0 miles	Federal Aid Number: HSIP-1327(006)
NCDOT Contact: James M. Nordan, PE	
Location Description: SR 1327 (GREGSON	ST) AND LAMOND AVE
Contractor Name: TRAFFIC CONTROL	DEVICES INC
Contract Amount: \$72,515.00	Cost Overrun/Underrun: 0%
Work Began: 09/01/2018	Letting Date: 07/25/2018
Original Completion Date: 02/28/2019	Revised Completion Date:
Latest Payment Thru: 12/31/2018	Scheduled Progress: 30%
Latest Payment Date: 01/11/2019	Actual Progress: 19.88%
Contract Number: DE00255	Route: US-501
Division: 5	County: Durham
TIP Number: W-5705C	·
Length: 0 miles	Federal Aid Number: HSIP-0501(046)
NCDOT Contact: James M. Nordan, PE	
Location Description: US 15-501 AT SR 11	16 (GARRETT RD) US 15-501 BUS AT WESTGATE DR
Location Description: US 15-501 AT SR 111	
Location Description: US 15-501 AT SR 111 Contractor Name: ALS OF NORTH CAR	OLINA LLC
Location Description: US 15-501 AT SR 11 Contractor Name: ALS OF NORTH CAR Contract Amount: \$540,904.71	COLINA LLC Cost Overrun/Underrun: 4.63%
Location Description: US 15-501 AT SR 111 Contractor Name: ALS OF NORTH CAR Contract Amount: \$540,904.71 Work Began: 08/06/2018	COLINA LLC Cost Overrun/Underrun: 4.63% Letting Date: 05/23/2018

Project ID	Div	County	Description	R/W Plans Complete	R/W Acq Begins	Let Type	Let Date	Project Manager	RW Estimate(200)	CONST \$	COMMENTS
Појеств	Div	oounty	Description	Complete	Degins	Let Type	Let Date	r roject manager			
			REMOVE 50 FEET OF								
			EXISTING DUAL 48" CMP REPLACE WITH SINGLE9'-								
17BP.5.C.02	5	DURHAM	11", 6' x 8" ALUMINUM BOX DURHAM COUNTY			Division Design Raleigh Let (I	DI 1/15/2019	Lisa Gilchrist			
17BP.5.R.116	5	DURHAM				Division POC Let (DPOC)	2/22/2023	Lisa Gilchrist			
17BP.5.R.117	5	DURHAM				Division POC Let (DPOC)	2/22/2023	Lisa Gilchrist			
17BP.5.R.83	5	DURHAM	BRIDGE 84 OVER CHUNKY PIE CREEK ON SR 1815			Division POC Let (DPOC)	4/22/2020	Lisa Gilchrist			
17 DF .3.11.03	5	DONTIAM				Division FOC Let (DFOC)	4/22/2020				
	-	DUDUAN					4/00/0000				
17BP.5.R.84	5	DURHAM				Division POC Let (DPOC)	1/26/2022	Lisa Gilchrist			
			BRIDGE 89 OVER LICK								
17BP.5.R.97	5	DURHAM	CREEK ON SR 1902			Division POC Let (DPOC)	10/15/2019	Lisa Gilchrist			
			NC 98 (Holloway Street) - Traffic Signal at Adams								
47451.3.1	5	DURHAM	Street and channelization at S. Woodcrest Street			On Call Contract (OCC)	7/15/2019	Stephen Davidson			
			REPLACE BRIDGE 80								
			OVER SR 1308 IN DURHAM ON US 15-501								
B-5674	5	DURHAM	NORTHBOUND	9/16/2019	9/16/2019	Raleigh Letting (LET)	12/15/2020	KEVIN FISCHER	\$110,000.00	\$2,209,000.00	
			SR 1317 (MORREENE ROAD) FROM NEAL ROAD								
			TO SR 1320 (ERWIN ROAD) IN DURHAM. CONSTRUCT								
C 4028	E	DUBHAM	BIKE LANES AND SIDEWALKS.	2/25/2010	2/26/2010		4/15/2020		¢7,000,00	¢5 792 000 00	
C-4928	5	DURHAM	SIDEWALKS.	2/25/2019	2/26/2019	NON - DOT LET (LAP)	4/15/2020	RAYMOND JOSEPH HAYES	\$7,000.00	\$5,783,000.00	

				R/W Plans	R/W Acq						
Project ID	Div	County	Description	Complete	Begins	Let Type	Let Date	Project Manager	RW Estimate(200)	CONST \$	COMMENTS
C-5183B	5	DURHAM	SR 1945 (S ALSTON AVENUE) FROM SR 1171 (RIDDLE ROAD) TO CAPPS STREET. CONSTRUCT SIDEWALKS IN DURHAM			NON - DOT LET (LAP)	7/31/2019	RAYMOND JOSEPH HAYES	\$99,000.00	\$706,000.00	
C-5605E	5	DURHAM	CITY OF DURHAM BICYCLE LANE STRIPING: 8 MILE OF BIKE LANES.			NON - DOT LET (LAP)	9/30/2019	RAYMOND JOSEPH HAYES		\$504,000.00	
C-5605H	5	DURHAM	DOWNTOWN DURHAM WAYFINDING PROGRAM SIGNS/KIOSKS TO FACILITATE NAVIGATION AND PARKING.	9/30/2018	9/30/2018	NON - DOT LET (LAP)	7/1/2019	RAYMOND JOSEPH HAYES		\$605,000.00	
C-56051	5	DURHAM	DURHAM NEIGHBORHOOD BIKE ROUTE:~7 MILES OF SIGNED AND MARKED NEIGHBORHOOD BIKE ROUTES IN CENTRAL DURHAM.	12/28/2018		NON - DOT LET (LAP)	3/29/2019	RAYMOND JOSEPH HAYES		\$540,883.00	
EB-4707A	5	DURHAM	SR 1838 / SR 2220 (OLD DURHAM ROAD) FROM US 15 / US 501 IN ORANGE COUNTY TO SR 1113 (POPE ROAD) IN DURHAM COUNTY	8/20/2015	8/20/2015	Division Design Raleigh Let (D[4/16/2019	BENJAMIN J. UPSHAW		\$4,900,000.00	Ongoing coordination with adjacent development.
EB-5703	5	DURHAM	DURHAM - LASALLE STREET FROM KANGAROO DRIVE TO SPRUNT AVENUE IN DURHAM. CONSTRUCT SIDEWALKS ON BOTH SIDES FROM KANGAROODRIVE TO US 70 BUSINESS (HILLSBOROUGH ROAD) AND ON ONE SIDEFROM HILLSBOROUGH ROAD TO SPRUNT AVENUE.			NON - DOT LET (LAP)	9/29/2019	RAYMOND JOSEPH HAYES		\$578,000.00	
EB-5704	5	DURHAM	DURHAM - RAYNOR STREET FROM NORTH MIAMI BOULEVARD TO NORTH HARDEE STREET			NON - DOT LET (LAP)	9/29/2019	RAYMOND JOSEPH HAYES			

Page 2 of 10

				R/W Plans	R/W Acq						
Project ID	Div	County	Description	Complete	Begins	Let Type	Let Date	Project Manager	RW Estimate(200)	CONST \$	COMMENTS
EB-5708	5	DURHAM	NC 54 FROM NC 55 TO RESEARCH TRIANGLE PARK WESTERN LIMIT INDURHAM CONSTRUCT SECTIONS OF SIDEWALK ON SOUTH SIDE			NON - DOT LET (LAP)	4/15/2020	RAYMOND JOSEPH HAYES		\$275,000.0)
EB-5715	5	DURHAM	US 501 BYPASS (NORTH DUKE STREET) FROM MURRAY AVENUE TO US 501 BUSINESS (NORTH ROXBORO ROAD) IN DURHAM CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN EXISTING GAPS			NON - DOT LET (LAP)	7/15/2020	RAYMOND JOSEPH HAYES		\$1,269,000.00	
EB-5720	5	DURHAM	BRYANT BRIDGE NORTH/GOOSE CREEK WEST TRAIL, NC 55 TO DREW-GRANBY PARK IN DURHAM. CONSTRUCT SHARED-USE PAHT AND CONNECTING SIDEWALKS	· 9/30/2020	9/30/2020	NON - DOT LET (LAP)	9/30/2021	RAYMOND JOSEPH HAYES	\$14,000.0	0 \$4,432,000.00	
EB-5834	5	DURHAM	NC 157 / SR 1322 (GUESS RD.) FROM HILLCREST DRIVETO SR 1407(WEST CARVER STREET) IN DURHAM. CONSTRUCT SIDEWALKS ON BOTHSIDES.		6/30/2021	NON - DOT LET (LAP)	9/20/2022	RAYMOND JOSEPH HAYES	\$204,000.0	0 \$589,000.0	
EB-5835	5	DURHAM	NC 55 (ALSTON AVE.) FROM SR 1171 (RIDDLE RD.) TO CECIL STREET IN DURHAM. CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN MISSING GAPS.		6/20/2022	NON - DOT LET (LAP)	9/20/2023	RAYMOND JOSEPH HAYES	\$50,000.0	0 \$525,000.00	

Page 3 of 10

				R/W Plans	R/W Acq						
Project ID	Div	County	Description	Complete	Begins	Let Type	Let Date	Project Manager	RW Estimate(200)	CONST \$	COMMENTS
EB-5837	5	DURHAM	THIRD FORK CREEK TRAIL FROM SOUTHERN BOUNDARIES PARK TO AMERICAN TOBACCO TRAIL IN DURHAM. CONSTRUCT SHARED USE PATH ANDSIDEWALKS, AND INSTALL BEACON AT SR 1158 (CORNWALLIS RD.) CROSSING.	6/1/2020	6/30/2020	NON - DOT LET (LAP)	6/30/2021	RAYMOND JOSEPH HAYES	\$161,000.00	\$2,546,000.00	
EB-5904	5	DURHAM	DUKE BELT LINE TRAIL - PETTIGREW STREET TO AVONDALE STREET IN DURHAM, CONSTRUCT A MULTI-USE TRAIL ON FORMER RAIL CORRIDOR	9/4/2018	9/4/2018	NON - DOT LET (LAP)	9/1/2020	RAYMOND JOSEPH HAYES	\$7,100,000.00	\$3,750,000.00	
I-5702B	5	DURHAM	I-40 FROM NC 147 (DURHAM FREEWAY/TRIANGLE EXPRESSWAY) IN DURHAM COUNTY TO SR 1728 (WADE AVENUE) IN WAKE COUNTY - COORDINATE WITH I-5506 AND I-5700		1/1/2030	Design Build Let (DBL)	1/1/2030	PAM R. WILLIAMS	\$82,480,000.00	\$670,140,000.00	
I-5707	5	DURHAM	I-40 - FROM NC 55 (ALSTON AVENUE) TO NC 147 (DURHAM FREEWAY/TRIANGLE EXPRESSWAY) IN DURHAM	6/18/2019	6/18/2019		6/16/2020	PAM R. WILLIAMS	\$323,000.00	\$3,550,000.00	
I-5941	5	DURHAM	I-85 FROM ORANGE COUNTY LINE TO US 15 /US 501 IN DURHAM PAVEMENT REHABILITATION	9/5/2023	0/10/2019	Raleigh Letting (LET)			\$323,000.00	\$3,550,000.00	
-5942	5	DURHAM	I-85 /US 15 FROM NORTH OF SR 1827 (MIDLAND TERRACE) IN DURHAM COUNTY TO NORTH OF NC 56 IN GRANVILLE COUNTY PAVEMENT REHABILITATION	9/5/2023		Division Design Raleigh Let (D	[12/19/2023	DOUGLAS R. MCNEAL		\$8,357,000.00	

				R/W Plans	R/W Acq						
Project ID	Div	County	Description	Complete	Begins	Let Type	Let Date	Project Manager	RW Estimate(200)	CONST \$	COMMENTS
-5982	5	DURHAM	I-540 DURHAM & WAKE COUNTY FROM I-40 IN DURHAM TO I-495/US 64/US 264 IN KNIGHTDALE. CONSTRUCT MANAGED SHOULDERS.		1/21/2025	Design Build Let (DBL)	1/21/2025	RODGER ROCHELLE		\$109,970,000.00	
-5993	5	DURHAM	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147. PAVEMENT REHABILITATION. COORDINATE WITH I-5994.	10/18/2019		Division Design Raleigh Let (DI	[1/21/2020	DOUGLAS R. MCNEAL		\$4,900,000.00	
-5994	5	DURHAM	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147. BRIDGE REHABILITATION. MULTIPLE STRUCTURES. COORDINATE WITH I-5993.	5/31/2019		Division Design Raleigh Let (Di	8/20/2019	DOUGLAS R. MCNEAL		\$6,652,000.00	
-5995	5	DURHAM	I-40 - DURHAMWAKE COUNTIES FROM EAST OF NC 147 TO SR 3015(AIRPORT BOULEVARD). PAVEMENT REHABILITATION.	5/31/2019		Division Design Raleigh Let (Di	[8/20/2019	DOUGLAS R. MCNEAL		\$5,272,000.00	
-5998	5	DURHAM	I-540 - DURHAMWAKE COUNTIES FROM I-40 IN DURHAM TO US 70 IN RALEIGH. PAVEMENT REHABILITATION. COORDINATE WITH I-5999 &I-6000.	10/21/2022		Division POC Let (DPOC)	1/25/2023	DOUGLAS R. MCNEAL		\$3,800,000.00	
-6000	5	DURHAM	I-540 - DURHAMWAKE COUNTIES FROM I-40 IN DURHAM TO US 1 INRALEIGH. BRIDGE PRESERVATION/REHABILIT ATION. COORDINATE WITH I-5998 & I-5999.			Division POC Let (DPOC)	1/26/2022	DOUGLAS R. MCNEAL		\$4,541,000.00	

				R/W Plans	R/W Acq						
Project ID	Div	County	Description	Complete	Begins	Let Type	Let Date	Project Manager	RW Estimate(200)	CONST \$	COMMENTS
1-6006	5	DURHAM	I-40 DURHAM/WAKE COUNTIES FROM NC 54 (EXIT 273) TO SR 1728 (WADE AVENUE). CONVERT FACILITY TO A MANAGED FREEWAY WITH RAMP METERING AND OTHER ATM / ITS COMPONETS.		1/21/2025	Design Build Let (DBL)	1/21/2025	PAM R. WILLIAMS	\$20,000.00	\$54,530,000.00	
I-6010	5	DURHAM	I-85/US 15 DURHAM COUNTY FROM EAST OF SR 1827 (MIDLAND TERRACE) TO SR 1632 (RED MILL ROAD) IN DURHAM. ADD LANES.	1/15/2027	1/15/2027	Raleigh Letting (LET)	1/16/2029	PAM R. WILLIAMS	\$8,400,000.00	\$94,400,000.00	
P-5706	5	DURHAM	NORFOLK SOUTHERN H LINE, EAST DURHAM RAILROAD SAFETY PROJECT. PROJECT WILL STRAIGHTEN EXISTING RAILROAD CURVATURE BETWEEN CP NELSON AND CP EAST DURHAM AND INCLUES A COMBINATION OFGRADE SEPARATIONS AND CLOSURES AT ELIS ROAD SOUTH END CROSSING (734737A), GLOVER ROAD (734735L), AND WRENN ROAD (734736	2/1/2023	2/1/2023	NON - DOT LET (Rail)	1/31/2025	MATTHEW SIMMONS	\$9,000,000.00	\$42,400,000.00	
P-5716	5	DURHAM	NORFOLK SOUTHERN H LINE CROSSING 735236Y AT SR 1171 (ELLIS ROAD) IN DURHAM. CONSTRUCT GRADE SEPARATION.	6/16/2023	6/16/2023	Raleigh Letting (LET)	6/16/2026	MATTHEW SIMMONS	\$1,000,000.00	\$3,700,000.00	
P-5717	5	DURHAM	NORFOLK SOUTHER H LINE CROSSING 734742W AT SR 1121 (CORNWALLIS ROAD) IN DURHAM. CONSTRUCT GRADE SEPARATION.	6/28/2019	6/30/2019	Raleigh Letting (LET)	6/23/2020	KUMAR TRIVEDI	\$4,377,600.00	\$16,100,000.00	

				R/W Plans	R/W Acq						
Project ID	Div	County	Description	Complete	Begins	Let Type	Let Date	Project Manager	RW Estimate(200)	CONST \$	COMMENTS
P-5728	5	DURHAM	NS H LINE DURHAM COUNTY CONSTRUCT GRADE SEPARATION AT NEAL ROAD. COST INFORMATION DOES NOT EXIST AT THIS TIME AND A PLACEHOLDER VALUE OF \$1 WAS USED IN THE COST ESTIMATING SCREEN.	1/21/2025	1/21/2025	Raleigh Letting (LET)	12/15/2026	MATTHEW SIMMONS	\$1,500,000.00	\$4,000,000.00	
U-4724	5	DURHAM	DURHAM - CORNWALLIS RD (SR 1158) FROM SR 2295 (SOUTH ROXBORO STREET) TO SR 1127 (CHAPEL HILL ROAD) IN DURHAM. BIKE AND PEDESTRIAN FEATURES.			NON - DOT LET (LAP)	6/30/2020	RAYMOND JOSEPH HAYES		\$4,978,000.00	
U-4726HN	5	DURHAM	CONSTRUCT BIKE LANES/SIDEWALKS IN DURHAM - HILLANDALE ROAD	12/31/2018	1/1/2019	NON - DOT LET (LAP)	3/17/2020	RAYMOND JOSEPH HAYES			
U-4726HO	5	DURHAM	CARPENTER - FLETCHER ROAD BIKE - PED; CONSTRUCT BIKE LANES / SIDEWALKS (CITY MAINTAINED) FROM WOODCROFT PARKWAY (CITY MAINTAINED) TO ALSTON AVENUE (SR 1945).		6/30/2018	NON - DOT LET (LAP)	6/30/2019	RAYMOND JOSEPH HAYES			
U-5516	5	DURHAM	AT US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) INTERSECTION IN DURHAM. INTERSECTION IMPROVEMENTS.	5/17/2019	5/17/2019	Division Design Raleigh Let (D	[5/20/2020	BENJAMIN J. UPSHAW	\$6,501,430.00	\$5,500,000.00	Design in progress.
U-5717	5	DURHAM	US 15/US 501 @ SR 1116 (GARRETT ROAD) IN DURHAM CONVERT AT- GRADE INTERSECTION TO INTERCHANGE	4/21/2019	4/21/2019	Division Design Raleigh Let (D	[4/21/2020	BENJAMIN J. UPSHAW	\$53,500,000.00	\$27,700,000.00	Coordination with DOLRT. Design in progress.

				R/W Plans	R/W Acq						
Project ID	Div	County	Description	Complete	Begins	Let Type	Let Date	Project Manager	RW Estimate(200)	CONST \$	COMMENTS
U-5720A	5	DURHAM	US 70 (MIAMI BLVD) FROM LYNN ROAD TO SR 1959 (SOUTH MIAMI BOULEVARD/SR 1811 (SHERRON ROAD)		3/15/2022	Design Build Let (DBL)	3/15/2022	PAM R. WILLIAMS	\$35,800,000.00	\$57,000,000.00)
U-5720B	5	DURHAM	US 70 (MIAMI BLVD) AT SR 1959 (SOUTH MIAMI BOULEVARD)/SR 1811 (SHERRON ROAD)INTERSECTION		3/15/2022	Design Build Let (DBL)	3/15/2022	PAM R. WILLIAMS	\$17,321,000.00	\$25,300,000.00)
U-5720C	5	DURHAM	US 70 (MIAMI BLVD) FROM SR 1959 (SOUTH MIAMI BLVD)/SR 1811 (SHERRON ROAD) TO SR 2095 (PAGE ROAD EXTENSIONS). UPGRADE TOCONTROLLED-ACCESS FACILITY AND CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.		3/15/2022	Design Build Let (DBL)	3/15/2022	PAM R. WILLIAMS	\$40,400,000.00	\$110,800,000.00	
U-5745	5	DURHAM	NC 751 (HOPE VALLEY ROAD) AT SR 1183 (UNIVERSITY DRIVE) INTERSECTION IN DURHAM. CONSTRUCT ROUNDABOUT. (COMB W/17BP.5.C.02)	8/21/2017	7/6/2017	Division Design Raleigh Let (D		STEPHEN REID DAVIDSON) Let in January 2019.
U-5774A	5	DURHAM	NC 54 FROM US 15/US 501			Raleigh Letting (LET)	1/1/2030	PAM R. WILLIAMS	\$3,800,000.00	\$11,000,000.00)
U-5774B	5	DURHAM	NC 54 FROM US 15/US 501 IN ORANGE COUNTY TO SR 1110 (BARBEECHAPEL ROAD) IN DURHAM COUNTY	6/16/2022	6/16/2022	Raleigh Letting (LET)	6/18/2024	PAM R. WILLIAMS	\$11,000,000.00	\$30,900,000.00)
U-5774C	5	DURHAM	NC 54 FROM SR 1110 (BARBEE CHAPEL ROAD) TO I-40	6/16/2022	6/16/2022	Raleigh Letting (LET)	6/18/2024	PAM R. WILLIAMS	\$3,000,000.00	\$23,700,000.00	
U-5774H	5	DURHAM	NC 54 FROM NC 751 TO SR 1118 (FAYETTEVILLE ROAD)	7/15/2022	7/15/2022	Raleigh Letting (LET)	10/15/2024	PAM R. WILLIAMS	\$8,400,000.00	\$13,200,000.00	

				R/W Plans	R/W Acq						
Project ID	Div	County	Description	Complete	Begins	Let Type	Let Date	Project Manager	RW Estimate(200)	CONST \$	COMMENTS
J-5823	5	DURHAM	WOODCROFT PARKWAY EXTENSION, FROM SR 1116 (GARRETT ROAD) TONC 751 (HOPE VALLEY ROAD) IN DURHAM. CONSTRUCT ROADWAY ON NEW ALIGNMENT.	1/27/2020	1/27/2020	NON - DOT LET (LAP)	8/30/2021	RAYMOND JOSEPH HAYES	\$421,000.00	\$1,798,000.00	
J-5934	5	DURHAM	NC 147 FROM I-40 TO FUTURE I-885(EAST END CONNECTOR)IN DURHAM ADD LANES AND REHABILITATE PAVEMENT		2/15/2022	Design Build Let (DBL)	2/15/2022	PAM R. WILLIAMS	\$2,148,000.00	\$177,100,000.00)
			NC 147 DURHAM FREEWAY, DURHAM COUNTY FROM SR 1127 (WEST CHAPEL HILL STREET) TO BRIGGS AVENUE IN DURHAM. CONSTRUCT AUXILIARY LANES AND OPERATIONAL								
J-5937	5	DURHAM	IMPROVEMENTS. CITY OF DURHAM UPGRADE ITS / SIGNAL	3/19/2021	3/19/2021	Raleigh Letting (LET)	3/21/2023	PAM R. WILLIAMS	\$10,202,000.00		
U-5968 U-6021	5	DURHAM	SYSTEM SR 1118 (FAYETTEVILLE ROAD),FROM WOODCROFT PARKWAY TO BARBEE ROAD IN DURHAM. WIDEN TO 4- LANE DIVIDED FACILITY WITH BICYCLE / PEDESTRIAN ACCOMMODATIONS.	2/19/2021	2/19/2021	Raleigh Letting (LET)	4/16/2019	JASON P. GALLOWAY BENJAMIN J. UPSHAW	\$750,000.00 \$5,769,000.00)) City comments received.
J-6067	5	DURHAM	US 15/US 501 DURHAM COUNTY FROM I-40 TO US 15/US 501 BUSINESS IN DURHAM UPGRADE CORRIDOR TO EXPRESSWAY.	2/21/2025	2/21/2025	Raleigh Letting (LET)	2/16/2027	PAM R. WILLIAMS	\$55,000,000.00	\$140,300,000.00	

				R/W Plans	R/W Acq						
Project ID	Div	County	Description	Complete	Begins	Let Type	Let Date	Project Manager	RW Estimate(200)	CONST \$	COMMENTS
W-5601EM	5	DURHAM	SR 1118 (FAYETTEVILLE ROAD) AT PILOT STREET AND CECIL STREET. SAFETY IMPROVEMENTS.			Division POC Let (DPOC)	12/12/2018	JOHN EDWARD SANDOR		\$14,000.00	Anticipated Let in March, 2019
W-5705M	5	DURHAM	I-40 WESTBOUND AT NC 147 SAFETY IMPROVEMENTS (MP: 9.359 - 9.359)	11/1/2018		Division POC Let (DPOC)	1/23/2019	JOHN EDWARD SANDOR		\$80,000.00	Anticipated Let in February, 2019
W-5705S	5	DURHAM	US 15/501 AT NC 751 SOUTHBOUND ON RAMP - EXTEND RAMP	9/1/2019		Division POC Let (DPOC)	9/23/2020	REID DAVIDSON		\$460,000.00)
W-5705T	5	DURHAM	SR 1815/1917 (MINERAL SPRINGS ROAD) AT PLEASANT DRIVE CONSTRUCT ROUNDABOUT	4/1/2020	4/1/2020	Division POC Let (DPOC)	4/21/2021	REID DAVIDSON	\$85,000.0	0 \$800,000.00)
W-5705U	5	DURHAM	US 70 BUSINESS (MORGAN STREET) AT CAROLINA THREATRE			Division POC Let (DPOC)	1/16/2019	JOHN EDWARD SANDOR		\$20,000.00	Anticipated Let in March, 2019
W-5705V	5	DURHAM	NC 54 AT HUNTINGRIDGE ROAD			Division POC Let (DPOC)	1/16/2019	JOHN EDWARD SANDOR		\$80,000.00	Anticipated Let in March, 2019
Z-5700EB	5	DURHAM	RAILWAY-HIGHWAY SAFETY PROJECT AT SR 1632 (RED MILL ROAD) AND NS CROSSING 734 914C NEAR DURHAM			NON - DOT LET (Rail)	10/19/2019	RICHARD MULLINAX			

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead	
SS-4907BS 44894.2.1 44894.3.1	Installation of traffic signal at the intersection of US70 and SR 1114 (Buckhorn Road) East of Mebane.	5/31/2017	Apr. 2019	\$40,500 R/W \$43,200 CON	Utility relocations complete, Right of entry rescinded, R/W acquisition pending	Dawn McPherson	
W-5707CRevise pavement markings and overhead lane use s44853.1.3removal of inside lane drop configuration on I-4044853.3.3Westbound in vicinity of US 15-501 interchange.47490Resurfacing I-40 WB by use of contingency funds		11/1/2018	Aug. 2019	\$395,000	Planning and design activities underway, re-let due to bids exceeded engineers estimate, new let date 11/1/18 and received no bids, possible delivery by design- build let	Chad Reimakoski	
47798	Increase length of existing turn lane / slip ramp and improve existing radius in the SE quadrant of US 70 Business/ NC 86 at US 70 Bypass in Hillsborough	1/17/2019	Jul. 2019	\$189,000	Planning and design activities complete, R/W certified 9/18/18, signal work complete, widening scheduled by end of Mar. 2019	Derek Dixon	
U-5846 50236.1.1 50236.2.1 50236.3.1	Construct a roundabout at SR 1772 (Greensboro Street) and SR 1780 (Estes Drive) in Carrboro .	Mar. 2019	FY2021	\$775,000	1st bid opening received no bids, Re-let 9/6/18 bids exceeded engineers estimate, project cost evaluation being performed, Utility relocation underway, Re-let pending	Chad Reimakoski	
B-4962 40174.1.1 40174.2.1 40174.3.1	Replace Bridge #46 over Eno river on US 70 Bypass	4/16/2019	FY 2021	\$5,826,000	Planning and Design activities underway, ROW acquisition complete, ROW certified 1/22/19	Kevin Fischer	
W-5707K 48283	Remove and replace existing curb & gutter and sidewalk, add pedestrian signals, concrete island, and signal modifications on SR 1010 (E. Main St / W. Franklin St) from Brewer Ln to Graham St. in Chapel Hill and Carrboro	5/31/2019	Sept. 2019	\$350,000	Construction May 2019	Chris Smitherman Derek Dixon	
U-5847 50238.1.1 50238.2.1 50238.3.1	Intersection improvements at SR 1010 (West Franklin St.) and SR 1771 (Merritt Mill Rd)/SR1927 (Brewer Lane) in Chapel Hill / Carrboro.	5/31/2019	Sept. 2019	\$775,000	Planning and design activities underway, bike/ped improvements to be completed under project 48283	Chris Smitherman	

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date 12/5/2019	Completion Date	Cost	Status	Project Lead Chad Reimakoski	
SS-4907CD 47936.1.1 47936.2.1 47936.3.1	Horizontal curve improvements on SR 1710 (Old NC 10) west of SR 1561/SR 1709 (Lawrence Road) east of Hillsborough. Improvements consist of wedging pavement and grading shoulders.		Spring 2020	\$261,000	Planning and design activities underway		
I-3306A 34178.1.3 34718.2.2 34178.3.3	1.3 (US 15/501 Interchange) underway, Public meeting 1/24/1 2.2 No schedule at this time other the cE document scheduled for		underway, Public meeting 1/24/19, No schedule at this time other than	Laura Sutton			
P-5701 46395.1.1 46395.3.1	Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in Hillsborough	6/30/2021	FY2022	\$7,200,000	PE funding scheduled 7/1/2020, Coordinate with U-5848	Matthew Simmons	
R-5821A 47093.1.2 47093.2.2 47093.3.2	Construct operational improvements including Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road).	6/21/2022	FY2024	\$3,924,000	Planning and design activities underway, coordinating with NC54 West Corridor Study	Jennifer Evans	
U-5848 50237.1.1 50237.2.1 50237.3.1	Extend SR 1006 (Orange Grove Road) on new location with Sidewalks and bike lanes from existing SR 1006 (Orange Grove Road) to US 70 Business in Hillsborough .	3/21/2023	FY 2025	\$5,326,000	Planning and Design activities underway, Coordinate with P-5701 and U-5845	Laura Sutton	
I-3306AC 34178.1.6 34178.2.5 434178.3.9	1.6 2.5		Planning and Design activities underway, Combined w/l-3306A	Laura Sutton			
I-5959 45911.1.1 45911.3.1	Pavement Rehabilitation on I-85 from West of SR 1006 (Orange Grove Road) to Durham County line	11/21/2023	FY 2025	\$11,155,000	Funding approved 10/10/17, Coordinate with I-5967, I-5984, I- 5983 and I-0305	Chris Smitherman	
I-5967 45917.1.1 45917.2.1 45917.3.1	Interchange improvements at I-85 and SR 1009 (South Churton Street) in Hillsborough	1/16/2024	FY 2027	\$20,700,000	Planning and Design activities underway, Coordinate with I-0305 and U-5845	Laura Sutton	

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead	
U-5845 50235.1.1 50235.2.1 50235.3.1	Widen SR 1009 (South Churton Street) to multi-lanes from I- 40 to Eno River in Hillsborough		FY 2027	\$49,751,000	Planning and Design activities underway, Coordinate with U-5848 and I-5967	Laura Sutton	
I-5984 47530.1.1 47530.2.1 47530.3.1	Interchange improvements at I-85 and NC 86 in Hillsborough	11/18/2025	FY 2027	\$16,488,000	Funding approved 10/10/17, Coordinate with I-0305 and I-5959	Laura Sutton	
U-6071 47496.1.1 47496.2.1 47496.3.1	Intersection improvements at NC 54 and SR 1007 (Old Fayetteville Rd) in Carrboro	1/15/2026	FY 2027	\$1,216,000	Planning and design activities underway, Project on hold per Draft 2020-2029 STIP (unfunded project)	Jennifer Evans	
I-5983 47529.1.1 47529.2.1 47529.3.1	Widen I-85 in Orange Co. from west of SR1713 (Mt. Hermon Church Rd) to Durham Co. line	10/20/2026	FY2029	\$53,460,000	Planning and Design activities underway, Coordinate with U-5848, I-0305 and I-5984	Laura Sutton	
-0305 34142.1.2 34142.2.2 34142.3.2	Widening of I-85 from west of SR1006 (Orange Grove Road) in Orange Co. to west of SR 1400 (Sparger Road) in Orange Co.	1/1/2027	FY2029	\$133,400,000	Planning and design activities underway, Project reinstated per Draft 2020-2029 STIP (funded project)	Laura Sutton	



North Carolina Department of Transportation

Active Projects Under Construction - Orange Co.

<u>Contract</u> Number	<u>TIP</u> Number	Location Description	Contractor Name	<u>Resident</u> Engineer	<u>Contract Bid</u> Amount	<u>Availability</u> Date	Completion Date	<u>Work Start</u> Date	Estimated Completion	<u>Progress</u> Schedule	Completion Percent
C203640		REPLACEMENT OF 4 BRIDGES IN GUILFORD COUNTY AND 3 BRIDGES IN ORANGE COUNTY.	HAYMES BROTHERS, INC.	Lorenz, PE, Kris	\$3,124,500.00	06/01/2015	11/01/2017	09/02/2015	03/15/2019	100.00	92.24
C203946	B-5348	REPLACE BRIDGE #85 OVER PHILS CRK ON SR-1005(OLD G'BORO RD)	DANE CONSTRUCTION	l Kirkman, PE, Christopher D	\$984,596.98	02/01/2018	12/27/2018	02/01/2018	01/30/2019	99.00	92.33
C204025	I-5954	PAVEMENT REHAB ON I-40/I-85 FROM EAST OF NC-54 IN GRAHAM IN ALAM. CO. TO WEST OF SR-1114 (BUCKHORN RD) IN ORANGE CO.	APAC - ATLANTIC INC THOMPSON ARTHUR DIVISION		\$9,699,053.68						
DG00321	W-5143	SR 1004 (EFLAND-CEDAR GROVE RD) ROADWAY IMPROVEMENTS.	CAROLINA SUNROCK	Kirkman, PE, Christopher D	\$1,711,133.05	04/02/2018	04/02/2019	04/02/2018	04/02/2019	100.00	98.20
DG00393		RESURFACE SR 1101, SR 1118, SR 1119, SR 1124, SR 1125, SR 1127,SR 1128 SR 1130, SR 1134, SR 1135, SR 1137, SR 1141, SR 1143, ETC.	RILEY PAVING INC	Kirkman, PE, Christopher D	\$1,084,520.40	04/02/2018	10/12/2018	06/18/2018	12/07/2018	100.00	99.97
DG00395		REPLACE BRIDGE #189 ON SR 1114 (BUCKHORN ROAD) OVER CANE CREEK	S T WOOTEN CORPORATION	Kirkman, PE, Christopher D	\$723,924.13	04/01/2018	01/01/2019	05/07/2018	02/07/2019	97.00	99.75
DG00413		RESURFACE US 70 BUS, SR 1009, SR 1102 , SR 1129, SR 1239, SR 1352, SR 1716 AND SR 1841	CAROLINA SUNROCK	Kirkman, PE, Christopher D	\$3,562,232.66	05/28/2018	11/01/2019	05/29/2018	11/01/2019	38.00	53.71
DG00419		RESURFACE NC 86 AND 17 SECONDARY ROADS	CAROLINA SUNROCK	Kirkman, PE, Christopher D	\$3,764,001.64	05/14/2018	11/01/2019	05/14/2018	11/01/2019	40.00	23.45
DG00427		REPLACE BRIDGE #51 ON SR 1534 (MCKEE ROAD) OVER BUFFALO CK.	NATIONAL BRIDGE BUILDERS LLC	Kirkman, PE, Christopher D	\$521,443.82	05/07/2018	03/04/2019	07/30/2018	04/29/2019	100.00	98.48
DG00435		AST RETREATMENT ON 22 SECONDARY ROADS	WHITEHURST PAVING CO INC	Kirkman, PE, Christopher D	\$846,340.66	04/01/2019	10/11/2019				
DG00444	R-5821B	INTERSECTION IMPORVEMENTS AT THE INTERSECTION OF NC 54 AND SR 1006 (ORANGE GROVE ROAD)	FSC II LLC DBA FRED SMITH COMPANY	Kirkman, PE, Christopher D	\$1,039,900.00	07/16/2018	05/16/2019	08/13/2018	05/16/2019	100.00	90.11
DG00445	R-5787BB	INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS INTERSECTIONS	LITTLE MOUNTAIN BUILDERS OF CATAWBA COUNTY INC	Kirkman, PE, Christopher D	\$319,319.80	06/25/2018	02/15/2020	08/06/2018	02/15/2020	70.00	61.61
	W-5707A	INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS INTERSECTIONS	LITTLE MOUNTAIN BUILDERS OF CATAWBA COUNTY INC	Kirkman, PE, Christopher D	\$319,319.80	06/25/2018	02/15/2020	08/06/2018	02/15/2020	70.00	61.61
DG00451	U-5854	SR 1008 (MT. CARMEL CHURCH ROAD) AND SR 1913 (BENNETT ROAD) ROUNDABOUT AND RELATED SAFETY IMPROVEMENTS	CAROLINA SUNROCK	Kirkman, PE, Christopher D	\$1,833,468.84	08/15/2018	04/30/2020				
DG00461		BRIDGE REHAB. FOR BRIDGE #031 ON SR 1010 (E. FRANKLIN ST.) OVER BOLIN CREEK & BOLIN CREEK TRAIL		Robinson, Stephen J	\$2,456,272.12	11/12/2018	07/15/2019				
DG00462		REHAB BRIDGES 264, 288, 260, 543 IN GUILFORD COUNTY AND BRIDGE 031 IN ORANGE COUNTY		Snell, PE, William H	\$967,383.15	08/01/2019	01/01/2020				

	Chatham County - DCHC MPO - Upcoming Projects - Division 8February 2019											
Contract # or	Route	Description		Completion	Contractor	Proiect Admin.	Proiect Cost	Notes				
WBS # or TIP #	Noute	Description	Let Date	Date	Contractor	Project Aumin.	FIOJECI COSI	Notes				
R-5825	NC 751 at SR 1731	Upgrade and Realign Intersection	4/9/2019	TBD	TBD	Greg Davis	TBD	Right of Way in progress				
	(O'Kelly Chapel Road)					(910) 773-8022						