Operations of Neurophysics 00000504	Deviter
Contract Number: C202581	Route: -
Division: 5	County: Durham
TIP Number: EB-4707A	
Length: 0.96 miles	Federal Aid Number: STPDA-0537(2)
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (010)220 4690
SR-1838/SR-2220 FRC	DM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM
Location Description: COUNTY.	
Contractor Name: S T WOOTEN CORPO	RATION
	Cost Overrun/Underrun: 0%
Contract Amount: \$0.00	
Work Began: 05/28/2019	Letting Date: 04/16/2019
Original Completion Date: 02/15/2021	Revised Completion Date:
Latest Payment Thru:	Scheduled Progress: 0%
Latest Payment Date:	Actual Progress: 0%
Contract Number: C203394	Route: I-885, NC-147, NC-98
	US-70
Division: 5	County: Durham
TIP Number: U-0071	
Length: 4.009 miles	Federal Aid Number:
NCDOT Contact: Cameron D. Richards	NCDOT Contact No: (919)835-8200
	OR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN M.
	NVI.
Contractor Name: DRAGADOS USA INC	
Contract Amount: \$141,949,500.00	Cost Overrun/Underrun: 10.42%
Work Began: 02/26/2015	Letting Date: 11/18/2014
Original Completion Date: 05/10/2020	Revised Completion Date: 06/24/2020
Latest Payment Thru: 07/22/2019	Scheduled Progress: 89.72%
Latest Payment Date:	Actual Progress: 81.72%
Contract Number: C203567	Route: NC-55
Division: 5	County: Durham
TIP Number: U-3308	
Length: 1.134 miles	
	Eddoral Aid Number: STD 55/20)
<u> </u>	Federal Aid Number: STP-55(20)
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680
NCDOT Contact: James M. Nordan, PE Location Description: NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST).
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST).
NCDOT Contact: James M. Nordan, PE Location Description: NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST).
NCDOT Contact: James M. Nordan, PE NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST). TION CORPORATION
NCDOT Contact: James M. Nordan, PE NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST). TION CORPORATION Cost Overrun/Underrun: 27.06% Letting Date: 07/19/2016
NCDOT Contact: James M. Nordan, PE Location Description: NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO Contractor Name: ZACHRY CONSTRUCT Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST). TION CORPORATION Cost Overrun/Underrun: 27.06% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021
NCDOT Contact: James M. Nordan, PE Location Description: NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO Contractor Name: ZACHRY CONSTRUCT Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 06/15/2019	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST). TION CORPORATION Cost Overrun/Underrun: 27.06% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 57%
NCDOT Contact: James M. Nordan, PE Location Description: NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO Contractor Name: ZACHRY CONSTRUCT Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST). TION CORPORATION Cost Overrun/Underrun: 27.06% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021
NCDOT Contact: James M. Nordan, PE NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO Contractor Name: ZACHRY CONSTRUCT Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 06/15/2019 Latest Payment Date: 06/26/2019	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST). TION CORPORATION Cost Overrun/Underrun: 27.06% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 57% Actual Progress: 55.58%
NCDOT Contact: James M. Nordan, PE Location Description: NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO Contractor Name: ZACHRY CONSTRUCT Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 06/15/2019	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST). TION CORPORATION Cost Overrun/Underrun: 27.06% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 57% Actual Progress: 55.58% Route: SR-1118, SR-1407, SR-1648
NCDOT Contact: James M. Nordan, PE NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO Contractor Name: ZACHRY CONSTRUCT Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 06/15/2019 Latest Payment Date: 06/26/2019	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST). TION CORPORATION Cost Overrun/Underrun: 27.06% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 57% Actual Progress: 55.58% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906
NCDOT Contact: James M. Nordan, PE NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO Contractor Name: ZACHRY CONSTRUCT Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 06/15/2019 Latest Payment Date: 06/26/2019 Contract Number: C204167	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST). TION CORPORATION Cost Overrun/Underrun: 27.06% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 57% Actual Progress: 55.58% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095
NCDOT Contact: James M. Nordan, PE NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO Contractor Name: ZACHRY CONSTRUCT Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 06/15/2019 Latest Payment Date: 06/26/2019 Contract Number: C204167 Division: 5	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST). TION CORPORATION Cost Overrun/Underrun: 27.06% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 57% Actual Progress: 55.58% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906
NCDOT Contact: James M. Nordan, PE NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO Contractor Name: ZACHRY CONSTRUCT Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 06/15/2019 Latest Payment Date: 06/26/2019 Contract Number: C204167	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST). TION CORPORATION Cost Overrun/Underrun: 27.06% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 57% Actual Progress: 55.58% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095
NCDOT Contact: James M. Nordan, PE NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO Contractor Name: ZACHRY CONSTRUCT Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 06/15/2019 Latest Payment Date: 06/26/2019 Contract Number: C204167 Division: 5	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST). TION CORPORATION Cost Overrun/Underrun: 27.06% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 57% Actual Progress: 55.58% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095
NCDOT Contact: James M. Nordan, PE Location Description: NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO Contractor Name: ZACHRY CONSTRUCT Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 06/15/2019 Latest Payment Date: 06/26/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST). TION CORPORATION Cost Overrun/Underrun: 27.06% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 57% Actual Progress: 55.58% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED
NCDOT Contact: James M. Nordan, PE Location Description: NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO Contractor Name: ZACHRY CONSTRUCT Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 06/15/2019 Latest Payment Date: 06/26/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST). TION CORPORATION Cost Overrun/Underrun: 27.06% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 57% Actual Progress: 55.58% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680
NCDOT Contact: James M. Nordan, PE Location Description: NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO Contractor Name: ZACHRY CONSTRUCT Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 06/15/2019 Latest Payment Date: 06/26/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST). TION CORPORATION Cost Overrun/Underrun: 27.06% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 57% Actual Progress: 55.58% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS.
NCDOT Contact: James M. Nordan, PE Location Description: NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO Contractor Name: ZACHRY CONSTRUCT Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 06/15/2019 Latest Payment Date: 06/26/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST). TION CORPORATION Cost Overrun/Underrun: 27.06% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 57% Actual Progress: 55.58% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. SLLC
NCDOT Contact: James M. Nordan, PE Location Description: NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO Contractor Name: ZACHRY CONSTRUCT Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 06/15/2019 Latest Payment Date: 06/26/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST). TION CORPORATION Cost Overrun/Underrun: 27.06% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 57% Actual Progress: 55.58% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS.
NCDOT Contact: James M. Nordan, PE Location Description: NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO Contractor Name: ZACHRY CONSTRUCT Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 06/15/2019 Latest Payment Date: 06/26/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST). TION CORPORATION Cost Overrun/Underrun: 27.06% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 57% Actual Progress: 55.58% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. SLLC
NCDOT Contact: James M. Nordan, PE Location Description: NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO Contractor Name: ZACHRY CONSTRUCT Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Date: 06/26/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contract Name: CAROLINA SUNROCK Contract Amount: \$4,355,108.47	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST). TION CORPORATION Cost Overrun/Underrun: 27.06% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 57% Actual Progress: 55.58% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. LLC Cost Overrun/Underrun: 0.92%
NCDOT Contact: James M. Nordan, PE NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO Contractor Name: ZACHRY CONSTRUCT Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 06/15/2019 Latest Payment Date: 06/26/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST). TION CORPORATION Cost Overrun/Underrun: 27.06% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 57% Actual Progress: 55.58% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. CLLC Cost Overrun/Underrun: 0.92% Letting Date: 05/15/2018 Revised Completion Date:
NCDOT Contact: James M. Nordan, PE Location Description: NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO Contractor Name: ZACHRY CONSTRUCT Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 06/15/2019 Latest Payment Date: 06/26/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 06/30/2019	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST). TION CORPORATION Cost Overrun/Underrun: 27.06% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 57% Actual Progress: 55.58% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. CULC Cost Overrun/Underrun: 0.92% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 20%
NCDOT Contact: James M. Nordan, PE NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO Contractor Name: ZACHRY CONSTRUCT Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 06/15/2019 Latest Payment Date: 06/26/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST). TION CORPORATION Cost Overrun/Underrun: 27.06% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 57% Actual Progress: 55.58% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. CLLC Cost Overrun/Underrun: 0.92% Letting Date: 05/15/2018 Revised Completion Date:
NCDOT Contact: James M. Nordan, PE Location Description: NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO Contractor Name: ZACHRY CONSTRUCT Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 06/15/2019 Latest Payment Date: 06/26/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 06/30/2019 Latest Payment Thru: 06/30/2019	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST). TION CORPORATION Cost Overrun/Underrun: 27.06% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 57% Actual Progress: 55.58% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. CULC Cost Overrun/Underrun: 0.92% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 20%
NCDOT Contact: James M. Nordan, PE Location Description: NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO Contractor Name: ZACHRY CONSTRUCT Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 06/15/2019 Latest Payment Date: 06/26/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 06/30/2019 Latest Payment Date: 07/12/2019 Contract Number: C204168	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST). TION CORPORATION Cost Overrun/Underrun: 27.06% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 57% Actual Progress: 55.58% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. CULC Cost Overrun/Underrun: 0.92% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 20% Actual Progress: 22.11% Route: -
NCDOT Contact: James M. Nordan, PE Location Description: NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO Contractor Name: ZACHRY CONSTRUCT Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 06/15/2019 Latest Payment Date: 06/26/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 06/30/2019 Latest Payment Date: 07/12/2019 Contract Number: C204168 Division: 5	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST). TION CORPORATION Cost Overrun/Underrun: 27.06% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 57% Actual Progress: 55.58% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. CULC Cost Overrun/Underrun: 0.92% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 20% Actual Progress: 22.11%
NCDOT Contact: James M. Nordan, PE Location Description: NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO Contractor Name: ZACHRY CONSTRUCT Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 06/15/2019 Latest Payment Date: 06/26/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 06/30/2019 Latest Payment Date: 07/12/2019	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST). TION CORPORATION Cost Overrun/Underrun: 27.06% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 57% Actual Progress: 55.58% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. CULC Cost Overrun/Underrun: 0.92% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 20% Actual Progress: 22.11% Route: - County: Durham
NCDOT Contact: James M. Nordan, PE Location Description: NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO Contractor Name: ZACHRY CONSTRUCT Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 06/15/2019 Latest Payment Date: 06/26/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 06/30/2019 Latest Payment Date: 07/12/2019 Contract Number: C204168 Division: 5	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST). TION CORPORATION Cost Overrun/Underrun: 27.06% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 57% Actual Progress: 55.58% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. CULC Cost Overrun/Underrun: 0.92% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 20% Actual Progress: 22.11% Route: -
NCDOT Contact: James M. Nordan, PE Location Description: NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO Contractor Name: ZACHRY CONSTRUCT Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 06/15/2019 Latest Payment Date: 06/26/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 06/30/2019 Latest Payment Date: 07/12/2019	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST). TION CORPORATION Cost Overrun/Underrun: 27.06% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 57% Actual Progress: 55.58% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. CULC Cost Overrun/Underrun: 0.92% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 20% Actual Progress: 22.11% Route: - County: Durham
NCDOT Contact: James M. Nordan, PE Location Description: NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO Contractor Name: ZACHRY CONSTRUCT Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 06/15/2019 Latest Payment Date: 06/26/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 06/30/2019 Latest Payment Thru: 06/30/2019 Latest Payment Date: 07/12/2019 Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST). TION CORPORATION Cost Overrun/Underrun: 27.06% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 57% Actual Progress: 55.58% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. CLLC Cost Overrun/Underrun: 0.92% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 20% Actual Progress: 22.11% Route: - County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200
NCDOT Contact: James M. Nordan, PE Location Description: NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO Contractor Name: ZACHRY CONSTRUCT Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 06/15/2019 Latest Payment Date: 06/26/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 06/30/2019 Latest Payment Thru: 06/30/2019 Latest Payment Date: 07/12/2019 Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles NCDOT Contact: Cameron D. Richards Location Description: 14 SECTIONS OF SEC	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST). TION CORPORATION Cost Overrun/Underrun: 27.06% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 57% Actual Progress: 55.58% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. CULC Cost Overrun/Underrun: 0.92% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 20% Actual Progress: 22.11% Route: - County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200 CONDARY ROADS.
NCDOT Contact: James M. Nordan, PE Location Description: NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO Contractor Name: ZACHRY CONSTRUCT Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 06/15/2019 Latest Payment Date: 06/26/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 06/30/2019 Latest Payment Date: 07/12/2019 Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles NCDOT Contact: Cameron D. Richards Location Description: 14 SECTIONS OF SEC	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST). TION CORPORATION Cost Overrun/Underrun: 27.06% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 57% Actual Progress: 55.58% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. CULC Cost Overrun/Underrun: 0.92% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 20% Actual Progress: 22.11% Route: - County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200 CONDARY ROADS. CULC
NCDOT Contact: James M. Nordan, PE Location Description: NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO Contractor Name: ZACHRY CONSTRUCT Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 06/15/2019 Latest Payment Date: 06/26/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 06/30/2019 Latest Payment Date: 07/12/2019 Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles NCDOT Contact: Cameron D. Richards Location Description: 14 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Number: Length: 15.188 miles NCDOT Contact: Cameron D. Richards Location Description: 14 SECTIONS OF SEC	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST). TION CORPORATION Cost Overrun/Underrun: 27.06% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 57% Actual Progress: 55.58% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. CULC Cost Overrun/Underrun: 0.92% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 20% Actual Progress: 22.11% Route: - County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200 CONDARY ROADS. CULC Cost Overrun/Underrun: 6.02%
NCDOT Contact: James M. Nordan, PE Location Description: NC-55 (ALSTON AVE) 70BUS/NC-98 (HOLLO Contractor Name: ZACHRY CONSTRUCT Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 06/15/2019 Latest Payment Date: 06/26/2019 Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 06/30/2019 Latest Payment Date: 07/12/2019 Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles NCDOT Contact: Cameron D. Richards Location Description: 14 SECTIONS OF SEC	NCDOT Contact No: (919)220-4680 FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST). TION CORPORATION Cost Overrun/Underrun: 27.06% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 57% Actual Progress: 55.58% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. CULC Cost Overrun/Underrun: 0.92% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 20% Actual Progress: 22.11% Route: - County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200 CONDARY ROADS. CULC

Latest Payment Thru: 06/24/2019	
	Scheduled Progress: 32.5%
Latest Payment Date: 07/09/2019	Actual Progress: 24.78%
Contract Number: C204211	Route: I-40, I-85, NC-55
	NC-98, US-15, US-501
	US-70
Division: 5	County: Durham
TIP Number: U-5968	
Length: 0.163 miles	Federal Aid Number: STBG-0505(084)
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680
Location Description: CITY OF DURHAM.	
Contractor Name: BROOKS BERRY HAYN	NE & ASSOCIATES, INC.
Contract Amount: \$0.00	Cost Overrun/Underrun: 0%
Work Began: 05/28/2019	Letting Date: 04/16/2019
Original Completion Date: 08/01/2024	Revised Completion Date:
Latest Payment Thru:	Scheduled Progress: 0%
Latest Payment Date:	Actual Progress: 0%
Contract Number: C204256	Route: -, NC-98, SR-1811
	US-70
Division: 5	County: Durham
TIP Number:	
Length: 15.89 miles	Federal Aid Number: STATE FUNDED
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680
	1 SECTION OF NC-98, AND 3 SECTIONS OF SECONDARY
ROADS.	
Contractor Name: CAROLINA SUNROCK	LLC
Contract Amount: \$0.00	Cost Overrun/Underrun: 0%
Work Began: 03/15/2019	Letting Date: 10/16/2018
Original Completion Date: 11/30/2019	Revised Completion Date: 07/04/2020
Latest Payment Thru:	Scheduled Progress: 0%
Latest Payment Date:	Actual Progress: 0%
Contract Number: C204270	Route: NC-751, SR-1183
Division: 5	County: Durham
TIP Number: U-5745	
Length: 0.142 miles	Federal Aid Number:
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680
I contian Departmention INTERSECTION IMPRO	DVEMENTS (ROUNDABOUT) AT NC-751 HOPE VALLEY ROAD
AND SR-1183 UNIVERS	SITY DRIVE IN DURHAM.
Contractor Name: CAROLINA SUNROCK	LLC
Contract Amount: \$2,271,302.32	Cost Overrun/Underrun: 2.55%
Work Began: 02/28/2019	Letting Date: 01/15/2019
Original Completion Date: 05/01/2020	Revised Completion Date:
	•
Latest Payment Thru: 07/07/2019	Scheduled Progress: 36%
	•
Latest Payment Thru: 07/07/2019	Scheduled Progress: 36%
Latest Payment Thru: 07/07/2019 Latest Payment Date: 07/19/2019	Scheduled Progress: 36% Actual Progress: 35.57% Route: SR-1926
Latest Payment Thru: 07/07/2019 Latest Payment Date: 07/19/2019 Contract Number: C204294	Scheduled Progress: 36% Actual Progress: 35.57%
Latest Payment Thru: 07/07/2019 Latest Payment Date: 07/19/2019 Contract Number: C204294 Division: 5	Scheduled Progress: 36% Actual Progress: 35.57% Route: SR-1926
Latest Payment Thru: 07/07/2019 Latest Payment Date: 07/19/2019 Contract Number: C204294 Division: 5 TIP Number: R-5785C, R-5785D	Scheduled Progress: 36% Actual Progress: 35.57% Route: SR-1926 County: Durham
Latest Payment Thru: 07/07/2019 Latest Payment Date: 07/19/2019 Contract Number: C204294 Division: 5 TIP Number: R-5785C, R-5785D Length: 1 miles	Scheduled Progress: 36% Actual Progress: 35.57% Route: SR-1926 County: Durham Federal Aid Number: TAP-0505(051) NCDOT Contact No: (919)220-4680
Latest Payment Thru: 07/07/2019 Latest Payment Date: 07/19/2019 Contract Number: C204294 Division: 5 TIP Number: R-5785C, R-5785D Length: 1 miles NCDOT Contact: James M. Nordan, PE	Scheduled Progress: 36% Actual Progress: 35.57% Route: SR-1926 County: Durham Federal Aid Number: TAP-0505(051) NCDOT Contact No: (919)220-4680
Latest Payment Thru: 07/07/2019 Latest Payment Date: 07/19/2019 Contract Number: C204294 Division: 5 TIP Number: R-5785C, R-5785D Length: 1 miles NCDOT Contact: James M. Nordan, PE Location Description: VARIOUS LOCATIONS	Scheduled Progress: 36% Actual Progress: 35.57% Route: SR-1926 County: Durham Federal Aid Number: TAP-0505(051) NCDOT Contact No: (919)220-4680
Latest Payment Thru: 07/07/2019 Latest Payment Date: 07/19/2019 Contract Number: C204294 Division: 5 TIP Number: R-5785C, R-5785D Length: 1 miles NCDOT Contact: James M. Nordan, PE Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCTI Contract Amount: \$704,600.00 Work Began: 04/01/2019	Scheduled Progress: 36% Actual Progress: 35.57% Route: SR-1926 County: Durham Federal Aid Number: TAP-0505(051) NCDOT Contact No: (919)220-4680 ON COMPANY Cost Overrun/Underrun: 10.72% Letting Date: 02/19/2019
Latest Payment Thru: 07/07/2019 Latest Payment Date: 07/19/2019 Contract Number: C204294 Division: 5 TIP Number: R-5785C, R-5785D Length: 1 miles NCDOT Contact: James M. Nordan, PE Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCTI Contract Amount: \$704,600.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019	Scheduled Progress: 36% Actual Progress: 35.57% Route: SR-1926 County: Durham Federal Aid Number: TAP-0505(051) NCDOT Contact No: (919)220-4680 ON COMPANY Cost Overrun/Underrun: 10.72% Letting Date: 02/19/2019 Revised Completion Date:
Latest Payment Thru: 07/07/2019 Latest Payment Date: 07/19/2019 Contract Number: C204294 Division: 5 TIP Number: R-5785C, R-5785D Length: 1 miles NCDOT Contact: James M. Nordan, PE Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCTI Contract Amount: \$704,600.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: 07/22/2019	Scheduled Progress: 36% Actual Progress: 35.57% Route: SR-1926 County: Durham Federal Aid Number: TAP-0505(051) NCDOT Contact No: (919)220-4680 ON COMPANY Cost Overrun/Underrun: 10.72% Letting Date: 02/19/2019 Revised Completion Date: Scheduled Progress: 55%
Latest Payment Thru: 07/07/2019 Latest Payment Date: 07/19/2019 Contract Number: C204294 Division: 5 TIP Number: R-5785C, R-5785D Length: 1 miles NCDOT Contact: James M. Nordan, PE Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCTI Contract Amount: \$704,600.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019	Scheduled Progress: 36% Actual Progress: 35.57% Route: SR-1926 County: Durham Federal Aid Number: TAP-0505(051) NCDOT Contact No: (919)220-4680 ON COMPANY Cost Overrun/Underrun: 10.72% Letting Date: 02/19/2019 Revised Completion Date:
Latest Payment Thru: 07/07/2019 Latest Payment Date: 07/19/2019 Contract Number: C204294 Division: 5 TIP Number: R-5785C, R-5785D Length: 1 miles NCDOT Contact: James M. Nordan, PE Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCTI Contract Amount: \$704,600.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: 07/22/2019 Latest Payment Date:	Scheduled Progress: 36% Actual Progress: 35.57% Route: SR-1926 County: Durham Federal Aid Number: TAP-0505(051) NCDOT Contact No: (919)220-4680 ON COMPANY Cost Overrun/Underrun: 10.72% Letting Date: 02/19/2019 Revised Completion Date: Scheduled Progress: 55% Actual Progress: 42.6%
Latest Payment Thru: 07/07/2019 Latest Payment Date: 07/19/2019 Contract Number: C204294 Division: 5 TIP Number: R-5785C, R-5785D Length: 1 miles NCDOT Contact: James M. Nordan, PE Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCTI Contract Amount: \$704,600.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: 07/22/2019 Latest Payment Date: Contract Number: C204321	Scheduled Progress: 36% Actual Progress: 35.57% Route: SR-1926 County: Durham Federal Aid Number: TAP-0505(051) NCDOT Contact No: (919)220-4680 ON COMPANY Cost Overrun/Underrun: 10.72% Letting Date: 02/19/2019 Revised Completion Date: Scheduled Progress: 55% Actual Progress: 42.6%
Latest Payment Thru: 07/07/2019 Latest Payment Date: 07/19/2019 Contract Number: C204294 Division: 5 TIP Number: R-5785C, R-5785D Length: 1 miles NCDOT Contact: James M. Nordan, PE Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCTI Contract Amount: \$704,600.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: 07/22/2019 Latest Payment Date: Contract Number: C204321 Division: 5	Scheduled Progress: 36% Actual Progress: 35.57% Route: SR-1926 County: Durham Federal Aid Number: TAP-0505(051) NCDOT Contact No: (919)220-4680 ON COMPANY Cost Overrun/Underrun: 10.72% Letting Date: 02/19/2019 Revised Completion Date: Scheduled Progress: 55% Actual Progress: 42.6%
Latest Payment Thru: 07/07/2019 Latest Payment Date: 07/19/2019 Contract Number: C204294 Division: 5 TIP Number: R-5785C, R-5785D Length: 1 miles NCDOT Contact: James M. Nordan, PE Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCTI Contract Amount: \$704,600.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: 07/22/2019 Latest Payment Date: Contract Number: C204321 Division: 5 TIP Number: W-5601HZ, W-5705Z	Scheduled Progress: 36% Actual Progress: 35.57% Route: SR-1926 County: Durham Federal Aid Number: TAP-0505(051) NCDOT Contact No: (919)220-4680 ON COMPANY Cost Overrun/Underrun: 10.72% Letting Date: 02/19/2019 Revised Completion Date: Scheduled Progress: 55% Actual Progress: 42.6% Route: - County: Durham
Latest Payment Thru: 07/07/2019 Latest Payment Date: 07/19/2019 Contract Number: C204294 Division: 5 TIP Number: R-5785C, R-5785D Length: 1 miles NCDOT Contact: James M. Nordan, PE Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCTI Contract Amount: \$704,600.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: 07/22/2019 Latest Payment Date: Contract Number: C204321 Division: 5	Scheduled Progress: 36% Actual Progress: 35.57% Route: SR-1926 County: Durham Federal Aid Number: TAP-0505(051) NCDOT Contact No: (919)220-4680 ON COMPANY Cost Overrun/Underrun: 10.72% Letting Date: 02/19/2019 Revised Completion Date: Scheduled Progress: 55% Actual Progress: 42.6% Route: - County: Durham Federal Aid Number: HSIP-000S(855)
Latest Payment Thru: 07/07/2019 Latest Payment Date: 07/19/2019 Contract Number: C204294 Division: 5 TIP Number: R-5785C, R-5785D Length: 1 miles NCDOT Contact: James M. Nordan, PE Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCTI Contract Amount: \$704,600.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: 07/22/2019 Latest Payment Date: Contract Number: C204321 Division: 5 TIP Number: W-5601HZ, W-5705Z Length: 1.7 miles NCDOT Contact: Cameron D. Richards	Scheduled Progress: 36% Actual Progress: 35.57% Route: SR-1926 County: Durham Federal Aid Number: TAP-0505(051) NCDOT Contact No: (919)220-4680 ON COMPANY Cost Overrun/Underrun: 10.72% Letting Date: 02/19/2019 Revised Completion Date: Scheduled Progress: 55% Actual Progress: 42.6% Route: - County: Durham
Latest Payment Thru: 07/07/2019 Latest Payment Date: 07/19/2019 Contract Number: C204294 Division: 5 TIP Number: R-5785C, R-5785D Length: 1 miles NCDOT Contact: James M. Nordan, PE Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCTI Contract Amount: \$704,600.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: 07/22/2019 Latest Payment Date: Contract Number: C204321 Division: 5 TIP Number: W-5601HZ, W-5705Z Length: 1.7 miles NCDOT Contact: Cameron D. Richards	Scheduled Progress: 36% Actual Progress: 35.57% Route: SR-1926 County: Durham Federal Aid Number: TAP-0505(051) NCDOT Contact No: (919)220-4680 ON COMPANY Cost Overrun/Underrun: 10.72% Letting Date: 02/19/2019 Revised Completion Date: Scheduled Progress: 55% Actual Progress: 42.6% Route: - County: Durham Federal Aid Number: HSIP-000S(855) NCDOT Contact No: (919)835-8200 US-1, US-15/501, US-501, US-64, AND NC-147.
Latest Payment Thru: 07/07/2019 Latest Payment Date: 07/19/2019 Contract Number: C204294 Division: 5 TIP Number: R-5785C, R-5785D Length: 1 miles NCDOT Contact: James M. Nordan, PE Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCTI Contract Amount: \$704,600.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: 07/22/2019 Latest Payment Date: Contract Number: C204321 Division: 5 TIP Number: W-5601HZ, W-5705Z Length: 1.7 miles NCDOT Contact: Cameron D. Richards Location Description: I-85, I-440, I-495, I-540,	Scheduled Progress: 36% Actual Progress: 35.57% Route: SR-1926 County: Durham Federal Aid Number: TAP-0505(051) NCDOT Contact No: (919)220-4680 ON COMPANY Cost Overrun/Underrun: 10.72% Letting Date: 02/19/2019 Revised Completion Date: Scheduled Progress: 55% Actual Progress: 42.6% Route: - County: Durham Federal Aid Number: HSIP-000S(855) NCDOT Contact No: (919)835-8200 US-1, US-15/501, US-501, US-64, AND NC-147.
Latest Payment Thru: 07/07/2019 Latest Payment Date: 07/19/2019 Contract Number: C204294 Division: 5 TIP Number: R-5785C, R-5785D Length: 1 miles NCDOT Contact: James M. Nordan, PE Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCTI Contract Amount: \$704,600.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: 07/22/2019 Latest Payment Date: Contract Number: C204321 Division: 5 TIP Number: W-5601HZ, W-5705Z Length: 1.7 miles NCDOT Contact: Cameron D. Richards Location Description: I-85, I-440, I-495, I-540, Contractor Name: BULLINGTON CONSTR	Scheduled Progress: 36% Actual Progress: 35.57% Route: SR-1926 County: Durham Federal Aid Number: TAP-0505(051) NCDOT Contact No: (919)220-4680 ON COMPANY Cost Overrun/Underrun: 10.72% Letting Date: 02/19/2019 Revised Completion Date: Scheduled Progress: 55% Actual Progress: 42.6% Route: - County: Durham Federal Aid Number: HSIP-000S(855) NCDOT Contact No: (919)835-8200 US-1, US-15/501, US-501, US-64, AND NC-147.

Original Completion Date: 11/01/2019 Latest Payment Thru: 07/15/2019 Latest Payment Date: 07/24/2019	Revised Completion Date: Scheduled Progress: 46.1% Actual Progress: 61.27%
Contract Number: DE00228	Route: I-85
Division: 5	County: Durham
TIP Number: I-5729	
Length: 5.61 miles	Federal Aid Number: NHPP-0085(013)
NCDOT Contact: James M. Nordan, PE	E NCDOT Contact No: (919)220-4680
Location Description: I-85 FROM US-15/50	1 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM
Contractor Name: INTERSTATE IMPRO	OVEMENT INC
Contract Amount: \$4,168,265.78	Cost Overrun/Underrun: 63.52%
Work Began: 03/13/2018	Letting Date: 10/11/2017
Original Completion Date: 11/01/2018	Revised Completion Date:
Latest Payment Thru: 06/22/2019	Scheduled Progress: 100%
Latest Payment Date: 06/26/2019	Actual Progress: 87.75%
Contract Number: DE00255	Route: US-501
Division: 5	County: Durham
TIP Number: W-5705C	•
Length: 0 miles	Federal Aid Number: HSIP-0501(046)
NCDOT Contact: James M. Nordan, PE	E NCDOT Contact No: (919)220-4680
Location Description: US 15-501 AT SR 11	16 (GARRETT RD) US 15-501 BUS AT WESTGATE DR
Contractor Name: ALS OF NORTH CAF	ROLINA LLC
Contract Amount: \$540,904.71	Cost Overrun/Underrun: 7.09%
Work Began: 08/06/2018	Letting Date: 05/23/2018
Original Completion Date: 12/21/2018	Revised Completion Date: 06/19/2019
Latest Payment Thru: 07/07/2019	Scheduled Progress: 100%
Latest Payment Date:	Actual Progress: 78.3%

		R/W Acq							
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
17BP.5.R.133	BRIDGE 49 OVER ENO RIVER ON SR 1401 (COLE MILL ROAD)		Division POC Let (DPOC)		1/22/2025	Lisa Gilchrist			
17BP.5.R.134	BRIDGE 82 OVER LICK CREEK ON SR 1815 (N MINERAL SPRINGS ROAD)		Division POC Let (DPOC)		1/22/2025	Lisa Gilchrist			
17BP.5.R.126	BRIDGE 262 OVER A CREEK ON SR 1607 (BAHAMA ROAD)		Division POC Let (DPOC)		2/28/2024	Lisa Gilchrist			
17BP.5.R.116	BRIDGE 96 OVER BURDENS CREEK ON SR 1945		Division POC Let (DPOC)		2/22/2023	Lisa Gilchrist			
17BP.5.R.117	BRIDGE 110 OVER LITTLE CREEK ON SR 1110		Division POC Let (DPOC)		2/22/2023	Lisa Gilchrist			
17BP.5.R.84	BRIDGE 61 OVER MOUNTAIN CREEK ON SR 1464		Division POC Let (DPOC)		2/9/2022	Lisa Gilchrist			
17BP.5.R.83	BRIDGE 84 OVER CHUNKY PIE CREEK ON SR 1815		Division POC Let (DPOC)		4/14/2021	Lisa Gilchrist			
47709.3.1	US 15-501 at US 70 (Hillsborough Rd)		Division POC Let (DPOC)		12/11/2019	Stephen Davidson			utility relocations in progress
17BP.5.R.97	BRIDGE 89 OVER LICK CREEK ON SR 1902		Division POC Let (DPOC)		10/15/2019	Lisa Gilchrist			
U-5774F	NC 54 FROM I-40/NC 54 INTERCHANGE	10/18/2024	Raleigh Letting (LET)	10/20/2026	10/17/2028	PAM R. WILLIAMS	\$54,800,000.00	\$39,300,000.00	
U-6067	US 15/US 501 DURHAM COUNTY FROM I-40 TO US 15/US 501 BUSINESS IN DURHAM UPGRADE CORRIDOR TO EXPRESSWAY.	2/21/2025	Raleigh Letting (LET)	2/16/2027	7/18/2028	PAM R. WILLIAMS	\$55,000,000.00	\$140,300,000.00	
U-5720A	US 70 (MIAMI BLVD) FROM LYNN ROAD TO SR 1959 (SOUTH MIAMI BOULEVARD/SR 1811 (SHERRON ROAD)	12/15/2023	Raleigh Letting (LET)	3/19/2024	10/20/2026	PAM R. WILLIAMS	\$35,800,000.00	\$57,000,000.00	

		R/W Acq							
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
U-5720B	US 70 (MIAMI BLVD) AT SR 1959 (SOUTH MIAMI BOULEVARD)/SR 1811 (SHERRON ROAD)INTERSECTION	12/15/2023	Raleigh Letting (LET)	3/19/2024	10/20/2026	PAM R. WILLIAMS	\$17,321,000.00	\$25,300,000.00	
U-5937	NC 147 DURHAM FREEWAY, DURHAM COUNTY FROM SR 1127 (WEST CHAPEL HILL STREET) TO BRIGGS AVENUE IN DURHAM. CONSTRUCT AUXILIARY LANES AND OPERATIONAL IMPROVEMENTS.		Raleigh Letting (LET)	3/21/2023	10/20/2026	PAM R. WILLIAMS	\$10,202,000.00	\$47,001,000.00	
I-6006	I-40 DURHAM/WAKE COUNTIES FROM NC 54 (EXIT 273) TO SR 1728 (WADE AVENUE). CONVERT FACILITY TO A MANAGED FREEWAY WITH RAMP METERING AND OTHER ATM / ITS COMPONETS.	1/21/2025	Design Build Let (DBL)		1/21/2025	PAM R. WILLIAMS	\$20,000.00	\$54,530,000.00	
	NORFOLK SOUTHERN H LINE, EAST DURHAM RAILROAD SAFETY PROJECT. PROJECT WILL STRAIGHTEN EXISTING RAILROAD CURVATURE BETWEEN CP NELSON AND CP EAST DURHAM AND INCLUES A COMBINATION OFGRADE SEPARATIONS AND CLOSURES AT ELLIS ROAD SOUTH END CROSSING (734737A), GLOVER ROAD (734735L), AND WRENN ROAD								
P-5706	(734736	6/30/2020	Raleigh Letting (LET)		1/21/2025	MATTHEW SIMMONS	\$9,000,000.00	\$42,400,000.00	

Project ID	Description	R/W Acq Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
1-5942	I-85 /US 15 FROM NORTH OF SR 1827 (MIDLAND TERRACE) IN DURHAM COUNTY TO NORTH OF NC 56 IN GRANVILLE COUNTY PAVEMENT REHABILITATION		Division Design Raleigh Let (D	I 12/19/2023	12/17/2024	CHRISTOPHER A. HOFFMAN		\$8,357,000.00	
U-5774B	NC 54 FROM US 15/US 501 IN ORANGE COUNTY TO SR 1110 (BARBEECHAPEL ROAD) IN DURHAM COUNTY	6/16/2022	Raleigh Letting (LET)	6/18/2024	10/15/2024	PAM R. WILLIAMS	\$11,000,000.00	\$30,900,000.00	
U-5774C	NC 54 FROM SR 1110 (BARBEE CHAPEL ROAD) TO I-40	6/16/2022	Raleigh Letting (LET)	6/18/2024	10/15/2024	PAM R. WILLIAMS	\$3,000,000.00	\$23,700,000.00	
I-5941	I-85 FROM ORANGE COUNTY LINE TO US 15 /US 501 IN DURHAM PAVEMENT REHABILITATION		Division Design Raleigh Let (D	DRL)	12/19/2023	CHRISTOPHER A. HOFFMAN		\$2,973,000.00	
U-5934	NC 147 FROM I-40 TO FUTURE I-885(EAST END CONNECTOR)IN DURHAM ADD LANES AND REHABILITATE PAVEMENT	10/17/2023	Design Build Let (DBL)	2/15/2022	10/17/2023	PAM R. WILLIAMS	\$2,148,000.00	\$177,100,000.00	
EB-5835	NC 55 (ALSTON AVE.) FROM SR 1171 (RIDDLE RD.) TO CECIL STREET IN DURHAM. CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN MISSING GAPS.	6/20/2022	NON - DOT LET (LAP)		9/20/2023	RAYMOND JOSEPH HAYES	\$50,000.00	\$525,000.00	
I-5707	I-40 - FROM NC 55 (ALSTON AVENUE) TO NC 147 (DURHAM FREEWAY/TRIANGLE EXPRESSWAY) IN DURHAM	10/16/2020	Raleigh Letting (LET)	6/16/2020	6/20/2023	PAM R. WILLIAMS	\$323,000.00		

		R/W Acq							
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
U-5516	AT US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) INTERSECTION IN DURHAM. INTERSECTION IMPROVEMENTS.	4/16/2021	Division Design Raleigh Let (DI	9/15/2020	5/16/2023	JOHN W. BRAXTON J	\$6,501,430.00	\$8,200,000.00	65% plans in review.
U-5717	US 15 / US 501 DURHAM CHAPEL-HILL BOULEVARD AND SR 1116 (GARRETT ROAD) CONVERTING THE AT-GRADE INTERSECTION TO AN INTERCHANGE		Division Design Raleigh Let (DI	4/21/2020	4/18/2023	JOHN W. BRAXTON J	\$53,500,000.00	\$32,000,000.00	ROW acquisition in progress. Utility easements updated for utility plan revisions due to DOLRT.
I-5998	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 70 IN RALEIGH. PAVEMENT REHABILITATION. COORDINATE WITH I-5999 &I-6000.		Division POC Let (DPOC)		1/25/2023	CHRISTOPHER A. HOFFMAN		\$3,800,000.00	
EB-5834	NC 157 / SR 1322 (GUESS RD.) FROM HILLCREST DRIVETO SR 1407(WEST CARVER STREET) IN DURHAM. CONSTRUCT SIDEWALKS ON BOTHSIDES.	6/30/2021	NON - DOT LET (LAP)		9/20/2022	RAYMOND JOSEPH HAYES	\$204,000.00	\$589,000.00	
EB-5703	DURHAM - LASALLE STREET FROM KANGAROO DRIVE TO SPRUNT AVENUE IN DURHAM. CONSTRUCT SIDEWALKS ON BOTH SIDES FROM KANGAROODRIVE TO US 70 BUSINESS (HILLSBOROUGH ROAD) AND ON ONE SIDEFROM HILLSBOROUGH ROAD TO SPRUNT AVENUE.	9/30/2019	NON - DOT LET (LAP)		5/31/2022	RAYMOND JOSEPH HAYES		\$1,440,000.00	

		D/M/ A							
Project ID	Description	R/W Acq Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
EB-5708	NC 54 FROM NC 55 TO RESEARCH TRIANGLE PARK WESTERN LIMIT INDURHAM CONSTRUCT SECTIONS OF SIDEWALK ON SOUTH SIDE		NON - DOT LET (LAP)		5/30/2022	RAYMOND JOSEPH HAYES	\$177,000.00	\$491,000.00	
W-5705AI	US 501 BUSINESS (ROXBORO STREET) AT SR 1443 (HORTON ROAD) /SR 1641 (DENFIELD STREET)	1/30/2021	Division POC Let (DPOC)		3/23/2022	STEPHEN REID DAVIDSON	\$210,000.00	\$630,000.00	surveys in progress
1-6000	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 1 INRALEIGH. BRIDGE PRESERVATION/REHABILI TATION. COORDINATE WITH I-5998 & I-5999.		Division POC Let (DPOC)		1/26/2022	CHRISTOPHER A. HOFFMAN		\$4,541,000.00	
EB-5715	US 501 BYPASS (NORTH DUKE STREET) FROM MURRAY AVENUE TO US 501 BUSINESS (NORTH ROXBORO ROAD) IN DURHAM CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN EXISTING GAPS	1/31/2020	NON - DOT LET (LAP)		1/21/2022	RAYMOND JOSEPH HAYES	\$829,000.00	\$2,680,000.00	
B-5674	REPLACE BRIDGE 80 OVER SR 1308 IN DURHAM ON US 15-501 NORTHBOUND	9/16/2020	Raleigh Letting (LET)		12/21/2021	KEVIN FISCHER	\$110,000.00	\$2,209,000.00	
U-4726HN	CONSTRUCT BIKE LANES/SIDEWALKS IN DURHAM - HILLANDALE ROAD	4/30/2020	NON - DOT LET (LAP)		10/30/2021	RAYMOND JOSEPH HAYES			

		R/W Acq							
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
C-4928	SR 1317 (MORREENE ROAD) FROM NEAL ROAD TO SR 1320 (ERWIN ROAD) IN DURHAM. CONSTRUCT BIKE LANES AND SIDEWALKS.	4/30/2020	NON - DOT LET (LAP)		9/30/2021	RAYMOND JOSEPH HAYES	\$7,000.00	\$5,783,000.00	
EB-5720	BRYANT BRIDGE NORTH/GOOSE CREEK WEST TRAIL, NC 55 TO DREW-GRANBY PARK IN DURHAM. CONSTRUCT SHARED-USE PAHT AND CONNECTING SIDEWALKS.	9/30/2020	NON - DOT LET (LAP)		9/30/2021	RAYMOND JOSEPH HAYES	\$14,000.00	\$4,432,000.00	
J-4726HO	CARPENTER - FLETCHER ROAD BIKE - PED; CONSTRUCT BIKE LANES / SIDEWALKS (CITY MAINTAINED) FROM WOODCROFT PARKWAY (CITY MAINTAINED) TO ALSTON AVENUE (SR 1945).	3/31/2020	NON - DOT LET (LAP)		9/30/2021	RAYMOND JOSEPH HAYES			
J-5823	WOODCROFT PARKWAY EXTENSION. FROM SR 1116 (GARRETT ROAD) TONC 751 (HOPE VALLEY ROAD) IN DURHAM. CONSTRUCT ROADWAY ON NEW ALIGNMENT.	1/27/2020	NON - DOT LET (LAP)		8/30/2021	RAYMOND JOSEPH HAYES	\$421,000.00	\$1,798,000.00	
EB-5704	DURHAM - RAYNOR STREET FROM NORTH MIAMI BOULEVARD TO NORTH HARDEE STREET		NON - DOT LET (LAP)		6/30/2021	RAYMOND JOSEPH HAYES		\$510,000.00	

		R/W Acq							
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
EB-5837	THIRD FORK CREEK TRAIL FROM SOUTHERN BOUNDARIES PARK TO THEAMERICAN TOBACCO TRAIL IN DURHAM	6/30/2020	NON - DOT LET (LAP)		6/30/2021	RAYMOND JOSEPH HAYES	\$161,000.00	\$2,546,000.00	
B-6003	REPLACE BRIDGE 78 OVER TAR RIVER ON SR 1609	12/8/2020	Division POC Let (DPOC)		6/23/2021	LISA B. GILCHRIST	\$405,000.00	\$4,050,000.00	
P-5717	NORFOLK SOUTHER H LINE CROSSING 734742W AT SR 1121 (CORNWALLIS ROAD) IN DURHAM. CONSTRUCT GRADE SEPARATION.	12/12/2019	Raleigh Letting (LET)		6/15/2021	KUMAR TRIVEDI	\$4,378,000.00	\$16,100,000.00	
W-5705T	SR 1815 / SR 1917 (SOUTH MINERAL SPRINGS ROAD) AT SR 1815 (PLEASANT DRIVE)	4/1/2020	Division POC Let (DPOC)		4/21/2021	STEPHEN REID DAVIDSON	\$85,000.00	\$800,000.00	Preliminary design approved.
I-5995	I-40 - DURHAM/WAKE COUNTIES FROM EAST OF NC 147 TO SR 3015 (AIRPORT BOULEVARD). PAVEMENT REHABILITATION.		Division Design Raleigh Let (I	DDRL)	1/19/2021	CHRISTOPHER A. HOFFMAN		\$5,272,000.00	
W-5705AM	DURHAM TRAFFIC SIGNAL REVISIONS TO INSTALL "NO TURN ON RED"BLANK OUT SIGNS AT SIX LOCATIONS		Division POC Let (DPOC)		12/9/2020	CHRISTOPHER A. HOFFMAN		\$62,000.00	
W-5705S	US 15/501 AT NC 751 SOUTHBOUND ON RAMP - EXTEND RAMP		Division POC Let (DPOC)		9/23/2020	STEPHEN REID DAVIDSON		\$460,000.00	Design coordination for hydraulic and geotechnical tasks.

		R/W Acq							
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
EB-5904	DUKE BELT LINE TRAIL - PETTIGREW STREET TO AVONDALE STREET IN DURHAM, CONSTRUCT A MULTI-USE TRAIL ON FORMER RAIL CORRIDOR	9/4/2018	NON - DOT LET (LAP)		9/1/2020	RAYMOND JOSEPH HAYES	\$7,100,000.00	\$3,750,000.00	
C-5605I	DURHAM NEIGHBORHOOD BIKE ROUTE:~7 MILES OF SIGNED AND MARKED NEIGHBORHOOD BIKE ROUTES IN CENTRAL DURHAM.		NON - DOT LET (LAP)		6/30/2020	RAYMOND JOSEPH HAYES		\$540,883.00	
U-4724	DURHAM - CORNWALLIS RD (SR 1158) FROM SR 2295 (SOUTH ROXBORO STREET) TO SR 1127 (CHAPEL HILL ROAD) IN DURHAM. BIKE AND PEDESTRIAN FEATURES.		NON - DOT LET (LAP)		6/30/2020	RAYMOND JOSEPH HAYES		\$4,978,000.00	
C-5183B	SR 1945 (S ALSTON AVENUE) FROM SR 1171 (RIDDLE ROAD) TO CAPPS STREET. CONSTRUCT SIDEWALKS IN DURHAM		NON - DOT LET (LAP)		3/30/2020	RAYMOND JOSEPH HAYES	\$99,000.00	\$706,000.00	
-5993	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147.		Division Design Raleigh Let	(DDRL)	1/21/2020	CHRISTOPHER A. HOFFMAN		\$17,700,000.00	
-5994	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147.		Division Design Raleigh Let	(DDRL)	1/21/2020	CHRISTOPHER A. HOFFMAN		\$6,652,000.00	

Project ID	Description	R/W Acq Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
	DOWNTOWN DURHAM WAYFINDING PROGRAM								
C-5605H	SIGNS/KIOSKS TO FACILITATE NAVIGATION AND PARKING.		NON - DOT LET (LAP)		12/31/2019	RAYMOND JOSEPH HAYES		\$605,000.00	
W-5601EM	SR 1118 (FAYETTEVILLE ROAD) AT PILOT STREET AND CECIL STREET IN DURHAM		Division POC Let (DPOC)		12/4/2019	JOHN EDWARD SANDOR		\$14,000.00	Deleting project, will be absorbed by U- 5968
W-5705M	I-40 WESTBOUND AT NC 147 SAFETY IMPROVEMENTS (MP: 9.359 - 9.359)		Division POC Let (DPOC)		10/2/2019	JOHN EDWARD SANDOR		\$80,000.00	Anticipated Let in January, 2020
C-5605E	CITY OF DURHAM BICYCLE LANE STRIPING: 8 MILE OF BIKE LANES.		NON - DOT LET (LAP)		9/30/2019	RAYMOND JOSEPH HAYES		\$504,000.00	
W-5705U	US 70 BUSINESS (MORGAN STREET) AT CAROLINA THREATRE		Division POC Let (DPOC)		9/4/2019	JOHN EDWARD SANDOR		\$20,000.00	Anticipated Let in January, 2019
W-5705V	NC 54 AT HUNTINGRIDGE ROAD		Division POC Let (DPOC)		9/4/2019	JOHN EDWARD SANDOR		\$80,000.00	Anticipated Let in January, 2019

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
Installation of traffic signal at the intersection of US70 and SR 1114 (Buckhorn Road) East of Mebane .	5/31/2017	Jul. 2019	\$40,500 R/W \$43,200 CON	Construction underway, Tentatively schedule to flash signal 6/14/19	Dawn McPherson
Increase length of existing turn lane / slip ramp and improve existing radius in the SE quadrant of US 70 Business/ NC 86 at US 70 Bypass in Hillsborough		Jul. 2019	\$189,000	Construction underway - 90% complete, final pavment markings pending	Derek Dixon
Construct a roundabout at SR 1772 (Greensboro Street) and SR 1780 (Estes Drive) in Carrboro.	5/2/2019	3/1/2022	\$3,375,611	Project let and contract awarded to Fred Smith Company	Chad Reimakoski
Replace Bridge #46 over Eno river on US 70 Bypass	4/16/2019	12/28/2021	\$4,863,757	Project let and contract awarded to Conti Enterprises, Inc.	Kevin Fischer
Remove and replace existing curb & gutter and sidewalk, add pedestrian signals, concrete island, and signal modifications on SR 1010 (E. Main St / W. Franklin St) from Brewer Ln to Graham St. in Chapel Hill and Carrboro	5/31/2019	Sept. 2019	\$350,000	ROW acquisition underway, construction underway in areas of existing ROW	Chris Smitherman Derek Dixon
Intersection improvements at SR 1010 (West Franklin St.) and SR 1771 (Merritt Mill Rd)/SR1927 (Brewer Lane) in Chapel Hill / Carrboro.	5/31/2019	Sept. 2019	\$775,000	Planning and design activities underway, bike/ped improvements to be completed under project 48283	Chris Smitherman
	Installation of traffic signal at the intersection of US70 and SR 1114 (Buckhorn Road) East of Mebane. Increase length of existing turn lane / slip ramp and improve existing radius in the SE quadrant of US 70 Business/ NC 86 at US 70 Bypass in Hillsborough Construct a roundabout at SR 1772 (Greensboro Street) and SR 1780 (Estes Drive) in Carrboro. Replace Bridge #46 over Eno river on US 70 Bypass Remove and replace existing curb & gutter and sidewalk, add pedestrian signals, concrete island, and signal modifications on SR 1010 (E. Main St / W. Franklin St) from Brewer Ln to Graham St. in Chapel Hill and Carrboro	DescriptionDateInstallation of traffic signal at the intersection of US70 and SR 1114 (Buckhorn Road) East of Mebane.5/31/2017Increase length of existing turn lane / slip ramp and improve existing radius in the SE quadrant of US 70 Business/ NC 86 at US 70 Bypass in Hillsborough1/17/2019Construct a roundabout at SR 1772 (Greensboro Street) and SR 1780 (Estes Drive) in Carrboro.5/2/2019Replace Bridge #46 over Eno river on US 70 Bypass4/16/2019Remove and replace existing curb & gutter and sidewalk, add pedestrian signals, concrete island, and signal modifications on SR 1010 (E. Main St / W. Franklin St) from Brewer Ln to Graham St. in Chapel Hill and Carrboro5/31/2019Intersection improvements at SR 1010 (West Franklin St.) and SR 1771 (Merritt Mill Rd)/SR1927 (Brewer Lane) in5/31/2019	DescriptionDateDateInstallation of traffic signal at the intersection of US70 and SR 1114 (Buckhorn Road) East of Mebane.5/31/2017Jul. 2019Increase length of existing turn lane / slip ramp and improve existing radius in the SE quadrant of US 70 Business/ NC 86 at US 70 Bypass in Hillsborough1/17/2019Jul. 2019Construct a roundabout at SR 1772 (Greensboro Street) and SR 1780 (Estes Drive) in Carrboro.5/2/20193/1/2022Replace Bridge #46 over Eno river on US 70 Bypass4/16/201912/28/2021Remove and replace existing curb & gutter and sidewalk, add pedestrian signals, concrete island, and signal modifications on SR 1010 (E. Main St / W. Franklin St) from Brewer Ln to Graham St. in Chapel Hill and Carrboro5/31/2019Sept. 2019Intersection improvements at SR 1010 (West Franklin St.) and SR 1771 (Merritt Mill Rd)/SR1927 (Brewer Lane) in5/31/2019Sept. 2019	DescriptionDateDateCostInstallation of traffic signal at the intersection of US70 and SR 1114 (Buckhorn Road) East of Mebane.5/31/2017Jul. 2019\$40,500 R/W \$43,200 CONIncrease length of existing turn lane / slip ramp and improve existing radius in the SE quadrant of US 70 Business/ NC 86 at US 70 Bypass in Hillsborough1/17/2019Jul. 2019\$189,000Construct a roundabout at SR 1772 (Greensboro Street) and SR 1780 (Estes Drive) in Carrboro.5/2/20193/1/2022\$3,375,611Replace Bridge #46 over Eno river on US 70 Bypass4/16/201912/28/2021\$4,863,757Remove and replace existing curb & gutter and sidewalk, ad pedestrian signals, concrete island, and signal modifications on SR 1010 (E. Main St / W. Franklin St) from Brewer Ln to Graham St. in Chapel Hill and Carrboro5/31/2019Sept. 2019\$775,000Intersection improvements at SR 1010 (West Franklin St.) and SR 1771 (Merritt Mill Rd)/SR1227 (Brewer Lane) in5/31/2019Sept. 2019\$775,000	DescriptionDateDateCostStatusInstallation of traffic signal at the intersection of US70 and SR 1114 (Buckhorn Road) East of Mebane.5/31/2017Jul. 2019\$40,500 R/W \$43,200 CONConstruction underway, Tentatively schedule to flash signal 6/14/19Increase length of existing turn lane / slip ramp and improve existing radius in the SE quadrant of US 70 Business/ NC 86 at US 70 Bypass in Hillsborough1/17/2019Jul. 2019\$189,000Construction underway - 90% complete, final pavment markings pendingConstruct a roundabout at SR 1772 (Greensboro Street) and

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
SS-4907CD 47936.1.1 47936.2.1 47936.3.1	Horizontal curve improvements on SR 1710 (Old NC 10) west of SR 1561/SR 1709 (Lawrence Road) east of Hillsborough. Improvements consist of wedging pavement and grading shoulders.	12/5/2019	Spring 2020	\$261,000	Planning and design activities underway, ROW activities June/July 2019	Chad Reimakoski
W-5707C 44853.1.3 44853.3.3 47490	Revise pavement markings and overhead lane use signs for removal of inside lane drop configuration on I-40 Westbound in vicinity of US 15-501 interchange. Resurfacing I-40 WB by use of contingency funds		Apr. 2020	\$395,000	No bids on most recent letting, Project on hold until further notice	Chad Reimakoski
I-3306A 34178.1.3 34718.2.2 34178.3.3	Widening I-40 from I-85 in Orange Co. to Durham Co. line (US 15/501 Interchange)	TBD	TBD	\$88,100,000	Planning and design activities underway, Public meeting 1/24/19, No schedule at this time other than CE document scheduled for 3/29/19, Combined w/I-3306AC	Laura Sutton
P-5701 46395.1.1 46395.3.1	Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in Hillsborough	6/30/2021	FY2022	\$7,200,000	PE funding scheduled 7/1/2020, Coordinate with U-5848	Matthew Simmons
I-3306AC 34178.1.6 34178.2.5 434178.3.9	Interchange improvements at I-40 and NC86 in Chapel Hill	10/19/2021	FY 2023	\$16,500,000	Planning and Design activities underway, Combined w/I-3306A	Laura Sutton
R-5821A 47093.1.2 47093.2.2 47093.3.2	Construct operational improvements including Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road).	6/21/2022	FY2024	\$3,924,000	Planning and design activities underway, coordinating with NC54 West Corridor Study	Chris Smitherman
U-5848 50237.1.1 50237.2.1 50237.3.1	Extend SR 1006 (Orange Grove Road) on new location with Sidewalks and bike lanes from existing SR 1006 (Orange Grove Road) to US 70 Business in Hillsborough .	3/21/2023	FY 2025	\$5,326,000	Planning and Design activities underway, Coordinate with P-5701 and U-5845	Laura Sutton
		′	1			1

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead	
I-5959 45911.1.1 45911.3.1	Pavement Rehabilitation on I-85 from West of SR 1006 (Orange Grove Road) to Durham County line	11/21/2023	FY 2025	\$11,155,000	Funding approved 10/10/17, Coordinate with I-5967, I-5984 and I-0305	Chris Smitherman	
I-5967 45917.1.1 45917.2.1 45917.3.1	Interchange improvements at I-85 and SR 1009 (South Churton Street) in Hillsborough	1/16/2024	FY 2027	\$20,700,000	Planning and Design activities underway, Coordinate with I-0305 and U-5845	Laura Sutton	
U-5845 50235.1.1 50235.2.1 50235.3.1	Widen SR 1009 (South Churton Street) to multi-lanes from I- 40 to Eno River in Hillsborough	1/16/2024	FY 2027	\$49,751,000	Planning and Design activities underway, Coordinate with U-5848 and I-5967	Laura Sutton	
I-5984 47530.1.1 47530.2.1 47530.3.1	Interchange improvements at I-85 and NC 86 in Hillsborough	11/18/2025	FY 2027	\$16,488,000	Funding approved 10/10/17, Coordinate with I-0305 and I-5959	Laura Sutton	
U-6071 47496.1.1 47496.2.1 47496.3.1	Intersection improvements at NC 54 and SR 1007 (Old Fayetteville Rd) in Carrboro	1/15/2026	FY 2027	\$1,216,000	Project deleted per Draft 2020-2029 STIP (unfunded project)	Chris Smitherman	
I-5983 47529.1.1 47529.2.1 47529.3.1	Widen I-85 in Orange Co. from west of SR1713 (Mt. Hermon Church Rd) to Durham Co. line	10/20/2026	FY2029	\$53,460,000	Project deleted per Draft 2020-2029 STIP and reinstate project I-0305	Laura Sutton	
I-0305 34142.1.2 34142.2.2 34142.3.2	Widening of I-85 from west of SR1006 (Orange Grove Road) in Orange Co. to west of SR 1400 (Sparger Road) in Orange Co.	1/19/2027	FY2029	\$133,400,000	Planning and design activities underway, Project reinstated per Draft 2020-2029 STIP (funded project) and delete project I-5983	Laura Sutton	



North Carolina Department of Transportation

Active Projects Under Construction - Orange Co.

<u>Contract</u> Number	<u>TIP</u> Number	Location Description	Contractor Name	<u>Resident</u> Engineer	Contract Bid Amount	<u>Availability</u> Date	<u>Completion</u> Date	<u>Work Start</u> Date	Estimated Completion	<u>Progress</u> Schedule	Completion Percent
C202581	EB-4707A	SR-1838/SR-2220 FROM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM COUNTY.	S T WOOTEN CORPORATION	Nordan, PE, James M	\$4,614,460.00	05/28/2019	02/15/2021	05/28/2019			
C203640		REPLACEMENT OF 4 BRIDGES IN GUILFORD COUNTY AND 3 BRIDGES IN ORANGE COUNTY.		Lorenz, PE, Kris	\$3,124,500.00	06/01/2015	11/01/2017	09/02/2015	04/29/2019	100.00	100.00
C203946	B-5348	BRIDGE #85 OVER PHIL'S CREEK ON SR-1005 (OLD GREENSBORO ROAD).		I Howell, Bobby J	\$984,596.98	02/01/2018	12/27/2018	02/01/2018	01/30/2019	99.00	92.33
C204025	I-5954	I-40/I-85 FROM EAST OF NC-54 IN GRAHAM IN ALAMANCE COUNTY TO WEST OF SR-1114 (BUCKHORN RD) IN ORANGE COUNTY.	APAC - ATLANTIC INC THOMPSON ARTHUR DIVISION	Howell, Bobby J	\$9,699,053.68	04/01/2018	06/29/2019	04/29/2019	06/29/2019	96.00	40.48
C204078	B-4962	BRIDGE #46 OVER ENO RIVER ON US-70 BYPASS.	CONTI ENTERPRISES, INC	Howell, Bobby J	\$4,863,757.00	05/28/2019	12/28/2021	06/19/2019			
DG00393		SR 1101, SR 1118, SR 1119, SR 1124, SR 1125, SR 1127,SR 1128 SR 1130, SR 1134, SR 1135, SR 1137, SR 1141, SR 1143, ETC.	RILEY PAVING INC	Howell, Bobby J	\$1,084,520.40	04/02/2018	10/12/2018	06/18/2018	12/07/2018	100.00	99.97
DG00395		BRIDGE #189 ON SR 1114 (BUCKHORN ROAD) OVER CANE CREEK	S T WOOTEN CORPORATION	Howell, Bobby J	\$723,924.13	04/01/2018	01/01/2019	05/07/2018	02/07/2019	97.00	99.75
DG00413		US 70 BUS, SR 1009, SR 1102 , SR 1129, SR 1239, SR 1352, SR 1716 AND SR 1841	CAROLINA SUNROCK	Howell, Bobby J	\$3,562,232.66	05/28/2018	11/01/2019	05/29/2018	11/01/2019	58.00	99.59
DG00419		NC 86, 17 SECONDARY ROADS	CAROLINA SUNROCK	Howell, Bobby J	\$3,764,001.64	05/14/2018	11/01/2019	05/14/2018	11/01/2019	51.00	77.10
DG00435		22 SECONDARY ROADS	WHITEHURST PAVING CO INC	Howell, Bobby J	\$846,340.66	04/01/2019	10/11/2019				
DG00444	R-5821B	INTERSECTION IMPORVEMENTS AT THE INTERSECTION OF NC 54 AND SR 1006 (ORANGE GROVE ROAD)	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$1,039,900.00	07/16/2018	05/16/2019	08/13/2018	05/16/2019	100.00	99.94
DG00445	R-5787BB	INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS INTERSECTIONS	LITTLE MOUNTAIN BUILDERS OF CATAWBA COUNTY INC	Howell, Bobby J	\$319,319.80	06/25/2018	02/15/2020	08/06/2018	02/15/2020	100.00	92.94
DG00445	W-5707A	INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS INTERSECTIONS	LITTLE MOUNTAIN BUILDERS OF CATAWBA COUNTY INC	Howell, Bobby J	\$319,319.80	06/25/2018	02/15/2020	08/06/2018	02/15/2020	100.00	92.94
DG00451	U-5854	SR 1008 (MT. CARMEL CHURCH ROAD) AND SR 1913 (BENNETT ROAD) ROUNDABOUT AND RELATED SAFETY IMPROVEMENTS	CAROLINA SUNROCK LLC	Howell, Bobby J	\$1,833,468.84	08/15/2018	04/30/2020	02/13/2019	11/30/2020	13.00	37.94
DG00461		BRIDGE #031 ON SR 1010 (E. FRANKLIN ST.) OVER BOLIN CREEK & BOLIN CREEK TRAIL	M & J CONSTRUCTION CO OF PINELLAS COUNTY INC	Howell, Bobby J	\$2,456,272.12	11/12/2018	07/15/2019	03/15/2019	08/15/2019	54.00	19.64
DG00462		BRIDGES 264, 288, 260, 543 IN GUILFORD COUNTY AND BRIDGE 031 IN ORANGE COUNTY	ELITE INDUSTRIAL PAINTING INC	Snell, PE, Willian H	n \$967,383.15	08/01/2019	01/01/2020				
									P	age 16 of 18	



North Carolina Department of Transportation

Active Projects Under Construction - Orange Co.

Contract Number	<u>TIP</u> Number	Location Description	Contractor Name	<u>Resident</u> Engineer	<u>Contract Bid</u> Amount	<u>Availability</u> Date	<u>Completion</u> Date	<u>Work Start</u> Date	Estimated Completion	<u>Progress</u> Schedule	Completion Percent
DG00485	U-5846	SR 1772 (GREENSBORO STREET) AT SR 1780 (ESTES DRIVE), CONSTRUCT ROUNDABOUT	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$3,375,611.30	05/28/2019	03/01/2022				
DG00487	W-5707L	IINSTALLATION OF 4' THERMOPLASTIC PAVEMENT MARKING LINES VARIOUS SECONDARY ROADS DIVISION WIDE	TRP CONSTRUCTION GROUP LLC	Snell, PE, William H	1 \$839,863.60	06/01/2019	09/28/2019				

Chatham County - DCHC MPO - Active Projects - Division 8July 2019									
Contract # or	Route	Description	C Lot Doto	Completion	Completion	Project Admin.	STIP Project	Notes	
WBS # or TIP #	Noule	Description	Let Date Date		Contractor	Project Admin.	Cost	Notes	
Division	SR 1782 (Jeremiah Drive)	Increase elevation of roadway approx 5	May-18	08/01/19	Division	Matt Kitchen	TBD	work underway	
		feet for Jordan Lake impoundment				(336)-318-4000			

	Chatham County - DCHC MPO - Upcoming Projects - Division 8July 2019										
Contract # or	Route	Description	Let Date	Completion	Contractor	Proiect Admin.	STIP Project	Notes			
WBS # or TIP #	Noule	Description	Let Date	Date	Contractor		Cost	notes			
U-6192	US 15-501	Add Reduced Conflict Intersections -	DSTIP	TBD	TBD	Greg Davis	\$45,640,000	DSTIP Right of Way FY 2025			
DSTIP		superstreet from Pittsboro to Orange Co	FY 2027			(910) 773-8022					
R-5825	NC 751 at SR 1731	Upgrade and Realign Intersection	TBD	TBD	TBD	Greg Davis	\$759,000	Utilities being relocated			
	(O'Kelly Chapel Road)					(910) 773-8022					