Contract Number: C202581	Route: -
Division: 5	County: Durham
TIP Number: EB-4707A	
Length: 0.96 miles	Federal Aid Number: STPDA-0537(2)
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680
Location Description: SR-1838/SR-2220 FR	OM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM
COUNTY.	
Contractor Name: S T WOOTEN CORPO	DRATION
Contract Amount: \$0.00	Cost Overrun/Underrun: 0%
Work Began: 05/28/2019	Letting Date: 04/16/2019
Original Completion Date: 02/15/2021	Revised Completion Date:
Latest Payment Thru:	Scheduled Progress: 0%
Latest Payment Date:	Actual Progress: 0%
•	
Contract Number: C203394	Route: I-885, NC-147, NC-98
	US-70
Division: 5	County: Durham
TIP Number: U-0071	
Length: 4.009 miles	Federal Aid Number:
NCDOT Contact: Cameron D. Richards	
Location Description EAST END CONNEC	TOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN
EAST END CONNEC Location Description: FREEWAY) IN DURH	AM.
Contractor Name: DRAGADOS USA INC	
Contract Amount: \$141,949,500.00	Cost Overrun/Underrun: 10.96%
Work Began: 02/26/2015	Letting Date: 11/18/2014
Original Completion Date: 05/10/2020	Revised Completion Date: 07/02/2020
Latest Payment Thru: 08/22/2019	Scheduled Progress: 92%
Latest Payment Date:	Actual Progress: 82.76%
-	
Contract Number: C203567	Route: NC-55
Division: 5	County: Durham
TIP Number: U-3308	
Length: 1.134 miles	Federal Aid Number: STP-55(20)
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680
Location Description, NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- DWAY ST).
70BUS/NC-98 (HOLLO	OWAY ST).
Contractor Name: ZACHRY CONSTRUC	
	CTION CORPORATION
Contract Amount: \$39,756,916.81	TION CORPORATION Cost Overrun/Underrun: 35.38%
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016	
Work Began: 10/05/2016	Cost Overrun/Underrun: 35.38%
Work Began: 10/05/2016 Original Completion Date: 03/30/2020	Cost Overrun/Underrun: 35.38% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021
Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 08/15/2019	Cost Overrun/Underrun: 35.38% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 60%
Work Began: 10/05/2016 Original Completion Date: 03/30/2020	Cost Overrun/Underrun: 35.38% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021
Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 08/15/2019	Cost Overrun/Underrun: 35.38% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 60% Actual Progress: 58.35% Route: SR-1118, SR-1407, SR-1648
Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 08/15/2019 Latest Payment Date:	Cost Overrun/Underrun: 35.38% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 60% Actual Progress: 58.35% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906
Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 08/15/2019 Latest Payment Date: Contract Number: C204167	Cost Overrun/Underrun: 35.38% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 60% Actual Progress: 58.35% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095
Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 08/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5	Cost Overrun/Underrun: 35.38% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 60% Actual Progress: 58.35% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906
Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 08/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number:	Cost Overrun/Underrun: 35.38% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 60% Actual Progress: 58.35% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham
Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 08/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5	Cost Overrun/Underrun: 35.38% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 60% Actual Progress: 58.35% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095
Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 08/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number:	Cost Overrun/Underrun: 35.38% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 60% Actual Progress: 58.35% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED
Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 08/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles	Cost Overrun/Underrun: 35.38% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 60% Actual Progress: 58.35% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680
Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 08/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE	Cost Overrun/Underrun: 35.38% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 60% Actual Progress: 58.35% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS.
Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 08/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SE	Cost Overrun/Underrun: 35.38% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 60% Actual Progress: 58.35% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS.
Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 08/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SE Contractor Name: CAROLINA SUNROC	Cost Overrun/Underrun: 35.38% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 60% Actual Progress: 58.35% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. K LLC
Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 08/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SE Contractor Name: CAROLINA SUNROCI Contract Amount: \$4,355,108.47 Work Began: 08/01/2018	Cost Overrun/Underrun: 35.38% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 60% Actual Progress: 58.35% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. K LLC Cost Overrun/Underrun: 0.49% Letting Date: 05/15/2018
Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 08/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SE Contractor Name: CAROLINA SUNROCI Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019	Cost Overrun/Underrun: 35.38% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 60% Actual Progress: 58.35% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. K LLC Cost Overrun/Underrun: 0.49% Letting Date: 05/15/2018 Revised Completion Date:
Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 08/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SE Contractor Name: CAROLINA SUNROCI Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 08/31/2019	Cost Overrun/Underrun: 35.38% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 60% Actual Progress: 58.35% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. K LLC Cost Overrun/Underrun: 0.49% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 45%
Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 08/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SE Contractor Name: CAROLINA SUNROCI Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019	Cost Overrun/Underrun: 35.38% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 60% Actual Progress: 58.35% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. K LLC Cost Overrun/Underrun: 0.49% Letting Date: 05/15/2018 Revised Completion Date:
Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 08/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SE Contractor Name: CAROLINA SUNROCI Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 08/31/2019	Cost Overrun/Underrun: 35.38% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 60% Actual Progress: 58.35% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. K LLC Cost Overrun/Underrun: 0.49% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 45%
Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 08/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SE Contractor Name: CAROLINA SUNROCI Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 08/31/2019 Latest Payment Date:	Cost Overrun/Underrun: 35.38% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 60% Actual Progress: 58.35% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. K LLC Cost Overrun/Underrun: 0.49% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 45% Actual Progress: 33.04%
Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 08/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SE Contractor Name: CAROLINA SUNROCI Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 08/31/2019 Latest Payment Date:	Cost Overrun/Underrun: 35.38% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 60% Actual Progress: 58.35% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. K LLC Cost Overrun/Underrun: 0.49% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 45% Actual Progress: 33.04% Route: -
Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 08/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SE Contractor Name: CAROLINA SUNROCI Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 08/31/2019 Latest Payment Date: Contract Number: C204168 Division: 5 TIP Number:	Cost Overrun/Underrun: 35.38% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 60% Actual Progress: 58.35% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. K LLC Cost Overrun/Underrun: 0.49% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 45% Actual Progress: 33.04% Route: - County: Durham
Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 08/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SE Contractor Name: CAROLINA SUNROCI Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 08/31/2019 Latest Payment Date: Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles	Cost Overrun/Underrun: 35.38% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 60% Actual Progress: 58.35% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. K LLC Cost Overrun/Underrun: 0.49% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 45% Actual Progress: 33.04% Route: - County: Durham Federal Aid Number: STATE FUNDED
Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 08/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SE Contractor Name: CAROLINA SUNROCI Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 08/31/2019 Latest Payment Date: Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles NCDOT Contact: Cameron D. Richards	Cost Overrun/Underrun: 35.38% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 60% Actual Progress: 58.35% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. K LLC Cost Overrun/Underrun: 0.49% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 45% Actual Progress: 33.04% Route: - County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200
Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 08/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SE Contractor Name: CAROLINA SUNROCI Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 08/31/2019 Latest Payment Date: Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles NCDOT Contact: Cameron D. Richards Location Description: 14 SECTIONS OF SE	Cost Overrun/Underrun: 35.38% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 60% Actual Progress: 58.35% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. K LLC Cost Overrun/Underrun: 0.49% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 45% Actual Progress: 33.04% Route: - County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200 CONDARY ROADS.
Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 08/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SE Contractor Name: CAROLINA SUNROCI Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 08/31/2019 Latest Payment Date: Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles NCDOT Contact: Cameron D. Richards Location Description: 14 SECTIONS OF SE Contractor Name: CAROLINA SUNROCI	Cost Overrun/Underrun: 35.38% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 60% Actual Progress: 58.35% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. K LLC Cost Overrun/Underrun: 0.49% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 45% Actual Progress: 33.04% Route: - County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200 CONDARY ROADS. K LLC
Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 08/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SE Contractor Name: CAROLINA SUNROCI Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 08/31/2019 Latest Payment Date: Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles NCDOT Contact: Cameron D. Richards Location Description: 14 SECTIONS OF SE Contract Name: CAROLINA SUNROCI	Cost Overrun/Underrun: 35.38% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 60% Actual Progress: 58.35% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. K LLC Cost Overrun/Underrun: 0.49% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 45% Actual Progress: 33.04% Route: - County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200 CONDARY ROADS. K LLC Cost Overrun/Underrun: 27.08%
Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 08/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SE Contractor Name: CAROLINA SUNROCI Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 08/31/2019 Latest Payment Date: Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles NCDOT Contact: Cameron D. Richards Location Description: 14 SECTIONS OF SE Contractor Name: CAROLINA SUNROCI	Cost Overrun/Underrun: 35.38% Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Scheduled Progress: 60% Actual Progress: 58.35% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. K LLC Cost Overrun/Underrun: 0.49% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 45% Actual Progress: 33.04% Route: - County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200 CONDARY ROADS. K LLC

	Schodulad Dragrades (20%
Latest Payment Thru: 09/01/2019 Latest Payment Date:	Scheduled Progress: 68% Actual Progress: 67.16%
Contract Number: C204211	Bouter 140 195 NC 55
Contract Number: 0204211	Route: I-40, I-85, NC-55 NC-98, US-15, US-501
	US-70
Division: 5	County: Durham
TIP Number: U-5968	Eddoral Aid Number: STRC 0505(094)
Length: 0.163 miles NCDOT Contact: James M. Nordan, PE	Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680
Location Description: CITY OF DURHAM.	
Contractor Name: BROOKS BERRY HAY	NIE & ASSOCIATES, INC.
Contract Amount: \$0.00	Cost Overrun/Underrun: 0%
Work Began: 05/28/2019	Letting Date: 04/16/2019
Original Completion Date: 08/01/2024 Latest Payment Thru:	Revised Completion Date: Scheduled Progress: 0%
Latest Payment Date:	Actual Progress: 0%
Contract Number: C204256	Route: -, NC-98, SR-1811 US-70
Division: 5	County: Durham
TIP Number:	
Length: 15.89 miles	Federal Aid Number: STATE FUNDED
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680 1 SECTION OF NC-98, AND 3 SECTIONS OF SECONDARY
Location Description: ROADS.	TSECTION OF NC-96, AND 3 SECTIONS OF SECONDART
Contractor Name: CAROLINA SUNROCK	LLC
Contract Amount: \$0.00	Cost Overrun/Underrun: 0%
Work Began: 03/15/2019	Letting Date: 10/16/2018
Original Completion Date: 11/30/2019	Revised Completion Date: 07/04/2020
Latest Payment Thru: Latest Payment Date:	Scheduled Progress: 0% Actual Progress: 0%
	Actual Hogicos. 070
Contract Number: C204270	Route: NC-751, SR-1183
Division: 5 TIP Number: U-5745	County: Durham
Length: 0.142 miles	Federal Aid Number:
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680
Location Description: AND OD 1400 UNIVER	OVEMENTS (ROUNDABOUT) AT NC-751 HOPE VALLEY ROAD SITY DRIVE IN DURHAM.
Contractor Name: CAROLINA SUNROCK	
Contract Amount: \$2,271,302.32	Cost Overrun/Underrun: 4.06%
Work Began: 02/28/2019	Letting Date: 01/15/2019
Original Completion Date: 05/01/2020	Revised Completion Date:
Latest Payment Thru: 08/07/2019	Scheduled Progress: 49%
Latest Payment Date: 08/23/2019	Actual Progress: 46.15%
Contract Number: C204294	Route: SR-1926
Division: 5	County: Durham
TIP Number: R-5785C, R-5785D	Endered Aid Number: TAD 0505(054)
Length: 1 miles NCDOT Contact: James M. Nordan, PE	Federal Aid Number: TAP-0505(051) NCDOT Contact No: (919)220-4680
Location Description: VARIOUS LOCATIONS	
Contractor Name: BROWE CONSTRUCT	
Contract Amount: \$704,600.00	Cost Overrun/Underrun: 19.66%
Work Began: 04/01/2019	Letting Date: 02/19/2019
Original Completion Date: 11/01/2019	Revised Completion Date:
Latest Payment Thru: 08/22/2019 Latest Payment Date:	Scheduled Progress: 70% Actual Progress: 50.73%
Contract Number: DE00255	Route: US-501
Division: 5	County: Durham
TIP Number: W-5705C Length: 0 miles	Federal Aid Number: HSIP-0501(046)
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680
	(GARRETT RD) US 15-501 BUS AT WESTGATE DR
Contractor Name: ALS OF NORTH CARO	LINA LLC
Contract Amount: \$540,904.71	Cost Overrun/Underrun: 10.46%
Work Began: 08/06/2018	Letting Date: 05/23/2018

Original Completion Date: 12/21/2018 Latest Payment Thru: 08/07/2019 Latest Payment Date: 08/26/2019 Revised Completion Date: 06/19/2019 Scheduled Progress: 100% Actual Progress: 91.92%

Project ID	Description	R/W Acq Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
	Description	Degins	Let Type	I Let Date	Let Bute	i roject manager			
	BRIDGE 49 OVER ENO								
17BP.5.R.133	RIVER ON SR 1401 (COLE MILL ROAD)		Division POC Let (D	POC)	1/22/2025	Lisa Gilchrist			
				,					
	BRIDGE 82 OVER LICK CREEK ON SR 1815 (N								
17BP.5.R.134	MINERAL SPRINGS ROAD)		Division POC Let (D	POC)	1/22/2025	Lisa Gilchrist			
	BRIDGE 262 OVER A								
17BP.5.R.126	CREEK ON SR 1607 (BAHAMA ROAD)		Division POC Let (D	POC)	2/28/2024	Lisa Gilchrist			
	BRIDGE 96 OVER								
17BP.5.R.116	BURDENS CREEK ON SR 1945		Division POC Let (D	POC)	2/22/2023	Lisa Gilchrist			
				,					
17BP.5.R.117	BRIDGE 110 OVER LITTLE CREEK ON SR 1110		Division POC Let (D	POC)	2/22/2023	Lisa Gilchrist			
	BRIDGE 61 OVER		2	,	2,22,2020				
17BP.5.R.84	MOUNTAIN CREEK ON SR 1464		Division POC Let (D		2/9/2022	Lisa Gilchrist			
17 DF.J.R.04	1404		DIVISION FOC Let (D	FOC)	21912022	Lisa Giichiist			
	BRIDGE 84 OVER CHUNKY		D	500					
17BP.5.R.83	PIE CREEK ON SR 1815		Division POC Let (D		4/14/2021	Lisa Gilchrist			11006
47709.3.1			Division POC Let (D	POC)	12/11/2019	Stephen Davidson			Utility relocations in progress
	BRIDGE 89 OVER LICK								
17BP.5.R.97	CREEK ON SR 1902		Division POC Let (D	POC)	10/15/2019	Lisa Gilchrist			
2021CPT.05.01	Resurfacing in Durham County		Division Design Raleigh Let (DDRL)		2/19/2019	Christopher A Hoffman			
	NC 54 FROM I-40/NC 54		3 ()						
U-5774F	INTERCHANGE	10/18/2024	Raleigh Letting (LET) 10/20/2026	10/17/2028	PAM R. WILLIAMS	\$54,800,000.00	\$39,300,000.00	
	US 15/US 501 DURHAM								
	COUNTY FROM I-40 TO US 15/US 501 BUSINESS IN								
	DURHAM UPGRADE								
U-6067	CORRIDOR TO EXPRESSWAY.	2/21/2025	Raleigh Letting (LET) 2/16/2027	7/18/2028	PAM R. WILLIAMS	\$55,000,000.00	\$140,300,000.00	
			5 5 (
	US 70 (MIAMI BLVD) FROM LYNN ROAD TO SR 1959								
	(SOUTH MIAMI BOULEVARD/SR 1811								
U-5720A	(SHERRON ROAD)	12/15/2023	Raleigh Letting (LET) 3/19/2024	10/20/2026	PAM R. WILLIAMS	\$35,800,000.00	\$57,000,000.00	

		R/W Acq							
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
U-5720B	US 70 (MIAMI BLVD) AT SR 1959 (SOUTH MIAMI BOULEVARD)/SR 1811 (SHERRON ROAD)INTERSECTION	12/15/2023	Raleigh Letting (LET)	3/19/2024	10/20/2026	PAM R. WILLIAMS	\$17,321,000.00	\$25,300,000.00	
U-5937	NC 147 DURHAM FREEWAY, DURHAM COUNTY FROM SR 1127 (WEST CHAPEL HILL STREET) TO BRIGGS AVENUE IN DURHAM. CONSTRUCT AUXILIARY LANES AND OPERATIONAL IMPROVEMENTS.	10/14/2022	Raleigh Letting (LET)	3/21/2023	10/20/2026	PAM R. WILLIAMS	\$10,202,000.00	\$47,001,000.00	
I-6006	I-40 DURHAM/WAKE COUNTIES FROM NC 54 (EXIT 273) TO SR 1728 (WADE AVENUE). CONVERT FACILITY TO A MANAGED FREEWAY WITH RAMP METERING AND OTHER ATM / ITS COMPONETS.	1/21/2025	Design Build Let (DBL	-)	1/21/2025	PAM R. WILLIAMS	\$20,000.00	\$54,530,000.00	
P-5706	NORFOLK SOUTHERN H LINE, EAST DURHAM RAILROAD SAFETY PROJECT. PROJECT WILL STRAIGHTEN EXISTING RAILROAD CURVATURE BETWEEN CP NELSON AND CP EAST DURHAM AND INCLUES A COMBINATION OFGRADE SEPARATIONS AND CLOSURES AT ELLIS ROAD SOUTH END CROSSING (734737A), GLOVER ROAD (734735L), AND WRENN ROAD (734736	6/30/2020	Raleigh Letting (LET)		1/21/2025	MATTHEW SIMMON	N \$9,000,000.00	\$42,400,000.00	

		R/W Acq							
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
I-5942	I-85 /US 15 FROM NORTH OF SR 1827 (MIDLAND TERRACE) IN DURHAM COUNTY TO NORTH OF NC 56 IN GRANVILLE COUNTY PAVEMENT REHABILITATION		Division Design Raleigh Let (DDRL)	12/19/2023	12/17/2024	CHRISTOPHER A.	HOFFMAN	\$8,357,000.00	
U-5774B	NC 54 FROM US 15/US 501 IN ORANGE COUNTY TO SR 1110 (BARBEECHAPEL ROAD) IN DURHAM COUNTY	6/16/2022	Raleigh Letting (LET)	6/18/2024	10/15/2024	PAM R. WILLIAMS	\$11,000,000.00	\$30,900,000.00	
U-5774C	NC 54 FROM SR 1110 (BARBEE CHAPEL ROAD) TO I-40	6/16/2022	Raleigh Letting (LET)	6/18/2024	10/15/2024	PAM R. WILLIAMS	\$3,000,000.00	\$23,700,000.00	
I-5941	I-85 FROM ORANGE COUNTY LINE TO US 15 /US 501 IN DURHAM PAVEMENT REHABILITATION		Division Design Raleigh Let (DDRL)		12/19/2023	CHRISTOPHER A. HOFFMAN		\$2,973,000.00	
U-5934	NC 147 FROM I-40 TO FUTURE I-885(EAST END CONNECTOR)IN DURHAM ADD LANES AND REHABILITATE PAVEMENT	10/17/2023	Design Build Let (DBI	_ 2/15/2022	10/17/2023	PAM R. WILLIAMS	\$2.148.000.00	\$177,100,000.00	
-5707	I-40 - FROM NC 55 (ALSTON AVENUE) TO NC 147 (DURHAM FREEWAY/TRIANGLE EXPRESSWAY) IN DURHAM								
U-5516	AT US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) INTERSECTION IN DURHAM. INTERSECTION IMPROVEMENTS.	4/16/2021	Raleigh Letting (LET)	9/15/2020	6/20/2023 5/16/2023	JOHN W. BRAXTON JR	\$323,000.00		ROW acquisition will be delayed to match new STIP schedule.

Project ID	Description	R/W Acq Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
U-5717	US 15 / US 501 DURHAM CHAPEL-HILL BOULEVARD AND SR 1116 (GARRETT ROAD) CONVERTING THE AT-GRADE INTERSECTION TO AN INTERCHANGE	4/23/2019	Division Design Raleigh Let (DDRL)	4/21/2020	4/18/2023	JOHN W. BRAXTON JR	\$53,500,000.00	\$32,000,000.00	ROW acquisition will be delayed to match new STIP schedule.
U-6021	SR 1118 (FAYETTEVILLE ROAD),FROM WOODCROFT PARKWAY TO BARBEE ROAD IN DURHAM. WIDEN TO 4- LANE DIVIDED FACILITY WITH BICYCLE / PEDESTRIAN ACCOMMODATIONS.	2/19/2021	Division Design Raleigh Let (DDRL)		2/21/2023	BENJAMIN J. UPSHAW	\$5,769,000.00	\$13,770,000.00	Second public meeting will be planned for late 2019 or early 2020 as NCDOT cash budgeting allows.
1-5998	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 70 IN RALEIGH. PAVEMENT REHABILITATION. COORDINATE WITH I-5999 &I-6000.				1/25/2023	CHRISTOPHER A. HOFFMAN		\$3,800,000.00	
W-5705AI	US 501 BUSINESS (ROXBORO STREET) AT SR 1443 (HORTON ROAD) /SR 1641 (DENFIELD STREET)	1/30/2021	Division POC Let (DP	20C)	3/23/2022	STEPHEN REID DAVIDSON	\$210,000.00	\$630,000.00	Surveys in progress
1-6000	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 1 INRALEIGH. BRIDGE PRESERVATION/REHABILI TATION. COORDINATE WITH I-5998 & I-5999.				1/26/2022	CHRISTOPHER A. HOFFMAN		\$4,541,000.00	
B-5674	REPLACE BRIDGE 80 OVER SR 1308 IN DURHAM ON US 15-501 NORTHBOUND	9/16/2020	Raleigh Letting (LET)		12/21/2021	KEVIN FISCHER	\$110,000.00		

Project ID	Description	R/W Acq Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
P-5717	NORFOLK SOUTHER H LINE CROSSING 734742W AT SR 1121 (CORNWALLIS ROAD) IN DURHAM. CONSTRUCT GRADE SEPARATION.	12/12/2019	Raleigh Letting (LET)		6/15/2021	KUMAR TRIVEDI	\$4,378,000.00	\$16,100,000.00	
W-5705T	SR 1815 / SR 1917 (SOUTH MINERAL SPRINGS ROAD) AT SR 1815 (PLEASANT DRIVE)	4/1/2020	Division POC Let (DF	POC)	4/21/2021	STEPHEN REID DAVIDSON	\$85,000.00	\$800,000.00	Hydraulic design underway.
I-5995	I-40 - DURHAM/WAKE COUNTIES FROM EAST OF NC 147 TO SR 3015 (AIRPORT BOULEVARD). PAVEMENT REHABILITATION.		Division Design Raleigh Let (DDRL)		1/19/2021	CHRISTOPHER A. HOFFMAN		\$5,272,000.00	
W-5705AM	DURHAM TRAFFIC SIGNAL REVISIONS TO INSTALL "NO TURN ON RED"BLANK OUT SIGNS AT SIX LOCATIONS		Division POC Let (DF	POC)	12/9/2020	CHRISTOPHER A. HOFFMAN		\$62,000.00	
W-5705S	US 15/501 AT NC 751 SOUTHBOUND ON RAMP - EXTEND RAMP		Division POC Let (DF	20C)	9/23/2020	STEPHEN REID DAVIDSON		\$460,000.00	Revisions to 65% design in progress.
1-5993	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147.		Division Design Raleigh Let (DDRL)		1/21/2020	CHRISTOPHER A. HOFFMAN		\$17,700,000.00	
I-5994	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147.		Division Design Raleigh Let (DDRL)		1/21/2020	CHRISTOPHER A. HOFFMAN		\$6,652,000.00	
W-5601EM	SR 1118 (FAYETTEVILLE ROAD) AT PILOT STREET AND CECIL STREET IN DURHAM		Division POC Let (DF	20C)	12/4/2019	JOHN EDWARD SANDOR		\$14,000.00	Deleting project, will be absorbed by U-5968
W-5705M	I-40 WESTBOUND AT NC 147 SAFETY IMPROVEMENTS (MP: 9.359 - 9.359)		Division POC Let (DF	POC)	10/2/2019	JOHN EDWARD SANDOR		\$80,000.00	Deleting project, will be absorbed by U-5968

Project ID	Description	R/W Acq Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
W-5705U	US 70 BUSINESS (MORGAN STREET) AT CAROLINA THREATRE				9/4/2019	JOHN EDWARD SANDOR		\$20,000.00	Anticipated Let in January, 2019
W-5705V	NC 54 AT HUNTINGRIDGE ROAD				9/4/2019	JOHN EDWARD SANDOR		\$80,000.00	Anticipated Let in January, 2019

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
		Date	Date			
	Installation of traffic signal at the intersection of US70 and SR 1114 (Buckhorn Road) East of Mebane.	5/31/2017	Jul. 2019	\$40,500 R/W \$43,200 CON	Construction underway, Tentatively schedule to flash signal 6/14/19	Dawn McPherson
	Increase length of existing turn lane / slip ramp and improve existing radius in the SE quadrant of US 70 Business/ NC 86		Jul. 2019	\$189,000	Construction underway - 90% complete, final pavment markings pending	Derek Dixon
	at US 70 Bypass in Hillsborough					
	Construct a roundabout at SR 1772 (Greensboro Street) and SR 1780 (Estes Drive) in Carrboro .	5/2/2019	3/1/2022	\$3,375,611	Project let and contract awarded to Fred Smith Company	Chad Reimakoski
			 	<u> </u>		
B-4962 40174.1.1 40174.2.1 40174.3.1	Replace Bridge #46 over Eno river on US 70 Bypass	4/16/2019	12/28/2021	\$4,863,757	Project let and contract awarded to Conti Enterprises, Inc.	Kevin Fischer
48283	Remove and replace existing curb & gutter and sidewalk, add pedestrian signals, concrete island, and signal modifications on SR 1010 (E. Main St / W. Franklin St) from Brewer Ln to Graham St. in Chapel Hill and Carrboro	5/31/2019	Sept. 2019	\$350,000	ROW acquisition underway, construction underway in areas of existing ROW	Chris Smitherman Derek Dixon
50238.1.1	Intersection improvements at SR 1010 (West Franklin St.) and SR 1771 (Merritt Mill Rd)/SR1927 (Brewer Lane) in Chapel Hill / Carrboro.	5/31/2019	Sept. 2019	\$775,000	Planning and design activities underway, bike/ped improvements to be completed under project 48283	Chris Smitherman
	, 					

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
Horizontal curve improvements on SR 1710 (Old NC 10) west of SR 1561/SR 1709 (Lawrence Road) east of Hillsborough. Improvements consist of wedging pavement and grading shoulders.	12/5/2019	Spring 2020	\$261,000	Planning and design activities underway, ROW activities June/July 2019	Chad Reimakoski
Revise pavement markings and overhead lane use signs for removal of inside lane drop configuration on I-40 Westbound in vicinity of US 15-501 interchange. Resurfacing I-40 WB by use of contingency funds		Apr. 2020	\$395,000	No bids on most recent letting, Project on hold until further notice	Chad Reimakoski
Widening I-40 from I-85 in Orange Co. to Durham Co. line (US 15/501 Interchange)	TBD	TBD	\$88,100,000	Planning and design activities underway, Public meeting 1/24/19, No schedule at this time other than CE document scheduled for 3/29/19, Combined w/I-3306AC	Laura Sutton
Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in Hillsborough	6/30/2021	FY2022	\$7,200,000	PE funding scheduled 7/1/2020, Coordinate with U-5848	Matthew Simmons
Interchange improvements at I-40 and NC86 in Chapel Hill	10/19/2021	FY 2023	\$16,500,000	Planning and Design activities underway, Combined w/I-3306A	Laura Sutton
Construct operational improvements including Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road).	6/21/2022	FY2024	\$3,924,000	Planning and design activities underway, coordinating with NC54 West Corridor Study	Chris Smitherman
Extend SR 1006 (Orange Grove Road) on new location with Sidewalks and bike lanes from existing SR 1006 (Orange Grove Road) to US 70 Business in Hillsborough .	3/21/2023	FY 2025	\$5,326,000	Planning and Design activities underway, Coordinate with P-5701 and U-5845	Laura Sutton
	Horizontal curve improvements on SR 1710 (Old NC 10) west of SR 1561/SR 1709 (Lawrence Road) east of Hillsborough. Improvements consist of wedging pavement and grading shoulders. Revise pavement markings and overhead lane use signs for removal of inside lane drop configuration on I-40 Westbound in vicinity of US 15-501 interchange. Resurfacing I-40 WB by use of contingency funds Widening I-40 from I-85 in Orange Co. to Durham Co. line (US 15/501 Interchange) Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in Hillsborough Interchange improvements at I-40 and NC86 in Chapel Hill Construct operational improvements including Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road). Extend SR 1006 (Orange Grove Road) on new location with Sidewalks and bike lanes from existing SR 1006 (Orange	DescriptionDateHorizontal curve improvements on SR 1710 (Old NC 10) west of SR 1561/SR 1709 (Lawrence Road) east of Hillsborough. Improvements consist of wedging pavement and grading shoulders.12/5/2019Revise pavement markings and overhead lane use signs for removal of inside lane drop configuration on I-40 Westbound in vicinity of US 15-501 interchange. Resurfacing I-40 WB by use of contingency funds12/19/2019Widening I-40 from I-85 in Orange Co. to Durham Co. line (US 15/501 Interchange)TBDConstruct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in Hillsborough6/30/2021Interchange improvements at I-40 and NC86 in Chapel Hill 10/19/202110/19/2021Construct operational improvements including Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road).6/21/2023Extend SR 1006 (Orange Grove Road) on new location with Sidewalks and bike lanes from existing SR 1006 (Orange3/21/2023	DescriptionDateDateHorizontal curve improvements on SR 1710 (Old NC 10) west of SR 1561/SR 1709 (Lawrence Road) east of Hillsborough. Improvements consist of wedging pavement and grading shoulders.12/5/2019Spring 2020Revise pavement markings and overhead lane use signs for removal of inside lane drop configuration on I-40 Westbound in vicinity of US 15-501 interchange. Resurfacing I-40 WB by use of contingency funds12/19/2019Apr. 2020Widening I-40 from I-85 in Orange Co. to Durham Co. line (US 15/501 Interchange)TBDTBDConstruct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in Hillsborough6/30/2021FY2022Interchange improvements at I-40 and NC86 in Chapel Hill10/19/2021FY 2023FY2024Construct operational improvements including Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road).6/21/2022FY 2025	DescriptionDateDateCostHorizontal curve improvements on SR 1710 (Old NC 10) west of SR 1561/SR 1709 (Lawrence Road) east of Hillsborough. Improvements consist of wedging pavement and grading shoulders.12/5/2019Spring 2020\$261,000Revise pavement markings and overhead lane use signs for removal of inside lane drop configuration on I-40 Westbound in vicinity of US 15-501 interchange. Resurfacing I-40 WB by use of contingency funds12/19/2019Apr. 2020\$395,000Widening I-40 from I-85 in Orange Co. to Durham Co. line (US 15/501 Interchange)TBDTBD\$88,100,000Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in Hillsborough6/30/2021FY2022\$7,200,000Interchange improvements at I-40 and NC86 in Chapel Hill Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road).6/21/2022FY2024\$3,924,000Extend SR 1006 (Orange Grove Road) on new location with Sidewalks and bike lanes from existing SR 1006 (Orange3/21/2023FY 2025\$5,326,000	DescriptionDateDateCostStatusHorizontal curve improvements on SR 1710 (Old NC 10) west of SR 1561/SR 1709 (Lawrence Road) east of Hillsborough.12/5/2019Spring 2020\$261,000Planning and design activities underway, ROW activities June/July 2019Revise pavement markings and overhead lane use signs for memoval of inside lane drop configuration on I-40 Westbound in vicinity of US 15-501 interchange. Resurfacing I-40 WB12/19/2019Apr. 2020\$395,000No bids on most recent letting, Project on hold until further noticeWidening I-40 from I-85 in Orange Co. to Durham Co. line (US 15/501 Interchange)TBDTBDTBD\$88,100,000Planning and design activities underway, Public meeting 1/24/19, No schedule at this time other than C2 document scheduled for 3/29/19, Combined wit-3306ACConstruct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in Hillsborough6/30/2021FY 2023\$16,500,000Planning and design activities underway, Public meeting 1/24/19, No schedule at this time other than C2 document scheduled for 3/29/19, Combined wit-3306ACConstruct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in Hillsborough6/30/2021FY 2023\$16,500,000Planning and Design activities underway, Cordinate with V-5848Interchange improvements at I-40 and NC86 in Chapel Hill Bioycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road).6/21/2022FY 2025\$5,326,000Planning and Design activities underway, coordinatie with NC54 West Corridor StudyConstruct operational impr

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
I-5959 45911.1.1 45911.3.1	Pavement Rehabilitation on I-85 from West of SR 1006 (Orange Grove Road) to Durham County line	11/21/2023	FY 2025	\$11,155,000	Funding approved 10/10/17, Coordinate with I-5967, I-5984 and I-0305	Chris Smitherman
I-5967 45917.1.1 45917.2.1 45917.3.1	Interchange improvements at I-85 and SR 1009 (South Churton Street) in Hillsborough	1/16/2024	FY 2027	\$20,700,000	Planning and Design activities underway, Coordinate with I-0305 and U-5845	Laura Sutton
U-5845 50235.1.1 50235.2.1 50235.3.1	Widen SR 1009 (South Churton Street) to multi-lanes from I- 40 to Eno River in Hillsborough	1/16/2024	FY 2027	\$49,751,000	Planning and Design activities underway, Coordinate with U-5848 and I-5967	Laura Sutton
I-5984 47530.1.1 47530.2.1 47530.3.1	Interchange improvements at I-85 and NC 86 in Hillsborough	11/18/2025	FY 2027	\$16,488,000	Funding approved 10/10/17, Coordinate with I-0305 and I-5959	Laura Sutton
U-6071 47496.1.1 47496.2.1 47496.3.1	Intersection improvements at NC 54 and SR 1007 (Old Fayetteville Rd) in Carrboro	1/15/2026	FY 2027	\$1,216,000	Project deleted per Draft 2020-2029 STIP (unfunded project)	Chris Smitherman
I-5983 47529.1.1 47529.2.1 47529.3.1	Widen I-85 in Orange Co. from west of SR1713 (Mt. Hermon Church Rd) to Durham Co. line	10/20/2026	FY2029	\$53,460,000	Project deleted per Draft 2020-2029 STIP and reinstate project I-0305	Laura Sutton
I-0305 34142.1.2 34142.2.2 34142.3.2	Widening of I-85 from west of SR1006 (Orange Grove Road) in Orange Co. to west of SR 1400 (Sparger Road) in Orange Co.	1/19/2027	FY2029	\$133,400,000	Planning and design activities underway, Project reinstated per Draft 2020-2029 STIP (funded project) and delete project I-5983	Laura Sutton



Technical Committee 9/25/2019 Item 13

Page 1 of 2

07/23/2019

North Carolina Department of Transportation

Active Projects Under Construction - Orange Co.

<u>Contract</u> Number	<u>TIP</u> Number	Location Description	Contractor Name	<u>Resident</u> Engineer	<u>Contract Bid</u> Amount	<u>Availability</u> Date	<u>Completion</u> Date	<u>Work Start</u> Date	Estimated Completion	<u>Progress</u> Schedule	Completion Percent
C202581		SR-1838/SR-2220 FROM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM COUNTY.	S T WOOTEN CORPORATION	Nordan, PE, James M	\$4,614,460.00	05/28/2019	02/15/2021	05/28/2019			
C203640		REPLACEMENT OF 4 BRIDGES IN GUILFORD COUNTY AND 3 BRIDGES IN ORANGE COUNTY.	HAYMES BROTHERS, INC.	Lorenz, PE, Kris	\$3,124,500.00	06/01/2015	11/01/2017	09/02/2015	04/29/2019	100.00	100.00
C203946	B-5348	BRIDGE #85 OVER PHIL'S CREEK ON SR-1005 (OLD GREENSBORO ROAD).		I Howell, Bobby J	\$984,596.98	02/01/2018	12/27/2018	02/01/2018	01/30/2019	99.00	92.33
C204025	I-5954	I-40/I-85 FROM EAST OF NC-54 IN GRAHAM IN ALAMANCE COUNTY TO WEST OF SR-1114 (BUCKHORN RD) IN ORANGE COUNTY.	APAC - ATLANTIC INC THOMPSON ARTHUR DIVISION	Howell, Bobby J	\$9,699,053.68	04/01/2018	06/29/2019	04/29/2019	06/29/2019	96.00	40.48
C204078	B-4962	BRIDGE #46 OVER ENO RIVER ON US-70 BYPASS.	CONTI ENTERPRISES, INC	Howell, Bobby J	\$4,863,757.00	05/28/2019	12/28/2021	06/19/2019			
DG00393		SR 1101, SR 1118, SR 1119, SR 1124, SR 1125, SR 1127, SR 1128 SR 1130, SR 1134, SR 1135, SR 1137, SR 1141, SR 1143, ETC.	RILEY PAVING INC	Howell, Bobby J	\$1,084,520.40	04/02/2018	10/12/2018	06/18/2018	12/07/2018	100.00	99.97
DG00395		BRIDGE #189 ON SR 1114 (BUCKHORN ROAD) OVER CANE CREEK	S T WOOTEN CORPORATION	Howell, Bobby J	\$723,924.13	04/01/2018	01/01/2019	05/07/2018	02/07/2019	97.00	99.75
DG00413		US 70 BUS, SR 1009, SR 1102 , SR 1129, SR 1239, SR 1352, SR 1716 AND SR 1841	CAROLINA SUNROCK LLC	Howell, Bobby J	\$3,562,232.66	05/28/2018	11/01/2019	05/29/2018	11/01/2019	58.00	99.59
DG00419		NC 86, 17 SECONDARY ROADS	CAROLINA SUNROCK	Howell, Bobby J	\$3,764,001.64	05/14/2018	11/01/2019	05/14/2018	11/01/2019	51.00	77.10
DG00435		22 SECONDARY ROADS	WHITEHURST PAVING CO INC	Howell, Bobby J	\$846,340.66	04/01/2019	10/11/2019				
DG00444	R-5821B	INTERSECTION IMPORVEMENTS AT THE INTERSECTION OF NC 54 AND SR 1006 (ORANGE GROVE ROAD)	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$1,039,900.00	07/16/2018	05/16/2019	08/13/2018	05/16/2019	100.00	99.94
DG00445	R-5787BB	INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS INTERSECTIONS	LITTLE MOUNTAIN BUILDERS OF CATAWBA COUNTY INC	Howell, Bobby J	\$319,319.80	06/25/2018	02/15/2020	08/06/2018	02/15/2020	100.00	92.94
DG00445	W-5707A	INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS INTERSECTIONS	LITTLE MOUNTAIN BUILDERS OF CATAWBA COUNTY INC	Howell, Bobby J	\$319,319.80	06/25/2018	02/15/2020	08/06/2018	02/15/2020	100.00	92.94
DG00451	U-5854	SR 1008 (MT. CARMEL CHURCH ROAD) AND SR 1913 (BENNETT ROAD) ROUNDABOUT AND RELATED SAFETY IMPROVEMENTS	CAROLINA SUNROCK LLC	Howell, Bobby J	\$1,833,468.84	08/15/2018	04/30/2020	02/13/2019	11/30/2020	13.00	37.94
DG00461		BRIDGE #031 ON SR 1010 (E. FRANKLIN ST.) OVER BOLIN CREEK & BOLIN CREEK TRAIL	M & J CONSTRUCTION CO OF PINELLAS COUNTY INC	Howell, Bobby J	\$2,456,272.12	11/12/2018	07/15/2019	03/15/2019	08/15/2019	54.00	19.64
DG00462		BRIDGES 264, 288, 260, 543 IN GUILFORD COUNTY AND BRIDGE 031 IN ORANGE COUNTY	ELITE INDUSTRIAL PAINTING INC	Snell, PE, William H	1 \$967,383.15	08/01/2019	01/01/2020		-	age 13 of 15	



Active Projects Under Construction - Orange Co.

Contract Number	<u>TIP</u> Number	Location Description	Contractor Name	<u>Resident</u> Engineer	<u>Contract Bid</u> Amount	<u>Availability</u> Date	<u>Completion</u> Date	<u>Work Start</u> Date	Estimated Completion	<u>Progress</u> Schedule	Completion Percent
DG00485	U-5846	SR 1772 (GREENSBORO STREET) AT SR 1780 (ESTES DRIVE), CONSTRUCT ROUNDABOUT	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$3,375,611.30	05/28/2019	03/01/2022				
DG00487	W-5707L	IINSTALLATION OF 4' THERMOPLASTIC PAVEMENT MARKING LINES VARIOUS SECONDARY ROADS DIVISION WIDE	TRP CONSTRUCTION GROUP LLC	Snell, PE, William H	1 \$839,863.60	06/01/2019	09/28/2019				

Chatham County - DCHC MPO - Active Projects - Division 8September 2019									
Contract # or WBS # or TIP #	Route	Description	Let Date	Completion Date	Contractor	Project Admin.	Project Cost	Notes	
Division	, , ,	Increase elevation of roadway approx 5 feet for Jordan Lake impoundment	May-19	Fall /2019		Matt Kitchen (336)-318-4000	TBD	Work underway - Stone Base added	

Chatham County - DCHC MPO - Upcoming Projects - Division 8September 2019										
Contract # or WBS # or TIP #	Route	Description	Let Date	Completion Date	Contractor	Project Admin.	STIP Project Cost	Notes		
U-6192	US 15-501	Add Reduced Conflict Intersections - from US 64 Pitts. Byp to SR 1919 (Smith Level Road) Orange Co	FY 2027	TBD	TBD	Greg Davis (910) 773-8022	\$45,640,000	Right of Way FY 2025		
R-5825	NC 751 at SR 1731 (O'Kelly Chapel Road)	Upgrade and Realign Intersection	FY 2020	TBD	TBD	Greg Davis (910) 773-8022	\$759,000			