Contract Number: C202581	Route: SR-1838
Division: 5	County: Durham
TIP Number: EB-4707A	
Length: 0.96 miles	Federal Aid Number: STPDA-0537(2)
NCDOT Contact: James M. Nordan, PF	NCDOT Contact No: (919)220-4680
SR-1838/SR-2220 FR	OM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM
Location Description: COUNTY.	
Contractor Name: S T WOOTEN CORPO	
Contract Amount: \$4,614,460.00	
Work Began: 05/28/2019	Letting Date: 04/16/2019
Original Completion Date: 02/15/2021	Revised Completion Date:
Latest Payment Thru: 09/07/2019	Nevised Completion Date.
Latest Payment Date: 09/30/2019	Construction Progress: 0.67%
Latest Payment Date: 09/30/2019	Construction Progress. 0.0770
Contract Number: C203394	Route: I-885, NC-147, NC-98
	US-70
Division: 5	County: Durham
TIP Number: U-0071	
Length: 4.009 miles	Federal Aid Number:
NCDOT Contact: Cameron D. Richards	NCDOT Contact No: (919)835-8200
Location Description. EAST END CONNECT	OR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN
Location Description: EAST END CONNECT FREEWAY) IN DURHA	AM.
Contractor Name: DRAGADOS USA INC	
Contract Amount: \$141,949,500.00	
Work Began: 02/26/2015	Letting Date: 11/18/2014
Original Completion Date: 05/10/2020	Revised Completion Date: 07/09/2020
Latest Payment Thru: 10/22/2019	
Latest Payment Date: 11/01/2019	Construction Progress: 85.2%
Contract Number: C203567	Route: NC-55
Division: 5	County: Durham
TIP Number: U-3308	
Length: 1.134 miles	Federal Aid Number: STP-55(20)
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680
Location Description: NC-55 (ALSTON AVE)	FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US-
	FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST).
Contractor Name: ZACHRY CONSTRUC	
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81	
Contractor Name: ZACHRY CONSTRUC	TION CORPORATION Letting Date: 07/19/2016
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020	TION CORPORATION
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016	TION CORPORATION Letting Date: 07/19/2016
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020	TION CORPORATION Letting Date: 07/19/2016
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2019 Latest Payment Date:	TION CORPORATION Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 62.24%
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2019	TION CORPORATION Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 62.24% Route: SR-1118, SR-1407, SR-1648
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2019 Latest Payment Date:	TION CORPORATION Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 62.24% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2019 Latest Payment Date: Contract Number: C204167	TION CORPORATION Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 62.24% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5	TION CORPORATION Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 62.24% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number:	TION CORPORATION Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 62.24% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles	TION CORPORATION Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 62.24% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE	TION CORPORATION Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 62.24% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC	TION CORPORATION Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 62.24% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS.
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCH	TION CORPORATION Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 62.24% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS.
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCH Contract Amount: \$4,355,108.47	TION CORPORATION Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 62.24% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. KLLC
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCH Contract Amount: \$4,355,108.47 Work Began: 08/01/2018	TION CORPORATION  Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021  Construction Progress: 62.24%  Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham  Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. < LLC  Letting Date: 05/15/2018
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCH Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019	TION CORPORATION Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 62.24% Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. KLLC
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCH Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 09/30/2019	TION CORPORATION  Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021  Construction Progress: 62.24%  Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham  Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. <llc 05="" 15="" 2018="" completion="" date:="" date:<="" letting="" revised="" td=""></llc>
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCH Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019	TION CORPORATION  Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021  Construction Progress: 62.24%  Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham  Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. < LLC  Letting Date: 05/15/2018
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCH Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 09/30/2019 Latest Payment Date:	TION CORPORATION  Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021  Construction Progress: 62.24%  Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham  Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS.  Letting Date: 05/15/2018 Revised Completion Date: Construction Progress: 52.48%
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCH Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 09/30/2019 Latest Payment Date:	TION CORPORATION  Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021  Construction Progress: 62.24%  Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham  Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS.  Letting Date: 05/15/2018 Revised Completion Date: Construction Progress: 52.48%  Route: -
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCH Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 09/30/2019 Latest Payment Date: Contract Number: C204168 Division: 5	TION CORPORATION  Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021  Construction Progress: 62.24%  Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham  Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS.  Letting Date: 05/15/2018 Revised Completion Date: Construction Progress: 52.48%
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCH Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 09/30/2019 Latest Payment Date: Contract Number: C204168 Division: 5 TIP Number:	TION CORPORATION  Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021  Construction Progress: 62.24%  Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham  Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS.  (LLC  Letting Date: 05/15/2018 Revised Completion Date: Construction Progress: 52.48%  Route: - County: Durham
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCH Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 09/30/2019 Latest Payment Date: Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles	TION CORPORATION  Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021  Construction Progress: 62.24%  Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham  Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS. <letting -="" 05="" 15="" 2018="" 52.48%="" aid="" completion="" construction="" county:="" date:="" durham="" durham<="" federal="" funded="" number:="" progress:="" revised="" route:="" state="" td=""></letting>
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCH Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 09/30/2019 Latest Payment Date: Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles NCDOT Contact: Cameron D. Richards	TION CORPORATION  Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021  Construction Progress: 62.24%  Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham  Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS.  < LLC  Letting Date: 05/15/2018 Revised Completion Date: Construction Progress: 52.48%  Route: - County: Durham  Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCH Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 09/30/2019 Latest Payment Date: Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles NCDOT Contact: Cameron D. Richards Location Description: 14 SECTIONS OF SEC	TION CORPORATION  Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021  Construction Progress: 62.24%  Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham  Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS.  Letting Date: 05/15/2018 Revised Completion Date: Construction Progress: 52.48%  Route: - County: Durham  Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200 CONDARY ROADS.
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCH Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 09/30/2019 Latest Payment Date: Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles NCDOT Contact: Cameron D. Richards Location Description: 14 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCH	TION CORPORATION  Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021  Construction Progress: 62.24%  Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham  Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS.  Letting Date: 05/15/2018 Revised Completion Date: Construction Progress: 52.48%  Route: - County: Durham  Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200 CONDARY ROADS.
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCH Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 09/30/2019 Latest Payment Date: Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles NCDOT Contact: Cameron D. Richards Location Description: 14 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCH	TION CORPORATION  Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021  Construction Progress: 62.24%  Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham  Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS.  Letting Date: 05/15/2018 Revised Completion Date:  Construction Progress: 52.48%  Route: - County: Durham  Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200 CONDARY ROADS.  Lucc
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCH Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 09/30/2019 Latest Payment Date: Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles NCDOT Contact: Cameron D. Richards Location Description: 14 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCH Contract Amount: \$5,334,770.46 Work Began: 07/02/2018	TION CORPORATION  Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021  Construction Progress: 62.24%  Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham  Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS.  Letting Date: 05/15/2018 Revised Completion Date: Construction Progress: 52.48%  Route: - County: Durham  Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200 CONDARY ROADS. (LLC  Letting Date: 05/15/2018
Contractor Name: ZACHRY CONSTRUC Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2019 Latest Payment Date: Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCH Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 09/30/2019 Latest Payment Thru: 09/30/2019 Latest Payment Date: Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles NCDOT Contact: Cameron D. Richards Location Description: 14 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCH Contract Amount: \$5,334,770.46	TION CORPORATION  Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021  Construction Progress: 62.24%  Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 County: Durham  Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 CONDARY ROADS.  Letting Date: 05/15/2018 Revised Completion Date:  Construction Progress: 52.48%  Route: - County: Durham  Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200 CONDARY ROADS.  Lucc

Page 1 of 18

Latest Payment Thru: 09/30/2019 Latest Payment Date:	Construction Progress: 73.39%
Contract Number: C204211	Route: I-40, I-85, NC-55 NC-98, US-15, US-501
Division: 5 TIP Number: U-5968	US-70 <b>County:</b> Durham
Length: 0.163 miles NCDOT Contact: James M. Nordan, PE	Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680
Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY HAY Contract Amount: \$0.00	YNIE & ASSOCIATES, INC.
Work Began: 05/28/2019 Original Completion Date: 08/01/2024	Letting Date: 04/16/2019 Revised Completion Date:
Latest Payment Thru: Latest Payment Date:	Construction Progress: 0%
Contract Number: C204256 Division: 5	<b>Route:</b> -, NC-98, SR-1811 US-70 <b>County:</b> Durham
TIP Number: Length: 15.89 miles	Federal Aid Number: STATE FUNDED
NCDOT Contact: James M. Nordan, PE 1 SECTION OF US-70 Location Description: ROADS.	NCDOT Contact No: (919)220-4680 , 1 SECTION OF NC-98, AND 3 SECTIONS OF SECONDARY
Contractor Name: CAROLINA SUNROCH Contract Amount: \$0.00	< LLC
Work Began: 03/15/2019 Original Completion Date: 11/30/2019 Latest Payment Thru:	Letting Date: 10/16/2018 Revised Completion Date: 09/30/2020
Latest Payment Date:	Construction Progress: 0%
Contract Number: C204270 Division: 5 TIP Number: U-5745	Route: NC-751, SR-1183 County: Durham
Length: 0.142 miles NCDOT Contact: James M. Nordan, PE	
Contractor Name: CAROLINA SUNROCH	ROVEMENTS (ROUNDABOUT) AT NC-751 HOPE VALLEY ROAD RSITY DRIVE IN DURHAM. { LLC
Contract Amount: \$2,271,302.32 Work Began: 02/28/2019 Original Completion Date: 05/01/2020	Letting Date: 01/15/2019 Revised Completion Date:
Latest Payment Thru: 10/07/2019 Latest Payment Date:	Construction Progress: 88.86%
Contract Number: C204294 Division: 5	Route: SR-1926 County: Durham
TIP Number: R-5785C, R-5785D Length: 1 miles NCDOT Contact: James M. Nordan, PE	Federal Aid Number: TAP-0505(051) NCDOT Contact No: (919)220-4680
Location Description: VARIOUS LOCATION Contractor Name: BROWE CONSTRUCT Contract Amount: \$704,600.00	
Work Began: 04/01/2019 Original Completion Date: 11/01/2019	Letting Date: 02/19/2019 Revised Completion Date:
Latest Payment Thru: 10/22/2019 Latest Payment Date:	Construction Progress: 70.75%
Contract Number: DE00255 Division: 5	Route: US-501 County: Durham
TIP Number: W-5705C Length: 0 miles NCDOT Contact: James M. Nordan, PE	Federal Aid Number: HSIP-0501(046) NCDOT Contact No: (919)220-4680
Location Description: US 15-501 AT SR 111 Contractor Name: ALS OF NORTH CAR	6 (GARRETT RD) US 15-501 BUS AT WESTGATE DR
Contract Amount: \$540,904.71 Work Began: 08/06/2018	Letting Date: 05/23/2018

Original Completion Date: 12/21/2018 Latest Payment Thru: 09/07/2019 Latest Payment Date: 10/01/2019 Revised Completion Date: 11/26/2019

		R/W Acq							
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
17BP.5.R.133	BRIDGE 49 OVER ENO RIVER ON SR 1401 (COLE MILL ROAD)		Division POC Let (DPOC)		1/22/2025	Lisa Gilchrist			
17BP.5.R.134	BRIDGE 82 OVER LICK CREEK ON SR 1815 (N MINERAL SPRINGS ROAD)		Division POC Let (DPOC)		1/22/2025	Lisa Gilchrist			
17BP.5.R.126	BRIDGE 262 OVER A CREEK ON SR 1607 (BAHAMA ROAD)		Division POC Let (DPOC)		2/28/2024	Lisa Gilchrist			
17BP.5.R.116	BRIDGE 96 OVER BURDENS CREEK ON SR 1945		Division POC Let (DPOC)		2/22/2023	Lisa Gilchrist			
17BP.5.R.117	BRIDGE 110 OVER LITTLE CREEK ON SR 1110		Division POC Let (DPOC)		2/22/2023	Lisa Gilchrist			
17BP.5.R.84	BRIDGE 61 OVER MOUNTAIN CREEK ON SR 1464		Division POC Let (DPOC)		2/9/2022	Lisa Gilchrist			
17BP.5.R.83	BRIDGE 84 OVER CHUNKY PIE CREEK ON SR 1815	,	Division POC Let (DPOC)		4/14/2021	Lisa Gilchrist			
SM-5705I			Division POC Let (DPOC)		12/11/2019	Stephen Davidson			Letting planned in early 2020
SM-5705X			Division POC Let (DPOC)		12/11/2019	Not assigned			Letting planned in early 2020
17BP.5.R.97	BRIDGE 89 OVER LICK CREEK ON SR 1902		Division POC Let (DPOC)		10/15/2019	Lisa Gilchrist			
2021CPT.05.01	Resurfacing in Durham County		Division Design Raleigh Let (DDRL)		2/19/2019	Christopher A Hoffmar	1		
U-5774B	NC 54 FROM US 15/US 501 IN ORANGE COUNTY TO SR 1110 (BARBEECHAPEL ROAD) IN DURHAM COUNTY	10/18/2024	Raleigh Letting (LET)	6/16/2026	10/17/2028	PAM R. WILLIAMS	\$11,000,000.00	\$30,900,000.00	

		R/W Acq							
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
U-5774C	NC 54 FROM SR 1110 (BARBEE CHAPEL ROAD) TO I-40	10/18/2024	Raleigh Letting (LET)	6/16/2026	10/17/2028	PAM R. WILLIAMS	\$3,000,000.00	\$23,700,000.00	
U-5774F	NC 54 FROM I-40/NC 54 INTERCHANGE	10/18/2024	Raleigh Letting (LET)	10/20/2026	10/17/2028	PAM R. WILLIAMS	\$54,800,000.00	\$39,300,000.00	
U-6067	US 15/US 501 DURHAM COUNTY FROM I-40 TO US 15/US 501 BUSINESS IN DURHAM UPGRADE CORRIDOR TO EXPRESSWAY.	2/21/2025	Raleigh Letting (LET)	2/16/2027	7/18/2028	PAM R. WILLIAMS	\$55,000,000.00	\$140,300,000.00	
U-5720A	US 70 (MIAMI BLVD) FROM LYNN ROAD TO SR 1959 (SOUTH MIAMI BOULEVARD/SR 1811 (SHERRON ROAD)	12/15/2023	Raleigh Letting (LET)	3/19/2024	10/20/2026	PAM R. WILLIAMS	\$35,800,000.00	\$57,000,000.00	
U-5720B	US 70 (MIAMI BLVD) AT SR 1959 (SOUTH MIAMI BOULEVARD)/SR 1811 (SHERRON ROAD)INTERSECTION	12/15/2023	Raleigh Letting (LET)	3/19/2024	10/20/2026	PAM R. WILLIAMS	\$17,321,000.00	\$25,300,000.00	
U-5937	NC 147 DURHAM FREEWAY, DURHAM COUNTY FROM SR 1127 (WEST CHAPEL HILL STREET) TO BRIGGS AVENUE IN DURHAM. CONSTRUCT AUXILIARY LANES AND OPERATIONAL IMPROVEMENTS.	10/14/2022	Raleigh Letting (LET)	3/21/2023	10/20/2026	PAM R. WILLIAMS	\$10,202,000.00	\$47,001,000.00	

		R/W Acq							
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
P-5706	NORFOLK SOUTHERN H LINE, EAST DURHAM RAILROAD SAFETY PROJECT. PROJECT WILL STRAIGHTEN EXISTING RAILROAD CURVATURE BETWEEN CP NELSON AND CP EAST DURHAM AND INCLUES A COMBINATION OFGRADE SEPARATIONS AND CLOSURES AT ELLIS ROAD SOUTH END CROSSING (734737A), GLOVER ROAD (734735L), AND WRENN ROAD (734736	6/30/2020	Raleigh Letting (LET)		1/20/2026	MATTHEW SIMMONS	\$9,000,000.00	\$42,400,000.00	
1-6006	I-40 DURHAM/WAKE COUNTIES FROM NC 54 (EXIT 273) TO SR 1728 (WADE AVENUE). CONVERT FACILITY TO A MANAGED FREEWAY WITH RAMP METERING AND OTHER ATM / ITS COMPONETS.		Design Build Let (DBL)		1/21/2025	PAM R. WILLIAMS	\$20,000.00		
I-5941	I-85 FROM ORANGE COUNTY LINE TO US 15 /US 501 IN DURHAM PAVEMENT REHABILITATION		Division Design Raleigh Let (DDRL)	12/19/2023	12/17/2024	CHRISTOPHER A. HOFFMAN		\$2,973,000.00	
1-5942	I-85 /US 15 FROM NORTH OF SR 1827 (MIDLAND TERRACE) IN DURHAM COUNTY TO NORTH OF NC 56 IN GRANVILLE COUNTY PAVEMENT REHABILITATION		Division Design Raleigh Let (DDRL)	12/19/2023	12/17/2024	CHRISTOPHER A. HOFFMAN		\$8,357,000.00	

		R/W Acq							
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
U-5934	NC 147 FROM I-40 TO FUTURE I-885(EAST END CONNECTOR)IN DURHAM ADD LANES AND REHABILITATE PAVEMENT	10/17/2023	Design Build Let (DBL)	2/15/2022	10/17/2023	PAM R. WILLIAMS	\$2,148,000.00	\$177,100,000.00	
EB-5835	NC 55 (ALSTON AVE.) FROM SR 1171 (RIDDLE RD.) TO CECIL STREET IN DURHAM. CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN MISSING GAPS.	6/20/2022	NON - DOT LET (LAP)		9/20/2023	RAYMOND JOSEPH HAYES	\$50,000.00	\$525,000.00	
1-5707	I-40 - FROM NC 55 (ALSTON AVENUE) TO NC 147 (DURHAM FREEWAY/TRIANGLE EXPRESSWAY) IN DURHAM		Raleigh Letting (LET)		6/20/2023	PAM R. WILLIAMS	\$323,000.00	\$7,600,000.00	
U-5516	AT US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) INTERSECTION IN DURHAM. INTERSECTION IMPROVEMENTS.	4/16/2021	Division Design Raleigh Let (DDRL)	9/15/2020	5/16/2023	JOHN W. BRAXTON JR	\$6,501,430.00	\$8,200,000.00	Project is suspended due to cash balance shortfall.
U-5717	US 15 / US 501 DURHAM CHAPEL-HILL BOULEVARD AND SR 1116 (GARRETT ROAD) CONVERTING THE AT-GRADE INTERSECTION TO AN INTERCHANGE	4/23/2019	Division Design Raleigh Let (DDRL)	4/21/2020	4/18/2023	JOHN W. BRAXTON JR	\$53,500,000.00	\$32,000,000.00	Project is suspended due to cash balance shortfall.

		R/W Acq							
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
U-6021	SR 1118 (FAYETTEVILLE ROAD), FROM WOODCROFT PARKWAY TO BARBEE ROAD IN DURHAM. WIDEN TO 4- LANE DIVIDED FACILITY WITH BICYCLE / PEDESTRIAN ACCOMMODATIONS.	2/19/2021	Division Design Raleigh Let (DDRL)		2/21/2023	BENJAMIN J. UPSHAW	\$5,769,000.00	\$13,770,000.00	Project is suspended due to cash balance shortfall.
1-5998	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 70 IN RALEIGH. PAVEMENT REHABILITATION. COORDINATE WITH I-5999 &I-6000.		Division POC Let (DPOC)		1/25/2023	CHRISTOPHER A. HOFFMAN		\$3,800,000.00	
EB-5834	NC 157 / SR 1322 (GUESS RD.) FROM HILLCREST DRIVETO SR 1407(WEST CARVER STREET) IN DURHAM. CONSTRUCT SIDEWALKS ON BOTHSIDES.	6/30/2021	NON - DOT LET (LAP)		9/20/2022	RAYMOND JOSEPH HAYES	\$204,000.00	\$589,000.00	
EB-5703	DURHAM - LASALLE STREET FROM KANGAROO DRIVE TO SPRUNT AVENUE IN DURHAM. CONSTRUCT SIDEWALKS ON BOTH SIDES FROM KANGAROODRIVE TO US 70 BUSINESS (HILLSBOROUGH ROAD) AND ON ONE SIDEFROM HILLSBOROUGH ROAD TO SPRUNT AVENUE.	9/30/2019	NON - DOT LET (LAP)		5/31/2022	RAYMOND JOSEPH HAYES	\$515,000.00	\$1,440,000.00	

		R/W Acq							
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
EB-5708	NC 54 FROM NC 55 TO RESEARCH TRIANGLE PARK WESTERN LIMIT INDURHAM CONSTRUCT SECTIONS OF SIDEWALK ON SOUTH SIDE	9/30/2019	NON - DOT LET (LAP)		5/30/2022	RAYMOND JOSEPH HAYES	\$177,000.00	\$491,000.00	
W-5705AI	US 501 BUSINESS (ROXBORO STREET) AT SR 1443 (HORTON ROAD) /SR 1641 (DENFIELD STREET)		Division POC Let (DPOC)		3/23/2022	STEPHEN REID DAVIDSON	\$210,000.00	\$630,000.00	Survey may be delayed due to cash balance shortfall.
1-6000	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 1 INRALEIGH. BRIDGE PRESERVATION/REHABILIT ATION. COORDINATE WITH I-5998 & I-5999.		Division POC Let (DPOC)		1/26/2022	CHRISTOPHER A. HOFFMAN		\$4,541,000.00	
EB-5715	US 501 BYPASS (NORTH DUKE STREET) FROM MURRAY AVENUE TO US 501 BUSINESS (NORTH ROXBORO ROAD) IN DURHAM CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN EXISTING GAPS	1/31/2020	NON - DOT LET (LAP)		1/21/2022	RAYMOND JOSEPH HAYES	\$829,000.00	\$2,680,000.00	
B-5674	REPLACE BRIDGE 80 OVER SR 1308 IN DURHAM ON US 15-501 NORTHBOUND		Raleigh Letting (LET)		12/21/2021	KEVIN FISCHER	\$110,000.00	\$2,209,000.00	
U-4726HN	CONSTRUCT BIKE LANES/SIDEWALKS IN DURHAM - HILLANDALE ROAD	4/30/2020	NON - DOT LET (LAP)		10/30/2021	RAYMOND JOSEPH HAYES			

		R/W Acq							
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
C-4928	SR 1317 (MORREENE ROAD) FROM NEAL ROAD TO SR 1320 (ERWIN ROAD) IN DURHAM. CONSTRUCT BIKE LANES AND SIDEWALKS.	4/30/2020	NON - DOT LET (LAP)		9/30/2021	RAYMOND JOSEPH HAYES	\$7,000.00	\$5,783,000.00	
EB-5720	BRYANT BRIDGE NORTH/GOOSE CREEK WEST TRAIL, NC 55 TO DREW-GRANBY PARK IN DURHAM. CONSTRUCT SHARED-USE PAHT AND CONNECTING SIDEWALKS.		NON - DOT LET (LAP)		9/30/2021	RAYMOND JOSEPH HAYES	\$14,000.00		
U-4726HO	CARPENTER - FLETCHER ROAD BIKE - PED; CONSTRUCT BIKE LANES / SIDEWALKS (CITY MAINTAINED) FROM WOODCROFT PARKWAY (CITY MAINTAINED ) TO ALSTON AVENUE (SR 1945).	3/31/2020	NON - DOT LET (LAP)		9/30/2021	RAYMOND JOSEPH HAYES			
U-5823	WOODCROFT PARKWAY EXTENSION. FROM SR 1116 (GARRETT ROAD) TONC 751 (HOPE VALLEY ROAD) IN DURHAM. CONSTRUCT ROADWAY ON NEW ALIGNMENT.	1/27/2020	NON - DOT LET (LAP)		8/30/2021	RAYMOND JOSEPH HAYES	\$421,000.00	\$1,798,000.00	
EB-5704	DURHAM - RAYNOR STREET FROM NORTH MIAMI BOULEVARD TO NORTH HARDEE STREET	9/16/2019	NON - DOT LET (LAP)		6/30/2021	RAYMOND JOSEPH HAYES		\$510,000.00	

R/W Acq

		R/W Acq							
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
EB-5837	THIRD FORK CREEK TRAIL FROM SOUTHERN BOUNDARIES PARK TO THEAMERICAN TOBACCO TRAIL IN DURHAM	6/30/2020	NON - DOT LET (LAP)		6/30/2021	RAYMOND JOSEPH HAYES	\$161,000.00	\$2,546,000.00	
P-5717	NORFOLK SOUTHER H LINE CROSSING 734742W AT SR 1121 (CORNWALLIS ROAD) IN DURHAM. CONSTRUCT GRADE SEPARATION.	12/12/2019	Raleigh Letting (LET)		6/15/2021	KUMAR TRIVEDI	\$4,378,000.00	\$16,100,000.00	
W-5705T	SR 1815 / SR 1917 (SOUTH MINERAL SPRINGS ROAD) AT SR 1815 (PLEASANT DRIVE)	4/1/2020	Division POC Let (DPOC)		4/21/2021	STEPHEN REID DAVIDSON	\$85,000.00	\$800,000.00	Project is suspended due to cash balance shortfall.
I-5993	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147 (COMB W/I-5994).		Division Design Raleigh Let (DDRL)		1/19/2021	CHRISTOPHER A. HOFFMAN		\$17,700,000.00	
I-5994	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147 (COMB W/I-5993).		Division Design Raleigh Let (DDRL)		1/19/2021	CHRISTOPHER A. HOFFMAN		\$6,652,000.00	
I-5995	I-40 - DURHAM/WAKE COUNTIES FROM EAST OF NC 147 TO SR 3015 (AIRPORT BOULEVARD). PAVEMENT REHABILITATION.		Division Design Raleigh Let (DDRL)		1/19/2021	CHRISTOPHER A. HOFFMAN		\$5,272,000.00	
W-5705AM	DURHAM TRAFFIC SIGNAL REVISIONS TO INSTALL "NO TURN ON RED"BLANK OUT SIGNS AT SIX LOCATIONS		Division POC Let (DPOC)		12/9/2020	CHRISTOPHER A. HOFFMAN		\$62,000.00	

		R/W Acq							
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
W-5705S	US 15/501 AT NC 751 SOUTHBOUND ON RAMP - EXTEND RAMP		Division POC Let (DPOC)		9/23/2020	STEPHEN REID DAVIDSON		\$460,000.00	Progressing towards final plans. Add'l funding may be needed.
EB-5904	DUKE BELT LINE TRAIL - PETTIGREW STREET TO AVONDALE STREET IN DURHAM, CONSTRUCT A MULTI-USE TRAIL ON FORMER RAIL CORRIDOR	9/4/2018	NON - DOT LET (LAP)		9/1/2020	RAYMOND JOSEPH HAYES	\$7,100,000.00	\$3,750,000.00	
C-5605I	DURHAM NEIGHBORHOOD BIKE ROUTE:~7 MILES OF SIGNED AND MARKED NEIGHBORHOOD BIKE ROUTES IN CENTRAL DURHAM.		NON - DOT LET (LAP)		6/30/2020	RAYMOND JOSEPH HAYES		\$540,883.00	
U-4724	DURHAM - CORNWALLIS RD (SR 1158) FROM SR 2295 (SOUTH ROXBORO STREET) TO SR 1127 (CHAPEL HILL ROAD) IN DURHAM. BIKE AND PEDESTRIAN FEATURES.		NON - DOT LET (LAP)		6/30/2020	RAYMOND JOSEPH HAYES		\$4,978,000.00	
C-5183B	SR 1945 (S ALSTON AVENUE) FROM SR 1171 (RIDDLE ROAD) TO CAPPS STREET. CONSTRUCT SIDEWALKS IN DURHAM		NON - DOT LET (LAP)		3/30/2020	RAYMOND JOSEPH HAYES	\$99,000.00	\$706,000.00	
C-5605H	DOWNTOWN DURHAM WAYFINDING PROGRAM SIGNS/KIOSKS TO FACILITATE NAVIGATION AND PARKING.		NON - DOT LET (LAP)		12/31/2019	RAYMOND JOSEPH HAYES		\$605,000.00	

Project ID	Description	R/W Acq Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
W-5601EM	SR 1118 (FAYETTEVILLE ROAD) AT PILOT STREET AND CECIL STREET IN DURHAM		Division POC Let (DPOC)		12/4/2019	JOHN EDWARD SANDOR		\$14,000.00	Deleting project, will be absorbed by U-
W-5705M	I-40 WESTBOUND AT NC 147 SAFETY IMPROVEMENTS (MP: 9.359 - 9.359)		Division POC Let (DPOC)		10/2/2019	JOHN EDWARD SANDOR		\$80,000.00	Deleting project, will be absorbed by U- 5968
C-5605E	DURHAM BIKE LANE STRIPING		NON - DOT LET (LAP)		9/30/2019	RAYMOND JOSEPH HAYES		\$504,000.00	
W-5705U	US 70 BUSINESS (MORGAN STREET) AT CAROLINA THREATRE		Division POC Let (DPOC)		9/4/2019	JOHN EDWARD SANDOR		\$20,000.00	
W-5705V	NC 54 AT HUNTINGRIDGE ROAD		Division POC Let (DPOC)		9/4/2019	JOHN EDWARD SANDOR		\$80,000.00	

#### NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENtrical Committee 11/20/2019 Item 14 Let/Start Completion TIP/WBS # Description Cost Status **Project Lead** Date Date 5/31/2017 SS-4907BS Installation of traffic signal at the intersection of US70 and Jul. 2019 \$40,500 R/W Construction 100% complete Dawn McPherson 44894.2.1 SR 1114 (Buckhorn Road) East of Mebane. \$43.200 CON 44894.3.1 47798 Increase length of existing turn lane / slip ramp and improve 1/17/2019 Jul. 2019 \$189,000 Construction 100% complete Derek Dixon existing radius in the SE guadrant of US 70 Business/ NC 86 at US 70 Bypass in Hillsborough W-5707K Remove and replace existing curb & gutter and sidewalk, 5/31/2019 11/1/2019 \$350,000 ROW acquisition underway, construction Chris Smitherman add pedestrian signals, concrete island, and signal underway in areas of existing ROW - 90% Derek Dixon 48283 modifications on SR 1010 (E. Main St / W. Franklin St) from complete, signal work pending Brewer Ln to Graham St. in Chapel Hill and Carrboro SS-4907CD Horizontal curve improvements on SR 1710 (Old NC 10) Jun. 2020 Nov. 2020 Chad Reimakoski \$261.000 Planning and design activities underway, west of SR 1561/SR 1709 (Lawrence Road) east of 47936.1.1 ROW plans underway 47936.2.1 Hillsborough. Improvements consist of wedging pavement 47936.3.1 and grading shoulders. SM-5707H "To Pass Bicycles, 4 ft Min Clearance or Change Lane" sign May. 2020 Jun. 2020 \$5,000 Funds approved 9/5/19. Dawn Mcpherson installations on portions of no passing zones on SR 1107 48912.3.1 (Hillsborough Road) and SR 1104 (Dairyland Road). SS-6007C Guardrail installation on NC 86 just north of SR 1839 Chad Reimakoski Jun. 2020 Aug.2020 \$50,400 Funds approved 9/5/19. 48888.1.1 (Alexander Drive). Derek Dixon 48888.3.1 P-5701 Construct Platform, Passenger Rail Station Building at 6/30/2021 FY2022 \$7,200,000 PE funding scheduled 7/1/2020, Matthew Simmons 46395.1.1 Milepost 41.7 Norfolk Southern H-line in Hillsborough Coordinate with U-5848 46395.3.1 I-3306AB I-40 widening from NC86 to Durham Co. line (US 15/501 10/19/2021 FY2024 Planning and design activities underway, \$38.635.000 I aura Sutton 34178.1.5 Interchange). Includes a portion of interchange Environmental document completed 34178.2.4 improvements I-3306AC in Chapel Hill 3/21/19 under I-3306A 34178.3.8

#### NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMER DEVELOPMER 11/20/2019 Item 14 Let/Start Completion TIP/WBS # Description Cost Status Project Lead Date Date FY2022 W-5707C Revise pavement markings and overhead lane use signs for 10/19/2021 \$395,000 No bids on most recent letting, Project Chad Reimakoski removal of inside lane drop configuration on I-40 Westbound 44853.1.3 combined with I-3306AB 44853.3.3 in vicinity of US 15-501 interchange in Chapel Hill. 47490 Resurfacing I-40 WB by use of contingency funds -3306AC Interchange improvements at I-40 and NC86 in Chapel Hill 10/19/2021 FY 2023 \$20,700,000 Planning and Design activities underway, I aura Sutton 34178.1.6 Environmental document completed 34178.2.5 3/21/19 under I-3306A 34178.3.9 R-5821A Construct operational improvements including 6/21/2022 FY2024 \$5,326,000 Planning and design activities underway, Chris Smitherman 47093.1.2 Bicycle/Pedestrian accommodations on NC 54 from SR coordinating with NC54 West Corridor 47093.2.2 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Study 47093.3.2 Favetteville Road). FY 2025 I-3306AA I-40 widening from I-85 to NC86 in Chapel Hill 10/18/2022 \$76,265,000 Planning and Design activities underway, Laura Sutton 34178.1.4 Environmental document completed 34178.2.3 3/21/19 under I-3306A 34178.3.7 FY 2025 U-5848 Extend SR 1006 (Orange Grove Road) on new location with 3/21/2023 \$5,326,000 Project deleted on 8/19/19 at the request Laura Sutton Sidewalks and bike lanes from existing SR 1006 (Orange of the MPO 50237.1.1 50237.2.1 Grove Road) to US 70 Business in Hillsborough. 50237.3.1 -5958 Pavement Rehabilitation on I-40/I-85 from West of SR 1114 11/21/2023 FY 2025 \$7,455,000 Funding approved 10/10/17 Chris Smitherman 45910.1.1 (Buckhorn Road) to West of SR 1006 (Orange Grove Road) 45910.3.1 1-5959 Pavement Rehabilitation on I-85 from West of SR 1006 11/21/2023 FY 2025 \$11.155.000 Funding approved 10/10/17, Coordinate Chris Smitherman with I-5967, I-5984 and I-0305 45911.1.1 (Orange Grove Road) to Durham County line 45911.3.1 -5967 Interchange improvements at I-85 and SR 1009 (South 1/16/2024 FY 2027 \$20,700,000 Planning and Design activities underway, Laura Sutton 45917.1.1 Churton Street) in Hillsborough Coordinate with I-0305 and U-5845 45917.2.1 45917.3.1

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT <sup>ical Committee 11/20/2019</sup> Item 14										
TIP/WBS #	Description	DescriptionLet/Start DateCompletion DateCostStatus		Project Lead						
	Widen SR 1009 (South Churton Street) to multi-lanes from I- 40 to Eno River in <b>Hillsborough</b>	1/16/2024	FY 2027	\$49,751,000	Planning and Design activities underway, Coordinate with U-5848 and I-5967	Laura Sutton				
	Interchange improvements at I-85 and NC 86 in Hillsborough	11/18/2025	FY 2027	\$16,488,000	Funding approved 10/10/17, Coordinate with I-0305 and I-5959	Laura Sutton				
34142.1.2	Widening of I-85 from west of SR1006 (Orange Grove Road) in Orange Co. to west of SR 1400 (Sparger Road) in Orange Co.	1/19/2027	FY2029	\$133,400,000	Planning and design activities underway, Project reinstated per 2020-2029 STIP (funded project) and delete project I-5983	Laura Sutton				

# North Carolina Department of Transportation

10/7/2019

# Active Projects Under Construction - Orange Co.

Contract Number	TIP Number	Location Description	Contractor Name	Resident Engineer	Contract Bid Amount	Availability Date	Completion Date	Work Start Date	Completion	Progress Schedule	Completion Percent
C202581	EB-4707A	I IMPROVEMENTS ON SR-1838/SR-2220 FROM US- 15/501 IN ORANGE COUNTY TO SR-1113 IN	S T WOOTEN CORPORATION	Nordan, PE, James M	\$4,614,460.00	5/28/2019	2/15/2021	5/28/2019	Date 2/15/2021	Percent 0	0.67
C203946	B-5348	DURHAM COUNTY. REPLACE BRIDGE #85 OVER PHIL'S CREEK ON SR- 1005 (OLD GREENSBORO ROAD).	DANE CONSTRUCTION INC	Howell, Bobby J	\$984,596.98	2/1/2018	12/27/2018	2/1/2018	1/30/2019	99	92.33
C204025	I-5954	PAVEMENT REHAB. ON I-40/I-85 FROM EAST OF NC- 54 IN GRAHAM IN ALAMANCE COUNTY TO WEST OF		Howell, Bobby J	\$9,699,053.68	4/1/2018	6/29/2019	4/29/2019	10/11/2019	100	95.11
C204078	B-4962	SR-1114 (BUCKHORN RD) IN ORANGE COUNTY. REPLACE BRIDGE #46 OVER ENO RIVER ON US-70 BYPASS.	CONTI ENTERPRISES, INC	Howell, Bobby J	\$4,863,757.00	5/28/2019	12/28/2021	6/19/2019	12/28/2021	5	6.75
DG00393		RESURFACE FOLLOWING SR'S: SR 1101, SR 1118, SR 1119, SR 1124, SR 1125, SR 1127, SR 1128 SR 1130,	RILEY PAVING INC	Howell, Bobby J	\$1,084,520.40	4/2/2018	10/12/2018	6/18/2018	12/7/2018	100	99.97
DG00419		SR 1134. SR 1135. SR 1137. SR 1141. SR 1143. ETC. RESURFACE NC 86 AND 17 SECONDARY ROADS	CAROLINA SUNROCK LLC	Howell, Bobby J	\$3,764,001.64	5/14/2018	11/1/2019	5/14/2018	11/1/2019	72	99.87
DG00435		AST RETREATMENT ON 22 SECONDARY ROADS	WHITEHURST PAVING CO INC	Howell, Bobby J	\$846,340.66	4/1/2019	10/11/2019				
DG00444	R-5821B	INTERSECTION IMPORVEMENTS AT THE INTERSECTION OF NC 54 AND SR 1006 (ORANGE	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$1,039,900.00	7/16/2018	5/16/2019	8/13/2018	5/16/2019	100	99.94
DG00445		GROVE ROAD) INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS INTERSECTIONS	LITTLE MOUNTAIN BUILDERS OF CATAWBA COUNTY INC	Howell, Bobby J	\$319,319.80	6/25/2018	2/15/2020	8/6/2018	2/15/2020	100	92.94
DG00451	U-5854	SR 1008 (MT. CARMEL CHURCH ROAD) AND SR 1913 (BENNETT ROAD) ROUNDABOUT AND RELATED	CAROLINA SUNROCK LLC	Howell, Bobby J	\$1,833,468.84	8/15/2018	4/30/2020	2/13/2019	11/30/2020	22	57.09
DG00461		SAFETY IMPROVEMENTS REHAB. BRIDGE #031 ON SR 1010 (E. FRANKLIN ST.) OVER BOLIN CREEK & BOLIN CREEK TRAIL	M & J CONSTRUCTION CO OF PINELLAS COUNTY INC	Howell, Bobby J	\$2,456,272.12	11/12/2018	7/15/2019	3/15/2019	10/15/2019	100	33.77
DG00462		REHAB. BRIDGES 264, 288, 260, 543 IN GUILFORD COUNTY AND BRIDGE 031 IN ORANGE COUNTY	ELITE INDUSTRIAL PAINTING INC	Snell, PE, William H	\$967,383.15	8/1/2019	1/1/2020				
DG00485	U-5846	SR 1772 (GREENSBORO STREET) AT SR 1780 (ESTES DRIVE), CONSTRUCT ROUNDABOUT	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$3,375,611.30	5/28/2019	3/1/2022		4/26/2022	3	2.82
DG00487	W-5707L	IINSTALLATION OF 4" THERMOPLASTIC PAVEMENT MARKING LINES ON VARIOUS SECONDARY ROADS DIVISION WIDE	TRP CONSTRUCTION GROUP LLC	Snell, PE, William H	\$839,863.60	6/1/2019	9/28/2019	7/22/2019	9/28/2019	95	77.73

Technical Committee 11/20/2019 Item 14

Chatham County - DCHC MPO - Active Projects - Division 8November 2019									
Contract # or WBS # or TIP #	Route	Description	Let Date	Completion Date	Contractor	Project Admin.	Project Cost	Notes	
Chatham County - DCHC MPO - Upcoming Projects - Division 8November 2019									
Contract # or	Route	Description	Let Date	Completion	Contractor	Project Admin.	STIP Project	Notes	
WBS # or TIP # U-6192	US 15-501	Add Reduced Conflict Intersections - from US 64 Pitts. Byp to SR 1919 (Smith Level Road) Orange Co.	FY 2027	Date TBD	TBD	Greg Davis (910) 773-8022	<b>Cost</b> \$45,640,000	Right of Way FY 2025	
R-5825	NC 751 at SR 1731 (O'Kelly Chapel Road)	Upgrade and Realign Intersection	FY 2020 TBD	TBD	TBD	Greg Davis (910) 773-8022	\$759,000		