Contract Number: C20281 Route: SR-1838 County: Durkan: TP Number: EB-4707A Length: 086 miles Federal Aid Number: STPDA-0537(2) NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4800 Location Description SR-1839SR-222 PROM US-15501 IN ORANGE COUNTY TO SR-1113 IN DURHAM COUNTY: Contract Aroun: 34, 614, 460.00 Contract Aroun: 34, 614, 460.00 Division: 5 Country: Durham TP Number: C00394 Latest Payment Thu: 1097/2019 Latest Payment Thu: 1097/2019 Location Description: 62, 75 Country: Durham TP Number: C00371 Location Description: 62, 75 Countract Aroun: 5141, 949, 500.00 Work Began: 1022019 Latest Payment Thu: 1072019 Construction Progress: 63, 2% Contract Aroun: 5141, 949, 500.00 Nork Began: 1022019 Latest Payment That: 10712019 Construction Progress: 65, 2% Contract Number: C20367 Route: NC-55 Division: 5 Country: Durham TP Number: C30367 Route: NC-55 Division: 5 Country: Durham TP Number: C30367 Route: NC-55 Division: 5 Country: Durham TP Number: C30367 Revised Completion Date: 07/19/2016 Original Completion Date: 07/19/2016 Contract Number: C30367 Revised Completion Date: 07/19/2016 Original Completion Date: 07/19/2016 Contract Number: C30457 Revised Completion Date: 07/19/2016 Contract Number: C204167 Revised Completion Date: 07/19/2016 Contract Number: C304167 Nork Began: 10/05/2018 Contract Number: C304167 Nork Began: 10/05/2018 Contract Number: C304167 Revised Completion Date: 07/19/2016 Contract Number: C304167 Revised Completion Date: 07/19/2016 Contract Aroun: 43, 955, 108, 47 Nork Began: 10/05/2018 Contract Number: C304167 Revised Completion Date: 07/19/2016 Contract Number: C304167		
TIP Number: EB-4707A Lengti: 08 miles Federal Ald Number: STPDA-0537(2) NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680 Location Description SP, 1838/SR-229 CM US-15501 IN DRANGE COUNTY TO SR-1113 IN DURHAM Contract Amount: 54, 614, 460, 00 Work Began: 0228/2019 Latting Date: 04/16/2019 Original Completion Date: 02/15/2021 Revised Completion Date: Latest Payment Thra: 09/07/2019 Latest Payment Thra: 09/07/2019 Construction Progress: 0.67% Contract Number: C02334 Route: 1485, NC-147, NC-98 US-70 Division: 5 Country: Durham TP Number: L0071 Federal Ald Number: NCDOT Contact: Common D. Richards NCDT Contact No: (919)825-8200 Location Description: EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN Contract Number: 2023021 Revised Completion Date: 07/08/2020 Location Description: EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN Contract Amount: 314, 1949 500, 00 Work Began: 02/28/2015 Letting Date: 11/18/2014 Original Completion Date: 07/08/2020 Latest Payment Thra: 10/22/2019 Latest Payment Thra: 10/2019 Construction Progress: 63.61% Contract Number: C203867 Contract Number: C203867 Contract Number: C203867 Contract Number: C203867 Contract Number: C204167 NCDOT Contact: James M. Nordan, PE NCDOT Contact Nordan, PE NCDOT Contact Names: ARCHPY CONSTRUCTION CORPORATION Contract Number: C204167 NCDOT Contact: James M. Nordan, PE NCDOT Contact Nord	Contract Number: C202581	<b>Route:</b> SR-1838
Length: 0.86 miles         Federal Aid Number: STPDA-0537(2)           NCDOT Contact: James M. Nordan, PE         NCDOT Contact: NI: (19)220-4880           SR-1838/RR-2220 FROM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM         Contract OWNTY:           Contract Amount: 54 (14.460.00         Work Began: 05/28/2019         Latting Date: 04/16/2019           Original Completion Date: 02/28/2019         Revised Completion Date: 04/16/2019           Original Completion Date: 03/02/019         Construction Progress: 0.67%           Latest Payment Date: 09/30/2019         Construction Progress: 0.67%           Contract Number: U-0071         Leget: 4.000 miles         Federal Aid Number:           NCDOT Contact: Cameron D. Richards         NCDOT Contact No: (919)835.8:200         Location Description: FREEWAY) IN DURHAM.           Contract Amount: 54.51 END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN         Contract Namo: DAGADOS USA INC           Contract Namo: DAGADOS USA INC         Contract Namo: DAGADOS USA INC         Contract Namo: DAGADOS USA INC           Contract Name: DAGADOS USA INC         Contract Name: DAGADOS USA INC         Contract Name: DAGADOS USA INC           Contract Number: C020567         Route: NC-55         Division: 5           Counter Contact: James M. Nordan, PE         NCDOT Contact No: (919)220.4880           Location Description: NC-56 (LASTOM AVE) FROM NC-147 (BUCK DEAN REEWAY) TO NORTH OF US- <t< td=""><td></td><td>County: Durham</td></t<>		County: Durham
NCDOT Contact. Nordan, PE         NCDOT Contact No: (919)220-4680           Location Description: COUNTY:         Contract Amount: 54 614.460.00           Work Began: 02/15/2021         Revised Completion Date:           Unter Contract Amount: 54 614.460.00         Revised Completion Date:           Work Began: 02/15/2021         Revised Completion Date:           Latest Payment Thic: 09/00/2019         Construction Progress: 0.67%           Contract Number: C203394         Route:: 1885. NC-147, NC-98           US-70         Division: 5         County: Durham           TIP Number: U-0071         Longth:: 4.000 miles         Federal Aid Number:           NCDOT Contact: Cameron D. Richards         NCDOT Contact No: (919)835-8200           Contract Number: C20309         Revised Completion Date: 02/16/2014           Original Completion Date: 02/26/2015         Letting Date: 11/18/2014           Original Completion Date: 02/26/2015         Letting Date: 11/18/2014           Original Completion Date: 02/16/2019         Revised Completion Date: 02/10/202           Latest Payment Thic: 10/22/2019         Construction Progress: 85.2%		
Location Description: SR-1838/SR-2220 FROM US-16/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM Contract Amount: 5. 461 4460.00 Work Began: 05/28/2019 Letting Date: 04/16/2019 Original Completion Date: 02/28/2019 Construction Progress: 0.67% Latest Payment Thm: 0907/2019 Construction Progress: 0.67% Latest Payment Date: 09/30/2019 Construction Progress: 0.67% Location Description: FREEWAY) IN DURHAM. Contract ramount: S141, 549, 500.0 Work Began: 02/28/2015 Letting Date: 11/18/2014 Original Completion Date: 06/10/2020 Revised Completion Date: 07/09/2020 Latest Payment Date: 11/18/2014 Original Completion Date: 06/10/2020 Revised Completion Date: 07/09/2020 Latest Payment Date: 11/18/2014 Original Completion Date: 06/10/2020 Revised Completion Date: 07/09/2020 Latest Payment Date: 11/18/2014 Original Completion Date: 06/10/2020 Revised Completion Date: 07/09/2020 Latest Payment Date: 11/18/2014 Original Completion Date: 06/10/2020 Revised Completion Date: 07/19/2016 Original Completion Date: 06/2020 Revised Completion Date: 07/19/2016 Division: 5 Contract Number: C203667 Route: NC-65 Division: 5 Contract Or Name: XACHRY CONSTRUCTION CORPORATION Contract Amount: 39/56,916.81 Work Began: 1005/2016 Letting Date: 07/19/2016 Original Completion Date: 003/2020 Revised Completion Date: 07/19/2016 Original Completion Date: 003/2020 Revised Completion Date: 07/19/2016 Original Completion Date: 02/11/2021 Latest Payment Date: County: Durham TP Number: Length: 24.77 miles Federal Aid Number: STATE FUNDED NCDOT Contact: Name: ACHRY CONSTRUCTION CORPORATION Contract Number: C204167 Route: STATE FUNDED NCDOT Contact: Name: ACHRY CONSTRUCTION CORPORATION Contract Number: C204168 Route: Contract Number: C204168 Route: Latest Payment Date: C204168 Route: Division: 5 County: Durham TP Number: La		
Contractor Name: ST WOOTEN CORPORATION Contract Amount: \$4,614,480.00 Work Began:: 9528/2019 Latting Date: 04/16/2019 Original Completion Date: 2218/2021 Revised Completion Date: Latest Payment Thr:: 900/20219 Construction Progress: 0.67% Latest Payment Date: 90/30/2019 Construction Progress: 0.67% Contract Number: C203394 Revised Completion Date: US:70 Division: 5 County: Durham TP Number: U-0071 Federal Aid Number: NCDOT Contact: Cameron D. Richards NCDOT Contact No: (919)835-8200 Location Description: EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN Federal Aid Number: Contractor Name: DRAGADOS USA INC Contractor Name: DRAGADOS USA INC Contract Amount: S141,949,800.00 Work Began: 02/26/2015 Letting Date: 11/18/2014 Original Completion Date: 05/19/2020 Latest Payment Date: 11/18/2014 Original Completion Date: 05/19/2020 Latest Payment Thru: 10/22/2019 Construction Progress: 85.2% Contract Number: C203657 Route: NC-55 Division: 5 County: Durham TP Number: U-3308 Length: 1.134 miles Federal Aid Number: STP-55(20) NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680 Location Description: NC-55 (JASTON NC) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- Contractor Name: ZACHRY CONSTRUCTION CCMPCRATION Contract Amount: S3,756,916.81 Work Began: 1006/2016 Letting Date: 07/19/2016 Original Completion Date: 03/19/2016 USUS/NC-96 (UCUCWAY ST). Contractor Ame: ZACHRY CONSTRUCTION CCMPCRATION Contract Amount: S3,756,916.81 Work Began: 1006/2016 Letting Date: 07/19/2016 Original Completion Date: 02/11/2021 Latest Payment Date: County: Durham TP Number: Length: 24.77 miles Federal Aid Number: STATE FUNDED NCDOT Contact: Names M. Nordan, PE NCDOT Contact No: (919)220-4680 Location Description: 51 SECTIONS OF SECONDARY ROADS. Contract Number: C2041167 Route: STATE FUNDED NCDOT Contact: Names M. Nordan, PE NCDOT Contact No: (919)220-4680 Location Description: 51 SECTIONS OF SECONDARY ROADS. Contract Number: C204168 Route: Latest Payment Date: Construction Progress: 81,76% Latest Payment Date: C204168	NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680
Contractor Name: ST WOOTEN CORPORATION Contract Amount: \$4,614,480.00 Work Began:: 9528/2019 Latting Date: 04/16/2019 Original Completion Date: 2218/2021 Revised Completion Date: Latest Payment Thr:: 900/20219 Construction Progress: 0.67% Latest Payment Date: 90/30/2019 Construction Progress: 0.67% Contract Number: C203394 Revised Completion Date: US:70 Division: 5 County: Durham TP Number: U-0071 Federal Aid Number: NCDOT Contact: Cameron D. Richards NCDOT Contact No: (919)835-8200 Location Description: EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN Federal Aid Number: Contractor Name: DRAGADOS USA INC Contractor Name: DRAGADOS USA INC Contract Amount: S141,949,800.00 Work Began: 02/26/2015 Letting Date: 11/18/2014 Original Completion Date: 05/19/2020 Latest Payment Date: 11/18/2014 Original Completion Date: 05/19/2020 Latest Payment Thru: 10/22/2019 Construction Progress: 85.2% Contract Number: C203657 Route: NC-55 Division: 5 County: Durham TP Number: U-3308 Length: 1.134 miles Federal Aid Number: STP-55(20) NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680 Location Description: NC-55 (JASTON NC) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- Contractor Name: ZACHRY CONSTRUCTION CCMPCRATION Contract Amount: S3,756,916.81 Work Began: 1006/2016 Letting Date: 07/19/2016 Original Completion Date: 03/19/2016 USUS/NC-96 (UCUCWAY ST). Contractor Ame: ZACHRY CONSTRUCTION CCMPCRATION Contract Amount: S3,756,916.81 Work Began: 1006/2016 Letting Date: 07/19/2016 Original Completion Date: 02/11/2021 Latest Payment Date: County: Durham TP Number: Length: 24.77 miles Federal Aid Number: STATE FUNDED NCDOT Contact: Names M. Nordan, PE NCDOT Contact No: (919)220-4680 Location Description: 51 SECTIONS OF SECONDARY ROADS. Contract Number: C2041167 Route: STATE FUNDED NCDOT Contact: Names M. Nordan, PE NCDOT Contact No: (919)220-4680 Location Description: 51 SECTIONS OF SECONDARY ROADS. Contract Number: C204168 Route: Latest Payment Date: Construction Progress: 81,76% Latest Payment Date: C204168	Location Description: SR-1838/SR-2220 FRC	OM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM
Contract Amount: 54, 614, 460,00 Work Began: 022/15/2021 Latest Payment Date: 021/5/2021 Latest Payment Date: 03/03/2019 Construction Progress: 0.67% Contract Number: C203394 Contract August A009 miles Federal Ald Number: NCDOT Contact: Cameron D. Richards NCDOT Contract: Manne: DRAGADOS USA INC Contract Number: C2028015 Latest Payment That: 101/2019 Latest Payment Date: 05/10/2020 Revised Completion Date: 07/09/2020 Latest Payment Date: 05/10/2020 Revised Completion Date: 07/09/2020 Latest Payment Date: 05/10/2020 Revised Completion Date: 02/09/2020 Latest Payment Date: 02/0167 Contract Name: ZACHRY CONSTRUCTION NCORPORATION Contract Name: ZACHRY CONSTRUCTION CORPORATION Contract Name: ZACHRY CONSTRUCTION CORPORATION Contract Maune: 239,755,916,81 Work Began: 003/2020 Revised Completion Date: 02/11/2021 Latest Payment That: 11/16/2019 Latest Payment That: 11/16/2019 Revised Completion Date: 02/16/2018 Original Completion Date: 02/16/2018 NCDOT Contact:		
Work Began: 05/28/2019         Letting Date: 04/16/2019           Original Completion Date: 02/15/2021         Revised Completion Date:           Latest Payment Thru: 09/07/2019         Construction Progress: 0.67%           Contract Number: C203394         Route: 1-885, NC-147, NC-98           US-70         Division: 5         County: Durham           TIP Number: U-00711         Length: 4.009 miles         Federal Aid Number:           NCDOT Contact: Cameron D. Richards         NCDOT Contact the (919)835-8200           Location Description:         EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN           Contract Anount: 511, 494, 500, 00         Work Began: 02/26/2015           Ustatest Payment Date: 10/16/2019         Construction Progress: 85.2%           Contract Anount: 511, 494, 500, 00         Work Began: 02/26/2015           Latest Payment Thm: 10/22/2019         Construction Progress: 85.2%           Contract Number: C203967         Route: NC-55           Original Completion Date: 02/03/2020         Revised Completion Date: 02/04/2020           Latest Payment Thm: 10/22/2019         Construction Progress: 85.2%           Contract Number: C203967         Route: NC-55           Division: 5         County: Durham           TIP Number: 0.3000         NCDOT Contact No: (919)220-4680           Location Description: 145 ACHRY CONAVE FROM	Contractor Name: S T WOOTEN CORPO	RATION
Original Completion Date: 02/15/2021         Revised Completion Date:           Latest Payment Tha: 09/70/2019         Construction Progress: 0.67%           Contract Number: C203394         Route:-1685, NC-147, NC-98           Division: 5         County: Durham           TIP Number: U-0071         Eagent Add Number:           NCDOT Contact: Cameron D. Richards         NCDOT Contact No: (919)835-8200           Location Description:         EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN           Contract Name: DONAL DURHAM.         Contract No: (919)835-8200           Location Description:         FAEET END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN           Contract Name: DONAL DURHAM.         Contract No: (919)835-8200           Location Description:         EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN           Contract Name: C20260215         Letting Date: 11/18/2014           Original Completion Date: 05/10/2020         Revised Completion Date: 70709/2020           Latest Payment That: 11/02/2019         Construction Progress: 85.2%           Contract Number: C203607         Route: NC-55           Division: 5         County: Durham           TIP Number: U-3308         Length: 134 miles           Length: 134 miles         Federal Aid Number: STP-55(20)           NCDOT Contact: James M. Nordan, PE         NCDOT Contact No:	Contract Amount: \$4,614,460.00	
Latest Payment Thru: 09/07/2019 Latest Payment Date: 09/30/2019 Construction Progress: 0.67% Contract Number: C-003394 Route: I-885, NC-147, NC-98 US-70 Division: 5 County: Durham TIP Number: U-0071 Length: 4.009 miles Federal Aid Number: NCDOT Contact: Cameron D. Richards NCDOT Contact No: (919)835-8200 Location Description: EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN Contract Amount: 531, 1949, 500 00 Work Began: 02/26/2015 Latest Payment Thru: 10/22/2010 Latest Payment Thru: 10/22/2010 Latest Payment Thru: 10/22/2019 Latest Payment Thru: 10/22/2019 Latest Payment Thru: 10/22/2019 Latest Payment Thru: 10/22/2019 Location Description: C-55 Division: 5 Contract Number: U-3308 Federal Aid Number: STD-55(20) NCDOT Centact: James M. Nordan, PE NCDOT Centact: News W. Nordan, PE NCDOT Centact: James M. Nordan, PE NCDOT Centact: Names: CAROLINA SUNROCK LLC Centract Number: C204167 Revised Completion Date: 11/30/2019 Revised Completion Date: 11/30/2019 Latest Payment That: 1031/2019 Latest Payment Date: 1031/2019 Latest Payment Date: 1031/2019 Latest Payment Date: 1031/2019 L	Work Began: 05/28/2019	Letting Date: 04/16/2019
Latest Payment Date: 09/30/2019         Construction Progress: 0.67%           Contract Number: C203394         Route: 1-85K, NC-147, NC-98           Division: 5         County: Durham           TIP Number: U-0071         Length: 4.009 miles           Length: 4.009 miles         Faderal Ald Number:           NCDOT Contact: Cameron D. Richards         NCDOT Contact No: (919)835-8200           Location Description: EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN           Contract Amount: 5141,949,500.00         Work Began: C2282015           Latest Payment Thn: 10222019         Revised Completion Date: 07/09/2020           Latest Payment Thn: 10222010         Revised Completion Date: 07/09/2020           Latest Payment Date: 11/01/2019         Construction Progress: 85.2%           Contract Number: C20367         Route: NC-55           Division: 5         Country: Durham           TIP Number: U-3308         Federal Ald Number: STP-55(20)           NCDOT Contact: James M. Nordan, PE         NCDOT Contact No: (919)220-4680           Location Description: NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- 700 (BUSK)-68 (HOLLOWAY ST).           Contract Amount: 53,756,916.810         Latest Payment Thn: 11/15/2019           Latest Payment Thr: 11/15/2019         Latest Payment Thr: 11/15/2019           Contract Amount: 53,756,916.810         Letting Date: 0	Original Completion Date: 02/15/2021	Revised Completion Date:
Contract Number: C203394         Route: I-885, NC-147, NC-98 US-70           Division: 5         County: Durham           TIP Number: U-0071         Longth: 4.009 miles           Federal Aid Number:         NCDOT Contact No: (919)835-8200           Location Description:         EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN           Contract Anount: S11, 949, 500, 000         Work Began: 02/26/2015           Work Began: 02/26/2015         Letting Date: 11/18/2014           Original Completion Date: 05/10/2020         Revised Completion Date: 07/09/2020           Latest Payment Thru: 10/22/2019         Latest Payment Thru: 10/22/2019           Latest Payment Date: 11/01/2019         Construction Progress: 85.2%           Contract Number: C203667         Route: NC-55           Division: 5         County: Durham           TIP Number: U-3038         Length: 1.134 miles           Federal Aid Number: STP-55(20)         NCDOT Contact: Iames M. Nordan, PE           NCDOT Contact: James M. Nordan, PE         NCDOT Contact No: (919)220-4680           Location Description: 739/26,916.81         Letting Date: 07/19/2016           Contract Amount: 339.766,916.81         Letting Date: 07/19/2016           Original Completion Date: 039/02020         Revised Completion Date: 02/11/2021           Latest Payment Thru: 11/15/2019         Letting Date: 05/15/2018		
US-70 Division: 5 TP Number: U-0071 Length: 4.009 miles Federal Ald Number: NCDOT Contact: Cameron D. Richards NCDOT Contact No: (919)835-8200 Location Description: FAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM. Contract Anount: 5141.949.500.00 Work Began: 02/28/2015 Letting Date: 11/18/2014 Original Completion Date: 06/10/2020 Latest Payment Thre: 10/22/2019 Latest Payment Date: 11/01/2019 Contract Number: C203567 Route: NC-55 Division: 5 Contract Number: C203567 Route: NC-55 Division: 5 Contract Number: U-30308 Length: 1.134 miles Federal Ald Number: STP-55/20) NCDOT Contact James M. Nordan, PE NCDOT Contact No: (919)220-4680 NC-55 (ALSTN AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- Location Description: 70BUS/NC-08 (HOLLOWAY ST). Contract Amount: 539,756,916.81 Work Began: 10/05/2016 Construction Progress: 63.61% Contract Amount: 539,756,916.81 Work Began: 10/05/2016 Construction Progress: 63.61% Contract Number: C204167 Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 Division: 5 Contract Number: C204167 Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 Division: 5 Country: Durham TIP Number: Length: 24.77 miles Federal Ald Number: STATE FUNDED NCDOT Contact Amount: ASJ, 556, 916.81 Letting Date: 05/15/2018 Original Completion Date: 05/15/2018 Contract Number: C204167 Route: SR-1118, SR-1800 SR-1966, SR-1973, SR-2095 Division: 5 Country: Durham TIP Number: Length: 24.77 miles Federal Ald Number: STATE FUNDED NCDOT Contact Mage. AN Avdran, PE NCDOT Contact Mage. SR-1078, SR-2095 Division: 5 Contract Number: C204188 Route: Division: 5 Contract Number: C204188 Route: Division: 5 Contract Number: C204188 Route: Division: 5 Contract Number: C204188 Route: Division: 5 Contract Number: C204188 NCDOT Contact No: (919)835-8200 Location Description: 14 SECTIONS OF SECONDARY ROADS. Contract Number: C204188 NCDOT Contact No: (919)83	Latest Payment Date: 09/30/2019	Construction Progress: 0.67%
US-70 Division: 5 TP Number: U-0071 Length: 4.009 miles Federal Ald Number: NCDOT Contact: Cameron D. Richards NCDOT Contact No: (919)835-8200 Location Description: FAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM. Contract Anount: 5141.949.500.00 Work Began: 02/28/2015 Letting Date: 11/18/2014 Original Completion Date: 06/10/2020 Latest Payment Thre: 10/22/2019 Latest Payment Date: 11/01/2019 Contract Number: C203567 Route: NC-55 Division: 5 Contract Number: C203567 Route: NC-55 Division: 5 Contract Number: U-30308 Length: 1.134 miles Federal Ald Number: STP-55/20) NCDOT Contact James M. Nordan, PE NCDOT Contact No: (919)220-4680 NC-55 (ALSTN AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- Location Description: 70BUS/NC-08 (HOLLOWAY ST). Contract Amount: 539,756,916.81 Work Began: 10/05/2016 Construction Progress: 63.61% Contract Amount: 539,756,916.81 Work Began: 10/05/2016 Construction Progress: 63.61% Contract Number: C204167 Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 Division: 5 Contract Number: C204167 Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 Division: 5 Country: Durham TIP Number: Length: 24.77 miles Federal Ald Number: STATE FUNDED NCDOT Contact Amount: ASJ, 556, 916.81 Letting Date: 05/15/2018 Original Completion Date: 05/15/2018 Contract Number: C204167 Route: SR-1118, SR-1800 SR-1966, SR-1973, SR-2095 Division: 5 Country: Durham TIP Number: Length: 24.77 miles Federal Ald Number: STATE FUNDED NCDOT Contact Mage. AN Avdran, PE NCDOT Contact Mage. SR-1078, SR-2095 Division: 5 Contract Number: C204188 Route: Division: 5 Contract Number: C204188 Route: Division: 5 Contract Number: C204188 Route: Division: 5 Contract Number: C204188 Route: Division: 5 Contract Number: C204188 NCDOT Contact No: (919)835-8200 Location Description: 14 SECTIONS OF SECONDARY ROADS. Contract Number: C204188 NCDOT Contact No: (919)83	Contract Number: C203394	Route: 1-885 NC-147 NC-98
Division: 5       County: Durham         TIP Number: U-0071       Length: 4.009 miles       Federal Aid Number:         NCDOT Contact: Cameron D. Richards       NCDOT Contact No: (919)835-8200         Location Description: FREEWAY) IN DURHAM.       Contractor Name: DRAGADOS USA INC         Contract Amount: \$141,949,500.00       Work Began: 02/26/2015       Letting Date: 11/18/2014         Original Completion Date: 05/10/2020       Revised Completion Date: 07/09/2020         Latest Payment Thru: 10/22/019       Construction Progress: 85.2%         Contract Number: C203567       Route: NC-55         Division: 5       County: Durham         TIP Number: U-3308       Length: 1.134 miles         Length: 1.134 miles       Federal Aid Number: STP-55/(20)         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- 70BUS/NC-98 (HOLLOWAY ST).       Contract Namo: X20,756,916.81         Contract Namo: X39,756,916.81       Letting Date: 07/19/2016       Original Completion Date: 03/30/2020         Contract Number: C204167       Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095         Division: 5       Country: Durham         TP Number:       Le		
TIP Number: U-0071 Length: 4.009 miles Federal Aid Number: NCDOT Contact: Cameron D. Richards NCDOT Contact No: (919)836-8200 Location Description: EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN Contractor Name: DRAGADOS USA INC Contract Amount: S141,949,500.00 Work Begar: 02/26/2015 Letting Date: 11/18/2014 Original Completion Date: 05/10/2020 Revised Completion Date: 07/09/2020 Latest Payment Thu: 10/22/2019 Latest Payment Thu: 10/22/2019 Location Description: 5 County: Durham TIP Number: U-3308 Location Description: NC-55 (LASTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- Contractor Name: ZACHRY CONSTRUCTION CORPORATION Contract Amount: S39,756,916.81 Work Began: 10/05/2016 Letting Date: 07/19/2016 Original Completion Date: 03/30/2020 Revised Completion Date: 02/11/2021 Latest Payment Thu: 11/15/2019 Latest Payment Thu: 10/31/2019 Latest Payment Thu: 10/31/2019 Lates	Division: 5	
Length: 4.009 miles         Federal Aid Number: NCDOT Contact: Cameron D. Richards         NCDOT Contact No: (919)335-8200           Location Description:         EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM.           Contract Amount: \$141,949,500.00         Work Began: 02/26/2015         Letting Date: 11/18/2014           Original Completion Date: 06/10/2020         Revised Completion Date: 07/09/2020         Latest Payment Thm: 10/22/2019           Latest Payment Thm: 10/22/2019         Construction Progress: 85.2%         Contract Number: Co3567         Route: NC-55           Division: 5         County: Durham         TIP Number: U-3308         Length: 1.134 miles         Federal Aid Number: STP-55(20)           NCDOT Contact: James M. Nordan, FE         NCDOT Contact No: (919)220-4680         NCDOT Contact No: (919)220-4680           Location Description:         NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- 708U3/NC-56 (HOLLOWAY ST).         Contract Namo: S29,758,916.81           Work Began: 10/05/2016         Letting Date: 07/19/2016         SR:1906           Original Completion Date: 03/30/2020         Revised Completion Date: 02/11/2021           Latest Payment Thru: 11/15/2019         Construction Progress: 63.61%           Contract Number: C204167         Route: SR:1118, SR:1407, SR:1648           SR:1764, SR:1917, SR:1008         SR:1764, SR:1917, SR:1048           Division: 5 </td <td></td> <td></td>		
NCDOT Contact:         Convertion         Rest FEND CONVECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM.           Contractor Name:         DRAGADOS USA INC           Contractor Name:         DRAGADOS USA INC           Contract Amount:         Status           Original Completion Date:         05/10/2002           Revised Completion Date:         07/09/2020           Latest Payment Thru:         10/22/2019           Latest Payment Date:         11/10/2019           Contract Number:         C203567           Route:         NC-65           Division:         5           Contract Number:         C20306           Length:         1.134 miles           Federal Aid Number:         STP-56(20)           NCDOT Contact:         James M. Nordan, PE           NCDOT Contact:         Nordan, PE           NCDOT Contact:         S39.766, P16.81           Work Began:         10/05/2016           Latest Payment Date:         Construction Progress: 63.61%           Contract Number:         C204167           Route:         SR-1749, SR-1407, SR-1648           SR-1794, SR-1407         SR-1468, SR-1749, SR-1407           SR-1794, SR-1407         SR-1946, SR-1749, SR-1404           Contract Number:		Federal Aid Number:
EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN         Contractor Name: DRAGADOS USA INC         Contract Amount: \$141,949,500.00         Work Began: 02/26/2015         Latest Payment Date: 05/10/2020         Revised Completion Date: 05/10/2020         Latest Payment Date: 11/01/2019         Contract Number: C203567         Route: NC-55         Division: 5         Contract Number: C203567         Route: NC-55         Division: 5         Contract Number: C3036         Length: 1.134 miles         Federal Ald Number: STP-55(20)         NCDOT Contact: James M. Nordan, PE         NCDOT Contact: James M. Nordan, PE         NCDOT Contact: James M. Nordan, PE         NCDOT Contact: SAGE (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- 708US/NC-98 (HOLLOWAY ST).         Contractor Name: 30,305(2016         Contract Amount: \$33,756,916.81         Work Began: 10/05/2016         Contract Number: C204167         Revised Completion Date: 03/30/2020         Revised Completion Date: 03/30/2020         Revised Completion Date: 03/30/2020         Revised Completion Date: 03/30/2020         Route: SR-1118, SR-1407, SR-1648         SR-1996, SR-1973, SR-2036         SR-1996, SR-1973, SR-2036      <		NCDOT Contact No: (919)835-8200
Contractor Name: DRAGADOS USA INC Contract Amount: \$141,949,500.00 Work Began: 02/26/2015 Letting Date: 11/18/2014 Original Completion Date: 05/10/2020 Revised Completion Date: 07/09/2020 Latest Payment Thru: 10/22/2019 Construction Progress: 85.2% Contract Number: C203567 Route: NC-55 Division: 5 County: Durham TP Number: U-3308 Federal Aid Number: STP-55(20) NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680 NC55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- 70BUS/NC-98 (HOLLOWAY ST). Contractor Name: 2ACHRY CONSTRUCTION CORPORATION Contract Amount: 539,756,916.81 Work Began: 10/05/2016 Letting Date: 07/19/2016 Original Completion Date: 03/30/2020 Revised Completion Date: 02/11/2021 Latest Payment Date: 11/15/2019 Revised Completion Date: 03/30/2020 Revised Completion Date: 03/30/2020 Division: 5 County: Durham TIP Number: C204167 Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1411, SR-1906 SR-1966, SR-1973, SR-2095 Division: 5 County: Durham TIP Number: Length: 24, 77 miles Federal Aid Number: STATE FUNDED NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680 Location Description: 51 SECTIONS OF SECONDARY ROADS. Contract Name: CAROLINA SUNROCK LLC Contract Name: CAROLINA SUNROCK LLC Contract Name: CAROLINA SUNROCK LLC Contract Number: C204168 Route:- Division: 5 County: Durham TIP Number: Latest Payment Thre: 11/30/2019 Revised Completion Date: Latest Payment Thre: 11/30/2019 Revised Completion Date: Latest Payment Thre: 11/30/2019 Revised Completion Date: Latest Payment Thre: 10/31/2019 Revised Completion Date: Letting Date: 15.188 miles Federal Aid Number: STATE FUNDED NCDOT Contact: Cameron D. Richards NCDOT Contact No: (919)335		
Contract Name: DRAGADOS USA INC Contract Amount: \$141,949,500.00 Work Began: 02/26/2015 Letting Date: 11/18/2014 Original Completion Date: 05/10/2020 Revised Completion Date: 07/09/2020 Latest Payment Date: 11/01/2019 Construction Progress: 85.2% Contract Number: 02/2019 Latest Payment Date: 11/01/2019 Construction Progress: 85.2% Contract James M. Nordan, PE NCDOT Contact No: (919)220-4680 NCOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680 NC-055 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- Contractor Name: ZACHRY CONSTRUCTION CORPORATION Contract Name: ZACHRY CONSTRUCTION CORPORATION Contract Name: 10/05/2016 Letting Date: 07/19/2016 Original Completion Date: 03/30/2020 Revised Completion Date: 02/11/2021 Latest Payment Thru: 11/15/2019 Latest Payment Thru: 11/15/2019 Latest Payment Thru: 11/15/2019 Latest Payment Thru: 11/15/2019 Contract Number: C204167 Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 Division: 5 County: Durham TIP Number: Length: 24.77 miles Federal Aid Number: STATE FUNDED NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680 Location Description: 51 SECTIONS OF SECONDARY ROADS. Contract Name: CAROLINA SUNROCK LLC Contract Name: CAROLINA SUNROCK LLC Contract Name: CAROLINA SUNROCK LLC Contract Name: CAROLINA SUNROCK LLC Contract Number: C204168 Route:- Division: 5 County: Durham TIP Number: Length: 15.188 miles Federal Aid Number: STATE FUNDED NCDOT Contact: Gameron D. Richards NCDOT Contact No: (919)220-4680 Location Description: 51 SECTIONS OF SECONDARY ROADS. Contract Number: C204168 Route:- Division: 5 County: Durham TIP Number: Length: 15.188 miles Federal Aid Number: STATE FUNDED NCDOT Contact: Cameron D. Richards NCDOT Contact No: (919)835-5200 Location Description: 14 SECTIONS OF SECONDARY ROADS. Contract Name: CAROLINA SUNROCK LLC Contract Name: CAROLINA SUNROCK LLC Contract Name: CAROLINA SUNROCK LLC Contract Name: CAROLINA SUNROCK LLC Contract Name: X5,334,770.46 Work Began: 07/2/2018 Letting Date:	Location Description: FREEWAY) IN DURHA	M.
Contract Amount: \$141,949,500.00 Work Began: 02/26/2015 Letting Date: 11/18/2014 Original Completion Date: 05/10/2020 Revised Completion Date: 07/09/2020 Latest Payment Thru: 10/22/2019 Latest Payment Date: 11/10/2019 Construction Progress: 85.2% Contract Number: C203567 Route: NC-65 Division: 5 County: Durham TIP Number: U-3308 Length: 1.134 miles Federal Aid Number: STP-55(20) NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680 Location Description: NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- 70BUS/NC-98 (HOLLOWAY ST). Contractor Name: ZACHRY CONSTRUCTION CORPORATION Contract Amount: 339,756,916.81 Work Began: 10/05/2016 Letting Date: 02/11/2021 Latest Payment Thru: 11/15/2019 Latest Payment Thru: 11/15/2019 Latest Payment Thru: 11/15/2019 Division: 5 County: Durham TIP Number: C204167 Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1407, SR-1648 SR-1794, SR-1407, SR-1648 SR-1794, SR-1417, SR-1906 SR-1966, SR-137, SR-2095 Division: 5 County: Durham TIP Number: C204167 Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1417, SR-1906 SR-1966, SR-137, SR-2095 Division: 5 County: Durham TIP Number: STATE FUNDED NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (319)220-4680 Location Description: 51 SECTIONS OF SECONDARY ROADS. Contract Name: CAROLINA SUNROCK LLC Contract Name: CAROLINA SUNROCK LLC Contract Name: C204168 Route:- Division: 5 County: Durham TIP Number: Latest Payment Thate: Construction Progress: 81.76% Contract Number: C204188 Route:- Division: 5 County: Durham TIP Number: Latest Payment Thate: Construction Progress: 81.76% Contract Number: C204188 Route:- Division: 14 SECTIONS OF SECONDARY ROADS. Contract Number: S1.588 miles Federal Aid Number: STATE FUNDED NCDOT Contact: Cameron D. Richards NCDOT Contact No: (319)835-8200 NCDOT Contact: Cameron D. Richards NCDOT Contact No: (319)835-8200 NCDOT Contact: Cameron D. Richards NCDOT Contact No: (319)835-8200 NCDOT Contact: Cameron D. Richards NCDOT Contact No: (319)835-82	Contractor Name: DRAGADOS USA INC	
Work Began: 02/28/2015         Letting Date: 11/18/2014           Original Completion Date: 05/10/2020         Revised Completion Date: 07/09/2020           Latest Payment Thu: 10/22/2019         Construction Progress: 85.2%           Contract Number: C203567         Route: NC-55           Division: 5         County: Durham           TIP Number: U-3308         Federal Aid Number: STP-55(20)           NCDOT Contact: James M. Nordan, PE         NCDOT Contact No: (919)220-4880           Location Description: 708US/NC-39 (HOLLOWAY ST).         Contract Nore: 2/ACHRY CONSTRUCTION CORPORATION           Contract Amount: \$39,756,916.81         Work Began: 10/05/2016         Letting Date: 07/19/2016           Original Completion Date: 03/30/2020         Revised Completion Date: 02/11/2021         Latest Payment Thru: 11/15/2019           Latest Payment Date:         Construction Progress: 63.61%         SR-1794, SR-1811, SR-1407, SR-1648           SR-1796, SR-1977, SR-2095         Division: 5         Country: Durham           TIP Number:         Contract Number: STATE FUNDED         SR-1794, SR-1811, SR-1906           NCDOT Contact: James M. Nordan, PE         NCOD Contact No: (919)220-4680         Location Description: 51 SECTIONS OF SECONDARY ROADS.           Contract Number: CA20LINA SUNROCK LLC         Contract No: (919)220-4680         Location Description: 51 SECTIONS OF SECONDARY ROADS.           Contract Number:		
Original Completion Date: 05/10/2020       Revised Completion Date: 07/09/2020         Latest Payment Date: 11/01/2019       Construction Progress: 85.2%         Contract Number: C203567       Route: NC-55         Division: 5       County: Durham         TIP Number: U-3308       Federal Aid Number: STP-55(20)         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)/220-4680         Location Description: 70BUS/NC-98 (HOLLOWAY ST).       Contract Amount: \$39,756,916.81         Contract Number: C2041RY CONSTRUCTION CORPORATION       Contract Amount: \$39,756,916.81         Work Began: 10/05/2016       Letting Date: 07/19/2016         Original Completion Date: 03/30/2020       Revised Completion Date: 02/11/2021         Latest Payment Thru: 11/15/2019       Latest Payment Thru: 11/15/2019         Latest Payment Date:       Construction Progress: 63.61%         Contract Number: C204167       Route: SR-1118, SR-1407, SR-1648         SR-17966, SR-1973, SR-2095       Division: 5         Division: 5       Country: Durham         TIP Number:       Length: 24.77 miles         Length: 24.77 miles       Federal Aid Number: STATE FUNDED         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)/20-4680         Location Description: 51 SECTIONS OF SECONDARY ROADS.       Contract Name: CAROLINA SUNROCK LLC         C		Letting Date: 11/18/2014
Latest Payment Thru: 10/22/2019       Construction Progress: 85.2%         Contract Number: C203667       Route: NC-55         Division: 5       Country: Durham         TIP Number: U-3308       Federal Aid Number: STP-55(20)         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         NCCOT contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: 70BUS/NC-98 (HOLLOWAY ST).       Contractor Name: ZACHRY CONSTRUCTION CORPORATION         Contract Amount: 539,756,916.81       Work Began: 10/05/2016       Letting Date: 07/19/2016         Original Completion Date: 03/30/2020       Revised Completion Date: 02/11/2021         Latest Payment Thru: 11/15/2019       Latest Payment Date:       Construction Progress: 63.61%         Contract Number: C204167       Route: SR-1118, SR-1407, SR-1648       SR-1794, SR-1811, SR-1906         SR-1794, SR-1811, SR-1906       SR-1973, SR-2095       Division: 5       Country: Durham         TIP Number:       Construction Progress: 63.61%       SR-1974, SR-1841, SR-1906         Length: 24, 77 miles       Federal Aid Number: STATE FUNDED       NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: 51 SECTIONS OF SECONDARY ROADS.       Contract Amount: 54, 355, 108.47       Work Began: 06/15/2018         Work Began: 06/01/2018       Letting		•
Latest Payment Date: 11/01/2019       Construction Progress: 85.2%         Contract Number: C203567       Route: NC-55         Division: 5       Country: Durham         TIP Number: U-3308       Length: 1.134 miles         Federal Aid Number: STP-55(20)       NCDOT Contact: James M. Nordan, PE         NC-55 (LISTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- 70BUS/NC-98 (HOLLOWAY ST).       Contract Amount: S39.756, 916.81         Work Began: 10/05/2016       Letting Date: 07/19/2016         Original Completion Date: 03/30/2020       Revised Completion Date: 02/11/2021         Latest Payment Thru: 11/15/2019       Latest Payment Thru: 11/15/2019         Latest Payment Date:       Construction Progress: 63.61%         Contract Number: C204167       Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-18011, SR-1906         SR-1996, SR-1973, SR-2095       Division: 5         Division: 5       Country: Durham         TIP Number:       NCDOT Contact: James M. Nordan, PE         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: 51 SECTIONS OF SECONDARY ROADS.       Contractor Name: CAROLINA SUNROCK LLC         Contract Number:       Construction Progress: 81.76%         Contract Number:       Construction Progress: 81.76%         Contract Number:       Construction Progress: 81.76%		·····
Division: 5       County: Durham         TIP Number: U-3308       Length: 1.134 miles         Federal Aid Number: STP-55(20)       NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- 70BUS/NC-98 (HOLLOWAY ST).       Contractor Name: ZACHRY CONSTRUCTION CORPORATION         Contract Amount: \$39,756,916.81       Work Began: 10/05/2016       Letting Date: 07/19/2016         Original Completion Date: 03/30/2020       Revised Completion Date: 02/11/2021         Latest Payment Thru: 11/15/2019       Easter Payment Thru: 11/15/2019         Latest Payment Date:       Construction Progress: 63.61%         Contract Number: C204167       Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095         Division: 5       County: Durham         TIP Number:       Length: 24.77 miles         Length: 24.77 miles       Federal Aid Number: STATE FUNDED         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: 51 SECTIONS OF SECONDARY ROADS.       Contract Name: CAROLINA SUNROCK LLC         Contract Number: C204168       Route: -         Mork Began: 08/01/2018       Letting Date: 05/15/2018         Original Completion Date: 11/30/2019       Revised Completion Date:         Latest Payment Date:		Construction Progress: 85.2%
Division: 5       County: Durham         TIP Number: U-3308       Length: 1.134 miles         Federal Aid Number: STP-55(20)       NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- 70BUS/NC-98 (HOLLOWAY ST).       Contractor Name: ZACHRY CONSTRUCTION CORPORATION         Contract Amount: \$39,756,916.81       Work Began: 10/05/2016       Letting Date: 07/19/2016         Original Completion Date: 03/30/2020       Revised Completion Date: 02/11/2021         Latest Payment Thru: 11/15/2019       Easter Payment Thru: 11/15/2019         Latest Payment Date:       Construction Progress: 63.61%         Contract Number: C204167       Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095         Division: 5       County: Durham         TIP Number:       Length: 24.77 miles         Length: 24.77 miles       Federal Aid Number: STATE FUNDED         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: 51 SECTIONS OF SECONDARY ROADS.       Contract Name: CAROLINA SUNROCK LLC         Contract Number: C204168       Route: -         Mork Began: 08/01/2018       Letting Date: 05/15/2018         Original Completion Date: 11/30/2019       Revised Completion Date:         Latest Payment Date:		-
TIP Number: U-3308       Federal Aid Number: STP-55(20)         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- 70BUS/NC-98 (HOLLOWAY ST).       Contractor Name: ZACHRY CONSTRUCTION CORPORATION         Contractor Name: ZACHRY CONSTRUCTION CORPORATION       Contract Amount: \$39,756,916.81       Work Began: 10/05/2016         Original Completion Date: 03/30/2020       Revised Completion Date: 02/11/2021         Latest Payment Thru: 11/15/2019       Construction Progress: 63.61%         Contract Number: C204167       Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095         Division: 5       Country: Durham         TIP Number:       Length: 24.77 miles         Length: 24.77 miles       Federal Aid Number: STATE FUNDED         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: 51 SECTIONS OF SECONDARY ROADS.       Contractor Name: CAROLINA SUNROCK LLC         Contract Amount: \$4,355,108.47       Work Began: 08/01/2018         Work Began: 08/01/2018       Letting Date: 05/15/2018         Original Completion Date: 11/30/2019       Revised Completion Date:         Latest Payment Thru: 10/31/2019       Construction Progress: 81.76%         Latest Payment Thru: 10/31/2019       Revised Completion Date:		
Length:       1.134 miles       Federal Aid Number: STP-55(20)         NCDOT Contact:       James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description:       NC-56 (SLSTOA NVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- 70BUSINC-98 (HOLLOWAY ST).         Contract Amount:       S39,756,916.81         Work Began:       10/05/2016       Letting Date: 07/19/2016         Original Completion Date:       03/30/2020       Revised Completion Date: 02/11/2021         Latest Payment Thru:       11/15/2019       Latest Payment Date:       Construction Progress: 63.61%         Contract Number:       Construction Progress:       63.61%         Contract Number:       Contract:       SR-1178, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1996, SR-1973, SR-2095         Division:       5       County: Durham         TIP Number:       Eength:       Contract No: (919)220-4680         Location Description:       51 SECTIONS OF SECONDARY ROADS.         Contract Amount:       S4,355,108.47         Work Began:       08/01/2018         Latest Payment Thru:       11/30/2019         Latest Payment Thru:       10/31/2019         Latest Payment Thru:       10/31/2019         Latest Payment Thru:       10/30/2019         Revised Completion Date:       11/30/2019<		County: Durnam
NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description       NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- 70BUS/NC-98 (HOLLOWAY ST).         Contract Amount: 339,756,916.81       Work Began: 10/05/2016         Work Began: 10/05/2016       Letting Date: 07/19/2016         Original Completion Date: 03/30/2020       Revised Completion Date: 02/11/2021         Latest Payment Thru: 11/15/2019       Latest Payment Date:         Contract Number: C204167       Route: SR-1118, SR-1407, SR-1648         SR-1794, SR-1811, SR-1906       SR-1966, SR-1973, SR-2095         Division: 5       County: Durham         TIP Number:       Length: 24.77 miles         Length: 24.77 miles       Federal Aid Number: STATE FUNDED         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: 51 SECTIONS OF SECONDARY ROADS.       Contract No: (919)220-4680         Location Description: 51 SECTIONS OF SECONDARY ROADS.       Contract Nume: S4,355,108.47         Work Began: 08/01/2018       Letting Date: 05/15/2018         Original Completion Date:       1/30/2019         Latest Payment Date:       Construction Progress: 81.76%         Contract Number:       C204168       Route: -         Division: 5       Country: Durham         TIP Numb		
Location Description:       NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- 70BUS/NC-98 (HOLLOWAY ST).         Contractor Name: ZACHRY CONSTRUCTION CORPORATION         Contract Amount: \$39,756,916.81         Work Began: 10/05/2016       Letting Date: 07/19/2016         Original Completion Date: 03/30/2020       Revised Completion Date: 02/11/2021         Latest Payment Thru: 11/15/2019       Construction Progress: 63.61%         Contract Number: C204167       Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095         Division: 5       Country: Durham         TIP Number:       Length: 24.77 miles         Length: 24.77 miles       Federal Aid Number: STATE FUNDED         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: 51 SECTIONS OF SECONDARY ROADS.       Contract No: (919)220-4680         Location Description: 51 SECTIONS OF SECONDARY ROADS.       Contract No: (919)220-4680         Location Description: 51 SECTIONS OF SECONDARY ROADS.       Contract Number: S5, 108.47         Work Began: 08/01/2018       Letting Date: 05/15/2018         Original Completion Date:       11/30/2019         Latest Payment Date:       Construction Progress: 81.76%         Contract Number: C204168       Route: -         Division: 5       Country: Durham         TI		
Contractor Name: ZACHRY CONSTRUCTION CORPORATION Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Letting Date: 07/19/2016 Original Completion Date: 03/30/2020 Revised Completion Date: 02/11/2021 Latest Payment Thru: 11/15/2019 Latest Payment Thru: 11/15/2019 Latest Payment Date: C204167 Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 Division: 5 County: Durham TIP Number: Length: 24.77 miles Federal Aid Number: STATE FUNDED NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680 Location Description: 51 SECTIONS OF SECONDARY ROADS. Contract Amount: \$4,355,108.47 Work Began: 08/01/2019 Revised Completion Date: Latest Payment Thru: 10/31/2019 Latest Payment Date: C204168 Route:- Division: 5 County: Durham TIP Number: Latest Payment Thru: 10/31/2019 Revised Completion Date: Latest Payment Thru: 10/31/2019 Revised Completion Date: Latest Payment Date: C204168 Route:- Division: 5 County: Durham TIP Number: Length: 15.188 miles Federal Aid Number: STATE FUNDED NCDOT Contact: Cameron D. Richards NCDOT Contact No: (919)835-8200 Location Description: 14 SECTIONS OF SECONDARY ROADS. Contract Name: CAROLINA SUNROCK LLC Contract Name: CAROLINA SUNROCK LLC Contract Name: CAROLINA SUNROCK LLC Contract Name: C204168 Route:- Division: 5 County: Durham TIP Number: Length: 15.188 miles Federal Aid Number: STATE FUNDED NCDOT Contact: Cameron D. Richards NCDOT Contact No: (919)835-8200 Location Description: 14 SECTIONS OF SECONDARY ROADS. Contract Name: CAROLINA SUNROCK LLC Contract Name: CAROLINA SUNROCK LLC	NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680
Contractor Name: ZACHRY CONSTRUCTION CORPORATION Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Letting Date: 07/19/2016 Original Completion Date: 03/30/2020 Revised Completion Date: 02/11/2021 Latest Payment Thru: 11/15/2019 Latest Payment Thru: 11/15/2019 Latest Payment Date: C204167 Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 Division: 5 County: Durham TIP Number: Length: 24.77 miles Federal Aid Number: STATE FUNDED NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680 Location Description: 51 SECTIONS OF SECONDARY ROADS. Contract Amount: \$4,355,108.47 Work Began: 08/01/2019 Revised Completion Date: Latest Payment Thru: 10/31/2019 Latest Payment Date: C204168 Route:- Division: 5 County: Durham TIP Number: Latest Payment Thru: 10/31/2019 Revised Completion Date: Latest Payment Thru: 10/31/2019 Revised Completion Date: Latest Payment Date: C204168 Route:- Division: 5 County: Durham TIP Number: Length: 15.188 miles Federal Aid Number: STATE FUNDED NCDOT Contact: Cameron D. Richards NCDOT Contact No: (919)835-8200 Location Description: 14 SECTIONS OF SECONDARY ROADS. Contract Name: CAROLINA SUNROCK LLC Contract Name: CAROLINA SUNROCK LLC Contract Name: CAROLINA SUNROCK LLC Contract Name: C204168 Route:- Division: 5 County: Durham TIP Number: Length: 15.188 miles Federal Aid Number: STATE FUNDED NCDOT Contact: Cameron D. Richards NCDOT Contact No: (919)835-8200 Location Description: 14 SECTIONS OF SECONDARY ROADS. Contract Name: CAROLINA SUNROCK LLC Contract Name: CAROLINA SUNROCK LLC	Location Description: NC-55 (ALSTON AVE)	FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US-
Contract Amount: \$39,756,916.81       Work Began: 10/05/2016       Letting Date: 07/19/2016         Original Completion Date: 03/30/2020       Revised Completion Date: 02/11/2021         Latest Payment Thru: 11/15/2019       Construction Progress: 63.61%         Contract Number: C204167       Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1996, SR-1973, SR-2095         Division: 5       County: Durham         TIP Number:       Length: 24.77 miles         Length: 24.77 miles       Federal Aid Number: STATE FUNDED         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: 51 SECTIONS OF SECONDARY ROADS.       Contract Amount: \$4,355,108.47         Work Began: 08/01/2018       Letting Date: 05/15/2018         Original Completion Date: 11/30/2019       Revised Completion Date:         Latest Payment Date:       Construction Progress: 81.76%         Contract Number: C204168       Route: -         Division: 5       County: Durham         TIP Number:       Length: 15.188 miles       Federal Aid Number: STATE FUNDED         NCDOT Contact: Cameron D. Richards       NCDOT Contact: Cameron D. Richards       NCDOT Contact No: (919)835-8200         Location Description: 14 SECTIONS OF SECONDARY ROADS.       Contract Name: CAROLINA SUNROCK LLC       Contract No: (919)835-8200         Location Description: 14 S		MAT 61).
Work Began: 10/05/2016Letting Date: 07/19/2016Original Completion Date: 03/30/2020Revised Completion Date: 02/11/2021Latest Payment Thru: 11/15/2019Construction Progress: 63.61%Contract Number: C204167Route: SR-1118, SR-1407, SR-1648SR-1794, SR-1811, SR-1906SR-1794, SR-1811, SR-1906SR-1796, SR-1973, SR-2095SR-1996, SR-1973, SR-2095Division: 5County: DurhamTIP Number:Endgh: 24.77 milesLength: 24.77 milesFederal Aid Number: STATE FUNDEDNCDOT Contact: James M. Nordan, PENCDOT Contact No: (919)220-4680Location Description: 51 SECTIONS OF SECONDARY ROADS.Contract Name: CAROLINA SUNROCK LLCContract Amount: \$4,355,108.47Work Began: 08/01/2018Letting Date: 05/15/2018Original Completion Date: 11/30/2019Revised Completion Date:Latest Payment Thru: 10/31/2019Latest Payment Date:Contract Number: C204168Route: -Division: 5Contract Number: C204168Route: -Divisio: 5Contract No: (919)835-8200Location Descrip		
Original Completion Date: 03/30/2020       Revised Completion Date: 02/11/2021         Latest Payment Thru: 11/15/2019       Construction Progress: 63.61%         Contract Number: C204167       Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095         Division: 5       County: Durham         TIP Number:       Length: 24.77 miles         Length: 24.77 miles       Federal Aid Number: STATE FUNDED         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: 51 SECTIONS OF SECONDARY ROADS.       Contract Amount: \$4,355,108.47         Work Began: 08/01/2018       Letting Date: 05/15/2018         Original Completion Date:       11/30/2019         Latest Payment Thru: 10/31/2019       Revised Completion Date:         Latest Payment Date:       Construction Progress: 81.76%         Contract Number: C204168       Route: -         Division: 5       County: Durham         TIP Number:       Length: 15.188 miles       Federal Aid Number: STATE FUNDED         NCDOT Contact: Counter: C204168       Route: -         Division: 5       County: Durham         TIP Number:       Length: 15.188 miles       Federal Aid Number: STATE FUNDED         NCDOT Contact: Cameron D. Richards       NCDOT Contact No: (919)835-8200         Location Description: 14	<b>I</b>	
Latest Payment Thru: 11/15/2019         Latest Payment Date:       Construction Progress: 63.61%         Contract Number: C204167       Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095         Division: 5       County: Durham         TIP Number:       Length: 24.77 miles         Length: 24.77 miles       Federal Aid Number: STATE FUNDED         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: 51 SECTIONS OF SECONDARY ROADS.       Contractor Name: CAROLINA SUNROCK LLC         Contract Amount: \$4,355,108.47       Work Began: 08/01/2018         Work Began: 08/01/2019       Revised Completion Date:         Latest Payment Thru: 10/31/2019       Construction Progress: 81.76%         Contract Number: C204168       Route: -         Division: 5       County: Durham         TIP Number:       Construction Progress: 81.76%         Contract Number: C204168       Route: -         Division: 5       County: Durham         TIP Number:       Length: 15.188 miles       Federal Aid Number: STATE FUNDED         NCDOT Contact: Cameron D. Richards       NCDOT Contact No: (919)835-8200       Location Description: 14 SECTIONS OF SECONDARY ROADS.         Contract Name: CAROLINA SUNROCK LLC       Contract Amount: \$5,334,770.46       Work Began: 07/02/2018       Lett		•
Latest Payment Date:       Construction Progress: 63.61%         Contract Number: C204167       Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095         Division: 5       County: Durham         TIP Number:       County: Durham         Length: 24.77 miles       Federal Aid Number: STATE FUNDED         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: 51 SECTIONS OF SECONDARY ROADS.       Contractor Name: CAROLINA SUNROCK LLC         Contract Amount: \$4,355,108.47       Work Began: 08/01/2018         Work Began: 08/01/2019       Revised Completion Date:         Latest Payment Thru: 10/31/2019       Latest Payment Thru: 10/31/2019         Latest Payment Date:       Construction Progress: 81.76%         Contract Number: C204168       Route: -         Division: 5       County: Durham         TIP Number:       Length: 15.188 miles       Federal Aid Number: STATE FUNDED         NCDOT Contact: Cameron D. Richards       NCDOT Contact No: (919)835-8200       Location Description: 14 SECTIONS OF SECONDARY ROADS.         Contract Name: CAROLINA SUNROCK LLC       Contract Amount: \$5,334,770.46       Work Began: 07/02/2018       Letting Date: 05/15/2018		Revised Completion Date. 02/11/2021
Contract Number: C204167       Route: SR-1118, SR-1407, SR-1648 SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095         Division: 5       County: Durham         TIP Number:       Length: 24.77 miles         Length: 24.77 miles       Federal Aid Number: STATE FUNDED         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: 51 SECTIONS OF SECONDARY ROADS.       Contractor Name: CAROLINA SUNROCK LLC         Contract Amount: \$4,355,108.47       Letting Date: 05/15/2018         Work Began: 08/01/2018       Letting Date: 05/15/2018         Original Completion Date:       11/30/2019         Latest Payment Thru: 10/31/2019       Revised Completion Date:         Latest Payment Date:       Construction Progress: 81.76%         Contract Number:       County: Durham         TIP Number:       Length: 15.188 miles         Length: 15.188 miles       Federal Aid Number: STATE FUNDED         NCDOT Contact: Cameron D. Richards       NCDOT Contact No: (919)835-8200         Location Description: 14 SECTIONS OF SECONDARY ROADS.       Contract Name: CAROLINA SUNROCK LLC         Contract Amount: \$5,334,770.46       Work Began: 07/02/2018		Construction Brogross: 63 61%
SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095 Division: 5 County: Durham TIP Number: Length: 24.77 miles Federal Aid Number: STATE FUNDED NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680 Location Description: 51 SECTIONS OF SECONDARY ROADS. Contractor Name: CAROLINA SUNROCK LLC Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Letting Date: 05/15/2018 Original Completion Date: 11/30/2019 Revised Completion Date: Latest Payment Thru: 10/31/2019 Latest Payment Date: Construction Progress: 81.76% Contract Number: C204168 Route:- Division: 5 County: Durham TIP Number: Length: 15.188 miles Federal Aid Number: STATE FUNDED NCDOT Contact: Cameron D. Richards NCDOT Contact No: (919)835-8200 Location Description: 14 SECTIONS OF SECONDARY ROADS. Contract Name: CAROLINA SUNROCK LLC Contract Amount: \$5,334,770.46 Work Began: 07/02/2018 Letting Date: 05/15/2018		
SR-1966, SR-1973, SR-2095 Division: 5 County: Durham TIP Number: Length: 24.77 miles Federal Aid Number: STATE FUNDED NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680 Location Description: 51 SECTIONS OF SECONDARY ROADS. Contractor Name: CAROLINA SUNROCK LLC Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Letting Date: 05/15/2018 Original Completion Date: 11/30/2019 Revised Completion Date: Latest Payment Thru: 10/31/2019 Latest Payment Date: Contract Number: C204168 Route: - Division: 5 County: Durham TIP Number: Length: 15.188 miles Federal Aid Number: STATE FUNDED NCDOT Contact: Cameron D. Richards NCDOT Contact No: (919)835-8200 Location Description: 14 SECTIONS OF SECONDARY ROADS. Contractor Name: CAROLINA SUNROCK LLC Contract Amount: \$5,334,770.46 Work Began: 07/02/2018 Letting Date: 05/15/2018	Contract Number: C204167	
Division: 5       County: Durham         TIP Number:       Length: 24.77 miles       Federal Aid Number: STATE FUNDED         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: 51 SECTIONS OF SECONDARY ROADS.       Contractor Name: CAROLINA SUNROCK LLC         Contract Amount: \$4,355,108.47       Work Began: 08/01/2018       Letting Date: 05/15/2018         Original Completion Date: 11/30/2019       Revised Completion Date:       Latest Payment Thru: 10/31/2019         Latest Payment Date:       Construction Progress: 81.76%         Contract Number: C204168       Route: -         Division: 5       County: Durham         TIP Number:       Length: 15.188 miles       Federal Aid Number: STATE FUNDED         NCDOT Contact: Cameron D. Richards       NCDOT Contact No: (919)835-8200         Location Description: 14 SECTIONS OF SECONDARY ROADS.       Contract No: (919)835-8200         Location Description: 14 SECTIONS OF SECONDARY ROADS.       Contract No: (919)835-8200         Location Description: 14 SECTIONS OF SECONDARY ROADS.       Contract No: (919)835-8200         Location Description: 14 SECTIONS OF SECONDARY ROADS.       Contract No: (919)835-8200         Location Description: 14 SECTIONS OF SECONDARY ROADS.       Contract No: (919)835-8200         Location Description: 14 SECTIONS OF SECONDARY ROADS.       Contract Amount: \$5,334,770.		
TIP Number:       Federal Aid Number: STATE FUNDED         NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: 51 SECTIONS OF SECONDARY ROADS.       Contractor Name: CAROLINA SUNROCK LLC         Contract Amount: \$4,355,108.47       Work Began: 08/01/2018         Work Began: 08/01/2018       Letting Date: 05/15/2018         Original Completion Date: 11/30/2019       Revised Completion Date:         Latest Payment Thru: 10/31/2019       Construction Progress: 81.76%         Contract Number: C204168       Route: -         Division: 5       County: Durham         TIP Number:       Length: 15.188 miles       Federal Aid Number: STATE FUNDED         NCDOT Contact: Cameron D. Richards       NCDOT Contact No: (919)835-8200       Location Description: 14 SECTIONS OF SECONDARY ROADS.         Contractor Name: CAROLINA SUNROCK LLC       Contract Number: STATE FUNDED       NCDOT Contact: No: (919)835-8200         Location Description: 14 SECTIONS OF SECONDARY ROADS.       Contract No: (919)835-8200       Location Description: 14 SECTIONS OF SECONDARY ROADS.         Contract Name: CAROLINA SUNROCK LLC       Contract No: (919)835-8200       Location Description: 14 SECTIONS OF SECONDARY ROADS.         Contractor Name: CAROLINA SUNROCK LLC       Contract No: (919)835-8200       Location Description: 14 SECTIONS OF SECONDARY ROADS.         Contract Amount: \$5,334,770.46		
Length: 24.77 milesFederal Aid Number: STATE FUNDEDNCDOT Contact: James M. Nordan, PENCDOT Contact No: (919)220-4680Location Description: 51 SECTIONS OF SECONDARY ROADS. Contractor Name: CAROLINA SUNROCK LLC Contract Amount: \$4,355,108.47Contract Amount: \$4,355,108.47Work Began: 08/01/2018Letting Date: 05/15/2018Original Completion Date: 11/30/2019Revised Completion Date:Latest Payment Thru: 10/31/2019Construction Progress: 81.76%Contract Number: C204168Route: -Division: 5County: DurhamTIP Number:Length: 15.188 milesLength: 15.188 milesFederal Aid Number: STATE FUNDEDNCDOT Contact: Cameron D. RichardsNCDOT Contact No: (919)835-8200Location Description: 14 SECTIONS OF SECONDARY ROADS. Contract Name: CAROLINA SUNROCK LLC Contract Amount: \$5,334,770.46 Work Began: 07/02/2018Letting Date: 05/15/2018		County: Durham
NCDOT Contact: James M. Nordan, PE       NCDOT Contact No: (919)220-4680         Location Description: 51 SECTIONS OF SECONDARY ROADS.       Contractor Name: CAROLINA SUNROCK LLC         Contract Amount: \$4,355,108.47       Work Began: 08/01/2018         Work Began: 08/01/2018       Letting Date: 05/15/2018         Original Completion Date: 11/30/2019       Revised Completion Date:         Latest Payment Thru: 10/31/2019       Construction Progress: 81.76%         Contract Number: C204168       Route: -         Division: 5       County: Durham         TIP Number:       Length: 15.188 miles       Federal Aid Number: STATE FUNDED         NCDOT Contact: Cameron D. Richards       NCDOT Contact No: (919)835-8200         Location Description: 14 SECTIONS OF SECONDARY ROADS.       Contract No: (919)835-8200         Location Description: 14 SECTIONS OF SECONDARY ROADS.       Contract No: (919)835-8200         Location Description: 14 SECTIONS OF SECONDARY ROADS.       Contract No: (919)835-8200         Location Description: 14 SECTIONS OF SECONDARY ROADS.       Contract Amount: \$5,334,770.46         Work Began: 07/02/2018       Letting Date: 05/15/2018		
Location Description: 51 SECTIONS OF SECONDARY ROADS. Contractor Name: CAROLINA SUNROCK LLC Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Letting Date: 05/15/2018 Original Completion Date: 11/30/2019 Revised Completion Date: Latest Payment Thru: 10/31/2019 Latest Payment Date: Construction Progress: 81.76% Contract Number: C204168 Route: - Division: 5 County: Durham TIP Number: Length: 15.188 miles Federal Aid Number: STATE FUNDED NCDOT Contact: Cameron D. Richards NCDOT Contact No: (919)835-8200 Location Description: 14 SECTIONS OF SECONDARY ROADS. Contract Name: CAROLINA SUNROCK LLC Contract Amount: \$5,334,770.46 Work Began: 07/02/2018 Letting Date: 05/15/2018		
Contractor Name: CAROLINA SUNROCK LLC         Contract Amount: \$4,355,108.47         Work Began: 08/01/2018         Letting Date: 05/15/2018         Original Completion Date: 11/30/2019         Latest Payment Thru: 10/31/2019         Latest Payment Date:         Contract Number: C204168         Route: -         Division: 5         Country: Durham         TIP Number:         Length: 15.188 miles         Federal Aid Number: STATE FUNDED         NCDOT Contact: Cameron D. Richards         NCDOT Contact No: (919)835-8200         Location Description: 14 SECTIONS OF SECONDARY ROADS.         Contract Amount: \$5,334,770.46         Work Began: 07/02/2018		
Contract Amount: \$4,355,108.47         Work Began: 08/01/2018       Letting Date: 05/15/2018         Original Completion Date: 11/30/2019       Revised Completion Date:         Latest Payment Thru: 10/31/2019       Construction Progress: 81.76%         Contract Number: C204168       Route: -         Division: 5       County: Durham         TIP Number:       Length: 15.188 miles       Federal Aid Number: STATE FUNDED         NCDOT Contact: Cameron D. Richards       NCDOT Contact No: (919)835-8200         Location Description: 14 SECTIONS OF SECONDARY ROADS.       Contract Amount: \$5,334,770.46         Work Began: 07/02/2018       Letting Date: 05/15/2018	· ·	
Work Began: 08/01/2018       Letting Date: 05/15/2018         Original Completion Date: 11/30/2019       Revised Completion Date:         Latest Payment Thru: 10/31/2019       Eatest Payment Date:         Latest Payment Date:       Construction Progress: 81.76%         Contract Number: C204168       Route: -         Division: 5       County: Durham         TIP Number:       Length: 15.188 miles         Federal Aid Number: STATE FUNDED       NCDOT Contact: Cameron D. Richards         NCDOT Contact: Cameron D. Richards       NCDOT Contact No: (919)835-8200         Location Description: 14 SECTIONS OF SECONDARY ROADS.       Contract Name: CAROLINA SUNROCK LLC         Contract Amount: \$5,334,770.46       Work Began: 07/02/2018		
Original Completion Date: 11/30/2019       Revised Completion Date:         Latest Payment Thru: 10/31/2019       Construction Progress: 81.76%         Latest Payment Date:       Construction Progress: 81.76%         Contract Number: C204168       Route: -         Division: 5       County: Durham         TIP Number:       Length: 15.188 miles       Federal Aid Number: STATE FUNDED         NCDOT Contact: Cameron D. Richards       NCDOT Contact No: (919)835-8200         Location Description: 14 SECTIONS OF SECONDARY ROADS.       Contract Name: CAROLINA SUNROCK LLC         Contract Amount: \$5,334,770.46       Work Began: 07/02/2018		LLC
Latest Payment Thru: 10/31/2019         Latest Payment Date:       Construction Progress: 81.76%         Contract Number: C204168       Route: -         Division: 5       County: Durham         TIP Number:       Length: 15.188 miles       Federal Aid Number: STATE FUNDED         NCDOT Contact: Cameron D. Richards       NCDOT Contact No: (919)835-8200       Location Description: 14 SECTIONS OF SECONDARY ROADS.         Contractor Name: CAROLINA SUNROCK LLC       Contract Amount: \$5,334,770.46       Letting Date: 05/15/2018	Contract Amount: \$4,355,108.47	
Latest Payment Date:       Construction Progress: 81.76%         Contract Number:       C204168         Division: 5       County: Durham         TIP Number:       Length: 15.188 miles         Federal Aid Number: STATE FUNDED         NCDOT Contact: Cameron D. Richards       NCDOT Contact No: (919)835-8200         Location Description: 14 SECTIONS OF SECONDARY ROADS.         Contract Amount: \$5,334,770.46         Work Began: 07/02/2018	Contract Amount: \$4,355,108.47 Work Began: 08/01/2018	Letting Date: 05/15/2018
Contract Number: C204168       Route: -         Division: 5       County: Durham         TIP Number:       Length: 15.188 miles         Length: 15.188 miles       Federal Aid Number: STATE FUNDED         NCDOT Contact: Cameron D. Richards       NCDOT Contact No: (919)835-8200         Location Description: 14 SECTIONS OF SECONDARY ROADS.       Contractor Name: CAROLINA SUNROCK LLC         Contract Amount: \$5,334,770.46       Work Began: 07/02/2018         Work Began: 07/02/2018       Letting Date: 05/15/2018	Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019	Letting Date: 05/15/2018
Division: 5       County: Durham         TIP Number:       Length: 15.188 miles       Federal Aid Number: STATE FUNDED         NCDOT Contact: Cameron D. Richards       NCDOT Contact No: (919)835-8200         Location Description: 14 SECTIONS OF SECONDARY ROADS.         Contractor Name: CAROLINA SUNROCK LLC         Contract Amount: \$5,334,770.46         Work Began: 07/02/2018       Letting Date: 05/15/2018	Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 10/31/2019	Letting Date: 05/15/2018 Revised Completion Date:
Division: 5       County: Durham         TIP Number:       Length: 15.188 miles       Federal Aid Number: STATE FUNDED         NCDOT Contact: Cameron D. Richards       NCDOT Contact No: (919)835-8200         Location Description: 14 SECTIONS OF SECONDARY ROADS.         Contractor Name: CAROLINA SUNROCK LLC         Contract Amount: \$5,334,770.46         Work Began: 07/02/2018       Letting Date: 05/15/2018	Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 10/31/2019	Letting Date: 05/15/2018 Revised Completion Date:
TIP Number:       Federal Aid Number: STATE FUNDED         Length: 15.188 miles       Federal Aid Number: STATE FUNDED         NCDOT Contact: Cameron D. Richards       NCDOT Contact No: (919)835-8200         Location Description: 14 SECTIONS OF SECONDARY ROADS.       Contractor Name: CAROLINA SUNROCK LLC         Contract Amount: \$5,334,770.46       Letting Date: 05/15/2018	Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 10/31/2019 Latest Payment Date:	Letting Date: 05/15/2018 Revised Completion Date: Construction Progress: 81.76%
Length: 15.188 milesFederal Aid Number: STATE FUNDEDNCDOT Contact: Cameron D. RichardsNCDOT Contact No: (919)835-8200Location Description: 14 SECTIONS OF SECONDARY ROADS.Contractor Name: CAROLINA SUNROCK LLCContract Amount: \$5,334,770.46Work Began: 07/02/2018Letting Date: 05/15/2018	Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 10/31/2019 Latest Payment Date: Contract Number: C204168	Letting Date: 05/15/2018 Revised Completion Date: Construction Progress: 81.76% Route: -
NCDOT Contact: Cameron D. Richards       NCDOT Contact No: (919)835-8200         Location Description: 14 SECTIONS OF SECONDARY ROADS.       Contractor Name: CAROLINA SUNROCK LLC         Contract Amount: \$5,334,770.46       Letting Date: 05/15/2018	Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 10/31/2019 Latest Payment Date: Contract Number: C204168 Division: 5	Letting Date: 05/15/2018 Revised Completion Date: Construction Progress: 81.76% Route: -
Location Description: 14 SECTIONS OF SECONDARY ROADS. Contractor Name: CAROLINA SUNROCK LLC Contract Amount: \$5,334,770.46 Work Began: 07/02/2018 Letting Date: 05/15/2018	Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 10/31/2019 Latest Payment Date: Contract Number: C204168 Division: 5 TIP Number:	Letting Date: 05/15/2018 Revised Completion Date: Construction Progress: 81.76% Route: - County: Durham
Contractor Name: CAROLINA SUNROCK LLC Contract Amount: \$5,334,770.46 Work Began: 07/02/2018 Letting Date: 05/15/2018	Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 10/31/2019 Latest Payment Date: Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles	Letting Date: 05/15/2018 Revised Completion Date: Construction Progress: 81.76% Route: - County: Durham Federal Aid Number: STATE FUNDED
Contract Amount: \$5,334,770.46 Work Began: 07/02/2018 Letting Date: 05/15/2018	Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 10/31/2019 Latest Payment Date: Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles NCDOT Contact: Cameron D. Richards	Letting Date: 05/15/2018 Revised Completion Date: Construction Progress: 81.76% Route: - County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200
Work Began: 07/02/2018         Letting Date: 05/15/2018	Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 10/31/2019 Latest Payment Date: Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles NCDOT Contact: Cameron D. Richards Location Description: 14 SECTIONS OF SEC	Letting Date: 05/15/2018 Revised Completion Date: Construction Progress: 81.76% Route: - County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200 CONDARY ROADS.
-	Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 10/31/2019 Latest Payment Date: Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles NCDOT Contact: Cameron D. Richards Location Description: 14 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK	Letting Date: 05/15/2018 Revised Completion Date: Construction Progress: 81.76% Route: - County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200 CONDARY ROADS.
	Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 10/31/2019 Latest Payment Date: Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles NCDOT Contact: Cameron D. Richards Location Description: 14 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Amount: \$5,334,770.46	Letting Date: 05/15/2018 Revised Completion Date: Construction Progress: 81.76% Route: - County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200 CONDARY ROADS.
	Contract Amount: \$4,355,108.47 Work Began: 08/01/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: 10/31/2019 Latest Payment Date: Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles NCDOT Contact: Cameron D. Richards Location Description: 14 SECTIONS OF SEC Contractor Name: CAROLINA SUNROCK Contract Amount: \$5,334,770.46 Work Began: 07/02/2018	Letting Date: 05/15/2018 Revised Completion Date: Construction Progress: 81.76% Route: - County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200 CONDARY ROADS. Letting Date: 05/15/2018

Page 1 of 18

Latest Payment Thru: 10/31/2019	<b>O</b>
Latest Payment Date:	Construction Progress: 77.29%
Contract Number: C204211	Route: I-40, I-85, NC-55
	NC-98, US-15, US-501
Division: 5	US-70
Division: 5 TIP Number: U-5968	County: Durham
Length: 0.163 miles	Federal Aid Number: STBG-0505(084)
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680
Location Description: CITY OF DURHAM.	
Contractor Name: BROOKS BERRY HAY	NIE & ASSOCIATES, INC.
Contract Amount: \$0.00	
Work Began: 05/28/2019	Letting Date: 04/16/2019
Original Completion Date: 08/01/2024	Revised Completion Date:
Latest Payment Thru:	
Latest Payment Date:	Construction Progress: 0%
Contract Number: C204256	Route: -, NC-98, SR-1811
	US-70
Division: 5	County: Durham
TIP Number:	
Length: 15.89 miles	Federal Aid Number: STATE FUNDED
NCDOT Contact: James M. Nordan, PE	
Location Description: ROADS	1 SECTION OF NC-98, AND 3 SECTIONS OF SECONDARY
Contractor Name: CAROLINA SUNROCK	
Contract Amount: \$0.00	
Work Began: 03/15/2019	Letting Date: 10/16/2018
Original Completion Date: 11/30/2019	Revised Completion Date: 09/30/2020
Latest Payment Thru:	
Latest Payment Date:	Construction Progress: 0%
Contract Number: C204270	Route: NC-751, SR-1183
Division: 5	County: Durham
TIP Number: U-5745	
Length: 0.142 miles	Federal Aid Number:
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680
Location Description: INTERSECTION IMPR AND SR-1183 UNIVER	OVEMENTS (ROUNDABOUT) AT NC-751 HOPE VALLEY ROAD SITY DRIVE IN DURHAM.
Location Description: INTERSECTION IMPR AND SR-1183 UNIVER Contractor Name: CAROLINA SUNROCK	OVEMENTS (ROUNDABOUT) AT NC-751 HOPE VALLEY ROAD SITY DRIVE IN DURHAM.
Location Description: INTERSECTION IMPR AND SR-1183 UNIVER Contractor Name: CAROLINA SUNROCK Contract Amount: \$2,271,302.32	OVEMENTS (ROUNDABOUT) AT NC-751 HOPE VALLEY ROAD SITY DRIVE IN DURHAM.
Location Description: INTERSECTION IMPR AND SR-1183 UNIVER Contractor Name: CAROLINA SUNROCK Contract Amount: \$2,271,302.32 Work Began: 02/28/2019	OVEMENTS (ROUNDABOUT) AT NC-751 HOPE VALLEY ROAD SITY DRIVE IN DURHAM. LLC Letting Date: 01/15/2019
Location Description: INTERSECTION IMPR AND SR-1183 UNIVER Contractor Name: CAROLINA SUNROCK Contract Amount: \$2,271,302.32 Work Began: 02/28/2019 Original Completion Date: 05/01/2020	OVEMENTS (ROUNDABOUT) AT NC-751 HOPE VALLEY ROAD SITY DRIVE IN DURHAM.
Location Description: INTERSECTION IMPR AND SR-1183 UNIVER Contractor Name: CAROLINA SUNROCK Contract Amount: \$2,271,302.32 Work Began: 02/28/2019	OVEMENTS (ROUNDABOUT) AT NC-751 HOPE VALLEY ROAD SITY DRIVE IN DURHAM. LLC Letting Date: 01/15/2019
Location Description: INTERSECTION IMPR AND SR-1183 UNIVER Contractor Name: CAROLINA SUNROCK Contract Amount: \$2,271,302.32 Work Began: 02/28/2019 Original Completion Date: 05/01/2020 Latest Payment Thru: 11/07/2019 Latest Payment Date:	OVEMENTS (ROUNDABOUT) AT NC-751 HOPE VALLEY ROAD SITY DRIVE IN DURHAM. Letting Date: 01/15/2019 Revised Completion Date: Construction Progress: 89.67%
Location Description: INTERSECTION IMPR AND SR-1183 UNIVER Contractor Name: CAROLINA SUNROCK Contract Amount: \$2,271,302.32 Work Began: 02/28/2019 Original Completion Date: 05/01/2020 Latest Payment Thru: 11/07/2019 Latest Payment Date: Contract Number: C204294	OVEMENTS (ROUNDABOUT) AT NC-751 HOPE VALLEY ROAD SITY DRIVE IN DURHAM. Letting Date: 01/15/2019 Revised Completion Date: Construction Progress: 89.67% Route: SR-1926
Location Description: INTERSECTION IMPR AND SR-1183 UNIVER Contractor Name: CAROLINA SUNROCK Contract Amount: \$2,271,302.32 Work Began: 02/28/2019 Original Completion Date: 05/01/2020 Latest Payment Thru: 11/07/2019 Latest Payment Date: Contract Number: C204294 Division: 5	OVEMENTS (ROUNDABOUT) AT NC-751 HOPE VALLEY ROAD SITY DRIVE IN DURHAM. Letting Date: 01/15/2019 Revised Completion Date: Construction Progress: 89.67%
Location Description: INTERSECTION IMPR AND SR-1183 UNIVER Contractor Name: CAROLINA SUNROCK Contract Amount: \$2,271,302.32 Work Began: 02/28/2019 Original Completion Date: 05/01/2020 Latest Payment Thru: 11/07/2019 Latest Payment Date: Contract Number: C204294 Division: 5 TIP Number: R-5785C, R-5785D	OVEMENTS (ROUNDABOUT) AT NC-751 HOPE VALLEY ROAD SITY DRIVE IN DURHAM. Letting Date: 01/15/2019 Revised Completion Date: Construction Progress: 89.67% Route: SR-1926 County: Durham
Location Description: INTERSECTION IMPR AND SR-1183 UNIVER Contractor Name: CAROLINA SUNROCK Contract Amount: \$2,271,302.32 Work Began: 02/28/2019 Original Completion Date: 05/01/2020 Latest Payment Thru: 11/07/2019 Latest Payment Date: Contract Number: C204294 Division: 5	OVEMENTS (ROUNDABOUT) AT NC-751 HOPE VALLEY ROAD SITY DRIVE IN DURHAM. Letting Date: 01/15/2019 Revised Completion Date: Construction Progress: 89.67% Route: SR-1926
Location Description: INTERSECTION IMPR AND SR-1183 UNIVER Contractor Name: CAROLINA SUNROCK Contract Amount: \$2,271,302.32 Work Began: 02/28/2019 Original Completion Date: 05/01/2020 Latest Payment Thru: 11/07/2019 Latest Payment Date: Contract Number: C204294 Division: 5 TIP Number: R-5785C, R-5785D Length: 1 miles	OVEMENTS (ROUNDABOUT) AT NC-751 HOPE VALLEY ROAD SITY DRIVE IN DURHAM. Letting Date: 01/15/2019 Revised Completion Date: Construction Progress: 89.67% Route: SR-1926 County: Durham Federal Aid Number: TAP-0505(051) NCDOT Contact No: (919)220-4680
Location Description: INTERSECTION IMPR AND SR-1183 UNIVER Contractor Name: CAROLINA SUNROCK Contract Amount: \$2,271,302.32 Work Began: 02/28/2019 Original Completion Date: 05/01/2020 Latest Payment Thru: 11/07/2019 Latest Payment Date: Contract Number: C204294 Division: 5 TIP Number: R-5785C, R-5785D Length: 1 miles NCDOT Contact: James M. Nordan, PE	OVEMENTS (ROUNDABOUT) AT NC-751 HOPE VALLEY ROAD SITY DRIVE IN DURHAM. Letting Date: 01/15/2019 Revised Completion Date: Construction Progress: 89.67% Route: SR-1926 County: Durham Federal Aid Number: TAP-0505(051) NCDOT Contact No: (919)220-4680
Location Description: INTERSECTION IMPR AND SR-1183 UNIVER Contractor Name: CAROLINA SUNROCK Contract Amount: \$2,271,302.32 Work Began: 02/28/2019 Original Completion Date: 05/01/2020 Latest Payment Thru: 11/07/2019 Latest Payment Date: Contract Number: C204294 Division: 5 TIP Number: R-5785C, R-5785D Length: 1 miles NCDOT Contact: James M. Nordan, PE Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$704,600.00	OVEMENTS (ROUNDABOUT) AT NC-751 HOPE VALLEY ROAD SITY DRIVE IN DURHAM. Letting Date: 01/15/2019 Revised Completion Date: Construction Progress: 89.67% Route: SR-1926 County: Durham Federal Aid Number: TAP-0505(051) NCDOT Contact No: (919)220-4680 S. ION COMPANY
Location Description: INTERSECTION IMPR AND SR-1183 UNIVER Contractor Name: CAROLINA SUNROCK Contract Amount: \$2,271,302.32 Work Began: 02/28/2019 Original Completion Date: 05/01/2020 Latest Payment Thru: 11/07/2019 Latest Payment Date: Contract Number: C204294 Division: 5 TIP Number: R-5785C, R-5785D Length: 1 miles NCDOT Contact: James M. Nordan, PE Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$704,600.00 Work Began: 04/01/2019	OVEMENTS (ROUNDABOUT) AT NC-751 HOPE VALLEY ROAD SITY DRIVE IN DURHAM. Letting Date: 01/15/2019 Revised Completion Date: Construction Progress: 89.67% Route: SR-1926 County: Durham Federal Aid Number: TAP-0505(051) NCDOT Contact No: (919)220-4680 S. ION COMPANY Letting Date: 02/19/2019
Location Description: INTERSECTION IMPR AND SR-1183 UNIVER Contractor Name: CAROLINA SUNROCK Contract Amount: \$2,271,302.32 Work Began: 02/28/2019 Original Completion Date: 05/01/2020 Latest Payment Thru: 11/07/2019 Latest Payment Date: Contract Number: C204294 Division: 5 TIP Number: R-5785C, R-5785D Length: 1 miles NCDOT Contact: James M. Nordan, PE Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$704,600.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019	OVEMENTS (ROUNDABOUT) AT NC-751 HOPE VALLEY ROAD SITY DRIVE IN DURHAM. Letting Date: 01/15/2019 Revised Completion Date: Construction Progress: 89.67% Route: SR-1926 County: Durham Federal Aid Number: TAP-0505(051) NCDOT Contact No: (919)220-4680 S. ION COMPANY
Location Description: INTERSECTION IMPR AND SR-1183 UNIVER Contractor Name: CAROLINA SUNROCK Contract Amount: \$2,271,302.32 Work Began: 02/28/2019 Original Completion Date: 05/01/2020 Latest Payment Thru: 11/07/2019 Latest Payment Date: Contract Number: C204294 Division: 5 TIP Number: R-5785C, R-5785D Length: 1 miles NCDOT Contact: James M. Nordan, PE Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$704,600.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: 10/22/2019	OVEMENTS (ROUNDABOUT) AT NC-751 HOPE VALLEY ROAD SITY DRIVE IN DURHAM. CLLC Letting Date: 01/15/2019 Revised Completion Date: Construction Progress: 89.67% Route: SR-1926 County: Durham Federal Aid Number: TAP-0505(051) NCDOT Contact No: (919)220-4680 S. ION COMPANY Letting Date: 02/19/2019 Revised Completion Date:
Location Description: INTERSECTION IMPR AND SR-1183 UNIVER Contractor Name: CAROLINA SUNROCK Contract Amount: \$2,271,302.32 Work Began: 02/28/2019 Original Completion Date: 05/01/2020 Latest Payment Thru: 11/07/2019 Latest Payment Date: Contract Number: C204294 Division: 5 TIP Number: R-5785C, R-5785D Length: 1 miles NCDOT Contact: James M. Nordan, PE Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$704,600.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019	OVEMENTS (ROUNDABOUT) AT NC-751 HOPE VALLEY ROAD SITY DRIVE IN DURHAM. Letting Date: 01/15/2019 Revised Completion Date: Construction Progress: 89.67% Route: SR-1926 County: Durham Federal Aid Number: TAP-0505(051) NCDOT Contact No: (919)220-4680 S. ION COMPANY Letting Date: 02/19/2019
Location Description: INTERSECTION IMPR AND SR-1183 UNIVER Contractor Name: CAROLINA SUNROCK Contract Amount: \$2,271,302.32 Work Began: 02/28/2019 Original Completion Date: 05/01/2020 Latest Payment Thru: 11/07/2019 Latest Payment Date: Contract Number: C204294 Division: 5 TIP Number: R-5785C, R-5785D Length: 1 miles NCDOT Contact: James M. Nordan, PE Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$704,600.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: 10/22/2019	OVEMENTS (ROUNDABOUT) AT NC-751 HOPE VALLEY ROAD SITY DRIVE IN DURHAM. CLLC Letting Date: 01/15/2019 Revised Completion Date: Construction Progress: 89.67% Route: SR-1926 County: Durham Federal Aid Number: TAP-0505(051) NCDOT Contact No: (919)220-4680 S. ION COMPANY Letting Date: 02/19/2019 Revised Completion Date:
Location Description: INTERSECTION IMPR AND SR-1183 UNIVER Contractor Name: CAROLINA SUNROCK Contract Amount: \$2,271,302.32 Work Began: 02/28/2019 Original Completion Date: 05/01/2020 Latest Payment Thru: 11/07/2019 Latest Payment Date: Contract Number: C204294 Division: 5 TIP Number: R-5785C, R-5785D Length: 1 miles NCDOT Contact: James M. Nordan, PE Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$704,600.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: 10/22/2019 Latest Payment Date: 11/26/2019 Contract Number: DE00255 Division: 5	OVEMENTS (ROUNDABOUT) AT NC-751 HOPE VALLEY ROAD SITY DRIVE IN DURHAM. Letting Date: 01/15/2019 Revised Completion Date: Construction Progress: 89.67% Route: SR-1926 County: Durham Federal Aid Number: TAP-0505(051) NCDOT Contact No: (919)220-4680 S. ION COMPANY Letting Date: 02/19/2019 Revised Completion Date: Construction Progress: 70.75%
Location Description: INTERSECTION IMPR AND SR-1183 UNIVER Contractor Name: CAROLINA SUNROCK Contract Amount: \$2,271,302.32 Work Began: 02/28/2019 Original Completion Date: 05/01/2020 Latest Payment Thru: 11/07/2019 Latest Payment Date: Contract Number: C204294 Division: 5 TIP Number: R-5785C, R-5785D Length: 1 miles NCDOT Contact: James M. Nordan, PE Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$704,600.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: 10/22/2019 Latest Payment Date: 11/26/2019 Contract Number: DE00255 Division: 5 TIP Number: W-5705C	OVEMENTS (ROUNDABOUT) AT NC-751 HOPE VALLEY ROAD SITY DRIVE IN DURHAM. Letting Date: 01/15/2019 Revised Completion Date: Construction Progress: 89.67% Route: SR-1926 County: Durham Federal Aid Number: TAP-0505(051) NCDOT Contact No: (919)220-4680 S. ION COMPANY Letting Date: 02/19/2019 Revised Completion Date: Construction Progress: 70.75% Route: US-501 County: Durham
Location Description: INTERSECTION IMPR AND SR-1183 UNIVER Contractor Name: CAROLINA SUNROCK Contract Amount: \$2,271,302.32 Work Began: 02/28/2019 Original Completion Date: 05/01/2020 Latest Payment Thru: 11/07/2019 Latest Payment Date: Contract Number: C204294 Division: 5 TIP Number: R-5785C, R-5785D Length: 1 miles NCDOT Contact: James M. Nordan, PE Location Description: VARIOUS LOCATIONS Contractor Name: BROWE CONSTRUCT Contract Amount: \$704,600.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: 10/22/2019 Latest Payment Date: 11/26/2019 Contract Number: DE00255 Division: 5 TIP Number: W-5705C Length: 0 miles	OVEMENTS (ROUNDABOUT) AT NC-751 HOPE VALLEY ROAD SITY DRIVE IN DURHAM. Letting Date: 01/15/2019 Revised Completion Date: Construction Progress: 89.67% Route: SR-1926 County: Durham Federal Aid Number: TAP-0505(051) NCDOT Contact No: (919)220-4680 S. ION COMPANY Letting Date: 02/19/2019 Revised Completion Date: Construction Progress: 70.75% Route: US-501 County: Durham Federal Aid Number: HSIP-0501(046)
Location Description: INTERSECTION IMPR AND SR-1183 UNIVER Contractor Name: CAROLINA SUNROCK Contract Amount: \$2,271,302.32 Work Began: 02/28/2019 Original Completion Date: 05/01/2020 Latest Payment Thru: 11/07/2019 Latest Payment Date: Contract Number: C204294 Division: 5 TIP Number: R-5785C, R-5785D Length: 1 miles NCDOT Contact: James M. Nordan, PE Location Description: VARIOUS LOCATIONS Contract Name: BROWE CONSTRUCT Contract Amount: \$704,600.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: 10/22/2019 Latest Payment Date: 11/26/2019 Contract Number: DE00255 Division: 5 TIP Number: W-5705C Length: 0 miles NCDOT Contact: James M. Nordan, PE	OVEMENTS (ROUNDABOUT) AT NC-751 HOPE VALLEY ROAD SITY DRIVE IN DURHAM. Letting Date: 01/15/2019 Revised Completion Date: Construction Progress: 89.67% Route: SR-1926 County: Durham Federal Aid Number: TAP-0505(051) NCDOT Contact No: (919)220-4680 S. ION COMPANY Letting Date: 02/19/2019 Revised Completion Date: Construction Progress: 70.75% Route: US-501 County: Durham Federal Aid Number: HSIP-0501(046) NCDOT Contact No: (919)220-4680
Location Description: INTERSECTION IMPR AND SR-1183 UNIVER Contractor Name: CAROLINA SUNROCK Contract Amount: \$2,271,302.32 Work Began: 02/28/2019 Original Completion Date: 05/01/2020 Latest Payment Thru: 11/07/2019 Latest Payment Date: Contract Number: C204294 Division: 5 TIP Number: R-5785C, R-5785D Length: 1 miles NCDOT Contact: James M. Nordan, PE Location Description: VARIOUS LOCATIONS Contract Amount: \$704,600.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: 10/22/2019 Latest Payment Date: 11/26/2019 Contract Number: DE00255 Division: 5 TIP Number: W-5705C Length: 0 miles NCDOT Contact: James M. Nordan, PE Location Description: US 15-501 AT SR 1116	OVEMENTS (ROUNDABOUT) AT NC-751 HOPE VALLEY ROAD SITY DRIVE IN DURHAM. Letting Date: 01/15/2019 Revised Completion Date: Construction Progress: 89.67% Route: SR-1926 County: Durham Federal Aid Number: TAP-0505(051) NCDOT Contact No: (919)220-4680 S. ION COMPANY Letting Date: 02/19/2019 Revised Completion Date: Construction Progress: 70.75% Route: US-501 County: Durham Federal Aid Number: HSIP-0501(046) NCDOT Contact No: (919)220-4680 G (GARRETT RD) US 15-501 BUS AT WESTGATE DR
Location Description: INTERSECTION IMPR AND SR-1183 UNIVER Contractor Name: CAROLINA SUNROCK Contract Amount: \$2,271,302.32 Work Began: 02/28/2019 Original Completion Date: 05/01/2020 Latest Payment Thru: 11/07/2019 Latest Payment Date: Contract Number: C204294 Division: 5 TIP Number: R-5785C, R-5785D Length: 1 miles NCDOT Contact: James M. Nordan, PE Location Description: VARIOUS LOCATIONS Contract Amount: \$704,600.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: 10/22/2019 Latest Payment Thru: 10/22/2019 Latest Payment Date: 11/26/2019 Contract Number: DE00255 Division: 5 TIP Number: W-5705C Length: 0 miles NCDOT Contact: James M. Nordan, PE Location Description: US 15-501 AT SR 1116 Contractor Name: ALS OF NORTH CARC	OVEMENTS (ROUNDABOUT) AT NC-751 HOPE VALLEY ROAD SITY DRIVE IN DURHAM. Letting Date: 01/15/2019 Revised Completion Date: Construction Progress: 89.67% Route: SR-1926 County: Durham Federal Aid Number: TAP-0505(051) NCDOT Contact No: (919)220-4680 S. ION COMPANY Letting Date: 02/19/2019 Revised Completion Date: Construction Progress: 70.75% Route: US-501 County: Durham Federal Aid Number: HSIP-0501(046) NCDOT Contact No: (919)220-4680 G (GARRETT RD) US 15-501 BUS AT WESTGATE DR
Location Description: INTERSECTION IMPR AND SR-1183 UNIVER Contractor Name: CAROLINA SUNROCK Contract Amount: \$2,271,302.32 Work Began: 02/28/2019 Original Completion Date: 05/01/2020 Latest Payment Thru: 11/07/2019 Latest Payment Date: Contract Number: C204294 Division: 5 TIP Number: R-5785C, R-5785D Length: 1 miles NCDOT Contact: James M. Nordan, PE Location Description: VARIOUS LOCATIONS Contract Amount: \$704,600.00 Work Began: 04/01/2019 Original Completion Date: 11/01/2019 Latest Payment Thru: 10/22/2019 Latest Payment Date: 11/26/2019 Contract Number: DE00255 Division: 5 TIP Number: W-5705C Length: 0 miles NCDOT Contact: James M. Nordan, PE Location Description: US 15-501 AT SR 1116	OVEMENTS (ROUNDABOUT) AT NC-751 HOPE VALLEY ROAD SITY DRIVE IN DURHAM. Letting Date: 01/15/2019 Revised Completion Date: Construction Progress: 89.67% Route: SR-1926 County: Durham Federal Aid Number: TAP-0505(051) NCDOT Contact No: (919)220-4680 S. ION COMPANY Letting Date: 02/19/2019 Revised Completion Date: Construction Progress: 70.75% Route: US-501 County: Durham Federal Aid Number: HSIP-0501(046) NCDOT Contact No: (919)220-4680 G (GARRETT RD) US 15-501 BUS AT WESTGATE DR

Original Completion Date: 12/21/2018 Latest Payment Thru: 09/07/2019 Latest Payment Date: 10/01/2019 Revised Completion Date: 11/26/2019

Construction Progress: 93.58%

		R/W Acq							
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
17BP.5.R.133	BRIDGE 49 OVER ENO RIVER ON SR 1401 (COLE MILL ROAD)		Division POC Let (DPOC)		1/22/2025	Lisa Gilchrist			
17BP.5.R.134	BRIDGE 82 OVER LICK CREEK ON SR 1815 (N MINERAL SPRINGS ROAD)		Division POC Let (DPOC)		1/22/2025	Lisa Gilchrist			
17BP.5.R.126	BRIDGE 262 OVER A CREEK ON SR 1607 (BAHAMA ROAD)		Division POC Let (DPOC)		2/28/2024	Lisa Gilchrist			
17BP.5.R.116	BRIDGE 96 OVER BURDENS CREEK ON SR 1945		Division POC Let (DPOC)		2/22/2023	Lisa Gilchrist			
17BP.5.R.117	BRIDGE 110 OVER LITTLE CREEK ON SR 1110		Division POC Let (DPOC)		2/22/2023	Lisa Gilchrist			
17BP.5.R.84	BRIDGE 61 OVER MOUNTAIN CREEK ON SR 1464		Division POC Let (DPOC)		2/9/2022	Lisa Gilchrist			
17BP.5.R.83	BRIDGE 84 OVER CHUNKY PIE CREEK ON SR 1815	,	Division POC Let (DPOC)		4/14/2021	Lisa Gilchrist			
SM-5705I			Division POC Let (DPOC)		12/11/2019	Stephen Davidson			Letting planned in spring 2020
SM-5705X			Division POC Let (DPOC)		12/11/2019	Not assigned			Letting planned in spring 2020
17BP.5.R.97	BRIDGE 89 OVER LICK CREEK ON SR 1902		Division POC Let (DPOC)		10/15/2019	Lisa Gilchrist			
2021CPT.05.01	Resurfacing in Durham County		Division Design Raleigh Let (DDRL)		2/19/2019	Christopher A Hoffman			
U-5774B	NC 54 FROM US 15/US 501 IN ORANGE COUNTY TO SR 1110 (BARBEECHAPEL ROAD) IN DURHAM COUNTY	10/18/2024	Raleigh Letting (LET)	6/16/2026	10/17/2028	PAM R. WILLIAMS	\$11,000,000.00	\$30,900,000.00	

		D/M/ A com							
Project ID	Description	R/W Acq Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMEN
U-5774C	NC 54 FROM SR 1110 (BARBEE CHAPEL ROAD) TO I-40	10/18/2024	Raleigh Letting (LET)	6/16/2026	10/17/2028	PAM R. WILLIAMS	\$3,000,000.00	\$23,700,000.00	
U-5774F	NC 54 FROM I-40/NC 54 INTERCHANGE	10/18/2024	Raleigh Letting (LET)	10/20/2026	10/17/2028	PAM R. WILLIAMS	\$54,800,000.00	\$39,300,000.00	
U-6067	US 15/US 501 DURHAM COUNTY FROM I-40 TO US 15/US 501 BUSINESS IN DURHAM UPGRADE CORRIDOR TO EXPRESSWAY.	2/21/2025	Raleigh Letting (LET)	2/16/2027	7/18/2028	PAM R. WILLIAMS	\$55,000,000.00	\$140,300,000.00	
U-5720A	US 70 (MIAMI BLVD) FROM LYNN ROAD TO SR 1959 (SOUTH MIAMI BOULEVARD/SR 1811 (SHERRON ROAD)	12/15/2023	Raleigh Letting (LET)	3/19/2024	10/20/2026	PAM R. WILLIAMS	\$35,800,000.00	\$57,000,000.00	
U-5720B	US 70 (MIAMI BLVD) AT SR 1959 (SOUTH MIAMI BOULEVARD)/SR 1811 (SHERRON ROAD)INTERSECTION	12/15/2023	Raleigh Letting (LET)	3/19/2024	10/20/2026	PAM R. WILLIAMS	\$17,321,000.00	\$25,300,000.00	
U-5937	NC 147 DURHAM FREEWAY, DURHAM COUNTY FROM SR 1127 (WEST CHAPEL HILL STREET) TO BRIGGS AVENUE IN DURHAM. CONSTRUCT AUXILIARY LANES AND OPERATIONAL IMPROVEMENTS.	10/14/2022	Raleigh Letting (LET)	3/21/2023	10/20/2026	PAM R. WILLIAMS	\$10,202,000.00	\$47,001,000.00	

		R/W Acq							
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
P-5706	NORFOLK SOUTHERN H LINE, EAST DURHAM RAILROAD SAFETY PROJECT. PROJECT WILL STRAIGHTEN EXISTING RAILROAD CURVATURE BETWEEN CP NELSON AND CP EAST DURHAM AND INCLUES A COMBINATION OFGRADE SEPARATIONS AND CLOSURES AT ELLIS ROAD SOUTH END CROSSING (734737A), GLOVER ROAD (734735L), AND WRENN ROAD (734736	6/30/2020	Raleigh Letting (LET)		1/20/2026	MATTHEW SIMMONS	\$9,000,000.00	\$42,400,000.00	
1-6006	I-40 DURHAM/WAKE COUNTIES FROM NC 54 (EXIT 273) TO SR 1728 (WADE AVENUE). CONVERT FACILITY TO A MANAGED FREEWAY WITH RAMP METERING AND OTHER ATM / ITS COMPONETS.	1/21/2025	Design Build Let (DBL)		1/21/2025	PAM R. WILLIAMS	\$20,000.00	\$54,530,000.00	
I-5941	I-85 FROM ORANGE COUNTY LINE TO US 15 /US 501 IN DURHAM PAVEMENT REHABILITATION		Division Design Raleigh Let (DDRL)	12/19/2023	12/17/2024	CHRISTOPHER A. HOFFMAN		\$2,973,000.00	
I-5942	I-85 /US 15 FROM NORTH OF SR 1827 (MIDLAND TERRACE) IN DURHAM COUNTY TO NORTH OF NC 56 IN GRANVILLE COUNTY PAVEMENT REHABILITATION		Division Design Raleigh Let (DDRL)	12/19/2023	12/17/2024	CHRISTOPHER A. HOFFMAN		\$8,357,000.00	

		R/W Acq							
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
J-5934	NC 147 FROM I-40 TO FUTURE I-885(EAST END CONNECTOR)IN DURHAM ADD LANES AND REHABILITATE PAVEMENT	10/17/2023	Design Build Let (DBL)	2/15/2022	10/17/2023	PAM R. WILLIAMS	\$2,148,000.00	\$177,100,000.00	
EB-5835	NC 55 (ALSTON AVE.) FROM SR 1171 (RIDDLE RD.) TO CECIL STREET IN DURHAM. CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN MISSING GAPS.	6/20/2022	NON - DOT LET (LAP)		9/20/2023	RAYMOND JOSEPH HAYES	\$50,000.00	\$525,000.00	
I-5707	I-40 - FROM NC 55 (ALSTON AVENUE) TO NC 147 (DURHAM FREEWAY/TRIANGLE EXPRESSWAY) IN DURHAM		Raleigh Letting (LET)		6/20/2023	PAM R. WILLIAMS	\$323,000.00	\$7,600,000.00	
J-5516	AT US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) INTERSECTION IN DURHAM. INTERSECTION IMPROVEMENTS.	4/16/2021	Division Design Raleigh Let (DDRL)	9/15/2020	5/16/2023	JOHN W. BRAXTON JR	\$6,501,430.00	\$8,200,000.00	Project is suspended due to cash balance shortfall.
U-5717	US 15 / US 501 DURHAM CHAPEL-HILL BOULEVARD AND SR 1116 (GARRETT ROAD) CONVERTING THE AT-GRADE INTERSECTION TO AN INTERCHANGE	4/23/2019	Division Design Raleigh Let (E	DE 4/21/2020	4/18/2023	JOHN W. BRAXTON JR	\$53,500,000.00	\$32,000,000.00	Project is suspended due to cash balance shortfall.

		R/W Acq							
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
U-6021	SR 1118 (FAYETTEVILLE ROAD),FROM WOODCROFT PARKWAY TO BARBEE ROAD IN DURHAM. WIDEN TO 4- LANE DIVIDED FACILITY WITH BICYCLE / PEDESTRIAN ACCOMMODATIONS.	2/19/2021	Division Design Raleigh Let (DDRL)		2/21/2023	BENJAMIN J. UPSHAW	\$5,769,000.00	) \$13,770,000.00	Project is suspended due to cash balance shortfall.
1-5998	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 70 IN RALEIGH. PAVEMENT REHABILITATION. COORDINATE WITH I-5999 &I-6000.		Division POC Let (DPOC)		1/25/2023	CHRISTOPHER A. HOFFMAN		\$3,800,000.00	
EB-5834	NC 157 / SR 1322 (GUESS RD.) FROM HILLCREST DRIVETO SR 1407(WEST CARVER STREET) IN DURHAM. CONSTRUCT SIDEWALKS ON BOTHSIDES.	6/30/2021	NON - DOT LET (LAP)		9/20/2022	RAYMOND JOSEPH HAYES	\$204,000.00	) \$589,000.00	
EB-5703	DURHAM - LASALLE STREET FROM KANGAROO DRIVE TO SPRUNT AVENUE IN DURHAM. CONSTRUCT SIDEWALKS ON BOTH SIDES FROM KANGAROODRIVE TO US 70 BUSINESS (HILLSBOROUGH ROAD) AND ON ONE SIDEFROM HILLSBOROUGH ROAD TO SPRUNT AVENUE.	9/30/2019	NON - DOT LET (LAP)		5/31/2022	RAYMOND JOSEPH HAYES	\$515,000.00	) \$1,440,000.00	

		R/W Acq							
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
EB-5708	NC 54 FROM NC 55 TO RESEARCH TRIANGLE PARK WESTERN LIMIT INDURHAM CONSTRUCT SECTIONS OF SIDEWALK ON SOUTH SIDE	9/30/2019	NON - DOT LET (LAP)		5/30/2022	RAYMOND JOSEPH HAYES	\$177,000.00	\$491,000.00	
W-5705AI	US 501 BUSINESS (ROXBORO STREET) AT SR 1443 (HORTON ROAD) /SR 1641 (DENFIELD STREET)	1/30/2021	Division POC Let (DPOC)		3/23/2022	STEPHEN REID DAVIDSON	\$210,000.00	\$630,000.00	Survey delayed until spring 2020 due to cash balance shortfall.
1-6000	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 1 INRALEIGH. BRIDGE PRESERVATION/REHABILIT ATION. COORDINATE WITH I-5998 & I-5999.		Division POC Let (DPOC)		1/26/2022	CHRISTOPHER A. HOFFMAN		\$4,541,000.00	
EB-5715	US 501 BYPASS (NORTH DUKE STREET) FROM MURRAY AVENUE TO US 501 BUSINESS (NORTH ROXBORO ROAD) IN DURHAM CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN EXISTING GAPS	1/31/2020	NON - DOT LET (LAP)		1/21/2022	RAYMOND JOSEPH HAYES	\$829,000.00	\$2,680,000.00	
B-5674	REPLACE BRIDGE 80 OVER SR 1308 IN DURHAM ON US 15-501 NORTHBOUND	9/16/2020	Raleigh Letting (LET)		12/21/2021	KEVIN FISCHER	\$110,000.00	\$2,209,000.00	
U-4726HN	CONSTRUCT BIKE LANES/SIDEWALKS IN DURHAM - HILLANDALE ROAD	4/30/2020	NON - DOT LET (LAP)		10/30/2021	RAYMOND JOSEPH HAYES			

		R/W Acq							
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
C-4928	SR 1317 (MORREENE ROAD) FROM NEAL ROAD TO SR 1320 (ERWIN ROAD) IN DURHAM. CONSTRUCT BIKE LANES AND SIDEWALKS.	4/30/2020	NON - DOT LET (LAP)		9/30/2021	RAYMOND JOSEPH HAYES	\$7,000.00	\$5,783,000.00	
EB-5720	BRYANT BRIDGE NORTH/GOOSE CREEK WEST TRAIL, NC 55 TO DREW-GRANBY PARK IN DURHAM. CONSTRUCT SHARED-USE PAHT AND CONNECTING SIDEWALKS.	9/30/2020	NON - DOT LET (LAP)		9/30/2021	RAYMOND JOSEPH HAYES	\$14,000.00	\$4,432,000.00	
U-4726HO	CARPENTER - FLETCHER ROAD BIKE - PED; CONSTRUCT BIKE LANES / SIDEWALKS (CITY MAINTAINED) FROM WOODCROFT PARKWAY (CITY MAINTAINED ) TO ALSTON AVENUE (SR 1945).	3/31/2020	NON - DOT LET (LAP)		9/30/2021	RAYMOND JOSEPH HAYES			
J-5823	WOODCROFT PARKWAY EXTENSION. FROM SR 1116 (GARRETT ROAD) TONC 751 (HOPE VALLEY ROAD) IN DURHAM. CONSTRUCT ROADWAY ON NEW ALIGNMENT.	1/27/2020	NON - DOT LET (LAP)		8/30/2021	RAYMOND JOSEPH HAYES	\$421,000.00	\$1,798,000.00	
EB-5704	DURHAM - RAYNOR STREET FROM NORTH MIAMI BOULEVARD TO NORTH HARDEE STREET	9/16/2019	NON - DOT LET (LAP)		6/30/2021	RAYMOND JOSEPH HAYES		\$510,000.00	

		R/W Acq							
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
EB-5837	THIRD FORK CREEK TRAIL FROM SOUTHERN BOUNDARIES PARK TO THEAMERICAN TOBACCO TRAIL IN DURHAM	6/30/2020	NON - DOT LET (LAP)		6/30/2021	RAYMOND JOSEPH HAYES	\$161,000.00	\$2,546,000.00	
P-5717	NORFOLK SOUTHER H LINE CROSSING 734742W AT SR 1121 (CORNWALLIS ROAD) IN DURHAM. CONSTRUCT GRADE SEPARATION.	12/12/2019	Raleigh Letting (LET)		6/15/2021	KUMAR TRIVEDI	\$4,378,000.00	\$16,100,000.00	
W-5705T	SR 1815 / SR 1917 (SOUTH MINERAL SPRINGS ROAD) AT SR 1815 (PLEASANT DRIVE)	4/1/2020	Division POC Let (DPOC)		4/21/2021	STEPHEN REID DAVIDSON	\$85,000.00	\$800,000.00	Project is suspended due to cash balance shortfall.
I-5993	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147 (COMB W/I-5994).		Division Design Raleigh Let (DDRL)		1/19/2021	CHRISTOPHER A. HOFFMAN		\$17,700,000.00	
-5994	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147 (COMB W/I-5993).		Division Design Raleigh Let (DDRL)		1/19/2021	CHRISTOPHER A. HOFFMAN		\$6,652,000.00	
-5995	I-40 - DURHAM/WAKE COUNTIES FROM EAST OF NC 147 TO SR 3015 (AIRPORT BOULEVARD). PAVEMENT REHABILITATION.		Division Design Raleigh Let (DDRL)		1/19/2021	CHRISTOPHER A. HOFFMAN		\$5,272,000.00	
W-5705AM	DURHAM TRAFFIC SIGNAL REVISIONS TO INSTALL "NO TURN ON RED"BLANK OUT SIGNS AT SIX LOCATIONS		Division POC Let (DPOC)		12/9/2020	CHRISTOPHER A. HOFFMAN		\$62,000.00	

		R/W Acq							
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
W-5705S	US 15/501 AT NC 751 SOUTHBOUND ON RAMP - EXTEND RAMP		Division POC Let (DPOC)		9/23/2020	STEPHEN REID DAVIDSON		\$460.000.00	Letting planned in spring 2020
11-01000			Division 1 00 Let (D1 00)		512012020	BRIBOON		\$+00,000.00	Lotang plannoa in opning 2020
EB-5904	DUKE BELT LINE TRAIL - PETTIGREW STREET TO AVONDALE STREET IN DURHAM, CONSTRUCT A MULTI-USE TRAIL ON FORMER RAIL CORRIDOR	9/4/2018	NON - DOT LET (LAP)		9/1/2020	RAYMOND JOSEPH HAYES	\$7,100,000.00	\$3,750,000.00	
C-5605I	DURHAM NEIGHBORHOOD BIKE ROUTE:~7 MILES OF SIGNED AND MARKED NEIGHBORHOOD BIKE ROUTES IN CENTRAL DURHAM.		NON - DOT LET (LAP)		6/30/2020	RAYMOND JOSEPH HAYES		\$540,883.00	
U-4724	DURHAM - CORNWALLIS RD (SR 1158) FROM SR 2295 (SOUTH ROXBORO STREET) TO SR 1127 (CHAPEL HILL ROAD) IN DURHAM. BIKE AND PEDESTRIAN FEATURES.		NON - DOT LET (LAP)		6/30/2020	RAYMOND JOSEPH HAYES		\$4,978,000.00	
C-5183B	SR 1945 (S ALSTON AVENUE) FROM SR 1171 (RIDDLE ROAD) TO CAPPS STREET. CONSTRUCT SIDEWALKS IN DURHAM		NON - DOT LET (LAP)		3/30/2020	RAYMOND JOSEPH HAYES	\$99,000.00	\$706,000.00	
C-5605H	DOWNTOWN DURHAM WAYFINDING PROGRAM SIGNS/KIOSKS TO FACILITATE NAVIGATION AND PARKING.		NON - DOT LET (LAP)		12/31/2019	RAYMOND JOSEPH HAYES		\$605,000.00	

		R/W Acq							
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
W-5601EM	SR 1118 (FAYETTEVILLE ROAD) AT PILOT STREET AND CECIL STREET IN DURHAM		Division POC Let (DPOC)		12/4/2019	JOHN EDWARD SANDOR		\$14,000.00	Deleting project, will be absorbed by U-5968
W-5705M	I-40 WESTBOUND AT NC 147 SAFETY IMPROVEMENTS (MP: 9.359 - 9.359)		Division POC Let (DPOC)		10/2/2019	JOHN EDWARD SANDOR		\$80,000.00	Deleting project, will be absorbed by U-5968
C-5605E	DURHAM BIKE LANE STRIPING		NON - DOT LET (LAP)		9/30/2019	RAYMOND JOSEPH HAYES		\$504,000.00	
W-5705U	US 70 BUSINESS (MORGAN STREET) AT CAROLINA THREATRE		Division POC Let (DPOC)		9/4/2019	JOHN EDWARD SANDOR		\$20,000.00	
W-5705V	NC 54 AT HUNTINGRIDGE ROAD		Division POC Let (DPOC)		9/4/2019	JOHN EDWARD SANDOR		\$80,000.00	

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT MPO Board 12/11/2019 Item 18									
TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead			
SS-4907BS 44894.2.1 44894.3.1	Installation of traffic signal at the intersection of US70 and SR 1114 (Buckhorn Road) East of <b>Mebane.</b>	5/31/2017	Jul. 2019	\$40,500 R/W \$43,200 CON	Construction 100% complete	Dawn McPherson			
47798	Increase length of existing turn lane / slip ramp and improve existing radius in the SE quadrant of US 70 Business/ NC 86 at US 70 Bypass in <b>Hillsborough</b>		Jul. 2019	\$189,000	Construction 100% complete	Derek Dixon			
W-5707K 48283	Remove and replace existing curb & gutter and sidewalk, add pedestrian signals, concrete island, and signal modifications on SR 1010 (E. Main St / W. Franklin St) from Brewer Ln to Graham St. in <b>Chapel Hill and Carrboro</b>	5/31/2019	11/1/2019	\$350,000	ROW acquisition underway, construction underway in areas of existing ROW - 90% complete, signal work pending	Chris Smitherman Derek Dixon			
SS-4907CD 47936.1.1 47936.2.1 47936.3.1	Horizontal curve improvements on SR 1710 (Old NC 10) west of SR 1561/SR 1709 (Lawrence Road) east of Hillsborough. Improvements consist of wedging pavement and grading shoulders.	Jun. 2020	Nov. 2020	\$261,000	Planning and design activities underway, ROW plans underway	Chad Reimakoski			
SM-5707H 48912.3.1	"To Pass Bicycles, 4 ft Min Clearance or Change Lane" sign installations on portions of no passing zones on SR 1107 (Hillsborough Road) and SR 1104 (Dairyland Road).	May. 2020	Jun. 2020	\$5,000	Funds approved 9/5/19.	Dawn Mcpherson			
SS-6007C 48888.1.1 48888.3.1	Guardrail installation on NC 86 just north of SR 1839 (Alexander Drive).	Jun. 2020	Aug.2020	\$50,400	Funds approved 9/5/19.	Chad Reimakoski Derek Dixon			
P-5701 46395.1.1 46395.3.1	Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in <b>Hillsborough</b>	6/30/2021	FY2022	\$7,200,000	PE funding scheduled 7/1/2020, Coordinate with U-5848	Matthew Simmons			
I-3306AB 34178.1.5 34178.2.4 34178.3.8	I-40 widening from NC86 to Durham Co. line (US 15/501 Interchange). Includes a portion of interchange improvements I-3306AC in <b>Chapel Hill</b>	10/19/2021	FY2024	\$38,635,000	Planning and design activities underway, Environmental document completed 3/21/19 under I-3306A	Laura Sutton			

#### MPO Board 12/11/2019 Item 18 **NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT** Let/Start Completion TIP/WBS # Description Cost Status Project Lead Date Date FY2022 W-5707C Revise pavement markings and overhead lane use signs for 10/19/2021 \$395,000 No bids on most recent letting, Project Chad Reimakoski removal of inside lane drop configuration on I-40 Westbound 44853.1.3 combined with I-3306AB 44853.3.3 in vicinity of US 15-501 interchange in Chapel Hill. 47490 Resurfacing I-40 WB by use of contingency funds -3306AC Interchange improvements at I-40 and NC86 in Chapel Hill 10/19/2021 FY 2023 \$20,700,000 Planning and Design activities underway, I aura Sutton 34178.1.6 Environmental document completed 34178.2.5 3/21/19 under I-3306A 34178.3.9 R-5821A Construct operational improvements including 6/21/2022 FY2024 \$5,326,000 Planning and design activities underway, Chris Smitherman 47093.1.2 Bicycle/Pedestrian accommodations on NC 54 from SR coordinating with NC54 West Corridor 47093.2.2 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Study 47093.3.2 Favetteville Road). FY 2025 I-3306AA I-40 widening from I-85 to NC86 in Chapel Hill 10/18/2022 \$76,265,000 Planning and Design activities underway, Laura Sutton 34178.1.4 Environmental document completed 34178.2.3 3/21/19 under I-3306A 34178.3.7 FY 2025 U-5848 Extend SR 1006 (Orange Grove Road) on new location with 3/21/2023 \$5,326,000 Project deleted on 8/19/19 at the request Laura Sutton Sidewalks and bike lanes from existing SR 1006 (Orange of the MPO 50237.1.1 Grove Road) to US 70 Business in Hillsborough. 50237.2.1 50237.3.1 -5958 Pavement Rehabilitation on I-40/I-85 from West of SR 1114 11/21/2023 FY 2025 \$7,455,000 Funding approved 10/10/17 Chris Smitherman 45910.1.1 (Buckhorn Road) to West of SR 1006 (Orange Grove Road) 45910.3.1 1-5959 Pavement Rehabilitation on I-85 from West of SR 1006 11/21/2023 FY 2025 \$11.155.000 Funding approved 10/10/17, Coordinate Chris Smitherman with I-5967, I-5984 and I-0305 45911.1.1 (Orange Grove Road) to Durham County line 45911.3.1 -5967 Interchange improvements at I-85 and SR 1009 (South 1/16/2024 FY 2027 \$20,700,000 Planning and Design activities underway, Laura Sutton 45917.1.1 Churton Street) in Hillsborough Coordinate with I-0305 and U-5845 45917.2.1 45917.3.1

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT MPO Board 12/11/2019 Item 18										
TIP/WBS #	DescriptionLet/Start DateCompletion CostStatus		Status	Project Lead						
	Widen SR 1009 (South Churton Street) to multi-lanes from I- 40 to Eno River in <b>Hillsborough</b>	1/16/2024	FY 2027	\$49,751,000	Planning and Design activities underway, Coordinate with U-5848 and I-5967	Laura Sutton				
	Interchange improvements at I-85 and NC 86 in Hillsborough	11/18/2025	FY 2027	\$16,488,000	Funding approved 10/10/17, Coordinate with I-0305 and I-5959	Laura Sutton				
34142.1.2	Widening of I-85 from west of SR1006 (Orange Grove Road) in Orange Co. to west of SR 1400 (Sparger Road) in Orange Co.		FY2029	\$133,400,000	Planning and design activities underway, Project reinstated per 2020-2029 STIP (funded project) and delete project I-5983	Laura Sutton				
·		1				1				

# North Carolina Department of Transportation

10/7/2019

# Active Projects Under Construction - Orange Co.

Contract Number	TIP Number	Location Description	Contractor Name	Resident Engineer	Contract Bid Amount	Availability Date	Completion Date	Work Start Date	Estimated Completion	Progress Schedule	Completion Percent
i uniber	i uniber			Lingineer	Amount	Dute	Dute	Dute	Date	Percent	rereent
C202581	EB-4707A	IMPROVEMENTS ON SR-1838/SR-2220 FROM US- 15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM COUNTY.	S T WOOTEN CORPORATION	Nordan, PE, James M	\$4,614,460.00	5/28/2019	2/15/2021	5/28/2019		0	0.67
C203946	B-5348		DANE CONSTRUCTION INC	Howell, Bobby J	\$984,596.98	2/1/2018	12/27/2018	2/1/2018	1/30/2019	99	92.33
C204025	I-5954	PAVEMENT REHAB. ON I-40/I-85 FROM EAST OF NC- 54 IN GRAHAM IN ALAMANCE COUNTY TO WEST OF SR-1114 (BUCKHORN RD) IN ORANGE COUNTY.		Howell, Bobby J	\$9,699,053.68	4/1/2018	6/29/2019	4/29/2019	10/11/2019	100	95.11
C204078	B-4962		CONTI ENTERPRISES, INC	Howell, Bobby J	\$4,863,757.00	5/28/2019	12/28/2021	6/19/2019	12/28/2021	5	6.75
DG00393		RESURFACE FOLLOWING SR'S: SR 1101, SR 1118, SR 1119, SR 1124, SR 1125, SR 1127, SR 1128 SR 1130,	RILEY PAVING INC	Howell, Bobby J	\$1,084,520.40	4/2/2018	10/12/2018	6/18/2018	12/7/2018	100	99.97
DG00419		SR 1134. SR 1135. SR 1137. SR 1141. SR 1143. ETC. RESURFACE NC 86 AND 17 SECONDARY ROADS	CAROLINA SUNROCK LLC	Howell, Bobby J	\$3,764,001.64	5/14/2018	11/1/2019	5/14/2018	11/1/2019	72	99.87
DG00435		AST RETREATMENT ON 22 SECONDARY ROADS	WHITEHURST PAVING CO INC	Howell, Bobby J	\$846,340.66	4/1/2019	10/11/2019				
DG00444	R-5821B	INTERSECTION OF NC 54 AND SR 1006 (ORANGE	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$1,039,900.00	7/16/2018	5/16/2019	8/13/2018	5/16/2019	100	99.94
DG00445			LITTLE MOUNTAIN BUILDERS OF CATAWBA COUNTY INC	Howell, Bobby J	\$319,319.80	6/25/2018	2/15/2020	8/6/2018	2/15/2020	100	92.94
DG00451	U-5854	SR 1008 (MT. CARMEL CHURCH ROAD) AND SR 1913 (BENNETT ROAD) ROUNDABOUT AND RELATED	CAROLINA SUNROCK LLC	Howell, Bobby J	\$1,833,468.84	8/15/2018	4/30/2020	2/13/2019	11/30/2020	22	57.09
DG00461		SAFETY IMPROVEMENTS REHAB. BRIDGE #031 ON SR 1010 (E. FRANKLIN ST.) OVER BOLIN CREEK & BOLIN CREEK TRAIL	M & J CONSTRUCTION CO OF PINELLAS COUNTY INC	Howell, Bobby J	\$2,456,272.12	11/12/2018	7/15/2019	3/15/2019	10/15/2019	100	33.77
DG00462		REHAB. BRIDGES 264, 288, 260, 543 IN GUILFORD COUNTY AND BRIDGE 031 IN ORANGE COUNTY	ELITE INDUSTRIAL PAINTING INC	Snell, PE, William H	\$967,383.15	8/1/2019	1/1/2020				
DG00485	U-5846		FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$3,375,611.30	5/28/2019	3/1/2022		4/26/2022	3	2.82
DG00487	W-5707L	IINSTALLATION OF 4" THERMOPLASTIC PAVEMENT MARKING LINES ON VARIOUS SECONDARY ROADS DIVISION WIDE	TRP CONSTRUCTION GROUP LLC	Snell, PE, William H	\$839,863.60	6/1/2019	9/28/2019	7/22/2019	9/28/2019	95	77.73

MPO Board 12/11/2019 Item 18

Chatham County - DCHC MPO - Active Projects - Division 8November 2019									
Contract # or WBS # or TIP #	Route	Description	Let Date	Completion Date	Contractor	Project Admin.	Project Cost	Notes	
Chatham County - DCHC MPO - Upcoming Projects - Division 8November 2019									
Contract # or WBS # or TIP #	Route	Description	Let Date	Completion Date	Contractor	Project Admin.	STIP Project Cost	Notes	
U-6192	US 15-501	Add Reduced Conflict Intersections - from US 64 Pitts. Byp to SR 1919 (Smith Level Road) Orange Co.	FY 2027	TBD		Greg Davis (910) 773-8022	\$45,640,000	Right of Way FY 2025	
R-5825	NC 751 at SR 1731 (O'Kelly Chapel Road)	Upgrade and Realign Intersection	FY 2020 TBD	TBD		Greg Davis (910) 773-8022	\$759,000		