Contract Number: C202581	Route: SR-1838
Division: 5	County: Durham
TIP Number: EB-4707A	
Length: 0.96 miles	Federal Aid Number: STPDA-0537(2)
NCDOT Contact: James M. Nordan, P	E NCDOT Contact No: (919)220-4680
SR-1838/SR-2220 F	ROM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM
Location Description: COUNTY.	
Contractor Name: S T WOOTEN COR	PORATION
Contract Amount: \$4,614,460.00	
Work Began: 05/28/2019	Letting Date: 04/16/2019
-	
Original Completion Date: 02/15/2021	Revised Completion Date:
Latest Payment Thru: 01/07/2020	
Latest Payment Date:	Construction Progress: 1.94%
Contract Number: C203394	Route: I-885, NC-147, NC-98
	US-70
Division: 5	County: Durham
TIP Number: U-0071	County Bantan
Length: 4.009 miles	Federal Aid Number:
•	
NCDOT Contact: Cameron D. Richard	
Location Description: EAST END CONNEC	CTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN HAM.
Contractor Name: DRAGADOS USA IN	IC
Contract Amount: \$141,949,500.00	
Work Began: 02/26/2015	Letting Date: 11/18/2014
Original Completion Date: 05/10/2020	Revised Completion Date: 09/18/2020
Latest Payment Thru: 01/22/2020	
Latest Payment Date:	Construction Progress: 86.39%
Contract Number: C203567	Route: NC-55
Division: 5	County: Durham
TIP Number: U-3308	
Length: 1.134 miles	Federal Aid Number: STP-55(20)
NCDOT Contact: James M. Nordan, P	· ,
Location Description: 70BUS/NC-08 (UOL	E) FROM NO-147 (BOCK DEAN FREEWAT) TO NORTH OF 03-
	LOWAY ST)
	E) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- LOWAY ST).
Contractor Name: ZACHRY CONSTRU	
Contractor Name: ZACHRY CONSTRU Contract Amount: \$39,756,916.81	JCTION CORPORATION
Contractor Name: ZACHRY CONSTRU Contract Amount: \$39,756,916.81 Work Began: 10/05/2016	JCTION CORPORATION Letting Date: 07/19/2016
Contractor Name: ZACHRY CONSTRU Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020	JCTION CORPORATION
Contractor Name: ZACHRY CONSTRU Contract Amount: \$39,756,916.81 Work Began: 10/05/2016	JCTION CORPORATION Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021
Contractor Name: ZACHRY CONSTRU Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020	JCTION CORPORATION Letting Date: 07/19/2016
Contractor Name: ZACHRY CONSTRU Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 12/15/2019 Latest Payment Date:	JCTION CORPORATION Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 65.08%
Contractor Name: ZACHRY CONSTRU Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 12/15/2019	JCTION CORPORATION Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 65.08% Route: I-40, I-85, NC-55
Contractor Name: ZACHRY CONSTRU Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 12/15/2019 Latest Payment Date:	JCTION CORPORATION Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 65.08% Route: I-40, I-85, NC-55 NC-98, US-15, US-501
Contractor Name: ZACHRY CONSTRU Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 12/15/2019 Latest Payment Date: Contract Number: C204211	UCTION CORPORATION Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 65.08% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70
Contractor Name: ZACHRY CONSTRU Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 12/15/2019 Latest Payment Date: Contract Number: C204211 Division: 5	JCTION CORPORATION Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 65.08% Route: I-40, I-85, NC-55 NC-98, US-15, US-501
Contractor Name: ZACHRY CONSTRU Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 12/15/2019 Latest Payment Date: Contract Number: C204211 Division: 5 TIP Number: U-5968	UCTION CORPORATION Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 65.08% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham
Contractor Name: ZACHRY CONSTRU Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 12/15/2019 Latest Payment Date: Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles	JCTION CORPORATION Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 65.08% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084)
Contractor Name: ZACHRY CONSTRU Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 12/15/2019 Latest Payment Date: Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, P	JCTION CORPORATION Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 65.08% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680
Contractor Name: ZACHRY CONSTRU Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 12/15/2019 Latest Payment Date: Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles	JCTION CORPORATION Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 65.08% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680
Contractor Name: ZACHRY CONSTRU Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 12/15/2019 Latest Payment Date: Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, P	JCTION CORPORATION Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 65.08% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680
Contractor Name: ZACHRY CONSTRU Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 12/15/2019 Latest Payment Date: Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, P Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY H.	JCTION CORPORATION Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 65.08% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680
Contractor Name: ZACHRY CONSTRU Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 12/15/2019 Latest Payment Date: Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, P Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY H. Contract Amount: \$0.00	Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 65.08% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680 AYNIE & ASSOCIATES, INC.
Contractor Name: ZACHRY CONSTRU Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 12/15/2019 Latest Payment Date: Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, P Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY H. Contract Amount: \$0.00 Work Began: 05/28/2019	JCTION CORPORATION Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 65.08% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680 AYNIE & ASSOCIATES, INC. Letting Date: 04/16/2019
Contractor Name: ZACHRY CONSTRU Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 12/15/2019 Latest Payment Date: Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, P Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY H. Contract Amount: \$0.00 Work Began: 05/28/2019 Original Completion Date: 08/01/2024	Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 65.08% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680 AYNIE & ASSOCIATES, INC.
Contractor Name: ZACHRY CONSTRU Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 12/15/2019 Latest Payment Date: Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, P Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY H. Contract Amount: \$0.00 Work Began: 05/28/2019 Original Completion Date: 08/01/2024 Latest Payment Thru:	JCTION CORPORATION Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 65.08% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680 AYNIE & ASSOCIATES, INC. Letting Date: 04/16/2019 Revised Completion Date: 04/09/2025
Contractor Name: ZACHRY CONSTRU Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 12/15/2019 Latest Payment Date: Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, P Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY H. Contract Amount: \$0.00 Work Began: 05/28/2019 Original Completion Date: 08/01/2024	JCTION CORPORATION Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 65.08% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680 AYNIE & ASSOCIATES, INC. Letting Date: 04/16/2019
Contractor Name: ZACHRY CONSTRU Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Date: Contract Number: 12/15/2019 Latest Payment Date: Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, P Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY H. Contract Amount: \$0.00 Work Began: 05/28/2019 Original Completion Date: 08/01/2024 Latest Payment Date:	JCTION CORPORATION Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 65.08% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680 AYNIE & ASSOCIATES, INC. Letting Date: 04/16/2019 Revised Completion Date: 04/09/2025 Construction Progress: 0%
Contractor Name: ZACHRY CONSTRU Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 12/15/2019 Latest Payment Date: Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, P Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY H. Contract Amount: \$0.00 Work Began: 05/28/2019 Original Completion Date: 08/01/2024 Latest Payment Thru: Latest Payment Date:	Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 65.08% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680 AYNIE & ASSOCIATES, INC. Letting Date: 04/16/2019 Revised Completion Date: 04/09/2025 Construction Progress: 0%
Contractor Name: ZACHRY CONSTRU Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Date: Contract Number: 12/15/2019 Latest Payment Date: Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, P Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY H. Contract Amount: \$0.00 Work Began: 05/28/2019 Original Completion Date: 08/01/2024 Latest Payment Date: Contract Number: C204256 Division: 5	JCTION CORPORATION Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 65.08% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680 AYNIE & ASSOCIATES, INC. Letting Date: 04/16/2019 Revised Completion Date: 04/09/2025 Construction Progress: 0%
Contractor Name: ZACHRY CONSTRU Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Date: 03/30/2020 Latest Payment Date: Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, P Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY H. Contract Amount: \$0.00 Work Began: 05/28/2019 Original Completion Date: 08/01/2024 Latest Payment Thru: Latest Payment Date: Contract Number: C204256 Division: 5 TIP Number:	Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 65.08% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680 AYNIE & ASSOCIATES, INC. Letting Date: 04/16/2019 Revised Completion Date: 04/09/2025 Construction Progress: 0% Route: -, NC-98, US-70 County: Durham
Contractor Name: ZACHRY CONSTRU Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 12/15/2019 Latest Payment Date: Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, P Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY H. Contract Amount: \$0.00 Work Began: 05/28/2019 Original Completion Date: 08/01/2024 Latest Payment Thru: Latest Payment Date: Contract Number: C204256 Division: 5 TIP Number: Length: 15.89 miles	JCTION CORPORATION Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 65.08% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680 AYNIE & ASSOCIATES, INC. Letting Date: 04/16/2019 Revised Completion Date: 04/09/2025 Construction Progress: 0% Route: -, NC-98, US-70 County: Durham Federal Aid Number: STATE FUNDED
Contractor Name: ZACHRY CONSTRU Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 12/15/2019 Latest Payment Date: Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, P Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY H. Contract Amount: \$0.00 Work Began: 05/28/2019 Original Completion Date: 08/01/2024 Latest Payment Thru: Latest Payment Date: Contract Number: C204256 Division: 5 TIP Number: Length: 15.89 miles	Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 65.08% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) Fe NCDOT Contact No: (919)220-4680 AYNIE & ASSOCIATES, INC. Letting Date: 04/16/2019 Revised Completion Date: 04/09/2025 Construction Progress: 0% Route: -, NC-98, US-70 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680
Contractor Name: ZACHRY CONSTRU Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 12/15/2019 Latest Payment Date: Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, P Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY H. Contractor Name: BROOKS BERRY H. Contract Amount: \$0.00 Work Began: 05/28/2019 Original Completion Date: 08/01/2024 Latest Payment Thru: Latest Payment Date: Contract Number: C204256 Division: 5 TIP Number: Length: 15.89 miles NCDOT Contact: James M. Nordan, P Location Description: ¹ SECTION OF US-	Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 65.08% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) Fe NCDOT Contact No: (919)220-4680 AYNIE & ASSOCIATES, INC. Letting Date: 04/16/2019 Revised Completion Date: 04/09/2025 Construction Progress: 0% Route: -, NC-98, US-70 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680
Contractor Name: ZACHRY CONSTRU Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 12/15/2019 Latest Payment Date: Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, P Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY H. Contract Amount: \$0.00 Work Began: 05/28/2019 Original Completion Date: 08/01/2024 Latest Payment Thru: Latest Payment Date: Contract Number: C204256 Division: 5 TIP Number: Length: 15.89 miles NCDOT Contact: James M. Nordan, P	JCTION CORPORATION Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 65.08% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680 AYNIE & ASSOCIATES, INC. Letting Date: 04/16/2019 Revised Completion Date: 04/09/2025 Construction Progress: 0% Route: -, NC-98, US-70 County: Durham Federal Aid Number: STATE FUNDED
Contractor Name: ZACHRY CONSTRU Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 12/15/2019 Latest Payment Date: Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, P Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY H. Contractor Name: BROOKS BERRY H. Contract Amount: \$0.00 Work Began: 05/28/2019 Original Completion Date: 08/01/2024 Latest Payment Thru: Latest Payment Date: Contract Number: C204256 Division: 5 TIP Number: Length: 15.89 miles NCDOT Contact: James M. Nordan, P Location Description: ¹ SECTION OF US-	Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 65.08% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680 AYNIE & ASSOCIATES, INC. Letting Date: 04/16/2019 Revised Completion Date: 04/09/2025 Construction Progress: 0% Route: -, NC-98, US-70 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 70, 1 SECTION OF NC-98, AND 3 SECTIONS OF SECONDARY
Contractor Name: ZACHRY CONSTRU Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 12/15/2019 Latest Payment Date: Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, P Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY H. Contract Amount: \$0.00 Work Began: 05/28/2019 Original Completion Date: 08/01/2024 Latest Payment Thru: Latest Payment Date: Contract Number: C204256 Division: 5 TIP Number: Length: 15.89 miles NCDOT Contact: James M. Nordan, P Location Description: 1 SECTION OF US- ROADS.	Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 65.08% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680 AYNIE & ASSOCIATES, INC. Letting Date: 04/16/2019 Revised Completion Date: 04/09/2025 Construction Progress: 0% Route: -, NC-98, US-70 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 70, 1 SECTION OF NC-98, AND 3 SECTIONS OF SECONDARY
Contractor Name: ZACHRY CONSTRU Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 12/15/2019 Latest Payment Date: Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, P Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY H. Contract Amount: \$0.00 Work Began: 05/28/2019 Original Completion Date: 08/01/2024 Latest Payment Thru: Latest Payment Date: Contract Number: C204256 Division: 5 TIP Number: Length: 15.89 miles NCDOT Contact: James M. Nordan, P Location Description: 1 SECTION OF US- ROADS. Contractor Name: CAROLINA SUNRO Contract Amount: \$0.00	Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 65.08% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680 AYNIE & ASSOCIATES, INC. Letting Date: 04/16/2019 Revised Completion Date: 04/09/2025 Construction Progress: 0% Route: -, NC-98, US-70 County: Durham Federal Aid Number: STATE FUNDED MCDOT Contact No: (919)220-4680 70, 1 SECTION OF NC-98, AND 3 SECTIONS OF SECONDARY CK LLC
Contractor Name: ZACHRY CONSTRU- Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 12/15/2019 Latest Payment Date: Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, P Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY H. Contract Amount: \$0.00 Work Began: 05/28/2019 Original Completion Date: 08/01/2024 Latest Payment Thru: Latest Payment Date: Contract Number: C204256 Division: 5 TIP Number: Length: 15.89 miles NCDOT Contact: James M. Nordan, P Location Description: ¹ SECTION OF US- ROADS. Contractor Name: CAROLINA SUNRO	Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 65.08% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680 AYNIE & ASSOCIATES, INC. Letting Date: 04/16/2019 Revised Completion Date: 04/09/2025 Construction Progress: 0% Route: -, NC-98, US-70 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 70, 1 SECTION OF NC-98, AND 3 SECTIONS OF SECONDARY

Original Completion Date: 11/30/2019 Latest Payment Thru: Latest Payment Date:

Revised Completion Date: 09/30/2020

Construction Progress: 0%

		R/W Acq							
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
17BP.5.R.133	BRIDGE 49 OVER ENO RIVER ON SR 1401 (COLE MILL ROAD)		Division POC Let (DPOC)		1/22/2025	Lisa Gilchrist			
17BP.5.R.134	BRIDGE 82 OVER LICK CREEK ON SR 1815 (N MINERAL SPRINGS ROAD)		Division POC Let (DPOC)		1/22/2025	Lisa Gilchrist			
17BP.5.R.126	BRIDGE 262 OVER A CREEK ON SR 1607 (BAHAMA ROAD)		Division POC Let (DPOC)		2/28/2024	Lisa Gilchrist			
17BP.5.R.116	BRIDGE 96 OVER BURDENS CREEK ON SR 1945		Division POC Let (DPOC)		2/22/2023	Lisa Gilchrist			
17BP.5.R.117	BRIDGE 110 OVER LITTLE CREEK ON SR 1110		Division POC Let (DPOC)		2/22/2023	Lisa Gilchrist			
17BP.5.R.84	BRIDGE 61 OVER MOUNTAIN CREEK ON SR 1464		Division POC Let (DPOC)		2/9/2022	Lisa Gilchrist			
17BP.5.R.83	BRIDGE 84 OVER CHUNKY PIE CREEK ON SR 1815		Division POC Let (DPOC)		4/14/2021	Lisa Gilchrist			
SM-5705I			Division POC Let (DPOC)			Stephen Davidson			Letting planned in spring 2020
SM-5705X			Division POC Let (DPOC)			Stephen Davidson			Letting planned in spring 2020
17BP.5.R.97	BRIDGE 89 OVER LICK CREEK ON SR 1902		Division POC Let (DPOC)			Lisa Gilchrist			Letting planned in spring 2020
J-5774B	NC 54 FROM US 15/US 501 IN ORANGE COUNTY TO SR 1110 (BARBEECHAPEL ROAD) IN DURHAM COUNTY	10/18/2024	Raleigh Letting (LET)	6/16/2026	10/17/2028	PAM R. WILLIAMS	\$11,000,000.00	\$30,900,000.00	
U-5774C	NC 54 FROM SR 1110 (BARBEE CHAPEL ROAD) TO I-40	10/18/2024	Raleigh Letting (LET)	6/16/2026	10/17/2028	PAM R. WILLIAMS	\$3,000,000.00	\$23,700,000.00	

Ducie et ID	Decorinting	R/W Acq	Lat Toma		L et Dete	Ducia of Managemen			COMMENTO
Project ID U-5774F	Description NC 54 FROM I-40/NC 54 INTERCHANGE	Begins	Let Type Raleigh Letting (LET)	P Let Date	Let Date	Project Manager	ROW \$		COMMENTS
U-6067	US 15/US 501 DURHAM COUNTY FROM I-40 TO US 15/US 501 BUSINESS IN DURHAM UPGRADE CORRIDOR TO EXPRESSWAY.	2/21/2025	Raleigh Letting (LET)	2/16/2027	7/18/2028	PAM R. WILLIAMS	\$55,000,000.00		
U-5720A	US 70 (MIAMI BLVD) FROM LYNN ROAD TO SR 1959 (SOUTH MIAMI BOULEVARD/SR 1811 (SHERRON ROAD)	12/15/2023	Raleigh Letting (LET)	3/19/2024	10/20/2026	PAM R. WILLIAMS	\$35,800,000.00	\$57,000,000.00	
U-5720B	US 70 (MIAMI BLVD) AT SR 1959 (SOUTH MIAMI BOULEVARD)/SR 1811 (SHERRON ROAD)INTERSECTION	12/15/2023	Raleigh Letting (LET)	3/19/2024	10/20/2026	PAM R. WILLIAMS	\$17,321,000.00	\$25,300,000.00	
U-5937	NC 147 DURHAM FREEWAY, DURHAM COUNTY FROM SR 1127 (WEST CHAPEL HILL STREET) TO BRIGGS AVENUE IN DURHAM. CONSTRUCT AUXILIARY LANES AND OPERATIONAL IMPROVEMENTS.	10/14/2022	Raleigh Letting (LET)	3/21/2023	10/20/2026	PAM R. WILLIAMS	\$10,202,000.00	\$47,001,000.00	

		R/W Acq							
Project ID	Description	Begins	Let Type P L	Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
P-5706	NORFOLK SOUTHERN H LINE, EAST DURHAM RAILROAD SAFETY PROJECT. PROJECT WILL STRAIGHTEN EXISTING RAILROAD CURVATURE BETWEEN CP NELSON AND CP EAST DURHAM AND INCLUES A COMBINATION OFGRADE SEPARATIONS AND CLOSURES AT ELLIS ROAD SOUTH END CROSSING (734737A), GLOVER ROAD (734735L), AND WRENN ROAD (734736	6/30/2020	Raleigh Letting (LET)		1/20/2026	MATTHEW SIMMONS	\$9,000,000.00	\$42,400,000.00	
1-6006	I-40 DURHAM/WAKE COUNTIES FROM NC 54 (EXIT 273) TO SR 1728 (WADE AVENUE). CONVERT FACILITY TO A MANAGED FREEWAY WITH RAMP METERING AND OTHER ATM / ITS COMPONETS.	1/21/2025	Design Build Let (DBL)		1/21/2025	PAM R. WILLIAMS	\$20,000.00	\$54,530,000.00	
I-5941	I-85 FROM ORANGE COUNTY LINE TO US 15 /US 501 IN DURHAM PAVEMENT REHABILITATION		Division Design Raleigh Let (DE 12/	/19/2023	12/17/2024	CHRISTOPHER A. HOFFMAN		\$2,973,000.00	
1-5942	I-85 /US 15 FROM NORTH OF SR 1827 (MIDLAND TERRACE) IN DURHAM COUNTY TO NORTH OF NC 56 IN GRANVILLE COUNTY PAVEMENT REHABILITATION		Division Design Raleigh Let (DE 12/	/19/2023	12/17/2024	CHRISTOPHER A. HOFFMAN		\$8,357,000.00	

		R/W Acq							
Project ID	Description	Begins	Let Type P	Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
U-5934	NC 147 FROM I-40 TO FUTURE I-885(EAST END CONNECTOR)IN DURHAM ADD LANES AND REHABILITATE PAVEMENT	10/17/2023	Design Build Let (DBL) 2/*	15/2022	10/17/2023	PAM R. WILLIAMS	\$2,148,000.00	\$177,100,000.00	
EB-5835	NC 55 (ALSTON AVE.) FROM SR 1171 (RIDDLE RD.) TO CECIL STREET IN DURHAM. CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN MISSING GAPS.	6/20/2022	NON - DOT LET (LAP)		9/20/2023	RAYMOND JOSEPH	\$50,000.00	\$525,000.00	
1-5707	I-40 - FROM NC 55 (ALSTON AVENUE) TO NC 147 (DURHAM FREEWAY/TRIANGLE EXPRESSWAY) IN DURHAM		Raleigh Letting (LET)		6/20/2023	PAM R. WILLIAMS	\$323,000.00	\$7,600,000.00	
U-5516	AT US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) INTERSECTION IN DURHAM. INTERSECTION IMPROVEMENTS.	4/16/2021	Division Design Raleigh Let (DE 9/7	15/2020	5/16/2023	JOHN W. BRAXTON	\$6,501,430.00	\$8,200,000.00	Project is suspended due to cash balance shortfall.
U-5717	US 15 / US 501 DURHAM CHAPEL-HILL BOULEVARD AND SR 1116 (GARRETT ROAD) CONVERTING THE AT-GRADE INTERSECTION TO AN INTERCHANGE	4/23/2019	Division Design Raleigh Let (DE 4/2	21/2020	4/18/2023	JOHN W. BRAXTON	\$53,500,000.00	\$32,000,000.00	ROW acquisition is suspended due to cash balance shortfall.

		R/W Acq							
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
U-6021	SR 1118 (FAYETTEVILLE ROAD),FROM WOODCROFT PARKWAY TO BARBEE ROAD IN DURHAM. WIDEN TO 4- LANE DIVIDED FACILITY WITH BICYCLE / PEDESTRIAN ACCOMMODATIONS.	2/19/2021	Division Design Raleigh Let (D	DDRL)	2/21/2023	BENJAMIN J. UPSHAW	\$5,769,000.00	\$13,770,000.00	Project is suspended due to cash balance shortfall.
I-5998	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 70 IN RALEIGH. PAVEMENT REHABILITATION. COORDINATE WITH I-5999 &I-6000.		Division POC Let (DPOC)		1/25/2023	CHRISTOPHER A. HOFFMAN		\$3,800,000.00	
EB-5834	NC 157 / SR 1322 (GUESS RD.) FROM HILLCREST DRIVETO SR 1407(WEST CARVER STREET) IN DURHAM. CONSTRUCT SIDEWALKS ON BOTHSIDES.	6/30/2021	NON - DOT LET (LAP)		9/20/2022	RAYMOND JOSEPH HAYES	\$204,000.00	\$589,000.00	
EB-5703	DURHAM - LASALLE STREET FROM KANGAROO DRIVE TO SPRUNT AVENUE IN DURHAM. CONSTRUCT SIDEWALKS ON BOTH SIDES FROM KANGAROODRIVE TO US 70 BUSINESS (HILLSBOROUGH ROAD) AND ON ONE SIDEFROM HILLSBOROUGH ROAD TO SPRUNT AVENUE.	9/30/2019	NON - DOT LET (LAP)		5/31/2022	RAYMOND JOSEPH HAYES	\$515,000.00	\$1,440,000.00	

		R/W Acq							
Project ID		Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
EB-5708	NC 54 FROM NC 55 TO RESEARCH TRIANGLE PARK WESTERN LIMIT INDURHAM CONSTRUCT SECTIONS OF SIDEWALK ON SOUTH SIDE	9/30/2019	NON - DOT LET (LAP)		5/30/2022	RAYMOND JOSEPH HAYES	\$177,000.00	\$491,000.00	
W-5705AI	US 501 BUSINESS (ROXBORO STREET) AT SR 1443 (HORTON ROAD) /SR 1641 (DENFIELD STREET)	1/30/2021	Division POC Let (DPOC)		3/23/2022	STEPHEN REID DAVIDSON	\$210,000.00	\$630,000.00	Survey delayed until spring 2020 due to cash balance shortfall.
1-6000	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 1 INRALEIGH. BRIDGE PRESERVATION/REHABILIT ATION. COORDINATE WITH I-5998 & I-5999.		Division POC Let (DPOC)		1/26/2022	CHRISTOPHER A. HOFFMAN		\$4,541,000.00	
EB-5715	US 501 BYPASS (NORTH DUKE STREET) FROM MURRAY AVENUE TO US 501 BUSINESS (NORTH ROXBORO ROAD) IN DURHAM CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN EXISTING GAPS	1/31/2020	NON - DOT LET (LAP)		1/21/2022	RAYMOND JOSEPH HAYES	\$829,000.00	\$2,680,000.00	
B-5674	REPLACE BRIDGE 80 OVER SR 1308 IN DURHAM ON US 15-501 NORTHBOUND	9/16/2020	Raleigh Letting (LET)		12/21/2021	KEVIN FISCHER	\$110,000.00	\$2,209,000.00	
U-4726HN	CONSTRUCT BIKE LANES/SIDEWALKS IN DURHAM - HILLANDALE ROAD	4/30/2020	NON - DOT LET (LAP)		10/30/2021	RAYMOND JOSEPH HAYES			

		R/W Acq							
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
C-4928	SR 1317 (MORREENE ROAD) FROM NEAL ROAD TO SR 1320 (ERWIN ROAD) IN DURHAM. CONSTRUCT BIKE LANES AND SIDEWALKS.	4/30/2020	NON - DOT LET (LAP)		9/30/2021	RAYMOND JOSEPH HAYES	\$7,000.00	\$5,783,000.00	
EB-5720	BRYANT BRIDGE NORTH/GOOSE CREEK WEST TRAIL, NC 55 TO DREW-GRANBY PARK IN DURHAM. CONSTRUCT SHARED-USE PAHT AND CONNECTING SIDEWALKS.	9/30/2020	NON - DOT LET (LAP)		9/30/2021	RAYMOND JOSEPH HAYES	\$14,000.00	\$4,432,000.00	
U-4726HO	CARPENTER - FLETCHER ROAD BIKE - PED; CONSTRUCT BIKE LANES / SIDEWALKS (CITY MAINTAINED) FROM WOODCROFT PARKWAY (CITY MAINTAINED) TO ALSTON AVENUE (SR 1945).	3/31/2020	NON - DOT LET (LAP)		9/30/2021	RAYMOND JOSEPH HAYES			
U-5823	WOODCROFT PARKWAY EXTENSION. FROM SR 1116 (GARRETT ROAD) TONC 751 (HOPE VALLEY ROAD) IN DURHAM. CONSTRUCT ROADWAY ON NEW ALIGNMENT.	1/27/2020	NON - DOT LET (LAP)		8/30/2021	RAYMOND JOSEPH HAYES	\$421,000.00	\$1,798,000.00	
EB-5704	DURHAM - RAYNOR STREET FROM NORTH MIAMI BOULEVARD TO NORTH HARDEE STREET	9/16/2019	NON - DOT LET (LAP)		6/30/2021	RAYMOND JOSEPH HAYES		\$510,000.00	

		R/W Acq							
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
EB-5837	THIRD FORK CREEK TRAIL FROM SOUTHERN BOUNDARIES PARK TO THEAMERICAN TOBACCO TRAIL IN DURHAM	6/30/2020	NON - DOT LET (LAP)		6/30/2021	RAYMOND JOSEPH HAYES	\$161,000.00	\$2,546,000.00	
P-5717	NORFOLK SOUTHER H LINE CROSSING 734742W AT SR 1121 (CORNWALLIS ROAD) IN DURHAM. CONSTRUCT GRADE SEPARATION.	12/12/2019	Raleigh Letting (LET)		6/15/2021	KUMAR TRIVEDI	\$4,378,000.00	\$16,100,000.00	
W-5705T	SR 1815 / SR 1917 (SOUTH MINERAL SPRINGS ROAD) AT SR 1815 (PLEASANT DRIVE)	4/1/2020	Division POC Let (DPOC)		4/21/2021	STEPHEN REID DAVIDSON	\$85,000.00	\$800,000.00	Project is suspended due to cash balance shortfall.
1-5993	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147 (COMB W/I-5994).		Division Design Raleigh Let (E	DRL)	1/19/2021	CHRISTOPHER A. HOFFMAN		\$17,700,000.00	
1-5994	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147 (COMB W/I-5993).		Division Design Raleigh Let (D	DRL)	1/19/2021	CHRISTOPHER A. HOFFMAN		\$6,652,000.00	
1-5995	I-40 - DURHAM/WAKE COUNTIES FROM EAST OF NC 147 TO SR 3015 (AIRPORT BOULEVARD). PAVEMENT REHABILITATION.		Division Design Raleigh Let (D	DRL)	1/19/2021	CHRISTOPHER A. HOFFMAN		\$5,272,000.00	
W-5705AM	DURHAM TRAFFIC SIGNAL REVISIONS TO INSTALL "NO TURN ON RED"BLANK OUT SIGNS AT SIX LOCATIONS		Division POC Let (DPOC)		12/9/2020	CHRISTOPHER A. HOFFMAN		\$62,000.00	

		R/W Acq							
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
W-5705S	US 15/501 AT NC 751 SOUTHBOUND ON RAMP - EXTEND RAMP		Division POC Let (DPOC)		9/23/2020	STEPHEN REID DAVIDSON		\$460.000.00	Letting planned in spring 2020
EB-5904	DUKE BELT LINE TRAIL - PETTIGREW STREET TO AVONDALE STREET IN DURHAM, CONSTRUCT A MULTI-USE TRAIL ON FORMER RAIL CORRIDOR	9/4/2018	NON - DOT LET (LAP)		9/1/2020	RAYMOND JOSEPH HAYES	\$7,100,000.00		
C-56051	DURHAM NEIGHBORHOOD BIKE ROUTE:~7 MILES OF SIGNED AND MARKED NEIGHBORHOOD BIKE ROUTES IN CENTRAL DURHAM.		NON - DOT LET (LAP)		6/30/2020	RAYMOND JOSEPH HAYES		\$540,883.00	
J-4724	DURHAM - CORNWALLIS RD (SR 1158) FROM SR 2295 (SOUTH ROXBORO STREET) TO SR 1127 (CHAPEL HILL ROAD) IN DURHAM. BIKE AND PEDESTRIAN FEATURES.		NON - DOT LET (LAP)		6/30/2020	RAYMOND JOSEPH HAYES		\$4,978,000.00	
C-5183B	SR 1945 (S ALSTON AVENUE) FROM SR 1171 (RIDDLE ROAD) TO CAPPS STREET. CONSTRUCT SIDEWALKS IN DURHAM		NON - DOT LET (LAP)		3/30/2020	RAYMOND JOSEPH HAYES	\$99,000.00	\$706,000.00	
С-5605Н	DOWNTOWN DURHAM WAYFINDING PROGRAM SIGNS/KIOSKS TO FACILITATE NAVIGATION AND PARKING.		NON - DOT LET (LAP)		12/31/2019	RAYMOND JOSEPH HAYES		\$605,000.00	

		R/W Acq							
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
W-5601EM	SR 1118 (FAYETTEVILLE ROAD) AT PILOT STREET AND CECIL STREET IN DURHAM		Division POC Let (DPOC)		12/4/2019	JOHN EDWARD SANDOR		\$14,000.00	Deleting project, will be absorbed by U-5968
W-5705M	I-40 WESTBOUND AT NC 147 SAFETY IMPROVEMENTS (MP: 9.359 - 9.359)		Division POC Let (DPOC)		10/2/2019	JOHN EDWARD SANDOR		\$80,000.00	
C-5605E	DURHAM BIKE LANE STRIPING		NON - DOT LET (LAP)		9/30/2019	RAYMOND JOSEPH HAYES		\$504,000.00	
W-5705U	US 70 BUSINESS (MORGAN STREET) AT CAROLINA THREATRE		Division POC Let (DPOC)		9/4/2019	JOHN EDWARD SANDOR		\$20,000.00	
W-5705V	NC 54 AT HUNTINGRIDGE ROAD		Division POC Let (DPOC)		9/4/2019	JOHN EDWARD SANDOR		\$80,000.00	

	NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT MPO Board 2/12/2020 Item 17											
TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead						
48283	Remove and replace existing curb & gutter and sidewalk, add pedestrian signals, concrete island, and signal modifications on SR 1010 (E. Main St / W. Franklin St) from Brewer Ln to Graham St. in Chapel Hill and Carrboro	5/31/2019	11/1/2019	\$350,000	Construction - 100% complete, Pending RTE final inspection	Chris Smitherman Derek Dixon						
	"To Pass Bicycles, 4 ft Min Clearance or Change Lane" sign installations on portions of no passing zones on SR 1107 (Hillsborough Road) and SR 1104 (Dairyland Road).	May. 2020	Jun. 2020	\$5,000	Signs installed 10/17/19 - 100% complete, Pending RTE final inspection	Dawn Mcpherson						
SS-6007C 48888.1.1 48888.3.1	Guardrail installation on NC 86 just north of SR 1839 (Alexander Drive).	Jul. 2020	Aug.2020	\$50,400	Funds approved 9/5/19 but not released	Chad Reimakoski Derek Dixon						
47936.1.1 47936.2.1	Horizontal curve improvements on SR 1710 (Old NC 10) west of SR 1561/SR 1709 (Lawrence Road) east of Hillsborough. Improvements consist of wedging pavement and grading shoulders.	Jun. 2021	Nov. 2021	\$261,000	Planning and design activities underway	Chad Reimakoski						
	Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in Hillsborough	6/30/2021	FY2022	\$7,200,000	PE funding scheduled 7/1/2020 - Executive Hold, Coordinate with U-5848	Matthew Simmons						
I-3306AC 34178.1.6 34178.2.5 34178.3.9	Interchange improvements at I-40 and NC86 in Chapel Hill	10/19/2021	FY2023	\$20,700,000	Planning and Design activities underway - Executive Hold , Environmental document completed 3/21/19 under I-3306A	Laura Sutton						
I-3306AB 34178.1.5 34178.2.4 34178.3.8	I-40 widening from NC86 to Durham Co. line (US 15/501 Interchange). Includes a portion of interchange improvements I-3306AC in Chapel Hill	3/15/2022	FY2024	\$38,635,000	Planning and design activities underway, Environmental document completed 3/21/19 under I-3306A, Project combined with W- 5707C	Laura Sutton						
44853.1.3 44853.3.3	Revise pavement markings and overhead lane use signs for removal of inside lane drop configuration on I-40 Westbound in vicinity of US 15-501 interchange in Chapel Hill . Resurfacing I-40 WB by use of contingency funds		FY2022	\$395,000	No bids on most recent letting, Project combined with I-3306AB	Chad Reimakoski						
I-3306AC 34178.1.6 34178.2.5 34178.3.9 I-3306AB 34178.1.5 34178.2.4 34178.3.8 W-5707C 44853.1.3 44853.3.3	I-40 widening from NC86 to Durham Co. line (US 15/501 Interchange). Includes a portion of interchange improvements I-3306AC in Chapel Hill Revise pavement markings and overhead lane use signs for removal of inside lane drop configuration on I-40 Westbound in vicinity of US 15-501 interchange in Chapel Hill .	3/15/2022 3/15/2022 3/15/2022	FY2024	\$38,635,000	Executive Hold, Environmental document completed 3/21/19 under I-3306A Planning and design activities underway, Environmental document completed 3/21/19 under I-3306A, Project combined with W- 5707C No bids on most recent letting, Project	Laura S						

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
R-5821A 47093.1.2 47093.2.2 47093.3.2	Construct operational improvements including Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road).	6/21/2022	FY2024	\$5,326,000	Planning and design activities underway - Executive Hold , coordinating with NC54 West Corridor Study	Chris Smitherman
I-3306AA 34178.1.4 34178.2.3 34178.3.7	I-40 widening from I-85 to NC86 in Chapel Hill	10/18/2022	FY2025	\$76,265,000	Planning and Design activities underway, Environmental document completed 3/21/19 under I-3306A	Laura Sutton
I-5958 45910.1.1 45910.3.1	Pavement Rehabilitation on I-40/I-85 from West of SR 1114 (Buckhorn Road) to West of SR 1006 (Orange Grove Road)	11/21/2023	FY2025	\$7,455,000	Funding approved 10/10/17 - Executive Hold	Chris Smitherman
U-5845 50235.1.1 50235.2.1 50235.3.1	Widen SR 1009 (South Churton Street) to multi-lanes from I- 40 to Eno River in Hillsborough	7/16/2024	FY 2027	\$49,751,000	Planning and Design activities underway - Executive Hold , Coordinate with U-5848 and I-5967	Laura Sutton
I-5967 45917.1.1 45917.2.1 45917.3.1	Interchange improvements at I-85 and SR 1009 (South Churton Street) in Hillsborough	10/15/2024	FY2027	\$20,700,000	Planning and Design activities underway - Executive Hold, Coordinate with I-0305 and U-5845	Laura Sutton
I-5959 45911.1.1 45911.3.1	Pavement Rehabilitation on I-85 from West of SR 1006 (Orange Grove Road) to Durham County line	11/19/2024	FY2026	\$11,155,000	Funding approved 10/10/17 - Executive Hold , Coordinate with I-5967, I-5984 and I- 0305	Chris Smithermar
I-5984 47530.1.1 47530.2.1 47530.3.1	Interchange improvements at I-85 and NC 86 in Hillsborough	11/18/2025	FY2027	\$16,488,000	Planning and Design activities underway - Executive Hold, Coordinate with I-0305 and I-5959	Laura Sutton
I-0305 34142.1.2 34142.2.2 34142.3.2	Widening of I-85 from west of SR1006 (Orange Grove Road) in Orange Co. to west of SR 1400 (Sparger Road) in Orange Co.		FY2029	\$133,400,000	Planning and design activities underway - Executive Hold , Project reinstated per 2020-2029 STIP (funded project) and delete project I-5983	Laura Sutton

Executive Hold - NCDOT has temporary suspended some projects due to budget/cash flow restrictions.

North Carolina Department of Transportation

12/4/2019

Active Projects Under Construction - Orange Co.

Contract Number	TIP Number	Location Description	Contractor Name	Resident Engineer	Contract Bid Amount	Availability Date	Completion Date	Work Start Date	Estimated Completion Date	Progress Schedule Percent	Completion Percent
C202581	EB-4707A	IMPROVEMENTS ON SR-1838/SR-2220 FROM US- 15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM COUNTY.	S T WOOTEN CORPORATION	Nordan, PE, James M	\$4,614,460.00	5/28/2019	2/15/2021	5/28/2019	2/15/2021	0	0.67
C203946	B-5348	REPLACE BRIDGE #85 OVER PHIL'S CREEK ON SR- 1005 (OLD GREENSBORO ROAD).	DANE CONSTRUCTION INC	Howell, Bobby J	\$984,596.98	2/1/2018	12/27/2018	2/1/2018	1/30/2019	99	92.33
C204025	I-5954	PAVEMENT REHAB. ON I-40/I-85 FROM EAST OF NC- 54 IN GRAHAM IN ALAMANCE COUNTY TO WEST OF		Howell, Bobby J	\$9,699,053.68	4/1/2018	6/29/2019	4/29/2019	10/11/2019	100	95.11
C204078	B-4962	SR-1114 (BUCKHORN RD) IN ORANGE COUNTY. REPLACE BRIDGE #46 OVER ENO RIVER ON US-70 BYPASS.	CONTI ENTERPRISES, INC	Howell, Bobby J	\$4,863,757.00	5/28/2019	12/28/2021	6/19/2019	12/28/2021	5.65	7.67
DG00393		RESURFACE FOLLOWING SR'S: SR 1101, SR 1118, SR 1119, SR 1124, SR 1125, SR 1127, SR 1128 SR 1130,	RILEY PAVING INC	Howell, Bobby J	\$1,084,520.40	4/2/2018	10/12/2018	6/18/2018	12/7/2018	100	99.97
DG00419		SR 1134. SR 1135. SR 1137. SR 1141. SR 1143. ETC. RESURFACE NC 86 AND 17 SECONDARY ROADS	CAROLINA SUNROCK LLC	Howell, Bobby J	\$3,764,001.64	5/14/2018	11/1/2019	5/14/2018	11/1/2019	72	99.87
DG00435		AST RETREATMENT ON 22 SECONDARY ROADS	WHITEHURST PAVING CO INC	Howell, Bobby J	\$846,340.66	4/1/2019	10/11/2019				
DG00445		INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS INTERSECTIONS	LITTLE MOUNTAIN BUILDERS OF CATAWBA COUNTY INC	Howell, Bobby J	\$319,319.80	6/25/2018	2/15/2020	8/6/2018	2/15/2020	100	92.94
DG00451	U-5854	SR 1008 (MT. CARMEL CHURCH ROAD) AND SR 1913 (BENNETT ROAD) ROUNDABOUT AND RELATED	CAROLINA SUNROCK LLC	Howell, Bobby J	\$1,833,468.84	8/15/2018	4/30/2020	2/13/2019	11/30/2020	22	57.09
DG00461		SAFETY IMPROVEMENTS REHAB. BRIDGE #031 ON SR 1010 (E. FRANKLIN ST.) OVER BOLIN CREEK & BOLIN CREEK TRAIL	M & J CONSTRUCTION CO OF PINELLAS COUNTY INC	Howell, Bobby J	\$2,456,272.12	11/12/2018	7/15/2019	3/15/2019	10/15/2019	100	33.77
DG00462		REHAB. BRIDGES 264, 288, 260, 543 IN GUILFORD COUNTY AND BRIDGE 031 IN ORANGE COUNTY	ELITE INDUSTRIAL PAINTING INC	Snell, PE, William H	\$967,383.15	8/1/2019	1/1/2020				
DG00478		RESURFACE PORTIONS OF 41 SECONDARY ROADS IN ORANGE COUNTY	CAROLINA SUNROCK LLC	Howell, Bobby J	\$3,270,144.99	7/8/2019	10/30/2020				
DG00485	U-5846	SR 1772 (GREENSBORO STREET) AT SR 1780 (ESTES DRIVE), CONSTRUCT ROUNDABOUT	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$3,375,611.30	5/28/2019	3/1/2022		4/26/2022	3	2.82

Chatham County - DCHC MPO - Upcoming Projects - Division 8January 2020									
Contract # or WBS # or TIP #	Route	Description	Let Date	Completion Date	Contractor	Project Admin.	STIP Project Cost	Notes	
U-6192		Add Reduced Conflict Intersections - from US 64 Pitts. Byp to SR 1919 (Smith Level Road) Orange Co.	FY 2027	TBD	TBD	Greg Davis (910) 773-8022	\$45,640,000	Right of Way FY 2025	
R-5825	NC 751 at SR 1731 (O'Kelly Chapel Road)	Upgrade and Realign Intersection	11/1/2020	TBD	TBD	Greg Davis (910) 773-8022	\$759,000		