


[HOME](#) [CONTACT](#)


Users Guide

[New Search](#)

Contract Number: C203394 Division: 5 TIP Number: U-0071 Length: 4.009 miles NCDOT Contact: Liam W. Shannon Location Description: EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM. Contractor Name: DRAGADOS USA INC Contract Amount: \$141,949,500.00 Work Began: 02/26/2015 Original Completion Date: 05/10/2020 Latest Payment Thru: 12/10/2022 Latest Payment Date: 12/19/2022	Route: I-885, NC-147, NC-98 US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)835-8200 Letting Date: 11/18/2014 Revised Completion Date: 02/27/2021 Construction Progress: 94.01%
Contract Number: C203567 Division: 5 TIP Number: U-3308 Length: 1.134 miles NCDOT Contact: James M. Nordan, PE Location Description: NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US-70BUS/NC-98 (HOLLOWAY ST). Contractor Name: ZACHRY CONSTRUCTION CORPORATION Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 12/15/2022 Latest Payment Date: 12/21/2022	Route: NC-55 County: Durham Federal Aid Number: STP-55(20) NCDOT Contact No: (919)317-4760 Letting Date: 07/19/2016 Revised Completion Date: 11/30/2022 Construction Progress: 79.96%
Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, PE Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY HAYNIE & ASSOCIATES, INC. Contract Amount: \$19,062,229.77 Work Began: 02/18/2020 Original Completion Date: 08/01/2024 Latest Payment Thru: 11/30/2022 Latest Payment Date: 12/12/2022	Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)317-4760 Letting Date: 04/16/2019 Revised Completion Date: 04/09/2025 Construction Progress: 69.06%
Contract Number: C204630	Route: SR-1110, SR-1158, SR-1308 SR-1454, SR-1457, SR-1458 SR-1521, SR-1550, SR-1558 SR-1559, SR-1566, SR-1578 SR-1582, SR-1593, SR-1640 SR-1669, SR-1675, SR-1709 SR-1753, SR-1754, SR-1775 SR-1778, SR-1779, SR-1791

	SR-1792, SR-1814, SR-1825 SR-1827, SR-1926, SR-1945 SR-2334, SR-2335, SR-2336 SR-2354, SR-2355, SR-2356 SR-2357, SR-2385, SR-2386 SR-2443, SR-2444, SR-2619
Division: 5	County: Durham
TIP Number:	
Length: 25.324 miles	Federal Aid Number: STATE FUNDED
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)317-4760
Location Description: 44 SECTIONS OF SECONDARY ROADS.	
Contractor Name: FSC II LLC DBA FRED SMITH COMPANY	
Contract Amount: \$5,523,385.60	
Work Began: 06/02/2021	Letting Date: 04/20/2021
Original Completion Date: 11/15/2022	Revised Completion Date: 11/25/2022
Latest Payment Thru: 11/30/2022	
Latest Payment Date: 12/06/2022	Construction Progress: 88.51%

Contract Number: C204667	Route: NC-54, NC-55, SR-1113 SR-1118, SR-1121, SR-1369 SR-1370, SR-1376, SR-1389 SR-1390, SR-1391, SR-1392 SR-1393, SR-1394, SR-1800 SR-1801, SR-1807, SR-1823 SR-1824, SR-1858, SR-1859 SR-1869, SR-1880, SR-1901 SR-2297, SR-2502, SR-2509 US-70
Division: 5	County: Durham
TIP Number:	
Length: 17.071 miles	Federal Aid Number: STATE FUNDED
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)317-4760
Location Description: 1 SECTION OF US-70 BUSINESS, 1 SECTION OF NC-55, 2 SECTIONS OF NC-54, AND 27 SECTIONS OF SECONDARY ROADS.	
Contractor Name: CAROLINA SUNROCK LLC	
Contract Amount: \$5,049,647.81	
Work Began: 03/01/2022	Letting Date: 10/19/2021
Original Completion Date: 08/01/2023	Revised Completion Date:
Latest Payment Thru: 11/30/2022	
Latest Payment Date: 12/09/2022	Construction Progress: 16.67%

Contract Number: DE00310	Route: I-885
Division: 5	County: Durham
TIP Number: U-0071	
Length: 20 miles	Federal Aid Number: STATE FUNDED
NCDOT Contact: Liam W. Shannon	NCDOT Contact No: (919)835-8200
Location Description: NC540 NC885 I885	
Contractor Name: TRAFFIC CONTROL SAFETY SERVICES INC	
Contract Amount: \$580,657.50	
Work Began: 04/26/2021	Letting Date: 01/13/2021
Original Completion Date: 11/12/2021	Revised Completion Date: 05/11/2022
Latest Payment Thru: 08/07/2022	
Latest Payment Date: 08/18/2022	Construction Progress: 92.27%

Contract Number: DE00325	Route: I-540
Division: 5	County: Durham
TIP Number:	
Length: 0.5 miles	Federal Aid Number: STATE FUNDED
NCDOT Contact: Liam W. Shannon	NCDOT Contact No: (919)835-8200
Location Description: NC 540 AND I 40 IN WESTERN WAKE COUNTY	
Contractor Name: TRAFFIC CONTROL SAFETY SERVICES INC	
Contract Amount: \$1,796,028.50	
Work Began: 01/26/2022	Letting Date: 10/13/2021
Original Completion Date: 09/13/2023	Revised Completion Date:
Latest Payment Thru: 02/15/2022	
Latest Payment Date: 02/24/2022	Construction Progress: 18.75%

Contract Number: DE00327	Route: -, SR-1140, SR-1394 SR-1735
Division: 5	County: Durham
TIP Number:	
Length: 0 miles	Federal Aid Number: STATE FUNDED
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)317-4760
Location Description: VARIOUS LOCATIONS IN DURHAM AND PERSON COUNTIES	
Contractor Name: WHITEHURST PAVING CO INC	
Contract Amount: \$0.00	
Work Began: 03/15/2023	Letting Date: 10/27/2021
Original Completion Date: 05/19/2023	Revised Completion Date:
Latest Payment Thru:	
Latest Payment Date:	Construction Progress: 0%

Contract Number: DE00346	Route: -, SR-1535, SR-1544 SR-1563
Division: 5	County: Durham
TIP Number:	
Length: 17.4 miles	Federal Aid Number: STATE FUNDED
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)317-4760
Location Description: DURHAM AND PERSON COUNTY	
Contractor Name: WHITEHURST PAVING CO INC	
Contract Amount: \$0.00	
Work Began: 03/01/2023	Letting Date: 09/14/2022
Original Completion Date: 09/30/2024	Revised Completion Date:
Latest Payment Thru:	
Latest Payment Date:	Construction Progress: 0%



The North Carolina
[Department of
 Transportation](#)

**NCDOT DIVISION 5
DURHAM PROJECT LIST _ 5-YEAR PROGRAM
December 7, 2022**

Project ID	Responsible Group	Description	Letting Type	R/W Acq. Begins	Let Date	Project Manager Name	ROW \$	CONST \$	COMMENTS
BP5-R083	DIVISION	BRIDGE 84 OVER CHUNKY PIE CREEK ON SR 1815 (FLETCHER'S CHAPEL ROAD)	Division POC Let (DPOC)		9/10/2030	Lisa B. Gilchrist, EI	\$22,284	\$445,678	
BP5-R116	DIVISION	BRIDGE 96 OVER BURDENS CREEK ON SR 1945 (S ALSTON AVENUE)	Division POC Let (DPOC)		7/11/2029	Lisa B. Gilchrist, EI	\$51,070	\$1,021,398	
BP5-R142	DIVISION	PIPE TO BRIDGE ON (SR 1800) HEREFORD ROAD	Division POC Let (DPOC)		7/11/2029	Lisa B. Gilchrist, EI	\$75,000	\$1,500,000	
I-6006	CENTRAL	I-40 DURHAM/WAKE COUNTIES FROM NC 54 (EXIT 273) TO SR 1728 (WADE AVENUE). CONVERT FACILITY TO A MANAGED FREEWAY WITH RAMP METERING AND OTHER ATM / ITS COMPONENTS.	Raleigh Letting (LET)	1/21/2028	1/16/2029	KATRINA FELTES	\$500,000	\$115,000,000	
BP5-R134	DIVISION	BRIDGE 82 OVER LICK CREEK ON SR 1815 (N MINERAL SPRINGS ROAD)	Division POC Let (DPOC)		8/9/2028	Lisa B. Gilchrist, EI	\$37,883	\$757,651	
BP5-R133	DIVISION	BRIDGE 49 OVER ENO RIVER ON SR 1401 (COLE MILL ROAD)	Division POC Let (DPOC)		7/26/2028	Lisa B. Gilchrist, EI	\$165,696	\$3,313,920	
I-5942	DIVISION	I-85 /US 15 FROM NORTH OF SR 1827 (MIDLAND TERRACE) IN DURHAM COUNTY TO NORTH OF NC 56 IN GRANVILLE COUNTY PAVEMENT REHABILITATION	Division Design Raleigh Let (DDRL)		12/21/2027	MICHAEL KNEIS		\$23,400,000	
U-5934	CENTRAL	NC 147 FROM I-40 TO FUTURE I-885(EAST END CONNECTOR)IN DURHAM ADD LANES AND REHABILITATE PAVEMENT	Design Build Let (DBL)	10/19/2027	10/19/2027	KATRINA FELTES	\$0	\$142,300,000	
P-5706	CENTRAL	NORFOLK SOUTHERN H LINE, EAST DURHAM RAILROAD SAFETY PROJECT. PROJECT WILL STRAIGHTEN EXISTING RAILROAD CURVATURE BETWEEN CP NELSON AND CP EAST DURHAM AND INCLUDES A COMBINATION OFGRADE SEPARATIONS AND CLOSURES AT ELLIS ROAD SOUTH END CROSSING (734737A), GLOVER ROAD (734735L), AND WRENN ROAD (734736	Raleigh Letting (LET)	11/10/2022	1/19/2027	BRAD SMYTHE	\$9,327,000	\$33,173,000	
U-5516	DIVISION	AT US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) INTERSECTION IN DURHAM. INTERSECTION IMPROVEMENTS.	Division Design Raleigh Let (DDRL)	10/18/2024	10/20/2026	JOHN W. BRAXTON JR	\$9,290,500	\$12,400,000	Project is suspended and will resume in time to meet scheduled ROW date.
I-5707	CENTRAL	I-40 - FROM NC 55 (ALSTON AVENUE) TO NC 147 (DURHAM FREEWAY/TRIANGLE EXPRESSWAY) IN DURHAM	Raleigh Letting (LET)	10/20/2023	6/16/2026	KATRINA FELTES	\$900,000	\$8,200,000	
BP5-R084	DIVISION	BRIDGE 61 OVER MOUNTAIN CREEK ON SR 1464 (S LOWELL ROAD)	Division POC Let (DPOC)		4/8/2026	Lisa B. Gilchrist, EI	\$20,948	\$418,968	
I-6000	DIVISION	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 1 INRALEIGH. BRIDGE PRESERVATION/REHABILITATION. COORDINATE WITH I-5998 & I-5999.	Division Design Raleigh Let (DDRL)		11/18/2025	MICHAEL KNEIS		\$7,600,000	

**NCDOT DIVISION 5
DURHAM PROJECT LIST _ 5-YEAR PROGRAM
December 7, 2022**

Project ID	Responsible Group	Description	Letting Type	R/W Acq. Begins	Let Date	Project Manager Name	ROW \$	CONST \$	COMMENTS
U-5717	DIVISION	US 15 / US 501 DURHAM CHAPEL-HILL BOULEVARD AND SR 1116 (GARRETT ROAD) CONVERTING THE AT-GRADE INTERSECTION TO AN INTERCHANGE	Division Design Raleigh Let (DDRL)	4/23/2019	10/21/2025	JOHN W. BRAXTON JR	\$20,413,786	\$32,000,000	ROW acquisition is resuming in fall of 2022 to allow time for utility relocations and to meet scheduled let date.
HS-2005N	DIVISION	NC 98 AT SR 1919 (LYNN ROAD). TURN LANE CONSTRUCTION.	Division POC Let (DPOC)	12/15/2023	3/26/2025	STEPHEN REID DAVIDSON	\$500,000	\$1,785,000	Project added to STIP in Nov 2022. Agreement with City is needed. Project being scoped with engineering firm.
15BPR.111	CENTRAL	Rehab Brgs 310132, 310179, 310185, 310048 and 310422	Raleigh Letting (LET)		3/18/2025	Kristy Alford, PE			
I-5995	DIVISION	I-40 - DURHAM/WAKE COUNTIES FROM EAST OF NC 147 TO SR 1728 (WADE AVENUE). PAVEMENT REHABILITATION. INCLUDE I-5996.	Division Design Raleigh Let (DDRL)		1/21/2025	MICHAEL KNEIS		\$14,900,000	
I-5998	DIVISION	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 70 IN RALEIGH. PAVEMENT REHABILITATION. COORDINATE WITH I-5999 & I-6000.	Division Design Raleigh Let (DDRL)		12/17/2024	MICHAEL KNEIS		\$15,000,000	
B-5674	CENTRAL	REPLACE BRIDGE 80 OVER SR 1308 IN DURHAM ON US 15-501 NORTHBOUND	Raleigh Letting (LET)	8/15/2023	10/15/2024	KEVIN FISCHER	\$110,000	\$2,209,000	
BP5-R117	DIVISION	BRIDGE 110 OVER LITTLE CREEK ON SR 1110 (FARRINGTON ROAD)	Division POC Let (DPOC)		9/11/2024	Lisa B. Gilchrist, EI	\$185,481	\$3,709,612	
SM-5705AH	DIVISION	NC 98 at SR 1815 (Mineral Springs Road).,Construct right turn lanes on both approaches of SR 1815 (Mineral Springs Road).	Division POC Let (DPOC)	2/10/2023	4/10/2024	Stephen Davidson		\$560,000	Planning and preliminary design underway.
I-5941	DIVISION	I-85 FROM ORANGE COUNTY LINE TO US 15 /US 501 IN DURHAM PAVEMENT REHABILITATION	Division Design Raleigh Let (DDRL)		12/19/2023	MICHAEL KNEIS		\$16,800,000	
I-5993	DIVISION	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147 (COMB W/I-5994).PAVEMENT REHABILITATION.	Division Design Raleigh Let (DDRL)		12/19/2023	MICHAEL KNEIS		\$38,600,000	
P-5717	CENTRAL	NORFOLK SOUTHERN LINE CROSSING 734742W AT SR 1121 (CORNWALLIS ROAD) IN DURHAM. CONSTRUCT GRADE SEPARATION.	Raleigh Letting (LET)	9/22/2021	12/19/2023	KUMAR TRIVEDI	\$4,378,000	\$23,100,000	
HS-2005L	DIVISION	SR 1327 (GREGSON STREET) AT KNOX STREET. INSTALL TRAFFIC SIGNAL.	Division POC Let (DPOC)		10/25/2023	ASHLEY LOWERY		\$110,000	
HE-0007A	DIVISION	SR 1004 (OLD OXFORD ROAD) FROM FIRST AVE (MERCK DRIVEWAY). CONSTRUCT RIGHT TURN LANE.	Division POC Let (DPOC)		6/28/2023	JOHN EDWARD SANDOR		\$165,000	
HE-0007B	DIVISION	SR 1794 (TEKNIKA PARKWAY), FROM SR 1632 (RED MILL ROAD) CONSTRUCT TURN LANES AND SIGNALIZE INTERSECTION.	Division POC Let (DPOC)	12/29/2022	6/28/2023	MICHAEL KNEIS	\$95,000	\$815,000	Preliminary engineering underway.

**NCDOT DIVISION 5
DURHAM PROJECT LIST _ 5-YEAR PROGRAM
December 7, 2022**

Project ID	Responsible Group	Description	Letting Type	R/W Acq. Begins	Let Date	Project Manager Name	ROW \$	CONST \$	COMMENTS
HS-2005D	DIVISION	SR 1303 (PICKETT ROAD) AT SR 1116 (GARRETT ROAD)/(LUNA LANE). INSTALL TRAFFIC SIGNAL.	On Call Contract (OCC)	3/31/2023	6/28/2023	ASHLEY LOWERY	\$2,000	\$100,000	
SS-6005AE	DIVISION	US 70 at Angier Ave	On Call Contract (OCC)		5/10/2023	Stephen Davidson			Project planning and preliminary engineering underway.
W-5705T	DIVISION	SR 1815 / SR 1917 (SOUTH MINERAL SPRINGS ROAD) AT SR 1815 (PLEASANT DRIVE)	Division POC Let (DPOC)	11/3/2021	4/12/2023	STEPHEN REID DAVIDSON	\$85,000	\$800,000	CE document completed. Project on-hold pending coordination with nearby development.
HS-2005E	DIVISION	US 15-501 BUSINESS AT NC 751 (DURHAM - CHAPEL HILL BOULEVARD). INSTALL GUARDRAIL.	On Call Contract (OCC)		3/22/2023	ASHLEY LOWERY	\$5,000	\$175,000	
HS-2005M	DIVISION	NC 55 (ALSTON AVENUE) AT SR 1670 (GEER STREET). REVISE TRAFFIC SIGNAL AND INSTALL PEDESTRIAN SIGNAL HEADS.	Division POC Let (DPOC)		3/22/2023	ASHLEY LOWERY		\$62,000	
HS-2005H	DIVISION	SR 1973 (PAGE ROAD) AT CHURCHILL HALL/Aat Churchill HALL/ARBY'S /MCDONALDS DRIVEWAY. INSTLL DIRECTIONAL CROSSOVER.	Division POC Let (DPOC)		2/22/2023	ASHLEY LOWERY		\$20,000	
51215.01Z	DIVISION	Emergency Pipe Removal on SR 1800 (Hereford Road)	Division POC Let (DPOC)		12/14/2022	James M. Nordan, PE			
HS-2005C	DIVISION	NC 54 AT NC 55	Division POC Let (DPOC)		11/9/2022	ASHLEY LOWERY		\$75,000	

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	LET/Start Date	Draft STIP Let Date	Completion Date	Cost	Status	Project Lead
SS-6007AD 49823.1.1 49823.3.1	Convert intersection from two way stop to all way stop at the intersection of SR 1710 (Old NC 10) and SR 1712 (University Station Road) west of Durham	3/18/2022	N/A	5/18/2022	\$28,000	Construction completed - pending final inspection	Dawn McPherson
SS-6207A 50337	NC 54 Pedestrian improvements between SR 1902 (Manning Drive) and SR 1937 (Old Fayetteville Road) in Chapel Hill and Carrboro. Improvements will include refuge islands, crosswalks and pedestrian signals. Improvements to be completed by state forces.	10/31/2022	N/A	6/30/2023	\$171,000	Planning and design activities underway	Dawn McPherson
EB-5721	Upgrade existing off-road path and construct new section of path of Bicycle Route #1 from Cleland Drive to Willow Drive in Chapel Hill	1/26/2023	FY2022	FY2025	\$2,400,000	Letting preparations pending	Town of Chapel Hill/Stephen Robinson
BL-0044 49998.1.1	NC 54 from Westbrook Drive in Carrboro to west of US 15/501/NC 86 (South Columbia Street) interchange in Chapel Hill. Construct sidewalk and install pedestrian signals, crosswalks, and refuge islands at selected locations.	2/16/2023	FY2023	2/28/2024	\$1,311,000	Planning and design activities underway	Chad Reimakoski
U-4726DF	Bicycle detection at signalized intersections in Carrboro	4/30/2023	N/A	FY2025	\$36,000	Plans at 90% completion	Town of Carrboro/Stephen Robinson
U-4726IK	Construct sidewalk/MUP on Homestead Road from Seawell School Road to Weaver Dairy Road in Chapel Hill	4/1/2023	N/A	FY2025	\$1,300,000	Letting preparations pending	Town of Chapel Hill/Stephen Robinson
C-5181	Jones Creek Greenway Project - Fill Gap between the Carrboro Upper Bolin Trail and Twin Creeks Greenway and also implement program to support on-vehicle trips to Morris Grove Elementary School	6/30/2023	FY2023	FY2025	\$654,000	Planning and design activities underway	Town of Carrboro/Stephen Robinson
P-5701 46395.1.1 46395.3.1	Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in Hillsborough	6/30/2023	N/A	FY2025	\$7,200,000	PE funding scheduled 7/1/2020	Matthew Simmons
EL-4828A	Construct Morgan Creek Greenway Phase 1 in Carrboro	7/31/2023	N/A	FY2026	\$372,000	Planning and design activities underway	Town of Carrboro/Stephen Robinson
HL-0045	Repair Bridge #241 on Exchange Park Lane over Eno River from South Churton Street to Faribult Lane in Hillsborough	8/31/2023	FY2023	FY2026	\$153,800	Planning and design activities underway	Town of Hillsborough/Stephen Robinson

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	LET/Start Date	Draft STIP Let Date	Completion Date	Cost	Status	Project Lead
C-5650	Construct sidewalk on one side of SR 1919 (Smith Level Road/S. Greensboro St.) from Public Works Drive to the northern end of Old Pittsboro Road in Carrboro	3/29/2024	FY2024	FY2026	\$1,718,000	Planning and design activities underway	Town of Carrboro/Stephen Robinson
BR-0091	Replace Bridge #32 on US 70 over the Eno River	4/16/2024	N/A	FY2027	\$4,000,000	Planning and design activities underway	Laura Sutton
B-6037	Replace Bridge #49 over Norfolk Southern Railway on NC 86	1/21/2025	FY2025	FY2028	\$2,500,000	Planning and design activities underway	Brian Ketner
BR-0092	Replace Bridge #37 on NC 86 over New Hope Creek	8/19/2025	N/A	FY2028	\$4,100,000	Planning and design activities underway	Laura Sutton
EB-5886B	Construct sidewalk/MUP/bike lanes on Estes Drive from south of Norfolk Southern Railroad to NC 86 (MLK Jr. Blvd.) in Chapel Hill	9/18/2025	FY2025	FY2027	\$3,104,000	Planning and design activities pending	Town of Chapel Hill/Stephen Robinson
EB-5880	Construct sidewalk on the north side of SR 1005 (Jones Ferry Road) from Davie Road to SR 1010 (West Main St.) in Carrboro	9/30/2025	FY2025	FY2027	\$441,000	Planning and design activities underway	Town of Carrboro/Stephen Robinson
EB-5890	Construct sidewalk on Barnes Street from King Street to SR 1005 (Jones Ferry Road) in Carrboro	9/30/2025	FY2025	FY2027	\$230,000	Planning and design activities pending	Town of Carrboro/Stephen Robinson
BP7-R007	Replace Bridge #63 on Pleasant Green Road	10/2/2025	N/A	FY2028	\$2,500,000	Planning and design activities underway	Tim Powers
I-3306AC	I-40 at NC 86 - Upgrade to superstreet from Northwood Drive to Ramp C/D at I-40 interchange	10/21/2025	FY2026	FY2028	\$4,350,000	Planning and design activities underway	Laura Sutton
BP7-R009	Replace Bridge #11 on SR 1336 (Halls Mill Road)	11/6/2025	N/A	FY2028	\$1,100,000	Planning and design activities underway	Tim Powers
BP7-R013	Replace Bridge #90 on SR 1940 (Damascus Church Road)	9/3/2026	N/A	FY2029	\$800,000	Planning and design activities underway	Tim Powers
EB-5998	Construct MUP on US 15/501 from Willow Drive to SR 1741/SR 1838 (Old Durham Chapel Hill Road) in Chapel Hill	9/30/2026	FY2026	FY2028	\$2,044,000	Planning and design activities pending	Town of Chapel Hill/Stephen Robinson

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	LET/Start Date	Draft STIP Let Date	Completion Date	Cost	Status	Project Lead
EB-5886A	Construct sidewalk/MUP/bike lanes on Estes Drive from SR 1772 (North Greensboro Street) to south of Norfolk Southern Railroad Tracks in the Town of Carrboro	9/17/2026	FY2026	FY2029	\$848,000	Planning and design activities pending	Town of Carrboro/Stephen Robinson
BP7-R015	Replace Bridge #86 on SR 1942 (Jones Ferry Road)	10/1/2026	N/A	FY2029	\$1,700,000	Planning and design activities underway	Tim Powers
I-5958 45910.1.1 45910.3.1	Pavement Rehabilitation on I-40/I-85 from West of SR 1114 (Buckhorn Road) to West of SR 1006 (Orange Grove Road)	11/17/2026	FY2027	FY2028	\$8,690,000	Planning and design activities pending	Chad Reimakoski
B-5733	Replace Bridge #39 over Booker Creek in Chapel Hill on SR 1010 (E. Franklin St.)	1/19/2027	N/A	FY2029	\$5,100,000	Planning and design activities pending	Kevin Fischer
BR-0195	Replace Bridge #31 on SR 1010 (Franklin Street) over Bolin Creek in Chapel Hill	2/16/2027	N/A	FY2029	Pending	Planning and design activities underway	Kevin Fischer
I-5967 45917.1.1 45917.2.1 45917.3.1	Interchange improvements at I-85 and SR 1009 (South Churton Street) in Hillsborough	10/19/2027	FY2031	FY2030	\$16,900,000	PE funding approved 9/8/17, Planning and Design activities underway, Coordinate with I-0305 and U-5845	Laura Sutton
I-5959 45911.1.1 45911.3.1	Pavement Rehabilitation on I-85 from West of SR 1006 (Orange Grove Road) to Durham County line	11/16/2027	N/A	FY2029	\$11,156,000	Planning and design activities pending	Chad Reimakoski
BR-0247	Replace Bridge #29 on US 70 Business/NC 86 over Cates Creek	11/16/2027	N/A	FY2029	Pending	Preliminary activities pending	Kevin Fischer
R-5821A 47093.1.2 47093.2.2 47093.3.2	Construct operational improvements including Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road).	6/20/2028	Funded for Preliminary Engineering Only	FY2031	\$7,000,000	PE funding approved 10/10/17, design activities currently suspended, Coordinating with NC54 West Corridor Study	Rob Weisz
U-5845 50235.1.1 50235.2.1 50235.3.1	Widen SR 1009 (South Churton Street) to multi-lanes from I-40 to Eno River in Hillsborough	7/18/2028	FY2031	FY2031	\$49,238,000	PE funding approved 5/14/15, Planning and Design activities underway, Coordinate with I-5967	Laura Sutton

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	LET/Start Date	Draft STIP Let Date	Completion Date	Cost	Status	Project Lead
I-5984 47530.1.1 47530.2.1 47530.3.1	Interchange improvements at I-85 and NC 86 in Hillsborough	11/21/2028	Funded for Preliminary Engineering Only	FY2031	\$20,900,000	PE funding approved 10/10/17, Planning and Design activities underway, Coordinate with I-0305 and I-5959	Laura Sutton
I-0305 34142.1.2 34142.2.2 34142.3.2	Widening of I-85 from west of SR1006 (Orange Grove Road) in Orange Co. to west of SR 1400 (Sparger Road) in Orange Co.	1/1/2040	Funded for Preliminary Engineering Only	FY2044	\$132,000,000	PE funding approved 6/5/18, Planning and design activities underway, Project reinstated per 2020-2029 STIP (funded project) and delete project I-5983	Laura Sutton

North Carolina Department of Transportation

12/8/2022

Active Projects Under Construction - Orange Co.

Contract Number	TIP Number	Location Description	Contractor Name	Resident Engineer	Contract Bid Amount	Availability Date	Completion Date	Work Start Date	Estimated Completion Date	Progress Schedule Percent	Completion Percent
C204078	B-4962	REPLACE BRIDGE #46 OVER ENO RIVER ON US-70 BYPASS.	CONTI ENTERPRISES, INC	Howell, Bobby J	\$4,863,757.00	5/28/2019	12/28/2021	6/19/2019	12/31/2022	100	95.28
C204632	I-3306A	WIDENING I-40 FROM I-85 IN ORANGE COUNTY TO THE DURHAM COUNTY LINE AND I-40 WESTBOUND IN DURHAM COUNTY NEAR US-15/501.	THE LANE CONSTRUCTION CORPORATION	Cvijetic, PE, Bojan	\$236,457,869.00	9/27/2021	9/1/2025	10/28/2021	9/1/2025	16.19	16.19
DG00520	R-5787F	INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS ROUTES	DOT CONSTRUCTION INC	Howell, Bobby J	\$1,271,240.40	5/10/2021	4/14/2023	1/25/2022	4/14/2023	76.59	45.94
DG00534		REPLACE BRIDGE #99 OVER NEW HOPE CREEK ON SR 1723 (NEW HOPE CHURCH ROAD)	CONTI ENTERPRISES, INC	Howell, Bobby J	\$1,108,442.00	1/3/2022	11/3/2022	5/9/2022	12/31/2022	99.92	42.74
DG00547		RESURFACE A SECTION OF NC 49 & 6 SECONDARY ROADS IN ORANGE COUNTY	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$4,299,745.38	4/1/2022	10/31/2022	4/1/2022	12/31/2022	100	97.69
DG00554		RESURFACE A SECTION OF NC 54 & 14 SECONDARY ROADS IN ORANGE COUNTY	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$3,755,101.19	4/1/2022	10/31/2022	4/28/2022	12/31/2022	100	97.62
DG00568		RESURFACING OF SR 1001 (WALNUT GROVE CHURCH RD.) AND SR 1568 (PLEASANT GREEN RD.)	CAROLINA SUNROCK LLC	Howell, Bobby J	\$2,144,122.70	5/2/2022	6/30/2023	10/31/2022			
DG00596	R-5787I	INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS ROUTES	CAROLINA GROUP PROPERTIES LLC DBA CAROLINA GROUP CONTRACT.	Howell, Bobby J	\$312,070.00	10/12/2022	2/28/2024	11/9/2022			

Chatham County - DCHC MPO - Active Projects - Division 8--January 2023

Contract # or WBS # or TIP #	Route	Description	Let Date	Completion Date	Contractor	Project Admin.	Project Cost	Notes
R-5825 DH00342	NC 751 at SR 1731 (O'Kelly Chapel Road)	Upgrade and Realign Intersection	4/12/2022	4/28/2023	S T Wooten Corp	Gary Phillips (919) 776-9623	\$925,415	Project 99% complete

Chatham County - DCHC MPO - Upcoming Projects - Planning & Design, R/W, or not started - Division 8--January 2023 Revised Draft STIP in RED

Contract # or WBS # or TIP #	Route	Description	Let Date	Completion Date	Contractor	Project Admin.	Funds Needed	Notes
U-6192	US 15-501	Convert to reduced conflict intersections from US 64 to SR 1919 (Smith Level Rd)	After 2031 FY 2030	TBD	TBD	Greg Davis (910) 773-8022	\$117,700,000	Right of Way FY 2026 FY 2027