NCDOT DIVISION 5 DURHAM PROJECT LIST 5-YEAR PROGRAM May 2024

Project ID	Project Manager Name	Description	R/W Acq. Begins	Let Date	ROW \$	UTIL \$	CON\$	COMMENTS
U-6021	BETH A. QUINN	SR 1118 (FAYETTEVILLE ROAD), FROM WOODCROFT PARKWAY TO BARBEE ROAD IN DURHAM. WIDEN TO 4-LANE DIVIDED FACILITY WITH BICYCLE / PEDESTRIAN ACCOMMODATIONS.	10/15/2032	1/1/2040	\$4,158,000	\$379,000	\$15,200,000	Project is funded for engineering only in 2024 STIP and remains suspended.
U-5516	JOHN W. BRAXTON JR	AT US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) INTERSECTION IN DURHAM. INTERSECTION IMPROVEMENTS.	10/18/2028	10/15/2030	\$4,700,000	\$830,000	\$22,000,000	Project is funded for engineering only in 2024 STIP and remains suspended.
BP5-R117	LISA B. GILCHRIST	BRIDGE 110 OVER LITTLE CREEK ON SR 1110 (FARRINGTON ROAD)		8/14/2030	\$150,000		\$3,709,612	
U-6120	CALEB RAY WHITBY	NC 98 (HOLLOWAY STREET) FROM SR 1938 (JUNCTION ROAD) TO SR 1919 (LYNN ROAD) IN DURHAM. CONSTRUCT SAFETY IMPROVEMENTS AND WIDEN TO ADD MEDIAN, BICYCLE LANES, SIDEWALKS, TRANSIT STOP IMPROVEMENTS, AND TRAFFIC SIGNALS WHERE NEEDED.	7/21/2027	7/17/2029	\$10,500,000	\$1,700,000	\$14,900,000	Project planning activities underway.
I-6000	STEPHEN REID DAVIDSON	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 1 INRALEIGH. BRIDGE PRESERVATION/REHABILITATION. COORDINATE WITH I-5998 & I-5999.		11/21/2028			\$7,610,000	Engineering will begin in time to meet 2028 let date.
U-6118	CALEB RAY WHITBY	MERIDIAN PARKWAY TO I-40 INTERCHANGE IN DURHAM. ADD THIRD SOUTHBOUND LANE, UPGRADE RAMP TERMINALS, AND INCLUDE BIKE-PED FACILITIES.	7/16/2027	7/18/2028	\$400,000	\$350,000	\$6,800,000	Initial planning activities underway.
U-5717	JOHN W. BRAXTON JR	US 15 / US 501 DURHAM CHAPEL-HILL BOULEVARD AND SR 1116 (GARRETT ROAD) CONVERTING THE AT-GRADE INTERSECTION TO AN INTERCHANGE	4/23/2019	10/19/2027	\$20,413,786		\$53,300,000	ROW acquisition ongoing. Let date delayed for STIP balancing.
HN-0013	CALEB RAY WHITBY	ERWIN ROAD AT ERWIN ROAD AND CORNWALLIS ROAD INTERSECTION. CONSTRUCT TURN LANES.	4/18/2025	5/27/2026	\$100,000		\$746,000	Local match to be provided by NCDOT Mobility & Safety. Project on hold pending MPO approval.
HN-0014	CALEB RAY WHITBY	CORNWALLIS ROAD AT ALSTON AVENUE INTERSECTION. CONSTRUCT TURN LANES.	4/18/2025	5/27/2026	\$44,000		\$546,000	Local match to be provided by NCDOT Mobility & Safety. Project on hold pending MPO approval.
80105	STEPHEN REID DAVIDSON	Riddle Road Widening Expansion of The Building Center - Econ Dev		3/25/2026				Engineering by developer.
SM-6105H	MATTHEW J. NOLFO	SM-6105H - Durham - NC 54 (Miami Boulevard) at SR 1978 (Hopson Road). Construct a southbound right turn lane on NC 54.	3/3/2025	3/11/2026				Environmental planning activities and preliminary design work underway.
HS-2005N	MARK S. GALLO	NC 98 AT SR 1919 (LYNN ROAD). TURN LANE CONSTRUCTION.	2/19/2025	2/25/2026	\$500,000		\$1,785,000	Planning and preliminary design activities underway. Typical section will match U-6120.
I-5995	STEPHEN REID DAVIDSON	I-40 - DURHAM/WAKE COUNTIES FROM EAST OF NC 147 TO SR 1728 (WADE AVENUE). PAVEMENT REHABILITATION. INCLUDE I-5996.		1/20/2026			\$53,500,000	Project may be split into sub-TIP breaks to separate bridge preservation work from roadway work.
I-5998	STEPHEN REID DAVIDSON	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 70 IN RALEIGH. PAVEMENT REHABILITATION. COORDINATE WITH I-5999 &I-6000.		12/16/2025			\$24,500,000	Engineering will begin in time to meet let date.
I-5993	CALEB RAY WHITBY	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147 (COMB W/I-5994).PAVEMENT REHABILITAION.		10/21/2025			\$49,000,000	Project may be split into sub-TIP breaks to separate bridge preservation work from roadway work.
HS-2005S	MATTHEW J. NOLFO	NC 98 NC 98 AT SR 1815 (MINERAL SPRINGS ROAD). CONSTRUCT RIGHT TURN LANES AND SIDEWALK.	6/10/2024	8/27/2025			\$700,000	Planning doc complete. Utility coordination ongoing.
HE-0007B	MARK S. GALLO	SR 1794 (TEKNIKA PARKWAY), FROM SR 1632 (RED MILL ROAD) CONSTRUCT TURN LANES AND SIGNALIZE INTERSECTION.	5/20/2024	3/26/2025	\$95,000		\$815,000	ROW plans nearing completion.
SM-6105G	MATTHEW J. NOLFO	SM-6105G - Durham - NC 147 southbound off ramp at SR 1321 (Hillandale Road/Fulton Street). Widen the NC 147 southbound off ramp to dual right and revise the traffic signal.		2/26/2025				Utility coordination ongoing.
W-5705AI	MATTHEW J. NOLFO	US 501 BUSINESS (ROXBORO STREET) AT SR 1443 (HORTON ROAD) /SR 1641 (DENFIELD STREET)	8/2/2022	10/23/2024	\$600,000	\$550,000	\$1,300,000	Progressing towards final construction plans.

TIP/WBS#	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead
SS-6207T 51112	Portions of Twenty-One (21) Routes. Curve Warning Sign Installation.	9/20/23	9/30/24	\$200,000	Planning and design activities underway. Construction started.	Dawn McPherson
SS-6207A 50337	NC 54 Pedestrian improvements between SR 1902 (Manning Drive) and SR 1937 (Old Fayetteville Road) in Chapel Hill and Carrboro. Improvements will include refuge islands, crosswalks and pedestrian signals. Improvements to be completed by state forces.	2/15/2024	10/31/2024	\$171,000	Planning and design activities underway. Materials have arrived and work has begun.	Dawn McPherson
EL-4828A	Construct Morgan Creek Greenway Phase 1 in Carrboro	5/24/2024	FY2026	\$372,000	Review comments provided to Carrboro in June 2023 for revisions and resubmittal. Resubmittal under review.	Town of Carrboro/Stephen Robinson
51130	Eliminate slip ramp on SR 1120 (Mt. Willing Road) at SR 1117 (Oak Grove Church Road)	5/31/2024	Summer 2024	\$75,000	Funding approved by BOT. Traffic Services revision complete. Maintenance to begin work soon.	Matthey Whitley
C-5181	Jones Creek Greenway Project - Fill Gap between the Carrboro Upper Bolin Trail and Twin Creeks Greenway and also implement program to support on-vehicle trips to Morris Grove Elementary School	6/21/2024	FY2026	\$654,000	Environmental document approved 8/14/23. NCDOT to review plans once Carrboro develops and submits.	Town of Carrboro/Stephen Robinson
P-5701B 46395.1.1 46395.3.3	Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in Hillsborough	7/1/2024	FY2025	\$7,200,000	PE funding scheduled 7/1/2020. Planning and deisgn activities underway	Matthew Simmons
U-4726DF	Bicycle detection at signalized intersections in Carrboro	7/25/2024	FY2026	\$36,000	Plans at 90% completion - Plan review comments returned back to the Town of Carrboro for revisions	Town of Carrboro/Stephen Robinson
BL-0044 49998.1.1	NC 54 from Westbrook Drive in Carrboro to west of US 15/501/NC 86 (South Columbia Street) interchange in Chapel Hill. Construct sidewalk and install pedestrian signals, crosswalks, and refuge islands at selected locations.	9/1/2024	10/31/2024	\$1,311,000	Construction funding to be requested once municipal agreements are executed. Chapel Hill MA executed, Carrboro MA has also been executed. Letting date set tentatively September 2024.	Trung Nguyen

Page 1 DCHCMPO May 2024

TIP/WBS #	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead
HL-0045	Repair Bridge #241 on Exchange Park Lane over Eno River from South Churton Street to Faribult Lane in Hillsborough	9/26/2024	FY2027	\$153,800	Agreement executed, Hillsborough to prepare environmental documents and plans. Review of final plans underway.	Town of Hillsborough/Stephen Robinson
HS-2007J	Install a new crosswalk with Rapid Rectangular Flashing Beacons (RRFB), raised center island, pedestrian signage, and approximately 125 linear feet of sidewalk on NC 86 at Critz Drive in Chapel Hill	11/21/2024	6/30/2025	\$300,000	Planning and deisgn activities underway	Suzana Matts
BR-0092	Replace Bridge #37 on NC 86 over New Hope Creek	8/19/2025	FY2028	\$2,900,000	Planning and design activities underway	Alexander Foster
I-3306AC	I-40 at NC 86 - Upgrade to superstreet from Northwood Drive to Ramp C/D at I-40 interchange	10/21/2025	FY2028	\$4,350,000	Planning and design activities underway	Radha Attaluri
C-5650	Construct sidewalk on one side of SR 1919 (Smith Level Road/S. Greensboro St.) from Public Works Drive to the northern end of Old Pittsboro Road in Carrboro	12/4/2025	FY2028	\$1,718,000	Carrboro approved to incorporate water line work into design. Env doc returned w comments on 12/10/21. Document to be updated to include additional limits for resurfacing. NCDOT waiting on revised	Town of Carrboro/Stephen Robinson
HO-0013 51177.1.1 51177.2.1 51177.2.2 51177.3.1	Chapel Hill from Franklin Street and Rosemary Street, and the streets in between from Merritt Mill Road to Henderson Street in downtown Chapel Hill. Install new mast arm and curb and sidewalk improvements.	2/26/2026	FY28	\$2,100,000	Project approved by BOT and assigned. Municipal agreement executed.	Stephen Robinson
BP7-R009	Replace Bridge #11 on SR 1336 (Halls Mill Road)	9/17/2026	FY2029	\$2,900,000	Planning and design activities underway ROW acquisisition underway.	Daniel Dagenhart
EB-5886A	Construct sidewalk/MUP/bike lanes on Estes Drive from SR 1772 (North Greensboro Street) to south of Norfolk Southern Railroad Tracks in the Town of Carrboro	9/17/2026	FY2029	\$848,000	Municipal agreement needs to be requested and executed to begin work.	Town of Carrboro/Stephen Robinson

Page 2 DCHCMPO May 2024

TIP/WBS#	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead
EB-5998	Construct MUP on US 15/501 from Willow Drive to SR 1741/SR 1838 (Old Durham Chapel Hill Road) in Chapel Hill	9/30/2026	FY2028	\$2,044,000	Municipal agreement needs to be requested and executed to begin work.	Town of Chapel Hill/Stephen Robinson
EB-5886B	Construct sidewalk/MUP/bike lanes on Estes Drive from south of Norfolk Southern Railroad to NC 86 (MLK Jr. Blvd.) in Chapel Hill	10/1/2026	FY2028	\$3,104,000	Municipal agreement executed and project development underway.	Town of Chapel Hill/Stephen Robinson
I-5958 45910.1.1 45910.3.1	Pavement Rehabilitation on I-40/I-85 from West of SR 1114 (Buckhorn Road) to West of SR 1006 (Orange Grove Road)	11/17/2026	FY2028	\$8,690,000	Planning and design activities pending	Trung Nguyen
B-6037	Replace Bridge #49 over Norfolk Southern Railway on NC 86	4/20/2027	FY2031	\$10,600,000	Planning and design activities underway	Brandon Green
BP7-R013	Replace Bridge #90 on SR 1940 (Damascus Church Road)	9/16/2027	FY2030	\$800,000	Planning and design activities underway Plans at 25%	Daniel Dagenhart
EB-5880	Construct sidewalk on the north side of SR 1005 (Jones Ferry Road) from Davie Road to SR 1010 (West Main St.) in Carrboro	9/30/2027	FY2029	\$441,000	Municipal agreement needs to be requested and executed to begin work.	Town of Carrboro/Stephen Robinson
EB-5890	Construct sidewalk on Barnes Street from King Street to SR 1005 (Jones Ferry Road) in Carrboro	9/30/2027	FY2029	\$230,000	Municipal agreement needs to be requested and executed to begin work.	Town of Carrboro/Stephen Robinson
BR-0247	Replace Bridge #29 on US 70 Business/NC 86 over Cates Creek	11/16/2027	FY2029	Pending	Preliminary activities pending	Bryan Key

DCHCMPO May 2024

TIP/WBS#	3S # Description		Completion Date	Cost	Status	Project Lead	
BR-0091	Replace Bridge #32 on US 70 over the Eno River	10/17/2028	FY2032	\$4,000,000	Planning and design activities underway	Jon Gaillard	
BP7-R015	Replace Bridge #86 on SR 1942 (Jones Ferry Road)	9/6/2029	FY2031	\$1,700,000	Planning and design activities underway	Daniel Dagenhart	
U-5845 50235.1.1 50235.2.1 50235.3.1	Widen SR 1009 (South Churton Street) to multi-lanes from I-40 to Eno River in Hillsborough	7/16/2030	FY2033	\$49,238,000	PE funding approved 5/14/15, Planning and Design activities underway, Coordinate with I-0305B which was formerly I-5967.	Radha Attaluri	
BP7-R007	Replace Bridge #63 on Pleasant Green Road	9/5/2030	FY2033	\$2,500,000	Planning and design activities underway	Daniel Dagenhart	
I-0305B 34142.1.5 34142.3.3 34142.3.4 34142.2.4	Interchange improvements at I-85 and SR 1009 (South Churton Street) in Hillsborough	10/15/2030	FY2033	\$16,900,000	PE funding approved 9/8/17, Planning and Design activities underway, Coordinate with I-0305 and U-5845. (I-0305B was formerly I-5967)	Colin Mellor	
R-5821A 47093.1.2 47093.2.2 47093.3.2	Construct operational improvements including Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road).	6/17/2031	FY2033	\$7,000,000	PE funding approved 10/10/17, design activities currently suspended, Coordinating with NC54 West Corridor Study	Suzana Matta	
I-0305(A) 34142.1.2 34142.2.2 34142.3.2	Widening of I-85 from west of SR1006 (Orange Grove Road) in Orange Co. to west of SR 1400 (Sparger Road) in Orange Co.	1/20/2032	FY2036	\$132,000,000	PE funding approved 6/5/18, Planning and design activities underway, Project reinstated per 2020-2029 STIP (funded project) and delete project I-5983	Colin Mellor	
I-0305C 34142.1.6	Interchange improvements at I-85 and NC 86 in Hillsborough	11/16/2032	FY2035	\$20,900,000	PE funding approved 10/10/17, Planning and Design activities underway, I-0305C was formerly I-5984.	Colin Mellor	

Page 4 DCHCMPO May 2024

TIP/WBS#	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead
B-5733	Replace Bridge #39 over Booker Creek in Chapel Hill on SR 1010 (E. Franklin St.)	Project	Deleted	N/A	Planning and design activities underway. Project has been deleted. Bridge current condition does not warrant replacement at this time.	Jennifer Hernandez
BR-0195	Replace Bridge #31 on SR 1010 (Franklin Street) over Bolin Creek in Chapel Hill	Project	Deleted	N/A	Planning and design activities underway. Bridge recently rehabbed. Project has been deleted.	Jennifer Hernandez
EB-5721	Upgrade existing off-road path and construct new section of path of Bicycle Route #1 from Cleland Drive to Willow Drive in Chapel Hill	TBD	FY2025	\$2,400,000	Bids opened 7/17/23 - Bids rejected. Project on Hold. Chapel Hill to seek additional funding and relet at a future date.	Town of Chapel Hill/Stephen Robinson

Page 5 DCHCMPO May 2024

North Carolina Department of Transportation

Active Projects Under Construction - Orange Co.

Contract Number	TIP Number	Location Description	Contractor Name	Resident Engineer	Contract Bid Amount	Availability Date	Completion Date	Work Start Date	Completion	Progress Schedule Percent	Completion Percent
C204632	I-3306A	WIDENING I-40 FROM I-85 IN ORANGE COUNTY TO THE DURHAM COUNTY LINE AND I-40 WESTBOUND IN DURHAM COUNTY NEAR US-15/501.	THE LANE CONSTRUCTION CORPORATION	Cvijetic, PE, Bojan	\$236,457,869.00	9/27/2021	9/1/2025	10/28/2021	9/1/2025	64	36.98
C204806		RESURFACING 27 SECTIONS OF SECONDARY ROADS	CAROLINA SUNROCK LLC	Howell, Bobby J	\$4,512,658.45	3/15/2023	9/15/2024	5/22/2023	9/15/2024	19	29.59
DG00631	R-5787FA	INTERSECTIONS OF VARIOUS US, NC AND SR ROUTES. UPGRADING OF NON-COMPLIANT ADA CURB RAMPS	EASTERN EARTHSCAPRES AND CONSTRUCTION LLC	Howell, Bobby J	\$919,609.00	3/18/2024	3/18/2026				
DG00633	R-5787K	INTERSECTIONS OF VARIOUS US, NC AND SR ROUTES. UPGRADING OF NON-COMPLIANT ADA CURB RAMPS	HOLLINS CONSTRUCTION SERVICES INC	Howell, Bobby J	\$992,602.20	3/18/2024	3/18/2026				

	Chatham County - DCHC MPO - Upcoming Projects - Planning & Design, R/W, or not started - Division 8April 2024									
Contract # or WBS # or TIP #	Route	Description	Let Date	Completion Date	Contractor	Project Admin	Funds Needed	Notes		
U-6192		Convert to reduced conflict intersections from US 64 to SR 1919 (Smith Level Rd)	5/20/2031	TBD		Greg Davis (910) 773-8022	\$117,700,000	Right of Way 8/2027		