

Contract Number: C203394	Route: I-885, NC-147, NC-98 US-70
Division: 5	County: Durham
TIP Number: U-0071	
Length: 4.009 miles	Federal Aid Number:
NCDOT Contact: Cameron D. Richards	NCDOT Contact No: (919)835-8200
Location Description: EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM.	
Contractor Name: DRAGADOS USA INC	
Contract Amount: \$141,949,500.00	Cost Overrun/Underrun: 7.52%
Work Began: 02/26/2015	Letting Date: 11/18/2014
Original Completion Date: 05/10/2020	Revised Completion Date:
Latest Payment Thru: 05/22/2018	Scheduled Progress: 64.15%
Latest Payment Date: 05/31/2018	Actual Progress: 65.58%

Contract Number: C203492	Route: SR-2220
Division: 5	County: Durham
TIP Number: EB-4707B	
Length: 1.756 miles	Federal Aid Number: STPDA-0505(64)
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680
Location Description: SR-2220 (OLD CHAPEL HILL ROAD) FROM SR-1113 (POPE ROAD) TO SR-1116 (GARRETT ROAD).	
Contractor Name: FSC II LLC DBA FRED SMITH COMPANY	
Contract Amount: \$7,295,544.75	Cost Overrun/Underrun: 3.64%
Work Began: 06/26/2017	Letting Date: 05/16/2017
Original Completion Date: 05/14/2019	Revised Completion Date:
Latest Payment Thru: 04/30/2018	Scheduled Progress: 41.5%
Latest Payment Date: 05/11/2018	Actual Progress: 47.43%

Contract Number: C203567	Route: NC-55
Division: 5	County: Durham
TIP Number: U-3308	
Length: 1.134 miles	Federal Aid Number: STP-55(20)
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680
Location Description: NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US-70BUS/NC-98 (HOLLOWAY ST).	
Contractor Name: ZACHRY CONSTRUCTION CORPORATION	
Contract Amount: \$39,756,916.81	Cost Overrun/Underrun: 3.05%
Work Began: 10/05/2016	Letting Date: 07/19/2016
Original Completion Date: 03/30/2020	Revised Completion Date: 07/16/2020
Latest Payment Thru: 05/15/2018	Scheduled Progress: 26.9%
Latest Payment Date: 05/29/2018	Actual Progress: 26.38%

Contract Number: C203987	Route: -
Division: 5	County: Durham
TIP Number: B-4943	
Length: 0.18 miles	Federal Aid Number: BRZ-1616(10)
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680
Location Description: BRIDGE #20 OVER DIAL CREEK ON SR-1616.	
Contractor Name: FSC II LLC DBA FRED SMITH COMPANY	
Contract Amount: \$0.00	Cost Overrun/Underrun: 0%
Work Began: 05/07/2018	Letting Date: 01/16/2018
Original Completion Date: 04/30/2019	Revised Completion Date: 05/14/2019
Latest Payment Thru:	Scheduled Progress: 0%
Latest Payment Date:	Actual Progress: 0%

Contract Number: C204087	Route: US-70
Division: 5	County: Durham
TIP Number:	
Length: 44.124 miles	Federal Aid Number:
NCDOT Contact: Cameron D. Richards	NCDOT Contact No: (919)835-8200
Location Description: 1 SECTION OF US-70 AND 106 SECTIONS OF SECONDARY ROADS.	
Contractor Name: CAROLINA SUNROCK LLC	
Contract Amount: \$7,054,264.20	Cost Overrun/Underrun: 0.21%
Work Began: 01/16/2018	Letting Date: 09/19/2017
Original Completion Date: 11/15/2018	Revised Completion Date:
Latest Payment Thru: 04/30/2018	Scheduled Progress: 26%
Latest Payment Date: 05/08/2018	Actual Progress: 23.67%

Contract Number: DE00173	Route: SR-1104
Division: 5	County: Durham
TIP Number: W-5205V	
Length: 0 miles	Federal Aid Number: HSIP-1104(19)
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680
Location Description: SR 1104/SR 1105 (HERNDON RD) AT SR 1106 (MASSEY CHAPEL/ BARBEE RD) IN DURHAM COUNTY	
Contractor Name: TRIANGLE GRADING & PAVING INC	
Contract Amount: \$1,046,988.75	Cost Overrun/Underrun: 10.45%
Work Began: 05/01/2017	Letting Date: 11/09/2016
Original Completion Date: 08/18/2017	Revised Completion Date: 11/05/2017
Latest Payment Thru: 05/15/2018	Scheduled Progress: 100%
Latest Payment Date: 05/22/2018	Actual Progress: 71.76%

Contract Number: DE00206	Route: SR-1308
Division: 5	County: Durham
TIP Number:	
Length: 0.23 miles	Federal Aid Number:
NCDOT Contact: Cameron D. Richards	NCDOT Contact No: (919)835-8200
Location Description: BRIDGE #117 OVER MUD CREEK SR 1308 (CORNWALLIS ROAD)	
Contractor Name: DANE CONSTRUCTION INC	
Contract Amount: \$919,328.69	Cost Overrun/Underrun: 0%
Work Began: 05/09/2018	Letting Date: 12/13/2017
Original Completion Date: 02/24/2019	Revised Completion Date:
Latest Payment Thru: 05/15/2018	Scheduled Progress: 4.23%
Latest Payment Date: 05/23/2018	Actual Progress: 3.55%

Contract Number: DE00213	Route: NC-55
Division: 5	County: Durham
TIP Number:	
Length: 0 miles	Federal Aid Number:
NCDOT Contact: Cameron D. Richards	NCDOT Contact No: (919)835-8200
Location Description: VARIOUS PRIMARY AND SECONDARY ROUTES IN DURHAM COUNTY	
Contractor Name: CAROLINA SUNROCK LLC	
Contract Amount: \$4,169,878.04	Cost Overrun/Underrun: 9.85%
Work Began: 10/18/2017	Letting Date: 06/28/2017
Original Completion Date: 06/01/2018	Revised Completion Date:
Latest Payment Thru: 04/30/2018	Scheduled Progress: 83.3%
Latest Payment Date: 05/09/2018	Actual Progress: 73.66%

Contract Number: DE00214	Route: SR-XXX
Division: 5	County: Durham
TIP Number:	
Length: 0 miles	Federal Aid Number:
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680
Location Description: VARIOUS SECONDARY ROUTES IN DURHAM AND PERSON COUNTIES	
Contractor Name: WHITEHURST PAVING CO INC	
Contract Amount: \$0.00	Cost Overrun/Underrun: 0%
Work Began: 05/08/2018	Letting Date: 06/14/2017
Original Completion Date: 07/01/2018	Revised Completion Date:
Latest Payment Thru:	Scheduled Progress: 0%
Latest Payment Date:	Actual Progress: 0%

Contract Number: DE00228	Route: I-85
Division: 5	County: Durham
TIP Number: I-5729	
Length: 5.61 miles	Federal Aid Number: NHPP-0085(013)
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)220-4680
Location Description: I-85 FROM US-15/501 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM	
Contractor Name: INTERSTATE IMPROVEMENT INC	
Contract Amount: \$4,168,265.78	Cost Overrun/Underrun: 0.4%
Work Began: 03/13/2018	Letting Date: 10/11/2017
Original Completion Date: 11/01/2018	Revised Completion Date:
Latest Payment Thru: 04/22/2018	Scheduled Progress: 31.1%
Latest Payment Date: 05/10/2018	Actual Progress: 47.6%

Contract Number: DE00230	Route: SR-1118
Division: 5	County: Durham

TIP Number: W-5601EH	Federal Aid Number: HSIP-1118(007)
Length: 0 miles	NCDOT Contact No: (919)220-4680
NCDOT Contact: James M. Nordan, PE	
Location Description: SR 1118 (FAYETTEVILLE ROAD) AT COOK ROAD (SOUTHERN INTERSECTION) IN DURHAM	
Contractor Name: FULCHER ELECTRIC OF FAYETTEVILLE INC	
Contract Amount: \$70,660.50	Cost Overrun/Underrun: 1.08%
Work Began: 02/15/2018	Letting Date: 12/13/2017
Original Completion Date: 04/15/2018	Revised Completion Date:
Latest Payment Thru: 03/31/2018	Scheduled Progress: 96.5%
Latest Payment Date: 04/11/2018	Actual Progress: 77.96%

NCDOT Division 5 Contract Status

Project ID	Description	R/W Plans Complete	R/W Acq Begins	Let Type	Let Date	Project Manager	CONST \$	Comments
W-5705C	US 501 AT GARRETT ROAD, US 501 BUSINESS AT WESTGATE DRIVE, US 501 BUSINESS AT TOWER BOULEVARD, AND US 501 BUSINESS AT SHANNON ROAD SAFETY IMPROVEMENTS			Division POC Let (DPOC)	4/25/2018	MICHAEL KNEIS	\$375,000	Under Construction
W-5705M	I-40 WESTBOUND AT NC 147 SAFETY IMPROVEMENTS (MP: 9.359 - 9.359)			On Call Contract (OCC)	5/3/2018	MICHAEL KNEIS	\$80,000	
W-5705N	I-85 AT CLUB BOULEVARD, GLEN SCHOOL ROAD, RED MILL ROAD, REDWOOD ROAD INTERCHANGE RAMPS, SAFETY IMPROVEMENTS (MP: 5.474- 12.304)			On Call Contract (OCC)	5/3/2018	ROGER KLUCKMAN	\$322,000	
15005.1032011	PIPE NO. 72 ON REDWOOD ROAD Repairs due to Hurricane Matthew for Site 32001, located on DOT_Number(SR 1637), in Durham County			Division POC Let (DPOC)	5/23/2018	Lisa Gilchrist		
W-5705K	SR 1327(GREGSON STREET)AT LAMOND AVENUE(MP:0.386-0.386); AND SR 1445(DUKE STREET)AT WEST CORPORATION STREET (MP:1.230-1.230) SAFETY IMPROVEMENTS			Division POC Let (DPOC)	6/28/2018	MICHAEL KNEIS	\$65,000	
EB-5514	NC 751 / SR 1183 (UNIVERSITY DRIVE) / SR 2220 (CHAPEL HILL ROAD) / NON-SYSTEM (UNIVERSITY DRIVE) FROM SR 1116 (GARRETT ROAD) TO SR 1158 (CORNWALLIS ROAD)IN DURHAM. ADD BICYCLE LANES AND PEDESTRIAN IMPROVEMENTS.			NON - DOT LET (LAP)	7/5/2018	VACANT	\$1,025,000	
EB-4707A	SR 1838/ SR 2220 FROM US 15/501 IN ORANGE COUNTY TO SR 1113(POPE ROAD) IN DURHAM COUNTY BICYCLE, PEDESTRIAN AND TRANSIT IMPROVEMENTS	8/20/2015	8/20/2015	Division POC Let (DPOC)	8/22/2018	MICHAEL KNEIS	\$2,844,000	Coordination with Wegmans Development ongoing
17BP.5.R.96	REPLACE BRIDGE 376 OVER LITTLE BLACK CREEK ON SR 2761 WAKE COUNTY			Division POC Let (DPOC)	9/26/2018	Lisa Gilchrist	\$965,000	
U-5745	NC 751 (HOPE VALLEY ROAD) AT SR 1183 (UNIVERSITY DRIVE) INTERSECTION IN DURHAM. CONSTRUCT ROUNDABOUT.	8/21/2017	7/6/2017	Division POC Let (DPOC)	9/26/2018	ROGER KLUCKMAN	\$1,300,000	R/W certified. Waitin on Agreements from City
17BP.5.C.02	REMOVE 50 FEET OF EXISTING DUAL 48" CMP REPLACE WITH SINGLE 9'-11", 6' x 8" ALUMINUM BOX DURHAM COUNTY			Division POC Let (DPOC)	12/7/2018	Lisa Gilchrist		City request to add sidewalk and curb and gutter - may need to delay
W-5601EM	SR 1118 (FAYETTEVILLE ROAD) AT PILOT STREET AND CECIL STREET. SAFETY IMPROVEMENTS.			Division POC Let (DPOC)	12/12/2018	MICHAEL KNEIS	\$14,000	
C-5605E	CITY OF DURHAM BICYCLE LANE STRIPING: 8 MILE OF BIKE LANES.			NON - DOT LET (LAP)	12/31/2018	VACANT	\$504,000	
C-5605I	DURHAM NEIGHBORHOOD BIKE ROUTE:~7 MILES OF SIGNED AND MARKED NEIGHBORHOOD BIKE ROUTES IN CENTRAL DURHAM.		8/30/2018	NON - DOT LET (LAP)	3/29/2019	VACANT	\$540,883	
U-5968	CITY OF DURHAM UPGRADE ITS / SIGNAL SYSTEM			Raleigh Letting (LET)	4/16/2019	SHERRY C. YOW	\$21,865,000	

NCDOT Division 5 Contract Status

Project ID	Description	R/W Plans Complete	R/W Acq Begins	Let Type	Let Date	Project Manager	CONST \$	Comments
U-4726HO	CARPENTER - FLETCHER ROAD BIKE - PED; CONSTRUCT BIKE LANES / SIDEWALKS (CITY MAINTAINED) FROM WOODCROFT PARKWAY (CITY MAINTAINED) TO ALSTON AVENUE (SR 1945).		6/30/2018	NON - DOT LET (LAP)	6/30/2019	VACANT		
C-5605H	DOWNTOWN DURHAM WAYFINDING PROGRAM SIGNS/KIOSKS TO FACILITATE NAVIGATION AND PARKING.	9/30/2018	9/30/2018	NON - DOT LET (LAP)	7/1/2019	VACANT	\$605,000	
47451.3.1	NC 98 (Holloway Street) - Traffic Signal at Adams Street and channelization at S. Woodcrest Street			On Call Contract (OCC)	7/15/2019	Roger Kluckman		
C-5183B	SR 1945 (S ALSTON AVENUE) FROM SR 1171 (RIDDLE ROAD) TO CAPPS STREET. CONSTRUCT SIDEWALKS IN DURHAM			NON - DOT LET (LAP)	7/31/2019	VACANT	\$706,000	
EB-5703	DURHAM - LASALLE STREET FROM KANGAROO DRIVE TO SPRUNT AVENUE IN DURHAM. CONSTRUCT SIDEWALKS ON BOTH SIDES FROM KANGAROODRIVE TO US 70 BUSINESS (HILLSBOROUGH ROAD) AND ON ONE SIDEFROM HILLSBOROUGH ROAD TO SPRUNT AVENUE.			NON - DOT LET (LAP)	9/29/2019	VACANT	\$578,000	
EB-5708	NC 54 FROM NC 55 TO RESEARCH TRIANGLE PARK WESTERN LIMIT INDURHAM CONSTRUCT SECTIONS OF SIDEWALK ON SOUTH SIDE			NON - DOT LET (LAP)	9/29/2019	VACANT	\$275,000	
EB-5715	US 501 BYPASS (NORTH DUKE STREET) FROM MURRAY AVENUE TO US 501 BUSINESS (NORTH ROXBORO ROAD) IN DURHAM CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN EXISTING GAPS			NON - DOT LET (LAP)	9/29/2019	VACANT	\$1,269,000	
17BP.5.R.97	BRIDGE 89 OVER LICK CREEK ON SR 1902			Division POC Let (DPOC)	10/15/2019	Lisa Gilchrist		
U-4726HN	CONSTRUCT BIKE LANES/SIDEWALKS IN DURHAM - HILLDALE ROAD	10/30/2018	10/30/2018	NON - DOT LET (LAP)	1/30/2020	VACANT		
C-4928	SR 1317 (MORREENE ROAD) FROM NEAL ROAD TO SR 1320 (ERWIN ROAD) IN DURHAM. CONSTRUCT BIKE LANES AND SIDEWALKS.	11/1/2018	11/1/2018	NON - DOT LET (LAP)	2/28/2020	VACANT	\$5,783,000	
U-5717	US 15/US 501 @ SR 1116 (GARRETT ROAD) IN DURHAM CONVERT AT-GRADE INTERSECTION TO INTERCHANGE	4/21/2019	4/21/2019	Division Design Raleigh Let (DDRL)	4/21/2020	BENJAMIN J. UPSHAW	\$26,300,000	Preferred Alternate Selected
17BP.5.R.83	BRIDGE 84 OVER CHUNKY PIE CREEK ON SR 1815			Division POC Let (DPOC)	4/22/2020	Lisa Gilchrist		
U-5516	AT US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) INTERSECTION IN DURHAM. INTERSECTION IMPROVEMENTS.	5/17/2019	5/17/2019	Division Design Raleigh Let (DDRL)	5/20/2020	BENJAMIN J. UPSHAW	\$5,500,000	Developing alternatives in response to public comments.
I-5707	I-40 - FROM NC 55 (ALSTON AVENUE) TO NC 147 (DURHAM FREEWAY/TRIANGLE EXPRESSWAY) IN DURHAM	6/18/2019	6/18/2019	Raleigh Letting (LET)	6/16/2020	TATIA L. WHITE	\$3,550,000	

NCDOT Division 5 Contract Status

Project ID	Description	R/W Plans Complete	R/W Acq Begins	Let Type	Let Date	Project Manager	CONST \$	Comments
P-5717	NORFOLK SOUTHERN H LINE CROSSING 734742W AT SR 1121 (CORNWALLIS ROAD) IN DURHAM. CONSTRUCT GRADE SEPARATION.	6/28/2019	6/30/2019	Raleigh Letting (LET)	6/23/2020	KUMAR TRIVEDI	\$10,000,000	
U-4724	DURHAM - CORNWALLIS RD (SR 1158) FROM SR 2295 (SOUTH ROXBORO STREET) TO SR 1127 (CHAPEL HILL ROAD) IN DURHAM. BIKE AND PEDESTRIAN FEATURES.			NON - DOT LET (LAP)	6/30/2020	VACANT	\$4,978,000	
EB-5904	DUKE BELT LINE TRAIL - PETTIGREW STREET TO AVONDALE STREET IN DURHAM, CONSTRUCT A MULTI-USE TRAIL ON FORMER RAIL CORRIDOR	8/30/2018	9/30/2018	NON - DOT LET (LAP)	9/1/2020	VACANT	\$3,750,000	
EB-5837	THIRD FORK CREEK TRAIL FROM SOUTHERN BOUNDARIES PARK TO AMERICAN TOBACCO TRAIL IN DURHAM. CONSTRUCT SHARED USE PATH AND SIDEWALKS, AND INSTALL BEACON AT SR 1158 (CORNWALLIS RD.) CROSSING.	6/1/2020	6/30/2020	NON - DOT LET (LAP)	6/30/2021	VACANT	\$2,546,000	
U-5823	WOODCROFT PARKWAY EXTENSION. FROM SR 1116 (GARRETT ROAD) TONC 751 (HOPE VALLEY ROAD) IN DURHAM. CONSTRUCT ROADWAY ON NEW ALIGNMENT.	1/27/2020	1/27/2020	NON - DOT LET (LAP)	8/30/2021	VACANT	\$1,798,000	
EB-5720	BRYANT BRIDGE NORTH/GOOSE CREEK WEST TRAIL, NC 55 TO DREW-GRANBY PARK IN DURHAM. CONSTRUCT SHARED-USE PATH AND CONNECTING SIDEWALKS.	9/30/2020	9/30/2020	NON - DOT LET (LAP)	9/30/2021	VACANT	\$4,432,000	
U-5934	NC 147 FROM I-40 TO FUTURE I-885(EAST END CONNECTOR) IN DURHAM ADD LANES AND REHABILITATE PAVEMENT		2/15/2022	Design Build Let (DBL)	2/15/2022	TATIA L. WHITE	\$177,100,000	
U-5720A	US 70 (MIAMI BLVD) FROM LYNN ROAD TO SR 1959 (SOUTH MIAMI BOULEVARD/SR 1811 (SHERRON ROAD)		3/15/2022	Design Build Let (DBL)	3/15/2022	TATIA L. WHITE	\$57,000,000	
U-5720B	US 70 (MIAMI BLVD) AT SR 1959 (SOUTH MIAMI BOULEVARD)/SR 1811 (SHERRON ROAD) INTERSECTION		3/15/2022	Design Build Let (DBL)	3/15/2022	TATIA L. WHITE	\$25,300,000	
U-5720C	US 70 (MIAMI BLVD) FROM SR 1959 (SOUTH MIAMI BLVD)/SR 1811 (SHERRON ROAD) TO SR 2095 (PAGE ROAD EXTENSIONS). UPGRADE TO CONTROLLED-ACCESS FACILITY AND CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.		3/15/2022	Design Build Let (DBL)	3/15/2022	TATIA L. WHITE	\$110,800,000	
EB-5834	NC 157 / SR 1322 (GUESS RD.) FROM HILLCREST DRIVE TO SR 1407 (WEST CARVER STREET) IN DURHAM. CONSTRUCT SIDEWALKS ON BOTH SIDES.		6/30/2021	NON - DOT LET (LAP)	9/20/2022	VACANT	\$589,000	
U-6021	SR 1118 (FAYETTEVILLE ROAD), FROM WOODCROFT PARKWAY TO BARBEE ROAD IN DURHAM. WIDEN TO 4-LANE DIVIDED FACILITY WITH BICYCLE / PEDESTRIAN ACCOMMODATIONS.	2/19/2021	2/19/2021	Division Design Raleigh Let (DDRL)	2/21/2023	BENJAMIN J. UPSHAW	\$13,770,000	

NCDOT Division 5 Contract Status

Project ID	Description	R/W Plans Complete	R/W Acq Begins	Let Type	Let Date	Project Manager	CONST \$	Comments
U-5937	NC 147 DURHAM FREEWAY, DURHAM COUNTY FROM SR 1445(SOUTH DUKE STREET)TO BRIGGS AVENUE IN DURHAM. CONSTRUCT AULILIARY LANES AND OPERATIONAL IMPROVEMENTS.	3/19/2021	3/19/2021	Raleigh Letting (LET)	3/21/2023	TATIA L. WHITE	\$47,001,000	
EB-5835	NC 55 (ALSTON AVE.) FROM SR 1171 (RIDDLE RD.) TO CECIL STREET IN DURHAM. CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN MISSING GAPS.		6/20/2022	NON - DOT LET (LAP)	9/20/2023	VACANT	\$525,000	
I-5941	I-85 FROM ORANGE COUNTY LINE TO US 15 /US 501 IN DURHAM PAVEMENT REHABILITATION	9/5/2023		Division Design Raleigh Let (DDRL)	12/19/2023	MICHAEL KNEIS	\$2,973,000	
I-5942	I-85 /US 15 FROM NORTH OF SR 1827 (MIDLAND TERRACE) IN DURHAM COUNTY TO NORTH OF NC 56 IN GRANVILLE COUNTY PAVEMENT REHABILITATION	9/5/2023		Division Design Raleigh Let (DDRL)	12/19/2023	MICHAEL KNEIS	\$8,357,000	
B-5674	REPLACE BRIDGE 80 OVER SR 1308 IN DURHAM ON US 15-501 NORTHBOUND	1/20/2023	1/20/2023	Raleigh Letting (LET)	1/16/2024	KEVIN FISCHER	\$2,209,000	
U-5774B	NC 54 FROM US 15/US 501 IN ORANGE COUNTY TO SR 1110 (BARBEECHAPEL ROAD) IN DURHAM COUNTY	6/16/2022	6/16/2022	Raleigh Letting (LET)	6/18/2024	TATIA L. WHITE	\$30,900,000	
U-5774C	NC 54 FROM SR 1110 (BARBEE CHAPEL ROAD) TO I-40	6/16/2022	6/16/2022	Raleigh Letting (LET)	6/18/2024	TATIA L. WHITE	\$23,700,000	
U-5774H	NC 54 FROM NC 751 TO SR 1118 (FAYETTEVILLE ROAD)	7/15/2022	7/15/2022	Raleigh Letting (LET)	10/15/2024	TATIA L. WHITE	\$13,200,000	
I-5982	I-540 DURHAM & WAKE COUNTY FROM I-40 IN DURHAM TO I-495/US 64/US 264 IN KNIGHTDALE. CONSTRUCT MANAGED SHOULDERS.		1/21/2025	Design Build Let (DBL)	1/21/2025	RODGER ROCHELLE	\$109,970,000	
P-5706	EAST DURHAM SAFETY AND TRACK IMPROVEMENTS. CONSTRUCT EXTENSION, TO INCLUDE COMBINATION GRADE SEPARATIONS AND CLOSURESAT ELLIS ROAD SOUTH END CROSSING (734737A), GLOVER ROAD CROSSING (734735L), AND WRENN ROAD CROSSING (734736T) IN DURHAM.	2/1/2023	2/1/2023	NON - DOT LET (Rail)	1/31/2025	MATTHEW SIMMONS	\$42,400,000	
P-5716	NORFOLK SOUTHERN H LINE CROSSING 735236Y AT SR 1171 (ELLIS ROAD) IN DURHAM. CONSTRUCT GRADE SEPARATION.	6/30/2023	6/30/2023	Raleigh Letting (LET)	6/23/2026	MATTHEW SIMMONS	\$3,700,000	
P-5728	NS H LINE DURHAM COUNTY CONSTRUCT GRADE SEPARATION AT NEAL ROAD. COST INFORMATION DOES NOT EXIST AT THIS TIME AND A PLACEHOLDER VALUE OF \$1 WAS USED IN THE COST ESTIMATING SCREEN.	12/20/2024	1/21/2025	Raleigh Letting (LET)	12/15/2026	MATTHEW SIMMONS	\$4,000,000	
U-6067	US 15/US 501 DURHAM COUNTY FROM I-40 TO US 15/US 501 BUSINESS IN DURHAM UPGRADE CORRIDOR TO EXPRESSWAY.	2/21/2025	2/21/2025	Raleigh Letting (LET)	2/17/2027	TATIA L. WHITE	\$140,300,000	

NCDOT Division 5 Contract Status

Project ID	Description	R/W Plans Complete	R/W Acq Begins	Let Type	Let Date	Project Manager	CONST \$	Comments
I-5702B	I-40 FROM NC 147 (DURHAM FREEWAY/TRIANGLE EXPRESSWAY) IN DURHAM COUNTY TO SR 1728 (WADE AVENUE) IN WAKE COUNTY - COORDINATE WITH I-5506 AND I-5700		1/1/2030	Design Build Let (DBL)	1/1/2030	TATIA L. WHITE	\$670,140,000	
U-5774A	NC 54 FROM US 15/US 501			Raleigh Letting (LET)	1/1/2030	TATIA L. WHITE	\$11,000,000	

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
SS-4907BS 44894.2.1 44894.3.1	Installation of traffic signal at the intersection of US70 and SR 1114 (Buckhorn Road) East of Mebane .	5/31/2017	Jan. 2018	\$40,500 R/W \$43,200 CON	Utility relocations complete, R/W acquisition pending, right of entry complete	Dawn McPherson
SS-4907BW 47356.1.1 47356.3.1	Intersection improvements at SR 1114 (Buckhorn Road) and SR 1146 (West Ten Road) east of Mebane. Convert two way stop to ALL WAY STOP. Construct radius improvements to accommodate turning traffic	9/1/2017	Dec. 2017	\$3000 PE \$55,000 CON	Installation 4-way stop complete, radius improvements complete, RTE final inspection complete	Dawn McPherson
W-5707C 44853.1.3 44853.3.3 47490	Revise pavement markings and overhead lane use signs for removal of inside lane drop configuration on I-40 Westbound in vicinity of US 15-501 interchange. Resurfacing I-40 WB by use of contingency funds	5/31/2018	Aug. 2018	\$395,000	Planning and design activities underway, re-let due to bids exceeded engineers estimate, new let date pending - tentative May 2018	Chad Reimakoski
W-5707A 44853.1.1	Curb ramp improvements at the following intersections: SR 2048 (South Road) at Raleigh Street; SR 2048 (South Road) at Country Club Road, SR 1902 (Manning Drive) at Paul Hardin Drive, and SR 1902 (Manning Drive) at Ridge Road / Skipper Bowles Road in Chapel Hill	6/21/2018	Aug. 2018	\$80,000	Planning and design activities underway. Signal pedestrian improvements complete. Project let, Bid exceeded engineer's estimate, Re-let with upcoming TAP contract R-5787BB	Chad Reimakoski
U-5846 50236.1.1 50236.2.1 50236.3.1	Construct a Roundabout at SR 1772 (Greensboro Street) and SR 1780 (Estes Drive) in Carrboro .	6/21/2018	FY 2020	\$775,000	Planning and design activities underway, R/W acquisition - 40% complete	Chad Reimakoski
U-5854 46382.1.1 46328.2.1 46382.3.1	Construct a roundabout at SR 1008 (Mt. Carmel Church Road) and SR 1913 (Bennett Road) in Chapel Hill	6/21/2018	FY 2020	\$775,000	Planning and design activities underway, Utility coordination underway, R/W acquisition - 40% complete	Chad Reimakoski
47798	Increase length of existing turn lane / slip ramp and improve existing radius in the SE quadrant of US 70 Business/ NC 86 at US 70 Bypass in Hillsborough	Dec. 2018	Jun. 2019	\$189,000	Planning and design activities underway	Chad Reimakoski
I-5822 50465.1.1 50465.3.1	Pavement Rehabilitation on I-40 from I-85 to East of SR 1734 (Erwin Road)	1/15/2019	FY 2020	\$12,450,000	Planning activities pending	Chris Smitherman

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
U-5847 50238.1.1 50238.2.1 50238.3.1	Intersection improvements at SR 1010 (West Franklin St.) and SR 1771 (Merritt Mill Rd)/SR1927 (Brewer Lane) in Chapel Hill / Carrboro.	1/17/2019	FY 2020	\$775,000	Planning and design activities underway	Chris Smitherman
B-4962 40174.1.1 40174.2.1 40174.3.1	Replace Bridge #46 over Eno river on US 70 Bypass	2/19/2019	FY 2021	\$5,826,000	Planning and Design activities underway	Kevin Fischer
P-5701 46395.1.1 46395.3.1	Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in Hillsborough	6/30/2021	FY2022	\$7,200,000	PE funding scheduled 7/1/2020, Coordinate with U-5848	Matthew Simmons
U-5848 50237.1.1 50237.2.1 50237.3.1	Extend SR 1006 (Organge Grove Road) on new location with Sidewalks and bike lanes from existing SR 1006 (Orange Grove Road) to US 70 Business in Hillsborough.	3/21/2023	FY 2025	\$5,326,000	Planning and Design activities underway, Coordinate with P-5701 and U-5845	Laura Sutton
I-3306AC 34178.1.6 34178.2.5 434178.3.9	Interchange improvements at I-40 and NC86 in Chapel Hill	3/21/2023	FY 2025	\$16,500,000	Planning and Design activities underway	Laura Sutton
I-5959 45911.1.1 45911.3.1	Pavement Rehabilitation on I-85 from West of SR 1006 (Orange Grove Road) to Durham County line	11/21/2023	FY 2025	\$11,155,000	Funding approved 10/10/17	Chris Smitherman
I-5967 45917.1.1 45917.2.1 45917.3.1	Interchange improvements at I-85 and SR 1009 (South Churton Street) in Hillsborough	1/16/2024	FY 2027	\$20,700,000	Planning and Design activities underway	Laura Sutton
U-5845 50235.1.1 50235.2.1 50235.3.1	Widen SR 1009 (South Churton Street) to multilanes from I-40 to Eno River in Hillsborough	1/16/2024	FY 2027	\$49,751,000	Planning and Design activities underway, Coordinate with U-5848 and I-5984	Laura Sutton

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
I-5984 47530.1.1 47530.2.1 47530.3.1	Interchange improvements at I-85 and NC 86 in Hillsborough	11/18/2025	FY 2027	\$16,488,000	Funding approved 10/10/17, Coordinate with U-5845 and I-5959	Laura Sutton
U-6071 47496.1.1 47496.2.1 47496.3.1	Intersection improvements at NC 54 and SR 1007 (Old Fayetteville Rd) in Carrboro	1/15/2026	FY 2027	\$1,216,000	Planning and design activities underway	Chris Smitherman



North Carolina Department of Transportation

Active Projects Under Construction - Orange Co.

<u>Contract Number</u>	<u>TIP Number</u>	<u>Location Description</u>	<u>Contractor Name</u>	<u>Resident Engineer</u>	<u>Contract Bid Amount</u>	<u>Availability Date</u>	<u>Completion Date</u>	<u>Work Start Date</u>	<u>Estimated Completion</u>	<u>Progress Schedule</u>	<u>Completion Percent</u>
C203640		REPLACEMENT OF 4 BRIDGES IN GUILFORD COUNTY AND 3 BRIDGES IN ORANGE COUNTY.	HAYMES BROTHERS, INC.	Lorenz, PE, Kris	\$3,124,500.00	06/01/2015	11/01/2017	09/02/2015	11/01/2017	93.20	86.93
C203641		REPLACEMENT OF 5 BRIDGES IN GUILFORD COUNTY AND 5 BRIDGES IN ORANGE COUNTY.	R.E. BURNS & SONS CO., INC.	Kirkman, PE, Christopher D	\$5,940,323.00	06/01/2015	11/01/2018	06/01/2015	11/01/2018	76.80	98.56
C203946	B-5348	BRIDGE #85 OVER PHIL'S CREEK ON SR-1005 (OLD GREENSBORO ROAD).	DANE CONSTRUCTION INC	Kirkman, PE, Christopher D	\$984,596.98	02/01/2018	12/27/2018	02/01/2018	12/27/2018	11.00	11.24
C204025	I-5954	I-40/I-85 FROM EAST OF NC-54 IN GRAHAM IN ALAMANCE COUNTY TO WEST OF SR-1114 (BUCKHORN RD) IN ORANGE COUNTY.	APAC - ATLANTIC INC THOMPSON ARTHUR DIVISION	Kirkman, PE, Christopher D	\$9,699,053.68						
DG00302	P-4405K	EXTEND BRYDSVILLE ROAD TO NC 86 AND REMOVE RAIL CROSSING	TRIANGLE GRADING & PAVING INC	Kirkman, PE, Christopher D	\$1,683,900.00	07/01/2016	12/30/2017	09/29/2016	10/31/2018	100.00	76.70
DG00321		SR 1004 (EFLAND-CEDAR GROVE RD)	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$1,711,133.05	04/02/2018	04/02/2019	04/02/2018			
DG00332	W-5601 IF	GUARDRAIL END TERMINAL UPGRADE	NICKELSTON INDUSTRIES INC	Kirkman, PE, Christopher D	\$494,243.00	12/05/2016	09/05/2017	05/01/2017			
DG00341		REPLACE BRIDGE NO. 18 ON SR 1421 (LIB ROAD) EAST BACK CREEK TRIBUTARY WITH CULVERT	SMITH-ROWE, LLC	Kirkman, PE, Christopher D	\$310,294.00	03/15/2017	01/15/2018	04/17/2017	06/24/2018	100.00	98.60
DG00345	U-3306(L)	SR 1733 WEAVER DAIRY ROAD	MOTS LANDSCAPING & LAWNS LLC	Kirkman, PE, Christopher D	\$73,101.80	01/23/2017	06/15/2018	04/05/2017	06/15/2018	92.00	89.70
DG00371		9 SECONDARY ROADS	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$1,688,750.33	07/05/2017	11/01/2018	08/30/2017	11/01/2018	13.30	21.76
DG00372	R-5787B	INTERSECTIONS IN BURLINGTON, GIBSONVILLE, GRAHAM, MEBANE CARRBORO & CHAPEL HILL IN ORANGE COUNTY	ATLANTIC CONTRACTING COMPANY, INC.	Kirkman, PE, Christopher D	\$128,910.00	07/24/2017	03/28/2019	02/26/2018	03/28/2019	40.95	54.52
DG00383		BRIDGE # 84 OVER COLLINS CREEK ON SR 1005 (OLD GREENSBORO RD)	DANE CONSTRUCTION INC	Kirkman, PE, Christopher D	\$1,290,279.37	07/24/2017	05/15/2018	07/24/2017	05/15/2018	99.00	99.92
DG00391		BRIDGE # 104 OVER STONEY CREEK ON SR 1712 (UNIVERSITY STATION RD)	R.E. BURNS & SONS CO., INC.	Kirkman, PE, Christopher D	\$561,562.02	01/30/2018	10/26/2018	03/01/2018	10/26/2018	0	0
DG00393		SR 1101, SR 1118, SR 1119, SR 1124, SR 1125, SR 1127, SR 1128 SR 1130, SR 1134, SR 1135, SR 1137, SR 1141, SR 1143, ETC.	RILEY PAVING INC	Kirkman, PE, Christopher D	\$1,084,520.40	04/02/2018	10/12/2018				
DG00395		BRIDGE #189 ON SR 1114 (BUCKHORN ROAD) OVER CANE CREEK	ST WOOTEN CORPORATION	Kirkman, PE, Christopher D	\$723,924.13	04/01/2018	01/01/2019				
DG00403		BRIDGE #262 ON SR 1006 (ORANGE GROVE ROAD) OVER I-40	BAXLEY CORPORATION	Kirkman, PE, Christopher D	\$94,400.00	01/08/2018	04/01/2018	02/21/2018	04/01/2018	88.10	99.03

Chatham County - DCHC MPO - Upcoming Projects - Division 8--June 2018								
Contract # or WBS # or TIP #	Route	Description	Let Date	Completion Date	Contractor	Project Admin.	Project Cost	Notes
R-5825	NC 751 at SR 1731 (O'Kelly Chapel Road)	Upgrade and Realign Intersection	1/22/2019	TBD	TBD	Greg Davis (910) 944-2344	TBD	Right of Way in progress