

| | |
|--|--|
| <p>Contract Number: C203273 Division: 5 TIP Number: Length: 1.189 miles NCDOT Contact: E. Boyd Tharrington, PE Location Description: REPLACEMENT OF 4 BRIDGES IN DURHAM CO, 3 BRIDGES IN GRANVILLE CO AND 1 BRIDGE IN VANCE CO. Contractor Name: FSC II LLC DBA FRED SMITH COMPANY Contract Amount: \$8,800,000.00 Work Began: 04/29/2013 Original Completion Date: 09/30/2016 Latest Payment Thru: 03/31/2016 Latest Payment Date: 04/18/2016</p> | <p>Route: - County: Durham Federal Aid Number: NCDOT Contact No: (919)562-7000 Cost Overrun/Underrun: 0% Letting Date: 03/19/2013 Revised Completion Date: 11/12/2016 Scheduled Progress: 74% Actual Progress: 76.87%</p> |
| <p>Contract Number: C203394 Division: 5 TIP Number: U-0071 Length: 4.009 miles NCDOT Contact: Phillip J. Townsend Location Description: EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM. Contractor Name: DRAGADOS USA INC Contract Amount: \$141,949,500.00 Work Began: 02/26/2015 Original Completion Date: 01/10/2020 Latest Payment Thru: 03/31/2016 Latest Payment Date: 04/11/2016</p> | <p>Route: I-885, NC-147, NC-98 US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)840-0914 Cost Overrun/Underrun: 0.75% Letting Date: 11/18/2014 Revised Completion Date: Scheduled Progress: 22% Actual Progress: 21.39%</p> |
| <p>Contract Number: C203618 Division: 5 TIP Number: Length: 25.28 miles NCDOT Contact: Alan W. Shapiro, PE Location Description: 1 SECTION EACH OF NC-751, US-15/501 BUS, NC-157 & NC-54, 2 SECTIONS OF US-70 BUS AND 13 SECTIONS OF SECONDARY ROADS. Contractor Name: CAROLINA SUNROCK LLC Contract Amount: \$5,988,985.15 Work Began: 04/15/2015 Original Completion Date: 04/29/2016 Latest Payment Thru: 03/31/2016 Latest Payment Date: 04/13/2016</p> | <p>Route: NC-157, NC-54, NC-751 SR-1104, SR-1116, SR-1127 SR-1261, SR-1321, SR-1322 SR-1364, SR-1365, SR-1471 SR-1902, SR-1926, SR-2104 SR-2294, US-15501, US-70bus County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 Cost Overrun/Underrun: 10.44% Letting Date: 11/18/2014 Revised Completion Date: Scheduled Progress: 88.3% Actual Progress: 87.97%</p> |
| <p>Contract Number: DE00117 Division: 5 TIP Number: Length: 0.54 miles NCDOT Contact: Alan W. Shapiro, PE Location Description: VARIOUS Contractor Name: CAROLINA SUNROCK LLC Contract Amount: \$1,992,402.52 Work Began: 10/20/2015 Original Completion Date: 04/30/2016 Latest Payment Thru: 03/31/2016 Latest Payment Date: 04/11/2016</p> | <p>Route: US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 Cost Overrun/Underrun: 0.07% Letting Date: 07/08/2015 Revised Completion Date: Scheduled Progress: 46.4% Actual Progress: 43.26%</p> |
| <p>Contract Number: DE00118 Division: 5 TIP Number: SS-4905BM Length: 0 miles NCDOT Contact: Alan W. Shapiro, PE Location Description: SR 1407 (CARVER STREET) AT BROAD STREET/KENAN RD Contractor Name: CAROLINA SUNROCK LLC</p> | <p>Route: SR-1407 County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680</p> |

| | |
|--|---|
| <p>Contract Amount: \$293,948.50 Work Began: 08/14/2015 Original Completion Date: 10/09/2015 Latest Payment Thru: 04/07/2016 Latest Payment Date: 04/13/2016</p> | <p>Cost Overrun/Underrun: 1.61% Letting Date: 06/24/2015 Revised Completion Date: 05/15/2016 Scheduled Progress: 46% Actual Progress: 37.6%</p> |
| <p>Contract Number: DE00119 Division: 5 TIP Number: SS-4905BP, SS-4905BT Length: 0 miles NCDOT Contact: Alan W. Shapiro, PE Location Description: SR 1327 (S GREGSON ST) AT PEABODY ST Contractor Name: ALS OF NORTH CAROLINA, INC. Contract Amount: \$319,995.20 Work Began: 10/19/2015 Original Completion Date: 03/11/2016 Latest Payment Thru: 03/31/2016 Latest Payment Date: 04/08/2016</p> | <p>Route: SR-1327, US-15BUS, US-501BUS County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 Cost Overrun/Underrun: 3.32% Letting Date: 06/10/2015 Revised Completion Date: 04/29/2016 Scheduled Progress: 100% Actual Progress: 72.35%</p> |
| <p>Contract Number: DE00146 Division: 5 TIP Number: Length: 17.805 miles NCDOT Contact: Alan W. Shapiro, PE Location Description: VARIOUS SECONDARY ROUTES IN DURHAM AND PERSON COUNTIES Contractor Name: WHITEHURST PAVING CO INC Contract Amount: \$0.00 Work Began: 07/23/2016 Original Completion Date: 09/20/2016 Latest Payment Thru: Latest Payment Date:</p> | <p>Route: -, SR-1108, SR-1127 SR-1723 County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 Cost Overrun/Underrun: 0% Letting Date: 02/24/2016 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0%</p> |

| LET Est | TIP Sub No. | Let Type | Description | R/W (B) | Con Est | ROW Est | Comments |
|---------|-------------|--|---|---------|--------------|-------------|---|
| 05/16 | I-5307B | Division POC Let (DPOC) | I-540 FLYOVER BRIDGE OVER I-40 IN DURHAM | | \$300,000 | | Joint Replacement |
| 06/16 | U-3308 | Raleigh Letting (LET) | DURHAM - NC 55 (ALSTON AVENUE) FROM NC 147 (DURHAM FREEWAY) TO NORTH OF US 70 BUSINESS - NC 98 (HOLLOWAY STREET). WIDEN TO FOUR-LANE DIVIDED FACILITY FROM NC 147 TO MAIN STREET AND REPLACE NORFOLK SOUTHERN RAILROAD BRIDGES. | 04/13 | \$32,200,000 | \$3,869,000 | |
| 06/16 | W-5601EM | Division POC Let (DPOC) | SR 1118 (FAYETTEVILLE ROAD) AT PILOT STREET AND CECIL STREET. SAFETY IMPROVEMENTS. | | \$14,000 | | Design |
| 07/16 | W-5205V | Division POC Let (DPOC) | Barbee Rd at Herndon Rd - RBT | | \$1,200,000 | \$150,000 | Revising plans for cost reduction |
| 08/16 | W-5601E | Division POC Let (DPOC) | NC 157 (GUESS ROAD) AT NORTH POINTE DRIVE/ALBANY STREET | 08/15 | | | Acquiring Easements |
| 09/16 | EB-5514 | NON - DOT LET (Bicycle and Pedestrian) | UNIVERSITY DRIVE (SR 2220, NC 751, SR 1183) FROM SR 2220 OLD CHAPEL HILL ROAD) TO SR 1158 (WEST CORNWALLIS ROAD) | | \$1,025,000 | | |
| 09/16 | EB-4707B | Division Design Raleigh Let (DDRL) | DURHAM/CHAPEL HILL - SR 2220 (OLD DURHAM CHAPEL HILL ROAD) FROM SR 1113 (POPE ROAD) TO SR 1116 (GARRETT ROAD) | 08/12 | \$5,350,000 | | Utilities to start relocation |
| 09/16 | I-5729 | Division Design Raleigh Let (DDRL) | I-85 - US 15/US 501 TO EAST OF SR 1827 (MIDLAND TERRACE ROAD) IN DURHAM. PAVEMENT PRESERVATION. | | \$8,319,000 | | |
| 09/16 | W-5601GD | Division POC Let (DPOC) | SR 1361 (VICKERS AVENUE) AT LAKEWOOD AVENUE | 08/16 | \$10,000 | | Design |
| 09/16 | C-5178 | NON - DOT LET (Congestion Mitigation) | DURHAM - CAMPUS WALK AVENUE, MORREENE ROAD TO LASALLE STREET AND LASALLE STREET, KANGAROO DRIVE TO ERWIN ROAD CONSTRUCTS SIDEWALKS | | \$336,000 | | |
| 09/16 | C-5572 | NON - DOT LET (Congestion Mitigation) | DURHAM - WEST ELLERBE CREEK GREENWAY, CONSTRUCTION PHASE II, WESTOVER PARK TO STADIUM DRIVE RAIL IN DURHAM. CONSTRUCT MULTI-USE PATH. | | \$1,352,000 | | |
| 09/16 | U-4726HM | NON - DOT LET (Local) | DURHAM - SIDEWALK ON AVONDALE DRIVE | | | | |
| 04/17 | EB-4707A | Division Design Raleigh Let (DDRL) | SR 1838/ SR 2220 FROM US 15/501 IN ORANGE COUNTY TO SR 1113(POPE ROAD) IN DURHAM COUNTY BICYCLE, PEDESTRIAN AND TRANSIT IMPROVEMENTS | 08/15 | \$3,150,000 | \$1,534,000 | Just Starting R/W phase - need to delay Let |
| 04/17 | C-5183B | NON - DOT LET (Congestion Mitigation) | SR 1945 (S ALSTON AVENUE) FROM SR 1171 (RIDDLE ROAD) TO CAPPS STREET CONSTRUCT SIDEWALKS IN DURHAM | | \$1,254,000 | | |
| 04/17 | U-4726HJ | NON - DOT LET (Local) | DURHAM - RIDGE ROAD SPUR TRAIL FROM THE AMERICAN TOBACCO TRAIL TO BRIGGS AVENUE | | | | |
| 05/17 | W-5601GG | Division POC Let (DPOC) | SR 1327 (GREGSON STREET) AT MAIN STREET, MORGAN STREET AND SR 1669 (CLUB BOULEVARD) | 12/16 | \$63,000 | \$10,000 | |
| 09/17 | EB-5703 | NON - DOT LET (Bicycle and Pedestrian) | DURHAM - LASALLE STREET FROM KANGAROO DRIVE TO SPRUNT AVENUE | | \$525,000 | | |
| 09/17 | EB-5704 | NON - DOT LET (Bicycle and Pedestrian) | DURHAM - RAYNOR STREET FROM NORTH MIAMI BOULEVARD TO NORTH HARDEE STREET | | \$250,000 | | |
| 09/17 | EB-5708 | NON - DOT LET (Bicycle and Pedestrian) | NC 54 FROM NC 55 TO RESEARCH TRIANGLE PARK WESTERN LIMIT IN DURHAM CONSTRUCT SECTIONS OF SIDEWALK ON SOUTH SIDE | | \$250,000 | | |
| 09/17 | EB-5715 | NON - DOT LET (Bicycle and Pedestrian) | US 501 BYPASS (NORTH DUKE STREET) FROM MURRAY AVENUE TO US 501 BUSINESS (NORTH ROXBORO ROAD) IN DURHAM CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN EXISTING GAPS | | \$1,154,000 | | |
| 12/17 | B-4943 | Raleigh Letting (LET) | REPLACE BRIDGE 20 OVER DIAL CREEK ON SR 1616 | 12/16 | \$700,000 | \$92,000 | |

| <u>LET Est</u> | <u>TIP Sub No.</u> | <u>Let Type</u> | <u>Description</u> | <u>R/W (B)</u> | <u>Con Est</u> | <u>ROW Est</u> | <u>Comments</u> |
|----------------|------------------------|--|---|----------------|----------------|----------------|--|
| 06/18 | U-5745 | Division POC Let (DPOC) | NC 751 (HOPE VALLEY ROAD) AT SR 1183 (UNIVERSITY DRIVE) INTERSECTION IN DURHAM CONSTRUCT ROUNDABOUT | 05/17 | \$855,000 | \$150,000 | Awaiting HCM revision and further traffic analysis |
| 09/18 | U-4724 | NON - DOT LET (Bicycle and Pedestrian) | SR 1158 (CORNWALLIS RD) FROM SOUTH ROXBORO RD TO SR 1183 (UNIVERSITY DR) IN DURHAM, BIKE AND PEDESTRIAN FEATURES. | | \$4,978,000 | | |
| 09/18 | C-4928 | NON - DOT LET (Congestion Mitigation) | CONSTRUCT BIKE LANES AND SIDEWALKS ON SR 1317 (MORREENE RD) IN DURHAM FROM NEAL ROAD TO ERWIN ROAD | 09/17 | \$5,783,000 | \$7,000 | |
| 12/18 | W-5601EH | Division POC Let (DPOC) | Left-turn Lane on SR 1118 (Fayetteville Rd) at Cook Rd | 05/17 | \$500,000 | \$100,000 | Project Planning |
| 06/19 | U-4726HN | NON - DOT LET (Local) | CONSTRUCT BIKE LANES/SIDEWALKS IN DURHAM - HILLANDALE ROAD | 09/17 | | | |
| 08/19 | U-5516 | Raleigh Letting (LET) | FROM US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) IN DURHAM | 08/18 | \$2,100,000 | \$2,000,000 | |
| 09/19 | EB-5720 | NON - DOT LET (Bicycle and Pedestrian) | BRYANT BRIDGE TRAIL - NC 55 TO KELLY BRYANT BRIDGE IN DURHAM | | \$1,061,000 | | |
| 10/19 | B-5512 | Raleigh Letting (LET) | REPLACE BRIDGE 89 OVER LICK CREEK ON SR 1902 | 10/18 | \$1,050,000 | \$100,000 | |
| | | city/NC DOT | city/NC DOT to build a new signal at US15/501 Bypass/Moreene | | \$40,000 | | design |
| | SS-4905CO 44321.3.1 | Division annual needs contract | install pedestrian accomodations at US 15/501 Business / Morehead | | \$28,000 | | design |
| | SS4905CY 44515.3.1 | Division annual needs contract | upgrade the traffic signal to flashing yellow arrow for University/Duke St. | | \$25,000 | | design |

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO

MPO Board 5/11/2016 Item 15

| TIP/WBS # | Description | Start/Let date | Completion Date | Status | Cost | Comments |
|--|--|--|-----------------|--|---|---|
| P-4405 I,J,K 62000.7.STR18T1B 62000.7.STR23T1B 62000.7.STR28T1B | PCSI Closures at Gordon Thomas Dr., Greenbriar Dr., Byrdsville Rd St. NS/NCRR southwest of Hillsborough | P-4405I P-4405J May 2016 P-4405K June 2016 | Dec. 2016 | Initial environmental document completed, Limited ROW functions underway (I,J-95% RW complete, K-25% RW complete); 100% plans under review | \$536,319 \$177,513 \$761,200 | ARRA - Rail, Segments will be separated for construction, Division Let |
| SS-4907BF 44271.1.FD1 44271.2.1 44271.3.1 | Radius and sight distance improvements at the intersection of SR 1567 (Pleasant Green Road) and SR 1569 (Cole Mill Road) in Orange Co. | 4/18/2016 | 6/18/2016 | Utility authorization to proceed Apr. 8, R/W complete and certified | \$15,000 PE \$80,000 R/W \$53,600 CON | State Spot Safety, R/W plans received 7/8/15, Constr. By State Forces |
| SS-4907BN 44713.1.1 44713.2.1 44713.3.1 | Installation of traffic signal at the intersection of NC54 and SR 1102 (Dodsons Cross Rd)/SR 1951 (Butler Rd) in Carrboro | 7/1/2016 | 10/31/2016 | Utility coordination underway - 15% Complete | \$5,000 PE \$45,000 R/W \$67,000 CON | State Spot Safety, Constr. By State Forces, Board approval Mar. 2016 |
| U-5549/SS-4907AZ 50153.3.F1 44227 44247 | Churton Street Access Improvements - Traffic signal and curb ramp revisions on east side of NC 86 (Churton Street) at SR 1150/SR 1002 (King Street), and NC 86 (Churton Street) at Margaret Street. Grading, curb & gutter, crosswalks and signal modifications on the west side of NC 86 /US 70 Bus.(Churton Street) from Tryon Street to just south of Margaret Street. Grading, curb & gutter, crosswalk and bus pull-out on NC 86 / US 70 Bus. (Churton Street) from south of Margaret Street to just south of Nash and Koolock Street in Hillsborough. | 4/13/2016 | Oct. 2016 | FHWA Construction Authorization approved, No bids received on Mar 17 let and April 13 re-let. Town will look at letting in Fall 2016 with a possible floating availability date. | \$156,000 CON \$245,000 CON \$120,000 CON | Spot Safety-State (ADA curb ramp). Combine with Small Construction, Contingency, STP-DA. PCE approved Feb. 2015. LAP - Town of Hillsborough, MA executed; Anticipated start date: Early 2016 |
| U-5550 50154.3.FS1 | Intersection improvements at Fordham Boulevard (US15/501) and Ephesus Church Rd. Improvements will include bike lanes and sidewalks. | 1/27/2016 | Mar. 2017 | Preconstruction meeting held on 4/6/16, tentative start date in April | \$1,736,000 | National Highway Performance Program, LAP - Town of Chapel Hill, MA executed |
| U-5846 | Construct a Roundabout at SR 1772 (Greensboro Street) and SR 1780 (Estes Drive) in Carrboro. | Jan. 2018 | Mar. 2019 | Planning and design activities underway, R/W Jan. 2017 | \$775,000 | STIP, P3.0, PEF-SEPI, Surveys received 3/15 |
| U-5847 | Intersection improvements at SR 1010 (West Franklin St.) and SR 1771 (Merritt Mill Rd)/SR1927 (Brewer Lane) in Chapel Hill / Carrboro. | Jan. 2019 | Mar. 2019 | Planning and design activities underway, R/W Jan. 2018 | \$775,000 | STIP, P3.0, PEF-STANTEC, Surveys received, traffic forecast and analysis complete |
| U-5854 | Construct a roundabout at SR 1008 (Mt. Carmel Church Road) and SR 1913 (Bennett Road) in Chapel Hill | Jul. 2017 | Oct. 2018 | Planning and design activities underway, R/W July 2016 | \$775,000 | STIP, P3.0,PEF-SEPI |
| W-5601DJ 50138.3.115 | Guardrail End Terminal Improvements on I-40 at various locations in Orange Co. | 3/3/2016 | 6/10/2016 | Contract awarded, Available 3/28/16 | \$162,000 | Highway Safety Improvement Program, Division Let |



North Carolina Department of Transportation

Active Projects Under Construction - Orange Co.

| <u>Contract Number</u> | <u>TIP Number</u> | <u>Location Description</u> | <u>Contractor Name</u> | <u>Resident Engineer</u> | <u>Contract Bid Amount</u> | <u>Availability Date</u> | <u>Work Start Date</u> | <u>Completion Date</u> | <u>Progress Schedule</u> | <u>Completion Percent</u> |
|------------------------|-------------------|--|--|----------------------------|----------------------------|--------------------------|------------------------|------------------------|--------------------------|---------------------------|
| C202923 | | REPLACEMENT OF 1 BRIDGE IN CASWELL COUNTY, 3 IN GUILFORD COUNTY, 2 IN ORANGE COUNTY, & 6 IN ROCKINGHAM COUNTY. | SMITH-ROWE, LLC | Ingram, PE, J. Paul | \$7,292,875.26 | 04/02/2012 | 05/01/2012 | 11/01/2015 | 100.00 | 99.34 |
| C203028 | U-2803 | SR-1919 (SMITH LEVEL RD) FROM ROCK HAVEN RD TO BRIDGE OVER MORGAN CREEK. | YATES CONSTRUCTION CO., INC. | Kirkman, PE, Christopher D | \$4,946,197.82 | 01/28/2013 | 02/08/2013 | 05/14/2015 | 91.96 | 89.79 |
| C203274 | | REPLACEMENT OF 11 BRIDGES IN ALAMANCE CO AND 3 BRIDGES IN ORANGE CO. | HAYMES BROTHERS, INC. | Kirkman, PE, Christopher D | \$6,356,520.00 | 04/29/2013 | 05/23/2013 | 12/13/2016 | 71.00 | 70.39 |
| C203313 | | REPLACEMENT OF 5 BRIDGES IN ALAMANCE COUNTY, 2 IN CASWELL COUNTY AND 2 IN ORANGE COUNTY. | APAC - ATLANTIC, INC. THOMPSON ARTHUR DIVISION | Ingram, PE, J. Paul | \$5,785,000.00 | 07/01/2013 | 07/01/2013 | 10/01/2016 | 84.55 | 91.23 |
| C203640 | | REPLACEMENT OF 4 BRIDGES IN GUILFORD COUNTY AND 3 BRIDGES IN ORANGE COUNTY. | HAYMES BROTHERS, INC. | Lorenz, PE, Kris | \$3,124,500.00 | 06/01/2015 | 09/02/2015 | 11/01/2017 | 8.00 | 9.95 |
| C203641 | | REPLACEMENT OF 5 BRIDGES IN GUILFORD COUNTY AND 5 BRIDGES IN ORANGE COUNTY. | R.E. BURNS & SONS CO., INC. | Kirkman, PE, Christopher D | \$5,940,323.00 | 06/01/2015 | 06/01/2015 | 11/01/2018 | 8.50 | 23.70 |
| C203709 | | 22 SECTIONS OF SECONDARY ROADS. | CAROLINA SUNROCK LLC | Kirkman, PE, Christopher D | \$1,815,023.60 | 04/15/2016 | | 11/20/2016 | | |
| DG00255 | W-5207I | SR 1005 (JONES FERRY ROAD) AND DAVIE STREET IN CARRBORO | S. T. WOOTEN CORPORATION | Kirkman, PE, Christopher D | \$585,577.28 | 09/08/2015 | 10/01/2015 | 07/08/2016 | 100.00 | 75.17 |
| DG00266 | | 2 SECONDARY ROADS IN ALAMANCE COUNTY AND 6 SECONDARY ROAD IN ORANGE COUNTY | RILEY PAVING INC | Kirkman, PE, Christopher D | \$449,493.42 | 04/15/2016 | 06/01/2016 | 06/30/2016 | | |
| DG00271 | | SR 1538 (NEW SHARON CHURCH ROAD) FROM SR 1548 (SCHLEY ROAD) TO NC 157 (GUESS ROAD) | CAROLINA SUNROCK LLC | Kirkman, PE, Christopher D | \$584,397.13 | 04/15/2016 | | 08/31/2016 | | |
| DG00277 | | US 15-501, NC 86, SOUTH ROAD | CAROLINA SUNROCK LLC | Kirkman, PE, Christopher D | \$1,259,259.61 | 04/15/2016 | | 11/18/2016 | | |
| DG00278 | W-5601DJ | UPGRADE GUARDRAIL END UNITS ON I-40 IN ORANGE COUNTY | REYNOLDS FENCE & GUARDRAIL INC | Kirkman, PE, Christopher D | \$112,650.00 | 03/28/2016 | | 06/10/2016 | | |