

**Contract Number:** C202581 **Route:** SR-1838  
**Division:** 5 **County:** Durham  
**TIP Number:** EB-4707A  
**Length:** 0.96 miles **Federal Aid Number:** STPDA-0537(2)  
**NCDOT Contact:** James M. Nordan, PE **NCDOT Contact No:** (919)220-4680  
**Location Description:** SR-1838/SR-2220 FROM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM COUNTY.  
**Contractor Name:** S T WOOTEN CORPORATION  
**Contract Amount:** \$4,614,460.00  
**Work Began:** 05/28/2019 **Letting Date:** 04/16/2019  
**Original Completion Date:** 02/15/2021 **Revised Completion Date:** 05/29/2022  
**Latest Payment Thru:** 12/07/2020  
**Latest Payment Date:** 12/15/2020 **Construction Progress:** 31.94%

**Contract Number:** C203394 **Route:** I-885, NC-147, NC-98  
**Division:** 5 **County:** Durham  
**TIP Number:** U-0071  
**Length:** 4.009 miles **Federal Aid Number:**  
**NCDOT Contact:** Maira A. Ibarra **NCDOT Contact No:** (919)835-8200  
**Location Description:** EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM.  
**Contractor Name:** DRAGADOS USA INC  
**Contract Amount:** \$141,949,500.00  
**Work Began:** 02/26/2015 **Letting Date:** 11/18/2014  
**Original Completion Date:** 05/10/2020 **Revised Completion Date:** 02/22/2021  
**Latest Payment Thru:** 12/22/2020  
**Latest Payment Date:** 12/30/2020 **Construction Progress:** 93.37%

**Contract Number:** C203567 **Route:** NC-55  
**Division:** 5 **County:** Durham  
**TIP Number:** U-3308  
**Length:** 1.134 miles **Federal Aid Number:** STP-55(20)  
**NCDOT Contact:** James M. Nordan, PE **NCDOT Contact No:** (919)220-4680  
**Location Description:** NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US-70BUS/NC-98 (HOLLOWAY ST).  
**Contractor Name:** ZACHRY CONSTRUCTION CORPORATION  
**Contract Amount:** \$39,756,916.81  
**Work Began:** 10/05/2016 **Letting Date:** 07/19/2016  
**Original Completion Date:** 03/30/2020 **Revised Completion Date:** 02/11/2021  
**Latest Payment Thru:** 12/15/2020  
**Latest Payment Date:** 12/23/2020 **Construction Progress:** 75.43%

**Contract Number:** C204211 **Route:** I-40, I-85, NC-55  
**Division:** 5 **County:** Durham  
**TIP Number:** U-5968  
**Length:** 0.163 miles **Federal Aid Number:** STBG-0505(084)  
**NCDOT Contact:** James M. Nordan, PE **NCDOT Contact No:** (919)220-4680  
**Location Description:** CITY OF DURHAM.  
**Contractor Name:** BROOKS BERRY HAYNIE & ASSOCIATES, INC.  
**Contract Amount:** \$19,062,229.77  
**Work Began:** 02/18/2020 **Letting Date:** 04/16/2019  
**Original Completion Date:** 08/01/2024 **Revised Completion Date:** 04/09/2025  
**Latest Payment Thru:** 11/30/2020  
**Latest Payment Date:** 12/04/2020 **Construction Progress:** 20.88%

**Contract Number:** C204256 **Route:** NC-98, SR-1800, SR-1809  
**Division:** 5 **County:** Durham  
**TIP Number:**

<b>Length:</b> 15.89 miles	<b>Federal Aid Number:</b> STATE FUNDED
<b>NCDOT Contact:</b> James M. Nordan, PE	<b>NCDOT Contact No:</b> (919)220-4680
<b>Location Description:</b> 1 SECTION OF US-70, 1 SECTION OF NC-98, AND 3 SECTIONS OF SECONDARY ROADS.	
<b>Contractor Name:</b> CAROLINA SUNROCK LLC	
<b>Contract Amount:</b> \$3,782,133.02	
<b>Work Began:</b> 03/13/2020	<b>Letting Date:</b> 10/16/2018
<b>Original Completion Date:</b> 11/30/2019	<b>Revised Completion Date:</b> 07/15/2021
<b>Latest Payment Thru:</b> 09/22/2020	
<b>Latest Payment Date:</b> 09/28/2020	<b>Construction Progress:</b> 58.69%

<b>Contract Number:</b> C204520	<b>Route:</b> US-501
<b>Division:</b> 5	<b>County:</b> Durham
<b>TIP Number:</b>	
<b>Length:</b> 17.68 miles	<b>Federal Aid Number:</b> STATE FUNDED
<b>NCDOT Contact:</b> James M. Nordan, PE	<b>NCDOT Contact No:</b> (919)220-4680
<b>Location Description:</b> 1 SECTION OF US-501, 1 SECTION OF US-501 BUSINESS, AND 32 SECTIONS OF SECONDARY ROADS.	
<b>Contractor Name:</b> CAROLINA SUNROCK LLC	
<b>Contract Amount:</b> \$0.00	
<b>Work Began:</b> 03/15/2021	<b>Letting Date:</b> 10/20/2020
<b>Original Completion Date:</b> 07/01/2022	<b>Revised Completion Date:</b>
<b>Latest Payment Thru:</b>	
<b>Latest Payment Date:</b>	<b>Construction Progress:</b> 0%

<b>Contract Number:</b> DE00309	<b>Route:</b> NC-751
<b>Division:</b> 5	<b>County:</b> Durham
<b>TIP Number:</b>	
<b>Length:</b> 0.05 miles	<b>Federal Aid Number:</b> 15405.1032012
<b>NCDOT Contact:</b> James M. Nordan, PE	<b>NCDOT Contact No:</b> (919)220-4680
<b>Location Description:</b> NC 751 ACADEMY RD AND BUS 501 DURHAM CHAPEL HILL BLVD	
<b>Contractor Name:</b> MOFFAT PIPE INC	
<b>Contract Amount:</b> \$972,575.00	
<b>Work Began:</b> 09/28/2020	<b>Letting Date:</b> 09/09/2020
<b>Original Completion Date:</b> 01/15/2021	<b>Revised Completion Date:</b>
<b>Latest Payment Thru:</b> 10/31/2020	
<b>Latest Payment Date:</b> 11/06/2020	<b>Construction Progress:</b> 13.96%

NCDOT DIVISION 5  
 DURHAM PROJECT LIST \_ 5-YEAR PROGRAM  
 December 2020

Project ID	Description	R/W Plans Complete	R/W Acq Begins	Let Type	P Let Date	Let Date	Project Manager	Current Project Status	Shelved Status	Shelved Date	ROW \$	CONST \$	COMMENTS
15BPR.70	Rehab Brgs 310132, 310179, 310185, 310048 and 310422			Raleigh Letting (LET)		03/18/25	Kristy Alford, PE					\$3,650,000	
SM-5705AH		02/03/23	02/10/23	Division POC Let (DPOC)		04/10/24	Stephen Davidson						
SM-5705B	Construct right turn lane on eastbound US-70 Bus (Hillsborough Rd) at US-15/501 southbound ramp.			Division POC Let (DPOC)		04/27/22	Stephen Davidson						Letting delayed due to cash balance shortfall.
SM-5705I	Construct Left Turn Lane on US 15/501 Southbound Ramp at US 70 Bus (Hillsborough Road)			Division POC Let (DPOC)		04/27/22	Stephen Davidson					\$350,000	Letting delayed due to cash balance shortfall.
SM-5705X	Construct Turn Lanes at Intersection of US 15/501 Northbound and SR 1317 (Morreene Road)	08/26/19		Division POC Let (DPOC)		04/27/22	Stephen Davidson					\$550,000	Letting delayed due to cash balance shortfall.
SM-5705AA	Construct Right Turn Lane on US 15/501 Southbound Exit Ramp at SR 1317 (Morreene Road)			Division POC Let (DPOC)		04/27/22	Stephen Davidson					\$600,000	Letting delayed due to cash balance shortfall.
48937				Division POC Let (DPOC)		09/08/21	Stephen Davidson						HILC - NC 54 at Falconbridge. Design in progress.
17BP.5.R.97	BRIDGE 89 OVER LICK CREEK ON SR 1902			Division POC Let (DPOC)		02/10/21	Lisa B. Gilchrist, EI	MOVE FORWARD				\$1,500,000	
BP5-R116	BRIDGE 96 OVER BURDENS CREEK ON SR 1945 (S ALSTON AVENUE)			Division POC Let (DPOC)		07/11/29					\$51,070	\$1,021,398	
BP5-R142	PIPE TO BRIDGE ON (SR 1800) HEREFORD ROAD			Division POC Let (DPOC)		07/11/29					\$75,000	\$1,500,000	
I-6006	I-40 DURHAM/WAKE COUNTIES FROM NC 54 (EXIT 273) TO SR 1728 (WADE AVENUE). CONVERT FACILITY TO A MANAGED FREEWAY WITH RAMP METERING AND OTHER ATM / ITS COMPONENTS.	01/21/28	01/21/28	Raleigh Letting (LET)		01/16/29	PAM R. WILLIAMS				\$20,000	\$54,530,000	
BP5-R134	BRIDGE 82 OVER LICK CREEK ON SR 1815 (N MINERAL SPRINGS ROAD)			Division POC Let (DPOC)		08/09/28					\$37,883	\$757,651	
BP5-R133	BRIDGE 49 OVER ENO RIVER ON SR 1401 (COLE MILL ROAD)			Division POC Let (DPOC)		07/26/28					\$165,696	\$3,313,920	
I-5942	I-85 /US 15 FROM NORTH OF SR 1827 (MIDLAND TERRACE) IN DURHAM COUNTY TO NORTH OF NC 56 IN GRANVILLE COUNTY PAVEMENT REHABILITATION	03/19/27		Division Design Raleigh Let (DDRL)		12/21/27	CHRISTOPHER A. HOFFMAN					\$9,187,000	No Change in Status
U-5934	NC 147 FROM I-40 TO FUTURE I-885(EAST END CONNECTOR)IN DURHAM ADD LANES AND REHABILITATE PAVEMENT		10/19/27	Design Build Let (DBL)		10/19/27	PAM R. WILLIAMS				\$2,148,000	\$177,100,000	
BP5-R126	BRIDGE 262 OVER A CREEK ON SR 1607 (BAHAMA ROAD)			Division POC Let (DPOC)		03/10/27					\$12,167	\$243,340	
P-5706	NORFOLK SOUTHERN H LINE, EAST DURHAM RAILROAD SAFETY PROJECT. PROJECT WILL STRAIGHTEN EXISTING RAILROAD CURVATURE BETWEEN CP NELSON AND CP EAST DURHAM AND INCLUDES A COMBINATION OF GRADE SEPARATIONS AND CLOSURES AT ELLIS ROAD SOUTH END CROSSING (734737A), GLOVER ROAD (734735L), AND WRENN ROAD (734736)	03/31/21	05/21/21	Raleigh Letting (LET)		01/19/27	BRADLEY SMYTHE				\$9,327,000	\$33,173,000	
U-5516	AT US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) INTERSECTION IN DURHAM. INTERSECTION IMPROVEMENTS.	10/18/24	10/18/24	Division Design Raleigh Let (DDRL)		10/20/26	JOHN W. BRAXTON JR		Shelved at Final Planning Document	09/30/19	\$6,341,000	\$12,400,000	Project is suspended due to cash balance shortfall.
I-5707	I-40 - FROM NC 55 (ALSTON AVENUE) TO NC 147 (DURHAM FREEWAY/TRIANGLE EXPRESSWAY) IN DURHAM	06/18/19	10/20/23	Raleigh Letting (LET)		06/16/26	PAM R. WILLIAMS				\$1,280,000	\$7,600,000	

NCDOT DIVISION 5  
DURHAM PROJECT LIST \_ 5-YEAR PROGRAM  
December 2020

Project ID	Description	R/W Plans Complete	R/W Acq Begins	Let Type	P Let Date	Let Date	Project Manager	Current Project Status	Shelved Status	Shelved Date	ROW \$	CONST \$	COMMENTS
BP5-R084	BRIDGE 61 OVER MOUNTAIN CREEK ON SR 1464 (S LOWELL ROAD)			Division POC Let (DPOC)		04/08/26					\$20,948	\$418,968	
U-5717	US 15 / US 501 DURHAM CHAPEL-HILL BOULEVARD AND SR 1116 (GARRETT ROAD) CONVERTING THE AT-GRADE INTERSECTION TO AN INTERCHANGE	04/23/19	04/23/19	Division Design Raleigh Let (DDRL)		10/21/25	JOHN W. BRAXTON JR		Shelved at R/W Plans Complete	09/30/19	\$53,500,000	\$32,000,000	ROW acquisition is suspended due to cash balance shortfall.
I-5998	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 70 IN RALEIGH. PAVEMENT REHABILITATION. COORDINATE WITH I-5999 & I-6000.	10/18/24		Division POC Let (DPOC)		01/22/25	CHRISTOPHER A. HOFFMAN					\$3,800,000	No Change in Status
I-5995	I-40 - DURHAM/WAKE COUNTIES FROM EAST OF NC 147 TO SR 3015 (AIRPORT BOULEVARD). PAVEMENT REHABILITATION.	08/15/24		Division Design Raleigh Let (DDRL)		01/21/25	CHRISTOPHER A. HOFFMAN					\$5,272,000	No Change in Status
I-6000	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 1 IN RALEIGH. BRIDGE PRESERVATION/REHABILITATION. COORDINATE WITH I-5998 & I-5999.	10/18/24		Division POC Let (DPOC)		01/21/25	CHRISTOPHER A. HOFFMAN					\$4,541,000	No Change in Status
I-5941	I-85 FROM ORANGE COUNTY LINE TO US 15 /US 501 IN DURHAM PAVEMENT REHABILITATION	09/05/23		Division Design Raleigh Let (DDRL)	12/19/23	12/17/24	CHRISTOPHER A. HOFFMAN					\$2,973,000	No Change in Status
I-5993	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147 (COMB W/I-5994).			Division Design Raleigh Let (DDRL)		12/17/24	CHRISTOPHER A. HOFFMAN					\$18,000,000	No Change in Status
I-5994	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147 (COMB W/I-5993).			Division Design Raleigh Let (DDRL)		12/17/24	CHRISTOPHER A. HOFFMAN					\$9,100,000	No Change in Status
BP5-R117	BRIDGE 110 OVER LITTLE CREEK ON SR 1110 (FARRINGTON ROAD)			Division POC Let (DPOC)		09/11/24					\$185,481	\$3,709,612	
B-5674	REPLACE BRIDGE 80 OVER SR 1308 IN DURHAM ON US 15-501 NORTHBOUND	09/16/22	09/16/22	Raleigh Letting (LET)		01/16/24	KEVIN FISCHER				\$110,000	\$2,209,000	
EB-5835	NC 55 (ALSTON AVE.) FROM SR 1171 (RIDDLE RD.) TO CECIL STREET IN DURHAM. CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN MISSING GAPS.		06/20/22	NON - DOT LET (LAP)		09/20/23	RAYMOND JOSEPH HAYES				\$50,000	\$525,000	
P-5717	NORFOLK SOUTHERN H LINE CROSSING 734742W AT SR 1121 (CORNWALLIS ROAD) IN DURHAM. CONSTRUCT GRADE SEPARATION.	09/01/21	09/01/21	Raleigh Letting (LET)		06/20/23	KUMAR TRIVEDI				\$4,378,000	\$23,100,000	
W-5705AM	DURHAM TRAFFIC SIGNAL REVISIONS TO INSTALL "NO TURN ON RED" BLANK OUT SIGNS AT SIX LOCATIONS			Division POC Let (DPOC)		12/07/22	JEREMY WARREN					\$62,000	On hold due to cash balance shortfall. (Jeremy Warren is Project Manager.)
EB-5837	THIRD FORK CREEK TRAIL FROM SOUTHERN BOUNDARIES PARK TO THE AMERICAN TOBACCO TRAIL IN DURHAM	09/01/21	10/15/21	NON - DOT LET (LAP)		10/15/22	RAYMOND JOSEPH HAYES				\$17,000	\$3,215,000	
EB-5720	BRYANT BRIDGE NORTH/GOOSE CREEK WEST TRAIL, NC 55 TO DREW-GRANBY PARK IN DURHAM. CONSTRUCT SHARED-USE PATH AND CONNECTING SIDEWALKS.	09/30/21	10/15/21	NON - DOT LET (LAP)		09/30/22	RAYMOND JOSEPH HAYES				\$14,000	\$4,432,000	
W-5705S	US 15/501 AT NC 751 SOUTHBOUND ON RAMP - EXTEND RAMP	10/01/19		Division POC Let (DPOC)		09/21/22	STEPHEN REID DAVIDSON		Shelved at Final Plans	06/15/20		\$460,000	Letting delayed due to cash balance shortfall.
EB-5834	NC 157 / SR 1322 (GUESS RD.) FROM HILLCREST DRIVE TO SR 1407 (WEST CARVER STREET) IN DURHAM. CONSTRUCT SIDEWALKS ON BOTH SIDES.		06/30/21	NON - DOT LET (LAP)		09/20/22	RAYMOND JOSEPH HAYES				\$204,000	\$589,000	
U-4724	DURHAM - CORNWALLIS RD (SR 1158) FROM SR 2295 (SOUTH ROXBORO STREET) TO SR 1127 (CHAPEL HILL ROAD) IN DURHAM. BIKE AND PEDESTRIAN FEATURES.	04/01/21	06/01/21	NON - DOT LET (LAP)		08/15/22	RAYMOND JOSEPH HAYES				\$2,233,000	\$5,018,000	

NCDOT DIVISION 5  
 DURHAM PROJECT LIST \_ 5-YEAR PROGRAM  
 December 2020

Project ID	Description	R/W Plans Complete	R/W Acq Begins	Let Type	P Let Date	Let Date	Project Manager	Current Project Status	Shelved Status	Shelved Date	ROW \$	CONST \$	COMMENTS
EB-5904	DUKE BELT LINE TRAIL - PETTIGREW STREET TO AVONDALE STREET IN DURHAM. CONSTRUCT A MULTI-USE TRAIL ON FORMER RAIL CORRIDOR	09/04/18	09/04/18	NON - DOT LET (LAP)		07/14/22	RAYMOND JOSEPH HAYES				\$7,100,000	\$3,750,000	
EB-5703	DURHAM - LASALLE STREET FROM KANGAROO DRIVE TO SPRUNT AVENUE IN DURHAM. CONSTRUCT SIDEWALKS ON BOTH SIDES FROM KANGAROODRIVE TO US 70 BUSINESS (HILLSBOROUGH ROAD) AND ON ONE SIDEFROM HILLSBOROUGH ROAD TO SPRUNT AVENUE.	07/14/20	05/31/21	NON - DOT LET (LAP)		05/31/22	RAYMOND JOSEPH HAYES				\$515,000	\$1,440,000	
EB-5704	DURHAM - RAYNOR STREET FROM NORTH MIAMI BOULEVARD TO NORTH HARDEE STREET	07/16/19	05/31/21	NON - DOT LET (LAP)		05/31/22	RAYMOND JOSEPH HAYES				\$169,000	\$510,000	
EB-5708	NC 54 FROM NC 55 TO RESEARCH TRIANGLE PARK WESTERN LIMIT INDURHAM CONSTRUCT SECTIONS OF SIDEWALK ON SOUTH SIDE	09/01/20	03/31/21	NON - DOT LET (LAP)		05/30/22	RAYMOND JOSEPH HAYES				\$177,000	\$491,000	
C-4928	SR 1317 (MORREENE ROAD) FROM NEAL ROAD TO SR 1320 (ERWIN ROAD) IN DURHAM. CONSTRUCT BIKE LANES AND SIDEWALKS.	04/21/20	04/30/21	NON - DOT LET (LAP)		04/30/22	RAYMOND JOSEPH HAYES				\$2,937,000	\$6,844,000	
U-4726HN	CONSTRUCT BIKE LANES/SIDEWALKS IN DURHAM - HILLANDALE ROAD	04/18/19	04/30/21	NON - DOT LET (LAP)		04/30/22	RAYMOND JOSEPH HAYES					\$2,860,000	
W-5705T	SR 1815 / SR 1917 (SOUTH MINERAL SPRINGS ROAD) AT SR 1815 (PLEASANT DRIVE)	05/31/21	05/31/21	Division POC Let (DPOC)		04/13/22	STEPHEN REID DAVIDSON				\$85,000	\$800,000	PE work suspended due to cash balance shortfall.
EB-5715	US 501 BYPASS (NORTH DUKE STREET) FROM MURRAY AVENUE TO US 501 BUSINESS (NORTH ROXBORO ROAD) IN DURHAM CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN EXISTING GAPS	04/14/20	03/31/21	NON - DOT LET (LAP)		03/31/22	RAYMOND JOSEPH HAYES				\$829,000	\$2,680,000	
U-4726HO	CARPENTER - FLETCHER ROAD BIKE - PED; CONSTRUCT BIKE LANES / SIDEWALKS (CITY MAINTAINED) FROM WOODCROFT PARKWAY (CITY MAINTAINED ) TO ALSTON AVENUE (SR 1945).		03/31/21	NON - DOT LET (LAP)		03/31/22	RAYMOND JOSEPH HAYES					\$4,413,816	
W-5705AI	US 501 BUSINESS (ROXBORO STREET) AT SR 1443 (HORTON ROAD) /SR 1641 (DENFIELD STREET)	07/19/21	07/19/21	Division POC Let (DPOC)		03/23/22	STEPHEN REID DAVIDSON				\$210,000	\$630,000	Survey in progress.
W-5601EM	SR 1118 (FAYETTEVILLE ROAD) AT PILOT STREET AND CECIL STREET IN DURHAM			On Call Contract (OCC)		12/09/21	JEREMY WARREN					\$14,000	On hold due to cash balance shortfall.
W-5705M	I-40 WESTBOUND AT NC 147 SAFETY IMPROVEMENTS (MP: 9.359 - 9.359)			On Call Contract (OCC)		10/06/21	JEREMY WARREN					\$80,000	On hold due to cash balance shortfall.
W-5705U	US 70 BUSINESS (MORGAN STREET) AT CAROLINA THREATRE			On Call Contract (OCC)		09/07/21	JEREMY WARREN					\$20,000	On hold due to cash balance shortfall.
W-5705V	NC 54 AT HUNTINGRIDGE ROAD			On Call Contract (OCC)		09/07/21	JEREMY WARREN					\$80,000	On hold due to cash balance shortfall.
C-5183B	SR 1945 (S ALSTON AVENUE) FROM SR 1171 (RIDDLE ROAD) TO CAPPS STREET. CONSTRUCT SIDEWALKS IN DURHAM			NON - DOT LET (LAP)		08/18/21	RAYMOND JOSEPH HAYES				\$99,000	\$706,000	
C-5605E	DURHAM BIKE LANE STRIPING			NON - DOT LET (LAP)		03/31/21	RAYMOND JOSEPH HAYES					\$504,000	
C-5605H	DOWNTOWN DURHAM WAYFINDING PROGRAM TO INSTALL SIGNS & KIOSKS TO FACILITATE NAVIGATION AND PARKING			NON - DOT LET (LAP)		03/31/21	RAYMOND JOSEPH HAYES					\$605,000	

NCDOT DIVISION 5  
 DURHAM PROJECT LIST \_ 5-YEAR PROGRAM  
 December 2020

Project ID	Description	R/W Plans Complete	R/W Acq Begins	Let Type	P Let Date	Let Date	Project Manager	Current Project Status	Shelved Status	Shelved Date	ROW \$	CONST \$	COMMENTS
C-56051	NEIGHBORHOOD BIKE ROUTES IN CENTRAL DURHAM			NON - DOT LET (LAP)		03/31/21	RAYMOND JOSEPH HAYES					\$540,883	

**NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT**

TIP/WBS #	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead
U-6245 49187.1.1 49187.2.1 49187.3.1	Construct paved shoulders, turn lanes and overlay on SR 1146 (West Ten Road) from SR 1114 (Buckhorn Road) to west of SR 1137 (Bushy Cook Road)	Oct. 2020	Nov. 2020	\$829,000	Construction 100% complete	Chad Reimakoski
SS-6007C 48888.1.1 48888.3.1	Guardrail installation on NC 86 just north of SR 1839 (Alexander Drive).	Feb. 2022	Mar. 2022	\$50,400	Funds approved 9/5/19 and released 6/23/20	Chad Reimakoski Derek Dixon
P-5701 46395.1.1 46395.3.1	Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in <b>Hillsborough</b>	6/30/2021	FY2023	\$7,200,000	PE funding scheduled 7/1/2020, Coordinate with U-5848	Matthew Simmons
I-3306A 34178.1.3 34178.1.4 34178.1.5 34178.2.2 34178.3.GV3	I-40 widening from I-85 to Durham Co. line (US 15/501 Interchange) in <b>Chapel Hill</b>	8/17/2021	FY2024	\$175,600,000	Planning and design activities underway, RFQ Advertisement DB 11/3/20	Laura Sutton
SS-4907CD 47936.1.1 47936.2.1 47936.3.1	Horizontal curve improvements on SR 1710 (Old NC 10) west of SR 1561/SR 1709 (Lawrence Road) east of Hillsborough. Improvements consist of wedging pavement and grading shoulders.	Jun. 2022	Nov. 2022	\$261,000	Planning and design activities underway	Chad Reimakoski
SS-6007E 49115.1.1 49115.3.1	All Way Stop installation and flashing beacon revisions at the intersection of SR 1005 (Old Greensboro Road) and SR 1956 (Crawford Dairy Road/Orange Chapel Clover Garden Road)	Jun. 2022	Sept. 2022	\$28,800	Funds approved 3/5/20 but not released	Dawn McPherson
I-5958 45910.1.1 45910.3.1	Pavement Rehabilitation on I-40/I-85 from West of SR 1114 (Buckhorn Road) to West of SR 1006 (Orange Grove Road)	11/17/2026	FY2028	\$8,690,000	PE funding approved 10/10/17	Chris Smitherman
I-5967 45917.1.1 45917.2.1 45917.3.1	Interchange improvements at I-85 and SR 1009 (South Churton Street) in <b>Hillsborough</b>	10/19/2027	FY2030	\$16,900,000	PE funding approved 9/8/17, Planning and Design activities underway, Coordinate with I-0305 and U-5845	Laura Sutton

**NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT**

TIP/WBS #	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead
I-5959 45911.1.1 45911.3.1	Pavement Rehabilitation on I-85 from West of SR 1006 (Orange Grove Road) to Durham County line	11/16/2027	FY2029	\$11,156,000	PE funding approved 10/10/17, Coordinate with I-5967, I-5984 and I-0305	Chris Smitherman
R-5821A 47093.1.2 47093.2.2 47093.3.2	Construct operational improvements including Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road).	6/20/2028	FY2031	\$50,700,000	PE funding approved 10/10/17, Planning activities underway, Coordinating with NC54 West Corridor Study	Chris Smitherman
U-5845 50235.1.1 50235.2.1 50235.3.1	Widen SR 1009 (South Churton Street) to multi-lanes from I-40 to Eno River in <b>Hillsborough</b>	7/18/2028	FY2031	\$49,238,000	PE funding approved 5/14/15, Planning and Design activities underway, Coordinate with U-5848 and I-5967	Laura Sutton
I-5984 47530.1.1 47530.2.1 47530.3.1	Interchange improvements at I-85 and NC 86 in <b>Hillsborough</b>	11/21/2028	FY2031	\$20,900,000	PE funding approved 10/10/17, Planning and Design activities underway, Coordinate with I-0305 and I-5959	Laura Sutton
I-0305 34142.1.2 34142.2.2 34142.3.2	Widening of I-85 from west of SR1006 (Orange Grove Road) in Orange Co. to west of SR 1400 (Sparger Road) in Orange Co.	1/1/2040	FY2044	\$132,000,000	PE funding approved 6/5/18, Planning and design activities underway, Project reinstated per 2020-2029 STIP (funded project) and delete project I-5983	Laura Sutton



North Carolina Department of Transportation

1/14/2021

Active Projects Under Construction - Orange Co.

Contract Number	TIP Number	Location Description	Contractor Name	Resident Engineer	Contract Bid Amount	Availability Date	Completion Date	Work Start Date	Estimated Completion Date	Progress Schedule Percent	Completion Percent
C202581	EB-4707A	IMPROVEMENTS ON SR-1838/SR-2220 FROM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM COUNTY. DIVISION 5	S T WOOTEN CORPORATION	Nordan, PE, James M	\$4,614,460.00	5/28/2019	2/15/2021	5/28/2019	5/29/2022	25.9	31.94
C204078	B-4962	REPLACE BRIDGE #46 OVER ENO RIVER ON US-70 BYPASS.	CONTI ENTERPRISES, INC	Howell, Bobby J	\$4,863,757.00	5/28/2019	12/28/2021	6/19/2019	12/28/2021	54.79	77.64
DG00445	R-5787BB W-5707A	INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS INTERSECTIONS	LITTLE MOUNTAIN BUILDERS OF CATAWBA COUNTY INC	Howell, Bobby J	\$319,319.80	6/25/2018	2/15/2020	8/6/2018	2/15/2020	100	92.94
DG00461		REHAB. BRIDGE #031 ON SR 1010 (E. FRANKLIN ST.) OVER BOLIN CREEK & BOLIN CREEK TRAIL	M & J CONSTRUCTION CO OF PINELLAS COUNTY INC	Howell, Bobby J	\$2,456,272.12	11/12/2018	7/15/2019	3/15/2019	12/26/2020	100	81.39
DG00462		REHAB. BRIDGES 264, 288, 260, 543 IN GUILFORD COUNTY AND BRIDGE 031 IN ORANGE COUNTY	ELITE INDUSTRIAL PAINTING INC	Snell, PE, William H	\$967,383.15	8/1/2019	1/1/2020				
DG00483		RESURFACE SR 1010 (MAIN STREET/FRANKLIN STREET) FROM SR 1005 (JONES FERRY ROAD) TO NC 86 (COLUMBIA STREET)	CAROLINA SUNROCK LLC	Howell, Bobby J	\$845,631.59	5/18/2019	8/7/2020				
DG00485	U-5846	SR 1772 (GREENSBORO STREET) AT SR 1780 (ESTES DRIVE), CONSTRUCT ROUNDABOUT	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$3,375,611.30	5/28/2019	3/1/2022	7/29/2019	6/10/2022	67	66.32

**Chatham County - DCHC MPO - Upcoming Projects - Planning & Design, R/W, or not started - Division 8--January 2021**

<b>Contract # or WBS # or TIP #</b>	<b>Route</b>	<b>Description</b>	<b>Let Date</b>	<b>Completion Date</b>	<b>Contractor</b>	<b>Project Admin.</b>	<b>STIP Project Cost</b>	<b>Notes</b>
U-6192	US 15-501	Add Reduced Conflict Intersections - from US 64 Pitts. Byp to SR 1919 (Smith Level Road) Orange Co.	FY 2030	TBD	TBD	Greg Davis (910) 773-8022	\$117,700,000	Right of Way FY 2026
R-5825	NC 751 at SR 1731 (O'Kelly Chapel Road)	Upgrade and Realign Intersection	11/8/2022	TBD	TBD	Greg Davis (910) 773-8022	\$1,121,000	