

**NCDOT Division 5
Durham Project List 5-Year Program
September 2024**

Project ID	Project Manager Name	Description	R/W Acq. Begins	Let Date	ROW \$	UTIL \$	CON \$	Comments
U-6021	BETH A. QUINN	SR 1118 (FAYETTEVILLE ROAD),FROM WOODCROFT PARKWAY TO BARBEE ROAD IN DURHAM. WIDEN TO 4-LANE DIVIDED FACILITY WITH BICYCLE / PEDESTRIAN ACCOMMODATIONS.	10/15/2032	1/1/2040	\$8,700,000	\$379,000	\$29,800,000	Project is funded for engineering only in 2024 STIP and remains suspended.
U-5516	JOHN W. BRAXTON JR	AT US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) INTERSECTION IN DURHAM. INTERSECTION IMPROVEMENTS.	10/18/2028	10/15/2030	\$7,100,000	\$830,000	\$22,000,000	Project is funded for engineering only in 2024 STIP and remains suspended.
BP5-R117	LISA B. GILCHRIST	BRIDGE 110 OVER LITTLE CREEK ON SR 1110 (FARRINGTON ROAD)		8/14/2030	\$150,000		\$3,709,612	
U-6120	CALEB RAY WHITBY	SR 1838 (JUNCTION ROAD) TO SR 1919 (LYNN ROAD) IN DURHAM. CONSTRUCT SAFETY IMPROVEMENTS AND WIDEN TO ADD MEDIAN. INCLUDE SHARED USE PATHS ON BOTH SIDES OF THE ROADWAY AND TRANSIT STOP IMPROVEMENTS THROUGHOUT THE ENTIRETY OF THE PROJECT LIMITS, AND TRAFFIC SIGNALS WHERE NEEDED.	7/21/2027	7/17/2029	\$10,500,000	\$1,700,000	\$14,900,000	Project planning and preliminary engineering activities underway.
I-6000	STEPHEN REID DAVIDSON	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 1 INRALEIGH. BRIDGE PRESERVATION/REHABILITATION. COORDINATE WITH I-5998 & I-5999.		11/21/2028			\$7,610,000	Engineering will begin in time to meet 2028 let date.
U-6118	CALEB RAY WHITBY	MERIDIAN PARKWAY TO I-40 INTERCHANGE IN DURHAM. ADD THIRD SOUTHBOUND LANE, UPGRADE RAMP TERMINALS, AND INCLUDE BIKE-PED FACILITIES.	7/16/2027	7/18/2028	\$400,000	\$350,000	\$6,800,000	Project planning and preliminary engineering activities underway.
U-5717	JOHN W. BRAXTON JR	US 15 / US 501 DURHAM CHAPEL-HILL BOULEVARD AND SR 1116 (GARRETT ROAD) CONVERTING THE AT-GRADE INTERSECTION TO AN INTERCHANGE	4/23/2019	10/19/2027	\$20,413,786		\$53,300,000	ROW acquisition ongoing.
HN-0013	CALEB RAY WHITBY	ERWIN ROAD AT ERWIN ROAD AND CORNWALLIS ROAD INTERSECTION. CONSTRUCT TURN LANES.	9/14/2026	7/28/2027	\$100,000		\$746,000	Local match to be provided by NCDOT Mobility & safety. Project on hold pending MPO approval.
HN-0014	CALEB RAY WHITBY	CORNWALLIS ROAD AT ALSTON AVENUE INTERSECTION. CONSTRUCT TURN LANES.	9/14/2026	7/28/2027	\$44,000		\$546,000	Local match to be provided by NCDOT Mobility & safety. Project on hold pending MPO approval.
BP5-C002	LISA B. GILCHRIST	REPLACE CULVERT 267 ON SR 1118 (SCOTT KING ROAD)		4/14/2027				
HE-0007D	MARK S. GALLO	SR 1631 (SNOW HILL ROAD) AT SR 1004 (OLD OXFORD ROAD) INTERSECTION. CONSTRUCT A LEFT TURN LANE AND SIGNALIZE INTERSECTION.	12/5/2025	7/8/2026				Planning and preliminary design activities being scoped with a firm.
80105	STEPHEN REID DAVIDSON	Riddle Road Widening Expansion of The Building Center - Econ Dev		3/25/2026				Engineering by developer.
HS-2405AH	MATTHEW J. NOLFO	NC 54 (MIAMI BOULEVARD) AT SR 1978 (HOPSON ROAD). CONSTRUCT A MULTI-USE PATH ALONG NC 54.		3/25/2026			\$150,000	This is a companion to SM-6105H and will be constructed with that project.
SM-6105H	MATTHEW J. NOLFO	SM-6105H - Durham - NC 54 (Miami Boulevard) at SR 1978 (Hopson Road). Construct a southbound right turn lane on NC 54.	3/3/2025	3/11/2026				Environmental planning activities and preliminary design work ongoing.
HS-2005N	MARK S. GALLO	NC 98 AT SR 1919 (LYNN ROAD). TURN LANE CONSTRUCTION.	2/19/2025	2/25/2026	\$610,000		\$7,800,000	Planning and preliminary design activities ongoing. Typical section will match U-6120.
I-5995	STEPHEN REID DAVIDSON	I-40 - DURHAM/WAKE COUNTIES FROM EAST OF NC 147 TO SR 1728 (WADE AVENUE). PAVEMENT REHABILITATION. INCLUDE I-5996.		1/20/2026			\$53,500,000	Project may be split into sub-TIP breaks to separate bridge preservation work from roadway work.
I-5998	STEPHEN REID DAVIDSON	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 70 IN RALEIGH. PAVEMENT REHABILITATION. COORDINATE WITH I-5999 & I-6000.		12/16/2025			\$24,500,000	Engineering will begin in time to meet let date.
I-5993	CALEB RAY WHITBY	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147 (COMB W/I-5994).PAVEMENT REHABILITATION.		10/21/2025			\$49,000,000	Bridge preservation work will not be included in roadway contract. Bridge needs are being evaluated and will be constructed separately.
HS-2005S	MATTHEW J. NOLFO	NC 98 AT SR 1815 (MINERAL SPRINGS ROAD). CONSTRUCT RIGHT TURN LANES AND SIDEWALK.	8/13/2024	8/27/2025			\$700,000	Engineering and utility coordination ongoing.
HE-0007B	MARK S. GALLO	SR 1794 (TEKNIKA PARKWAY), AT SR 1632 (RED MILL ROAD) INTERSECTION. CONSTRUCT A ROUNDABOUT.	6/10/2024	3/26/2025	\$210,000		\$3,600,000	ROW acquisition ongoing.
SM-6105G	MATTHEW J. NOLFO	SM-6105G - Durham - NC 147 southbound off ramp at SR 1321 (Hilldale Road/ Fulton Street). Widen the NC 147 southbound off ramp to dual right and revise the traffic signal.		2/26/2025				Engineering and utility coordination ongoing.
W-5705AI	MATTHEW J. NOLFO	US 501 BUSINESS (ROXBORO STREET) AT SR 1443 (HORTON ROAD) /SR 1641 (DENFIELD STREET)	8/2/2022	10/23/2024	\$600,000	\$550,000	\$1,300,000	Engineering and utility coordination ongoing. Progressing towards final construction plans.

Users Guide

[New Search](#)

<p>Contract Number: C203567 Division: 5 TIP Number: U-3308 Length: 1.134 miles NCDOT Contact: James M. Nordan, PE Location Description: NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US-70BUS/NC-98 (HOLLOWAY ST). Contractor Name: ZACHRY CONSTRUCTION CORPORATION Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 08/15/2024 Latest Payment Date: 08/23/2024</p>	<p>Route: NC-55 County: Durham Federal Aid Number: STP-55(20) NCDOT Contact No: (919)317-4760 Letting Date: 07/19/2016 Revised Completion Date: 09/30/2024 Construction Progress: 85.47%</p>
<p>Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, PE Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY HAYNIE & ASSOCIATES INC Contract Amount: \$19,062,229.77 Work Began: 02/18/2020 Original Completion Date: 08/01/2024 Latest Payment Thru: 07/31/2024 Latest Payment Date: 08/06/2024</p>	<p>Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)317-4760 Letting Date: 04/16/2019 Revised Completion Date: 04/09/2025 Construction Progress: 85.14%</p>
<p>Contract Number: C204462 Division: 5 TIP Number: Length: 0.26 miles NCDOT Contact: David W. Conner II Location Description: BRGS #306 OVER I-40 ON SR-1118, #39 OVER CRABTREE CRK ON SR- 2517, AND #83 OVER US-1 & #84 OVER RICHLAND CRK ON NC-98. Contractor Name: AMERICAN CONTRACTING & SERVICES INC Contract Amount: \$6,707,522.23 Work Began: 05/06/2024 Original Completion Date: 09/01/2025 Latest Payment Thru: 07/31/2024 Latest Payment Date: 08/07/2024</p>	<p>Route: NC-98, SR-1118, SR-2517 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)707-7370 Letting Date: 08/15/2023 Revised Completion Date: Construction Progress: 27.6%</p>
<p>Contract Number: C204827 Division: 5 TIP Number: Length: 9.61 miles NCDOT Contact: James M. Nordan, PE</p>	<p>Route: SR-2028, SR-2069, SR-2070 SR-2153, SR-2235, SR-2266 SR-2267, US-15, US-70B County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)317-4760</p>

Location Description: 3 SECTIONS OF US-15/501 BUS, 1 SECTION OF US-70 BUS, AND 7 SECTIONS OF SECONDARY ROADS.

Contractor Name: CAROLINA SUNROCK LLC

Contract Amount: \$5,493,320.60

Work Began: 12/19/2023

Letting Date: 01/17/2023

Original Completion Date: 11/30/2024

Revised Completion Date:

Latest Payment Thru: 07/31/2024

Latest Payment Date: 08/09/2024

Construction Progress: 27.04%

Contract Number: C204907

Route: NC-54, NC-98

Division: 5

County: Durham

TIP Number:

Length: 18.274 miles

Federal Aid Number: STATE FUNDED

NCDOT Contact: James M. Nordan, PE

NCDOT Contact No: (919)317-4760

Location Description: 1 SECTION OF NC-54, 2 SECTIONS OF NC-98, AND 31 SECTIONS OF SECONDARY ROADS.

Contractor Name: CAROLINA SUNROCK LLC

Contract Amount: \$0.00

Work Began: 03/20/2024

Letting Date: 11/21/2023

Original Completion Date: 09/30/2025

Revised Completion Date:

Latest Payment Thru:

Latest Payment Date:

Construction Progress: 0%

Contract Number: C204918

Route: NC-55

Division: 5

County: Durham

TIP Number:

Length: 12.88 miles

Federal Aid Number: STATE FUNDED

NCDOT Contact: Maira A. Ibarra

NCDOT Contact No: (919)835-8200

Location Description: 3 SECTIONS OF NC-55.

Contractor Name: FSC II LLC DBA FRED SMITH COMPANY

Contract Amount: \$0.00

Work Began:

Letting Date: 02/20/2024

Original Completion Date: 10/20/2025

Revised Completion Date:

Latest Payment Thru:

Latest Payment Date:

Construction Progress: 0%

Contract Number: C204954

Route: I-85

Division: 5

County: Durham

TIP Number: I-5941

Length: 2.454 miles

Federal Aid Number: 4588401

NCDOT Contact: James M. Nordan, PE

NCDOT Contact No: (919)317-4760

Location Description: I-85 FROM ORANGE COUNTY LINE TO US-15/US-501.

Contractor Name: FSC II LLC DBA FRED SMITH COMPANY

Contract Amount: \$0.00

Work Began: 08/01/2024

Letting Date: 04/16/2024

Original Completion Date: 04/13/2026

Revised Completion Date:

Latest Payment Thru:

Latest Payment Date:

Construction Progress: 0%

Contract Number: DE00369

Route: I-885

Division: 5

County: Durham

TIP Number: HI-0023

Length: 7.621 miles

Federal Aid Number: 5080701

NCDOT Contact: James M. Nordan, PE

NCDOT Contact No: (919)317-4760

Location Description: I-885 DURHAM COUNTY

Contractor Name: CAROLINA SUNROCK LLC

Contract Amount: \$3,761,573.61

Work Began: 05/01/2024

Letting Date: 12/13/2023

Original Completion Date: 08/31/2024

Revised Completion Date:

Latest Payment Thru: 06/30/2024

Latest Payment Date: 07/10/2024

Construction Progress: 58.63%

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead
SS-6207T 51112	Portions of Twenty-One (21) Routes. Curve Warning Sign Installation.	9/20/2023	9/30/24	\$200,000	Planning and design activities underway. Construction started.	Dawn McPherson
SS-6207A 50337	NC 54 Pedestrian improvements between SR 1902 (Manning Drive) and SR 1937 (Old Fayetteville Road) in Chapel Hill and Carrboro. Improvements will include refuge islands, crosswalks and pedestrian signals. Improvements to be completed by state forces.	2/15/2024	10/31/2024	\$171,000	Planning and design activities underway. Materials have arrived and work has begun.	Dawn McPherson
EL-4828A	Construct Morgan Creek Greenway Phase 1 in Carrboro	10/24/2024	FY2026	\$372,000	Review comments provided to Carrboro in June 2023 for revisions and resubmittal. Resubmittal under review.	Town of Carrboro/Stephen Robinson
C-5181	Jones Creek Greenway Project - Fill Gap between the Carrboro Upper Bolin Trail and Twin Creeks Greenway and also implement program to support on-vehicle trips to Morris Grove Elementary School	11/21/2024	FY2026	\$654,000	Environmental document approved 8/14/23. NCDOT to review plans once Carrboro develops and submits.	Town of Carrboro/Stephen Robinson
HS-2007J	Install a new crosswalk with Rapid Rectangular Flashing Beacons (RRFB), raised center island, pedestrian signage, and approximately 125 linear feet of sidewalk on NC 86 at Critz Drive in Chapel Hill	11/21/2024	6/30/2025	\$300,000	Planning and design activities underway	Suzana Matts
HL-0045	Repair Bridge #241 on Exchange Park Lane over Eno River from South Churton Street to Faribult Lane in Hillsborough	1/16/2025	FY2027	\$153,800	Agreement executed, Hillsborough to prepare environmental documents and plans. Review of final plans underway.	Town of Hillsborough/Stephen Robinson
BL-0044 49998.1.1	NC 54 from Westbrook Drive in Carrboro to west of US 15/501/NC 86 (South Columbia Street) interchange in Chapel Hill. Construct sidewalk and install pedestrian signals, crosswalks, and refuge islands at selected locations.	1/16/2025	7/31/2025	\$1,311,000	Construction funding to be requested once municipal agreements are executed. Chapel Hill MA executed, Carrboro MA has also been executed. Utility Relocations Underway.	Trung Nguyen
P-5701B 46395.1.1 46395.3.3	Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in Hillsborough	6/30/2025	FY2026	\$7,200,000	PE funding scheduled 7/1/2020. Planning and design activities underway	Matthew Simmons
BR-0092	Replace Bridge #37 on NC 86 over New Hope Creek	8/19/2025	FY2028	\$2,900,000	Planning and design activities underway	Alexander Foster

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead
EB-5721	Upgrade existing off-road path and construct new section of path of Bicycle Route #1 from Cleland Drive to Willow Drive in Chapel Hill	9/25/2025	FY2026	\$2,400,000	Bids opened 7/17/23 - Bids rejected. Project on Hold. Chapel Hill to seek additional funding and relet at a future date.	Town of Chapel Hill/Stephen Robinson
HO-0013 51177.1.1 51177.2.1 51177.2.2 51177.3.1	Chapel Hill from Franklin Street and Rosemary Street, and the streets in between from Merritt Mill Road to Henderson Street in downtown Chapel Hill. Install new mast arm and curb and sidewalk improvements.	2/26/2026	FY28	\$2,100,000	Project approved by BOT and assigned. Municipal agreement executed.	Stephen Robinson
C-5650	Construct sidewalk on one side of SR 1919 (Smith Level Road/S. Greensboro St.) from Public Works Drive to the northern end of Old Pittsboro Road in Carrboro	4/19/2026	FY2028	\$1,718,000	Carrboro approved to incorporate water line work into design. Env doc returned w comments on 12/10/21. Document to be updated to include additional limits for resurfacing. NCDOT waiting on revised	Town of Carrboro/Stephen Robinson
I-3306AC	I-40 at NC 86 - Upgrade to superstreet from Northwood Drive to Ramp C/D at I-40 interchange	5/19/2026	FY2029	\$4,350,000	Planning and design activities underway	Radha Attaluri
BP7-R009	Replace Bridge #11 on SR 1336 (Halls Mill Road)	9/17/2026	FY2029	\$2,900,000	Planning and design activities underway ROW acquisition complete.	Daniel Dagenhart
EB-5886A	Construct sidewalk/MUP/bike lanes on Estes Drive from SR 1772 (North Greensboro Street) to south of Norfolk Southern Railroad Tracks in the Town of Carrboro	9/17/2026	FY2029	\$848,000	Municipal agreement needs to be requested and executed to begin work.	Town of Carrboro/Stephen Robinson
EB-5998	Construct MUP on US 15/501 from Willow Drive to SR 1741/SR 1838 (Old Durham Chapel Hill Road) in Chapel Hill	9/30/2026	FY2028	\$2,044,000	Municipal agreement needs to be requested and executed to begin work.	Town of Chapel Hill/Stephen Robinson
EB-5886B	Construct sidewalk/MUP/bike lanes on Estes Drive from south of Norfolk Southern Railroad to NC 86 (MLK Jr. Blvd.) in Chapel Hill	10/1/2026	FY2028	\$3,104,000	Municipal agreement executed and project development underway.	Town of Chapel Hill/Stephen Robinson
I-5958 45910.1.1 45910.3.1	Pavement Rehabilitation on I-40/I-85 from West of SR 1114 (Buckhorn Road) to West of SR 1006 (Orange Grove Road)	11/17/2026	FY2028	\$8,690,000	Planning and design activities pending	Trung Nguyen

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead
B-6037	Replace Bridge #49 over Norfolk Southern Railway on NC 86	4/20/2027	FY2031	\$10,600,000	Planning and design activities underway	Brandon Green
BP7-R013	Replace Bridge #90 on SR 1940 (Damascus Church Road)	9/16/2027	FY2030	\$800,000	Planning and design activities underway Plans at 25%	Daniel Dagenhart
EB-5880	Construct sidewalk on the north side of SR 1005 (Jones Ferry Road) from Davie Road to SR 1010 (West Main St.) in Carrboro	9/30/2027	FY2029	\$441,000	Municipal agreement needs to be requested and executed to begin work.	Town of Carrboro/Stephen Robinson
EB-5890	Construct sidewalk on Barnes Street from King Street to SR 1005 (Jones Ferry Road) in Carrboro	9/30/2027	FY2029	\$230,000	Municipal agreement needs to be requested and executed to begin work.	Town of Carrboro/Stephen Robinson
BR-0247	Replace Bridge #29 on US 70 Business/NC 86 over Cates Creek	11/16/2027	FY2029	Pending	Preliminary activities pending	Bryan Key
BR-0091	Replace Bridge #32 on US 70 over the Eno River	10/17/2028	FY2032	\$4,000,000	Planning and design activities underway	Jon Gaillard
BP7-R015	Replace Bridge #86 on SR 1942 (Jones Ferry Road)	9/6/2029	FY2031	\$1,700,000	Planning and design activities underway. Detour needs improvements so will need to see if resurfacing funds available or switch to TIP project. TBD	Daniel Dagenhart
U-5845 50235.1.1 50235.2.1 50235.3.1	Widen SR 1009 (South Churton Street) to multi-lanes from I-40 to Eno River in Hillsborough	7/16/2030	FY2033	\$49,238,000	PE funding approved 5/14/15, Planning and Design activities underway, Coordinate with I-0305B which was formerly I-5967.	Radha Attaluri
BP7-R007	Replace Bridge #63 on Pleasant Green Road	9/5/2030	FY2033	\$2,500,000	Planning and design activities underway	Daniel Dagenhart

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead
I-0305B 34142.1.5 34142.3.3 34142.3.4 34142.2.4	Interchange improvements at I-85 and SR 1009 (South Churton Street) in Hillsborough	10/15/2030	FY2033	\$16,900,000	PE funding approved 9/8/17, Planning and Design activities underway, Coordinate with I-0305 and U-5845. (I-0305B was formerly I-5967)	Colin Mellor
R-5821A 47093.1.2 47093.2.2 47093.3.2	Construct operational improvements including Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road).	6/17/2031	FY2033	\$7,000,000	PE funding approved 10/10/17, design activities currently suspended, Coordinating with NC54 West Corridor Study	Suzana Matta
I-0305(A) 34142.1.2 34142.2.2 34142.3.2	Widening of I-85 from west of SR1006 (Orange Grove Road) in Orange Co. to west of SR 1400 (Sparger Road) in Orange Co.	1/20/2032	FY2036	\$132,000,000	PE funding approved 6/5/18, Planning and design activities underway, Project reinstated per 2020-2029 STIP (funded project) and delete project I-5983	Colin Mellor
I-0305C 34142.1.6	Interchange improvements at I-85 and NC 86 in Hillsborough	11/16/2032	FY2035	\$20,900,000	PE funding approved 10/10/17, Planning and Design activities underway, I-0305C was formerly I-5984.	Colin Mellor
U-4726DF	Bicycle detection at signalized intersections in Carrboro	TBD	TBD	\$36,000	Plans at 90% completion - Plan review comments returned back to the Town of Carrboro for revisions. To be Re-Let.	Town of Carrboro/Stephen Robinson
SS-6207AF 51427	SR 1004 (Efland-Cedar Grove Road) at SR 1306 (Lebanon Road), west of Hillsborough. Convert intersection to all way stop traffic control (without flasher).	TBD	TBD	\$25,000	Planning and design activities underway	TBD

North Carolina Department of Transportation

9/3/2024

Active Projects Under Construction - Orange Co.

Contract Number	TIP Number	Location Description	Contractor Name	Resident Engineer	Contract Bid Amount	Availability Date	Completion Date	Work Start Date	Estimated Completion Date	Progress Schedule Percent	Completion Percent
C204632	I-3306A	WIDENING I-40 FROM I-85 IN ORANGE COUNTY TO THE DURHAM COUNTY LINE AND I-40 WESTBOUND IN DURHAM COUNTY NEAR US-15/501.	THE LANE CONSTRUCTION CORPORATION	Cvijetic, PE, Bojan	\$236,457,869.00	9/27/2021	9/1/2025	10/28/2021	6/17/2026	43	44.16
C204806		RESURFACING 27 SECTIONS OF SECONDARY ROADS	CAROLINA SUNROCK LLC	Howell, Bobby J	\$4,512,658.45	3/15/2023	9/15/2024	5/22/2023	10/15/2024	86	68.85
C204905		10 SECTIONS OF SECONDARY ROADS	CAROLINA SUNROCK LLC	Howell, Bobby J	\$3,783,925.02	4/1/2024	10/1/2025	7/2/2024	10/1/2025	23.49	22.54
DG00631	R-5787FA	INTERSECTIONS OF VARIOUS US, NC AND SR ROUTES. UPGRADING OF NON-COMPLIANT ADA CURB RAMPS	EASTERN EARTHSCAPRES AND CONSTRUCTION LLC	Howell, Bobby J	\$919,609.00	3/18/2024	3/18/2026	5/21/2024	3/18/2026	30	32.39
DG00633	R-5787K	INTERSECTIONS OF VARIOUS US, NC AND SR ROUTES. UPGRADING OF NON-COMPLIANT ADA CURB RAMPS	HOLLINS CONSTRUCTION SERVICES INC	Howell, Bobby J	\$992,602.20	3/18/2024	3/18/2026	5/6/2024	3/18/2026	22.85	39.77

Chatham County - DCHC MPO - Upcoming Projects - Planning & Design, R/W, or not started - Division 8--September 2024

Contract # or WBS # or TIP #	Route	Description	Let Date	Completion Date	Contractor	Project Admin.	Funds Needed	Notes
U-6192	US 15-501	Convert to reduced conflict intersections from US 64 to SR 1919 (Smith Level Rd)	5/20/2031	TBD	TBD	Greg Davis (910) 773-8022	\$117,700,000	Right of Way 8/2027