

Status of Locally Administered Projects (LAP) – Background Information
June 2024

Typical Project Delivery Steps

-----**Project Setup Phase**-----

Program Project in STIP and TIP

Identify Sources of Local Match

Execute Municipal Agreement between NCDOT and Local Government Agency

-----**Preliminary Engineering Authorization (i.e., Engineering Phase)**-----

Procure Professional Services (Consultant)

Prepare Environmental Document

Prepare Design Plans

-----**Right of Way Authorization (i.e., Right-of-Way Phase)**-----

Right of Way Acquisition

Utility Relocation

Receive Right of Way Certification from NCDOT

Prepare Contract Proposal and Estimate (PS&E)

-----**Construction Authorization (i.e., Construction Phase)**-----

Advertise and Let Construction Contract

Construction & Administration

Final Inspection

Final Reimbursement

-----**Project Closeout**-----

Federal Funding Sources

CMAQ – Congestion Mitigation and Air Quality

RAISE - Rebuilding American Infrastructure with Sustainability and Equity

SRTS – Safe Routes to Schools

STBGDA – Surface Transportation Block Grant – Direct Allocation

TAP – Transportation Alternatives Program

TAPDA - Transportation Alternatives Program – Direct Allocation

Town of Carrboro
Locally Administered Projects

TIP #	Description	Federal Funds Amount	Federal Funds Source	Local Funds Amount	Project Manager	Current Phase	Municipal Agreement Date	PE Authoriz. Date	ROW Authoriz. Date	ROW Certificate?	Construction Authoriz. Date	Closeout Date	Estimated Completion Date	Notes
BL-0044	NC 54 Pedestrian Improvements: Construct sidewalk and install pedestrian signals and crosswalks on NC 54 from Westbrook Drive in Carrboro to west of the US 15-501 / NC 86 interchange in Chapel Hill.	\$978,000	STBGDA	\$150,000		Design	Municipal agreement will be needed to assign STBG & STBGDA funds to project for construction	NCDOT is coordinating PE						This is being managed by NCDOT. LET date is anticipated for September 2024. Project included for informational purposes, but is no longer a LAP project.
C-5181	Jones Creek Greenway: Construct a 100-foot bridge and 650 foot paved trail in Carrboro to fill gap between the Upper Bolin Trail and Twin Creeks Greenway and implement program to support non-vehicle trips to Morris	\$533,900 \$885,220	CMAQ, STBGDA	\$221,030	Tina Moon, Carrboro Planning Department (Design/ROW) & Mike Johnson, Public Works Department (Construction)*	Design	7/11/2016	1/30/2019						The project is at 90% design. CE is complete, and ROW easements are being finalized. Recent STIP amendment increased the funding.
C-5605A	Downtown Multi Use Path: Construct a multi use path connecting Greensboro and Lloyd Streets, including a railroad crossing.	\$128,410	CMAQ	\$86,845	Tina Moon, Carrboro Planning Department	Project Setup								The Town has not yet initiated the municipal agreement to begin this project. Involves railroad crossing and negotiations with RR need to occur.
C-5650	Construct 3,100 linear feet of sidewalk on one side of South Greensboro Street in Carrboro.	\$2,787,722	STBGDA, CMAQ, Coronavirus Relief, OC Transit	\$560,493	Tina Moon, Carrboro Planning (Design/ROW) & Mike Johnson, Public Works (Construction)*	Design	7/17/2018	3/16/2020						Design at 65%; waterline replacement plans at about 90%. Easements are under review with OWASA. NCDOT would like to include resurfacing, and will provide some funding to make up that difference.
EB-5880	Construct a sidewalk on the north side of SR 1005 (Jones Ferry Road) from SR 1010 (West Main Street) to Davie Road in Carrboro.	\$449,000	TAP	\$112,000	Tina Moon, Carrboro Planning Department	Project Setup								The Town has not yet initiated the municipal agreement to begin this project.
EB-5886A	Construct bike/ped improvements on Estes Drive from North Greensboro Street to south of the railroad tracks in Carrboro. Project connects to Frances Shetley Bikeway.	\$851,043	TAP	\$213,000	Tina Moon, Carrboro Planning Department	Project Setup								The Town has not yet initiated the municipal agreement to begin this project. Some express design work has been completed.
EB-5890	Construct a sidewalk on Barnes Street in Carrboro from SR 1005 (Jones Ferry Road) to King Street.	\$234,000	TAP	\$58,000	Tina Moon, Carrboro Planning Department	Project Setup								The Town has not yet initiated the municipal agreement to begin this project.
EB-5994	NC 54 Sidepath: Construct a sidepath along north side of NC 54 from James Street to Anderson Park in Carrboro.	\$1,174,000	TAP	\$57,000	Tina Moon, Carrboro Planning Department	Project Setup								The project is subject to reprioritization for P7.0. The Town has not yet initiated the municipal agreement to begin this project. NC 54 Sidepath was programmed for funding in the STIP. During P6.0 adjustments the project status shifted so that currently only design is programmed. NCDOT arranged for express design for updated cost estimates.
EL-4828A	Morgan Creek Greenway (West): Western section, SR 1919 (Smith Level Road) to University Lake in Carrboro. Construct greenway and connections.	\$1,628,836	STBGDA, TAPDA, OC Transit	\$488,500	Tina Moon, Carrboro Planning Department	Redesign underway	1/10/2008	8/23/2011		Yes	9/14/2018			Design at 90%; flood study completed, CLOMR approved; CE document submitted, the Town was informed that additional environmental work is needed, contract to cover additional environmental work is being executed. STIP amendment to increase funding approved.

**Town of Carrboro
Locally Administered Projects**

U-4726DF	Bicycle detector loops at selected intersections in Carrboro.	\$126,000	STBGDA	\$58,525	Tina Moon, Carrboro Planning Department (Design/ROW) & Mike Johnson, Public Works Department (Construction)*	Updated Plans/specific ations at 90% design / construction.	1/12/2012	1/25/2012		Yes	9/27/2017 5/10/2024		9/30/2024	Plans & construction documents approved at 100%; project advertised for bid; bid opening scheduled for June 13, 2024.
----------	---	-----------	--------	----------	--	---	-----------	-----------	--	-----	------------------------	--	-----------	---

**Town of Chapel Hill
Locally Administered Projects**

TIP #		Description	Federal Funds Amount	Federal Funds Source	Local Funds Amount	Project Manager	Current Phase	Municipal Agreement Date	PE Authoriz. Date	ROW Authoriz. Date	ROW Certificate?	Construction Authoriz. Date	Closeout Date	Estimated Completion Date	Notes
BL-0101	1	Cameron Avenue Bike Lanes and Cycle Path	\$720,000	BGDA	\$180,000	Bergen Watterson, Planning Dept.	Design Engineering	1/4/2024							Project kickoff June 2024
C-5179	2	SR 1750 (North Estes Drive): Construct five foot sidewalks and five-foot bike lanes on North Estes Drive from NC 86 (Martin Luther King, Jr. Boulevard) to Caswell Drive in Chapel Hill. Construct a ten-foot multi-use path along North Estes Drive from NC86 (Martin Luther King, Jr. Boulevard) to Elliott Road in Chapel Hill.	\$5,051,757	BGDA, CMAQ, COVID funding		Bergen Watterson, Planning Dept.	Construction	7/8/2014	Signed contract with design consultant on 4/21/2015	10/4/2017	Yes	3/26/2021 Final Approval to bid project		Spring 2024	Project completion June 2024
EB-5721	3	Construct trail along US 15/501 Fordham Blvd from Cleland Drive to Willow Drive in Chapel Hill. Upgrade existing off-road path located along US 15/US 501 Fordham Blvd and construct new section of path.	\$1,121,000 \$1,851,800	BGDA, TAP	\$462,950	Marcia Purvis, Parks and Recreation Dept.	Construction Authorization	5/9/2017	11/29/2017	3/29/2022					Town rejected bids. Seeking additional funding to rebid project. Updated cost with FY 24 LAP Funds.
EB-5886B	4	Construct bike/ped improvements on Estes Drive from NC 86 (Martin Luther King, Jr. Boulevard) to the railroad tracks in Chapel Hill.	\$3,174,000	TAP	\$794,000	Bergen Watterson, Planning Dept.	Design Engineering	6/6/2023							Project kickoff June 2024
EB-5998	5	Fordham Boulevard Sidepath: Construct a multiuse path on Fordham Boulevard from Willow Drive to Old Durham-Chapel Hill Road.	\$1,798,000	TAP		Bergen Watterson, Planning Dept.	Project Setup								
U-4726IK	6	Construct a sidewalk, multiuse path, and bike lanes along Homestead Road in Chapel Hill between Weaver Dairy Extension and Seawell School Rd.	\$1,040,000	STBGDA		Chris Roberts, Public Works Dept.	Construction	1/3/2019	4/16/2019	3/12/2021	Yes				Construction nearing completion
TL-0062	7	Downtown Chapel Hill Bus Stop Improvements (STIP Amendment #1)	\$360,732	BGDA	\$90,183	Timothy Schwarzauer, Grants Manager	Project Setup								STIP number changed. Still awaiting funding to begin project.
BL-0044	8	NC 54 Pedestrian Improvements: Construct sidewalk and install pedestrian signals and crosswalks on NC 54 from Westbrook Drive in Carrboro to west of the US 15-501 / NC 86 interchange in Chapel Hill.	\$978,000	STBGDA	42500 (+\$150,000 from Carrboro)	NCDOT	Design	9/7/2023							Let date anticipated September 2024.
EL-4828B	9	This project consists of approximately 3,700 feet of greenway that will include one pedestrian structure crossing Morgan Creek and a series of boardwalks to reduce environmental and property impacts along the corridor. Project limits extend from the Mogan Creek Greenway trailhead parking area to Smith Level Road.	\$1,173,000	BGDA, L and TAPDA funds	20% non-federal match (\$234,600) for the federal funds and all costs that exceed the total estimated (\$1,407,600) for construction.	Marcia Purvis, Parks and Recreation Dept.	Design Engineering	Municipal agreement will be needed to assign funds to project for Construction	Signed contract with consultant on March 2024						The federal funding is for construction only. Design is underway.

City of Durham
Locally Administered Projects

TIP #	Description	Federal Funds Amount	Federal Funds Source	Local funds amount (column added)	Project Manager	Current Phase	Eligible Activities	Municipal Agreement Date	PE Authoriz. Date	ROW Authoriz. Date	ROW Certificate ?	Construction Authoriz. Date	Closeout Date	Estimated Completion Date	Notes
BL-0028	Durham Bike Facilities II: Construct buffered bicycle lanes in Durham on West Club Boulevard from Washington Street to Broad Street; the Blackwell St / Corcoran St / Foster St corridor from the American Tobacco Trailhead at Morehead Street to Washington Street; and Chapel Hill Street from Ramseur Street to Swift Avenue.	\$851,950	CMAQ, STBGDA	\$1,156,248	Erin Convery, Transportation Brian Taylor, Transportation	Project Set Up	CON	9/22/2023						2025-2026	Removed PE as a phase as it will be paid with local dollars; will spend federal dollars in Construction phase.
BL-0030	Bike Lane Vertical Protection: Add vertical protection to buffered bicycle lanes in Durham.	\$172,035	STBGDA, STBGDA CV	\$25,681	Erin Convery, Transportation Hannah Salvaggio, Transportation	Project Set Up	PE, CON	5/18/2023						2023-2024	In the process of de-federalizing.
BL-0031	Durham Neighborhood Bike Routes II: Design and construct bicycle boulevards on 7 corridors using signs, pavement markings, and speed and volume management measures to give priority to bicyclists. Corridors include Englewood Avenue from Georgia Ave to Watts St.; Knox St from Watts St. to Acadia; Bivins St. from Chapel Hill Rd to Arnette Avenue; Iredell St from Main St. to West Club Blvd., Maryland Av from West Club Blvd to Ellerbee Creek Trail; Cleveland St / Corporation St from Holloway St to Riggsbee Ave; Juniper St from Spruce St to Guthrie Ave.; Lincoln St / Grant St from Lawson St to Lakeland St.; Ridgeway Ave / Lakeland St from Lawson St to Mathison St.; Lavender Ave from Elgin St to Stephenson St; Stephenson St from Lavender Ave to Club Blvd; Umstead St / Lodge St from Fayetteville St to Fargo St.	\$282,723	STBGDA STP-DA	\$121,167	Erin Convery, Transportation Hannah Salvaggio, Transportation	Project Set Up	PE, CON	9/22/2023						2024-2025	In the process of de-federalizing.
BL-0063	Horton Road Pedestrian Project: Construct a 1.59-mile multi-use path along the south side of Horton Road in Durham from Guess Road to Roxboro Street. Construct a 0.41 mile sidewalk on the north side of Horton Road from Guess Road to connect to an existing sidewalk near Holston Road.	\$2,160,000	CMAQ	\$540,000	Eric Vitale, Transportation	Project Set Up	PE, ROW, CON	9/22/2023						2028	
C-4928	SR 1317 (Morreene Road): Construct bike lanes and sidewalks along Morreene Road in Durham, from Neal Road to SR 1320 (Erwin Road).	\$8,344,984 \$8,608,046	CMAQ, BGDA BGANY	\$4,999,826	David Cates, Public Works	Right-of-Way	PE, ROW, CON	10/12/2015	9/26/2016	11/4/2021				2025-2026	Additional funding was added through FY 24 RFF. ROW acquisition underway.
C-5183B	Sidewalks in Durham (Alston Avenue): Sidewalks along Alston Avenue from Capps Street to Riddle Road.	\$1,077,577 \$1,436,621	CMAQ, BGDA, TAP	\$358,905	Ana Jaramillo, Public Works	Construction	CON	1/19/2017	NA	NA	Y 5/2/2019	10/13/2022		2023-2024	Additional funding was added through FY 24 RFF
C-5605E	Durham Bicycle Lane Striping: Stripe eight miles of bicycle lanes in the City of Durham. - Liberty St from Dillard to N Miami Blvd - Fayetteville St from Main St to Ramseur St - Lakewood from Fayetteville St to Duke St - N Miami Blvd from E Geer St to Raynor - Stadium/Olympic from Roxboro to Horton - Raynor Liberty to Miami - E Cornwallis Rd from S Roxboro St to Fayetteville St - American Dr from Constitution to Morreene	\$663,336 \$1,002,170	CMAQ	\$250,543	Todd Tingle, General Services Lisa Smith, General Services	Construction (Contracting)	CON	2/18/2019	NA	NA	Y 8/2/2019	9/9/2019		8/1/2023-2024	
C-5605H	Downtown Durham Wayfinding Program: Install signage and kiosks throughout Downtown Durham to facilitate navigation and parking.	\$601,913 \$905,306	CMAQ	\$237,656	Todd Tingle, General Services Eric Simpson, Transportation	Construction	PE, CON	3/12/2018	4/9/2018	NA	Y 8/5/2019	9/26/2019		2023-2025	
C-5605I	Durham Neighborhood Bike Routes I: Sign, mark, and construct when necessary approximately seven miles of neighborhood bike routes in Durham. ▪ Arnette Avenue/Jackson Street/Buchanan Avenue/Shepherd Street ▪ West Corporation Street/Cleveland Street/Dowd Street/Gurley Street/Gray Avenue/Hanover Street/Juniper Street ▪ Hermitage Court/Hermitage Court Drive/East Forest Hills Boulevard/Overhill Terrace/West Enterprise Street ▪ Glendale Avenue ▪ Otis Street/Formosa Avenue/Concord Street ▪ Spruce Street/Southgate Street/Maple Street/Ash Street ▪ Belt Street/Hopkins Street/Taylor Street ▪ Watts Street	\$505,498 \$531,189	CMAQ	\$145,653	Lisa Smith, General Services	Construction (Contracting)	PE, CON	10/10/2017	11/17/2017	NA	Y 8/5/2019	9/26/2019		12/1/2023-2024	

**City of Durham
Locally Administered Projects**

TIP #	Description	Federal Funds Amount	Federal Funds Source	Local funds amount (column added)	Project Manager	Current Phase	Eligible Activities	Municipal Agreement Date	PE Authoriz. Date	ROW Authoriz. Date	ROW Certificate ?	Construction Authoriz. Date	Closeout Date	Estimated Completion Date	Notes
EB-5703	Construct sidewalks on both sides of LaSalle Street from Kangaroo Drive to US 70 Business (Hillsborough Road) and on one-side of LaSalle Street from Hillsborough Road to Sprunt Avenue.	\$1,564,000 \$1,725,600	TAP, TAANY	\$431,400	David Cates, Public Works	Right-of-Way	PE, ROW, CON	12/21/2016	9/9/2016	3/27/2022				11/1/2024 2027	
EB-5704	Construct sidewalk on one side of street along Raynor Street from North Miami Boulevard to North Hardee Street in Durham.	\$622,400	TAP, TAANY	\$155,600	David Cates, Public Works	Right-of-Way	PE, ROW, CON	12/21/2016	NA	9/23/2021				5/1/2024 2027	
EB-5708	Construct sections of sidewalk on south side of NC 54, from NC 55 to Research Triangle Park western limit in Durham.	\$746,000 \$675,823	STRTS, TAP	\$284,177	David Cates, Public Works	Right-of-Way	PE, ROW, CON	12/21/2016	2/7/2017	9/23/2021				9/1/2023 2026	
EB-5715	Construct sidewalk on east side of North Duke Street from Murray Avenue to US 501 Business (North Roxboro Road) to fill in existing gaps.	\$3,819,403 \$3,156,800	TAP, TAANY	\$789,200	David Cates, Public Works	Right-of-Way	PE, ROW, CON	12/21/2016	12/12/2019	5/6/2021				8/1/2025 2027	
EB-5720	R. Kelly Bryant Bridge Trail: Construct a multi-use path from NC 55 to Drew-Granby Park, using the R. Kelly Bryant Bridge, in Durham.	\$6,502,800 \$6,289,621	TAP, CPF	\$1,622,405	Mike Boyd, General Services	Engineering	PE, ROW, CON	10/26/2017	3/4/2019					6/1/2026 2027	Future amount for FY25 Call for Projects (FY25) to be added after approval.
EB-5834	Construct sidewalks on both sides of NC 157 (Guess Road) from SR 1407 (West Carver Street) to Hillcrest Drive in Durham.	\$4,434,906 \$1,291,200	TAANY	\$1,017,535	Erin Convery, Transportation	Project Set Up	ROW, CON	7/12/2018						2026 2028	Future amount for COVID Funding will be added after approval.
EB-5835	Construct sidewalk on east side of NC 55 from SR 1171 (Riddle Road) to Cecil Street in Durham. Fill in missing gaps.	\$4,245,014 \$1,080,800	TAANY	\$930,301	Erin Convery, Transportation	Project Set Up	ROW, CON							2026 2028	Future amount for COVID Funding will be added after approval. Removed PE from phases (being designed in house at COD).
EB-5837	Third Fork Creek Trail Extension: Construct a shared use path and sidewalks in Durham from Southern Boundaries Park to the American Tobacco Trail. Install a beacon at SR 1158 (Cornwallis Road). This is an extension of the existing Third Fork Creek Trail.	\$3,011,208 \$2,854,000	TAP	\$1,572,670	Mike Boyd, General Services	Engineering	PE, ROW, CON	6/5/2018	3/29/2019					2025-2027	Future amount for FY25 Call for Projects (FY25) to be added after approval.
EB-5904	Durham Rail Trail: Construct multiuse trail on former rail corridor in Durham from Pettigrew Street to Avondale Drive.	\$17,673,501 \$20,016,201	STBGDA, TAP, RAISE	\$7,567,050	John Paces-Wiles, General Services	Engineering	PE, ROW, CON	12/19/2017	2/6/2018					11/1/2024 2026	Future amount for FY25 Call for Projects (FY25) to be added after approval.
U-4724	Construct bike and pedestrian features along West Cornwallis Road (SR1158) from South Roxboro Street (SR 2295) to Chapel Hill Road (SR 1127) in Durham.	\$6,450,853	BGANY	\$1,623,211	David Cates, Public Works	Engineering	PE, ROW, CON	9/29/2015	9/26/2016					9/1/2025 2029	Future amount for FY25 Call for Projects (FY25) to be added after approval.
U-4726HN	Construct sidewalks and bicycle facilities along Hillandale Road from I-85 to NC 147.	\$3,859,257 \$5,431,865	STBGDA, STP-DA	\$1,437,635	David Cates, Public Works	Right-of-Way	PE, ROW, CON	9/29/2015	9/22/2016	7/23/2021				11/1/2024 2026	
U-4726HO	Construct sidewalks and bicycle facilities along Carpenter-Fletcher Road from Woodcroft Parkway to Alston Avenue.	\$6,630,851	STBGDA, TAP	\$1,657,713	David Cates, Public Works	Engineering	PE, ROW, CON	9/29/2015	9/26/2016					2/1/2026 2028	

Project has not yet reached this milestone
Changes since previous update in January 2023
Changes since previous update in March 2024

**GoTriangle
Locally Administered Projects**

TIP #	Description	Federal Funds Amount	Federal Funds Source	Local Funds Amount	Project Manager	Current Phase	Municipal Agreement Date or Grant Award	PE Authoriz. Date	ROW Authoriz. Date	ROW Certificate ?	Construction Authoriz. Date	Closeout Date	Estimated Completion Date	Notes
TL-0018	15-501 Bus Stop Improvements: Construct bus stop improvements, including bus bays, sidewalk connections at US 15-501 and Eastowne Dr.	\$400,000	CMAQ	\$100,000	Jay Heikes	Project Setup	To be completed after STIP amendment and flex process are complete							No update.
TL-0027	NC 54 Falconbridge Transit Access: Construct bus stop improvements, including bus bays, sidewalk connections, crosswalk improvements NC 54 at Falconbridge Rd. and Huntingridge Dr. (construction only)	\$903,320	CMAQ, BGDA	\$232,580	Jay Heikes	Project Setup	To be completed after STIP amendment and flex process are complete							
TL-0051	Orange County Bus Stop Improvements (STIP Amendment #1)	\$200,000	BGDA	\$50,000	Jay Heikes	Project Setup	To be completed after STIP amendment and flex process are complete	n/a						New project in 2024. No update.
TL-0052	805 Corridor and NC-54 GoTriangle Bus Stop Improvements (STIP Amendment #1)	\$133,827	BGDA	\$33,457	Jay Heikes	Project Setup	To be completed after STIP amendment and flex process are complete							New project in 2024. No update.

**Orange County
Locally Administered Projects**

TIP #	Description	Federal Funds Amount	Federal Funds Source	Local Funds Amount	Project Manager	Current Phase	Municipal Agreement Date or Grant Award	PE Authoriz. Date	ROW Authoriz. Date	ROW Certificate?	Construction Authoriz. Date	Closeout Date	Estimated Completion Date	Notes
TL-0026	Orange County Transportation Services Bus Shelters	\$100,000	BGDA	\$25,000	Nish Trivedi	Project Set-up		n/a						New project in 2024. No update.