

<b>Contract Number:</b> C203394	<b>Route:</b> I-885, NC-147, NC-98 US-70
<b>Division:</b> 5	<b>County:</b> Durham
<b>TIP Number:</b> U-0071	
<b>Length:</b> 4.009 miles	<b>Federal Aid Number:</b>
<b>NCDOT Contact:</b> Cameron D. Richards	<b>NCDOT Contact No:</b> (919)840-0914
<b>Location Description:</b> EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM.	
<b>Contractor Name:</b> DRAGADOS USA INC	
<b>Contract Amount:</b> \$141,949,500.00	<b>Cost Overrun/Underrun:</b> 1.8%
<b>Work Began:</b> 02/26/2015	<b>Letting Date:</b> 11/18/2014
<b>Original Completion Date:</b> 05/10/2020	<b>Revised Completion Date:</b>
<b>Latest Payment Thru:</b> 07/31/2017	<b>Scheduled Progress:</b> 50.39%
<b>Latest Payment Date:</b> 08/09/2017	<b>Actual Progress:</b> 46.09%

<b>Contract Number:</b> C203492	<b>Route:</b> SR-2220
<b>Division:</b> 5	<b>County:</b> Durham
<b>TIP Number:</b> EB-4707B	
<b>Length:</b> 1.756 miles	<b>Federal Aid Number:</b> STPDA-0505(64)
<b>NCDOT Contact:</b> Troy B. Brooks, PE	<b>NCDOT Contact No:</b> (919)220-4680
<b>Location Description:</b> SR-2220 (OLD CHAPEL HILL ROAD) FROM SR-1113 (POPE ROAD) TO SR-1116 (GARRETT ROAD).	
<b>Contractor Name:</b> FSC II LLC DBA FRED SMITH COMPANY	
<b>Contract Amount:</b> \$7,295,544.75	<b>Cost Overrun/Underrun:</b> 0%
<b>Work Began:</b> 06/26/2017	<b>Letting Date:</b> 05/16/2017
<b>Original Completion Date:</b> 05/14/2019	<b>Revised Completion Date:</b>
<b>Latest Payment Thru:</b> 07/31/2017	<b>Scheduled Progress:</b> 6.76%
<b>Latest Payment Date:</b> 08/09/2017	<b>Actual Progress:</b> 3.52%

<b>Contract Number:</b> C203567	<b>Route:</b> NC-55
<b>Division:</b> 5	<b>County:</b> Durham
<b>TIP Number:</b> U-3308	
<b>Length:</b> 1.134 miles	<b>Federal Aid Number:</b> STP-55(20)
<b>NCDOT Contact:</b> Troy B. Brooks, PE	<b>NCDOT Contact No:</b> (919)220-4680
<b>Location Description:</b> NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US-70BUS/NC-98 (HOLLOWAY ST).	
<b>Contractor Name:</b> ZACHRY CONSTRUCTION CORPORATION	
<b>Contract Amount:</b> \$39,756,916.81	<b>Cost Overrun/Underrun:</b> 1.26%
<b>Work Began:</b> 10/05/2016	<b>Letting Date:</b> 07/19/2016
<b>Original Completion Date:</b> 03/30/2020	<b>Revised Completion Date:</b> 07/16/2020
<b>Latest Payment Thru:</b> 08/15/2017	<b>Scheduled Progress:</b> 28.1%
<b>Latest Payment Date:</b> 08/22/2017	<b>Actual Progress:</b> 16.93%

<b>Contract Number:</b> DE00172	<b>Route:</b> I-540
<b>Division:</b> 5	<b>County:</b> Durham
<b>TIP Number:</b> I-5307B	
<b>Length:</b> 0 miles	<b>Federal Aid Number:</b> IM-0540(035)
<b>NCDOT Contact:</b> Cameron D. Richards	<b>NCDOT Contact No:</b> (919)840-0914
<b>Location Description:</b> BRIDGE #342 ON I-540 OVER I-40 & NW EXPRESSWAY IN DURHAM COUNTY	
<b>Contractor Name:</b> PROSHOT CONCRETE, INC.	
<b>Contract Amount:</b> \$509,276.00	<b>Cost Overrun/Underrun:</b> 0.01%
<b>Work Began:</b> 05/22/2017	<b>Letting Date:</b> 10/26/2016
<b>Original Completion Date:</b> 06/09/2017	<b>Revised Completion Date:</b> 07/14/2017
<b>Latest Payment Thru:</b> 07/14/2017	<b>Scheduled Progress:</b> 100%
<b>Latest Payment Date:</b> 07/20/2017	<b>Actual Progress:</b> 39.22%

<b>Contract Number:</b> DE00173	<b>Route:</b> SR-1104
<b>Division:</b> 5	<b>County:</b> Durham
<b>TIP Number:</b> W-5205V	
<b>Length:</b> 0 miles	<b>Federal Aid Number:</b> HSIP-1104(19)
<b>NCDOT Contact:</b> Troy B. Brooks, PE	<b>NCDOT Contact No:</b> (919)220-4680
<b>Location Description:</b> SR 1104/SR 1105 (HERNDON RD) AT SR 1106 (MASSEY CHAPEL/ BARBEE RD) IN DURHAM COUNTY	
<b>Contractor Name:</b> TRIANGLE GRADING & PAVING INC	
<b>Contract Amount:</b> \$1,046,988.75	<b>Cost Overrun/Underrun:</b> 0.27%
<b>Work Began:</b> 05/01/2017	<b>Letting Date:</b> 11/09/2016
<b>Original Completion Date:</b> 08/18/2017	<b>Revised Completion Date:</b>
<b>Latest Payment Thru:</b> 08/15/2017	<b>Scheduled Progress:</b> 98%

<b>Latest Payment Date:</b> 08/30/2017		<b>Actual Progress:</b> 13.04%	
<b>Contract Number:</b> DE00193		<b>Route:</b> I-85	
<b>Division:</b> 5		<b>County:</b> Durham	
<b>TIP Number:</b> R-4436EJ, R-4436EK			
<b>Length:</b> 0 miles		<b>Federal Aid Number:</b> STP-1637(004)	
<b>NCDOT Contact:</b> David B. Moore		<b>NCDOT Contact No:</b> (919)562-7000	
<b>Location Description:</b> INTERCHANGE OF I-85 AND SR 1637 (DURHAM CO) AND I-85 AND NC 56 (GRANVILLE CO)			
<b>Contractor Name:</b> CAROLINA ENVIRONMENTAL CONTRACTING INC			
<b>Contract Amount:</b> \$272,457.77		<b>Cost Overrun/Underrun:</b> 0.81%	
<b>Work Began:</b> 07/06/2017		<b>Letting Date:</b> 05/24/2017	
<b>Original Completion Date:</b> 11/22/2017		<b>Revised Completion Date:</b>	
<b>Latest Payment Thru:</b> 07/31/2017		<b>Scheduled Progress:</b> 20%	
<b>Latest Payment Date:</b> 08/03/2017		<b>Actual Progress:</b> 21.16%	
<b>Contract Number:</b> DE00195		<b>Route:</b> I-85	
<b>Division:</b> 5		<b>County:</b> Durham	
<b>TIP Number:</b> I-5729A			
<b>Length:</b> 0 miles		<b>Federal Aid Number:</b> NHPP-0085(027)	
<b>NCDOT Contact:</b> Troy B. Brooks, PE		<b>NCDOT Contact No:</b> (919)220-4680	
<b>Location Description:</b> I-85 FROM 0.5 MILES W OF US 501 TO 0.1 MILES EAST OF SR 1827 IN DURHAM COUNTY			
<b>Contractor Name:</b> FSC II LLC DBA FRED SMITH COMPANY			
<b>Contract Amount:</b> \$3,797,637.47		<b>Cost Overrun/Underrun:</b> -1.66%	
<b>Work Began:</b> 07/22/2017		<b>Letting Date:</b> 03/08/2017	
<b>Original Completion Date:</b> 10/31/2017		<b>Revised Completion Date:</b>	
<b>Latest Payment Thru:</b> 08/07/2017		<b>Scheduled Progress:</b> 45.1%	
<b>Latest Payment Date:</b> 08/14/2017		<b>Actual Progress:</b> 26.43%	
<b>Contract Number:</b> DE00211		<b>Route:</b> -	
<b>Division:</b> 5		<b>County:</b> Durham	
<b>TIP Number:</b> R-5785B			
<b>Length:</b> 0 miles		<b>Federal Aid Number:</b> TAP-0505(079)	
<b>NCDOT Contact:</b> Troy B. Brooks, PE		<b>NCDOT Contact No:</b> (919)220-4680	
<b>Location Description:</b> MUNICIPALITIES OVER 5,000 POPULATION VARIOUS ROUTES DIVISIONWIDE			
<b>Contractor Name:</b> CAROLINA EARTH MOVERS INC			
<b>Contract Amount:</b> \$0.00		<b>Cost Overrun/Underrun:</b> 0%	
<b>Work Began:</b> 05/30/2017		<b>Letting Date:</b> 03/20/2017	
<b>Original Completion Date:</b> 08/31/2017		<b>Revised Completion Date:</b> 05/09/2018	
<b>Latest Payment Thru:</b>		<b>Scheduled Progress:</b> 0%	
<b>Latest Payment Date:</b>		<b>Actual Progress:</b> 0%	
<b>Contract Number:</b> DE00212		<b>Route:</b> -	
<b>Division:</b> 5		<b>County:</b> Durham	
<b>TIP Number:</b> R-5785A			
<b>Length:</b> 0 miles		<b>Federal Aid Number:</b> TAP-0505(078)	
<b>NCDOT Contact:</b> David B. Moore		<b>NCDOT Contact No:</b> (919)562-7000	
<b>Location Description:</b> MUNICIPALITIES LESS THAN 5,000 POPULATION VARIOUS ROUTES DIVISIONWIDE			
<b>Contractor Name:</b> CAROLINA EARTH MOVERS INC			
<b>Contract Amount:</b> \$0.00		<b>Cost Overrun/Underrun:</b> 0%	
<b>Work Began:</b>		<b>Letting Date:</b> 10/12/2016	
<b>Original Completion Date:</b> 08/31/2017		<b>Revised Completion Date:</b>	
<b>Latest Payment Thru:</b>		<b>Scheduled Progress:</b> 0%	
<b>Latest Payment Date:</b>		<b>Actual Progress:</b> 0%	
<b>Contract Number:</b> DE00213		<b>Route:</b> -	
<b>Division:</b> 5		<b>County:</b> Durham	
<b>TIP Number:</b>			
<b>Length:</b> 0 miles		<b>Federal Aid Number:</b>	
<b>NCDOT Contact:</b> Cameron D. Richards		<b>NCDOT Contact No:</b> (919)840-0914	
<b>Location Description:</b> VARIOUS PRIMARY AND SECONDARY ROUTES IN DURHAM COUNTY			
<b>Contractor Name:</b> CAROLINA SUNROCK LLC			
<b>Contract Amount:</b> \$0.00		<b>Cost Overrun/Underrun:</b> 0%	
<b>Work Began:</b>		<b>Letting Date:</b> 06/28/2017	
<b>Original Completion Date:</b> 06/01/2018		<b>Revised Completion Date:</b>	
<b>Latest Payment Thru:</b>		<b>Scheduled Progress:</b> 0%	
<b>Latest Payment Date:</b>		<b>Actual Progress:</b> 0%	

<p><b>Contract Number:</b> DE00214  <b>Division:</b> 5  <b>TIP Number:</b>  <b>Length:</b> 0 miles  <b>NCDOT Contact:</b> Troy B. Brooks, PE  <b>Location Description:</b> VARIOUS SECONDARY ROUTES IN DURHAM AND PERSON COUNTIES  <b>Contractor Name:</b> WHITEHURST PAVING CO INC  <b>Contract Amount:</b> \$0.00  <b>Work Began:</b>  <b>Original Completion Date:</b> 07/01/2018  <b>Latest Payment Thru:</b>  <b>Latest Payment Date:</b></p>	<p><b>Route:</b> -  <b>County:</b> Durham  <b>Federal Aid Number:</b>  <b>NCDOT Contact No:</b> (919)220-4680  <b>Cost Overrun/Underrun:</b> 0%  <b>Letting Date:</b> 06/14/2017  <b>Revised Completion Date:</b>  <b>Scheduled Progress:</b> 0%  <b>Actual Progress:</b> 0%</p>
<p><b>Contract Number:</b> DE00216  <b>Division:</b> 5  <b>TIP Number:</b> W-5601GD, W-5601GG,                  W-5601HX                  W-5601HY  <b>Length:</b> 0 miles  <b>NCDOT Contact:</b> Troy B. Brooks, PE  <b>Location Description:</b> SR 1361 (VICKERS AVE) AT LAKEWOOD AVENUE IN DURHAM COUNTY  <b>Contractor Name:</b> BRENTWOOD DISPLAY SERVICES INC.  <b>Contract Amount:</b> \$0.00  <b>Work Began:</b> 07/05/2017  <b>Original Completion Date:</b> 12/05/2017  <b>Latest Payment Thru:</b>  <b>Latest Payment Date:</b></p>	<p><b>Route:</b> -  <b>County:</b> Durham  <b>Federal Aid Number:</b> HSIP-1361(010)  <b>NCDOT Contact No:</b> (919)220-4680  <b>Cost Overrun/Underrun:</b> 0%  <b>Letting Date:</b> 05/24/2017  <b>Revised Completion Date:</b>  <b>Scheduled Progress:</b> 0%  <b>Actual Progress:</b> 0%</p>
<p><b>Contract Number:</b> DE00229  <b>Division:</b> 5  <b>TIP Number:</b>  <b>Length:</b> 0 miles  <b>NCDOT Contact:</b> Troy B. Brooks, PE  <b>Location Description:</b> REDWOOD ROAD OVER FALLS LAKE  <b>Contractor Name:</b> NORTH STATE ENVIRONMENTAL, INC  <b>Contract Amount:</b> \$0.00  <b>Work Began:</b> 09/05/2017  <b>Original Completion Date:</b> 10/23/2017  <b>Latest Payment Thru:</b>  <b>Latest Payment Date:</b></p>	<p><b>Route:</b> -  <b>County:</b> Durham  <b>Federal Aid Number:</b> 15005.1032011  <b>NCDOT Contact No:</b> (919)220-4680  <b>Cost Overrun/Underrun:</b> 0%  <b>Letting Date:</b> 08/10/2017  <b>Revised Completion Date:</b>  <b>Scheduled Progress:</b> 0%  <b>Actual Progress:</b> 0%</p>

NCDOT Division 5 Contract Status

LET Est.	TIP Sub No.	Div	Let Type	Description	R/W (B)	Con Est	ROW Est	Comments
08/17	C-5178	5	NON - DOT LET (LAP)	DURHAM - CAMPUS WALK AVENUE, MORRENE ROAD TO LASALLE STREET AND LASALLE STREET, KANGAROO DRIVE TO ERWIN ROAD CONSTRUCTSIDEWALKS		\$336,000		
08/17	SR-5001C	5	NON - DOT LET (LAP)	SAFE ROUTES TO SCHOOLS DURHAM - FAYETTEVILLE STREET ELEMENTARY SCHOOL	07/16			
08/17	U-4726HM	5	NON - DOT LET (LAP)	DURHAM - SIDEWALK ON AVONDALE DRIVE				
08/17	W-5601EM	5	Division POC Let (DPOC)	SR 1118 (FAYETTEVILLE ROAD) AT PILOT STREET AND CECIL STREET. SAFETY IMPROVEMENTS.		\$14,000		waiting on Durham to complete road diet project related to SR-5001C
09/17	2018CPT.05.04	5	Division Design Raleigh Let (DDRL)	Durham County Resurfacing and Preservation				
09/17	W-5707C	5	Division POC Let (DPOC)	I-40 WESTBOUND AT US 15-501 SOUTH OF DURHAM IN ORANGE AND DURHAM COUNTIES. REVISE PAVEMENT MARKINGS AND OVERHEAD LANE USE SIGNS ON I-40 WESTBOUND IN VICINITY OF US 15-501.	06/17	\$145,000		Division 7 Design
09/17	W-5705K	5	Division POC Let (DPOC)	SR 1327(GREGSON STREET)AT LAMOND AVENUE(MP:0.386-0.386); AND SR 1445(DUKE STREET)AT WEST CORPORATION STREET (MP:1.230-1.230) SAFETY IMPROVEMENTS	06/17	\$65,000	\$5,000	Gregson/Lamond under design, Duke/Corporation under construction by city forces
09/17	W-5601EH	5	Division POC Let (DPOC)	SR 1118 (FAYETTEVILLE ROAD) AT COOK ROAD. SAFETY IMPROVEMENTS.	08/17	\$545,000	\$130,000	Scope revised for signal installation only.
10/17	17BP.5.R.54	5	Division POC Let (DPOC)	REPLACE BRIDGE 117 OVER MUD CREEK ON SR 1308 (CORNWALLIS ROAD)		\$600,000		
10/17	I-5729	5	Division POC Let (DPOC)	I-85 - US 15/US 501 TO EAST OF SR 1827 (MIDLAND TERRACE ROAD) IN DURHAM. PAVEMENT PRESERVATION.		\$8,319,000		
12/17	U-4726HJ	5	NON - DOT LET (LAP)	CONSTRUCTION OF SIDEWALKS ON NC 751 BETWEEN GARRETT RD AND NC 54, AND ON NC 54 BETWEEN NC 751 AND DRESDEN DRIVE				
12/17	44932.3.1	5	On Call Contract (OCC)	US 70 Bus (Hillsborough Rd) at US 15-501 SB Ramp. Widen for an eastbound right turn lane		\$117,000		Signal design in progress. Considering channelization opportunities.
01/18	B-4943	5	Raleigh Letting (LET)	REPLACE BRIDGE 20 OVER DIAL CREEK ON SR 1616	12/16	\$1,450,000	\$92,000	
01/18	W-5705C	5	Division POC Let (DPOC)	US 501 AT GARRETT ROAD, US 501 BUSINESS AT WESTGATE DRIVE,US 501 BUSINESS AT TOWER BOULEVARD, AND US 501 BUSINESS AT SHANNON ROAD SAFETY IMPROVEMENTS		\$375,000		plans received, need environmental documents and R/W certification
02/18	EB-4707A	5	Division POC Let (DPOC)	SR 1838/ SR 2220 FROM US 15/501 IN ORANGE COUNTY TO SR 1113(POPE ROAD) IN DURHAM COUNTY BICYCLE, PEDESTRIAN AND TRANSIT IMPROVEMENTS	08/15	\$3,500,000	\$1,534,000	
06/18	U-5745	5	Division POC Let (DPOC)	NC 751 (HOPE VALLEY ROAD) AT SR 1183 (UNIVERSITY DRIVE) INTERSECTION IN DURHAM. CONSTRUCT ROUNDABOUT.	10/17	\$1,300,000	\$150,000	Public meeting held. Beginning R/W acquisition.
07/18	EB-5514	5	NON - DOT LET (LAP)	UNIVERSITY DRIVE (SR 2220, NC 751, SR 1183) FROM SR 2220 OLD CHAPEL HILL ROAD) TO SR 1158 (WEST CORNWALLIS ROAD)		\$1,025,000		
09/18	C-5183B	5	NON - DOT LET (LAP)	SR 1945 (S ALSTON AVENUE) FROM SR 1171 (RIDDLE ROAD) TO CAPPS STREET. CONSTRUCT SIDEWALKS IN DURHAM		\$706,000	\$99,000	
09/18	U-4724	5	NON - DOT LET (LAP)	SR 1158 (CORNWALLIS RD) FROM SOUTH ROXBORO RD TO SR 1183 (UNIVERSITY DR) IN DURHAM, BIKE AND PEDESTRIAN FEATURES.		\$4,978,000		

NCDOT Division 5 Contract Status

LET Est.	TIP Sub No.	Div	Let Type	Description	R/W (B)	Con Est	ROW Est	Comments
09/18	C-4928	5	NON - DOT LET (LAP)	CONSTRUCT BIKE LANES AND SIDEWALKS ON SR 1317 (MORREENE RD)IN DURHAM FROM NEAL ROAD TO ERWIN ROAD	09/17	\$5,783,000	\$7,000	
06/19	U-4726HN	5	NON - DOT LET (LAP)	CONSTRUCT BIKE LANES/SIDEWALKS IN DURHAM - HILLANDALE ROAD	09/17			
08/19	U-5516	5	Raleigh Letting (LET)	FROM US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) IN DURHAM	08/18	\$5,500,000	\$2,000,000	Second public meeting being planned.
09/19	EB-5703	5	NON - DOT LET (LAP)	DURHAM - LASALLE STREET FROM KANGAROO DRIVE TO SPRUNT AVENUE		\$525,000		
09/19	EB-5704	5	NON - DOT LET (LAP)	DURHAM - RAYNOR STREET FROM NORTH MIAMI BOULEVARD TO NORTH HARDEE STREET		\$250,000		
09/19	EB-5708	5	NON - DOT LET (LAP)	NC 54 FROM NC 55 TO RESEARCH TRIANGLE PARK WESTERN LIMIT INDURHAM CONSTRUCT SECTIONS OF SIDEWALK ON SOUTH SIDE		\$250,000		
09/19	EB-5715	5	NON - DOT LET (LAP)	US 501 BYPASS (NORTH DUKE STREET) FROM MURRAY AVENUE TO US 501 BUSINESS (NORTH ROXBORO ROAD) IN DURHAM CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN EXISTING GAPS		\$1,269,000		
09/19	EB-5720	5	NON - DOT LET (LAP)	BRYANT BRIDGE TRAIL - NC 55 TO KELLY BRYANT BRIDGE IN DURHAM		\$1,061,000		
10/19	17BP.5.R.97	5	Division POC Let (DPOC)	REPLACE BRIDGE 89 OVER LICK CREEK ON SR 1902 DURHAM COUNTY		\$1,250,000		
01/20	U-5968	5	Raleigh Letting (LET)	CITY OF DURHAM UPGRADE ITS / SIGNAL SYSTEM				
04/20	U-5717	5	Raleigh Letting (LET)	US 15 / US 501 - SR 1116 (GARRETT ROAD) IN DURHAM. CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	04/19	\$18,000,000	\$53,000,000	Public meeting planned for September.
06/21	U-5823	5	NON - DOT LET (LAP)	WOODCROFT PARKWAY EXTENSION. FROM SR 1116 (GARRETT ROAD) TONC 751 (HOPE VALLEY ROAD) IN DURHAM. CONSTRUCT ROADWAY ON NEW ALIGNMENT.	05/20	\$1,798,000	\$421,000	
01/22	U-5934	5	Raleigh Letting (LET)	NC 147 FROM I-40 TO FUTURE I-885(EAST END CONNECTOR)IN DURHAM ADD LANES AND REHABILITATE PAVEMENT				
03/22	U-5720A	5	Design Build Let (DBL)	US 70 (MIAMI BLVD) FROM LYNN ROAD TO SR 1959 (SOUTH MIAMI BOULEVARD/SR 1811 (SHERRON ROAD)		\$78,705,000	\$30,315,000	Concurrence received on purpose & need
03/22	U-5720B	5	Design Build Let (DBL)	US 70 (MIAMI BLVD) FROM LYNN ROAD TO SR 1959 (SOUTH MIAMI BOULEVARD/SR 1811 (SHERRON ROAD)		\$22,914,000	\$2,190,000	Concurrence received on purpose & need
06/22	I-5707	5	Raleigh Letting (LET)	I-40 - FROM NC 55 (ALSTON AVENUE) TO NC 147 (DURHAM FREEWAY/TRIANGLE EXPRESSWAY) IN DURHAM	06/20	\$3,550,000	\$300,000	

## NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status
R-5787B 44917.3.3	Curb ramp improvements at various intersections in <b>Orange and Alamance Co.</b>	7/6/17	Fall 2017	\$303,400	Project awarded to Atlantic Contracting Company, Inc.
SS-4907BS 44894.2.1 44894.3.1	Installation of traffic signal at the intersection of US70 and SR 1114 (Buckhorn Road) East of <b>Mebane.</b>	Aug. 2017	Fall 2017	\$40,500 R/W \$43,200 CON	Signal design complete, R/W acquisition complete and certified, utility relocations pending
SS-4907BW 47356.1.1 47356.3.1	Intersection improvements at SR 1114 (Buckhorn Road) and SR 1146 (West Ten Road) east of Mebane. Convert two way stop to ALL WAY STOP. Construct radius improvements to accommodate turning traffic	Sept. 2017	Dec. 2017	\$3000 PE \$55,000 CON	Planning and design activities underway, Installation of 4-way stop in Sept. 2017
U-5549/SS-4907AZ 50153.3.F1 44227 44247	Churton Street Access Improvements - Traffic signal and curb ramp revisions on east side of NC 86 (Churton Street) at SR 1150/SR 1002 (King Street), and NC 86 (Churton Street) at Margaret Street. Grading, curb & gutter, crosswalks and signal modifications on the west side of NC 86 /US 70 Bus.(Churton Street) from Tryon Street to just south of Margaret Street. Grading, curb & gutter, crosswalk and bus pull-out on NC 86 / US 70 Bus. (Churton Street) from south of Margaret Street to just south of Nash and Koolock Street in <b>Hillsborough.</b>	11/1/2016	Fall 2017	\$156,000 CON \$245,000 CON \$120,000 CON	Construction underway - 30% complete
U-5846 50236.1.1 50236.2.1 50236.3.1	Construct a Roundabout at SR 1772 (Greensboro Street) and SR 1780 (Estes Drive) in <b>Carrboro.</b>	Jan. 2018	Mar. 2019	\$775,000	Planning and design activities underway, R/W acquisition underway
U-5847 50238.1.1 50238.2.1 50238.3.1	Intersection improvements at SR 1010 (West Franklin St.) and SR 1771 (Merritt Mill Rd)/SR1927 (Brewer Lane) in <b>Chapel Hill / Carrboro.</b>	Jan. 2019	Mar. 2019	\$775,000	Planning and design activities underway

## NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status
U-5854 46382.1.1 46328.2.1 46382.3.1	Construct a roundabout at SR 1008 (Mt. Carmel Church Road) and SR 1913 (Bennett Road) in <b>Chapel Hill</b>	Jun. 2018	Fall 2019	\$775,000	Planning and design activities underway, Utility coordination underway, R/W acquisition underway
W-5707A 44853.1.1	Curb ramp improvements at the following intersections: SR 2048 (South Road) at Raleigh Street; SR 2048 (South Road) at Country Club Road, SR 1902 (Manning Drive) at Paul Hardin Drive, and SR 1902 (Manning Drive) at Ridge Road / Skipper Bowles Road in <b>Chapel Hill</b>	6/15/2017	Aug. 2017	\$80,000	Planning and design activities underway. Signal pedestrian improvements complete. Project let, Bid exceeded engineer's estimate, Re-bid pending
W-5707C 44853.1.3 44853.3.3 47490	Revise pavement markings and overhead lane use signs for removal of inside lane drop configuration on I-40 Westbound in vicinity of US 15-501 interchange. Resurfacing I-40 WB by use of contingency funds	Aug. 2017	Nov. 2017	\$395,000	Planning and design activities underway, Signs have been ordered
47418	Install chain link fence on both sides of SR1006 (Orange Grove Rd.) bridge over I-40 in Orange Co.	Oct. 2017	Dec. 2017	\$100,000	Project development underway, Tentative construction schedule pending design



# North Carolina Department of Transportation

## Active Projects Under Construction - Orange Co.

<u>Contract Number</u>	<u>TIP Number</u>	<u>Location Description</u>	<u>Contractor Name</u>	<u>Resident Engineer</u>	<u>Contract Bid Amount</u>	<u>Availability Date</u>	<u>Work Start Date</u>	<u>Completion Date</u>	<u>Progress Schedule</u>	<u>Completion Percent</u>
C203274		REPLACEMENT OF 11 BRIDGES IN ALAMANCE CO AND 3 BRIDGES IN ORANGE CO.	HAYMES BROTHERS, INC.	Kirkman, PE, Christopher D	\$6,356,520.00	04/29/2013	05/23/2013	12/13/2016	99.99	99.91
C203640		REPLACEMENT OF 4 BRIDGES IN GUILFORD COUNTY AND 3 BRIDGES IN ORANGE COUNTY.	HAYMES BROTHERS, INC.	Lorenz, PE, Kris	\$3,124,500.00	06/01/2015	09/02/2015	11/01/2017	76.00	70.82
C203641		REPLACEMENT OF 5 BRIDGES IN GUILFORD COUNTY AND 5 BRIDGES IN ORANGE COUNTY.	R.E. BURNS & SONS CO., INC.	Kirkman, PE, Christopher D	\$5,940,323.00	06/01/2015	06/01/2015	11/01/2018	42.50	87.50
DG00299		RESURFACE 22 SECTIONS OF SEC. ROADS IN SOUTHEAST ORANGE CO.	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$1,331,325.36	06/01/2016	09/28/2016	11/17/2017	44.00	99.83
DG00302	P-4405K	EXTEND BRYDSVILLE ROAD TO NC 86 AND REMOVE RAIL CROSSING	TRIANGLE GRADING & PAVING INC	Kirkman, PE, Christopher D	\$1,683,900.00	07/01/2016	09/29/2016	12/30/2017	100.00	40.59
DG00319		RESURFACE SR 1002 (ST. MARY'S ROAD) FROM US 70 TO THE DURHAM CNTY LINE AND SR 1548 (SCHLEY ROAD) FROM NC 57 TO SR 1002	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$2,173,386.35	04/03/2017	03/06/2017	11/17/2017	24.00	77.37
DG00323	C-5600F	INSTALLATION OF FIBER-OPTIC COMMUNICATION NETWORK AND RELATED WORK FOR CENTER TO CENTER CONNECTION	ALS OF NORTH CAROLINA LLC	Kirkman, PE, Christopher D	\$885,605.60	11/14/2016	02/27/2017	09/09/2017	86.00	55.17
DG00325		INSTALL ARCH PIPE ON SR 1919 (SOUTH GREENSBORO ST.) AT NC 54	FSC II LLC DBA FRED SMITH COMPANY	Kirkman, PE, Christopher D	\$1,970,791.00	11/14/2016	12/07/2016	11/30/2017	100.00	99.89
DG00331		RESURFACE 17 SECTIONS OF SECONDARY ROADS AND WIDEN AND RESURFACE SR 1354, SR 1504, SR1506 AND SR1577	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$2,144,964.12	04/03/2017	03/09/2017	11/17/2017	26.00	94.68
DG00332	W-5601 IF	GUARDRAIL END TERMINAL UPGRADES ON I-40	NICKELSTON INDUSTRIES, INC.	Kirkman, PE, Christopher D	\$494,243.00	12/05/2016	05/01/2017	09/05/2017		
DG00340		REPLACE BRIDGE NO. 137 ON SR 1550 (EDMUND LATTA RD) OVER FORESET CREEK	SMITH-ROWE, LLC	Kirkman, PE, Christopher D	\$389,523.35	03/15/2017	04/26/2017	12/15/2017	100.00	53.59
DG00341		REPLACE BRIDGE NO. 18 ON SR 1421 (LIB ROAD) EAST BACK CREEK TRIBUTARY WITH CULVERT	SMITH-ROWE, LLC	Kirkman, PE, Christopher D	\$310,294.00	03/15/2017	04/17/2017	01/15/2018	83.33	13.90
DG00345	U-3306(L)	LANDSCAPE ON SR 1733 WEAVER DAIRY ROAD	MOTS LANDSCAPING & LAWNS LLC	Kirkman, PE, Christopher D	\$73,101.80	01/23/2017	04/05/2017	06/15/2018	89.58	84.83
DG00346		REPLACE BRIDGE #209 OVER FRANK CREEK ON SR 1366 (ATKINS ROAD)	APPLE TUCK & ASSOCIATES INC	Kirkman, PE, Christopher D	\$363,834.19	05/01/2017	05/24/2017	02/07/2018	47.00	34.10
DG00356		AST RETREATMENT ONE SR IN ALAMANCE CO., ONE SR IN CASWELL CO. AND 21 SEC. ROADS IN ORANGE CO.	WHITEHURST PAVING CO INC	Kirkman, PE, Christopher D	\$956,526.41	04/03/2017	04/17/2017	10/13/2017	34.02	98.29
DG00360		RESURFACE US 70 FROM NC 86 TO THE DURHAM COUNTY LINE	S T WOOTEN CORPORATION	Kirkman, PE, Christopher D	\$1,780,970.19	06/14/2017	06/21/2017	08/19/2017	83.00	80.34
DG00383		REPLACE BRIDGE # 84 OVER COLLINS CREEK ON SR 1005 (OLD GREENSBORO RD)	DANE CONSTRUCTION INC	Kirkman, PE, Christopher D	\$1,290,279.37	07/24/2017	07/24/2017	05/15/2018		



ACTIVE PROJECTS - June 2017							
TIP/WBS # or Contract #	Project Description	Length (mi)	Let Date	Completion Date	Cost	Contractor	Comments
44195.3.1 DH00212	Construct a southbound left turn lane on NC 751 at New Hope Church Road & at NC 751 at SR 1617 Big Woods Road	1.74	9/27/2016	2/27/2018	\$1,489,500.00	FSC II, LLC, DBA Fred Smith Company	80% Completion
DH00211, 44807.3.1, SS- 4908BB	Improve edgeline and centerline markings on SR 1731 O'Kelly Chapel Rd from NC 751 to beginning of three lane section west of Pittard Sears Rd. Work includes adding 6" Thermoplastic w/Highly Reflective Elements (Edgelines) and 4" Thermoplastic Standard Bead (centerline)	2.2	9/13/2016	7/30/2017	TBD	Clark Pavement Marking, Inc	Contract covers other various counties.

UPCOMING PROJECTS				
TIP/WBS # or Contract #	Project Description	Let Date	Cost	Comments