

Contract Number: C202581 Division: 5 TIP Number: EB-4707A Length: 0.96 miles NCDOT Contact: James M. Nordan, PE Location Description: SR-1838/SR-2220 FROM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM COUNTY. Contractor Name: S T WOOTEN CORPORATION Contract Amount: \$4,614,460.00 Work Began: 05/28/2019 Original Completion Date: 02/15/2021 Latest Payment Thru: 04/07/2022 Latest Payment Date: 04/19/2022	Route: SR-1838 County: Durham Federal Aid Number: STPDA-0537(2) NCDOT Contact No: (919)220-4680 Letting Date: 04/16/2019 Revised Completion Date: 06/12/2022 Construction Progress: 83.72%
Contract Number: C203394 Division: 5 TIP Number: U-0071 Length: 4.009 miles NCDOT Contact: Liam W. Shannon Location Description: EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM. Contractor Name: DRAGADOS USA INC Contract Amount: \$141,949,500.00 Work Began: 02/26/2015 Original Completion Date: 05/10/2020 Latest Payment Thru: 04/22/2022 Latest Payment Date:	Route: I-885, NC-147, NC-98 US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)835-8200 Letting Date: 11/18/2014 Revised Completion Date: 02/26/2021 Construction Progress: 94.93%
Contract Number: C203567 Division: 5 TIP Number: U-3308 Length: 1.134 miles NCDOT Contact: James M. Nordan, PE Location Description: NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US-70BUS/NC-98 (HOLLOWAY ST). Contractor Name: ZACHRY CONSTRUCTION CORPORATION Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 02/15/2022 Latest Payment Date: 02/25/2022	Route: NC-55 County: Durham Federal Aid Number: STP-55(20) NCDOT Contact No: (919)220-4680 Letting Date: 07/19/2016 Revised Completion Date: 11/30/2022 Construction Progress: 79.88%
Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, PE Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY HAYNIE & ASSOCIATES, INC. Contract Amount: \$19,062,229.77 Work Began: 02/18/2020 Original Completion Date: 08/01/2024 Latest Payment Thru: 03/31/2022 Latest Payment Date: 04/11/2022	Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680 Letting Date: 04/16/2019 Revised Completion Date: 04/09/2025 Construction Progress: 63.21%
Contract Number: C204520 Division: 5 TIP Number: Length: 17.68 miles	Route: US-501 County: Durham Federal Aid Number: STATE FUNDED

NCDOT Contact: James M. Nordan, PE **NCDOT Contact No:** (919)220-4680
Location Description: 1 SECTION OF US-501, 1 SECTION OF US-501 BUSINESS, AND 32 SECTIONS OF SECONDARY ROADS.
Contractor Name: CAROLINA SUNROCK LLC
Contract Amount: \$3,513,381.26
Work Began: 03/02/2021 **Letting Date:** 10/20/2020
Original Completion Date: 07/01/2022 **Revised Completion Date:**
Latest Payment Thru: 04/15/2022
Latest Payment Date: 04/28/2022 **Construction Progress:** 54.85%

Contract Number: C204630 **Route:** SR-1110, SR-1158, SR-1308
SR-1454, SR-1457, SR-1458
SR-1521, SR-1550, SR-1558
SR-1559, SR-1566, SR-1578
SR-1582, SR-1593, SR-1640
SR-1669, SR-1675, SR-1709
SR-1753, SR-1754, SR-1775
SR-1778, SR-1779, SR-1791
SR-1792, SR-1814, SR-1825
SR-1827, SR-1926, SR-1945
SR-2334, SR-2335, SR-2336
SR-2354, SR-2355, SR-2356
SR-2357, SR-2385, SR-2386
SR-2443, SR-2444, SR-2619

Division: 5 **County:** Durham
TIP Number:
Length: 25.324 miles **Federal Aid Number:** STATE FUNDED
NCDOT Contact: James M. Nordan, PE **NCDOT Contact No:** (919)220-4680
Location Description: 44 SECTIONS OF SECONDARY ROADS.
Contractor Name: FSC II LLC DBA FRED SMITH COMPANY
Contract Amount: \$5,523,385.60
Work Began: 06/02/2021 **Letting Date:** 04/20/2021
Original Completion Date: 11/15/2022 **Revised Completion Date:**
Latest Payment Thru: 03/31/2022
Latest Payment Date: 04/06/2022 **Construction Progress:** 59.12%

Contract Number: C204667 **Route:** -, NC-55, SR-1113
SR-1118, SR-1369, SR-1370
SR-1376, SR-1389, SR-1392
SR-1393, SR-1394, SR-1823
SR-1824, SR-1880, US-70

Division: 5 **County:** Durham
TIP Number:
Length: 17.071 miles **Federal Aid Number:** STATE FUNDED
NCDOT Contact: James M. Nordan, PE **NCDOT Contact No:** (919)220-4680
Location Description: 1 SECTION OF US-70 BUSINESS, 1 SECTION OF NC-55, 2 SECTIONS OF NC-54, AND 27 SECTIONS OF SECONDARY ROADS.
Contractor Name: CAROLINA SUNROCK LLC
Contract Amount: \$0.00
Work Began: 03/01/2022 **Letting Date:** 10/19/2021
Original Completion Date: 08/01/2023 **Revised Completion Date:**
Latest Payment Thru:
Latest Payment Date: **Construction Progress:** 0%

Contract Number: C204674 **Route:** SR-1365, SR-1634, SR-1636
SR-1666, SR-1676, SR-1690
SR-1691, SR-1703, SR-1707
SR-1710, SR-1714, SR-1721
SR-1722, SR-1725, SR-1726
SR-1746, SR-1747, SR-1790
SR-2454, SR-2455, SR-2456
SR-2457, SR-2458, SR-2459
SR-2460, SR-2461, SR-2473
SR-2474, SR-2475, SR-2476

SR-2477, SR-2478, SR-2479
SR-2480, SR-2481

Division: 5
TIP Number:
Length: 16.577 miles
NCDOT Contact: James M. Nordan, PE
Location Description: 35 SECTIONS OF SECONDARY ROADS.
Contractor Name: FSC II LLC DBA FRED SMITH COMPANY
Contract Amount: \$3,308,745.60
Work Began: 03/01/2022
Original Completion Date: 09/29/2023
Latest Payment Thru: 04/22/2022
Latest Payment Date: 05/03/2022

County: Durham
Federal Aid Number: STATE FUNDED
NCDOT Contact No: (919)220-4680
Letting Date: 11/16/2021
Revised Completion Date:
Construction Progress: 32.99%

Contract Number: DE00310
Division: 5
TIP Number: U-0071
Length: 20 miles
NCDOT Contact: Liam W. Shannon
Location Description: NC540 NC885 I885
Contractor Name: TRAFFIC CONTROL SAFETY SERVICES INC
Contract Amount: \$580,657.50
Work Began: 04/26/2021
Original Completion Date: 11/12/2021
Latest Payment Thru: 09/07/2021
Latest Payment Date: 09/13/2021

Route: I-885
County: Durham
Federal Aid Number: STATE FUNDED
NCDOT Contact No: (919)835-8200
Letting Date: 01/13/2021
Revised Completion Date: 05/11/2022
Construction Progress: 71.41%

Contract Number: DE00325
Division: 5
TIP Number:
Length: 0.5 miles
NCDOT Contact: Liam W. Shannon
Location Description: NC 540 AND I 40 IN WESTERN WAKE COUNTY
Contractor Name: TRAFFIC CONTROL SAFETY SERVICES INC
Contract Amount: \$1,796,028.50
Work Began: 01/26/2022
Original Completion Date: 09/13/2023
Latest Payment Thru: 02/15/2022
Latest Payment Date: 02/24/2022

Route: I-540
County: Durham
Federal Aid Number: STATE FUNDED
NCDOT Contact No: (919)835-8200
Letting Date: 10/13/2021
Revised Completion Date:
Construction Progress: 18.75%

Contract Number: DE00327
Division: 5
TIP Number:
Length: 0 miles
NCDOT Contact: James M. Nordan, PE
Location Description: VARIOUS LOCATIONS IN DURHAM AND PERSON COUNTIES
Contractor Name: WHITEHURST PAVING CO INC
Contract Amount: \$0.00
Work Began: 03/01/2022
Original Completion Date: 05/19/2023
Latest Payment Thru:
Latest Payment Date:

Route: -, SR-1140, SR-1394
SR-1735
County: Durham
Federal Aid Number: STATE FUNDED
NCDOT Contact No: (919)220-4680
Letting Date: 10/27/2021
Revised Completion Date:
Construction Progress: 0%

Contract Number: DE00329
Division: 5
TIP Number: HI-0001
Length: 1.522 miles
NCDOT Contact: James M. Nordan, PE
Location Description: I-85 OVER FALLS LAKE
Contractor Name: FSC II LLC DBA FRED SMITH COMPANY
Contract Amount: \$3,169,945.40

Route: I-85
County: Durham
Federal Aid Number: 0085064
NCDOT Contact No: (919)220-4680

Work Began: 02/01/2022	Letting Date: 11/10/2021
Original Completion Date: 09/16/2022	Revised Completion Date:
Latest Payment Thru: 04/22/2022	
Latest Payment Date: 05/03/2022	Construction Progress: 36.52%

NCDOT DIVISION 5
DURHAM PROJECT LIST _ 5-YEAR PROGRAM
April 11, 2022

Project ID	Description	Letting Type	R/W Acq. Begins	Let Date	Project Manager Name	ROW \$	CONST \$	COMMENTS
U-6021	SR 1118 (FAYETTEVILLE ROAD),FROM WOODCROFT PARKWAY TO BARBEE ROAD IN DURHAM. WIDEN TO 4-LANE DIVIDED FACILITY WITH BICYCLE / PEDESTRIAN ACCOMMODATIONS.	Division Design Raleigh Let (DDRL)	2/16/2029	1/1/2040	BENJAMIN J. UPSHAW	\$4,158,000	\$15,200,000	Project is suspended due to funding. New MTP no longer matches scope of project programmed in STIP.
U-6118	NC 55 FROM MERIDIAN PARKWAY TO I-40 INTERCHNAGE IN DURHAM	Division Design Raleigh Let (DDRL)	7/16/2027	1/1/2040	ZAHID BALOCH	\$300,000	\$4,800,000	Post-year project in current STIP. Project not included in 2050 MTP.
U-6120	NC 98 (HOLLOWAY STREET) FROM SR 1938 (JUNCTION ROAD) TO SR 1919 (LYNN ROAD) IN DURHAM. CONSTRUCT SAFETY IMPROVEMENTS AND WIDEN TO ADD MEDIAN, BICYCLE LANES, SIDEWALKS, TRANSIT STOP IMPROVEMENTS, AND TRAFFIC SIGNALS WHERE NEEDED.	Division Design Raleigh Let (DDRL)	7/21/2028	1/1/2040	ZAHID BALOCH	\$7,000,000	\$10,000,000	Post-year project in current STIP.
U-5516	AT US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) INTERSECTION IN DURHAM. INTERSECTION IMPROVEMENTS.	Division Design Raleigh Let (DDRL)	10/18/2024	10/20/2026	JOHN W. BRAXTON JR	\$9,290,500	\$12,400,000	Project is suspended and will resume in time to meet scheduled ROW date.
U-5717	US 15 / US 501 DURHAM CHAPEL-HILL BOULEVARD AND SR 1116 (GARRETT ROAD) CONVERTING THE AT-GRADE INTERSECTION TO AN INTERCHANGE	Division Design Raleigh Let (DDRL)	4/23/2019	10/21/2025	JOHN W. BRAXTON JR	\$20,413,786	\$32,000,000	ROW acquisition is suspended and will resume in time to meet scheduled let date.
SM-5705AH	NC 98 at SR 1815 (Mineral Springs Road)...Construct right turn lanes on both approaches of SR 1815 (Mineral Springs Road).	Division POC Let (DPOC)	2/10/2023	4/10/2024	Stephen Davidson		\$560,000	Surveys requested in March.
W-5705AI	US 501 BUSINESS (ROXBORO STREET) AT SR 1443 (HORTON ROAD) /SR 1641 (DENFIELD STREET)	Division POC Let (DPOC)	5/5/2022	8/23/2023	STEPHEN REID DAVIDSC	\$210,000	\$630,000	ROW plans in progress. Acquisition scheduled to begin this summer.
SS-6005AE	US 70 at Angier Ave.	On Call Contract (OCC)		5/10/2023	Stephen Davidson			Considering revised project scope based on recent highway patrol feedback.
W-5705T	SR 1815 / SR 1917 (SOUTH MINERAL SPRINGS ROAD) AT SR 1815 (PLEASANT DRIVE)	Division POC Let (DPOC)	11/3/2021	9/28/2022	STEPHEN REID DAVIDSC	\$85,000	\$800,000	CE document completed. Project on-hold pending coordination with nearby development.
48937	Widen NC 54 Eastbound from Falconbridge Road to FarringtonRoad to provide a continuous right turn lane from west of Falconbridge road to I-40.	On Call Contract (OCC)		6/17/2022	Stephen Davidson			Agreement needed with Go Triangle and City for betterment items.

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead
SS-6007AD 49823.1.1 49823.3.1	Convert intersection from two way stop to all way stop at the intersection of SR 1710 (Old NC 10) and SR 1712 (University Station Road) west of Durham	5/31/2022 5/11/2022	Sep. 2022	\$28,000	Planning and design activities underway. Scheduled for installation on 5/11/22, pending weather.	Dawn McPherson
SS-4907CD 47936.1.1 47936.2.1 47936.3.1	Horizontal curve improvements on SR 1710 (Old NC 10) west of SR 1561/SR 1709 (Lawrence Road) east of Hillsborough. Improvements consist of wedging pavement and grading shoulders.	6/1/2022	Nov. 2022	\$261,000	Planning and Design activities currently on hold	Chad Reimakoski
P-5701 46395.1.1 46395.3.1	Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in Hillsborough	6/30/2022	FY2024	\$7,200,000	PE funding scheduled 7/1/2020	Matthew Simmons
SS-6207A 50337	NC 54 Pedestrian improvements between SR 1902 (Manning Drive) and SR 1937 (Old Fayetteville Road) in Chapel Hill and Carrboro. Improvements will include refuge islands, crosswalks and pedestrian signals. Improvements to be completed by state forces.	10/31/2022	6/30/2023	\$171,000	Planning and design activities underway.	Dawn McPherson
BL-0044 49998.1.1	NC 54 Pedestrian improvements between SR 1902 (Manning Drive) and SR 1937 (Old Fayetteville Road) in Chapel Hill and Carrboro. Improvements will include refuge islands, crosswalks, pedestrian signals, and bus stop improvements. Improvements to be let for contract.	2/24/2023	2/28/2024	\$175,000	Planning and design activities underway.	Chad Reimakoski
I-5958 45910.1.1 45910.3.1	Pavement Rehabilitation on I-40/I-85 from West of SR 1114 (Buckhorn Road) to West of SR 1006 (Orange Grove Road)	11/17/2026	FY2028	\$8,690,000	PE funding approved 10/10/17	Chad Reimakoski
I-5967 45917.1.1 45917.2.1 45917.3.1	Interchange improvements at I-85 and SR 1009 (South Churton Street) in Hillsborough	10/19/2027	FY2030	\$16,900,000	PE funding approved 9/8/17, Planning and Design activities underway, Coordinate with I-0305 and U-5845	Laura Sutton

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead
I-5959 45911.1.1 45911.3.1	Pavement Rehabilitation on I-85 from West of SR 1006 (Orange Grove Road) to Durham County line	11/16/2027	FY2029	\$11,156,000	PE funding approved 10/10/17, Coordinate with I-5967, I-5984 and I-0305	Chad Reimakoski
R-5821A 47093.1.2 47093.2.2 47093.3.2	Construct operational improvements including Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road).	6/20/2028	FY2031	\$7,000,000	PE funding approved 10/10/17, design activities currently suspended, Coordinating with NC54 West Corridor Study	Rob Weisz
U-5845 50235.1.1 50235.2.1 50235.3.1	Widen SR 1009 (South Churton Street) to multi-lanes from I-40 to Eno River in Hillsborough	7/18/2028	FY2031	\$49,238,000	PE funding approved 5/14/15, Planning and Design activities underway, Coordinate with I-5967	Laura Sutton
I-5984 47530.1.1 47530.2.1 47530.3.1	Interchange improvements at I-85 and NC 86 in Hillsborough	11/21/2028	FY2031	\$20,900,000	PE funding approved 10/10/17, Planning and Design activities underway, Coordinate with I-0305 and I-5959	Laura Sutton
I-0305 34142.1.2 34142.2.2 34142.3.2	Widening of I-85 from west of SR1006 (Orange Grove Road) in Orange Co. to west of SR 1400 (Sparger Road) in Orange Co.	1/1/2040	FY2044	\$132,000,000	PE funding approved 6/5/18, Planning and design activities underway, Project reinstated per 2020-2029 STIP (funded project) and delete project I-5983	Laura Sutton

North Carolina Department of Transportation

4/12/2022

Active Projects Under Construction - Orange Co.

Contract Number	TIP Number	Location Description	Contractor Name	Resident Engineer	Contract Bid Amount	Availability Date	Completion Date	Work Start Date	Estimated Completion Date	Progress Schedule Percent	Completion Percent
C202581	EB-4707A	IMPROVEMENTS ON SR-1838/SR-2220 FROM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM COUNTY. DIVISION 5	S T WOOTEN CORPORATION	Nordan, PE, James M	\$4,614,460.00	5/28/2019	2/15/2021	5/28/2019	6/12/2022	100	81.06
C204078	B-4962	REPLACE BRIDGE #46 OVER ENO RIVER ON US-70 BYPASS.	CONTI ENTERPRISES, INC	Howell, Bobby J	\$4,863,757.00	5/28/2019	12/28/2021	6/19/2019	12/28/2021	84.31	98
C204632	I-3306A	WIDENING I-40 FROM I-85 IN ORANGE COUNTY TO THE DURHAM COUNTY LINE AND I-40 WESTBOUND IN DURHAM COUNTY NEAR US-15/501.	THE LANE CONSTRUCTION CORPORATION	Cvijetic, PE, Bojan	\$236,457,869.00	9/27/2021	9/1/2025	10/28/2021	9/1/2025	7.15	7.15
C204674		RESURFACING 35 SECTIONS OF SECONDARY ROADS IN DURHAM COUNTY.	FSC II LLC DBA FRED SMITH COMPANY	Nordan, PE, James M	\$3,308,745.60	3/1/2022	9/29/2023	3/1/2022			
DG00462		REHAB. BRIDGES 264, 288, 260, 543 IN GUILFORD COUNTY AND BRIDGE 031 IN ORANGE COUNTY	ELITE INDUSTRIAL PAINTING INC	Snell, PE, William H	\$967,383.15	8/1/2019	1/1/2020	9/13/2021	4/30/2022	100	94.36
DG00483		RESURFACE SR 1010 (MAIN STREET/FRANKLIN STREET) FROM SR 1005 (JONES FERRY ROAD) TO NC 86 (COLUMBIA STREET)	CAROLINA SUNROCK LLC	Howell, Bobby J	\$845,631.59	5/18/2019	8/7/2020				
DG00485	U-5846	SR 1772 (GREENSBORO STREET) AT SR 1780 (ESTES DRIVE), CONSTRUCT ROUNDABOUT	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$3,375,611.30	5/28/2019	3/1/2022	7/29/2019	6/10/2022	96	99.96
DG00520	R-5787F	INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS ROUTES	DOT CONSTRUCTION INC	Howell, Bobby J	\$1,271,240.40	5/10/2021	4/14/2023	1/25/2022	4/14/2023	15.9	17.69
DG00527	HS-2007C	PLACEMENT OF THERMOPLASTIC PAVEMENT MARKING LINES ON VARIOUS SECONDARY ROADS THROUGHOUT THE DIVISION	TMI SERVICES INC.	Cvijetic, PE, Bojan	\$1,358,289.72	8/16/2021	12/31/2022				
DG00534		REPLACE BRIDGE #99 OVER NEW HOPE CREEK ON SR 1723 (NEW HOPE CHURCH ROAD)	CONTI ENTERPRISES, INC	Howell, Bobby J	\$1,108,442.00	1/3/2022	11/3/2022				
DG00547		RESURFACE A SECTION OF NC 49 & 6 SECONDARY ROADS IN ORANGE COUNTY	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$4,299,745.38	4/1/2022	10/31/2022	4/1/2022			
DG00550		AST TREATMENT OF 32 SECONDARY ROADS IN ORANGE COUNTY	WHITEHURST PAVING CO INC.	Howell, Bobby J	\$1,840,813.26	4/1/2022	10/31/2022				
DG00554		RESURFACE A SECTION OF NC 54 & 14 SECONDARY ROADS IN ORANGE COUNTY	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$3,755,101.19	4/1/2022	10/31/2022				

Chatham County - DCHC MPO - Active Projects - Division 8--May 2022

Contract # or WBS # or TIP #	Route	Description	Let Date	Completion Date	Contractor	Project Admin.	Project Cost	Notes
R-5825	NC 751 at SR 1731 (O'Kelly Chapel Road)	Upgrade and Realign Intersection	4/12/2022 Advertised	TBD	TBD	Greg Davis (910) 773-8022	TBD	

Chatham County - DCHC MPO - Upcoming Projects - Planning & Design, R/W, or not started - Division 8--May 2022 **Initial Draft STIP in RED**

Contract # or WBS # or TIP #	Route	Description	Let Date	Completion Date	Contractor	Project Admin.	Funds Needed	Notes
U-6192	US 15-501	Add Reduced Conflict Intersections - from US 64 Pitts. Byp to SR 1919 (Smith Level Road) Orange Co.	After 2031 No Funding	TBD	TBD	Greg Davis (910) 773-8022	\$117,700,000	Right of Way 1/2026 Funded for PE only in Initial Draft STIP