

Contract Number: C202581 **Route:** SR-1838
Division: 5 **County:** Durham
TIP Number: EB-4707A
Length: 0.96 miles **Federal Aid Number:** STPDA-0537(2)
NCDOT Contact: James M. Nordan, PE **NCDOT Contact No:** (919)220-4680
Location Description: SR-1838/SR-2220 FROM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM COUNTY.
Contractor Name: S T WOOTEN CORPORATION
Contract Amount: \$4,614,460.00
Work Began: 05/28/2019 **Letting Date:** 04/16/2019
Original Completion Date: 02/15/2021 **Revised Completion Date:** 06/12/2022
Latest Payment Thru: 03/07/2022
Latest Payment Date: 03/16/2022 **Construction Progress:** 81.06%

Contract Number: C203394 **Route:** I-885, NC-147, NC-98
Division: 5 **County:** Durham
TIP Number: U-0071
Length: 4.009 miles **Federal Aid Number:**
NCDOT Contact: Liam W. Shannon **NCDOT Contact No:** (919)835-8200
Location Description: EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM.
Contractor Name: DRAGADOS USA INC
Contract Amount: \$141,949,500.00
Work Began: 02/26/2015 **Letting Date:** 11/18/2014
Original Completion Date: 05/10/2020 **Revised Completion Date:** 02/22/2021
Latest Payment Thru: 03/22/2022
Latest Payment Date: 03/30/2022 **Construction Progress:** 94.82%

Contract Number: C203567 **Route:** NC-55
Division: 5 **County:** Durham
TIP Number: U-3308
Length: 1.134 miles **Federal Aid Number:** STP-55(20)
NCDOT Contact: James M. Nordan, PE **NCDOT Contact No:** (919)220-4680
Location Description: NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US-70BUS/NC-98 (HOLLOWAY ST).
Contractor Name: ZACHRY CONSTRUCTION CORPORATION
Contract Amount: \$39,756,916.81
Work Began: 10/05/2016 **Letting Date:** 07/19/2016
Original Completion Date: 03/30/2020 **Revised Completion Date:** 11/30/2022
Latest Payment Thru: 02/15/2022
Latest Payment Date: 02/25/2022 **Construction Progress:** 79.88%

Contract Number: C204211 **Route:** I-40, I-85, NC-55
Division: 5 **County:** Durham
TIP Number: U-5968
Length: 0.163 miles **Federal Aid Number:** STBG-0505(084)
NCDOT Contact: James M. Nordan, PE **NCDOT Contact No:** (919)220-4680
Location Description: CITY OF DURHAM.
Contractor Name: BROOKS BERRY HAYNIE & ASSOCIATES, INC.
Contract Amount: \$19,062,229.77
Work Began: 02/18/2020 **Letting Date:** 04/16/2019
Original Completion Date: 08/01/2024 **Revised Completion Date:** 04/09/2025
Latest Payment Thru: 02/28/2022
Latest Payment Date: 03/09/2022 **Construction Progress:** 58.01%

Contract Number: C204520 **Route:** US-501
Division: 5 **County:** Durham
TIP Number:
Length: 17.68 miles **Federal Aid Number:** STATE FUNDED

NCDOT Contact: James M. Nordan, PE **NCDOT Contact No:** (919)220-4680
Location Description: 1 SECTION OF US-501, 1 SECTION OF US-501 BUSINESS, AND 32 SECTIONS OF SECONDARY ROADS.
Contractor Name: CAROLINA SUNROCK LLC
Contract Amount: \$3,513,381.26
Work Began: 03/02/2021 **Letting Date:** 10/20/2020
Original Completion Date: 07/01/2022 **Revised Completion Date:**
Latest Payment Thru: 03/15/2022
Latest Payment Date: 03/23/2022 **Construction Progress:** 53.94%

Contract Number: C204630 **Route:** SR-1110, SR-1158, SR-1308
 SR-1454, SR-1457, SR-1458
 SR-1521, SR-1550, SR-1558
 SR-1559, SR-1566, SR-1578
 SR-1582, SR-1593, SR-1640
 SR-1669, SR-1675, SR-1709
 SR-1753, SR-1754, SR-1775
 SR-1778, SR-1779, SR-1791
 SR-1792, SR-1814, SR-1825
 SR-1827, SR-1926, SR-1945
 SR-2334, SR-2335, SR-2336
 SR-2354, SR-2355, SR-2356
 SR-2357, SR-2385, SR-2386
 SR-2443, SR-2444, SR-2619

Division: 5 **County:** Durham
TIP Number:
Length: 25.324 miles **Federal Aid Number:** STATE FUNDED
NCDOT Contact: James M. Nordan, PE **NCDOT Contact No:** (919)220-4680
Location Description: 44 SECTIONS OF SECONDARY ROADS.
Contractor Name: FSC II LLC DBA FRED SMITH COMPANY
Contract Amount: \$5,523,385.60
Work Began: 06/02/2021 **Letting Date:** 04/20/2021
Original Completion Date: 11/15/2022 **Revised Completion Date:**
Latest Payment Thru: 02/28/2022
Latest Payment Date: 03/07/2022 **Construction Progress:** 57.25%

Contract Number: C204667 **Route:** -, NC-55, SR-1113
 SR-1118, SR-1369, SR-1370
 SR-1376, SR-1389, SR-1392
 SR-1393, SR-1394, SR-1823
 SR-1824, SR-1880, US-70

Division: 5 **County:** Durham
TIP Number:
Length: 17.071 miles **Federal Aid Number:** STATE FUNDED
NCDOT Contact: James M. Nordan, PE **NCDOT Contact No:** (919)220-4680
Location Description: 1 SECTION OF US-70 BUSINESS, 1 SECTION OF NC-55, 2 SECTIONS OF NC-54, AND 27 SECTIONS OF SECONDARY ROADS.
Contractor Name: CAROLINA SUNROCK LLC
Contract Amount: \$0.00
Work Began: 03/01/2022 **Letting Date:** 10/19/2021
Original Completion Date: 08/01/2023 **Revised Completion Date:**
Latest Payment Thru:
Latest Payment Date: **Construction Progress:** 0%

Contract Number: C204674 **Route:** -, SR-1666, SR-1690
 SR-1703, SR-1707, SR-1721
 SR-1747

Division: 5 **County:** Durham
TIP Number:
Length: 16.577 miles **Federal Aid Number:** STATE FUNDED
NCDOT Contact: James M. Nordan, PE **NCDOT Contact No:** (919)220-4680
Location Description: 35 SECTIONS OF SECONDARY ROADS.
Contractor Name: FSC II LLC DBA FRED SMITH COMPANY
Contract Amount: \$0.00

Work Began: 03/01/2022 Original Completion Date: 09/29/2023 Latest Payment Thru: Latest Payment Date:	Letting Date: 11/16/2021 Revised Completion Date: Construction Progress: 0%
Contract Number: DE00310 Division: 5 TIP Number: U-0071 Length: 20 miles NCDOT Contact: Liam W. Shannon Location Description: NC540 NC885 I885 Contractor Name: TRAFFIC CONTROL SAFETY SERVICES INC Contract Amount: \$580,657.50 Work Began: 04/26/2021 Original Completion Date: 11/12/2021 Latest Payment Thru: 09/07/2021 Latest Payment Date: 09/13/2021	Route: I-885 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200 Letting Date: 01/13/2021 Revised Completion Date: 05/11/2022 Construction Progress: 71.41%
Contract Number: DE00325 Division: 5 TIP Number: Length: 0.5 miles NCDOT Contact: Liam W. Shannon Location Description: NC 540 AND I 40 IN WESTERN WAKE COUNTY Contractor Name: TRAFFIC CONTROL SAFETY SERVICES INC Contract Amount: \$1,796,028.50 Work Began: 01/26/2022 Original Completion Date: 09/13/2023 Latest Payment Thru: 02/15/2022 Latest Payment Date: 02/24/2022	Route: I-540 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200 Letting Date: 10/13/2021 Revised Completion Date: Construction Progress: 18.75%
Contract Number: DE00327 Division: 5 TIP Number: Length: 0 miles NCDOT Contact: James M. Nordan, PE Location Description: VARIOUS LOCATIONS IN DURHAM AND PERSON COUNTIES Contractor Name: WHITEHURST PAVING CO INC Contract Amount: \$0.00 Work Began: 03/01/2022 Original Completion Date: 05/19/2023 Latest Payment Thru: Latest Payment Date:	Route: -, SR-1140, SR-1394 SR-1735 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)220-4680 Letting Date: 10/27/2021 Revised Completion Date: Construction Progress: 0%
Contract Number: DE00329 Division: 5 TIP Number: HI-0001 Length: 1.522 miles NCDOT Contact: James M. Nordan, PE Location Description: I-85 OVER FALLS LAKE Contractor Name: FSC II LLC DBA FRED SMITH COMPANY Contract Amount: \$3,169,945.40 Work Began: 02/01/2022 Original Completion Date: 09/16/2022 Latest Payment Thru: 03/22/2022 Latest Payment Date: 03/30/2022	Route: I-85 County: Durham Federal Aid Number: 0085064 NCDOT Contact No: (919)220-4680 Letting Date: 11/10/2021 Revised Completion Date: Construction Progress: 19.66%

**NCDOT DIVISION 5
DURHAM PROJECT LIST _ 5-YEAR PROGRAM
March 11, 2022**

Project ID	Responsible Group	Description	Letting Type	R/W Acq. Begins	Let Date	Project Manager Name	ROW \$	CONST \$	COMMENTS
U-6118	DIVISION	NC 55 FROM MERIDIAN PARKWAY TO I-40 INTERCHNAGE IN DURHAM	Division Design Raleigh Let (DDRL)	7/16/2027	1/1/2040	ZAHID BALOCH	\$300,000	\$4,800,000	Post-year project in current STIP. Project not included in 2050 MTP.
U-6120	DIVISION	NC 98 (HOLLOWAY STREET) FROM SR 1938 (JUNCTION ROAD) TO SR 1919 (LYNN ROAD) IN DURHAM. CONSTRUCT SAFETY IMPROVEMENTS AND WIDEN TO ADD MEDIAN, BICYCLE LANES, SIDEWALKS, TRANSIT STOP IMPROVEMENTS, AND TRAFFIC SIGNALS WHERE NEEDED.	Division Design Raleigh Let (DDRL)	7/21/2028	1/1/2040	ZAHID BALOCH	\$7,000,000	\$10,000,000	Post-year project in current STIP.
I-5942	DIVISION	I-85 /US 15 FROM NORTH OF SR 1827 (MIDLAND TERRACE) IN DURHAM COUNTY TO NORTH OF NC 56 IN GRANVILLE COUNTY PAVEMENT REHABILITATION	Division Design Raleigh Let (DDRL)		12/21/2027	TRACY NEAL PARROTT		\$9,187,000	No Change in Status
I-5995	DIVISION	I-40 - DURHAM/WAKE COUNTIES FROM EAST OF NC 147 TO SR 3015 (AIRPORT BOULEVARD). PAVEMENT REHABILITATION.	Division Design Raleigh Let (DDRL)		11/17/2026	TRACY NEAL PARROTT		\$14,900,000	No Change in Status
I-5998	DIVISION	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 70 IN RALEIGH. PAVEMENT REHABILITATION. COORDINATE WITH I-5999 & I-6000.	Division POC Let (DPOC)		11/26/2025	TRACY NEAL PARROTT		\$15,000,000	No Change in Status
I-6000	DIVISION	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 1 IN RALEIGH. BRIDGE PRESERVATION/REHABILITATION. COORDINATE WITH I-5998 & I-5999.	Division POC Let (DPOC)		11/21/2025	TRACY NEAL PARROTT		\$7,600,000	No Change in Status
I-5941	DIVISION	I-85 FROM ORANGE COUNTY LINE TO US 15 /US 501 IN DURHAM PAVEMENT REHABILITATION	Division Design Raleigh Let (DDRL)		12/17/2024	TRACY NEAL PARROTT		\$10,600,000	No Change in Status
I-5993	DIVISION	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147 (COMB W/I-5994).	Division Design Raleigh Let (DDRL)		12/17/2024	TRACY NEAL PARROTT		\$24,333,000	No Change in Status
I-5994	DIVISION	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147 (COMB W/I-5993).	Division Design Raleigh Let (DDRL)		12/17/2024	TRACY NEAL PARROTT		\$12,167,000	No Change in Status
SM-5705AH	DIVISION	NC 98 at SR 1815 (Mineral Springs Road). Construct right turn lanes on both approaches of SR 1815 (Mineral Springs Road).	Division POC Let (DPOC)	2/10/2023	4/10/2024	Stephen Davidson		\$560,000	Surveys requested.
W-5705AI	DIVISION	US 501 BUSINESS (ROXBORO STREET) AT SR 1443 (HORTON ROAD) /SR 1641 (DENFIELD STREET)	Division POC Let (DPOC)	5/5/2022	8/23/2023	STEPHEN REID DAVIDSON	\$210,000	\$630,000	ROW plans in progress
W-5705T	DIVISION	SR 1815 / SR 1917 (SOUTH MINERAL SPRINGS ROAD) AT SR 1815 (PLEASANT DRIVE)	Division POC Let (DPOC)	11/3/2021	9/28/2022	STEPHEN REID DAVIDSON	\$85,000	\$800,000	CE document completed. Project on-hold pending coordination with nearby development.
48937	DIVISION	Widen NC 54 Eastbound from Falconbridge Road to Farrington Road to provide a continuous right turn lane from west of Falconbridge road to I-40.	Division POC Let (DPOC)		6/13/2022	Stephen Davidson			Agreement needed with Go Triangle and City for betterment items.

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead
P-5701 46395.1.1 46395.3.1	Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in Hillsborough	6/30/2022	FY2024	\$7,200,000	PE funding scheduled 7/1/2020	Matthew Simmons
SS-6007V 49706.3.1	Intersection improvements (all-way stop) on SR 1567 (Pleasant Green Road) at SR 1569 (Cole Mill Road); on SR 1548 (Schley Road) at SR 1538 (New Sharon Church Road); on SR 1507 (Wilkerson Road) at SR 1545 (Sawmill Road); and on SR 1114 (Buckhorn Road) at SR 1120 (Mt. Willing Road).	7/14/2021	11/17/2021 6/30/2022	\$90,000	All routes completed 11/17/21. Final Inspection Completed 2/2/22.	Dawn McPherson
SS-6007R 49557.1.1 49557.3.1	Traffic signal revisions and high visibility crosswalk installation on SR 1010 (East Franklin Street) at Henderson Street. Outside WB through lanes on Franklin Street at Henderson Street will be modified for temporary Covid accommodations, and will be restored to existing multi-lane pattern by May 2022 to coincide with adjacent resurfacing project.	11/18/2021	11/18/2021 11/18/2022	\$12,600	Pavement markings completed by NCDOT on 11/18/21. Town of Chapel Hill implemented timing changes. Final Inspection Completed 2/2/22.	Dawn McPherson
SS-6007AD 49823.1.1 49823.3.1	Convert intersection from two way stop to all way stop at the intersection of SR 1710 (Old NC 10) and SR 1712 (University Station Road) west of Durham	4/1/2022	Sep. 2022	\$28,000	Planning and design activities underway. Scheduled for installation on 5/11/22, pending weather.	Dawn McPherson
SS-4907CD 47936.1.1 47936.2.1 47936.3.1	Horizontal curve improvements on SR 1710 (Old NC 10) west of SR 1561/SR 1709 (Lawrence Road) east of Hillsborough. Improvements consist of wedging pavement and grading shoulders.	6/1/2022	Nov. 2022	\$261,000	Planning and Design activities currently on hold	Chad Reimakoski
I-5958 45910.1.1 45910.3.1	Pavement Rehabilitation on I-40/I-85 from West of SR 1114 (Buckhorn Road) to West of SR 1006 (Orange Grove Road)	11/17/2026	FY2028	\$8,690,000	PE funding approved 10/10/17	Chad Reimakoski
I-5967 45917.1.1 45917.2.1 45917.3.1	Interchange improvements at I-85 and SR 1009 (South Churton Street) in Hillsborough	10/19/2027	FY2030	\$16,900,000	PE funding approved 9/8/17, Planning and Design activities underway, Coordinate with I-0305 and U-5845	Laura Sutton

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead
I-5959 45911.1.1 45911.3.1	Pavement Rehabilitation on I-85 from West of SR 1006 (Orange Grove Road) to Durham County line	11/16/2027	FY2029	\$11,156,000	PE funding approved 10/10/17, Coordinate with I-5967, I-5984 and I-0305	Chad Reimakoski
R-5821A 47093.1.2 47093.2.2 47093.3.2	Construct operational improvements including Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road).	6/20/2028	FY2031	\$7,000,000	PE funding approved 10/10/17, design activities currently suspended, Coordinating with NC54 West Corridor Study	Rob Weisz
U-5845 50235.1.1 50235.2.1 50235.3.1	Widen SR 1009 (South Churton Street) to multi-lanes from I-40 to Eno River in Hillsborough	7/18/2028	FY2031	\$49,238,000	PE funding approved 5/14/15, Planning and Design activities underway, Coordinate with I-5967	Laura Sutton
I-5984 47530.1.1 47530.2.1 47530.3.1	Interchange improvements at I-85 and NC 86 in Hillsborough	11/21/2028	FY2031	\$20,900,000	PE funding approved 10/10/17, Planning and Design activities underway, Coordinate with I-0305 and I-5959	Laura Sutton
I-0305 34142.1.2 34142.2.2 34142.3.2	Widening of I-85 from west of SR1006 (Orange Grove Road) in Orange Co. to west of SR 1400 (Sparger Road) in Orange Co.	1/1/2040	FY2044	\$132,000,000	PE funding approved 6/5/18, Planning and design activities underway, Project reinstated per 2020-2029 STIP (funded project) and delete project I-5983	Laura Sutton

North Carolina Department of Transportation

3/8/2022

Active Projects Under Construction - Orange Co.

Contract Number	TIP Number	Location Description	Contractor Name	Resident Engineer	Contract Bid Amount	Availability Date	Completion Date	Work Start Date	Estimated Completion Date	Progress Schedule Percent	Completion Percent
C202581	EB-4707A	IMPROVEMENTS ON SR-1838/SR-2220 FROM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM COUNTY. DIVISION 5	S T WOOTEN CORPORATION	Nordan, PE, James M	\$4,614,460.00	5/28/2019	2/15/2021	5/28/2019	6/12/2022	100	78.79
C204078	B-4962	REPLACE BRIDGE #46 OVER ENO RIVER ON US-70 BYPASS.	CONTI ENTERPRISES, INC	Howell, Bobby J	\$4,863,757.00	5/28/2019	12/28/2021	6/19/2019	12/28/2021	84.31	98
C204632	I-3306A	WIDENING I-40 FROM I-85 IN ORANGE COUNTY TO THE DURHAM COUNTY LINE AND I-40 WESTBOUND IN DURHAM COUNTY NEAR US-15/501.	THE LANE CONSTRUCTION CORPORATION	Cvijetic, PE, Bojan	\$236,457,869.00	9/27/2021	9/1/2025	10/28/2021	9/1/2025	6.09	6.09
C204674		RESURFACING 35 SECTIONS OF SECONDARY ROADS IN DURHAM COUNTY.	FSC II LLC DBA FRED SMITH COMPANY	Nordan, PE, James M	\$3,308,745.60	3/1/2022	9/29/2023	3/1/2022			
DG00462		REHAB. BRIDGES 264, 288, 260, 543 IN GUILFORD COUNTY AND BRIDGE 031 IN ORANGE COUNTY	ELITE INDUSTRIAL PAINTING INC	Snell, PE, William H	\$967,383.15	8/1/2019	1/1/2020	9/13/2021	3/31/2022	80.83	67.49
DG00483		RESURFACE SR 1010 (MAIN STREET/FRANKLIN STREET) FROM SR 1005 (JONES FERRY ROAD) TO NC 86 (COLUMBIA STREET)	CAROLINA SUNROCK LLC	Howell, Bobby J	\$845,631.59	5/18/2019	8/7/2020				
DG00485	U-5846	SR 1772 (GREENSBORO STREET) AT SR 1780 (ESTES DRIVE), CONSTRUCT ROUNDABOUT	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$3,375,611.30	5/28/2019	3/1/2022	7/29/2019	6/10/2022	96	99.96
DG00520	R-5787F	INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS ROUTES	DOT CONSTRUCTION INC	Howell, Bobby J	\$1,271,240.40	5/10/2021	4/14/2023	1/25/2022			
DG00527	HS-2007C	PLACEMENT OF THERMOPLASTIC PAVEMENT MARKING LINES ON VARIOUS SECONDARY ROADS THROUGHOUT THE DIVISION	TMI SERVICES INC.	Cvijetic, PE, Bojan	\$1,358,289.72	8/16/2021	12/31/2022				
DG00547		RESURFACE A SECTION OF NC 49 & 6 SECONDARY ROADS IN ORANGE COUNTY	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$4,299,745.38	4/1/2022	10/31/2022				
DG00550		AST TREATMENT OF 32 SECONDARY ROADS IN ORANGE COUNTY	WHITEHURST PAVING CO INC.	Howell, Bobby J	\$1,840,813.26	4/1/2022	10/31/2022				
DG00554		RESURFACE A SECTION OF NC 54 & 14 SECONDARY ROADS IN ORANGE COUNTY	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$3,755,101.19	4/1/2022	10/31/2022				

Chatham County - DCHC MPO - Upcoming Projects - Planning & Design, R/W, or not started - Division 8--April 2022

Contract # or WBS # or TIP #	Route	Description	Let Date	Completion Date	Contractor	Project Admin.	STIP Project Cost	Notes
U-6192	US 15-501	Add Reduced Conflict Intersections - from US 64 Pitts. Byp to SR 1919 (Smith Level Road) Orange Co.	After 2031	TBD	TBD	Greg Davis (910) 773-8022	\$117,700,000	Right of Way 1/2026
R-5825	NC 751 at SR 1731 (O'Kelly Chapel Road)	Upgrade and Realign Intersection	3/22/2022 Advertised	TBD	TBD	Greg Davis (910) 773-8022	\$925,000	