

Contract Number: C202507	Route: -
Division: 5	County: Durham
TIP Number: R-2635, U-4763B	
Length: 18.8 miles	Federal Aid Number: TIFIA-540(2)
NCDOT Contact:	NCDOT Contact No:
Location Description: NC-540 FROM NC-55 NEAR APEX TO NC-54 NEAR RTP AND NC-147 FROM I-40 TO NC-540.	
Contractor Name: SOUTHERN GARDEN, INC.	
Contract Amount: \$0.00	Cost Overrun/Underrun: 0%
Work Began: 08/15/2011	Letting Date: 04/21/2011
Original Completion Date: 07/01/2015	Revised Completion Date:
Latest Payment Thru:	Scheduled Progress: 0%
Latest Payment Date:	Actual Progress: 0%

Contract Number: C203273	Route: -
Division: 5	County: Durham
TIP Number:	
Length: 1.189 miles	Federal Aid Number:
NCDOT Contact: E. Boyd Tharrington, PE	NCDOT Contact No: (919)562-7000
Location Description: REPLACEMENT OF 4 BRIDGES IN DURHAM CO, 3 BRIDGES IN GRANVILLE CO AND 1 BRIDGE IN VANCE CO.	
Contractor Name: FSC II LLC DBA FRED SMITH COMPANY	
Contract Amount: \$8,800,000.00	Cost Overrun/Underrun: 2.17%
Work Began: 04/29/2013	Letting Date: 03/19/2013
Original Completion Date: 09/30/2016	Revised Completion Date: 11/12/2016
Latest Payment Thru: 01/31/2016	Scheduled Progress: 71%
Latest Payment Date: 02/17/2016	Actual Progress: 72.13%

Contract Number: C203394	Route: I-885, NC-147, NC-98 US-70
Division: 5	County: Durham
TIP Number: U-0071	
Length: 4.009 miles	Federal Aid Number:
NCDOT Contact: Phillip J. Townsend	NCDOT Contact No: (919)840-0914
Location Description: EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM.	
Contractor Name: DRAGADOS USA INC	
Contract Amount: \$141,949,500.00	Cost Overrun/Underrun: 0.57%
Work Began: 02/26/2015	Letting Date: 11/18/2014
Original Completion Date: 01/10/2020	Revised Completion Date:
Latest Payment Thru: 01/31/2016	Scheduled Progress: 19%
Latest Payment Date: 02/09/2016	Actual Progress: 18.76%

Contract Number: C203618	Route: NC-157, NC-54, NC-751 SR-1104, SR-1116, SR-1127 SR-1261, SR-1321, SR-1322 SR-1364, SR-1365, SR-1471 SR-1902, SR-1926, SR-2104 SR-2294, US-15501, US-70bus
Division: 5	County: Durham
TIP Number:	
Length: 25.28 miles	Federal Aid Number:
NCDOT Contact: Alan W. Shapiro, PE	NCDOT Contact No: (919)220-4680
Location Description: 1 SECTION EACH OF NC-751, US-15/501 BUS, NC-157 & NC-54, 2 SECTIONS OF US-70 BUS AND 13 SECTIONS OF SECONDARY ROADS.	
Contractor Name: CAROLINA SUNROCK LLC	
Contract Amount: \$5,988,985.15	Cost Overrun/Underrun: 4.54%
Work Began: 04/15/2015	Letting Date: 11/18/2014
Original Completion Date: 04/29/2016	Revised Completion Date:
Latest Payment Thru: 01/31/2016	Scheduled Progress: 79.5%
Latest Payment Date: 02/10/2016	Actual Progress: 86.35%

Contract Number: DE00117	Route: US-70
Division: 5	County: Durham
TIP Number:	
Length: 0.54 miles	Federal Aid Number:
NCDOT Contact: Alan W. Shapiro, PE	NCDOT Contact No: (919)220-4680
Location Description: VARIOUS	
Contractor Name: CAROLINA SUNROCK LLC	

<p>Contract Amount: \$1,992,402.52 Work Began: 10/20/2015 Original Completion Date: 04/30/2016 Latest Payment Thru: 11/30/2015 Latest Payment Date: 12/08/2015</p>	<p>Cost Overrun/Underrun: 0% Letting Date: 07/08/2015 Revised Completion Date: Scheduled Progress: 7.5% Actual Progress: 5.52%</p>
<p>Contract Number: DE00118 Division: 5 TIP Number: SS-4905BM Length: 0 miles NCDOT Contact: Alan W. Shapiro, PE Location Description: SR 1407 (CARVER STREET) AT BROAD STREET/KENAN RD Contractor Name: CAROLINA SUNROCK LLC Contract Amount: \$0.00 Work Began: 08/14/2015 Original Completion Date: 10/09/2015 Latest Payment Thru: Latest Payment Date:</p>	<p>Route: - County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 Cost Overrun/Underrun: 0% Letting Date: 06/24/2015 Revised Completion Date: 05/15/2016 Scheduled Progress: 0% Actual Progress: 0%</p>
<p>Contract Number: DE00119 Division: 5 TIP Number: SS-4905BP, SS-4905BT Length: 0 miles NCDOT Contact: Alan W. Shapiro, PE Location Description: SR 1327 (S GREGSON ST) AT PEABODY ST Contractor Name: ALS OF NORTH CAROLINA, INC. Contract Amount: \$319,995.20 Work Began: 10/19/2015 Original Completion Date: 03/11/2016 Latest Payment Thru: 01/31/2016 Latest Payment Date: 02/05/2016</p>	<p>Route: SR-1327, US-15BUS, US-501BUS County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 Cost Overrun/Underrun: 0% Letting Date: 06/10/2015 Revised Completion Date: Scheduled Progress: 79% Actual Progress: 16.3%</p>

NCDOT Division 5 Contract Status

LET Est	TIP Sub No.	Let Type	Description	R/W (B)	Con Est	ROW Est	Comments
02/16	EB-5514	NON - DOT LET (Bicycle and Pedestrian)	UNIVERSITY DRIVE (SR 2220, NC 751, SR 1183) FROM SR 2220 OLD CHAPEL HILL ROAD) TO SR 1158 (WEST CORNWALLIS ROAD)		\$1,025,000		
03/16	W-5205V	Division POC Let (DPOC)	BARBEE RD AT HERNDON RD - ROUNDABOUT		\$1,200,000	\$150,000	Revising plans for cost reduction
04/16	SS-4905CK 44265.3.1	Division POC Let (DPOC)	UPGRADE 8 SIGNALS ON US 501 ROXBORO ST BETWEEN PACIFIC AND CLUB TO FLASHING YELLOW ARROWS		\$284,000		Preparing Final Bid Package
05/16	I-5307B	Division POC Let (DPOC)	I-540 FROM I-40 IN DURHAM COUNTY TO NC 50 IN WAKE COUNTY		\$300,000		Joint Replacement - Major Detours
06/16	U-3308	Raleigh Letting (LET)	DURHAM - NC 55 (ALSTON AVENUE) FROM NC 147 (DURHAM FREEWAY) TO NORTH OF US 70 BUSINESS - NC 98 (HOLLOWAY STREET). WIDEN TO FOUR-LANE DIVIDED FACILITY FROM NC 147 TO MAIN STREET AND REPLACE NORFOLK SOUTHERN RAILROAD BRIDGES.	04/13	\$32,200,000	\$3,869,000	
06/16	W-5601EM	Division POC Let (DPOC)	SR 1118 (FAYETTEVILLE ROAD) AT PILOT STREET AND CECIL STREET. SAFETY IMPROVEMENTS.		\$14,000		
08/16	W-5601E	On Call Contract (OCC)	NC 157 (GUESS ROAD) AT NORTH POINTE DRIVE/ALBANY STREET	08/15			Acquiring Easements
09/16	C-5178	NON - DOT LET (Congestion Mitigation)	DURHAM - CAMPUS WALK AVENUE, MORREENE ROAD TO LASALLE STREET AND LASALLE STREET, KANGAROO DRIVE TO ERWIN ROAD CONSTRUCT SIDEWALKS		\$336,000		
09/16	C-5572	NON - DOT LET (Congestion Mitigation)	DURHAM - WEST ELLERBE CREEK GREENWAY, CONSTRUCTION PHASE II, WESTOVER PARK TO STADIUM DRIVE RAIL IN DURHAM. CONSTRUCT MULTI-USE PATH.		\$1,352,000		
09/16	EB-4707B	Division Design Raleigh Let (DDRL)	DURHAM/CHAPEL HILL - SR 2220 (OLD DURHAM CHAPEL HILL ROAD) FROM SR 1113 (POPE ROAD) TO SR 1116 (GARRETT ROAD)	08/12	\$5,350,000		Utilities to start relocation
09/16	I-5729	Division Design Raleigh Let (DDRL)	I-85 - US 15/US 501 TO EAST OF SR 1827 (MIDLAND TERRACE ROAD) IN DURHAM. PAVEMENT PRESERVATION.		\$8,319,000		
09/16	U-4726HM	NON - DOT LET (Local)	DURHAM - SIDEWALK ON AVONDALE DRIVE				
04/17	C-5183B	NON - DOT LET (Congestion Mitigation)	SR 1945 (S ALSTON AVENUE) FROM SR 1171 (RIDDLE ROAD) TO CAPPS STREET. CONSTRUCT SIDEWALKS IN DURHAM		\$1,254,000		
04/17	EB-4707A	Division Design Raleigh Let (DDRL)	SR 1838/ SR 2220 FROM US 15/501 IN ORANGE COUNTY TO SR 1113(POPE ROAD) IN DURHAM COUNTY BICYCLE, PEDESTRIAN AND TRANSIT IMPROVEMENTS	08/15	\$3,150,000	\$1,534,000	Just Starting R/W phase
04/17	U-4726HJ	NON - DOT LET (Local)	CONSTRUCTION OF SIDEWALKS ON NC 751 BETWEEN GARRETT RD AND NC 54, AND ON NC 54 BETWEEN NC 751 AND DRESDEN				
09/17	EB-5703	NON - DOT LET (Bicycle and Pedestrian)	DURHAM - LASALLE STREET FROM KANGAROO DRIVE TO SPRUNT AVENUE		\$525,000		
09/17	EB-5704	NON - DOT LET (Bicycle and Pedestrian)	DURHAM - RAYNOR STREET FROM NORTH MIAMI BOULEVARD TO NORTH HARDEE STREET		\$250,000		
09/17	EB-5708	NON - DOT LET (Bicycle and Pedestrian)	NC 54 FROM NC 55 TO RESEARCH TRIANGLE PARK WESTERN LIMIT IN DURHAM CONSTRUCT SECTIONS OF SIDEWALK ON SOUTH		\$250,000		
09/17	EB-5715	NON - DOT LET (Bicycle and Pedestrian)	US 501 BYPASS (NORTH DUKE STREET) FROM MURRAY AVENUE TO US 501 BUSINESS (NORTH ROXBORO ROAD) IN DURHAM CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN EXISTING GAPS		\$1,154,000		
12/17	B-4943	Raleigh Letting (LET)	REPLACE BRIDGE 20 OVER DIAL CREEK ON SR 1616	12/16	\$700,000	\$92,000	
06/18	U-5745	Division POC Let (DPOC)	NC 751 (HOPE VALLEY ROAD) AT SR 1183 (UNIVERSITY DRIVE) INTERSECTION IN DURHAM CONSTRUCT ROUNDABOUT	05/17	\$855,000	\$150,000	Preparing concept designs for public meeting

NCDOT Division 5 Contract Status

<u>LET Est</u>	<u>TIP Sub No.</u>	<u>Let Type</u>	<u>Description</u>	<u>R/W (B)</u>	<u>Con Est</u>	<u>ROW Est</u>	<u>Comments</u>
09/18	C-4928	NON - DOT LET (Congestion Mitigation)	CONSTRUCT BIKE LANES AND SIDEWALKS ON SR 1317 (MORREENE RD)IN DURHAM FROM NEAL ROAD TO ERWIN ROAD	09/17	\$5,783,000	\$7,000	
09/18	U-4724	NON - DOT LET (Bicycle and Pedestrian)	SR 1158 (CORNWALLIS RD) FROM SOUTH ROXBORO RD TO SR 1183 (UNIVERSITY DR) IN DURHAM, BIKE AND PEDESTRIAN FEATURES.		\$4,978,000		
12/18	W-5601EH	Division POC Let (DPOC)	SR 1118 (FAYETTEVILLE ROAD) AT COOK ROAD. SAFETY IMPROVEMENTS.	09/17	\$545,000	\$130,000	
06/19	U-4726HN	NON - DOT LET (Local)	CONSTRUCT BIKE LANES/SIDEWALKS IN DURHAM - HILLANDALE ROAD	09/17			
08/19	U-5516	Raleigh Letting (LET)	FROM US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) IN DURHAM	08/18	\$2,100,000	\$2,000,000	
09/19	EB-5720	NON - DOT LET (Bicycle and Pedestrian)	BRYANT BRIDGE TRAIL - NC 55 TO KELLY BRYANT BRIDGE IN DURHAM		\$1,061,000		
10/19	B-5512	Raleigh Letting (LET)	REPLACE BRIDGE 89 OVER LICK CREEK ON SR 1902	10/18	\$1,050,000	\$100,000	
		city/NCDOT	CITY/NCDOT TO BUILD A NEW SIGNAL AT US15/501 BYPASS NB/MOREENE		\$40,000		design
	SS-4905CO 44321.3.1	Division annual needs contract	INSTALL PEDESTRIAN ACCOMODATIONS AT US 15/501 BUSINESS / MOREHEAD		\$28,000		design
	SS4905CY 44515.3.1	Division annual needs contract	UPGRADE THE TRAFFIC SIGNAL TO FLASHING YELLOW ARROW FOR UNIVERSITY/DUKE ST.		\$25,000		design

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO

TIP/WBS #	Description	Start/Let date	Completion Date	Status	Cost	Comments
I-5822 50465.3.1	Pavement Rehabilitation on I-40 from 1.6 miles East of NC86 to 0.8 miles East of SR 1734 (Erwin Rd)	1/15/2019	FY 2020	PE funding approved	\$1,792,000	Interstate Maintenance
P-4405 I,J,K 62000.7.STR18T1B 62000.7.STR23T1B 62000.7.STR28T1B	PCSI Closures at Gordon Thomas Dr., Greenbriar Dr., Byrdsville Rd St. NS/NCRR southwest of Hillsborough	P-4405 I, J Mar. 2016 P-4405 K Apr. 2016	Summer 2016	Initial environmental document completed, Limited ROW functions underway (I,J-85% RW complete, K-25% RW complete); 100% plans under review	\$536,319 \$177,513 \$761,200	ARRA - Rail, Segments will be separated for construction, Division Let
SS-4907BF 44271.1.FD1 44271.2.1 44271.3.1	Radius and sight distance improvements at the intersection of SR 1567 (Pleasant Green Road) and SR 1569 (Cole Mill Road) in Orange Co.	Spring 2016	Summer 2016	Utility coordination and R/W- 90% Complete	\$15000 PE \$80,000 R/W \$53,600 CON	State Spot Safety, R/W plans received 7/8/15, Constr. By State Forces
U-5549/SS-4907AZ 50153.3.F1 44227 44247	Churton Street Access Improvements - Traffic signal and curb ramp revisions on east side of NC 86 (Churton Street) at SR 1150/SR 1002 (King Street), and NC 86 (Churton Street) at Margaret Street. Grading, curb & gutter, crosswalks and signal modifications on the west side of NC 86 /US 70 Bus.(Churton Street) from Tryon Street to just south of Margaret Street. Grading, curb & gutter, crosswalk and bus pull-out on NC 86 / US 70 Bus. (Churton Street) from south of Margaret Street to just south of Nash and Koolock Street in Hillsborough.	Mar. 2016	Oct, 2016	FHWA Construction Authorization approved	\$156,000 CON \$245,000 CON \$120,000 CON	Spot Safety-State (ADA curb ramp). Combine with Small Construction, Contingency, STP-DA. PCE approved Feb. 2015. LAP - Town of Hillsborough, MA executed; Anticipated start date: Early 2016
U-5550 50154.3.FS1	Intersection improvements at Fordham Boulevard (US15/501) and Ephesus Church Rd. Improvements will include bike lanes and sidewalks.	1/27/2016	Mar. 2017	Project let pending concurrence	\$1,736,000	National Highway Performance Program, LAP - Town of Chapel Hill, MA executed
U-5846	Construct a Roundabout at SR 1772 (Greensboro Street) and SR 1780 (Estes Drive) in Carrboro.	Jan. 2018	Mar. 2019	Planning and design activities underway, R/W Jan. 2017	\$775,000	STIP, P3.0
U-5847	Intersection improvements at SR 1010 (West Franklin St.) and SR 1771 (Merritt Mill Rd)/SR1927 (Brewer Lane) in Chapel Hill / Carrboro.	Jan. 2019	Mar. 2019	Planning and design activities underway, R/W Jan. 2018	\$775,000	STIP, P3.0
U-5854	Construct a roundabout at SR 1008 (Mt. Carmel Church Road) and SR 1913 (Bennett Road) in Chapel Hill	Jul. 2017	Oct. 2018	Planning and design activities underway, R/W July 2016	\$775,000	STIP, P3.0
W-5601DJ 50138.3.115	Guardrail End Terminal Improvements on I-40 at various locations in Orange Co.	3/3/2016	6/10/2016	Design complete, let pending	\$162,000	Highway Safety Improvement Program, Division Let

Contract Number: C203028 Route: SR-1919
 Division: 7 County: Orange
 TIP Number: U-2803
 Length: 0.809 miles Federal Aid Number:
 NCDOT Contact: Christopher D. Kirkman, PE NCDOT Contact No: (336)570-6830
 Location Description: IMPROVEMENTS ON SR-1919 (SMITH LEVEL RD) FROM ROCK HAVEN RD TO BRIDGE OVER MORGAN CREEK.
 Contractor Name: YATES CONSTRUCTION CO., INC.
 Contract Amount: \$4,946,197.82 Cost Overrun/Underrun: 6.63%
 Work Began: 02/08/2013 Letting Date: 12/18/2012
 Original Completion Date: 05/14/2015
 Revised Completion Date: 01/27/2016
 Scheduled Progress: 91.96%
 Actual Progress: 89.79%

Contract Number: C203274 Route: SR-1002, SR-1007, SR-1110, SR-1522, SR-1552, SR-1723, SR-2158, SR-2178, SR-2307 SR-2354, SR-2356, SR-2363, SR-2365
 Division: 7 County: Orange
 Length: 0.59 miles Federal Aid Number:
 NCDOT Contact: Christopher D. Kirkman, PE NCDOT Contact No: (336)570-6830
 Location Description: REPLACEMENT OF 11 BRIDGES IN ALAMANCE CO AND 3 BRIDGES IN ORANGE CO.
 Contractor Name: HAYMES BROTHERS, INC.
 Contract Amount: \$6,356,520.00 Cost Overrun/Underrun: 4.74%
 Work Began: 05/23/2013 Letting Date: 03/19/2013
 Original Completion Date: 12/13/2016
 Revised Completion Date: 08/11/2017
 Scheduled Progress: 89%
 Actual Progress: 61.4%

Contract Number: C203313 Route: SR-Varies
 Division: 7 County: Orange
 Length: 0.65 miles Federal Aid Number:
 NCDOT Contact: J. Paul Ingram, PE NCDOT Contact No: (336)487-0150
 Location Description: REPLACEMENT OF 5 BRIDGES IN ALAMANCE COUNTY, 2 IN CASWELL COUNTY AND 2 IN ORANGE COUNTY.
 Contractor Name: APAC - ATLANTIC, INC. THOMPSON ARTHUR DIVISION
 Contract Amount: \$5,785,000.00 Cost Overrun/Underrun: 0%
 Work Began: 07/01/2013 Letting Date: 05/21/2013
 Original Completion Date: 10/01/2016
 Scheduled Progress: 84.55%
 Actual Progress: 91.23%

Contract Number: C203640 Route: -
 Division: 7 County: Orange
 Length: 0.431 miles Federal Aid Number:
 NCDOT Contact: Kris Lorenz, PE NCDOT Contact No: (336)487-7080
 Location Description: REPLACEMENT OF 4 BRIDGES IN GUILFORD COUNTY AND 3 BRIDGES IN ORANGE COUNTY.
 Contractor Name: HAYMES BROTHERS, INC.
 Contract Amount: \$0.00 Cost Overrun/Underrun: 0%
 Work Began: Letting Date: 04/21/2015
 Original Completion Date: 11/01/2017
 Scheduled Progress: 0%
 Actual Progress: No work at this time

Contract Number: C203641 Route: SR-2719
 Division: 7 County: Orange
 Length: 0.685 miles Federal Aid Number:
 NCDOT Contact: Christopher D. Kirkman, PE NCDOT Contact No: (336)570-6830
 Location Description: **REPLACEMENT OF 5 BRIDGES IN GUILFORD COUNTY AND 5 BRIDGES IN ORANGE COUNTY.**
 Contractor Name: R.E. BURNS & SONS CO., INC.
 Contract Amount: \$5,940,323.00 Cost Overrun/Underrun: 0%
 Work Began: 06/01/2015 Letting Date: 04/21/2015
 Original Completion Date: 11/01/2018
 Scheduled Progress: **5.5%**
 Actual Progress: **15.89%**

Contract Number: C203709 Route: SR-1305
 Division: 7 County: Orange
 Length: 19.709 miles Federal Aid Number:
 NCDOT Contact: Christopher D. Kirkman, PE NCDOT Contact No: (336)570-6830
 Location Description: **RESURFACE 22 SECTIONS OF SECONDARY ROADS.**
 Contractor Name: CAROLINA SUNROCK LLC
 Contract Amount: \$0.00 Cost Overrun/Underrun: 0%
 Work Began: Letting Date: 06/16/2015
 Original Completion Date: 11/20/2016
 Scheduled Progress: 0%
 Actual Progress: **No work at this time**

Contract Number: DG00255 Route: SR-1005
 Division: 7 County: Orange
 TIP Number: **W-52071**
 Length: 0.502 miles Federal Aid Number: HSIP-1005(30)
 NCDOT Contact: Christopher D. Kirkman, PE NCDOT Contact No: (336)570-6830
 Location Description: **INTERSECTION IMPROVEMENTS AT SR 1005 (JONES FERRY ROAD) AND DAVIE STREET IN CARRBORO**
 Contractor Name: S. T. WOOTEN CORPORATION
 Contract Amount: \$585,577.28 Cost Overrun/Underrun: 1.32%
 Work Began: 10/01/2015 Letting Date: 08/20/2015
 Original Completion Date: 07/08/2016
 Revise Completion Date: 09/16/2016
 Scheduled Progress: **100%**
 Actual Progress: **69.03%**

Contract Number: DG00266 Route: SR-1914
 Division: 7 County: Orange
 Length: 18.07 miles Federal Aid Number:
 NCDOT Contact: Christopher D. Kirkman, PE NCDOT Contact No: (336)570-6830
 Location Description: **RESURFACE 2 SECONDARY ROADS IN ALAMANCE COUNTY AND 6 SECONDARY ROAD IN ORANGE COUNTY**
 Contractor Name: RILEY PAVING INC
 Contract Amount: \$0.00 Cost Overrun/Underrun: 0%
 Work Began: Letting Date: 10/15/2015
 Original Completion Date: 06/30/2016
 Scheduled Progress: 0%
 Actual Progress: **No work at this time**

Contract Number:DG00271 **Route:** SR-1538
Division: 7 **County:** Orange
Length: 5.637 miles **Federal Aid Number:**
NCDOT Contact: Christopher D. Kirkman, PE **NCDOT Contact No:** (336)570-6830
Location Description: RESURFACE SR 1538 (NEW SHARON CHURCH ROAD) FROM SR 1548 (SCHLEY ROAD) TO NC 157 (GUESS ROAD)
Contractor Name: CAROLINA SUNROCK LLC
Contract Amount: \$0.00 **Cost Overrun/Underrun:** 0%
Work Began: **Letting Date:** 10/01/2015
Original Completion Date: 08/31/2016
Scheduled Progress: 0%
Actual Progress: No work at this time

Contract Number:DG00277 **Route:** -
Division: 7 **County:** Orange
TIP Number:
Length: 0 miles **Federal Aid Number:**
NCDOT Contact: Christopher D. Kirkman, PE **NCDOT Contact No:** (336)570-6830
Location Description: RESURFACE US 15-501, NC 86, SOUTH ROAD
Contractor Name: CAROLINA SUNROCK LLC
Contract Amount: \$0.00 **Cost Overrun/Underrun:** 0%
Work Began: **Letting Date:** 01/21/2016
Original Completion Date: 11/18/2016
Scheduled Progress: 0%
Actual Progress: No work at this time

NCDOT DIVISION 8 PROJECTS IN DCHC MPO - CHATHAM COUNTY

ACTIVE PROJECTS			
TIP/WBS # or Contract #	Project Description	Construction Detour Routes	Comments
	SR 1721 Lystra Rd over Jordan Lake - sinkhole repairs	Traveling east on Lystra Rd, use Jack Bennett Rd (SR 1717) to Big Woods Rd (SR 1716), south to US 64, east to Farrington Point Rd (SR 1008), north to Lystra Rd, and reversed if traveling west on Lystra Rd. Route is approximately 17 miles. Lystra Rd will be accessible to local traffic.	Road closed 1/19-4/29
	SR 1540 Jones Ferry Rd over Crows Creek near SR 1525 River Rd - sinkhole repairs	When heading north on SR 1540 Jones Ferry Rd, turn left onto SR 1525 Hamlets Chapel Rd then right on SR 1545 Chicken Bridge Rd, right onto SR 1539 Crawford Dairy Rd then right back to SR 1540 Jones Ferry Rd. If traveling south, turn left onto SR 1536, Lamont Norwood Rd, right on SR 1537 Tobacco Rd, right on SR 1532 Manns Chapel Rd, right on SR 1600 Oak Hill Rd and right on SR 1540 Jones Ferry Rd.	Road closed 1/19-2/26

SPOT SAFETY PROJECTS					
TIP/WBS # or Contract #	Project Description	NCBOT Approval Date	Status	Cost	Comments
SS-4908AM	NC 751 at SR 1733 New Hope Church Road. Construct a southbound left turn lane on NC 751.	7/10/2014	Project Let Date 2/23/2016	Est. Cost \$205,200	Utilities (Telephone/TWC) to be relocated

UPCOMING PROJECTS							
TIP/WBS # or Contract #	Project Description	Length (mi)	Let Date	Status	Cost	Contractor	Comments
8.101911	US 15-501 NB from SR 1520 Russells Chapel Rd to SR 1721 Lystra Rd	13.81	FY 2016	Not Available	Not Available	Not Available	2016 Crack sealing contract Chatham, Hoke, Randolph Counties
8.101911	US 15-501 SB from SR 1721 Lystra Rd to SR 1520 Russells Chapel Rd	13.79	FY 2016	Not Available	Not Available	Not Available	2016 Crack sealing contract Chatham, Hoke, Randolph Counties
36249.3537	Farrington Point Boat Access at Jordan Lake from SR 1008 Farrington Point Rd to W Parking Lot	0.242	Mar-16	Not Available	Not Available	Not Available	2016 Chatham-Randolph resurfacing
36249.3537	Farrington Point Boat Access at Jordan Lake from SR 1008 Farrington Point Rd to E Parking Lot	0.1	Mar-16	Not Available	Not Available	Not Available	2016 Chatham-Randolph resurfacing
36249.3537	Farrington Point Boat Access at Jordan Lake Western Parking Area/Ramps	0.087	Mar-16	Not Available	Not Available	Not Available	2016 Chatham-Randolph resurfacing
36249.3537	Farrington Point Boat Access at Jordan Lake Eastern Parking Area Ramps	0.070	Mar-16	Not Available	Not Available	Not Available	2016 Chatham-Randolph resurfacing