

|  |   |
|--|---|
| <b>Contract Number:</b> C203394  | <b>Route:</b> I-885, NC-147, NC-98<br>US-70 |
| <b>Division:</b> 5   | <b>County:</b> Durham                       |
| <b>TIP Number:</b> U-0071  |   |
| <b>Length:</b> 4.009 miles   | <b>Federal Aid Number:</b>                  |
| <b>NCDOT Contact:</b> Cameron D. Richards  | <b>NCDOT Contact No:</b> (919)835-8200      |
| <b>Location Description:</b> EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM. |   |
| <b>Contractor Name:</b> DRAGADOS USA INC   |   |
| <b>Contract Amount:</b> \$141,949,500.00   | <b>Cost Overrun/Underrun:</b> 9.91%         |
| <b>Work Began:</b> 02/26/2015  | <b>Letting Date:</b> 11/18/2014             |
| <b>Original Completion Date:</b> 05/10/2020  | <b>Revised Completion Date:</b> 05/25/2020  |
| <b>Latest Payment Thru:</b> 02/22/2019   | <b>Scheduled Progress:</b> 78.02%           |
| <b>Latest Payment Date:</b> 03/05/2019   | <b>Actual Progress:</b> 75.27%              |

|   |   |
|---|---|
| <b>Contract Number:</b> C203492   | <b>Route:</b> SR-2220                     |
| <b>Division:</b> 5  | <b>County:</b> Durham                     |
| <b>TIP Number:</b> EB-4707B   |   |
| <b>Length:</b> 1.756 miles  | <b>Federal Aid Number:</b> STPDA-0505(64) |
| <b>NCDOT Contact:</b> James M. Nordan, PE   | <b>NCDOT Contact No:</b> (919)220-4680    |
| <b>Location Description:</b> SR-2220 (OLD CHAPEL HILL ROAD) FROM SR-1113 (POPE ROAD) TO SR-1116 (GARRETT ROAD). |   |
| <b>Contractor Name:</b> FSC II LLC DBA FRED SMITH COMPANY   |   |
| <b>Contract Amount:</b> \$7,295,544.75  | <b>Cost Overrun/Underrun:</b> 8.82%       |
| <b>Work Began:</b> 06/26/2017   | <b>Letting Date:</b> 05/16/2017           |
| <b>Original Completion Date:</b> 05/14/2019   | <b>Revised Completion Date:</b>           |
| <b>Latest Payment Thru:</b> 02/28/2019  | <b>Scheduled Progress:</b> 100%           |
| <b>Latest Payment Date:</b> 03/13/2019  | <b>Actual Progress:</b> 87.86%            |

|   |  |
|---|--|
| <b>Contract Number:</b> C203567   | <b>Route:</b> NC-55                        |
| <b>Division:</b> 5  | <b>County:</b> Durham                      |
| <b>TIP Number:</b> U-3308   |  |
| <b>Length:</b> 1.134 miles  | <b>Federal Aid Number:</b> STP-55(20)      |
| <b>NCDOT Contact:</b> James M. Nordan, PE   | <b>NCDOT Contact No:</b> (919)220-4680     |
| <b>Location Description:</b> NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US-70BUS/NC-98 (HOLLOWAY ST). |  |
| <b>Contractor Name:</b> ZACHRY CONSTRUCTION CORPORATION   |  |
| <b>Contract Amount:</b> \$39,756,916.81   | <b>Cost Overrun/Underrun:</b> 18.34%       |
| <b>Work Began:</b> 10/05/2016   | <b>Letting Date:</b> 07/19/2016            |
| <b>Original Completion Date:</b> 03/30/2020   | <b>Revised Completion Date:</b> 02/11/2021 |
| <b>Latest Payment Thru:</b> 02/15/2019  | <b>Scheduled Progress:</b> 48%             |
| <b>Latest Payment Date:</b> 02/26/2019  | <b>Actual Progress:</b> 50.02%             |

|  |   |
|--|---|
| <b>Contract Number:</b> C204167                              | <b>Route:</b> SR-1118, SR-1407, SR-1648<br>SR-1794, SR-1811, SR-1906<br>SR-1966, SR-1973, SR-2095 |
| <b>Division:</b> 5   | <b>County:</b> Durham   |
| <b>TIP Number:</b>   |   |
| <b>Length:</b> 24.77 miles                                   | <b>Federal Aid Number:</b> STATE FUNDED   |
| <b>NCDOT Contact:</b> James M. Nordan, PE                    | <b>NCDOT Contact No:</b> (919)220-4680  |
| <b>Location Description:</b> 51 SECTIONS OF SECONDARY ROADS. |   |
| <b>Contractor Name:</b> CAROLINA SUNROCK LLC                 |   |
| <b>Contract Amount:</b> \$4,355,108.47                       | <b>Cost Overrun/Underrun:</b> 0.38%   |
| <b>Work Began:</b> 08/01/2018                                | <b>Letting Date:</b> 05/15/2018   |
| <b>Original Completion Date:</b> 11/30/2019                  | <b>Revised Completion Date:</b>   |
| <b>Latest Payment Thru:</b> 12/31/2018                       | <b>Scheduled Progress:</b> 9%   |
| <b>Latest Payment Date:</b> 01/08/2019                       | <b>Actual Progress:</b> 10.59%  |

|  |   |
|--|---|
| <b>Contract Number:</b> C204168                              | <b>Route:</b> -                         |
| <b>Division:</b> 5   | <b>County:</b> Durham                   |
| <b>TIP Number:</b>   |   |
| <b>Length:</b> 15.188 miles                                  | <b>Federal Aid Number:</b> STATE FUNDED |
| <b>NCDOT Contact:</b> Cameron D. Richards                    | <b>NCDOT Contact No:</b> (919)835-8200  |
| <b>Location Description:</b> 14 SECTIONS OF SECONDARY ROADS. |   |
| <b>Contractor Name:</b> CAROLINA SUNROCK LLC                 |   |
| <b>Contract Amount:</b> \$5,334,770.46                       | <b>Cost Overrun/Underrun:</b> 0.9%      |
| <b>Work Began:</b> 07/02/2018                                | <b>Letting Date:</b> 05/15/2018         |
| <b>Original Completion Date:</b> 11/30/2019                  | <b>Revised Completion Date:</b>         |

|   |   |
|---|---|
| <p><b>Latest Payment Thru:</b> 10/31/2018<br/> <b>Latest Payment Date:</b> 11/07/2018</p>   | <p><b>Scheduled Progress:</b> 21%<br/> <b>Actual Progress:</b> 20.85%</p>   |
| <p><b>Contract Number:</b> C204256<br/> <b>Division:</b> 5<br/> <b>TIP Number:</b><br/> <b>Length:</b> 15.89 miles<br/> <b>NCDOT Contact:</b> James M. Nordan, PE<br/> <b>Location Description:</b> 1 SECTION OF US-70, 1 SECTION OF NC-98, AND 3 SECTIONS OF SECONDARY ROADS.<br/> <b>Contractor Name:</b> CAROLINA SUNROCK LLC<br/> <b>Contract Amount:</b> \$0.00<br/> <b>Work Began:</b> 03/15/2019<br/> <b>Original Completion Date:</b> 11/30/2019<br/> <b>Latest Payment Thru:</b><br/> <b>Latest Payment Date:</b></p>  | <p><b>Route:</b> -, NC-98, SR-1800<br/>                 SR-1811, US-70<br/> <b>County:</b> Durham<br/> <b>Federal Aid Number:</b> STATE FUNDED<br/> <b>NCDOT Contact No:</b> (919)220-4680<br/> <b>Contract Amount:</b> \$0.00<br/> <b>Cost Overrun/Underrun:</b> 0%<br/> <b>Letting Date:</b> 10/16/2018<br/> <b>Revised Completion Date:</b><br/> <b>Scheduled Progress:</b> 0%<br/> <b>Actual Progress:</b> 0%</p> |
| <p><b>Contract Number:</b> C204270<br/> <b>Division:</b> 5<br/> <b>TIP Number:</b> U-5745<br/> <b>Length:</b> 0.142 miles<br/> <b>NCDOT Contact:</b> James M. Nordan, PE<br/> <b>Location Description:</b> INTERSECTION IMPROVEMENTS (ROUNDAABOUT) AT NC-751 HOPE VALLEY ROAD AND SR-1183 UNIVERSITY DRIVE IN DURHAM.<br/> <b>Contractor Name:</b> CAROLINA SUNROCK LLC<br/> <b>Contract Amount:</b> \$2,271,302.32<br/> <b>Work Began:</b> 02/28/2019<br/> <b>Original Completion Date:</b> 05/01/2020<br/> <b>Latest Payment Thru:</b> 03/07/2019<br/> <b>Latest Payment Date:</b> 03/14/2019</p> | <p><b>Route:</b> NC-751, SR-1183<br/> <b>County:</b> Durham<br/> <b>Federal Aid Number:</b> STATE FUNDED<br/> <b>NCDOT Contact No:</b> (919)220-4680<br/> <b>Contract Amount:</b> \$2,271,302.32<br/> <b>Cost Overrun/Underrun:</b> 0.54%<br/> <b>Letting Date:</b> 01/15/2019<br/> <b>Revised Completion Date:</b><br/> <b>Scheduled Progress:</b> 7.13%<br/> <b>Actual Progress:</b> 7.13%</p>                      |
| <p><b>Contract Number:</b> DE00228<br/> <b>Division:</b> 5<br/> <b>TIP Number:</b> I-5729<br/> <b>Length:</b> 5.61 miles<br/> <b>NCDOT Contact:</b> James M. Nordan, PE<br/> <b>Location Description:</b> I-85 FROM US-15/501 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM<br/> <b>Contractor Name:</b> INTERSTATE IMPROVEMENT INC<br/> <b>Contract Amount:</b> \$4,168,265.78<br/> <b>Work Began:</b> 03/13/2018<br/> <b>Original Completion Date:</b> 11/01/2018<br/> <b>Latest Payment Thru:</b> 02/22/2019<br/> <b>Latest Payment Date:</b> 03/01/2019</p>                                 | <p><b>Route:</b> I-85<br/> <b>County:</b> Durham<br/> <b>Federal Aid Number:</b> NHPP-0085(013)<br/> <b>NCDOT Contact No:</b> (919)220-4680<br/> <b>Contract Amount:</b> \$4,168,265.78<br/> <b>Cost Overrun/Underrun:</b> 61.17%<br/> <b>Letting Date:</b> 10/11/2017<br/> <b>Revised Completion Date:</b><br/> <b>Scheduled Progress:</b> 100%<br/> <b>Actual Progress:</b> 86.36%</p>                              |
| <p><b>Contract Number:</b> DE00253<br/> <b>Division:</b> 5<br/> <b>TIP Number:</b> W-5705K<br/> <b>Length:</b> 0 miles<br/> <b>NCDOT Contact:</b> James M. Nordan, PE<br/> <b>Location Description:</b> SR 1327 (GREGSON ST) AND LAMOND AVE<br/> <b>Contractor Name:</b> TRAFFIC CONTROL DEVICES INC<br/> <b>Contract Amount:</b> \$72,515.00<br/> <b>Work Began:</b> 09/01/2018<br/> <b>Original Completion Date:</b> 02/28/2019<br/> <b>Latest Payment Thru:</b> 02/28/2019<br/> <b>Latest Payment Date:</b> 03/07/2019</p>   | <p><b>Route:</b> SR-1327<br/> <b>County:</b> Durham<br/> <b>Federal Aid Number:</b> HSIP-1327(006)<br/> <b>NCDOT Contact No:</b> (919)220-4680<br/> <b>Contract Amount:</b> \$72,515.00<br/> <b>Cost Overrun/Underrun:</b> 7.85%<br/> <b>Letting Date:</b> 07/25/2018<br/> <b>Revised Completion Date:</b><br/> <b>Scheduled Progress:</b> 100%<br/> <b>Actual Progress:</b> 51.79%</p>                               |
| <p><b>Contract Number:</b> DE00255<br/> <b>Division:</b> 5<br/> <b>TIP Number:</b> W-5705C<br/> <b>Length:</b> 0 miles<br/> <b>NCDOT Contact:</b> James M. Nordan, PE<br/> <b>Location Description:</b> US 15-501 AT SR 1116 (GARRETT RD) US 15-501 BUS AT WESTGATE DR<br/> <b>Contractor Name:</b> ALS OF NORTH CAROLINA LLC<br/> <b>Contract Amount:</b> \$540,904.71<br/> <b>Work Began:</b> 08/06/2018<br/> <b>Original Completion Date:</b> 12/21/2018<br/> <b>Latest Payment Thru:</b> 02/11/2019</p>   | <p><b>Route:</b> US-501<br/> <b>County:</b> Durham<br/> <b>Federal Aid Number:</b> HSIP-0501(046)<br/> <b>NCDOT Contact No:</b> (919)220-4680<br/> <b>Contract Amount:</b> \$540,904.71<br/> <b>Cost Overrun/Underrun:</b> 4.63%<br/> <b>Letting Date:</b> 05/23/2018<br/> <b>Revised Completion Date:</b><br/> <b>Scheduled Progress:</b> 100%</p>   |

**Latest Payment Date:** 02/14/2019

**Actual Progress:** 36.73%

DURHAM PROJECT LIST -  
 March 4, 2019  
 NCDOT DIVISION 5 - FIVE-YEAR PROGRAM

| Project ID   | Div | County | Description   | R/W Plans Complete | R/W Acq Begins | Let Type                | Let Date   | Project Manager      | ROW \$       | CONST \$       | COMMENTS |
|--------------|-----|--------|---|--------------------|----------------|-------------------------|------------|----------------------|--------------|----------------|----------|
| 17BP.5.R.116 | 5   | DURHAM |   |                    |                | Division POC Let (DPOC) | 2/22/2023  | Lisa Gilchrist       |              |                |          |
| 17BP.5.R.117 | 5   | DURHAM |   |                    |                | Division POC Let (DPOC) | 2/22/2023  | Lisa Gilchrist       |              |                |          |
| 17BP.5.R.83  | 5   | DURHAM | BRIDGE 84 OVER CHUNKY PIE CREEK ON SR 1815  |                    |                | Division POC Let (DPOC) | 4/22/2020  | Lisa Gilchrist       |              |                |          |
| 17BP.5.R.84  | 5   | DURHAM |   |                    |                | Division POC Let (DPOC) | 1/26/2022  | Lisa Gilchrist       |              |                |          |
| 17BP.5.R.97  | 5   | DURHAM | BRIDGE 89 OVER LICK CREEK ON SR 1902  |                    |                | Division POC Let (DPOC) | 10/15/2019 | Lisa Gilchrist       |              |                |          |
| 47451.3.1    | 5   | DURHAM | NC 98 ( Holloway Street) - Traffic Signal at Adams Street and channelization at S. Woodcrest Street           |                    |                | On Call Contract (OCC)  | 7/15/2019  | Stephen Davidson     |              |                |          |
| 47709.3.1    | 5   | DURHAM |   |                    |                | Division POC Let (DPOC) | 5/10/2019  | Stephen Davidson     |              |                |          |
| B-5674       | 5   | DURHAM | REPLACE BRIDGE 80 OVER SR 1308 IN DURHAM ON US 15-501 NORTHBOUND  | 9/16/2019          | 9/16/2019      | Raleigh Letting (LET)   | 12/15/2020 | KEVIN FISCHER        | \$110,000.00 | \$2,209,000.00 |          |
| C-4928       | 5   | DURHAM | SR 1317 (MORREENE ROAD) FROM NEAL ROAD TO SR 1320 (ERWIN ROAD) IN DURHAM. CONSTRUCT BIKE LANES AND SIDEWALKS. | 2/25/2019          | 2/26/2019      | NON - DOT LET (LAP)     | 4/15/2020  | RAYMOND JOSEPH HAYES | \$7,000.00   | \$5,783,000.00 |          |
| C-5183B      | 5   | DURHAM | SR 1945 (S ALSTON AVENUE) FROM SR 1171 (RIDDLE ROAD) TO CAPPS STREET. CONSTRUCT SIDEWALKS IN DURHAM           |                    |                | NON - DOT LET (LAP)     | 12/2/2019  | RAYMOND JOSEPH HAYES | \$99,000.00  | \$706,000.00   |          |
| C-5605E      | 5   | DURHAM | CITY OF DURHAM BICYCLE LANE STRIPING: 8 MILE OF BIKE LANES.   |                    |                | NON - DOT LET (LAP)     | 9/30/2019  | RAYMOND JOSEPH HAYES |              | \$504,000.00   |          |
| C-5605H      | 5   | DURHAM | DOWNTOWN DURHAM WAYFINDING PROGRAM SIGNS/KIOSKS TO FACILITATE NAVIGATION AND PARKING.                         | 6/27/2019          | 6/28/2019      | NON - DOT LET (LAP)     | 12/31/2019 | RAYMOND JOSEPH HAYES |              | \$605,000.00   |          |
| C-5605I      | 5   | DURHAM | DURHAM NEIGHBORHOOD BIKE ROUTE:~7 MILES OF SIGNED AND MARKED NEIGHBORHOOD BIKE ROUTES IN CENTRAL DURHAM.      | 3/29/2019          |                | NON - DOT LET (LAP)     | 9/27/2019  | RAYMOND JOSEPH HAYES |              | \$540,883.00   |          |

DURHAM PROJECT LIST -  
 March 4, 2019  
 NCDOT DIVISION 5 - FIVE-YEAR PROGRAM

| Project ID | Div | County | Description   | R/W Plans Complete | R/W Acq Begins | Let Type                           | Let Date  | Project Manager      | ROW \$       | CONST \$       | COMMENTS                                  |
|------------|-----|--------|---|--------------------|----------------|------------------------------------|-----------|----------------------|--------------|----------------|---|
| EB-4707A   | 5   | DURHAM | SR 1838 / SR 2220 (OLD DURHAM ROAD) FROM US 15 / US 501 IN ORANGE COUNTY TO SR 1113 (POPE ROAD) IN DURHAM COUNTY  | 8/20/2015          | 8/20/2015      | Division Design Raleigh Let (DDRL) | 4/16/2019 | BENJAMIN J. UPSHAW   |              | \$4,900,000.00 | Contract advertisement planned for March. |
| EB-5703    | 5   | DURHAM | CONSTRUCT SIDEWALKS FROM KANGAROO DRIVE TO SPRUNT AVENUE IN DURHAM. CONSTRUCT SIDEWALKS ON BOTH SIDES FROM KANGAROODRIVE TO US 70 BUSINESS (HILLSBOROUGH ROAD) AND ON ONE SIDE FROM HILLSBOROUGH ROAD TO SPRUNT AVENUE. |                    |                | NON - DOT LET (LAP)                | 9/30/2020 | RAYMOND JOSEPH HAYES |              | \$578,000.00   |   |
| EB-5704    | 5   | DURHAM | DURHAM - RAYNOR STREET FROM NORTH MIAMI BOULEVARD TO NORTH HARDEE STREET  |                    |                | NON - DOT LET (LAP)                | 9/29/2019 | RAYMOND JOSEPH HAYES |              |                |   |
| EB-5708    | 5   | DURHAM | NC 54 FROM NC 55 TO RESEARCH TRIANGLE PARK WESTERN LIMIT IN DURHAM CONSTRUCT SECTIONS OF SIDEWALK ON SOUTH SIDE   |                    |                | NON - DOT LET (LAP)                | 4/15/2020 | RAYMOND JOSEPH HAYES |              | \$275,000.00   |   |
| EB-5715    | 5   | DURHAM | US 501 BYPASS (NORTH DUKE STREET) FROM MURRAY AVENUE TO US 501 BUSINESS (NORTH ROXBORO ROAD) IN DURHAM CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN EXISTING GAPS   |                    |                | NON - DOT LET (LAP)                | 7/15/2020 | RAYMOND JOSEPH HAYES |              | \$1,269,000.00 |   |
| EB-5720    | 5   | DURHAM | BRYANT BRIDGE NORTH/GOOSE CREEK WEST TRAIL, NC 55 TO DREW-GRANBY PARK IN DURHAM. CONSTRUCT SHARED-USE PAHT AND CONNECTING SIDEWALKS.  | 9/30/2020          | 9/30/2020      | NON - DOT LET (LAP)                | 9/30/2021 | RAYMOND JOSEPH HAYES | \$14,000.00  | \$4,432,000.00 |   |
| EB-5834    | 5   | DURHAM | NC 157 / SR 1322 (GUESS RD.) FROM HILLCREST DRIVE TO SR 1407(WEST CARVER STREET) IN DURHAM. CONSTRUCT SIDEWALKS ON BOTH SIDES.  |                    | 6/30/2021      | NON - DOT LET (LAP)                | 9/20/2022 | RAYMOND JOSEPH HAYES | \$204,000.00 | \$589,000.00   |   |

DURHAM PROJECT LIST -  
 March 4, 2019  
 NCDOT DIVISION 5 - FIVE-YEAR PROGRAM

| Project ID | Div | County | Description   | R/W Plans Complete | R/W Acq Begins | Let Type                           | Let Date   | Project Manager      | ROW \$          | CONST \$         | COMMENTS |
|------------|-----|--------|---|--------------------|----------------|------------------------------------|------------|----------------------|-----------------|------------------|----------|
| EB-5835    | 5   | DURHAM | NC 55 (ALSTON AVE.) FROM SR 1171 (RIDDLE RD.) TO CECIL STREET IN DURHAM. CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN MISSING GAPS.   |                    | 6/20/2022      | NON - DOT LET (LAP)                | 9/20/2023  | RAYMOND JOSEPH HAYES | \$50,000.00     | \$525,000.00     |          |
| EB-5837    | 5   | DURHAM | THIRD FORK CREEK TRAIL FROM SOUTHERN BOUNDARIES PARK TO AMERICAN TOBACCO TRAIL IN DURHAM. CONSTRUCT SHARED USE PATH AND SIDEWALKS, AND INSTALL BEACON AT SR 1158 (CORNWALLIS RD.) CROSSING. | 6/1/2020           | 6/30/2020      | NON - DOT LET (LAP)                | 6/30/2021  | RAYMOND JOSEPH HAYES | \$161,000.00    | \$2,546,000.00   |          |
| EB-5904    | 5   | DURHAM | DUKE BELT LINE TRAIL - PETTIGREW STREET TO AVONDALE STREET IN DURHAM, CONSTRUCT A MULTI-USE TRAIL ON FORMER RAIL CORRIDOR   | 9/4/2018           | 9/4/2018       | NON - DOT LET (LAP)                | 9/1/2020   | RAYMOND JOSEPH HAYES | \$7,100,000.00  | \$3,750,000.00   |          |
| I-5702B    | 5   | DURHAM | I-40 FROM NC 147 (DURHAM FREEWAY/TRIANGLE EXPRESSWAY) IN DURHAM COUNTY TO SR 1728 (WADE AVENUE) IN WAKE COUNTY - COORDINATE WITH I-5506 AND I-5700  |                    | 1/1/2030       | Design Build Let (DBL)             | 1/1/2030   | PAM R. WILLIAMS      | \$82,480,000.00 | \$670,140,000.00 |          |
| I-5707     | 5   | DURHAM | I-40 - FROM NC 55 (ALSTON AVENUE) TO NC 147 (DURHAM FREEWAY/TRIANGLE EXPRESSWAY) IN DURHAM  | 6/18/2019          | 6/18/2019      | Raleigh Letting (LET)              | 6/16/2020  | PAM R. WILLIAMS      | \$323,000.00    | \$3,550,000.00   |          |
| I-5941     | 5   | DURHAM | I-85 FROM ORANGE COUNTY LINE TO US 15 /US 501 IN DURHAM PAVEMENT REHABILITATION   | 9/5/2023           |                | Division Design Raleigh Let (DDRL) | 12/19/2023 | DOUGLAS R. MCNEAL    |                 | \$2,973,000.00   |          |
| I-5942     | 5   | DURHAM | I-85 /US 15 FROM NORTH OF SR 1827 (MIDLAND TERRACE) IN DURHAM COUNTY TO NORTH OF NC 56 IN GRANVILLE COUNTY PAVEMENT REHABILITATION  | 9/5/2023           |                | Division Design Raleigh Let (DDRL) | 12/19/2023 | DOUGLAS R. MCNEAL    |                 | \$8,357,000.00   |          |

DURHAM PROJECT LIST -  
 March 4, 2019  
 NCDOT DIVISION 5 - FIVE-YEAR PROGRAM

| Project ID | Div | County | Description   | R/W Plans Complete | R/W Acq Begins | Let Type                           | Let Date  | Project Manager   | ROW \$         | CONST \$         | COMMENTS |
|------------|-----|--------|---|--------------------|----------------|------------------------------------|-----------|-------------------|----------------|------------------|----------|
| I-5982     | 5   | DURHAM | I-540 DURHAM & WAKE COUNTY FROM I-40 IN DURHAM TO I-495/US 64/US 264 IN KNIGHTDALE. CONSTRUCT MANAGED SHOULDERS.  |                    | 1/21/2025      | Design Build Let (DBL)             | 1/21/2025 | RODGER ROCHELLE   |                | \$109,970,000.00 |          |
| I-5993     | 5   | DURHAM | I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147.   | 10/18/2019         |                | Division Design Raleigh Let (DDRL) | 1/21/2020 | DOUGLAS R. MCNEAL |                | \$17,700,000.00  |          |
| I-5994     | 5   | DURHAM | I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147.   | 8/30/2019          |                | Division Design Raleigh Let (DDRL) | 1/21/2020 | DOUGLAS R. MCNEAL |                | \$6,652,000.00   |          |
| I-5995     | 5   | DURHAM | I-40 - DURHAM/WAKE COUNTIES FROM EAST OF NC 147 TO SR 3015 (AIRPORT BOULEVARD). PAVEMENT REHABILITATION.  | 8/30/2020          |                | Division Design Raleigh Let (DDRL) | 1/19/2021 | DOUGLAS R. MCNEAL |                | \$5,272,000.00   |          |
| I-5998     | 5   | DURHAM | I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 70 IN RALEIGH. PAVEMENT REHABILITATION. COORDINATE WITH I-5999 & I-6000.                                   | 10/21/2022         |                | Division POC Let (DPOC)            | 1/25/2023 | DOUGLAS R. MCNEAL |                | \$3,800,000.00   |          |
| I-6000     | 5   | DURHAM | I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 1 IN RALEIGH. BRIDGE PRESERVATION/REHABILITATION. COORDINATE WITH I-5998 & I-5999.                         | 10/22/2021         |                | Division POC Let (DPOC)            | 1/26/2022 | DOUGLAS R. MCNEAL |                | \$4,541,000.00   |          |
| I-6006     | 5   | DURHAM | I-40 DURHAM/WAKE COUNTIES FROM NC 54 (EXIT 273) TO SR 1728 (WADE AVENUE). CONVERT FACILITY TO A MANAGED FREEWAY WITH RAMP METERING AND OTHER ATM / ITS COMPONETS. |                    | 1/21/2025      | Design Build Let (DBL)             | 1/21/2025 | PAM R. WILLIAMS   | \$20,000.00    | \$54,530,000.00  |          |
| I-6010     | 5   | DURHAM | I-85/US 15 DURHAM COUNTY FROM EAST OF SR 1827 (MIDLAND TERRACE) TO SR 1632 (RED MILL ROAD) IN DURHAM. ADD LANES.  | 1/15/2027          | 1/15/2027      | Raleigh Letting (LET)              | 1/16/2029 | PAM R. WILLIAMS   | \$8,400,000.00 | \$94,400,000.00  |          |

DURHAM PROJECT LIST -  
 March 4, 2019  
 NCDOT DIVISION 5 - FIVE-YEAR PROGRAM

| Project ID | Div | County | Description  | R/W Plans Complete | R/W Acq Begins | Let Type                           | Let Date   | Project Manager      | ROW \$          | CONST \$        | COMMENTS  |
|------------|-----|--------|--|--------------------|----------------|------------------------------------|------------|----------------------|-----------------|-----------------|---|
| P-5706     | 5   | DURHAM | NORFOLK SOUTHERN H LINE, EAST DURHAM RAILROAD SAFETY PROJECT. PROJECT WILL STRAIGHTEN EXISTING RAILROAD CURVATURE BETWEEN CP NELSON AND CP EAST DURHAM AND INCLUDES A COMBINATION OF GRADE SEPARATIONS AND CLOSURES AT ELLIS ROAD SOUTH END CROSSING (734737A), GLOVER ROAD (734735L), AND WRENN ROAD (734736) | 2/1/2023           | 2/1/2023       | NON - DOT LET (Rail)               | 1/31/2025  | MATTHEW SIMMONS      | \$9,000,000.00  | \$42,400,000.00 |   |
| P-5716     | 5   | DURHAM | NORFOLK SOUTHERN H LINE CROSSING 735236Y AT SR 1171 (ELLIS ROAD) IN DURHAM. CONSTRUCT GRADE SEPARATION.  | 6/16/2023          | 6/16/2023      | Raleigh Letting (LET)              | 6/16/2026  | MATTHEW SIMMONS      | \$1,000,000.00  | \$3,700,000.00  |   |
| P-5717     | 5   | DURHAM | NORFOLK SOUTHERN H LINE CROSSING 734742W AT SR 1121 (CORNWALLIS ROAD) IN DURHAM. CONSTRUCT GRADE SEPARATION.   | 6/28/2019          | 6/30/2019      | Raleigh Letting (LET)              | 6/23/2020  | KUMAR TRIVEDI        | \$4,377,600.00  | \$16,100,000.00 |   |
| P-5728     | 5   | DURHAM | NS H LINE DURHAM COUNTY CONSTRUCT GRADE SEPARATION AT NEAL ROAD. COST INFORMATION DOES NOT EXIST AT THIS TIME AND A PLACEHOLDER VALUE OF \$1 WAS USED IN THE COST ESTIMATING SCREEN.   | 1/21/2025          | 1/21/2025      | Raleigh Letting (LET)              | 12/15/2026 | MATTHEW SIMMONS      | \$1,500,000.00  | \$4,000,000.00  |   |
| U-4724     | 5   | DURHAM | DURHAM - CORNWALLIS RD (SR 1158) FROM SR 2295 (SOUTH ROXBORO STREET) TO SR 1127 (CHAPEL HILL ROAD) IN DURHAM. BIKE AND PEDESTRIAN FEATURES.  |                    |                | NON - DOT LET (LAP)                | 6/30/2020  | RAYMOND JOSEPH HAYES |                 | \$4,978,000.00  |   |
| U-4726HN   | 5   | DURHAM | CONSTRUCT BIKE LANES/SIDEWALKS IN DURHAM - HILLDALE ROAD   | 4/1/2019           | 9/2/2019       | NON - DOT LET (LAP)                | 1/1/2021   | RAYMOND JOSEPH HAYES |                 |                 |   |
| U-4726HO   | 5   | DURHAM | CARPENTER - FLETCHER ROAD BIKE - PED; CONSTRUCT BIKE LANES / SIDEWALKS (CITY MAINTAINED) FROM WOODCROFT PARKWAY (CITY MAINTAINED ) TO ALSTON AVENUE (SR 1945).   |                    | 9/2/2019       | NON - DOT LET (LAP)                | 1/29/2021  | RAYMOND JOSEPH HAYES |                 |                 |   |
| U-5516     | 5   | DURHAM | AT US 501 (ROXBORO ROAD) TO SR 1448 (LATTI ROAD) / SR 1639 (INFINITY ROAD) INTERSECTION IN DURHAM. INTERSECTION IMPROVEMENTS.  | 5/17/2019          | 5/17/2019      | Division Design Raleigh Let (DDRL) | 5/20/2020  | BENJAMIN J. UPSHAW   | \$6,501,430.00  | \$5,500,000.00  | Design of quadrant alternative underway.              |
| U-5717     | 5   | DURHAM | US 15/US 501 @ SR 1116 (GARRETT ROAD) IN DURHAM CONVERT AT-GRADE INTERSECTION TO INTERCHANGE   | 4/21/2019          | 4/21/2019      | Division Design Raleigh Let (DDRL) | 4/21/2020  | BENJAMIN J. UPSHAW   | \$53,500,000.00 | \$27,700,000.00 | Continuing design of tight urban diamond alternative. |



DURHAM PROJECT LIST -  
 March 4, 2019  
 NCDOT DIVISION 5 - FIVE-YEAR PROGRAM

| Project ID | Div | County | Description   | R/W Plans Complete | R/W Acq Begins | Let Type                           | Let Date  | Project Manager      | ROW \$          | CONST \$         | COMMENTS  |
|------------|-----|--------|---|--------------------|----------------|------------------------------------|-----------|----------------------|-----------------|------------------|---|
| U-5720A    | 5   | DURHAM | US 70 (MIAMI BLVD) FROM LYNN ROAD TO SR 1959 (SOUTH MIAMI BOULEVARD/SR 1811 (SHERRON ROAD)  |                    | 3/15/2022      | Design Build Let (DBL)             | 3/15/2022 | PAM R. WILLIAMS      | \$35,800,000.00 | \$57,000,000.00  |   |
| U-5720B    | 5   | DURHAM | US 70 (MIAMI BLVD) AT SR 1959 (SOUTH MIAMI BOULEVARD)/SR 1811 (SHERRON ROAD) INTERSECTION   |                    | 3/15/2022      | Design Build Let (DBL)             | 3/15/2022 | PAM R. WILLIAMS      | \$17,321,000.00 | \$25,300,000.00  |   |
| U-5774A    | 5   | DURHAM | NC 54 FROM US 15/US 501   |                    |                | Raleigh Letting (LET)              | 1/1/2030  | PAM R. WILLIAMS      | \$3,800,000.00  | \$11,000,000.00  |   |
| U-5774B    | 5   | DURHAM | NC 54 FROM US 15/US 501 IN ORANGE COUNTY TO SR 1110 (BARBEE CHAPEL ROAD) IN DURHAM COUNTY   | 6/16/2022          | 6/16/2022      | Raleigh Letting (LET)              | 6/18/2024 | PAM R. WILLIAMS      | \$11,000,000.00 | \$30,900,000.00  |   |
| U-5774C    | 5   | DURHAM | NC 54 FROM SR 1110 (BARBEE CHAPEL ROAD) TO I-40   | 6/16/2022          | 6/16/2022      | Raleigh Letting (LET)              | 6/18/2024 | PAM R. WILLIAMS      | \$3,000,000.00  | \$23,700,000.00  |   |
| U-5774F    | 5   | DURHAM | NC 54 FROM I-40/NC 54 INTERCHANGE   |                    | 1/1/2027       | Division POC Let (DPOC)            | 1/1/2028  | PAM R. WILLIAMS      | \$54,800,000.00 | \$39,300,000.00  |   |
| U-5823     | 5   | DURHAM | WOODCROFT PARKWAY EXTENSION. FROM SR 1116 (GARRETT ROAD) TONC 751 (HOPE VALLEY ROAD) IN DURHAM. CONSTRUCT ROADWAY ON NEW ALIGNMENT.                             | 1/27/2020          | 1/27/2020      | NON - DOT LET (LAP)                | 8/30/2021 | RAYMOND JOSEPH HAYES | \$421,000.00    | \$1,798,000.00   |   |
| U-5934     | 5   | DURHAM | NC 147 FROM I-40 TO FUTURE I-885(EAST END CONNECTOR)IN DURHAM ADD LANES AND REHABILITATE PAVEMENT   |                    | 2/15/2022      | Design Build Let (DBL)             | 2/15/2022 | PAM R. WILLIAMS      | \$2,148,000.00  | \$177,100,000.00 |   |
| U-5937     | 5   | DURHAM | NC 147 DURHAM FREEWAY, DURHAM COUNTY FROM SR 1127 (WEST CHAPEL HILL STREET) TO BRIGGS AVENUE IN DURHAM. CONSTRUCT AUXILIARY LANES AND OPERATIONAL IMPROVEMENTS. | 3/19/2021          | 3/19/2021      | Raleigh Letting (LET)              | 3/21/2023 | PAM R. WILLIAMS      | \$10,202,000.00 | \$47,001,000.00  |   |
| U-5968     | 5   | DURHAM | CITY OF DURHAM UPGRADE ITS / SIGNAL SYSTEM  | 6/29/2018          | 1/3/2019       | Raleigh Letting (LET)              | 4/16/2019 | JASON P. GALLOWAY    | \$750,000.00    | \$21,865,000.00  |   |
| U-6021     | 5   | DURHAM | SR 1118 (FAYETTEVILLE ROAD),FROM WOODCROFT PARKWAY TO BARBEE ROAD IN DURHAM. WIDEN TO 4-LANE DIVIDED FACILITY WITH BICYCLE / PEDESTRIAN ACCOMMODATIONS.         | 2/19/2021          | 2/19/2021      | Division Design Raleigh Let (DDRL) | 2/21/2023 | BENJAMIN J. UPSHAW   | \$5,769,000.00  | \$13,770,000.00  | Coordination with City to revise typical section. |

DURHAM PROJECT LIST -  
 March 4, 2019  
 NCDOT DIVISION 5 - FIVE-YEAR PROGRAM

| Project ID | Div | County | Description   | R/W Plans Complete | R/W Acq Begins | Let Type                | Let Date   | Project Manager       | ROW \$          | CONST \$         | COMMENTS                          |
|------------|-----|--------|---|--------------------|----------------|-------------------------|------------|-----------------------|-----------------|------------------|-----------------------------------|
| U-6067     | 5   | DURHAM | US 15/US 501 DURHAM COUNTY FROM I-40 TO US 15/US 501 BUSINESS IN DURHAM UPGRADE CORRIDOR TO EXPRESSWAY. | 2/21/2025          | 2/21/2025      | Raleigh Letting (LET)   | 2/16/2027  | PAM R. WILLIAMS       | \$55,000,000.00 | \$140,300,000.00 |                                   |
| U-6118     | 5   | DURHAM | NC 55 FROM MERIDIAN PARKWAY TO I-40 INTERCHNAGE IN DURHAM   |                    | 1/1/2026       | Division POC Let (DPOC) | 1/1/2028   | BENJAMIN J. UPSHAW    | \$2,000,000.00  | \$10,000,000.00  | New project in draft STIP.        |
| W-5601EM   | 5   | DURHAM | SR 1118 (FAYETTEVILLE ROAD) AT PILOT STREET AND CECIL STREET. SAFETY IMPROVEMENTS.                      |                    |                | Division POC Let (DPOC) | 12/12/2018 | JOHN EDWARD SANDOR    |                 | \$14,000.00      | Anticipated Let in March, 2019    |
| W-5705M    | 5   | DURHAM | I-40 WESTBOUND AT NC 147 SAFETY IMPROVEMENTS (MP: 9.359 - 9.359)  | 11/1/2018          |                | Division POC Let (DPOC) | 1/23/2019  | JOHN EDWARD SANDOR    |                 | \$80,000.00      | Anticipated Let in February, 2019 |
| W-5705S    | 5   | DURHAM | US 15/501 AT NC 751 SOUTHBOUND ON RAMP - EXTEND RAMP  | 9/1/2019           |                | Division POC Let (DPOC) | 9/23/2020  | STEPHEN REID DAVIDSON |                 | \$460,000.00     |                                   |
| W-5705T    | 5   | DURHAM | SR 1815/1917 (MINERAL SPRINGS ROAD) AT PLEASANT DRIVE CONSTRUCT ROUNDABOUT                              | 4/1/2020           | 4/1/2020       | Division POC Let (DPOC) | 4/21/2021  | STEPHEN REID DAVIDSON | \$85,000.00     | \$800,000.00     | PEF procured.                     |
| W-5705U    | 5   | DURHAM | US 70 BUSINESS (MORGAN STREET) AT CAROLINA THREATRE   |                    |                | Division POC Let (DPOC) | 1/16/2019  | JOHN EDWARD SANDOR    |                 | \$20,000.00      | Anticipated Let in March, 2019    |
| W-5705V    | 5   | DURHAM | NC 54 AT HUNTINGRIDGE ROAD  |                    |                | Division POC Let (DPOC) | 1/16/2019  | JOHN EDWARD SANDOR    |                 | \$80,000.00      | Anticipated Let in March, 2019    |
| Z-5700EB   | 5   | DURHAM | RAILWAY-HIGHWAY SAFETY PROJECT AT SR 1632 (RED MILL ROAD) AND NS CROSSING 734 914C NEAR DURHAM          |                    |                | NON - DOT LET (Rail)    | 10/19/2019 | MATTHEW SIMMONS       |                 |                  |                                   |

**NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT**

| TIP/WBS #                                     | Description  | Let/Start Date | Completion Date | Cost                         | Status  | Project Lead                    |
|---|--|----------------|-----------------|------------------------------|---|---------------------------------|
| SS-4907BS<br>44894.2.1<br>44894.3.1           | Installation of traffic signal at the intersection of US70 and SR 1114 (Buckhorn Road) East of <b>Mebane</b> .   | 5/31/2017      | Apr. 2019       | \$40,500 R/W<br>\$43,200 CON | Utility relocations complete, Right of entry rescinded, R/W acquisition pending   | Dawn McPherson                  |
| W-5707C<br>44853.1.3<br>44853.3.3<br>47490    | Revise pavement markings and overhead lane use signs for removal of inside lane drop configuration on I-40 Westbound in vicinity of US 15-501 interchange. Resurfacing I-40 WB by use of contingency funds                         | 11/1/2018      | Aug. 2019       | \$395,000                    | Planning and design activities underway, re-let due to bids exceeded engineers estimate, new let date 11/1/18 and received no bids, possible delivery by design-build let | Chad Reimakoski                 |
| 47798   | Increase length of existing turn lane / slip ramp and improve existing radius in the SE quadrant of US 70 Business/ NC 86 at US 70 Bypass in <b>Hillsborough</b>   | 1/17/2019      | Jul. 2019       | \$189,000                    | Planning and design activities complete, R/W certified 9/18/18, signal work complete, widening scheduled by end of Mar. 2019  | Derek Dixon                     |
| U-5846<br>50236.1.1<br>50236.2.1<br>50236.3.1 | Construct a roundabout at SR 1772 (Greensboro Street) and SR 1780 (Estes Drive) in <b>Carrboro</b> .   | Mar. 2019      | FY2021          | \$775,000                    | 1st bid opening received no bids, Re-let 9/6/18 bids exceeded engineers estimate, project cost evaluation being performed, Utility relocation underway, Re-let pending    | Chad Reimakoski                 |
| B-4962<br>40174.1.1<br>40174.2.1<br>40174.3.1 | Replace Bridge #46 over Eno river on US 70 Bypass  | 4/16/2019      | FY 2021         | \$5,826,000                  | Planning and Design activities underway, ROW acquisition complete, ROW certified 1/22/19  | Kevin Fischer                   |
| W-5707K<br>48283                              | Remove and replace existing curb & gutter and sidewalk, add pedestrian signals, concrete island, and signal modifications on SR 1010 (E. Main St / W. Franklin St) from Brewer Ln to Graham St. in <b>Chapel Hill and Carrboro</b> | 5/31/2019      | Sept. 2019      | \$350,000                    | Construction May 2019   | Chris Smitherman<br>Derek Dixon |
| U-5847<br>50238.1.1<br>50238.2.1<br>50238.3.1 | Intersection improvements at SR 1010 (West Franklin St.) and SR 1771 (Merritt Mill Rd)/SR1927 (Brewer Lane) in <b>Chapel Hill / Carrboro</b> .   | 5/31/2019      | Sept. 2019      | \$775,000                    | Planning and design activities underway, bike/ped improvements to be completed under project 48283  | Chris Smitherman                |

**NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT**

| TIP/WBS #  | Description  | Let/Start Date | Completion Date | Cost         | Status   | Project Lead     |
|--|--|----------------|-----------------|--------------|--|------------------|
| SS-4907CD<br>47936.1.1<br>47936.2.1<br>47936.3.1 | Horizontal curve improvements on SR 1710 (Old NC 10) west of SR 1561/SR 1709 (Lawrence Road) east of Hillsborough. Improvements consist of wedging pavement and grading shoulders. | 12/5/2019      | Spring 2020     | \$261,000    | Planning and design activities underway  | Chad Reimakoski  |
| I-3306A<br>34178.1.3<br>34718.2.2<br>34178.3.3   | Widening I-40 from I-85 in Orange Co. to Durham Co. line (US 15/501 Interchange)   | TBD            | TBD             | \$98,800,000 | Planning and design activities underway, Public meeting 1/24/19, No schedule at this time other than CE document scheduled for 3/29/19, <b>Combined w/I-3306AC</b> | Laura Sutton     |
| P-5701<br>46395.1.1<br>46395.3.1                 | Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in <b>Hillsborough</b>  | 6/30/2021      | FY2022          | \$7,200,000  | PE funding scheduled 7/1/2020, Coordinate with U-5848  | Matthew Simmons  |
| R-5821A<br>47093.1.2<br>47093.2.2<br>47093.3.2   | Construct operational improvements including Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road).              | 6/21/2022      | FY2024          | \$3,924,000  | Planning and design activities underway, coordinating with NC54 West Corridor Study  | Jennifer Evans   |
| U-5848<br>50237.1.1<br>50237.2.1<br>50237.3.1    | Extend SR 1006 (Orange Grove Road) on new location with Sidewalks and bike lanes from existing SR 1006 (Orange Grove Road) to US 70 Business in <b>Hillsborough</b> .              | 3/21/2023      | FY 2025         | \$5,326,000  | Planning and Design activities underway, Coordinate with P-5701 and U-5845   | Laura Sutton     |
| I-3306AC<br>34178.1.6<br>34178.2.5<br>434178.3.9 | Interchange improvements at I-40 and NC86 in <b>Chapel Hill</b>  | 3/21/2023      | FY 2025         | \$16,500,000 | Planning and Design activities underway, <b>Combined w/I-3306A</b>   | Laura Sutton     |
| I-5959<br>45911.1.1<br>45911.3.1                 | Pavement Rehabilitation on I-85 from West of SR 1006 (Orange Grove Road) to Durham County line   | 11/21/2023     | FY 2025         | \$11,155,000 | Funding approved 10/10/17, Coordinate with I-5967, I-5984, I-5983 and I-0305   | Chris Smitherman |
| I-5967<br>45917.1.1<br>45917.2.1<br>45917.3.1    | Interchange improvements at I-85 and SR 1009 (South Churton Street) in <b>Hillsborough</b>   | 1/16/2024      | FY 2027         | \$20,700,000 | Planning and Design activities underway, Coordinate with I-0305 and U-5845   | Laura Sutton     |

**NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT**

| TIP/WBS #                                     | Description  | Let/Start Date | Completion Date | Cost          | Status  | Project Lead   |
|---|--|----------------|-----------------|---------------|---|----------------|
| U-5845<br>50235.1.1<br>50235.2.1<br>50235.3.1 | Widen SR 1009 (South Churton Street) to multi-lanes from I-40 to Eno River in <b>Hillsborough</b>                      | 1/16/2024      | FY 2027         | \$49,751,000  | Planning and Design activities underway, Coordinate with U-5848 and I-5967                            | Laura Sutton   |
| I-5984<br>47530.1.1<br>47530.2.1<br>47530.3.1 | Interchange improvements at I-85 and NC 86 in <b>Hillsborough</b>  | 11/18/2025     | FY 2027         | \$16,488,000  | Funding approved 10/10/17, Coordinate with I-0305 and I-5959  | Laura Sutton   |
| U-6071<br>47496.1.1<br>47496.2.1<br>47496.3.1 | Intersection improvements at NC 54 and SR 1007 (Old Fayetteville Rd) in <b>Carrboro</b>                                | 1/15/2026      | FY 2027         | \$1,216,000   | Planning and design activities underway, Project on hold per Draft 2020-2029 STIP (unfunded project)  | Jennifer Evans |
| I-5983<br>47529.1.1<br>47529.2.1<br>47529.3.1 | Widen I-85 in Orange Co. from west of SR1713 (Mt. Hermon Church Rd) to Durham Co. line                                 | 10/20/2026     | FY2029          | \$53,460,000  | Planning and Design activities underway, Coordinate with U-5848, I-0305 and I-5984                    | Laura Sutton   |
| I-0305<br>34142.1.2<br>34142.2.2<br>34142.3.2 | Widening of I-85 from west of SR1006 (Orange Grove Road) in Orange Co. to west of SR 1400 (Sparger Road) in Orange Co. | 1/1/2027       | FY2029          | \$133,400,000 | Planning and design activities underway, Project reinstated per Draft 2020-2029 STIP (funded project) | Laura Sutton   |



# North Carolina Department of Transportation

## Active Projects Under Construction - Orange Co.

| <u>Contract Number</u> | <u>TIP Number</u> | <u>Location Description</u>   | <u>Contractor Name</u>                         | <u>Resident Engineer</u>   | <u>Contract Bid Amount</u> | <u>Availability Date</u> | <u>Completion Date</u> | <u>Work Start Date</u> | <u>Estimated Completion</u> | <u>Progress Schedule</u> | <u>Completion Percent</u> |
|------------------------|-------------------|---|--|----------------------------|----------------------------|--------------------------|------------------------|------------------------|-----------------------------|--------------------------|---------------------------|
| C203640                |                   | REPLACEMENT OF 4 BRIDGES IN GUILFORD COUNTY AND 3 BRIDGES IN ORANGE COUNTY.   | HAYMES BROTHERS, INC.                          | Lorenz, PE, Kris           | \$3,124,500.00             | 06/01/2015               | 11/01/2017             | 09/02/2015             | 03/15/2019                  | 100.00                   | 92.24                     |
| C203946                | B-5348            | REPLACE BRIDGE #85 OVER PHILS CRK ON SR-1005(OLD G'BORO RD)   | DANE CONSTRUCTION INC                          | Kirkman, PE, Christopher D | \$984,596.98               | 02/01/2018               | 12/27/2018             | 02/01/2018             | 01/30/2019                  | 99.00                    | 92.33                     |
| C204025                | I-5954            | PAVEMENT REHAB ON I-40/I-85 FROM EAST OF NC-54 IN GRAHAM IN ALAM. CO. TO WEST OF SR-1114 (BUCKHORN RD) IN ORANGE CO.              | APAC - ATLANTIC INC THOMPSON ARTHUR DIVISION   | Kirkman, PE, Christopher D | \$9,699,053.68             |                          |                        |                        |                             |                          |                           |
| DG00321                | W-5143            | SR 1004 (EFLAND-CEDAR GROVE RD) ROADWAY IMPROVEMENTS.   | CAROLINA SUNROCK LLC                           | Kirkman, PE, Christopher D | \$1,711,133.05             | 04/02/2018               | 04/02/2019             | 04/02/2018             | 04/02/2019                  | 100.00                   | 98.20                     |
| DG00393                |                   | RESURFACE SR 1101, SR 1118, SR 1119, SR 1124, SR 1125, SR 1127,SR 1128 SR 1130, SR 1134, SR 1135, SR 1137, SR 1141, SR 1143, ETC. | RILEY PAVING INC                               | Kirkman, PE, Christopher D | \$1,084,520.40             | 04/02/2018               | 10/12/2018             | 06/18/2018             | 12/07/2018                  | 100.00                   | 99.97                     |
| DG00395                |                   | REPLACE BRIDGE #189 ON SR 1114 (BUCKHORN ROAD) OVER CANE CREEK  | S T WOOTEN CORPORATION                         | Kirkman, PE, Christopher D | \$723,924.13               | 04/01/2018               | 01/01/2019             | 05/07/2018             | 02/07/2019                  | 97.00                    | 99.75                     |
| DG00413                |                   | RESURFACE US 70 BUS, SR 1009, SR 1102 , SR 1129, SR 1239, SR 1352, SR 1716 AND SR 1841  | CAROLINA SUNROCK LLC                           | Kirkman, PE, Christopher D | \$3,562,232.66             | 05/28/2018               | 11/01/2019             | 05/29/2018             | 11/01/2019                  | 38.00                    | 53.71                     |
| DG00419                |                   | RESURFACE NC 86 AND 17 SECONDARY ROADS  | CAROLINA SUNROCK LLC                           | Kirkman, PE, Christopher D | \$3,764,001.64             | 05/14/2018               | 11/01/2019             | 05/14/2018             | 11/01/2019                  | 40.00                    | 23.45                     |
| DG00427                |                   | REPLACE BRIDGE #51 ON SR 1534 (MCKEE ROAD) OVER BUFFALO CK.   | NATIONAL BRIDGE BUILDERS LLC                   | Kirkman, PE, Christopher D | \$521,443.82               | 05/07/2018               | 03/04/2019             | 07/30/2018             | 04/29/2019                  | 100.00                   | 98.48                     |
| DG00435                |                   | AST RETREATMENT ON 22 SECONDARY ROADS   | WHITEHURST PAVING CO INC                       | Kirkman, PE, Christopher D | \$846,340.66               | 04/01/2019               | 10/11/2019             |                        |                             |                          |                           |
| DG00444                | R-5821B           | INTERSECTION IMPORVEMENTS AT THE INTERSECTION OF NC 54 AND SR 1006 (ORANGE GROVE ROAD)  | FSC II LLC DBA FRED SMITH COMPANY              | Kirkman, PE, Christopher D | \$1,039,900.00             | 07/16/2018               | 05/16/2019             | 08/13/2018             | 05/16/2019                  | 100.00                   | 90.11                     |
| DG00445                | R-5787BB          | INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS INTERSECTIONS   | LITTLE MOUNTAIN BUILDERS OF CATAWBA COUNTY INC | Kirkman, PE, Christopher D | \$319,319.80               | 06/25/2018               | 02/15/2020             | 08/06/2018             | 02/15/2020                  | 70.00                    | 61.61                     |
|                        | W-5707A           | INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS INTERSECTIONS   | LITTLE MOUNTAIN BUILDERS OF CATAWBA COUNTY INC | Kirkman, PE, Christopher D | \$319,319.80               | 06/25/2018               | 02/15/2020             | 08/06/2018             | 02/15/2020                  | 70.00                    | 61.61                     |
| DG00451                | U-5854            | SR 1008 (MT. CARMEL CHURCH ROAD) AND SR 1913 (BENNETT ROAD) ROUNDABOUT AND RELATED SAFETY IMPROVEMENTS                            | CAROLINA SUNROCK LLC                           | Kirkman, PE, Christopher D | \$1,833,468.84             | 08/15/2018               | 04/30/2020             |                        |                             |                          |                           |
| DG00461                |                   | BRIDGE REHAB. FOR BRIDGE #031 ON SR 1010 (E. FRANKLIN ST.) OVER BOLIN CREEK & BOLIN CREEK TRAIL                                   | M & J CONSTRUCTION CO OF PINELLAS COUNTY INC   | Robinson, Stephen J        | \$2,456,272.12             | 11/12/2018               | 07/15/2019             |                        |                             |                          |                           |
| DG00462                |                   | REHAB BRIDGES 264, 288, 260, 543 IN ELITE INDUSTRIAL GUILFORD COUNTY AND BRIDGE 031 PAINTING INC IN ORANGE COUNTY                 | PAINTING INC                                   | Snell, PE, William H       | \$967,383.15               | 08/01/2019               | 01/01/2020             |                        |                             |                          |                           |

| Chatham County - DCHC MPO - Upcoming Projects - Division 8--March 2019 |  |                                  |          |                 |            |                              |              |                          |
|--|--|----------------------------------|----------|-----------------|------------|------------------------------|--------------|--------------------------|
| Contract # or WBS # or TIP #   | Route                                      | Description                      | Let Date | Completion Date | Contractor | Project Admin.               | Project Cost | Notes                    |
| R-5825   | NC 751 at SR 1731<br>(O'Kelly Chapel Road) | Upgrade and Realign Intersection | 4/9/2019 | TBD             | TBD        | Greg Davis<br>(910) 773-8022 | TBD          | Right of Way in progress |