

<p>Contract Number: C203273 Division: 5 TIP Number: Length: 1.189 miles NCDOT Contact: E. Boyd Tharrington, PE Location Description: REPLACEMENT OF 4 BRIDGES IN DURHAM CO, 3 BRIDGES IN GRANVILLE CO AND 1 BRIDGE IN VANCE CO. Contractor Name: FSC II LLC DBA FRED SMITH COMPANY Contract Amount: \$8,800,000.00 Work Began: 04/29/2013 Original Completion Date: 09/30/2016 Latest Payment Thru: 02/28/2017 Latest Payment Date: 03/27/2017</p>	<p>Route: - County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4600 Cost Overrun/Underrun: 3.39% Letting Date: 03/19/2013 Revised Completion Date: 01/23/2017 Scheduled Progress: 100% Actual Progress: 89.8%</p>
<p>Contract Number: C203394 Division: 5 TIP Number: U-0071 Length: 4.009 miles NCDOT Contact: Cameron D. Richards Location Description: EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM. Contractor Name: DRAGADOS USA INC Contract Amount: \$141,949,500.00 Work Began: 02/26/2015 Original Completion Date: 01/10/2020 Latest Payment Thru: 03/31/2017 Latest Payment Date: 04/11/2017</p>	<p>Route: I-885, NC-147, NC-98 US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)840-0914 Cost Overrun/Underrun: 1.63% Letting Date: 11/18/2014 Revised Completion Date: Scheduled Progress: 44.62% Actual Progress: 39.19%</p>
<p>Contract Number: C203567 Division: 5 TIP Number: U-3308 Length: 1.134 miles NCDOT Contact: Troy B. Brooks, PE Location Description: NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US-70BUS/NC-98 (HOLLOWAY ST). Contractor Name: ZACHRY CONSTRUCTION CORPORATION Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 04/15/2017 Latest Payment Date: 04/20/2017</p>	<p>Route: NC-55 County: Durham Federal Aid Number: STP-55(20) NCDOT Contact No: (919)220-4680 Cost Overrun/Underrun: 0.21% Letting Date: 07/19/2016 Revised Completion Date: Scheduled Progress: 16.6% Actual Progress: 9.46%</p>
<p>Contract Number: C203883 Division: 5 TIP Number: Length: 21.371 miles NCDOT Contact: Cameron D. Richards Location Description: US-501 FROM NORTH OF SR-1448 TO PERSON COUNTY LINE AND 9 SECTIONS OF SECONDARY ROADS. Contractor Name: FSC II LLC DBA FRED SMITH COMPANY Contract Amount: \$4,868,862.06 Work Began: 03/02/2017 Original Completion Date: 06/30/2017 Latest Payment Thru: 03/31/2017 Latest Payment Date: 04/06/2017</p>	<p>Route: SR-1109, SR-1205, SR-1331 SR-1358, SR-1631, SR-1815 SR-2019, SR-2482, SR-2745 US-501 County: Durham Federal Aid Number: NCDOT Contact No: (919)840-0914 Cost Overrun/Underrun: 0% Letting Date: 06/21/2016 Revised Completion Date: Scheduled Progress: 28.62% Actual Progress: 11.06%</p>
<p>Contract Number: DE00172 Division: 5 TIP Number: I-5307B Length: 0 miles NCDOT Contact: Cameron D. Richards Location Description: BRIDGE #342 ON I-540 OVER I-40 & NW EXPRESSWAY IN DURHAM COUNTY Contractor Name: PROSHOT CONCRETE, INC. Contract Amount: \$0.00</p>	<p>Route: I-540 County: Durham Federal Aid Number: IM-0540(035) NCDOT Contact No: (919)840-0914 Cost Overrun/Underrun: 0%</p>

<p>Work Began: 05/22/2017 Original Completion Date: 06/09/2017 Latest Payment Thru: Latest Payment Date:</p>	<p>Letting Date: 10/26/2016 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0%</p>
<p>Contract Number: DE00173 Division: 5 TIP Number: W-5205V Length: 0 miles NCDOT Contact: Troy B. Brooks, PE Location Description: SR 1104/SR 1105 (HERNDON RD) AT SR 1106 (MASSEY CHAPEL/ BARBEE RD) IN DURHAM COUNTY Contractor Name: TRIANGLE GRADING & PAVING INC Contract Amount: \$0.00 Work Began: 05/01/2017 Original Completion Date: 08/18/2017 Latest Payment Thru: Latest Payment Date:</p>	<p>Route: SR-1104 County: Durham Federal Aid Number: HSIP-1104(19) NCDOT Contact No: (919)220-4680 Cost Overrun/Underrun: 0% Letting Date: 11/09/2016 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0%</p>
<p>Contract Number: DE00177 Division: 5 TIP Number: Length: 28.57 miles NCDOT Contact: Troy B. Brooks, PE Location Description: VARIOUS SECONDARY ROUTES IN DURHAM AND PERSON COUNTIES Contractor Name: WHITEHURST PAVING CO INC Contract Amount: \$0.00 Work Began: 04/17/2017 Original Completion Date: 06/30/2017 Latest Payment Thru: Latest Payment Date:</p>	<p>Route: - County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 Cost Overrun/Underrun: 0% Letting Date: 09/28/2016 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0%</p>
<p>Contract Number: DE00195 Division: 5 TIP Number: I-5729A Length: 0 miles NCDOT Contact: Troy B. Brooks, PE Location Description: I-85 FROM 0.5 MILES W OF US 501 TO 0.1 MILES EAST OF SR 1827 IN DURHAM COUNTY Contractor Name: FSC II LLC DBA FRED SMITH COMPANY Contract Amount: \$0.00 Work Began: 04/17/2017 Original Completion Date: 10/31/2017 Latest Payment Thru: Latest Payment Date:</p>	<p>Route: I-85 County: Durham Federal Aid Number: NHPP-0085(027) NCDOT Contact No: (919)220-4680 Cost Overrun/Underrun: 0% Letting Date: 03/08/2017 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0%</p>
<p>Contract Number: DE00211 Division: 5 TIP Number: R-5785B Length: 0 miles NCDOT Contact: Troy B. Brooks, PE Location Description: MUNICIPALITIES OVER 5,000 POPULATION VARIOUS ROUTES DIVISIONWIDE Contractor Name: CAROLINA EARTH MOVERS, INC. Contract Amount: \$0.00 Work Began: Original Completion Date: 08/31/2017 Latest Payment Thru: Latest Payment Date:</p>	<p>Route: - County: Durham Federal Aid Number: TAP-0505(079) NCDOT Contact No: (919)220-4680 Cost Overrun/Underrun: 0% Letting Date: 03/20/2017 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0%</p>
<p>Contract Number: DE00212 Division: 5 TIP Number: R-5785A Length: 0 miles NCDOT Contact: David B. Moore Location Description: MUNICIPALITIES LESS THAN 5,000 POPULATION VARIOUS ROUTES DIVISIONWIDE Contractor Name: CAROLINA EARTH MOVERS, INC. Contract Amount: \$0.00 Work Began:</p>	<p>Route: - County: Durham Federal Aid Number: TAP-0505(078) NCDOT Contact No: (919)250-4202 Cost Overrun/Underrun: 0% Letting Date: 10/12/2016</p>

Original Completion Date: 08/31/2017

Latest Payment Thru:

Latest Payment Date:

Revised Completion Date:

Scheduled Progress: 0%

Actual Progress: 0%

NCDOT Division 5 Contract Status

LET Est	TIP Sub No.	Let Type	Description	R/W (B)	Con Est	ROW Est	Comments
02/17	U-4726HM	NON - DOT LET (Local)	DURHAM - SIDEWALK ON AVONDALE DRIVE				To be let after SR-5001C
03/17	SR-5001C	NON - DOT LET (Local)	SAFE ROUTES TO SCHOOLS DURHAM - FAYETTEVILLE STREET ELEMENTARY SCHOOL	07/16			Delay to April
03/17	C-5178	NON - DOT LET (Congestion Mitigation)	DURHAM - CAMPUS WALK AVENUE, MORREENE ROAD TO LASALLE STREET AND LASALLE STREET, KANGAROO DRIVE TO ERWIN ROAD CONSTRUCTSIDEWALKS		\$336,000		To be let after SR-5001C
04/17	U-4726HJ	NON - DOT LET (Local)	CONSTRUCTION OF SIDEWALKS ON NC 751 BETWEEN GARRETT RD AND NC 54, AND ON NC 54 BETWEEN NC 751 AND DRESDEN DRIVE				Acquisitions to be completed by May
05/17	2017CPT.05.09	Division Design Raleigh Let (DDRL)	Contract Resurfacing		\$1,100,000		
05/17	EB-4707B	Division Design Raleigh Let (DDRL)	DURHAM/CHAPEL HILL - SR 2220 (OLD DURHAM CHAPEL HILL ROAD) FROM SR 1113 (POPE ROAD) TO SR 1116 (GARRETT ROAD)	08/12	\$5,350,000		Waiting on Utility agreement from City to open bids Includes roundabout at Pope Rd
05/17	W-5601GD	Division POC Let (DPOC)	SR 1361 (VICKERS AVENUE) AT LAKEWOOD AVENUE	11/16	\$10,000	No R/W needed	to be let 5/17 with W-601GG, W-5601HX, W-5601HY
05/17	R-4436EJ	Division POC Let (DPOC)	INTERCHANGE OF I-85 AND SR 1637 (REDWOOD ROAD) IN DURHAM COUNTY CONSTRUCTION OF FOUR (4) STORMWATER BMP BIO-SWALES		\$151,594		
05/17	W-5601GG	Division POC Let (DPOC)	SR 1327 (GREGSON STREET) AT MAIN STREET, MORGAN STREET AND SR 1669 (CLUB BOULEVARD)	12/16	\$63,000	\$10,000	
05/17	W-5601HX	Division POC Let (DPOC)	NC 55 AT ALLENDOWN DRIVE SAFETY IMPROVEMENTS	04/17	\$100,000		
05/17	W-5601HY	Division POC Let (DPOC)	US 501 (DUKE STREET) AT STADIUM DRIVE, SAFETY IMPROVEMENTS	03/17	\$55,000	\$5,000	
05/17	W-5601EH	Division POC Let (DPOC)	SR 1118 (FAYETTEVILLE ROAD) AT COOK ROAD. SAFETY IMPROVEMENTS.	09/17	\$545,000	\$130,000	Signal Only, in design
05/17	W-5601GD	Division POC Let (DPOC)	SR 1361 (VICKERS AVENUE) AT LAKEWOOD AVENUE		\$10,000		
07/17	B-4943	Raleigh Letting (LET)	REPLACE BRIDGE 20 OVER DIAL CREEK ON SR 1616	12/16	\$1,450,000	\$92,000	
08/17	W-5601EM	Division POC Let (DPOC)	SR 1118 (FAYETTEVILLE ROAD) AT PILOT STREET AND CECIL STREET. SAFETY IMPROVEMENTS.		\$14,000		under construction
09/17	W-5707C	Division POC Let (DPOC)	I-40 WESTBOUND AT US 15-501 SOUTH OF DURHAM IN ORANGE AND DURHAM COUNTIES. REVISE PAVEMENT MARKINGS AND OVERHEAD LANE USE SIGNS ON I-40 WESTBOUND IN VICINITY OF US 15-501.	06/17	\$145,000		Division 7 Design
09/17	W-5705K	Division POC Let (DPOC)	SR 1327(GREGSON STREET)AT LAMOND AVENUE(MP:0.386-0.386); AND SR 1445(DUKE STREET)AT WEST CORPORATION STREET (MP:1.230-1.230) SAFETY IMPROVEMENTS	06/17	\$65,000	\$5,000	design
09/17	EB-5514	NON - DOT LET (Bicycle and Pedestrian)	UNIVERSITY DRIVE (SR 2220, NC 751, SR 1183) FROM SR 2220 OLD CHAPEL HILL ROAD) TO SR 1158 (WEST CORNWALLIS ROAD)		\$1,025,000		
09/17	EB-5703	NON - DOT LET (Bicycle and Pedestrian)	DURHAM - LASALLE STREET FROM KANGAROO DRIVE TO SPRUNT AVENUE		\$525,000		

NCDOT Division 5 Contract Status

<u>LET Est</u>	<u>TIP Sub No.</u>	<u>Let Type</u>	<u>Description</u>	<u>R/W (B)</u>	<u>Con Est</u>	<u>ROW Est</u>	<u>Comments</u>
09/17	EB-5704	NON - DOT LET (Bicycle and Pedestrian)	DURHAM - RAYNOR STREET FROM NORTH MIAMI BOULEVARD TO NORTH HARDEE STREET		\$250,000		
09/17	EB-5708	NON - DOT LET (Bicycle and Pedestrian)	NC 54 FROM NC 55 TO RESEARCH TRIANGLE PARK WESTERN LIMIT INDURHAM CONSTRUCT SECTIONS OF SIDEWALK ON SOUTH SIDE		\$250,000		
09/17	EB-5715	NON - DOT LET (Bicycle and Pedestrian)	US 501 BYPASS (NORTH DUKE STREET) FROM MURRAY AVENUE TO US 501 BUSINESS (NORTH ROXBORO ROAD) IN DURHAM CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN EXISTING GAPS		\$1,154,000		
10/17	I-5729	Division POC Let (DPOC)	I-85 - US 15/US 501 TO EAST OF SR 1827 (MIDLAND TERRACE ROAD) IN DURHAM. PAVEMENT PRESERVATION.		\$8,319,000		
10/17	17BP.5.R.54	Division POC Let (DPOC)	REPLACE BRIDGE 117 OVER MUD CREEK ON SR 1308 (CORNWALLIS ROAD)		\$600,000		
12/17	44932.3.1	On Call Contract (OCC)	US 70 Bus (Hillsborough Rd) at US 15-501 SB Ramp. Widen for an eastbound right turn lane		\$117,000		Preliminary design in progress.
01/18	W-5705C	Division POC Let (DPOC)	US 501 AT GARRETT ROAD, US 501 BUSINESS AT WESTGATE DRIVE,US 501 BUSINESS AT TOWER BOULEVARD, AND US 501 BUSINESS AT SHANNON ROAD SAFETY IMPROVEMENTS		\$375,000	No R/W needed	central design
02/18	EB-4707A	Division POC Let (DPOC)	SR 1838/ SR 2220 FROM US 15/501 IN ORANGE COUNTY TO SR 1113(POPE ROAD) IN DURHAM COUNTY BICYCLE, PEDESTRIAN AND TRANSIT IMPROVEMENTS	08/15	\$3,500,000	\$1,534,000	
09/18	C-5183B	NON - DOT LET (Congestion Mitigation)	SR 1945 (S ALSTON AVENUE) FROM SR 1171 (RIDDLE ROAD) TO CAPPS STREET. CONSTRUCT SIDEWALKS IN DURHAM		\$706,000	\$99,000	
09/18	U-4724	NON - DOT LET (Bicycle and Pedestrian)	SR 1158 (CORNWALLIS RD) FROM SOUTH ROXBORO RD TO SR 1183 (UNIVERSITY DR) IN DURHAM, BIKE AND PEDESTRIAN FEATURES.		\$4,978,000		
09/18	C-4928	NON - DOT LET (Congestion Mitigation)	CONSTRUCT BIKE LANES AND SIDEWALKS ON SR 1317 (MORREENE RD)IN DURHAM FROM NEAL ROAD TO ERWIN ROAD	09/17	\$5,783,000	\$7,000	
12/18	U-5745	Division POC Let (DPOC)	NC 751 (HOPE VALLEY ROAD) AT SR 1183 (UNIVERSITY DRIVE) INTERSECTION IN DURHAM. CONSTRUCT ROUNDABOUT.	12/17	\$1,300,000	\$150,000	Public meeting in early summer.
06/19	U-4726HN	NON - DOT LET (Local)	CONSTRUCT BIKE LANES/SIDEWALKS IN DURHAM - HILLANDALE ROAD	09/17			
08/19	U-5516	Raleigh Letting (LET)	FROM US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) IN DURHAM	08/18	\$2,100,000	\$2,000,000	
09/19	EB-5720	NON - DOT LET (Bicycle and Pedestrian)	BRYANT BRIDGE TRAIL - NC 55 TO KELLY BRYANT BRIDGE IN DURHAM		\$1,061,000		
10/19	B-5512	Raleigh Letting (LET)	REPLACE BRIDGE 89 OVER LICK CREEK ON SR 1902	10/18	\$1,050,000	\$100,000	
06/21	U-5823	NON - DOT LET (Local)	WOODCROFT PARKWAY EXTENSION. FROM SR 1116 (GARRETT ROAD) TONC 751 (HOPE VALLEY ROAD) IN DURHAM. CONSTRUCT ROADWAY ON NEW ALIGNMENT.	05/20	\$1,798,000	\$421,000	
03/22	U-5720A	Design Build Let (DBL)	US 70 (MIAMI BLVD) FROM LYNN ROAD TO SR 1959 (SOUTH MIAMI BOULEVARD/SR 1811 (SHERRON ROAD)		\$78,705,000	\$30,315,000	
03/22	U-5720B	Design Build Let (DBL)	US 70 (MIAMI BLVD) FROM LYNN ROAD TO SR 1959 (SOUTH MIAMI BOULEVARD/SR 1811 (SHERRON ROAD)		\$22,914,000	\$2,190,000	

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO

MPO Board 5/10/2017 Item 12

TIP/WBS #	Description	Start/Let date	Completion Date	Status	Cost	Comments
R-5787B 44917.3.3	Curb ramp improvements at various intersections in Orange and Alamance Co.	May. 2017	Fall 2017	Planning and design activities underway.	\$100,000	TAP, DMP
SS-4907BS 44894.2.1 44894.3.1	Installation of traffic signal at the intersection of US70 and SR 1114 (Buckhorn Road) East of Mebane.	Apr. 2017	Jun. 2017	Signal design complete, R/W plans being developed	\$40,500 R/W \$43,200 CON	State Spot Safety, Constr. By State Forces , May need R/W
U-5846 50236.1.1 50236.2.1 50236.3.1	Construct a Roundabout at SR 1772 (Greensboro Street) and SR 1780 (Estes Drive) in Carrboro.	Jan. 2018	Mar. 2019	Planning and design activities underway, R/W plans complete June 2017	\$775,000	STIP, P3.0, PEF-SEPI, Surveys received 3/15, DMP , Public meeting on Nov. 14
U-5847 50238.1.1 50238.2.1 50238.3.1	Intersection improvements at SR 1010 (West Franklin St.) and SR 1771 (Merritt Mill Rd)/SR1927 (Brewer Lane) in Chapel Hill / Carrboro.	Jan. 2019	Mar. 2019	Planning and design activities underway, R/W plans complete Jan. 2018	\$775,000	STIP, P3.0, PEF-STANTEC, Surveys received, traffic forecast and analysis complete, DMP
U-5854 46382.1.1 46328.2.1 46382.3.1	Construct a roundabout at SR 1008 (Mt. Carmel Church Road) and SR 1913 (Bennett Road) in Chapel Hill	Jun. 2018	Fall 2019	Planning and design activities underway, R/W plans complete June 2017, utility coordination underway	\$775,000	STIP, P3.0,PEF-SEPI, DMP
W-5707A 44853.1.1	Curb ramp improvements for ADA compliance at the following intersections: SR 2048 (South Road) at Raleigh Street; SR 2048 (South Road) at Country Club Road, SR 1902 (Manning Drive) at Paul Hardin Drive, and SR 1902 (Manning Drive) at Ridge Road / Skipper Bowles Road in Chapel Hill	4/20/2017	7/31/17	Planning and design activities underway. Signal pedestrain improvements complete.	\$10,000 PE \$60,000 CON	HSIP, DMP



North Carolina Department of Transportation

Active Projects Under Construction - Orange Co.

<u>Contract Number</u>	<u>Location Description</u>	<u>Contractor Name</u>	<u>Resident Engineer</u>	<u>Contract Bid Amount</u>	<u>Availability Date</u>	<u>Work Start Date</u>	<u>Completion Date</u>	<u>Progress Schedule</u>	<u>Completion Percent</u>
C203274	REPLACEMENT OF 11 BRIDGES IN ALAMANCE CO AND 3 BRIDGES IN ORANGE CO.	HAYMES BROTHERS, INC.	Kirkman, PE, Christopher D	\$6,356,520.00	04/29/2013	05/23/2013	12/13/2016	99.00	98.89
C203640	REPLACEMENT OF 4 BRIDGES IN GUILFORD COUNTY AND 3 BRIDGES IN ORANGE COUNTY.	HAYMES BROTHERS, INC.	Lorenz, PE, Kris	\$3,124,500.00	06/01/2015	09/02/2015	11/01/2017	63.00	46.07
C203641	REPLACEMENT OF 5 BRIDGES IN GUILFORD COUNTY AND 5 BRIDGES IN ORANGE COUNTY.	R.E. BURNS & SONS CO., INC.	Kirkman, PE, Christopher D	\$5,940,323.00	06/01/2015	06/01/2015	11/01/2018	42.50	87.50
DG00298	PASCHALL DRIVE FROM GORDON THOMAS DRIVE TO SR 1841 AND GREENBRIAR TRIAL TO SR 1846, REMOVE R/R CROSSINGS	TRIANGLE GRADING & PAVING INC	Kirkman, PE, Christopher D	\$1,493,600.00	06/06/2016	06/10/2016	06/06/2017	100.00	99.95
DG00299	RESURFACE 22 SECTIONS OF SEC. ROADS IN S. EASTERN ORANGE CO.	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$1,331,325.36	06/01/2016	09/28/2016	11/17/2017	22.00	45.83
DG00302	EXTEND BRYDSVILLE ROAD TO NC 86 AND REMOVE RAIL CROSSING	TRIANGLE GRADING & PAVING INC	Kirkman, PE, Christopher D	\$1,683,900.00	07/01/2016	09/29/2016	12/30/2017	48.36	16.35
DG00319	RESURFACE SR 1002 (ST. MARY'S ROAD) FROM US 70 TO THE DURHAM CNTY LINE AND SR 1548 (SCHLEY ROAD) FROM NC 57 TO SR 1002	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$2,173,386.35	04/03/2017	03/06/2017	11/17/2017		
DG00323	INSTALLATION OF FIBER-OPTIC COMMUNICATION NETWORK AND RELATED WORK FOR CENTER TO CENTER CONNECTION	ALS OF NORTH CAROLINA, INC.	Kirkman, PE, Christopher D	\$885,605.60	11/14/2016	02/27/2017	09/09/2017	13.50	12.80
DG00324	REPLACE BRIDGE NO. 126 ON SR 1526 (GRAY ROAD) OVER LICK CREEK WITH AN ALUMINUM ARCH CULVERT	FSC II LLC DBA FRED SMITH COMPANY	Kirkman, PE, Christopher D	\$974,479.00	10/24/2016	01/16/2017	11/01/2017	80.00	82.36
DG00325	INSTALL ARCH PIPE ON SR 1919 (SOUTH GREENSBORO STREET) AT NC 54	FSC II LLC DBA FRED SMITH COMPANY	Kirkman, PE, Christopher D	\$1,970,791.00	11/14/2016	12/07/2016	11/30/2017	28.00	37.33
DG00331	RESURFACE 17 SECTIONS OF SECONDARY ROADS AND WIDEN AND RESURFACE SR 1354, SR 1504, SR1506 AND SR1577	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$2,144,964.12	04/03/2017	03/09/2017	11/17/2017		
DG00332	INSTALLATION OF GUARDRAIL END TERMINAL UPGRADES ON I-85	NICKELSTON INDUSTRIES, INC.	Kirkman, PE, Christopher D	\$494,243.00	12/05/2016		09/05/2017		
DG00345	LANDSCAPING ON SR 1733 (WEAVER DAIRY ROAD)	MOTS LANDSCAPING & LAWNS LLC	Kirkman, PE, Christopher D	\$73,101.80	01/23/2017		06/15/2018		

ACTIVE PROJECTS							
TIP/WBS # or Contract #	Project Description	Length (mi)	Let Date	Completion Date	Cost	Contractor	Comments
44195.3.1 DH00212	Construct a southbound left turn lane on NC 751 at New Hope Church Road & at NC 751 at SR 1617 Big Woods Road	1.74	9/27/2016	2/27/2018	\$1,489,500.00	FSC II, LLC, DBA Fred Smith Company	40% Completion
DH00211, 44807.3.1, SS- 4908BB	Improve edgeline and centerline markings on SR 1731 O'Kelly Chapel Rd from NC 751 to beginning of three lane section west of Pittard Sears Rd. Work includes adding 6" Thermoplastic w/Highly Reflective Elements (Edgelines) and 4" Thermoplastic Standard Bead (centerline)	2.2	9/13/2016	7/30/2017	TBD	Clark Pavement Marking, Inc	Contract covers other various counties.

UPCOMING PROJECTS				
TIP/WBS # or Contract #	Project Description	Let Date	Cost	Comments
EB-5739	Construct bicycle lanes on SR 1532 Manns Chapel Rd from SR 1534 Poythress Rd to US 15-501	9/27/2017	TBD	Deleting from STIP at the request of Chatham County
EB-5738	Construct Bicycle Lanes on SR 1008 Farrington Road	9/26/2017	TBD	Deleting from STIP at the request of Chatham County