

| | |
|--|--|
| <p>Contract Number: C203394</p> <p>Division: 5</p> <p>TIP Number: U-0071</p> <p>Length: 4.009 miles</p> <p>NCDOT Contact: Cameron D. Richards</p> <p>Location Description: EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM.</p> <p>Contractor Name: DRAGADOS USA INC</p> <p>Contract Amount: \$141,949,500.00</p> <p>Work Began: 02/26/2015</p> <p>Original Completion Date: 01/10/2020</p> <p>Latest Payment Thru: 12/16/2016</p> <p>Latest Payment Date: 12/29/2016</p> | <p>Route: I-885, NC-147, NC-98 US-70</p> <p>County: Durham</p> <p>Federal Aid Number:</p> <p>NCDOT Contact No: (919)840-0914</p> <p>Cost Overrun/Underrun: 1.32%</p> <p>Letting Date: 11/18/2014</p> <p>Revised Completion Date:</p> <p>Scheduled Progress: 39.07%</p> <p>Actual Progress: 34.05%</p> |
| <p>Contract Number: C203567</p> <p>Division: 5</p> <p>TIP Number: U-3308</p> <p>Length: 1.134 miles</p> <p>NCDOT Contact: Troy B. Brooks, PE</p> <p>Location Description: NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US-70BUS/NC-98 (HOLLOWAY ST).</p> <p>Contractor Name: ZACHRY CONSTRUCTION CORPORATION</p> <p>Contract Amount: \$39,756,916.81</p> <p>Work Began: 10/05/2016</p> <p>Original Completion Date: 04/29/2020</p> <p>Latest Payment Thru: 12/15/2016</p> <p>Latest Payment Date: 12/22/2016</p> | <p>Route: NC-55</p> <p>County: Durham</p> <p>Federal Aid Number: STP-55(20)</p> <p>NCDOT Contact No: (919)220-4680</p> <p>Cost Overrun/Underrun: 0%</p> <p>Letting Date: 07/19/2016</p> <p>Revised Completion Date:</p> <p>Scheduled Progress: 7.3%</p> <p>Actual Progress: 5.1%</p> |
| <p>Contract Number: C203883</p> <p>Division: 5</p> <p>TIP Number:</p> <p>Length: 21.371 miles</p> <p>NCDOT Contact: Cameron D. Richards</p> <p>Location Description: US-501 FROM NORTH OF SR-1448 TO PERSON COUNTY LINE AND 9 SECTIONS OF SECONDARY ROADS.</p> <p>Contractor Name: FSC II LLC DBA FRED SMITH COMPANY</p> <p>Contract Amount: \$0.00</p> <p>Work Began:</p> <p>Original Completion Date: 06/30/2017</p> <p>Latest Payment Thru:</p> <p>Latest Payment Date:</p> | <p>Route: -, SR-1109, SR-1331 SR-1631, US-501</p> <p>County: Durham</p> <p>Federal Aid Number:</p> <p>NCDOT Contact No: (919)840-0914</p> <p>Cost Overrun/Underrun: 0%</p> <p>Letting Date: 06/21/2016</p> <p>Revised Completion Date:</p> <p>Scheduled Progress: 0%</p> <p>Actual Progress: 0%</p> |
| <p>Contract Number: DE00122</p> <p>Division: 5</p> <p>TIP Number: SS-4905CK</p> <p>Length: 0 miles</p> <p>NCDOT Contact: Troy B. Brooks, PE</p> <p>Location Description: US 501 BUS (ROXBORO ST) FROM CLUB BLVD TO PACIFIC AVE</p> <p>Contractor Name: WATSON ELECTRICAL CONSTRUCTION CO. LLC</p> <p>Contract Amount: \$307,367.00</p> <p>Work Began: 06/28/2016</p> <p>Original Completion Date: 10/14/2016</p> <p>Latest Payment Thru: 12/07/2016</p> <p>Latest Payment Date: 12/21/2016</p> | <p>Route: US-501</p> <p>County: Durham</p> <p>Federal Aid Number:</p> <p>NCDOT Contact No: (919)220-4680</p> <p>Cost Overrun/Underrun: 11%</p> <p>Letting Date: 04/13/2016</p> <p>Revised Completion Date:</p> <p>Scheduled Progress: 100%</p> <p>Actual Progress: 91.67%</p> |
| <p>Contract Number: DE00172</p> <p>Division: 5</p> <p>TIP Number: I-5307B</p> <p>Length: 0 miles</p> <p>NCDOT Contact: Cameron D. Richards</p> <p>Location Description: BRIDGE #342 ON I-540 OVER I-40 & NW EXPRESSWAY IN DURHAM COUNTY</p> <p>Contractor Name: PROSHOT CONCRETE, INC.</p> <p>Contract Amount: \$0.00</p> <p>Work Began:</p> <p>Original Completion Date: 06/09/2017</p> <p>Latest Payment Thru:</p> | <p>Route: -</p> <p>County: Durham</p> <p>Federal Aid Number: IM-0540(035)</p> <p>NCDOT Contact No: (919)840-0914</p> <p>Cost Overrun/Underrun: 0%</p> <p>Letting Date: 10/26/2016</p> <p>Revised Completion Date:</p> <p>Scheduled Progress: 0%</p> |

| | | | |
|---|--|---|--|
| Latest Payment Date: | | Actual Progress: 0% | |
| Contract Number: DE00173 | Division: 5 | Route: SR-1104 | County: Durham |
| TIP Number: W-5205V | Length: 0 miles | Federal Aid Number: HSIP-1104(19) | NCDOT Contact No: (919)220-4680 |
| NCDOT Contact: Troy B. Brooks, PE | Location Description: SR 1104/SR 1105 (HERNDON RD) AT SR 1106 (MASSEY CHAPEL/ BARBEE RD) IN DURHAM COUNTY | Contractor Name: TRIANGLE GRADING & PAVING INC | Contract Amount: \$0.00 |
| Original Completion Date: 08/18/2017 | Latest Payment Thru: | Revised Completion Date: | Scheduled Progress: 0% |
| Latest Payment Date: | | Actual Progress: 0% | |
| Contract Number: DE00177 | Division: 5 | Route: SR-1616 | County: Durham |
| TIP Number: | Length: 28.57 miles | Federal Aid Number: | NCDOT Contact No: (919)220-4680 |
| NCDOT Contact: Troy B. Brooks, PE | Location Description: VARIOUS SECONDARY ROUTES IN DURHAM AND PERSON COUNTIES | Contractor Name: WHITEHURST PAVING CO INC | Contract Amount: \$0.00 |
| Original Completion Date: | Latest Payment Thru: | Revised Completion Date: | Scheduled Progress: 0% |
| Latest Payment Date: | | Actual Progress: 0% | |

NCDOT Division 5 Contract Status

Technical Committee 2/22/2017 Item 18

| <u>LET Est</u> | <u>TIP Sub No.</u> | <u>Let Type</u> | <u>Description</u> | <u>R/W (B)</u> | <u>Con Est</u> | <u>ROW Est</u> | <u>Comments</u> |
|----------------|--------------------|--|---|----------------|----------------|----------------|--------------------|
| 12/16 | SR-5001C | NON - DOT LET (Local) | SAFE ROUTES TO SCHOOLS DURHAM - FAYETTEVILLE STREET ELEMENTARY SCHOOL | 07/16 | | | |
| 01/17 | W-5601GD | On Call Contract (OCC) | SR 1361 (VICKERS AVENUE) AT LAKEWOOD AVENUE | 11/16 | \$10,000 | | In design |
| 02/17 | I-5729A | Division POC Let (DPOC) | I-85 FROM US 15/US 501 TO EAST OF SR 1827 (MIDLAND TERRACE ROAD) IN DURHAM. BRIDGE JOINT WORK. | | | | |
| 02/17 | U-4726HM | NON - DOT LET (Local) | DURHAM - SIDEWALK ON AVONDALE DRIVE | | | | |
| 03/17 | EB-4707B | Division Design Raleigh Let (DDRL) | DURHAM/CHAPEL HILL - SR 2220 (OLD DURHAM CHAPEL HILL ROAD) FROM SR 1113 (POPE ROAD) TO SR 1116 (GARRETT ROAD) | 08/12 | \$5,350,000 | | |
| 03/17 | C-5178 | NON - DOT LET (Congestion Mitigation) | DURHAM - CAMPUS WALK AVENUE, MORREENE ROAD TO LASALLE STREET AND LASALLE STREET, KANGAROO DRIVE TO ERWIN ROAD CONSTRUCTSIDEWALKS | | \$336,000 | | |
| 04/17 | EB-4707A | Division Design Raleigh Let (DDRL) | SR 1838/ SR 2220 FROM US 15/501 IN ORANGE COUNTY TO SR 1113(POPE ROAD) IN DURHAM COUNTY BICYCLE, PEDESTRIAN AND TRANSIT IMPROVEMENTS | 08/15 | \$3,500,000 | \$1,534,000 | |
| 04/17 | U-4726HJ | NON - DOT LET (Local) | CONSTRUCTION OF SIDEWALKS ON NC 751 BETWEEN GARRETT RD AND NC 54, AND ON NC 54 BETWEEN NC 751 AND DRESDEN DRIVE | | | | |
| 05/17 | 2017CPT.05.09 | Division Design Raleigh Let | Contract Resurfacing | | \$1,100,000 | | |
| 05/17 | W-5601GG | Division POC Let (DPOC) | SR 1327 (GREGSON STREET) AT MAIN STREET, MORGAN STREET AND SR 1669 (CLUB BOULEVARD) | 12/16 | \$63,000 | \$10,000 | Let 6/17 |
| 06/17 | W-5601HX | Division POC Let (DPOC) | NC 55 AT ALLENDOWN DRIVE SAFETY IMPROVEMENTS | 04/17 | \$100,000 | | Let 6/17 |
| 06/17 | W-5601HY | Division POC Let (DPOC) | US 501 (DUKE STREET) AT STADIUM DRIVE, SAFETY IMPROVEMENTS | 03/17 | \$55,000 | \$5,000 | Let 6/17 |
| 08/17 | W-5601EM | Division POC Let (DPOC) | SR 1118 (FAYETTEVILLE ROAD) AT PILOT STREET AND CECIL STREET. SAFETY IMPROVEMENTS. | | \$14,000 | | under construction |
| 09/17 | EB-5514 | NON - DOT LET (Bicycle and Pedestrian) | UNIVERSITY DRIVE (SR 2220, NC 751, SR 1183) FROM SR 2220 OLD CHAPEL HILL ROAD) TO SR 1158 (WEST CORNWALLIS ROAD) | | \$1,025,000 | | |
| 09/17 | EB-5703 | NON - DOT LET (Bicycle and Pedestrian) | DURHAM - LASALLE STREET FROM KANGAROO DRIVE TO SPRUNT AVENUE | | \$525,000 | | |
| 09/17 | EB-5704 | NON - DOT LET (Bicycle and Pedestrian) | DURHAM - RAYNOR STREET FROM NORTH MIAMI BOULEVARD TO NORTH HARDEE STREET | | \$250,000 | | |
| 09/17 | EB-5708 | NON - DOT LET (Bicycle and Pedestrian) | NC 54 FROM NC 55 TO RESEARCH TRIANGLE PARK WESTERN LIMIT INDURHAM CONSTRUCT SECTIONS OF SIDEWALK ON SOUTH SIDE | | \$250,000 | | |
| 09/17 | EB-5715 | NON - DOT LET (Bicycle and Pedestrian) | US 501 BYPASS (NORTH DUKE STREET) FROM MURRAY AVENUE TO US 501 BUSINESS (NORTH ROXBORO ROAD) IN DURHAM CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN EXISTING GAPS | | \$1,154,000 | | |

NCDOT Division 5 Contract Status

Technical Committee 2/22/2017 Item 18

| <u>LET Est</u> | <u>TIP Sub No.</u> | <u>Let Type</u> | <u>Description</u> | <u>R/W (B)</u> | <u>Con Est</u> | <u>ROW Est</u> | <u>Comments</u> |
|----------------|--------------------|--|---|----------------|----------------|----------------|--|
| 10/17 | I-5729 | Division POC Let (DPOC) | I-85 - US 15/US 501 TO EAST OF SR 1827 (MIDLAND TERRACE ROAD) IN DURHAM. PAVEMENT PRESERVATION. | | \$8,319,000 | | |
| 12/17 | 17BP.5.R.54 | Division POC Let (DPOC) | REPLACE BRIDGE 117 OVER MUD CREEK ON SR 1308 (CORNWALLIS ROAD) | | \$600,000 | | |
| 12/17 | B-4943 | Raleigh Letting (LET) | REPLACE BRIDGE 20 OVER DIAL CREEK ON SR 1616 | 12/16 | \$1,450,000 | \$92,000 | |
| 12/17 | 44932.3.1 | On Call Contract (OCC) | US 70 Bus (Hillsborough Rd) at US 15-501 SB Ramp. Widen for an eastbound right turn lane | | \$117,000 | | Surveys to be completed by Feb. 2017 |
| 09/18 | C-5183B | NON - DOT LET (Congestion Mitigation) | SR 1945 (S ALSTON AVENUE) FROM SR 1171 (RIDDLE ROAD) TO CAPP'S STREET. CONSTRUCT SIDEWALKS IN DURHAM | | \$706,000 | \$99,000 | |
| 09/18 | U-4724 | NON - DOT LET (Bicycle and Pedestrian) | SR 1158 (CORNWALLIS RD) FROM SOUTH ROXBORO RD TO SR 1183 (UNIVERSITY DR) IN DURHAM, BIKE AND PEDESTRIAN FEATURES. | | \$4,978,000 | | |
| 09/18 | C-4928 | NON - DOT LET (Congestion Mitigation) | CONSTRUCT BIKE LANES AND SIDEWALKS ON SR 1317 (MORREENE RD) IN DURHAM FROM NEAL ROAD TO ERWIN ROAD | 09/17 | \$5,783,000 | \$7,000 | |
| 12/18 | W-5601EH | Division POC Let (DPOC) | SR 1118 (FAYETTEVILLE ROAD) AT COOK ROAD. SAFETY IMPROVEMENTS. | 09/17 | \$545,000 | \$130,000 | |
| 12/18 | U-5745 | Division POC Let (DPOC) | NC 751 (HOPE VALLEY ROAD) AT SR 1183 (UNIVERSITY DRIVE) INTERSECTION IN DURHAM. CONSTRUCT ROUNDABOUT. | 12/17 | \$1,300,000 | \$150,000 | Updated traffic analysis supports RBT. |
| 06/19 | U-4726HN | NON - DOT LET (Local) | CONSTRUCT BIKE LANES/SIDEWALKS IN DURHAM - HILLANDALE ROAD | 09/17 | | | |
| 08/19 | U-5516 | Raleigh Letting (LET) | FROM US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) IN DURHAM | 08/18 | \$2,100,000 | \$2,000,000 | |
| 09/19 | EB-5720 | NON - DOT LET (Bicycle and Pedestrian) | BRYANT BRIDGE TRAIL - NC 55 TO KELLY BRYANT BRIDGE IN DURHAM | | \$1,061,000 | | |
| 10/19 | B-5512 | Raleigh Letting (LET) | REPLACE BRIDGE 89 OVER LICK CREEK ON SR 1902 | 10/18 | \$1,050,000 | \$100,000 | |

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO

Technical Committee 2/22/2017 Item 18

| TIP/WBS # | Description | Start/Let date | Completion Date | Status | Cost | Comments |
|--|--|----------------|-----------------|--|---|---|
| R-5787B 44917.3.3 | Curb ramp improvements at various intersections in Orange and Alamance Co. | Jun. 2017 | Dec. 2017 | Planning and design activities underway. | \$100,000 | TAP, DMP |
| SS-4907BF 44271.1.FD1 44271.2.1 44271.3.1 | Radius and sight distance improvements at the intersection of SR 1567 (Pleasant Green Road) and SR 1569 (Cole Mill Road) in Orange Co. | 4/18/2016 | 10/28/2016 | 100% complete | \$15,000 PE \$80,000 R/W \$53,600 CON | State Spot Safety, R/W plans received 7/8/15, Constr. By State Forces |
| SS-4907BS 44894.2.1 44894.3.1 | Installation of traffic signal at the intersection of US70 and SR 1114 (Buckhorn Road) East of Mebane. | Apr. 2017 | Jun. 2017 | Signal design underway | \$40,500 R/W \$43,200 CON | State Spot Safety, Constr. By State Forces , May need R/W |
| U-3306(L) 34913.3.2 | Landscaping on SR 1733 (Weaver Dairy Road) from NC 86 to SR 1734 (Erwin Road). | Dec. 2016 | Spring 2017 | Bids rejected, re-let on 1/5/17 | \$58,645 | Project funding, Division let |
| U-5549/SS-4907AZ 50153.3.F1 44227 44247 | Churton Street Access Improvements - Traffic signal and curb ramp revisions on east side of NC 86 (Churton Street) at SR 1150/SR 1002 (King Street), and NC 86 (Churton Street) at Margaret Street. Grading, curb & gutter, crosswalks and signal modifications on the west side of NC 86 /US 70 Bus.(Churton Street) from Tryon Street to just south of Margaret Street. Grading, curb & gutter, crosswalk and bus pull-out on NC 86 / US 70 Bus. (Churton Street) from south of Margaret Street to just south of Nash and Koolock Street in Hillsborough. | 11/1/2016 | Spring 2017 | FHWA Construction Authorization approved, No bids received on Mar 17 let and April 13 re-let. 3rd let scheduled with floating availability date, Awarded to Carolina Sunrock, NCDOT concurrence in award pending | \$156,000 CON \$245,000 CON \$120,000 CON | Spot Safety-State (ADA curb ramp). Combine with Small Construction, Contingency, STP-DA. PCE approved Feb. 2015. LAP - Town of Hillsborough, MA executed |
| U-5550 50154.3.FS1 | Intersection improvements at Fordham Boulevard (US15/501) and Ephesus Church Rd. Improvements will include bike lanes and sidewalks. | 1/27/2016 | Mar. 2017 | Under construction - 60% complete | \$2,170,000 | National Highway Performance Program, LAP - Town of Chapel Hill, MA executed |
| U-5846 50236.1.1 50236.2.1 50236.3.1 | Construct a Roundabout at SR 1772 (Greensboro Street) and SR 1780 (Estes Drive) in Carrboro. | Jan. 2018 | Mar. 2019 | Planning and design activities underway, R/W plans complete Jan. 2017 | \$775,000 | STIP, P3.0, PEF-SEPI, Surveys received 3/15, DMP , Public meeting on Nov. 14 |
| U-5847 50238.1.1 50238.2.1 50238.3.1 | Intersection improvements at SR 1010 (West Franklin St.) and SR 1771 (Merritt Mill Rd)/SR1927 (Brewer Lane) in Chapel Hill / Carrboro. | Jan. 2019 | Mar. 2019 | Planning and design activities underway, R/W plans complete Jan. 2018 | \$775,000 | STIP, P3.0, PEF-STANTEC, Surveys received, traffic forecast and analysis complete, DMP |
| U-5854 46382.1.1 46328.2.1 46382.3.1 | Construct a roundabout at SR 1008 (Mt. Carmel Church Road) and SR 1913 (Bennett Road) in Chapel Hill | Jul. 2017 | Oct. 2018 | Planning and design activities underway, R/W plans complete October 2016, Public comments have been received | \$775,000 | STIP, P3.0,PEF-SEPI, DMP |
| W-5707A 44853.1.1 | Curb ramp improvements for ADA compliance at the following intersections: SR 2048 (South Road) at Raleigh Street; SR 2048 (South Road) at Country Club Road, SR 1902 (Manning Drive) at Paul Hardin Drive, and SR 1902 (Manning Drive) at Ridge Road / Skipper Bowles Road in Chapel Hill | 3/16/2017 | 5/1/17 | Planning and design activities underway. | \$10,000 PE \$60,000 CON | HSIP, DMP |



North Carolina Department of Transportation

Active Projects Under Construction - Orange Co.

| <u>Contract Number</u> | <u>Location Description</u> | <u>Contractor Name</u> | <u>Resident Engineer</u> | <u>Contract Bid Amount</u> | <u>Availability Date</u> | <u>Work Start Date</u> | <u>Completion Date</u> | <u>Progress Schedule</u> | <u>Completion Percent</u> |
|------------------------|--|-----------------------------------|----------------------------|----------------------------|--------------------------|------------------------|------------------------|--------------------------|---------------------------|
| C203274 | REPLACEMENT OF 11 BRIDGES IN ALAMANCE CO AND 3 BRIDGES IN ORANGE CO. | HAYMES BROTHERS, INC. | Kirkman, PE, Christopher D | \$6,356,520.00 | 04/29/2013 | 05/23/2013 | 12/13/2016 | 99.00 | 92.60 |
| C203640 | REPLACEMENT OF 4 BRIDGES IN GUILFORD COUNTY AND 3 BRIDGES IN ORANGE COUNTY. | HAYMES BROTHERS, INC. | Lorenz, PE, Kris | \$3,124,500.00 | 06/01/2015 | 09/02/2015 | 11/01/2017 | 44.40 | 31.73 |
| C203641 | REPLACEMENT OF 5 BRIDGES IN GUILFORD COUNTY AND 5 BRIDGES IN ORANGE COUNTY. | R.E. BURNS & SONS CO., INC. | Kirkman, PE, Christopher D | \$5,940,323.00 | 06/01/2015 | 06/01/2015 | 11/01/2018 | 36.00 | 78.09 |
| DG00277 | RESURFACING ON US 15-501, NC 86, SOUTH ROAD | CAROLINA SUNROCK LLC | Kirkman, PE, Christopher D | \$1,259,259.61 | 04/15/2016 | 05/18/2016 | 11/18/2016 | 100.00 | 99.92 |
| DG00298 | PASCHALL DRIVE FROM GORDON THOMAS DRIVE TO SR 1841 AND GREENBRIAR TRIAL TO SR 1846, REMOVE R/R CROSSINGS | TRIANGLE GRADING & PAVING INC | Kirkman, PE, Christopher D | \$1,493,600.00 | 06/06/2016 | 06/10/2016 | 06/06/2017 | 100.00 | 68.20 |
| DG00299 | RESURFACE 22 SECTIONS OF SECONDARY ROAD IN SE ORANGE CO. | CAROLINA SUNROCK LLC | Kirkman, PE, Christopher D | \$1,331,325.36 | 06/01/2016 | 09/28/2016 | 11/17/2017 | 10.00 | 39.77 |
| DG00302 | EXTEND BRYDSVILLE ROAD TO NC 86 AND REMOVE RAIL CROSSING | TRIANGLE GRADING & PAVING INC | Kirkman, PE, Christopher D | \$1,683,900.00 | 07/01/2016 | 09/29/2016 | 12/30/2017 | 26.46 | 13.14 |
| DG00323 | INSTALLATION OF FIBER-OPTIC COMMUNICATION NETWORK AND RELATED WORK FOR CENTER TO CENTER CONNECTION | ALS OF NORTH CAROLINA, INC. | Kirkman, PE, Christopher D | \$885,605.60 | 11/14/2016 | | 09/09/2017 | | |
| DG00324 | REPLACE BRIDGE NO. 126 ON SR 1526 (GRAY ROAD) OVER LICK CREEK WITH AN ALUMINUM ARCH CULVERT | FSC II LLC DBA FRED SMITH COMPANY | Kirkman, PE, Christopher D | \$974,479.00 | 10/24/2016 | | 11/01/2017 | | |
| DG00325 | INSTALL ARCH PIPE ON SR 1919 (SOUTH GREENSBORO STREET) AT NC HIGHWAY 54 IN CARRBORO | FSC II LLC DBA FRED SMITH COMPANY | Kirkman, PE, Christopher D | \$1,970,791.00 | 11/14/2016 | 12/07/2016 | 11/30/2017 | 13.00 | 4.77 |

| ACTIVE PROJECTS | | | | | | |
|-------------------------|--|-------------|----------|-------------|--------------|--|
| TIP/WBS # or Contract # | Project Description | Length (mi) | Let Date | Cost | Contractor | Comments |
| 36249.3537 C203838 | Farrington Point Boat Access at Jordan Lake from SR 1008 Farrington Point Rd to W Parking Lot | 0.242 | Mar-16 | \$979,707 | Riley Paving | Bid Opening 3/15/16 Contract Awarded 4/15/16 Availability Date 9/18/16 Completion Date 11/30/16 Work Started 9/30/16 Project 98% Complete |
| 36249.3537 C203838 | Farrington Point Boat Access at Jordan Lake from SR 1008 Farrington Point Rd to E Parking Lot | 0.1 | | | | |
| 36249.3537 C203838 | Farrington Point Boat Access at Jordan Lake Western Parking Area/Ramps | 0.087 | | | | |
| 36249.3537 C203838 | Farrington Point Boat Access at Jordan Lake Eastern Parking Area Ramps | 0.070 | | | | |
| 30001.23 DH00203 | Seal, Crack Seal and Patch 38 Sections of Secondary Roads in Chatham and various Routes in Jordan Lake | 140.380 | 16-May | \$1,128,610 | Riley Paving | Bid Opening 5/24/16 Contract Awarded 6/7/16 Availability Date 6/27/16 Completion Date 6/30/17 Work Started 9/13/16 Project 17% Complete |

Project Complete 5/27/2016

| UPCOMING PROJECTS | | | | | | |
|-------------------------|---|-------------|----------|------|-------------------------------------|---|
| TIP/WBS # or Contract # | Project Description | Length (mi) | Let Date | Cost | Contractor | Comments |
| 44195.3.1 DH00212 | Construct a southbound left turn lane on NC 751 at New Hope Church Road | | Sep-16 | TBD | FSC II, LLC, DBA Fred Smith Company | Funding source: Highway Safety Improvement Program Bid Opening 9/27/2016 Avail Date 10/31/2016 Comple Date 2/27/2018 |
| SS-4908BB DH00211 | Improve edgeline and centerline markings on SR 1731 O'Kelly Chapel Rd from NC 751 to beginning of three lane section west of Pittard Sears Rd. Work includes adding 6" Thermoplastic w/Highly Reflective Elements (Edgelines) and 4" Thermoplastic Standard Bead (centerline) | 2.2 | Sep-16 | TBD | Clark Pavement Marking, Inc | Bid Opening 9/13/16 Availability Date 10/17/16 Contract Completion Date 7/30/17 |