

<p><b>Contract Number:</b> C203394</p> <p><b>Division:</b> 5</p> <p><b>TIP Number:</b> U-0071</p> <p><b>Length:</b> 4.009 miles</p> <p><b>NCDOT Contact:</b> Cameron D. Richards</p> <p><b>Location Description:</b> EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM.</p> <p><b>Contractor Name:</b> DRAGADOS USA INC</p> <p><b>Contract Amount:</b> \$141,949,500.00</p> <p><b>Work Began:</b> 02/26/2015</p> <p><b>Original Completion Date:</b> 01/10/2020</p> <p><b>Latest Payment Thru:</b> 12/16/2016</p> <p><b>Latest Payment Date:</b> 12/29/2016</p>	<p><b>Route:</b> I-885, NC-147, NC-98 US-70</p> <p><b>County:</b> Durham</p> <p><b>Federal Aid Number:</b></p> <p><b>NCDOT Contact No:</b> (919)840-0914</p> <p><b>Cost Overrun/Underrun:</b> 1.32%</p> <p><b>Letting Date:</b> 11/18/2014</p> <p><b>Revised Completion Date:</b></p> <p><b>Scheduled Progress:</b> 39.07%</p> <p><b>Actual Progress:</b> 34.05%</p>
<p><b>Contract Number:</b> C203567</p> <p><b>Division:</b> 5</p> <p><b>TIP Number:</b> U-3308</p> <p><b>Length:</b> 1.134 miles</p> <p><b>NCDOT Contact:</b> Troy B. Brooks, PE</p> <p><b>Location Description:</b> NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US-70BUS/NC-98 (HOLLOWAY ST).</p> <p><b>Contractor Name:</b> ZACHRY CONSTRUCTION CORPORATION</p> <p><b>Contract Amount:</b> \$39,756,916.81</p> <p><b>Work Began:</b> 10/05/2016</p> <p><b>Original Completion Date:</b> 04/29/2020</p> <p><b>Latest Payment Thru:</b> 12/15/2016</p> <p><b>Latest Payment Date:</b> 12/22/2016</p>	<p><b>Route:</b> NC-55</p> <p><b>County:</b> Durham</p> <p><b>Federal Aid Number:</b> STP-55(20)</p> <p><b>NCDOT Contact No:</b> (919)220-4680</p> <p><b>Cost Overrun/Underrun:</b> 0%</p> <p><b>Letting Date:</b> 07/19/2016</p> <p><b>Revised Completion Date:</b></p> <p><b>Scheduled Progress:</b> 7.3%</p> <p><b>Actual Progress:</b> 5.1%</p>
<p><b>Contract Number:</b> C203883</p> <p><b>Division:</b> 5</p> <p><b>TIP Number:</b></p> <p><b>Length:</b> 21.371 miles</p> <p><b>NCDOT Contact:</b> Cameron D. Richards</p> <p><b>Location Description:</b> US-501 FROM NORTH OF SR-1448 TO PERSON COUNTY LINE AND 9 SECTIONS OF SECONDARY ROADS.</p> <p><b>Contractor Name:</b> FSC II LLC DBA FRED SMITH COMPANY</p> <p><b>Contract Amount:</b> \$0.00</p> <p><b>Work Began:</b></p> <p><b>Original Completion Date:</b> 06/30/2017</p> <p><b>Latest Payment Thru:</b></p> <p><b>Latest Payment Date:</b></p>	<p><b>Route:</b> -, SR-1109, SR-1331 SR-1631, US-501</p> <p><b>County:</b> Durham</p> <p><b>Federal Aid Number:</b></p> <p><b>NCDOT Contact No:</b> (919)840-0914</p> <p><b>Cost Overrun/Underrun:</b> 0%</p> <p><b>Letting Date:</b> 06/21/2016</p> <p><b>Revised Completion Date:</b></p> <p><b>Scheduled Progress:</b> 0%</p> <p><b>Actual Progress:</b> 0%</p>
<p><b>Contract Number:</b> DE00122</p> <p><b>Division:</b> 5</p> <p><b>TIP Number:</b> SS-4905CK</p> <p><b>Length:</b> 0 miles</p> <p><b>NCDOT Contact:</b> Troy B. Brooks, PE</p> <p><b>Location Description:</b> US 501 BUS (ROXBORO ST) FROM CLUB BLVD TO PACIFIC AVE</p> <p><b>Contractor Name:</b> WATSON ELECTRICAL CONSTRUCTION CO. LLC</p> <p><b>Contract Amount:</b> \$307,367.00</p> <p><b>Work Began:</b> 06/28/2016</p> <p><b>Original Completion Date:</b> 10/14/2016</p> <p><b>Latest Payment Thru:</b> 12/07/2016</p> <p><b>Latest Payment Date:</b> 12/21/2016</p>	<p><b>Route:</b> US-501</p> <p><b>County:</b> Durham</p> <p><b>Federal Aid Number:</b></p> <p><b>NCDOT Contact No:</b> (919)220-4680</p> <p><b>Cost Overrun/Underrun:</b> 11%</p> <p><b>Letting Date:</b> 04/13/2016</p> <p><b>Revised Completion Date:</b></p> <p><b>Scheduled Progress:</b> 100%</p> <p><b>Actual Progress:</b> 91.67%</p>
<p><b>Contract Number:</b> DE00172</p> <p><b>Division:</b> 5</p> <p><b>TIP Number:</b> I-5307B</p> <p><b>Length:</b> 0 miles</p> <p><b>NCDOT Contact:</b> Cameron D. Richards</p> <p><b>Location Description:</b> BRIDGE #342 ON I-540 OVER I-40 &amp; NW EXPRESSWAY IN DURHAM COUNTY</p> <p><b>Contractor Name:</b> PROSHOT CONCRETE, INC.</p> <p><b>Contract Amount:</b> \$0.00</p> <p><b>Work Began:</b></p> <p><b>Original Completion Date:</b> 06/09/2017</p> <p><b>Latest Payment Thru:</b></p>	<p><b>Route:</b> -</p> <p><b>County:</b> Durham</p> <p><b>Federal Aid Number:</b> IM-0540(035)</p> <p><b>NCDOT Contact No:</b> (919)840-0914</p> <p><b>Cost Overrun/Underrun:</b> 0%</p> <p><b>Letting Date:</b> 10/26/2016</p> <p><b>Revised Completion Date:</b></p> <p><b>Scheduled Progress:</b> 0%</p>

<b>Latest Payment Date:</b>		<b>Actual Progress: 0%</b>	
<b>Contract Number:</b> DE00173	<b>Division:</b> 5	<b>Route:</b> SR-1104	<b>County:</b> Durham
<b>TIP Number:</b> W-5205V	<b>Length:</b> 0 miles	<b>Federal Aid Number:</b> HSIP-1104(19)	<b>NCDOT Contact No:</b> (919)220-4680
<b>NCDOT Contact:</b> Troy B. Brooks, PE	<b>Location Description:</b> SR 1104/SR 1105 (HERNDON RD) AT SR 1106 (MASSEY CHAPEL/ BARBEE RD) IN DURHAM COUNTY	<b>Contractor Name:</b> TRIANGLE GRADING & PAVING INC	<b>Contract Amount:</b> \$0.00
<b>Original Completion Date:</b> 08/18/2017	<b>Latest Payment Thru:</b>	<b>Revised Completion Date:</b>	<b>Scheduled Progress:</b> 0%
<b>Latest Payment Date:</b>		<b>Actual Progress:</b> 0%	
<b>Contract Number:</b> DE00177	<b>Division:</b> 5	<b>Route:</b> SR-1616	<b>County:</b> Durham
<b>TIP Number:</b>	<b>Length:</b> 28.57 miles	<b>Federal Aid Number:</b>	<b>NCDOT Contact No:</b> (919)220-4680
<b>NCDOT Contact:</b> Troy B. Brooks, PE	<b>Location Description:</b> VARIOUS SECONDARY ROUTES IN DURHAM AND PERSON COUNTIES	<b>Contractor Name:</b> WHITEHURST PAVING CO INC	<b>Contract Amount:</b> \$0.00
<b>Original Completion Date:</b>	<b>Latest Payment Thru:</b>	<b>Revised Completion Date:</b>	<b>Scheduled Progress:</b> 0%
<b>Latest Payment Date:</b>		<b>Actual Progress:</b> 0%	

NCDOT Division 5 Contract Status

<u>LET Est</u>	<u>TIP Sub No.</u>	<u>Let Type</u>	<u>Description</u>	<u>R/W (B)</u>	<u>Con Est</u>	<u>ROW Est</u>	<u>Comments</u>
12/16	SR-5001C	NON - DOT LET (Local)	SAFE ROUTES TO SCHOOLS DURHAM - FAYETTEVILLE STREET ELEMENTARY SCHOOL	07/16			
01/17	W-5601GD	On Call Contract (OCC)	SR 1361 (VICKERS AVENUE) AT LAKEWOOD AVENUE	11/16	\$10,000		In design
02/17	I-5729A	Division POC Let (DPOC)	I-85 FROM US 15/US 501 TO EAST OF SR 1827 (MIDLAND TERRACE ROAD) IN DURHAM. BRIDGE JOINT WORK.				
02/17	U-4726HM	NON - DOT LET (Local)	DURHAM - SIDEWALK ON AVONDALE DRIVE				
03/17	EB-4707B	Division Design Raleigh Let (DDRL)	DURHAM/CHAPEL HILL - SR 2220 (OLD DURHAM CHAPEL HILL ROAD) FROM SR 1113 (POPE ROAD) TO SR 1116 (GARRETT ROAD)	08/12	\$5,350,000		
03/17	C-5178	NON - DOT LET (Congestion Mitigation)	DURHAM - CAMPUS WALK AVENUE, MORRENE ROAD TO LASALLE STREET AND LASALLE STREET, KANGAROO DRIVE TO ERWIN ROAD CONSTRUCTSIDEWALKS		\$336,000		
04/17	EB-4707A	Division Design Raleigh Let (DDRL)	SR 1838/ SR 2220 FROM US 15/501 IN ORANGE COUNTY TO SR 1113(POPE ROAD) IN DURHAM COUNTY BICYCLE, PEDESTRIAN AND TRANSIT IMPROVEMENTS	08/15	\$3,500,000	\$1,534,000	
04/17	U-4726HJ	NON - DOT LET (Local)	CONSTRUCTION OF SIDEWALKS ON NC 751 BETWEEN GARRETT RD AND NC 54, AND ON NC 54 BETWEEN NC 751 AND DRESDEN DRIVE				
05/17	2017CPT.05.09	Division Design Raleigh Let	Contract Resurfacing		\$1,100,000		
05/17	W-5601GG	Division POC Let (DPOC)	SR 1327 (GREGSON STREET) AT MAIN STREET, MORGAN STREET AND SR 1669 (CLUB BOULEVARD)	12/16	\$63,000	\$10,000	Let 6/17
06/17	W-5601HX	Division POC Let (DPOC)	NC 55 AT ALLENDOWN DRIVE SAFETY IMPROVEMENTS	04/17	\$100,000		Let 6/17
06/17	W-5601HY	Division POC Let (DPOC)	US 501 (DUKE STREET) AT STADIUM DRIVE, SAFETY IMPROVEMENTS	03/17	\$55,000	\$5,000	Let 6/17
08/17	W-5601EM	Division POC Let (DPOC)	SR 1118 (FAYETTEVILLE ROAD) AT PILOT STREET AND CECIL STREET. SAFETY IMPROVEMENTS.		\$14,000		under construction
09/17	EB-5514	NON - DOT LET (Bicycle and Pedestrian)	UNIVERSITY DRIVE (SR 2220, NC 751, SR 1183) FROM SR 2220 OLD CHAPEL HILL ROAD) TO SR 1158 (WEST CORNWALLIS ROAD)		\$1,025,000		
09/17	EB-5703	NON - DOT LET (Bicycle and Pedestrian)	DURHAM - LASALLE STREET FROM KANGAROO DRIVE TO SPRUNT AVENUE		\$525,000		
09/17	EB-5704	NON - DOT LET (Bicycle and Pedestrian)	DURHAM - RAYNOR STREET FROM NORTH MIAMI BOULEVARD TO NORTH HARDEE STREET		\$250,000		
09/17	EB-5708	NON - DOT LET (Bicycle and Pedestrian)	NC 54 FROM NC 55 TO RESEARCH TRIANGLE PARK WESTERN LIMIT INDURHAM CONSTRUCT SECTIONS OF SIDEWALK ON SOUTH SIDE		\$250,000		
09/17	EB-5715	NON - DOT LET (Bicycle and Pedestrian)	US 501 BYPASS (NORTH DUKE STREET) FROM MURRAY AVENUE TO US 501 BUSINESS (NORTH ROXBORO ROAD) IN DURHAM CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN EXISTING GAPS		\$1,154,000		

NCDOT Division 5 Contract Status

<u>LET Est</u>	<u>TIP Sub No.</u>	<u>Let Type</u>	<u>Description</u>	<u>R/W (B)</u>	<u>Con Est</u>	<u>ROW Est</u>	<u>Comments</u>
10/17	I-5729	Division POC Let (DPOC)	I-85 - US 15/US 501 TO EAST OF SR 1827 (MIDLAND TERRACE ROAD) IN DURHAM. PAVEMENT PRESERVATION.		\$8,319,000		
12/17	17BP.5.R.54	Division POC Let (DPOC)	REPLACE BRIDGE 117 OVER MUD CREEK ON SR 1308 (CORNWALLIS ROAD)		\$600,000		
12/17	B-4943	Raleigh Letting (LET)	REPLACE BRIDGE 20 OVER DIAL CREEK ON SR 1616	12/16	\$1,450,000	\$92,000	
12/17	44932.3.1	On Call Contract (OCC)	US 70 Bus (Hillsborough Rd) at US 15-501 SB Ramp. Widen for an eastbound right turn lane		\$117,000		Surveys to be completed by Feb. 2017
09/18	C-5183B	NON - DOT LET (Congestion Mitigation)	SR 1945 (S ALSTON AVENUE) FROM SR 1171 (RIDDLE ROAD) TO CAPP'S STREET. CONSTRUCT SIDEWALKS IN DURHAM		\$706,000	\$99,000	
09/18	U-4724	NON - DOT LET (Bicycle and Pedestrian)	SR 1158 (CORNWALLIS RD) FROM SOUTH ROXBORO RD TO SR 1183 (UNIVERSITY DR) IN DURHAM, BIKE AND PEDESTRIAN FEATURES.		\$4,978,000		
09/18	C-4928	NON - DOT LET (Congestion Mitigation)	CONSTRUCT BIKE LANES AND SIDEWALKS ON SR 1317 (MORREENE RD) IN DURHAM FROM NEAL ROAD TO ERWIN ROAD	09/17	\$5,783,000	\$7,000	
12/18	W-5601EH	Division POC Let (DPOC)	SR 1118 (FAYETTEVILLE ROAD) AT COOK ROAD. SAFETY IMPROVEMENTS.	09/17	\$545,000	\$130,000	
12/18	U-5745	Division POC Let (DPOC)	NC 751 (HOPE VALLEY ROAD) AT SR 1183 (UNIVERSITY DRIVE) INTERSECTION IN DURHAM. CONSTRUCT ROUNDABOUT.	12/17	\$1,300,000	\$150,000	Updated traffic analysis supports RBT.
06/19	U-4726HN	NON - DOT LET (Local)	CONSTRUCT BIKE LANES/SIDEWALKS IN DURHAM - HILLANDALE ROAD	09/17			
08/19	U-5516	Raleigh Letting (LET)	FROM US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) IN DURHAM	08/18	\$2,100,000	\$2,000,000	
09/19	EB-5720	NON - DOT LET (Bicycle and Pedestrian)	BRYANT BRIDGE TRAIL - NC 55 TO KELLY BRYANT BRIDGE IN DURHAM		\$1,061,000		
10/19	B-5512	Raleigh Letting (LET)	REPLACE BRIDGE 89 OVER LICK CREEK ON SR 1902	10/18	\$1,050,000	\$100,000	

**NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO**

MPO Board 1/11/2017 Item 16

TIP/WBS #	Description	Start/Let date	Completion Date	Status	Cost	Comments
R-5787B 44917.3.3	Curb ramp improvements at various intersections in <b>Orange and Alamance Co.</b>	Jun. 2017	Dec. 2017	Planning and design activities underway.	\$100,000	TAP, <b>DMP</b>
SS-4907BF 44271.1.FD1 44271.2.1 44271.3.1	Radius and sight distance improvements at the intersection of SR 1567 (Pleasant Green Road) and SR 1569 (Cole Mill Road) in <b>Orange Co.</b>	4/18/2016	10/28/2016	100% complete	\$15,000 PE \$80,000 R/W \$53,600 CON	State Spot Safety, R/W plans received 7/8/15, <b>Constr. By State Forces</b>
SS-4907BS 44894.2.1 44894.3.1	Installation of traffic signal at the intersection of US70 and SR 1114 (Buckhorn Road) East of <b>Mebane.</b>	Apr. 2017	Jun. 2017	Signal design underway	\$40,500 R/W \$43,200 CON	State Spot Safety, <b>Constr. By State Forces</b> , May need R/W
U-3306(L) 34913.3.2	Landscaping on SR 1733 (Weaver Dairy Road) from NC 86 to SR 1734 (Erwin Road).	Dec. 2016	Spring 2017	Bids rejected, re-let on 1/5/17	\$58,645	Project funding, Division let
U-5549/SS-4907AZ 50153.3.F1 44227 44247	Churton Street Access Improvements - Traffic signal and curb ramp revisions on east side of NC 86 (Churton Street) at SR 1150/SR 1002 (King Street), and NC 86 (Churton Street) at Margaret Street. Grading, curb & gutter, crosswalks and signal modifications on the west side of NC 86 /US 70 Bus.(Churton Street) from Tryon Street to just south of Margaret Street. Grading, curb & gutter, crosswalk and bus pull-out on NC 86 / US 70 Bus. (Churton Street) from south of Margaret Street to just south of Nash and Koolock Street in <b>Hillsborough.</b>	11/1/2016	Spring 2017	FHWA Construction Authorization approved, No bids received on Mar 17 let and April 13 re-let. 3rd let scheduled with floating availability date, Awarded to Carolina Sunrock, NCDOT concurrence in award pending	\$156,000 CON \$245,000 CON \$120,000 CON	Spot Safety-State (ADA curb ramp). Combine with Small Construction, Contingency, STP-DA. PCE approved Feb. 2015. <b>LAP - Town of Hillsborough, MA executed</b>
U-5550 50154.3.FS1	Intersection improvements at Fordham Boulevard (US15/501) and Ephesus Church Rd. Improvements will include bike lanes and sidewalks.	1/27/2016	Mar. 2017	Under construction - 60% complete	\$2,170,000	National Highway Performance Program, <b>LAP - Town of Chapel Hill, MA executed</b>
U-5846 50236.1.1 50236.2.1 50236.3.1	Construct a Roundabout at SR 1772 (Greensboro Street) and SR 1780 (Estes Drive) in <b>Carrboro.</b>	Jan. 2018	Mar. 2019	Planning and design activities underway, R/W plans complete Jan. 2017	\$775,000	STIP, P3.0, PEF-SEPI, Surveys received 3/15, <b>DMP</b> , Public meeting on Nov. 14
U-5847 50238.1.1 50238.2.1 50238.3.1	Intersection improvements at SR 1010 (West Franklin St.) and SR 1771 (Merritt Mill Rd)/SR1927 (Brewer Lane) in <b>Chapel Hill / Carrboro.</b>	Jan. 2019	Mar. 2019	Planning and design activities underway, R/W plans complete Jan. 2018	\$775,000	STIP, P3.0, PEF-STANTEC, Surveys received, traffic forecast and analysis complete, <b>DMP</b>
U-5854 46382.1.1 46328.2.1 46382.3.1	Construct a roundabout at SR 1008 (Mt. Carmel Church Road) and SR 1913 (Bennett Road) in <b>Chapel Hill</b>	Jul. 2017	Oct. 2018	Planning and design activities underway, R/W plans complete October 2016, Public comments have been received	\$775,000	STIP, P3.0,PEF-SEPI, <b>DMP</b>
W-5707A 44853.1.1	Curb ramp improvements for ADA compliance at the following intersections: SR 2048 (South Road) at Raleigh Street; SR 2048 (South Road) at Country Club Road, SR 1902 (Manning Drive) at Paul Hardin Drive, and SR 1902 (Manning Drive) at Ridge Road / Skipper Bowles Road in <b>Chapel Hill</b>	3/16/2017	5/1/17	Planning and design activities underway.	\$10,000 PE \$60,000 CON	HSIP, <b>DMP</b>



## North Carolina Department of Transportation

### Active Projects Under Construction - Orange Co.

<u>Contract Number</u>	<u>Location Description</u>	<u>Contractor Name</u>	<u>Resident Engineer</u>	<u>Contract Bid Amount</u>	<u>Availability Date</u>	<u>Work Start Date</u>	<u>Completion Date</u>	<u>Progress Schedule</u>	<u>Completion Percent</u>
C203274	REPLACEMENT OF 11 BRIDGES IN ALAMANCE CO AND 3 BRIDGES IN ORANGE CO.	HAYMES BROTHERS, INC.	Kirkman, PE, Christopher D	\$6,356,520.00	04/29/2013	05/23/2013	12/13/2016	99.00	92.60
C203640	REPLACEMENT OF 4 BRIDGES IN GUILFORD COUNTY AND 3 BRIDGES IN ORANGE COUNTY.	HAYMES BROTHERS, INC.	Lorenz, PE, Kris	\$3,124,500.00	06/01/2015	09/02/2015	11/01/2017	44.40	31.73
C203641	REPLACEMENT OF 5 BRIDGES IN GUILFORD COUNTY AND 5 BRIDGES IN ORANGE COUNTY.	R.E. BURNS & SONS CO., INC.	Kirkman, PE, Christopher D	\$5,940,323.00	06/01/2015	06/01/2015	11/01/2018	36.00	78.09
DG00277	RESURFACING ON US 15-501, NC 86, SOUTH ROAD	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$1,259,259.61	04/15/2016	05/18/2016	11/18/2016	100.00	99.92
DG00298	PASCHALL DRIVE FROM GORDON THOMAS DRIVE TO SR 1841 AND GREENBRIAR TRIAL TO SR 1846, REMOVE R/R CROSSINGS	TRIANGLE GRADING & PAVING INC	Kirkman, PE, Christopher D	\$1,493,600.00	06/06/2016	06/10/2016	06/06/2017	100.00	68.20
DG00299	RESURFACE 22 SECTIONS OF SECONDARY ROAD IN SE ORANGE CO.	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$1,331,325.36	06/01/2016	09/28/2016	11/17/2017	10.00	39.77
DG00302	EXTEND BRYDSVILLE ROAD TO NC 86 AND REMOVE RAIL CROSSING	TRIANGLE GRADING & PAVING INC	Kirkman, PE, Christopher D	\$1,683,900.00	07/01/2016	09/29/2016	12/30/2017	26.46	13.14
DG00323	INSTALLATION OF FIBER-OPTIC COMMUNICATION NETWORK AND RELATED WORK FOR CENTER TO CENTER CONNECTION	ALS OF NORTH CAROLINA, INC.	Kirkman, PE, Christopher D	\$885,605.60	11/14/2016		09/09/2017		
DG00324	REPLACE BRIDGE NO. 126 ON SR 1526 (GRAY ROAD) OVER LICK CREEK WITH AN ALUMINUM ARCH CULVERT	FSC II LLC DBA FRED SMITH COMPANY	Kirkman, PE, Christopher D	\$974,479.00	10/24/2016		11/01/2017		
DG00325	INSTALL ARCH PIPE ON SR 1919 (SOUTH GREENSBORO STREET) AT NC HIGHWAY 54 IN CARRBORO	FSC II LLC DBA FRED SMITH COMPANY	Kirkman, PE, Christopher D	\$1,970,791.00	11/14/2016	12/07/2016	11/30/2017	13.00	4.77

ACTIVE PROJECTS						
TIP/WBS # or Contract #	Project Description	Length (mi)	Let Date	Cost	Contractor	Comments
36249.3537 C203838	Farrington Point Boat Access at Jordan Lake from SR 1008 Farrington Point Rd to W Parking Lot	0.242	Mar-16	\$979,707	Riley Paving	Bid Opening 3/15/16 Contract Awarded 4/15/16 Availability Date 9/18/16 Completion Date 11/30/16 Work Started 9/30/16 Project 98% Complete
36249.3537 C203838	Farrington Point Boat Access at Jordan Lake from SR 1008 Farrington Point Rd to E Parking Lot	0.1				
36249.3537 C203838	Farrington Point Boat Access at Jordan Lake Western Parking Area/Ramps	0.087				
36249.3537 C203838	Farrington Point Boat Access at Jordan Lake Eastern Parking Area Ramps	0.070				
30001.23 DH00203	Seal, Crack Seal and Patch 38 Sections of Secondary Roads in Chatham and various Routes in Jordan Lake	140.380	16-May	\$1,128,610	Riley Paving	Bid Opening 5/24/16 Contract Awarded 6/7/16 Availability Date 6/27/16 Completion Date 6/30/17 Work Started 9/13/16 Project 17% Complete

Project Complete 5/27/2016

UPCOMING PROJECTS						
TIP/WBS # or Contract #	Project Description	Length (mi)	Let Date	Cost	Contractor	Comments
44195.3.1 DH00212	Construct a southbound left turn lane on NC 751 at New Hope Church Road		Sep-16	TBD	FSC II, LLC, DBA Fred Smith Company	Funding source: Highway Safety Improvement Program Bid Opening 9/27/2016 Avail Date 10/31/2016 Comple Date 2/27/2018
SS-4908BB DH00211	Improve edgeline and centerline markings on SR 1731 O'Kelly Chapel Rd from NC 751 to beginning of three lane section west of Pittard Sears Rd. Work includes adding 6" Thermoplastic w/Highly Reflective Elements (Edgelines) and 4" Thermoplastic Standard Bead (centerline)	2.2	Sep-16	TBD	Clark Pavement Marking, Inc	Bid Opening 9/13/16 Availability Date 10/17/16 Contract Completion Date 7/30/17