

<p>Contract Number: C203273 Division: 5 TIP Number: Length: 1.189 miles NCDOT Contact: E. Boyd Tharrington, PE Location Description: REPLACEMENT OF 4 BRIDGES IN DURHAM CO, 3 BRIDGES IN GRANVILLE CO AND 1 BRIDGE IN VANCE CO. Contractor Name: FSC II LLC DBA FRED SMITH COMPANY Contract Amount: \$8,800,000.00 Work Began: 04/29/2013 Original Completion Date: 09/30/2016 Latest Payment Thru: 03/31/2016 Latest Payment Date: 04/18/2016</p>	<p>Route: - County: Durham Federal Aid Number: NCDOT Contact No: (919)562-7000 Cost Overrun/Underrun: 0% Letting Date: 03/19/2013 Revised Completion Date: 11/12/2016 Scheduled Progress: 74% Actual Progress: 76.87%</p>
<p>Contract Number: C203394 Division: 5 TIP Number: U-0071 Length: 4.009 miles NCDOT Contact: Phillip J. Townsend Location Description: EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM. Contractor Name: DRAGADOS USA INC Contract Amount: \$141,949,500.00 Work Began: 02/26/2015 Original Completion Date: 01/10/2020 Latest Payment Thru: 03/31/2016 Latest Payment Date: 04/11/2016</p>	<p>Route: I-885, NC-147, NC-98 US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)840-0914 Cost Overrun/Underrun: 0.75% Letting Date: 11/18/2014 Revised Completion Date: Scheduled Progress: 22% Actual Progress: 21.39%</p>
<p>Contract Number: C203618 Division: 5 TIP Number: Length: 25.28 miles NCDOT Contact: Alan W. Shapiro, PE Location Description: 1 SECTION EACH OF NC-751, US-15/501 BUS, NC-157 & NC-54, 2 SECTIONS OF US-70 BUS AND 13 SECTIONS OF SECONDARY ROADS. Contractor Name: CAROLINA SUNROCK LLC Contract Amount: \$5,988,985.15 Work Began: 04/15/2015 Original Completion Date: 04/29/2016 Latest Payment Thru: 03/31/2016 Latest Payment Date: 04/13/2016</p>	<p>Route: NC-157, NC-54, NC-751 SR-1104, SR-1116, SR-1127 SR-1261, SR-1321, SR-1322 SR-1364, SR-1365, SR-1471 SR-1902, SR-1926, SR-2104 SR-2294, US-15501, US-70bus County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 Cost Overrun/Underrun: 10.44% Letting Date: 11/18/2014 Revised Completion Date: Scheduled Progress: 88.3% Actual Progress: 87.97%</p>
<p>Contract Number: DE00117 Division: 5 TIP Number: Length: 0.54 miles NCDOT Contact: Alan W. Shapiro, PE Location Description: VARIOUS Contractor Name: CAROLINA SUNROCK LLC Contract Amount: \$1,992,402.52 Work Began: 10/20/2015 Original Completion Date: 04/30/2016 Latest Payment Thru: 03/31/2016 Latest Payment Date: 04/11/2016</p>	<p>Route: US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 Cost Overrun/Underrun: 0.07% Letting Date: 07/08/2015 Revised Completion Date: Scheduled Progress: 46.4% Actual Progress: 43.26%</p>
<p>Contract Number: DE00118 Division: 5 TIP Number: SS-4905BM Length: 0 miles NCDOT Contact: Alan W. Shapiro, PE Location Description: SR 1407 (CARVER STREET) AT BROAD STREET/KENAN RD Contractor Name: CAROLINA SUNROCK LLC</p>	<p>Route: SR-1407 County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680</p>

<p>Contract Amount: \$293,948.50 Work Began: 08/14/2015 Original Completion Date: 10/09/2015 Latest Payment Thru: 04/07/2016 Latest Payment Date: 04/13/2016</p>	<p>Cost Overrun/Underrun: 1.61% Letting Date: 06/24/2015 Revised Completion Date: 05/15/2016 Scheduled Progress: 46% Actual Progress: 37.6%</p>
<p>Contract Number: DE00119 Division: 5 TIP Number: SS-4905BP, SS-4905BT Length: 0 miles NCDOT Contact: Alan W. Shapiro, PE Location Description: SR 1327 (S GREGSON ST) AT PEABODY ST Contractor Name: ALS OF NORTH CAROLINA, INC. Contract Amount: \$319,995.20 Work Began: 10/19/2015 Original Completion Date: 03/11/2016 Latest Payment Thru: 03/31/2016 Latest Payment Date: 04/08/2016</p>	<p>Route: SR-1327, US-15BUS, US-501BUS County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 Cost Overrun/Underrun: 3.32% Letting Date: 06/10/2015 Revised Completion Date: 04/29/2016 Scheduled Progress: 100% Actual Progress: 72.35%</p>
<p>Contract Number: DE00146 Division: 5 TIP Number: Length: 17.805 miles NCDOT Contact: Alan W. Shapiro, PE Location Description: VARIOUS SECONDARY ROUTES IN DURHAM AND PERSON COUNTIES Contractor Name: WHITEHURST PAVING CO INC Contract Amount: \$0.00 Work Began: 07/23/2016 Original Completion Date: 09/20/2016 Latest Payment Thru: Latest Payment Date:</p>	<p>Route: -, SR-1108, SR-1127 SR-1723 County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 Cost Overrun/Underrun: 0% Letting Date: 02/24/2016 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0%</p>

LET Est	TIP Sub No.	Let Type	Description	R/W (B)	Con Est	ROW Est	Comments
05/16	I-5307B	Division POC Let (DPOC)	I-540 FLYOVER BRIDGE OVER I-40 IN DURHAM		\$300,000		Joint Replacement
06/16	U-3308	Raleigh Letting (LET)	DURHAM - NC 55 (ALSTON AVENUE) FROM NC 147 (DURHAM FREEWAY) TO NORTH OF US 70 BUSINESS - NC 98 (HOLLOWAY STREET). WIDEN TO FOUR-LANE DIVIDED FACILITY FROM NC 147 TO MAIN STREET AND REPLACE NORFOLK SOUTHERN RAILROAD BRIDGES.	04/13	\$32,200,000	\$3,869,000	
06/16	W-5601EM	Division POC Let (DPOC)	SR 1118 (FAYETTEVILLE ROAD) AT PILOT STREET AND CECIL STREET. SAFETY IMPROVEMENTS.		\$14,000		Design
07/16	W-5205V	Division POC Let (DPOC)	Barbee Rd at Herndon Rd - RBT		\$1,200,000	\$150,000	Revising plans for cost reduction
08/16	W-5601E	Division POC Let (DPOC)	NC 157 (GUESS ROAD) AT NORTH POINTE DRIVE/ALBANY STREET	08/15			Acquiring Easements
09/16	EB-5514	NON - DOT LET (Bicycle and Pedestrian)	UNIVERSITY DRIVE (SR 2220, NC 751, SR 1183) FROM SR 2220 OLD CHAPEL HILL ROAD) TO SR 1158 (WEST CORNWALLIS ROAD)		\$1,025,000		
09/16	EB-4707B	Division Design Raleigh Let (DDRL)	DURHAM/CHAPEL HILL - SR 2220 (OLD DURHAM CHAPEL HILL ROAD) FROM SR 1113 (POPE ROAD) TO SR 1116 (GARRETT ROAD)	08/12	\$5,350,000		Utilities to start relocation
09/16	I-5729	Division Design Raleigh Let (DDRL)	I-85 - US 15/US 501 TO EAST OF SR 1827 (MIDLAND TERRACE ROAD) IN DURHAM. PAVEMENT PRESERVATION.		\$8,319,000		
09/16	W-5601GD	Division POC Let (DPOC)	SR 1361 (VICKERS AVENUE) AT LAKEWOOD AVENUE	08/16	\$10,000		Design
09/16	C-5178	NON - DOT LET (Congestion Mitigation)	DURHAM - CAMPUS WALK AVENUE, MORREENE ROAD TO LASALLE STREET AND LASALLE STREET, KANGAROO DRIVE TO ERWIN ROAD CONSTRUCTS IDEWALKS		\$336,000		
09/16	C-5572	NON - DOT LET (Congestion Mitigation)	DURHAM - WEST ELLERBE CREEK GREENWAY, CONSTRUCTION PHASE II, WESTOVER PARK TO STADIUM DRIVE RAIL IN DURHAM. CONSTRUCT MULTI-USE PATH.		\$1,352,000		
09/16	U-4726HM	NON - DOT LET (Local)	DURHAM - SIDEWALK ON AVONDALE DRIVE				
04/17	EB-4707A	Division Design Raleigh Let (DDRL)	SR 1838/ SR 2220 FROM US 15/501 IN ORANGE COUNTY TO SR 1113(POPE ROAD) IN DURHAM COUNTY BICYCLE, PEDESTRIAN AND TRANSIT IMPROVEMENTS	08/15	\$3,150,000	\$1,534,000	Just Starting R/W phase - need to delay Let
04/17	C-5183B	NON - DOT LET (Congestion Mitigation)	SR 1945 (S ALSTON AVENUE) FROM SR 1171 (RIDDLE ROAD) TO CAPPS STREET CONSTRUCT SIDEWALKS IN DURHAM		\$1,254,000		
04/17	U-4726HJ	NON - DOT LET (Local)	DURHAM - RIDGE ROAD SPUR TRAIL FROM THE AMERICAN TOBACCO TRAIL TO BRIGGS AVENUE				
05/17	W-5601GG	Division POC Let (DPOC)	SR 1327 (GREGSON STREET) AT MAIN STREET, MORGAN STREET AND SR 1669 (CLUB BOULEVARD)	12/16	\$63,000	\$10,000	
09/17	EB-5703	NON - DOT LET (Bicycle and Pedestrian)	DURHAM - LASALLE STREET FROM KANGAROO DRIVE TO SPRUNT AVENUE		\$525,000		
09/17	EB-5704	NON - DOT LET (Bicycle and Pedestrian)	DURHAM - RAYNOR STREET FROM NORTH MIAMI BOULEVARD TO NORTH HARDEE STREET		\$250,000		
09/17	EB-5708	NON - DOT LET (Bicycle and Pedestrian)	NC 54 FROM NC 55 TO RESEARCH TRIANGLE PARK WESTERN LIMIT IN DURHAM CONSTRUCT SECTIONS OF SIDEWALK ON SOUTH SIDE		\$250,000		
09/17	EB-5715	NON - DOT LET (Bicycle and Pedestrian)	US 501 BYPASS (NORTH DUKE STREET) FROM MURRAY AVENUE TO US 501 BUSINESS (NORTH ROXBORO ROAD) IN DURHAM CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN EXISTING GAPS		\$1,154,000		
12/17	B-4943	Raleigh Letting (LET)	REPLACE BRIDGE 20 OVER DIAL CREEK ON SR 1616	12/16	\$700,000	\$92,000	

<u>LET Est</u>	<u>TIP Sub No.</u>	<u>Let Type</u>	<u>Description</u>	<u>R/W (B)</u>	<u>Con Est</u>	<u>ROW Est</u>	<u>Comments</u>
06/18	U-5745	Division POC Let (DPOC)	NC 751 (HOPE VALLEY ROAD) AT SR 1183 (UNIVERSITY DRIVE) INTERSECTION IN DURHAM CONSTRUCT ROUNDABOUT	05/17	\$855,000	\$150,000	Awaiting HCM revision and further traffic analysis
09/18	U-4724	NON - DOT LET (Bicycle and Pedestrian)	SR 1158 (CORNWALLIS RD) FROM SOUTH ROXBORO RD TO SR 1183 (UNIVERSITY DR) IN DURHAM, BIKE AND PEDESTRIAN FEATURES.		\$4,978,000		
09/18	C-4928	NON - DOT LET (Congestion Mitigation)	CONSTRUCT BIKE LANES AND SIDEWALKS ON SR 1317 (MORREENE RD)IN DURHAM FROM NEAL ROAD TO ERWIN ROAD	09/17	\$5,783,000	\$7,000	
12/18	W-5601EH	Division POC Let (DPOC)	Left-turn Lane on SR 1118 (Fayetteville Rd) at Cook Rd	05/17	\$500,000	\$100,000	Project Planning
06/19	U-4726HN	NON - DOT LET (Local)	CONSTRUCT BIKE LANES/SIDEWALKS IN DURHAM - HILLANDALE ROAD	09/17			
08/19	U-5516	Raleigh Letting (LET)	FROM US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) IN DURHAM	08/18	\$2,100,000	\$2,000,000	
09/19	EB-5720	NON - DOT LET (Bicycle and Pedestrian)	BRYANT BRIDGE TRAIL - NC 55 TO KELLY BRYANT BRIDGE IN DURHAM		\$1,061,000		
10/19	B-5512	Raleigh Letting (LET)	REPLACE BRIDGE 89 OVER LICK CREEK ON SR 1902	10/18	\$1,050,000	\$100,000	
		city/NC DOT	city/NC DOT to build a new signal at US15/501 Bypass/Moreene		\$40,000		design
	SS-4905CO 44321.3.1	Division annual needs contract	install pedestrian accomodations at US 15/501 Business / Morehead		\$28,000		design
	SS4905CY 44515.3.1	Division annual needs contract	upgrade the traffic signal to flashing yellow arrow for University/Duke St.		\$25,000		design

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO

Technical Committee 5/25/2016 Item 10

TIP/WBS #	Description	Start/Let date	Completion Date	Status	Cost	Comments
P-4405 I,J,K 62000.7.STR18T1B 62000.7.STR23T1B 62000.7.STR28T1B	PCSI Closures at Gordon Thomas Dr., Greenbriar Dr., Byrdsville Rd St. NS/NCRR southwest of Hillsborough	P-4405I P-4405J May 2016 P-4405K June 2016	Dec. 2016	Initial environmental document completed, Limited ROW functions underway (I-100%R/W complete, J-86% R/W complete, K-33% R/W complete)	\$536,319 \$177,513 \$761,200	ARRA - Rail, Segments will be separated for construction, Division Let
SS-4907BF 44271.1.FD1 44271.2.1 44271.3.1	Radius and sight distance improvements at the intersection of SR 1567 (Pleasant Green Road) and SR 1569 (Cole Mill Road) in Orange Co.	4/18/2016	6/18/2016	Clearing and grading underway	\$15,000 PE \$80,000 R/W \$53,600 CON	State Spot Safety, R/W plans received 7/8/15, Constr. By State Forces
SS-4907BN 44713.1.1 44713.2.1 44713.3.1	Installation of traffic signal at the intersection of NC54 and SR 1102 (Dodsons Cross Rd)/SR 1951 (Butler Rd) in Carrboro	7/1/2016	10/31/2016	Utility coordination underway - 15% Complete	\$5,000 PE \$45,000 R/W \$67,000 CON	State Spot Safety, Constr. By State Forces, Board approval Mar. 2016, Final signal plans have been received
U-5549/SS-4907AZ 50153.3.F1 44227 44247	Churton Street Access Improvements - Traffic signal and curb ramp revisions on east side of NC 86 (Churton Street) at SR 1150/SR 1002 (King Street), and NC 86 (Churton Street) at Margaret Street. Grading, curb & gutter, crosswalks and signal modifications on the west side of NC 86 /US 70 Bus.(Churton Street) from Tryon Street to just south of Margaret Street. Grading, curb & gutter, crosswalk and bus pull-out on NC 86 / US 70 Bus. (Churton Street) from south of Margaret Street to just south of Nash and Koolock Street in Hillsborough.	4/13/2016	Oct. 2016	FHWA Construction Authorization approved, No bids received on Mar 17 let and April 13 re-let. Town will look at letting in Fall 2016 with a possible floating availability date.	\$156,000 CON \$245,000 CON \$120,000 CON	Spot Safety-State (ADA curb ramp). Combine with Small Construction, Contingency, STP-DA. PCE approved Feb. 2015. LAP - Town of Hillsborough, MA executed; Anticipated start date: Fall 2016
U-5550 50154.3.FS1	Intersection improvements at Fordham Boulevard (US15/501) and Ephesus Church Rd. Improvements will include bike lanes and sidewalks.	1/27/2016	Mar. 2017	Preconstruction meeting held on 4/6/16, tentative start date in April	\$1,736,000	National Highway Performance Program, LAP - Town of Chapel Hill, MA executed
U-5846	Construct a Roundabout at SR 1772 (Greensboro Street) and SR 1780 (Estes Drive) in Carrboro.	Jan. 2018	Mar. 2019	Planning and design activities underway, R/W Jan. 2017	\$775,000	STIP, P3.0, PEF-SEPI, Surveys received 3/15
U-5847	Intersection improvements at SR 1010 (West Franklin St.) and SR 1771 (Merritt Mill Rd)/SR1927 (Brewer Lane) in Chapel Hill / Carrboro.	Jan. 2019	Mar. 2019	Planning and design activities underway, R/W Jan. 2018	\$775,000	STIP, P3.0, PEF-STANTEC, Surveys received, traffic forecast and analysis complete
U-5854	Construct a roundabout at SR 1008 (Mt. Carmel Church Road) and SR 1913 (Bennett Road) in Chapel Hill	Jul. 2017	Oct. 2018	Planning and design activities underway, R/W July 2016, Public meeting June 16	\$775,000	STIP, P3.0,PEF-SEPI



North Carolina Department of Transportation

Active Projects Under Construction - Orange Co.

<u>Contract Number</u>	<u>TIP Number</u>	<u>Location Description</u>	<u>Contractor Name</u>	<u>Resident Engineer</u>	<u>Contract Bid Amount</u>	<u>Availability Date</u>	<u>Work Start Date</u>	<u>Completion Date</u>	<u>Progress Schedule</u>	<u>Completion Percent</u>
C202923		REPLACEMENT OF 1 BRIDGE IN CASWELL COUNTY, 3 IN GUILFORD COUNTY, 2 IN ORANGE COUNTY, & 6 IN ROCKINGHAM COUNTY.	SMITH-ROWE, LLC	Ingram, PE, J. Paul	\$7,292,875.26	04/02/2012	05/01/2012	11/01/2015	100.00	99.34
C203274		REPLACEMENT OF 11 BRIDGES IN ALAMANCE CO AND 3 BRIDGES IN ORANGE CO.	HAYMES BROTHERS, INC.	Kirkman, PE, Christopher D	\$6,356,520.00	04/29/2013	05/23/2013	12/13/2016	76.00	74.64
C203313		REPLACEMENT OF 5 BRIDGES IN ALAMANCE COUNTY, 2 IN CASWELL COUNTY AND 2 IN ORANGE COUNTY.	APAC - ATLANTIC, INC. THOMPSON ARTHUR DIVISION	Ingram, PE, J. Paul	\$5,785,000.00	07/01/2013	07/01/2013	10/01/2016	90.00	92.76
C203640		REPLACEMENT OF 4 BRIDGES IN GUILFORD COUNTY AND 3 BRIDGES IN ORANGE COUNTY.	HAYMES BROTHERS, INC.	Lorenz, PE, Kris	\$3,124,500.00	06/01/2015	09/02/2015	11/01/2017	14.60	11.63
C203641		REPLACEMENT OF 5 BRIDGES IN GUILFORD COUNTY AND 5 BRIDGES IN ORANGE COUNTY.	R.E. BURNS & SONS CO., INC.	Kirkman, PE, Christopher D	\$5,940,323.00	06/01/2015	06/01/2015	11/01/2018	9.75	31.81
C203709		22 SECTIONS OF SECONDARY ROADS.	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$1,815,023.60	04/15/2016		11/20/2016		
DG00255	W-5207I	SR 1005 (JONES FERRY ROAD) AND DAVIE STREET IN CARRBORO	S. T. WOOTEN CORPORATION	Kirkman, PE, Christopher D	\$585,577.28	09/08/2015	10/01/2015	07/08/2016	100.00	75.17
DG00266		2 SECONDARY ROADS IN ALAMANCE COUNTY AND 6 SECONDARY ROAD IN ORANGE COUNTY	RILEY PAVING INC	Kirkman, PE, Christopher D	\$449,493.42	04/15/2016	06/01/2016	06/30/2016		
DG00271		SR 1538 (NEW SHARON CHURCH ROAD) FROM SR 1548 (SCHLEY ROAD) TO NC 157 (GUESS ROAD)	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$584,397.13	04/15/2016	04/25/2016	08/31/2016		
DG00277		US 15-501, NC 86, SOUTH ROAD	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$1,259,259.61	04/15/2016		11/18/2016		
DG00278	W-5601DJ	UPGRADE GUARDRAIL END UNITS ON I-40 IN ORANGE COUNTY	REYNOLDS FENCE & GUARDRAIL INC	Kirkman, PE, Christopher D	\$112,650.00	03/28/2016	04/05/2016	06/10/2016	42.00	99.08

NCDOT DIVISION 8 PROJECTS IN DCHC MPO - CHATHAM COUNTY

ACTIVE PROJECTS							
TIP/WBS # or Contract #	Project Description	Length (mi)	Let Date	Status	Cost	Contractor	Comments
DH00194	SR 1721 Lystra Rd over Jordan Lake - sinkhole repairs	0.285	3/11/2016	Construction work started 3/21/16 45% Complete	\$2,252,522	Fred Smith	Traveling east on Lystra Rd, use Jack Bennett Rd (SR 1717) to Big Woods Rd (SR 1716), south to US 64, east to Farrington Point Rd (SR 1008), north to Lystra Rd, and reversed if traveling west -Detour Route is approx 17mi
8.101911	US 15-501 NB from SR 1520 Russells Chapel Rd to SR 1721 Lystra Rd	13.81	Jan-16	Bid opening 1/26/16 Contract awarded 2/1/16 Scheduled Completion Date 5/27/2016	\$260,000	Remac Asphalt Maintenance, Inc	2016 Crack sealing contract Chatham, Hoke, Randolph Counties
8.101911	US 15-501 SB from SR 1721 Lystra Rd to SR 1520 Russells Chapel Rd	13.79					

UPCOMING PROJECTS							
TIP/WBS # or Contract #	Project Description	Length (mi)	Let Date	Status	Cost	Contractor	Comments
36249.3537 C203838	Farrington Point Boat Access at Jordan Lake from SR 1008 Farrington Point Rd to W Parking Lot	0.242	Mar-16	Bid opening 3/15/16 Availability Date 9/18/2016	\$979,707	Riley Paving	2016 Chatham-Randolph resurfacing; Contract completion date 11/30/2016
36249.3537 C203838	Farrington Point Boat Access at Jordan Lake from SR 1008 Farrington Point Rd to E Parking Lot	0.1					
36249.3537 C203838	Farrington Point Boat Access at Jordan Lake Western Parking Area/Ramps	0.087					
36249.3537 C203838	Farrington Point Boat Access at Jordan Lake Eastern Parking Area Ramps	0.070					
DH00189	Construct a southbound left turn lane on NC 751 at New Hope Church Road		Jul-16	TBD	TBD	TBD	Spot Safety Project SS-4908AM; To be included in contract with Safety Improvement project at US 64/SR1716 Big Woods Rd