ProgLoc Search Page 1 of 3

MPO Board 6/12/2019 Item 20



CONTACT **HOME**



Users Guide

New Search

Contract Number: C202581 Route: SR-1838 Division: 5 County: Durham

TIP Number: EB-4707A Length: 0.96 miles Federal Aid Number: STPDA-0537(2) NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680

Location Description: SR-1838/SR-2220 FROM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM COUNTY.

Division: 5

Contractor Name: S T WOOTEN CORPORATION

Contract Amount: \$0.00 Cost Overrun/Underrun: 0% Letting Date: 04/16/2019 Work Began: 05/28/2019

Original Completion Date: 02/15/2021 **Revised Completion Date:** Latest Payment Thru: Scheduled Progress: 0% **Latest Payment Date: Actual Progress: 0%**

Contract Number: C203394 Route: I-885, NC-147, NC-98 US-70

County: Durham

TIP Number: U-0071 Length: 4.009 miles Federal Aid Number:

NCDOT Contact: Cameron D. Richards NCDOT Contact No: (919)835-8200

Location Description: EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM.

Contractor Name: DRAGADOS USA INC

Contract Amount: \$141,949,500.00 Cost Overrun/Underrun: 9.77% Work Began: 02/26/2015 Letting Date: 11/18/2014 Original Completion Date: 05/10/2020 Revised Completion Date: 06/24/2020 Latest Payment Thru: 05/22/2019 Scheduled Progress: 84.95%

Latest Payment Date: Actual Progress: 80.43% Contract Number: C203567 Route: NC-55

Division: 5 County: Durham

TIP Number: U-3308

Length: 1.134 miles Federal Aid Number: STP-55(20) NCDOT Contact No: (919)220-4680 NCDOT Contact: James M. Nordan, PE

Location Description: NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US-70BUS/NC-98 (HOLLOWAY ST).

Contractor Name: ZACHRY CONSTRUCTION CORPORATION

Contract Amount: \$39,756,916.81 Cost Overrun/Underrun: 28.7% Work Began: 10/05/2016 Letting Date: 07/19/2016 Original Completion Date: 03/30/2020 Revised Completion Date: 02/11/2021 Latest Payment Thru: 05/15/2019 Scheduled Progress: 55% Latest Payment Date: 05/29/2019 Actual Progress: 52.93%

Contract Number: C204167 Route: SR-1118, SR-1407, SR-1648

SR-1794, SR-1811, SR-1906 SR-1966, SR-1973, SR-2095

Division: 5 County: Durham

TIP Number:

Length: 24.77 miles Federal Aid Number: STATE FUNDED NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680

Location Description: 51 SECTIONS OF SECONDARY ROADS.

Contractor Name: CAROLINA SUNROCK LLC

Contract Amount: \$4,355,108.47 Cost Overrun/Underrun: 0.38% Work Began: 08/01/2018 Letting Date: 05/15/2018

Original Completion Date: 11/30/2019 **Revised Completion Date:** ProgLoc Search Page 2 of 3

MPO Board 6/12/2019 Item 20

Latest Payment Thru: 12/31/2018 Scheduled Progress: 9% Latest Payment Date: 01/08/2019 Actual Progress: 10.59%

Contract Number: C204168 Route: -Division: 5 County: Durham TIP Number:

Federal Aid Number: STATE FUNDED Length: 15.188 miles NCDOT Contact: Cameron D. Richards NCDOT Contact No: (919)835-8200

Location Description: 14 SECTIONS OF SECONDARY ROADS.

Contractor Name: CAROLINA SUNROCK LLC

Cost Overrun/Underrun: 5.43% Contract Amount: \$5.334.770.46 Work Began: 07/02/2018 Letting Date: 05/15/2018

Original Completion Date: 11/30/2019 **Revised Completion Date:** Latest Payment Thru: 03/31/2019 Scheduled Progress: 21% Latest Payment Date: 04/09/2019 Actual Progress: 23.12%

Contract Number: C204211

Route: I-40, I-85, NC-55 NC-98, US-15, US-501

US-70

Division: 5 County: Durham

TIP Number: U-5968

Length: 0.163 miles Federal Aid Number: STBG-0505(084) NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680

Location Description: CITY OF DURHAM.

Contractor Name: BROOKS BERRY HAYNIE & ASSOCIATES, INC. Contract Amount: \$0.00 Cost Overrun/Underrun: 0% Work Began: 05/28/2019 Letting Date: 04/16/2019

Original Completion Date: 08/01/2024 **Revised Completion Date: Latest Payment Thru:** Scheduled Progress: 0% **Latest Payment Date:** Actual Progress: 0%

Contract Number: C204256 Route: -, NC-98, SR-1811

US-70

Division: 5 County: Durham

TIP Number:

Length: 15.89 miles Federal Aid Number: STATE FUNDED NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680

Location Description: 1 SECTION OF US-70, 1 SECTION OF NC-98, AND 3 SECTIONS OF SECONDARY ROADS.

Contractor Name: CAROLINA SUNROCK LLC

Cost Overrun/Underrun: 0% Contract Amount: \$0.00 Work Began: 03/15/2019 Letting Date: 10/16/2018 Original Completion Date: 11/30/2019 Revised Completion Date: 07/04/2020 Scheduled Progress: 0% **Latest Payment Thru: Latest Payment Date:** Actual Progress: 0%

Contract Number: C204270 Route: NC-751, SR-1183

> Division: 5 County: Durham

TIP Number: U-5745

Length: 0.142 miles **Federal Aid Number:**

NCDOT Contact No: (919)220-4680 NCDOT Contact: James M. Nordan, PE

Location Description: INTERSECTION IMPROVEMENTS (ROUNDABOUT) AT NC-751 HOPE VALLEY ROAD AND SR-1183 UNIVERSITY DRIVE IN DURHAM.

Contractor Name: CAROLINA SUNROCK LLC

Cost Overrun/Underrun: 0% Contract Amount: \$2,271,302.32 Work Began: 02/28/2019 Letting Date: 01/15/2019 Original Completion Date: 05/01/2020 **Revised Completion Date:**

Latest Payment Thru: 05/07/2019 Scheduled Progress: 20% Latest Payment Date: 05/24/2019 **Actual Progress: 18%**

Contract Number: C204294 Route: SR-1926 Division: 5 County: Durham

TIP Number: R-5785C. R-5785D

Federal Aid Number: TAP-0505(051) Length: 1 miles NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680

Location Description: VARIOUS LOCATIONS.

Contractor Name: BROWE CONSTRUCTION COMPANY

Contract Amount: \$704,600.00 Cost Overrun/Underrun: 0% Work Began: 04/01/2019 Letting Date: 02/19/2019 ProgLoc Search Page 3 of 3

MPO Board 6/12/2019 Item 20

Original Completion Date: 11/01/2019 Revised Completion Date:

Latest Payment Thru: 05/22/2019 Scheduled Progress: 26%

Latest Payment Date: 05/29/2019 Actual Progress: 22.29%

Contract Number: C204321 Route: Division: 5 County: Durham

TIP Number: W-5601HZ, W-5705Z

Length: 1.7 miles Federal Aid Number: HSIP-000S(855)

NCDOT Contact: Cameron D. Richards NCDOT Contact No: (919)835-8200

Location Description: I-85, I-440, I-495, I-540, US-1, US-15/501, US-501, US-64, AND NC-147.

Contractor Name: BULLINGTON CONSTRUCTION INC

Contract Amount: \$611,875.00 Cost Overrun/Underrun: 0%
Work Began: 05/05/2019 Letting Date: 03/19/2019
Original Completion Date: 11/01/2019 Revised Completion Date:
Latest Payment Thru: 05/15/2019 Scheduled Progress: 2.9%
Latest Payment Date: 05/16/2019 Actual Progress: 4.4%

Contract Number: DE00228 Route: I-85
Division: 5 County: Durham

TIP Number: I-5729

Length: 5.61 miles Federal Aid Number: NHPP-0085(013)
NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680

Location Description: I-85 FROM US-15/501 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM

Contractor Name: INTERSTATE IMPROVEMENT INC

 Contract Amount: \$4,168,265.78
 Cost Overrun/Underrun: 61.17%

 Work Began: 03/13/2018
 Letting Date: 10/11/2017

Original Completion Date: 11/01/2018
Latest Payment Thru: 02/22/2019
Latest Payment Date: 03/01/2019
Revised Completion Date:
Scheduled Progress: 100%
Actual Progress: 86.36%

Contract Number: DE00253 Route: SR-1327
Division: 5 County: Durham

TIP Number: W-5705K
Length: 0 miles
Federal Aid Number: HSIP-1327(006)
NCDOT Contact: James M. Nordan, PE
NCDOT Contact No: (919)220-4680

Location Description: SR 1327 (GREGSON ST) AND LAMOND AVE

Contractor Name: TRAFFIC CONTROL DEVICES INC

Contract Number: DE00255 Route: US-501
Division: 5 County: Durham

TIP Number: W-5705C

Length: 0 miles Federal Aid Number: HSIP-0501(046)
NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680
Location Description: US 15-501 AT SR 1116 (GARRETT RD) US 15-501 BUS AT WESTGATE DR

Contractor Name: ALS OF NORTH CAROLINA LLC

Contract Amount: \$540,904.71
Work Began: 08/06/2018
Coriginal Completion Date: 12/21/2018
Latest Payment Thru: 04/30/2019
Latest Payment Date: 05/17/2019
Cost Overrun/Underrun: 0%
Letting Date: 05/23/2018
Revised Completion Date: 06/19/2019
Scheduled Progress: 100%
Actual Progress: 46.98%



		R/W Acq						
Project ID	Description	Begins	Let Type	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
17BP.5.R.116			Division POC Let (DPOC)	2/22/2023	Lisa Gilchrist			
17BP.5.R.117			Division POC Let (DPOC)	2/22/2023	Lisa Gilchrist			
17BP.5.R.84			Division POC Let (DPOC)	1/26/2022	Lisa Gilchrist			
17BP.5.R.83	BRIDGE 84 OVER CHUNKY PIE CREEK ON SR 1815		Division POC Let (DPOC)	4/22/2020	Lisa Gilchrist			
17BP.5.R.97	BRIDGE 89 OVER LICK CREEK ON SR 1902		Division POC Let (DPOC)	10/15/2019	Lisa Gilchrist			
47451.3.1	NC 98 (Holloway Street) - Traffic Signal at Adams Street and channelization at S. Woodcrest Street		On Call Contract (OCC)	7/15/2019	Stephen Davidson			Construction completed
47709.3.1			Division POC Let (DPOC)	9/15/2019	Stephen Davidson			utility relocations beginning
U-5774F	NC 54 FROM I-40/NC 54 INTERCHANGE	10/18/2024	Raleigh Letting (LET)	10/17/2028	PAM R. WILLIAMS	\$54,800,000.00	\$39,300,000.00	
U-6067	US 15/US 501 DURHAM COUNTY FROM I-40 TO US 15/US 501 BUSINESS IN DURHAM UPGRADE CORRIDOR TO EXPRESSWAY.	2/21/2025	Raleigh Letting (LET)	7/20/2027	PAM R. WILLIAMS	\$55,000,000.00	\$140,300,000.00	
U-6120	NC 98 (HOLLOWAY STREET) FROM SR 1938 (JUNCTION ROAD) TO SR 1919 (LYNN ROAD) IN DURHAM. CONSTRUCT SAFETY IMPROVEMENTS AND WIDEN TO ADD MEDIAN, BICYCLE LANES, SIDEWALKS, TRANSIT STOP IMPROVEMENTS, AND TRAFFIC SIGNALS WHERE NEEDED.	7/18/2025	Division Design Raleigh Let (DI 7/20/2027	ZAHID BALOCH	\$5,000,000.00	\$11,000,000,00	Project scoping report underway

Project ID	Description	R/W Acq Begins	Let Type	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
	NORFOLK SOUTHERN H LINE, EAST DURHAM RAILROAD SAFETY PROJECT. PROJECT WILL STRAIGHTEN EXISTING RAILROAD CURVATURE BETWEEN CP NELSON AND CP EAST DURHAM AND INCLUES A COMBINATION OFGRADE SEPARATIONS AND CLOSURES AT ELLIS ROAD SOUTH END CROSSING (734737A), GLOVER ROAD (734735L),	Jogino		201 2010	1 ojočí manago			
P-5706	AND WRENN ROAD (734736	2/1/2023	NON - DOT LET (Rail)	1/31/2025	MATTHEW SIMMONS	\$9,000,000.00	\$42,400,000.00	
1-6006	I-40 DURHAM/WAKE COUNTIES FROM NC 54 (EXIT 273) TO SR 1728 (WADE AVENUE). CONVERT FACILITY TO A MANAGED FREEWAY WITH RAMP METERING AND OTHER ATM / ITS COMPONETS.	1/21/2025	Design Build Let (DBL)	1/21/2025	PAM R. WILLIAMS	\$20,000.00	\$54,530,000.00	
U-5720A	US 70 (MIAMI BLVD) FROM LYNN ROAD TO SR 1959 (SOUTH MIAMI BOULEVARD/SR 1811 (SHERRON ROAD)	10/21/2022	Raleigh Letting (LET)	10/22/2024	PAM R. WILLIAMS	\$35,800,000.00	\$57,000,000.00	
U-5720B	US 70 (MIAMI BLVD) AT SR 1959 (SOUTH MIAMI BOULEVARD)/SR 1811 (SHERRON ROAD)INTERSECTION	10/21/2022	Raleigh Letting (LET)	10/22/2024	PAM R. WILLIAMS	\$17,321,000.00		
U-5774B	NC 54 FROM US 15/US 501 IN ORANGE COUNTY TO SR 1110 (BARBEECHAPEL ROAD) IN DURHAM COUNTY	6/16/2022	Raleigh Letting (LET)		PAM R. WILLIAMS	\$11,000,000.00		

Project ID	Description	R/W Acq Begins	Let Type	Let Date	Project Manager	ROW \$	CONST \$	CON
U-5774C	NC 54 FROM SR 1110 (BARBEE CHAPEL ROAD) TO I-40	6/16/2022	Raleigh Letting (LET)	10/15/2024	PAM R. WILLIAMS	\$3,000,000.00	\$23,700,000.00	
U-5937	NC 147 DURHAM FREEWAY, DURHAM COUNTY FROM SR 1127 (WEST CHAPEL HILL STREET) TO BRIGGS AVENUE IN DURHAM. CONSTRUCT AUXILIARY LANES AND OPERATIONAL IMPROVEMENTS.	10/15/2021	Raleigh Letting (LET)	10/15/2024	PAM R. WILLIAMS	\$10,202,000.00	\$47,001,000.00	
I-5941	I-85 FROM ORANGE COUNTY LINE TO US 15 /US 501 IN DURHAM PAVEMENT REHABILITATION		Division Design Raleigh Let (D	I 12/19/2023	CHRISTOPHER A. HOFFMAN		\$2,973,000.00)
I-5942	I-85 /US 15 FROM NORTH OF SR 1827 (MIDLAND TERRACE) IN DURHAM COUNTY TO NORTH OF NC 56 IN GRANVILLE COUNTY PAVEMENT REHABILITATION		Division Design Raleigh Let (D	[12/19/2023	CHRISTOPHER A. HOFFMAN		\$8,357,000.00	
EB-5835	NC 55 (ALSTON AVE.) FROM SR 1171 (RIDDLE RD.) TO CECIL STREET IN DURHAM. CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN MISSING GAPS.	6/20/2022	NON - DOT LET (LAP)	9/20/2023	RAYMOND JOSEPH HAYES	\$50,000.00		

		R/W Acq						
Project ID	Description	Begins	Let Type	Let Date	Project Manager	ROW\$	CONST \$	COMMENTS
U-6021	SR 1118 (FAYETTEVILLE ROAD), FROM WOODCROFT PARKWAY TO BARBEE ROAD IN DURHAM. WIDEN TO 4-LANE DIVIDED FACILITY WITH BICYCLE / PEDESTRIAN ACCOMMODATIONS.	2/19/2021	Division Design Raleigh Let (D	12/21/2023	BENJAMIN J. UPSHAW	\$5,769,000.00	\$13,770,000.00	Second public meeting to be held in 2019
I-5998	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 70 IN RALEIGH. PAVEMENT REHABILITATION. COORDINATE WITH I-5999 &I-6000.		Division POC Let (DPOC)	1/25/2023	CHRISTOPHER A. HOFFMAN		\$3,800,000.00	
U-5934	NC 147 FROM I-40 TO FUTURE I-885(EAST END CONNECTOR)IN DURHAM ADD LANES AND REHABILITATE PAVEMENT	10/18/2022	Design Build Let (DBL)	10/18/2022	PAM R. WILLIAMS	\$2,148,000.00	\$177,100,000.00	
EB-5834	NC 157 / SR 1322 (GUESS RD.) FROM HILLCREST DRIVETO SR 1407(WEST CARVER STREET) IN DURHAM. CONSTRUCT SIDEWALKS ON BOTHSIDES.	6/30/2021	NON - DOT LET (LAP)	9/20/2022	RAYMOND JOSEPH I	\$204,000.00	\$589,000.00	
W-5705AI	US 501 BUSINESS (ROXBORO STREET) AT SR 1443 (HORTON ROAD) /SR 1641 (DENFIELD STREET)	1/30/2021	Division POC Let (DPOC)	3/23/2022	STEPHEN REID DAVIDSON	\$210,000.00	\$630,000.00	surveys requested

		R/W Acq						
Project ID	Description	Begins	Let Type	Let Date	Project Manager	ROW\$	CONST \$	COMMENTS
I-6000	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 1 INRALEIGH. BRIDGE PRESERVATION/REHABILI TATION. COORDINATE WITH I-5998 & I-5999.		Division POC Let (DPOC)	1/26/2022	CHRISTOPHER A. HOFFMAN		\$4,541,000.00	
EB-5720	BRYANT BRIDGE NORTH/GOOSE CREEK WEST TRAIL, NC 55 TO DREW-GRANBY PARK IN DURHAM. CONSTRUCT SHARED-USE PAHT AND CONNECTING SIDEWALKS.	9/30/2020	NON - DOT LET (LAP)	9/30/2021	RAYMOND JOSEPH HAYES	\$14,000.00	\$4,432,000.00	
U-5823	WOODCROFT PARKWAY EXTENSION. FROM SR 1116 (GARRETT ROAD) TONC 751 (HOPE VALLEY ROAD) IN DURHAM. CONSTRUCT ROADWAY ON NEW ALIGNMENT.	1/27/2020	NON - DOT LET (LAP)	8/30/2021	RAYMOND JOSEPH HAYES	\$421,000.00		
EB-5837	THIRD FORK CREEK TRAIL FROM SOUTHERN BOUNDARIES PARK TO THEAMERICAN TOBACCO TRAIL IN DURHAM	6/30/2020	NON - DOT LET (LAP)	6/30/2021	RAYMOND JOSEPH HAYES	\$161,000.00	\$2,546,000.00	
W-5705T	SR 1815 / SR 1917 (SOUTH MINERAL SPRINGS ROAD) AT SR 1815 (PLEASANT DRIVE)	4/1/2020	Division POC Let (DPOC)	4/21/2021	STEPHEN REID DAVIDSON	\$85,000.00	\$800,000.00	Preliminary designs underway.

		R/W Acq						
Project ID	Description	Begins	Let Type	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
U-4726HO	CARPENTER - FLETCHER ROAD BIKE - PED; CONSTRUCT BIKE LANES / SIDEWALKS (CITY MAINTAINED) FROM WOODCROFT PARKWAY (CITY MAINTAINED) TO ALSTON AVENUE (SR 1945).	9/2/2019	NON - DOT LET (LAP)	1/29/2021	RAYMOND JOSEPH HAYES			
I-5995	I-40 - DURHAM/WAKE COUNTIES FROM EAST OF NC 147 TO SR 3015 (AIRPORT BOULEVARD). PAVEMENT REHABILITATION.		Division Design Raleigh Let (D	1/19/2021	CHRISTOPHER A. HOFFMAN		\$5,272,000.00	
U-4726HN	CONSTRUCT BIKE LANES/SIDEWALKS IN DURHAM - HILLANDALE ROAD	9/2/2019	NON - DOT LET (LAP)	1/1/2021	RAYMOND JOSEPH HAYES			
B-5674	REPLACE BRIDGE 80 OVER SR 1308 IN DURHAM ON US 15-501 NORTHBOUND	9/16/2019	Raleigh Letting (LET)	12/15/2020	KEVIN FISCHER	\$110,000.00	\$2,209,000.00	
EB-5703	DURHAM - LASALLE STREET FROM KANGAROO DRIVE TO SPRUNT AVENUE IN DURHAM. CONSTRUCT SIDEWALKS ON BOTH SIDES FROM KANGAROODRIVE TO US 70 BUSINESS (HILLSBOROUGH ROAD) AND ON ONE SIDEFROM HILLSBOROUGH ROAD TO SPRUNT AVENUE.		NON - DOT LET (LAP)	9/30/2020	RAYMOND JOSEPH HAYES	\$515,000.00	\$578,000.00	
W-5705S	US 15/501 AT NC 751 SOUTHBOUND ON RAMP - EXTEND RAMP		Division POC Let (DPOC)	9/23/2020	STEPHEN REID DAVIDSON		\$460,000.00	Preliminary designs underway.

		R/W Acq						
Project ID	Description	Begins	Let Type	Let Date	Project Manager	ROW\$	CONST \$	COMMENTS
EB-5904	DUKE BELT LINE TRAIL - PETTIGREW STREET TO AVONDALE STREET IN DURHAM, CONSTRUCT A MULTI-USE TRAIL ON FORMER RAIL CORRIDOR	9/4/2018	NON - DOT LET (LAP)	9/1/2020	RAYMOND JOSEPH HAYES	\$7,100,000.00	\$3,750,000.00	
EB-5715	US 501 BYPASS (NORTH DUKE STREET) FROM MURRAY AVENUE TO US 501 BUSINESS (NORTH ROXBORO ROAD) IN DURHAM CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN EXISTING GAPS		NON - DOT LET (LAP)	7/15/2020	RAYMOND JOSEPH HAYES	\$829,000.00	\$2,680,000.00	
J-4724	DURHAM - CORNWALLIS RD (SR 1158) FROM SR 2295 (SOUTH ROXBORO STREET) TO SR 1127 (CHAPEL HILL ROAD) IN DURHAM. BIKE AND PEDESTRIAN FEATURES.		NON - DOT LET (LAP)	6/30/2020	RAYMOND JOSEPH HAYES		\$4,978,000.00	
I-5707	I-40 - FROM NC 55 (ALSTON AVENUE) TO NC 147 (DURHAM FREEWAY/TRIANGLE EXPRESSWAY) IN DURHAM	6/18/2019	Raleigh Letting (LET)	6/16/2020	PAM R. WILLIAMS	\$323,000.00	\$3,550,000.00	
P-5717	NORFOLK SOUTHER H LINE CROSSING 734742W AT SR 1121 (CORNWALLIS ROAD) IN DURHAM. CONSTRUCT GRADE SEPARATION.	9/30/2019	Raleigh Letting (LET)	6/16/2020	KUMAR TRIVEDI	\$4,378,000.00	\$16,100,000.00	

		R/W Acq						
Project ID	Description	Begins	Let Type	Let Date	Project Manager	ROW\$	CONST \$	COMMENTS
U-5516	AT US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) INTERSECTION IN DURHAM. INTERSECTION IMPROVEMENTS.	9/15/2019	Division Design Raleigh Let (D	ol 5/19/2020	JOHN W. BRAXTON JR	\$6,501,430.00	\$8,200,000.00	25% plans approved. Hydraulic design underway.
U-5717	US 15 / US 501 AT SR 1116 (GARRETT ROAD) IN DURHAM		Division Design Raleigh Let (D	ol 4/21/2020	JOHN W. BRAXTON JR	\$53,500,000.00	\$32,000,000.00	ROW plans distributed in April. ROW acquisition authorized to proceed.
C-4928	SR 1317 (MORREENE ROAD) FROM NEAL ROAD TO SR 1320 (ERWIN ROAD) IN DURHAM. CONSTRUCT BIKE LANES AND SIDEWALKS.	2/26/2019	NON - DOT LET (LAP)	4/15/2020	RAYMOND JOSEPH HAYES	\$7,000.00	\$5,783,000.00	
EB-5708	NC 54 FROM NC 55 TO RESEARCH TRIANGLE PARK WESTERN LIMIT INDURHAM CONSTRUCT SECTIONS OF SIDEWALK ON SOUTH SIDE		NON - DOT LET (LAP)	4/15/2020	RAYMOND JOSEPH HAYES		\$275,000.00	
I-5993	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147.		Division Design Raleigh Let (D	I 1/21/2020	CHRISTOPHER A. HOFFMAN		\$17,700,000.00	
I-5994	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147.		Division Design Raleigh Let (D	ol 1/21/2020	CHRISTOPHER A. HOFFMAN		\$6,652,000.00	
C-5605H	DOWNTOWN DURHAM WAYFINDING PROGRAM SIGNS/KIOSKS TO FACILITATE NAVIGATION AND PARKING.	6/28/2019	NON - DOT LET (LAP)	12/31/2019	RAYMOND JOSEPH HAYES		\$605,000.00	

		R/W Acq						
Project ID	Description	Begins	Let Type	Let Date	Project Manager	ROW \$	CONST \$	COMMENTS
C-5183B	SR 1945 (S ALSTON AVENUE) FROM SR 1171 (RIDDLE ROAD) TO CAPPS STREET. CONSTRUCT SIDEWALKS IN DURHAM		NON - DOT LET (LAP)	12/2/2019	RAYMOND JOSEPH HAYES	\$99,000.00	\$706,000.00	
Z-5700EB	RAILWAY-HIGHWAY SAFETY PROJECT AT SR 1632 (RED MILL ROAD) AND NS CROSSING 734 914C NEAR DURHAM		NON - DOT LET (Rail)	10/19/2019	MATTHEW SIMMONS			
C-5605E	CITY OF DURHAM BICYCLE LANE STRIPING: 8 MILE OF BIKE LANES.		NON - DOT LET (LAP)	9/30/2019	RAYMOND JOSEPH HAYES		\$504,000.00	
EB-5704	DURHAM - RAYNOR STREET FROM NORTH MIAMI BOULEVARD TO NORTH HARDEE STREET		NON - DOT LET (LAP)	9/29/2019	RAYMOND JOSEPH HAYES		\$275,000.00	
C-5605I	DURHAM NEIGHBORHOOD BIKE ROUTE:~7 MILES OF SIGNED AND MARKED NEIGHBORHOOD BIKE ROUTES IN CENTRAL DURHAM.		NON - DOT LET (LAP)	9/27/2019	RAYMOND JOSEPH HAYES		\$540,883.00	
EB-4707A	SR 1838 / SR 2220 (OLD DURHAM ROAD) FROM US 15 / US 501 IN ORANGE COUNTY TO SR 1113 (POPE ROAD) IN DURHAM COUNTY	8/20/2015	Division Design Raleigh Let (DI 4/16/2019	BENJAMIN J. UPSHAW		\$5,100,000.00	Construction Contract awarded in April
U-5968	CITY OF DURHAM UPGRADE ITS / SIGNAL SYSTEM	1/3/2019	Raleigh Letting (LET)	4/16/2019	JASON P. GALLOWA	\$750,000.00		Waiting on award
W-5705M	I-40 WESTBOUND AT NC 147 SAFETY IMPROVEMENTS (MP: 9.359 - 9.359)		Division POC Let (DPOC)	1/23/2019	JOHN EDWARD SANDOR		\$80,000.00	Anticipated Let in January, 2020

Project ID	Description	R/W Acq Begins	Let Type	Let Date	Project Manager	ROW\$	CONST \$	COMMENTS
W-5705U	US 70 BUSINESS (MORGAN STREET) AT CAROLINA THREATRE		Division POC Let (DPOC)	1/16/2019	JOHN EDWARD SANDOR		\$20,000.00	Anticipated Let in August , 2019
W-5705V	NC 54 AT HUNTINGRIDGE ROAD		Division POC Let (DPOC)	1/16/2019	JOHN EDWARD SANDOR		\$80,000.00	Anticipated Let in August, 20j19
W-5601EM	SR 1118 (FAYETTEVILLE ROAD) AT PILOT STREET AND CECIL STREET. SAFETY IMPROVEMENTS.		Division POC Let (DPOC)	12/12/2018	JOHN EDWARD SANDOR		\$14,000.00	Deletign project, will be absorbed by U-5968

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT MPO Board 6/12/2019 Item 20

TIP/WBS#	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
SS-4907BS 44894.2.1 44894.3.1	Installation of traffic signal at the intersection of US70 and SR 1114 (Buckhorn Road) East of Mebane .	5/31/2017	Jul. 2019	\$40,500 R/W \$43,200 CON	Utility relocations complete, R/W completed 4/3/19, scheduled work in progress	Dawn McPherson
W-5707C 44853.1.3 44853.3.3 47490	Revise pavement markings and overhead lane use signs for removal of inside lane drop configuration on I-40 Westbound in vicinity of US 15-501 interchange. Resurfacing I-40 WB by use of contingency funds	11/1/2018	Aug. 2019	\$395,000	Planning and design activities underway, re-let due to bids exceeded engineers estimate, new let date 11/1/18 and received no bids, possible delivery by design-build let	Chad Reimakoski
47798	Increase length of existing turn lane / slip ramp and improve existing radius in the SE quadrant of US 70 Business/ NC 86 at US 70 Bypass in Hillsborough	1/17/2019	Jul. 2019	\$189,000	Planning and design activities complete, R/W certified 9/18/18, signal work complete, widening scheduled by end of Mar. 2019	Derek Dixon
U-5846 50236.1.1 50236.2.1 50236.3.1	Construct a roundabout at SR 1772 (Greensboro Street) and SR 1780 (Estes Drive) in Carrboro .	Mar. 2019	FY2021	\$775,000	1st bid opening received no bids, Re-let 9/6/18 bids exceeded engineers estimate, project cost evaluation being performed, Utility relocation underway, Re-let pending	Chad Reimakoski
B-4962 40174.1.1 40174.2.1 40174.3.1	Replace Bridge #46 over Eno river on US 70 Bypass	4/16/2019	FY 2021	\$5,826,000	Project let and contract award pending	Kevin Fischer
W-5707K 48283	Remove and replace existing curb & gutter and sidewalk, add pedestrian signals, concrete island, and signal modifications on SR 1010 (E. Main St / W. Franklin St) from Brewer Ln to Graham St. in Chapel Hill and Carrboro	5/31/2019	Sept. 2019	\$350,000	Construction May 2019	Chris Smitherman Derek Dixon

Page 1 DCHCMPO Apr. 2019

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT MPO Board 6/12/2019 Item 20

TIP/WBS#	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
U-5847 50238.1.1 50238.2.1 50238.3.1	Intersection improvements at SR 1010 (West Franklin St.) and SR 1771 (Merritt Mill Rd)/SR1927 (Brewer Lane) in Chapel Hill / Carrboro.	5/31/2019	Sept. 2019	\$775,000	Planning and design activities underway, bike/ped improvements to be completed under project 48283	Chris Smitherman
SS-4907CD 47936.1.1 47936.2.1 47936.3.1	Horizontal curve improvements on SR 1710 (Old NC 10) west of SR 1561/SR 1709 (Lawrence Road) east of Hillsborough. Improvements consist of wedging pavement and grading shoulders.	12/5/2019	Spring 2020	\$261,000	Planning and design activities underway	Chad Reimakoski
I-3306A 34178.1.3 34718.2.2 34178.3.3	Widening I-40 from I-85 in Orange Co. to Durham Co. line (US 15/501 Interchange)	TBD	TBD	\$98,800,000	Planning and design activities underway, Public meeting 1/24/19, No schedule at this time other than CE document scheduled for 3/29/19, Combined w/I-3306AC	Laura Sutton
P-5701 46395.1.1 46395.3.1	Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in Hillsborough	6/30/2021	FY2022	\$7,200,000	PE funding scheduled 7/1/2020, Coordinate with U-5848	Matthew Simmons
R-5821A 47093.1.2 47093.2.2 47093.3.2	Construct operational improvements including Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road).	6/21/2022	FY2024	\$3,924,000	Planning and design activities underway, coordinating with NC54 West Corridor Study	Jennifer Evans
U-5848 50237.1.1 50237.2.1 50237.3.1	Extend SR 1006 (Orange Grove Road) on new location with Sidewalks and bike lanes from existing SR 1006 (Orange Grove Road) to US 70 Business in Hillsborough .	3/21/2023	FY 2025	\$5,326,000	Planning and Design activities underway, Coordinate with P-5701 and U-5845	Laura Sutton
I-3306AC 34178.1.6 34178.2.5 434178.3.9	Interchange improvements at I-40 and NC86 in Chapel Hill	3/21/2023	FY 2025	\$16,500,000	Planning and Design activities underway, Combined w/l-3306A	Laura Sutton

Page 2 DCHCMPO Apr. 2019

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT MPO Board 6/12/2019 Item 20

TIP/WBS#	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
I-5959 45911.1.1 45911.3.1	Pavement Rehabilitation on I-85 from West of SR 1006 (Orange Grove Road) to Durham County line	11/21/2023	FY 2025	\$11,155,000	Funding approved 10/10/17, Coordinate with I-5967, I-5984, I- 5983 and I-0305	Chris Smitherman
I-5967 45917.1.1 45917.2.1 45917.3.1	Interchange improvements at I-85 and SR 1009 (South Churton Street) in Hillsborough	1/16/2024	FY 2027	\$20,700,000	Planning and Design activities underway, Coordinate with I-0305 and U-5845	Laura Sutton
U-5845 50235.1.1 50235.2.1 50235.3.1	Widen SR 1009 (South Churton Street) to multi-lanes from I-40 to Eno River in Hillsborough	1/16/2024	FY 2027	\$49,751,000	Planning and Design activities underway, Coordinate with U-5848 and I-5967	Laura Sutton
I-5984 47530.1.1 47530.2.1 47530.3.1	Interchange improvements at I-85 and NC 86 in Hillsborough	11/18/2025	FY 2027	\$16,488,000	Funding approved 10/10/17, Coordinate with I-0305 and I-5959	Laura Sutton
U-6071 47496.1.1 47496.2.1 47496.3.1	Intersection improvements at NC 54 and SR 1007 (Old Fayetteville Rd) in Carrboro	1/15/2026	FY 2027	\$1,216,000	Planning and design activities underway, Project on hold per Draft 2020-2029 STIP (unfunded project)	Jennifer Evans
I-5983 47529.1.1 47529.2.1 47529.3.1	Widen I-85 in Orange Co. from west of SR1713 (Mt. Hermon Church Rd) to Durham Co. line	10/20/2026	FY2029	\$53,460,000	Planning and Design activities underway, Coordinate with U-5848, I-0305 and I-5984	Laura Sutton
I-0305 34142.1.2 34142.2.2 34142.3.2	Widening of I-85 from west of SR1006 (Orange Grove Road) in Orange Co. to west of SR 1400 (Sparger Road) in Orange Co.	1/1/2027	FY2029	\$133,400,000	Planning and design activities underway, Project reinstated per Draft 2020-2029 STIP (funded project)	Laura Sutton

Page 3 DCHCMPO Apr. 2019



North Carolina Department of Transportation

Active Projects Under Construction - Orange Co.

Contract Number	<u>TIP</u> Number	Location Description	Contractor Name	Resident Engineer	Contract Bid Amount	Availability Date	Completion Date	Work Start Date	Estimated Completion	Progress Schedule	Completion Percent
C203640		REPLACEMENT OF 4 BRIDGES IN GUILFORD COUNTY AND 3 BRIDGES IN ORANGE COUNTY.	HAYMES BROTHERS, INC.	Lorenz, PE, Kris	\$3,124,500.00	06/01/2015	11/01/2017	09/02/2015	03/31/2019	100.00	93.24
C203946	B-5348	REPLACE BRIDGE #85 OVER PHILS CRK ON SR-1005(OLD G'BORO RD)	DANE CONSTRUCTION INC	l Kirkman, PE, Christopher D	\$984,596.98	02/01/2018	12/27/2018	02/01/2018	01/30/2019	99.00	92.33
C204025	I-5954	PAVEMENT REHAB ON I-40/I-85 FROM EAST OF NC-54 IN GRAHAM IN ALAM. CO. TO WEST OF SR-1114 (BUCKHORN RD) IN ORANGE CO.	APAC - ATLANTIC INC THOMPSON ARTHUR DIVISION	Kirkman, PE, Christopher D	\$9,699,053.68						
DG00321	W-5143	SR 1004 (EFLAND-CEDAR GROVE RD) ROADWAY IMPROVEMENTS.	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$1,711,133.05	04/02/2018	04/02/2019	04/02/2018	04/02/2019	100.00	99.10
DG00393		RESURFACE SR 1101, SR 1118, SR 1119, SR 1124, SR 1125, SR 1127,SR 1128 SR 1130, SR 1134, SR 1135, SR 1137, SR 1141, SR 1143, ETC.	RILEY PAVING INC	Kirkman, PE, Christopher D	\$1,084,520.40	04/02/2018	10/12/2018	06/18/2018	12/07/2018	100.00	99.97
DG00395		REPLACE BRIDGE #189 ON SR 1114 (BUCKHORN ROAD) OVER CANE CREEK	S T WOOTEN CORPORATION	Kirkman, PE, Christopher D	\$723,924.13	04/01/2018	01/01/2019	05/07/2018	02/07/2019	97.00	99.75
DG00413		RESURFACE US 70 BUS, SR 1009, SR 1102, SR 1129, SR 1239, SR 1352, SR 1716 AND SR 1841		Kirkman, PE, Christopher D	\$3,562,232.66	05/28/2018	11/01/2019	05/29/2018	11/01/2019	38.00	53.71
DG00419		RESURFACE NC 86 AND 17 SECONDARY ROADS	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$3,764,001.64	05/14/2018	11/01/2019	05/14/2018	11/01/2019	40.00	23.45
DG00427		REPLACE BRIDGE #51 ON SR 1534 (MCKEE ROAD) OVER BUFFALO CRK	NATIONAL BRIDGE BUILDERS LLC	Kirkman, PE, Christopher D	\$521,443.82	05/07/2018	03/04/2019	07/30/2018	05/21/2019	100.00	99.49
DG00435		AST RETREATMENT ON 22 SECONDARY ROADS	WHITEHURST PAVING CO INC	Kirkman, PE, Christopher D	\$846,340.66	04/01/2019	10/11/2019				
DG00444	R-5821B	INTERSECTION IMPORVEMENTS AT THE INTERSECTION OF NC 54 AND SR 1006 (ORANGE GROVE ROAD)	FSC II LLC DBA FRED SMITH COMPANY	Kirkman, PE, Christopher D	\$1,039,900.00	07/16/2018	05/16/2019	08/13/2018	05/16/2019	100.00	98.10
DG00445	R-5787BB	INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS INTERSECTIONS	LITTLE MOUNTAIN BUILDERS OF CATAWBA COUNTY INC	Kirkman, PE, Christopher D	\$319,319.80	06/25/2018	02/15/2020	08/06/2018	02/15/2020	80.00	80.14
	W-5707A	INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS INTERSECTIONS	LITTLE MOUNTAIN BUILDERS OF CATAWBA COUNTY INC	Kirkman, PE, Christopher D	\$319,319.80	06/25/2018	02/15/2020	08/06/2018	02/15/2020	80.00	80.14
DG00451	U-5854	SR 1008 (MT. CARMEL CHURCH ROAD) AND SR 1913 (BENNETT ROAD) ROUNDABOUT AND RELATED SAFETY IMPROVEMENTS	CAROLINA SUNROCK LLC	Robinson, Stephen J	\$1,833,468.84	08/15/2018	04/30/2020	02/13/2019			
DG00461		REHAB. BRIDGE #031 ON SR 1010 (E. FRANKLIN ST.) OVER BOLIN CREEK 8 BOLIN CREEK TRAIL		Robinson, Stephen J	\$2,456,272.12	11/12/2018	07/15/2019	03/15/2019			
DG00462		REHAB. BRIDGES 264, 288, 260, 543 IN GUILFORD COUNTY AND BRIDGE 031 IN ORANGE COUNTY	ELITE INDUSTRIAL PAINTING INC	Snell, PE, William H	n \$967,383.15	08/01/2019	01/01/2020				

Chatham County - DCHC MPO - Upcoming Projects - Division 8June 2019									
Contract # or	Route	Description	Let Date	Completion	Contractor	Proiect Admin.	STIP Project	Notes	
WBS # or TIP #	Route			Date			Cost	NOTES	
U-6192	US 15-501	Add Reduced Conflict Intersections -	DSTIP	TBD	TBD	Greg Davis	\$45,640,000	DSTIP Right of Way FY 2025	
DSTIP		superstreet from Pittsboro to Orange Co	FY 2027			(910) 773-8022			
R-5825	NC 751 at SR 1731	Upgrade and Realign Intersection	7/24/2019	TBD	TBD	Greg Davis	\$759,000	Utilities being relocated	
	(O'Kelly Chapel Road)					(910) 773-8022			