Contract Number:	C202581	Route: SR-1838
Division:	5	County: Durham
TIP Number:	FB-4707A	-
	0.96 miles	Federal Aid Number: STPDA-0537(2)
	James M. Nordan, PE	NCDOT Contact No: (919)220-4680
NCDOT Contact.		
Location Description:	COUNTY.	US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM
Contractor Name:	S T WOOTEN CORPOR	ATION
Contract Amount:	\$4,614,460,00	
Work Began:		Letting Date: 04/16/2019
Original Completion Date:		Revised Completion Date:
		Revised completion date.
Latest Payment Thru:		
Latest Payment Date:	04/01/2020	Construction Progress: 1.98%
Contract Number:	C203394	Route: I-885, NC-147, NC-98 US-70
Division:	5	County: Durham
TIP Number:		
	4.009 miles	Federal Aid Number:
	Cameron D. Richards	
		NCDOT Contact No: (919)835-8200
Location Description:	FREEWAY) IN DURHAM	R FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN
Contractor Name:	DRAGADOS USA INC	
Contract Amount:	\$141.949.500.00	
Work Began:		Letting Date: 11/18/2014
Original Completion Date:		Revised Completion Date: 10/16/2020
		Nevised completion date. 10/10/2020
Latest Payment Thru:		0
Latest Payment Date:	04/23/2020	Construction Progress: 87.83%
Contract Number:	C203567	Route: NC-55
Division:	5	County: Durham
TIP Number:	U-3308	
Length:	1.134 miles	Federal Aid Number: STP-55(20)
	James M. Nordan, PE	NCDOT Contact No: (919)220-4680
Location Description:	NC-55 (ALSTON AVE) F	ROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US-
	70BUS/NC-98 (HOLLÓW	
Contractor Name	```	AT 01).
	ZACHRY CONSTRUCTION	AT 01).
Contract Amount:	ZACHRY CONSTRUCTIOn \$39,756,916.81	ON CORPORATION
Contract Amount: Work Began:	ZACHRY CONSTRUCTIOn \$39,756,916.81 10/05/2016	DN CORPORATION Letting Date: 07/19/2016
Contract Amount: Work Began: Original Completion Date:	ZACHRY CONSTRUCTION \$39,756,916.81 10/05/2016 03/30/2020	ON CORPORATION
Contract Amount: Work Began: Original Completion Date: Latest Payment Thru:	ZACHRY CONSTRUCTION \$39,756,916.81 10/05/2016 03/30/2020 04/15/2020	DN CORPORATION Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021
Contract Amount: Work Began: Original Completion Date:	ZACHRY CONSTRUCTION \$39,756,916.81 10/05/2016 03/30/2020 04/15/2020	DN CORPORATION Letting Date: 07/19/2016
Contract Amount: Work Began: Original Completion Date: Latest Payment Thru: Latest Payment Date:	ZACHRY CONSTRUCTIO \$39,756,916.81 10/05/2016 03/30/2020 04/15/2020	Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 68.51%
Contract Amount: Work Began: Original Completion Date: Latest Payment Thru:	ZACHRY CONSTRUCTIO \$39,756,916.81 10/05/2016 03/30/2020 04/15/2020	Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 68.51% Route: I-40, I-85, NC-55
Contract Amount: Work Began: Original Completion Date: Latest Payment Thru: Latest Payment Date:	ZACHRY CONSTRUCTIO \$39,756,916.81 10/05/2016 03/30/2020 04/15/2020	Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 68.51% Route: I-40, I-85, NC-55 NC-98, US-15, US-501
Contract Amount: Work Began: Original Completion Date: Latest Payment Thru: Latest Payment Date: Contract Number:	ZACHRY CONSTRUCTIO \$39,756,916.81 10/05/2016 03/30/2020 04/15/2020	Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 68.51% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70
Contract Amount: Work Began: Original Completion Date: Latest Payment Thru: Latest Payment Date: Contract Number: Division:	ZACHRY CONSTRUCTIONS \$39,756,916.81 10/05/2016 03/30/2020 04/15/2020 C204211	Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 68.51% Route: I-40, I-85, NC-55 NC-98, US-15, US-501
Contract Amount: Work Began: Original Completion Date: Latest Payment Thru: Latest Payment Date: Contract Number: Division: TIP Number:	ZACHRY CONSTRUCTIONS \$39,756,916.81 10/05/2016 03/30/2020 04/15/2020 C204211	Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 68.51% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham
Contract Amount: Work Began: Original Completion Date: Latest Payment Thru: Latest Payment Date: Contract Number: Division: TIP Number: Length:	ZACHRY CONSTRUCTIONS \$39,756,916.81 10/05/2016 03/30/2020 04/15/2020 C204211 5 U-5968 0.163 miles	Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 68.51% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084)
Contract Amount: Work Began: Original Completion Date: Latest Payment Thru: Latest Payment Date: Contract Number: Division: TIP Number: Length: NCDOT Contact:	ZACHRY CONSTRUCTIONS \$39,756,916.81 10/05/2016 03/30/2020 04/15/2020 C204211 5 U-5968 0.163 miles James M. Nordan, PE	Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 68.51% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham
Contract Amount: Work Began: Original Completion Date: Latest Payment Thru: Latest Payment Date: Contract Number: Division: TIP Number: Length: NCDOT Contact: Location Description:	ZACHRY CONSTRUCTIONS \$39,756,916.81 10/05/2016 03/30/2020 04/15/2020 C204211 5 U-5968 0.163 miles James M. Nordan, PE CITY OF DURHAM.	Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 68.51% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680
Contract Amount: Work Began: Original Completion Date: Latest Payment Thru: Latest Payment Date: Contract Number: Division: TIP Number: Length: NCDOT Contact: Location Description: Contractor Name:	ZACHRY CONSTRUCTIO \$39,756,916.81 10/05/2016 03/30/2020 04/15/2020 C204211 5 U-5968 0.163 miles James M. Nordan, PE CITY OF DURHAM. BROOKS BERRY HAYN	Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 68.51% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680
Contract Amount: Work Began: Original Completion Date: Latest Payment Thru: Latest Payment Date: Contract Number: Division: TIP Number: Length: NCDOT Contact: Location Description: Contractor Name: Contract Amount:	ZACHRY CONSTRUCTIO \$39,756,916.81 10/05/2016 03/30/2020 04/15/2020 C204211 5 U-5968 0.163 miles James M. Nordan, PE CITY OF DURHAM. BROOKS BERRY HAYN \$19,062,229.77	Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 68.51% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680
Contract Amount: Work Began: Original Completion Date: Latest Payment Thru: Latest Payment Date: Contract Number: Division: TIP Number: Length: NCDOT Contact: Location Description: Contractor Name:	ZACHRY CONSTRUCTIO \$39,756,916.81 10/05/2016 03/30/2020 04/15/2020 C204211 5 U-5968 0.163 miles James M. Nordan, PE CITY OF DURHAM. BROOKS BERRY HAYN \$19,062,229.77	Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 68.51% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680
Contract Amount: Work Began: Original Completion Date: Latest Payment Thru: Latest Payment Date: Contract Number: Division: TIP Number: Length: NCDOT Contact: Location Description: Contractor Name: Contract Amount:	ZACHRY CONSTRUCTIO \$39,756,916.81 10/05/2016 03/30/2020 04/15/2020 C204211 C204211 C204211 S James M. Nordan, PE CITY OF DURHAM. BROOKS BERRY HAYN \$19,062,229.77 02/18/2020	Letting Date: 07/19/2016 Revised Completion Date: 02/11/2021 Construction Progress: 68.51% Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680 E & ASSOCIATES, INC.

Latest Payment Thru: 03/31/2020	
Latest Payment Date: 04/23/2020	Construction Progress: 5.7%
Contract Number: C204256	Route: NC-98, SR-1800, SR-1809 SR-1811, US-70
Division: 5	County: Durham
TIP Number:	
Length: 15.89 miles	Federal Aid Number: STATE FUNDED
NCDOT Contact: James M. Nordan, P	E NCDOT Contact No: (919)220-4680
Location Description: 1 SECTION OF US-7 ROADS.	70, 1 SECTION OF NC-98, AND 3 SECTIONS OF SECONDARY
Contractor Name: CAROLINA SUNRO	
Contract Amount: \$3,782,133.02	
Work Began: 03/13/2020	Letting Date: 10/16/2018
Original Completion Date: 11/30/2019	Revised Completion Date: 07/01/2021
Latest Payment Thru: 04/22/2020	-
Latest Payment Date:	Construction Progress: 5.54%

		R/W Acq					ON HOLD	OFF HOLD	Shelved				
Project ID		Begins	Let Type	P Let Date	Let Date	Project Manager	Date	Date	Status	Shelved Date	ROW \$	CONST \$	COMMENTS
17BP.5.R.133	BRIDGE 49 OVER ENO RIVER ON SR 1401 (COLE MILL ROAD)		Division POC Let (DPOC)		1/28/2026	Lisa Gilchrist							
17BP.5.R.134	BRIDGE 82 OVER LICK CREEK ON SR 1815 (N MINERAL SPRINGS ROAD)		Division POC Let (DPOC)		1/28/2026	Lisa Gilchrist							
1700 E D 100	BRIDGE 262 OVER A CREEK ON SR 1607		Division DOC Lat (DDOC)		2/42/2025	Line Cilebriet							
17BP.5.R.126	(BAHAMA ROAD)		Division POC Let (DPOC)		2/12/2025	Lisa Gilchrist							
17BP.5.R.83	BRIDGE 84 OVER CHUNKY PIE CREEK ON SR 1815		Division POC Let (DPOC)		6/12/2024	Lisa Gilchrist							
17BP.5.R.97	BRIDGE 89 OVER LICK CREEK ON SR 1902		Division POC Let (DPOC)		10/26/2022	Lisa Gilchrist							
	Construct Left Turn Lane on US 15/501 Southbound Ramp at US 70 Bus (Hillsborough												Letting delayed due to cash balance
SM-5705I	Road)		Division POC Let (DPOC)		4/27/2022	Stephen Davidson						\$350,000.00	
SM-5705X	Construct Turn Lanes at Intersection of US 15/501 Northbound and SR 1317 (Morreene Road)		Division POC Let (DPOC)		4/27/2022	Stephen Davidson						\$550.000.00	Letting delayed due to cash balance
SM-5705AA	SR 1317 (Morreene Rd) at US 15-501southbound ramp. Construct a right turn lane on the US 15-501 southbound off ramp.		Division POC Let (DPOC)		4/27/2022	Stephen Davidson						\$600,000.00	Letting delayed due to cash balance
U-5774B	NC 54 FROM US 15/US 501 IN ORANGE COUNTY TO SR 1110 (BARBEECHAPEL ROAD) IN DURHAM COUNTY	10/18/2024	Raleigh Letting (LET)	6/16/2026	10/17/2028	PAM R. WILLIAMS	9/30/2019				\$11,000,000.00	\$30,900,000.00	
11 57740	NC 54 FROM SR 1110 (BARBEE CHAPEL ROAD)			0/40/0000	40/47/0000		0/00/0040				¢0.000.000.00	#00 700 000 of	
U-5774C		10/18/2024	Raleigh Letting (LET)	6/16/2026	10/17/2028	PAM R. WILLIAMS	9/30/2019				\$3,000,000.00	\$23,700,000.00	
U-5774F	NC 54 FROM I-40/NC 54 INTERCHANGE	10/18/2024	Raleigh Letting (LET)	10/20/2026	10/17/2028	PAM R. WILLIAMS	9/30/2019				\$54,800,000.00	\$39,300,000.00)
	US 15/US 501 DURHAM COUNTY FROM I-40 TO US 15/US 501 BUSINESS IN DURHAM UPGRADE CORRIDOR TO												
U-6067 U-5720A	US 70 (MIAMI BLVD) FROM LYNN ROAD TO SR 1959 (SOUTH MIAMI BOULEVARD/SR 1811	2/21/2025	Raleigh Letting (LET)	2/16/2027	7/18/2028	PAM R. WILLIAMS	9/30/2019	3/12/2020			\$55,000,000.00	\$140,300,000.00	

		R/W Acq					ON HOLD	OFF HOLD	Shelved				
roject ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	Date	Date	Status	Shelved Date	ROW \$	CONST \$	COMMENTS
	US 70 (MIAMI BLVD) AT SR 1959 (SOUTH MIAMI BOULEVARD)/SR 1811												
	(SHERRON												
-5720B	ROAD)INTERSECTION	12/15/2023	Raleigh Letting (LET)	3/19/2024	10/20/2026	PAM R. WILLIAMS	9/30/2019	3/12/2020			\$17,321,000.00	\$25,300,000.00	
J-5937	NC 147 DURHAM FREEWAY, DURHAM COUNTY FROM SR 1127 (WEST CHAPEL HILL STREET) TO BRIGGS AVENUE IN DURHAM. CONSTRUCT AUXILIARY LANES AND OPERATIONAL IMPROVEMENTS.		Raleigh Letting (LET)	3/21/2023	10/20/2026	PAM R. WILLIAMS	9/30/2019				\$10,202,000.00	\$47,001,000.00	
	NORFOLK SOUTHERN H LINE, EAST DURHAM RAILROAD SAFETY PROJECT. PROJECT WILL STRAIGHTEN EXISTING RAILROAD CURVATURE BETWEEN CP NELSON AND CP EAST DURHAM AND INCLUES A COMBINATION OFGRADE SEPARATIONS AND CLOSURES AT ELLIS ROAD SOUTH END CROSSING (734737A), GLOVER ROAD (734735L), AND WRENN ROAD												
-5706	(734736	6/30/2020	Raleigh Letting (LET)		1/20/2026	BRADLEY SMYTHE	9/30/2019	10/23/2019			\$9,000,000.00	\$42,400,000.00	
6006	I-40 DURHAM/WAKE COUNTIES FROM NC 54 (EXIT 273) TO SR 1728 (WADE AVENUE). CONVERT FACILITY TO A MANAGED FREEWAY WITH RAMP METERING AND OTHER ATM / ITS COMPONETS.	1/21/2025	Design Build Let (DBL)		1/21/2025	PAM R. WILLIAMS	9/30/2019				\$20,000.00	\$54,530,000.00	
	I-85 FROM ORANGE COUNTY LINE TO US 15 /US 501 IN DURHAM												
5941	PAVEMENT REHABILITATION		Division Design Raleigh Let (DD	12/19/2023	12/17/2024	ALAN FINGER	9/30/2019					\$2,973,000.00	No Activity to Date.
-5942	1-85 /US 15 FROM NORTH OF SR 1827 (MIDLAND TERRACE) IN DURHAM COUNTY TO NORTH OF NC 56 IN GRANVILLE COUNTY PAVEMENT REHABILITATION		Division Design Raleigh Let (DC	12/19/2023	12/17/2024	ALAN FINGER	9/30/2019					\$8,357,000.00	No Activity to Date.
J-5934	NC 147 FROM I-40 TO FUTURE I-885(EAST END CONNECTOR)IN DURHAM ADD LANES AND REHABILITATE PAVEMENT	10/17/2022	Design Build Let (DBL)	2/15/2022	10/17/2022	PAM R. WILLIAMS	9/30/2019				\$2,148,000.00	\$177,100,000.00	

		R/W Acq					ON HOLD	OFF HOLD	Shelved				
Project ID	Description	Begins	Let Type P Let	t Date	Let Date	Project Manager	Date	Date	Status	Shelved Date	ROW \$	CONST \$	COMMENTS
EB-5835	NC 55 (ALSTON AVE.) FROM SR 1171 (RIDDLE RD.) TO CECIL STREET IN DURHAM. CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN MISSING GAPS.	6/20/2022	NON - DOT LET (LAP)		9/20/2023	RAYMOND JOSEPH HAYES					\$50,000.00	0 \$525,000.00	
-5707	I-40 - FROM NC 55 (ALSTON AVENUE) TO NC 55 (ALSTON URHAM FREEWAY/TRIANGLE EXPRESSWAY) IN DURHAM		Raleigh Letting (LET)		6/20/2023	PAM R. WILLIAMS	9/30/2019				\$323,000.00		
U-5516	AT US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) INTERSECTION IN DURHAM. INTERSECTION	4/16/2021	Division Design Raleigh Let (DDRL)		5/16/2023	JOHN W. BRAXTON JR	9/30/2019				\$6,501,430.00		Project is suspended due to cash balances shortfall.
U-5717	US 15 / US 501 DURHAM CHAPEL-HILL BOULEVARD AND SR 1116 (GARRETT ROAD) CONVERTING THE AT-GRADE INTERSECTION TO AN INTERCHANGE	4/23/2019	Division Design Raleigh Let (DD 4/20/	2021	4/18/2023	JOHN W. BRAXTON JR	9/30/2019	1/15/2020			\$53,500,000.00	\$32,000,000.00	ROW acquisition is suspended due t
U-6021	SR 1118 (FAYETTEVILLE ROAD), FROM WOODCROFT PARKWAY TO BARBEE ROAD IN DURHAM. WIDEN TO 4- LANE DIVIDED FACILITY WITH BICYCLE / PEDESTRIAN ACCOMMODATIONS.	2/19/2021	Division Design Raleigh Let (DDRL)		2/21/2023	BENJAMIN J. UPSHAW	9/30/2019	2/17/2020			\$5,769,000.00	\$13,770,000.00	Project planning work resumed in lat February. Planning document to be completed in 2020.
1-5998	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 70 IN RALEIGH. PAVEMENT REHABILITATION. COORDINATE WITH I-5999 &I-6000.		Division POC Let (DPOC)		1/25/2023	ALAN FINGER						\$3,800,000,00	No Activity to Date.
W-5705AM	DURHAM TRAFFIC SIGNAL REVISIONS TO INSTALL "NO TURN ON RED"BLANK OUT SIGNS AT SIX LOCATIONS		Division POC Let (DPOC)		12/7/2022	ALAN FINGER							On hold due to cash balance shortfa
W-5705S	US 15/501 AT NC 751 SOUTHBOUND ON RAMP - EXTEND RAMP		Division POC Let (DPOC)		9/21/2022	STEPHEN REID DAVIDSON						\$460,000.00	Letting delayed due to cash balance shortfall.

		R/W Acq					ON HOLD	OFF HOLD	Shelved				
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	Date	Date	Status	Shelved Date	ROW \$	CONST \$	COMMENTS
EB-5834	NC 157 / SR 1322 (GUESS RD.) FROM HILLCREST DRIVETO SR 1407(WEST CARVER STREET) IN DURHAM. CONSTRUCT SIDEWALKS ON BOTHSIDES.	6/30/2021	NON - DOT LET (LAP)		9/20/2022	RAYMOND JOSEPH HAYES					\$204,000.00	\$589,000.00	
EB-5904	DUKE BELT LINE TRAIL - PETTIGREW STREET TO AVONDALE STREET IN DURHAM, CONSTRUCT A MULTI-USE TRAIL ON FORMER RAIL CORRIDOR	9/4/2018	NON - DOT LET (LAP)		7/14/2022	RAYMOND JOSEPH HAYES					\$7,100,000.00	\$3,750,000.00	
EB-5703	DURHAM - LASALLE STREET FROM KANGROO DRIVE TO SPRUNT AVENUE IN DURHAM. CONSTRUCT SIDEWALKS ON BOTH SIDES FROM KANGAROODRIVE TO US 70 BUSINESS (HILLSBOROUGH ROAD) AND ON ONE SIDEFROM HILLSBOROUGH ROAD TO SPRUNT AVENUE.	9/30/2019	NON - DOT LET (LAP)		5/31/2022	RAYMOND JOSEPH HAYES					\$515,000.00) \$1,440,000.00	
EB-5708	NC 54 FROM NC 55 TO RESEARCH TRIANGLE PARK WESTERN LIMIT INDURHAM CONSTRUCT SECTIONS OF SIDEWALK ON SOUTH SIDE	9/30/2019	NON - DOT LET (LAP)		5/30/2022	RAYMOND JOSEPH HAYES					\$177,000.00) \$491,000.00	
W-5705T	SR 1815 / SR 1917 (SOUTH MINERAL SPRINGS ROAD) AT SR 1815 (PLEASANT DRIVE)	6/1/2020	Division POC Let (DPOC)		4/13/2022	STEPHEN REID DAVIDSON					\$85,000.00	\$800,000.00	PE work resumed in March. Design will proceed with ROW plans anticipated in summer 2020.
W-5705AI	US 501 BUSINESS (ROXBORO STREET) AT SR 1443 (HORTON ROAD) /SR 1641 (DENFIELD STREET)	1/30/2021	Division POC Let (DPOC)		3/23/2022	STEPHEN REID DAVIDSON					\$210,000.00	\$630,000.00	Letting delayed due to cash balance shortfall.
I-6000	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 1 INRALEIGH. BRIDGE PRESERVATION/REHABILI TATION. COORDINATE WITH I-5998 & I-599.		Division POC Let (DPOC)		1/26/2022	ALAN FINGER						\$4,541,000.00	No Activity to Date.

		R/W Acq					ON HOLD	OFF HOLD	Shelved				
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	Date	Date	Status	Shelved Date	ROW \$	CONST \$	COMMENTS
	US 501 BYPASS (NORTH DUKE STREET) FROM MURRAY AVENUE TO US 501 BUSINESS (NORTH ROXBORO ROAD) IN DURHAM CONSTRUCT SIDEWALK ON EAST SIDE					RAYMOND JOSEPH							
EB-5715	TO FILL IN EXISTING GAPS	1/31/2020	NON - DOT LET (LAP)		1/21/2022	HAYES					\$829,000.00	\$2,680,000.00	
	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147 (COMB												
1-5993	W/I-5994).		Division Design Raleigh Let (D	DRL)	1/18/2022	ALAN FINGER						\$18,000,000.00	No Activity to Date.
I-5994	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147 (COMB W/I-5993).		Division Design Raleigh Let (D	DRL)	1/18/2022	ALAN FINGER	9/30/2019	10/23/2019				\$9,100,000.00	No Activity to Date.
-5995	I-40 - DURHAM/WAKE COUNTIES FROM EAST OF NC 147 TO SR 3015 (AIRPORT BOULEVARD). PAVEMENT REHABILITATION.		Division Design Raleigh Let (D	DRL)	1/18/2022	ALAN FINGER						\$5 272 000 00	No Activity to Date.
B-5674	REPLACE BRIDGE 80 OVER SR 1308 IN DURHAM ON US 15-501 NORTHBOUND	9/16/2020	Raleigh Letting (LET)		12/21/2021	KEVIN FISCHER	9/30/2019				\$110,000.00		
J-4726HN	CONSTRUCT BIKE LANES/SIDEWALKS IN DURHAM - HILLANDALE ROAD	4/30/2020	NON - DOT LET (LAP)		10/30/2021	RAYMOND JOSEPH HAYES	5/50/2013				\$110,000.00	\$2,860,000.00	
C-4928	SR 1317 (MORREENE ROAD) FROM NEAL ROAD TO SR 1320 (ERWIN ROAD) IN DURHAM. CONSTRUCT BIKE LANES AND SIDEWALKS.	4/30/2020	NON - DOT LET (LAP)		9/30/2021	RAYMOND JOSEPH HAYES					\$7,000.00	\$5,783,000.00	
EB-5720	BRYANT BRIDGE NORTH/GOOSE CREEK WEST TRAIL, NC 55 TO DREW-GRANBY PARK IN DURHAM. CONSTRUCT SHARED-USE PAHT AND CONNECTING SIDEWALKS.	9/30/2020	NON - DOT LET (LAP)		9/30/2021	RAYMOND JOSEPH HAYES					\$14,000.00	\$4,432,000.00	

		R/W Acq					ON HOLD	OFF HOLD	Shelved				
Project ID	Description	Begins	Let Type	P Let Date	Let Date	Project Manager	Date	Date	Status	Shelved Date	ROW \$	CONST \$	COMMENTS
U-4724	DURHAM - CORNWALLIS RD (SR 1158) FROM SR 2295 (SOUTH ROXBORO STREET) TO SR 1127 (CHAPEL HILL ROAD) IN DURHAM. BIKE AND PEDESTRIAN FEATURES.	9/30/2020	NON - DOT LET (LAP)		9/30/2021	RAYMOND JOSEPH HAYES						\$4,978,000.00	
U-4726HO	CARPENTER - FLETCHER ROAD BIKE - PED; CONSTRUCT BIKE LANES / SIDEWALKS (CITY MAINTAINED) FROM WOODCROFT PARKWAY (CITY MAINTAINED) TO ALSTON AVENUE (SR 1945).	3/31/2020	NON - DOT LET (LAP)		9/30/2021	RAYMOND JOSEPH HAYES							
U-4726HU	1945).	3/31/2020	NON - DOT LET (LAP)		9/30/2021	HAYES							
U-5823	WOODCROFT PARKWAY EXTENSION. FROM SR 1116 (GARRETT ROAD) TONC 751 (HOPE VALLEY ROAD) IN DURHAM. CONSTRUCT ROADWAY ON NEW ALIGNMENT.	1/27/2020	NON - DOT LET (LAP)		8/30/2021	RAYMOND JOSEPH HAYES					\$421,000.00) \$1,798,000.00	
EB-5704	DURHAM - RAYNOR STREET FROM NORTH MIAMI BOULEVARD TO NORTH HARDEE STREET	9/16/2019	NON - DOT LET (LAP)		6/30/2021	RAYMOND JOSEPH HAYES						\$510,000.00	
EB-5837	THIRD FORK CREEK TRAIL FROM SOUTHERN BOUNDARIES PARK TO THEAMERICAN TOBACCO TRAIL IN DURHAM	6/30/2020	NON - DOT LET (LAP)		6/30/2021	RAYMOND JOSEPH HAYES					\$161,000.00) \$2,546,000.00	
P-5717	NORFOLK SOUTHER H LINE CROSSING 734742W AT SR 1121 (CORNWALLIS ROAD) IN DURHAM. CONSTRUCT GRADE SEPARATION.	6/23/2020	Raleigh Letting (LET)		6/15/2021	KUMAR TRIVEDI	9/30/2019	10/23/2019			\$4,378,000.00	\$16,100,000.00	
W-5601EM	SR 1118 (FAYETTEVILLE ROAD) AT PILOT STREET AND CECIL STREET IN DURHAM		On Call Contract (OCC)		12/3/2020	CHRISTOPHER A. HOFFMAN						\$14,000.00	On hold due to cash balance shortfal
W-5705M	I-40 WESTBOUND AT NC 147 SAFETY IMPROVEMENTS (MP: 9.359 - 9.359)		On Call Contract (OCC)		10/7/2020	CHRISTOPHER A. HOFFMAN						\$80,000.00	On hold due to cash balance shortfal
C-5605E	DURHAM BIKE LANE STRIPING		NON - DOT LET (LAP)		9/10/2020	RAYMOND JOSEPH HAYES						\$504,000.00	

Project ID	Description	R/W Acq Begins	Let Type	P Let Date	Let Date	Project Manager	ON HOLD Date	OFF HOLD Date	Shelved Status	Shelved Date	ROW \$	CONST \$	COMMENTS
C-5605H	DOWNTOWN DURHAM WAYFINDING PROGRAM TO INSTALL SIGNS & KIOSKS TO FACILITATE NAVIGATION AND PARKING		NON - DOT LET (LAP)		9/10/2020	RAYMOND JOSEPH HAYES						\$605,000.00	
C-56051	NEIGHBORHOOD BIKE ROUTES IN CENTRAL DURHAM		NON - DOT LET (LAP)		9/10/2020	RAYMOND JOSEPH HAYES						\$540,883.00	
W-5705U	US 70 BUSINESS (MORGAN STREET) AT CAROLINA THREATRE		On Call Contract (OCC)		9/4/2020	CHRISTOPHER A. HOFFMAN						\$20,000.00	On hold due to cash balance shortfa
W-5705V	NC 54 AT HUNTINGRIDGE ROAD		On Call Contract (OCC)		9/4/2020	CHRISTOPHER A. HOFFMAN						\$80,000.00	On hold due to cash balance shortfa
C-5183B	SR 1945 (S ALSTON AVENUE) FROM SR 1171 (RIDDLE ROAD) TO CAPPS STREET. CONSTRUCT SIDEWALKS IN DURHAM	i	NON - DOT LET (LAP)		8/18/2020	RAYMOND JOSEPH HAYES					\$99,000.00	\$706,000.00	

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead
W-5707K 48283	Remove and replace existing curb & gutter and sidewalk, add pedestrian signals, concrete island, and signal modifications on SR 1010 (E. Main St / W. Franklin St) from Brewer Ln to Graham St. in Chapel Hill and Carrboro	5/31/2019	Jul. 2020	\$350,000	Construction - 100% complete, RTE final inspection pending	Chris Smitherman Derek Dixon
SM-5707H 48912.3.1	"To Pass Bicycles, 4 ft Min Clearance or Change Lane" sign installations on portions of no passing zones on SR 1107 (Hillsborough Road) and SR 1104 (Dairyland Road).	Oct. 2019	Jun. 2020	\$5,000	Signs installed 10/17/19 - 100% complete, RTE final inspection pending	Dawn McPherson
SS-6007C 48888.1.1 48888.3.1	Guardrail installation on NC 86 just north of SR 1839 (Alexander Drive).	Oct. 2020	Apr. 2021	\$50,400	Funds approved 9/5/19 but not released	Chad Reimakoski Derek Dixon
P-5701 46395.1.1 46395.3.1	Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in Hillsborough	6/30/2021	FY2023	\$7,200,000	PE funding scheduled 7/1/2020, Coordinate with U-5848	Matthew Simmons
I-3306AB 34178.1.5 34178.2.4 34178.3.8	I-40 widening from NC86 to Durham Co. line (US 15/501 Interchange). Includes a portion of interchange improvements I-3306AC in Chapel Hill	3/15/2022	FY2024	\$37,635,000	Planning and design activities underway, Environmental document completed 3/21/19 under I-3306A, LET combined with I-3306AC and W-5707C	Laura Sutton
I-3306AC 34178.1.6 34178.2.5 34178.3.9	Interchange improvements at I-40 and NC86 in Chapel Hill	3/15/2022	FY2024	\$15,200,000	Planning and Design activities underway, Environmental document completed 3/21/19 under I-3306A, LET combined with I-3306AB and W-5707C	Laura Sutton
W-5707C 44853.1.3 44853.3.3 47490	Revise pavement markings and overhead lane use signs for removal of inside lane drop configuration on I-40 Westbound in vicinity of US 15-501 interchange in Chapel Hill . Resurfacing I-40 WB by use of contingency funds	3/15/2022	FY2022	\$425,000	No bids on most recent letting, LET combined with I-3306AB and AC	Chad Reimakoski
SS-4907CD 47936.1.1 47936.2.1 47936.3.1	Horizontal curve improvements on SR 1710 (Old NC 10) west of SR 1561/SR 1709 (Lawrence Road) east of Hillsborough. Improvements consist of wedging pavement and grading shoulders.	Jun. 2022	Nov. 2022	\$261,000	Planning and design activities underway	Chad Reimakoski

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead
SS-6007E 49115.1.1 49115.3.1	All Way Stop installation and flashing beacon revisions at the intersection of SR 1005 (Old Greensboro Road) and SR 1956 (Crawford Dairy Road/Orange Chapel Clover Garden Road)	Jun. 2022	Sept. 2022	\$28,800	Funds approved 3/5/20 but not released	Dawn McPherson
R-5821A 47093.1.2 47093.2.2 47093.3.2	Construct operational improvements including Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Favetteville Road)	6/21/2022	FY2024	\$3,194,000	Planning and design activities underway, coordinating with NC54 West Corridor Study	Chris Smitherman
I-3306AA 34178.1.4 34178.2.3 34178.3.7	I-40 widening from I-85 to NC86 in Chapel Hill	3/21/2023	FY2025	\$88,000,000	Planning and Design activities underway, Environmental document completed 3/21/19 under I-3306A	Laura Sutton
I-5958 45910.1.1 45910.3.1	Pavement Rehabilitation on I-40/I-85 from West of SR 1114 (Buckhorn Road) to West of SR 1006 (Orange Grove Road)	11/21/2023	FY2025	\$7,455,000	Funding approved 10/10/17	Chris Smitherman
U-5845 50235.1.1 50235.2.1 50235.3.1	Widen SR 1009 (South Churton Street) to multi-lanes from I- 40 to Eno River in Hillsborough	7/16/2024	FY 2027	\$39,390,000	Planning and Design activities underway, Coordinate with U-5848 and I-5967	Laura Sutton
I-5967 45917.1.1 45917.2.1 45917.3.1	Interchange improvements at I-85 and SR 1009 (South Churton Street) in Hillsborough	10/15/2024	FY2027	\$16,900,000	Planning and Design activities underway, Coordinate with I-0305 and U-5845	Laura Sutton
I-5959 45911.1.1 45911.3.1	Pavement Rehabilitation on I-85 from West of SR 1006 (Orange Grove Road) to Durham County line	11/19/2024	FY2026	\$11,155,000	Funding approved 10/10/17, Coordinate with I-5967, I-5984 and I-0305	Chris Smitherman
I-5984 47530.1.1 47530.2.1 47530.3 1	Interchange improvements at I-85 and NC 86 in Hillsborough	11/18/2025	FY2027	\$11,000,000	Planning and Design activities underway, Coordinate with I-0305 and I-5959	Laura Sutton
I-0305 34142.1.2 34142.2.2 34142.3.2	Widening of I-85 from west of SR1006 (Orange Grove Road) in Orange Co. to west of SR 1400 (Sparger Road) in Orange Co.	10/17/2028	FY2032	\$132,000,000	Planning and design activities underway, Project reinstated per 2020-2029 STIP (funded project) and delete project I-5983	Laura Sutton

North Carolina Department of Transportation

5/4/2020

Active Projects Under Construction - Orange Co.

Contract Number	TIP Number	Location Description	Contractor Name	Resident Engineer	Contract Bid Amount	Availability Date	Completion Date		Estimated Completion Date	Progress Schedule Percent	Completion Percent
C202581	-	IMPROVEMENTS ON SR-1838/SR-2220 FROM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM COUNTY.	S T WOOTEN CORPORATION	Nordan, PE, James M	\$4,614,460.00	5/28/2019	2/15/2021	5/28/2019	2/15/2021	0	1.98
C204078	B-4962	REPLACE BRIDGE #46 OVER ENO RIVER ON US-70 BYPASS.	CONTI ENTERPRISES, INC	Howell, Bobby J	\$4,863,757.00	5/28/2019	12/28/2021	6/19/2019	12/28/2021	20.54	21.83
DG00393		RESURFACE FOLLOWING SR'S: SR 1101, SR 1118, SR 1119, SR 1124, SR 1125, SR 1127,SR 1128 SR 1130, SR 1134, SR 1135, SR 1137, SR 1141, SR 1143, ETC.	RILEY PAVING INC	Howell, Bobby J	\$1,084,520.40	4/2/2018	10/12/2018	6/18/2018	12/7/2018	100	99.97
DG00435		AST RETREATMENT ON 22 SECONDARY ROADS	WHITEHURST PAVING CO INC	Lorenz, PE, Kris	\$846,340.66	4/1/2019	10/11/2019				
		INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS INTERSECTIONS	LITTLE MOUNTAIN BUILDERS OF CATAWBA COUNTY INC	Howell, Bobby J	\$319,319.80	6/25/2018	2/15/2020	8/6/2018	2/15/2020	100	92.94
DG00461		REHAB. BRIDGE #031 ON SR 1010 (E. FRANKLIN ST.) OVER BOLIN CREEK & BOLIN CREEK TRAIL	M & J CONSTRUCTION CO OF PINELLAS COUNTY INC	Howell, Bobby J	\$2,456,272.12	11/12/2018	7/15/2019	3/15/2019	11/26/2020	69.83	55.68
DG00462		REHAB. BRIDGES 264, 288, 260, 543 IN GUILFORD COUNTY AND BRIDGE 031 IN ORANGE COUNTY	ELITE INDUSTRIAL PAINTING INC	Snell, PE, William H	\$967,383.15	8/1/2019	1/1/2020				
DG00478		RESURFACE PORTIONS OF 41 SECONDARY ROADS IN ORANGE COUNTY	CAROLINA SUNROCK LLC	Hayes, PE, Meredith D	\$3,270,144.99	7/8/2019	10/30/2020	12/9/2019	10/30/2020	10.3	22.36
DG00485	U-5846	SR 1772 (GREENSBORO STREET) AT SR 1780 (ESTES DRIVE), CONSTRUCT ROUNDABOUT	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$3,375,611.30	5/28/2019	3/1/2022	7/29/2019	6/10/2022	29	26.07

Chatham County - DCHC MPO - Upcoming Projects - Planning & Design, R/W, or not started - Division 8May 2020								
Contract # or WBS # or TIP #	Route	Description	Let Date	Completion Date	Contractor	Project Admin.	STIP Project Cost	Notes
U-6192	US 15-501	Add Reduced Conflict Intersections - from US 64 Pitts. Byp to SR 1919 (Smith Level Road) Orange Co.	FY 2027	TBD	TBD	Greg Davis (910) 773-8022	\$45,640,000	Right of Way FY 2025
R-5825	NC 751 at SR 1731 (O'Kelly Chapel Road)	Upgrade and Realign Intersection	11/8/2022	TBD	TBD	Greg Davis (910) 773-8022	\$759,000	Let moved from FY 2021 to FY 2022