

Contract Number: C202581 **Route:** SR-1838
Division: 5 **County:** Durham
TIP Number: EB-4707A
Length: 0.96 miles **Federal Aid Number:** STPDA-0537(2)
NCDOT Contact: James M. Nordan, PE **NCDOT Contact No:** (919)220-4680
Location Description: SR-1838/SR-2220 FROM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM COUNTY.
Contractor Name: S T WOOTEN CORPORATION
Contract Amount: \$4,614,460.00
Work Began: 05/28/2019 **Letting Date:** 04/16/2019
Original Completion Date: 02/15/2021 **Revised Completion Date:**
Latest Payment Thru: 09/07/2020
Latest Payment Date: 09/14/2020 **Construction Progress:** 18.71%

Contract Number: C203394 **Route:** I-885, NC-147, NC-98
Division: 5 **County:** Durham
TIP Number: U-0071
Length: 4.009 miles **Federal Aid Number:**
NCDOT Contact: Cameron D. Richards **NCDOT Contact No:** (919)835-8200
Location Description: EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM.
Contractor Name: DRAGADOS USA INC
Contract Amount: \$141,949,500.00
Work Began: 02/26/2015 **Letting Date:** 11/18/2014
Original Completion Date: 05/10/2020 **Revised Completion Date:** 01/16/2021
Latest Payment Thru: 09/22/2020
Latest Payment Date: 09/30/2020 **Construction Progress:** 92.15%

Contract Number: C203567 **Route:** NC-55
Division: 5 **County:** Durham
TIP Number: U-3308
Length: 1.134 miles **Federal Aid Number:** STP-55(20)
NCDOT Contact: James M. Nordan, PE **NCDOT Contact No:** (919)220-4680
Location Description: NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US-70BUS/NC-98 (HOLLOWAY ST).
Contractor Name: ZACHRY CONSTRUCTION CORPORATION
Contract Amount: \$39,756,916.81
Work Began: 10/05/2016 **Letting Date:** 07/19/2016
Original Completion Date: 03/30/2020 **Revised Completion Date:** 02/11/2021
Latest Payment Thru: 09/15/2020
Latest Payment Date: 09/25/2020 **Construction Progress:** 73.39%

Contract Number: C204211 **Route:** I-40, I-85, NC-55
Division: 5 **County:** Durham
TIP Number: U-5968
Length: 0.163 miles **Federal Aid Number:** STBG-0505(084)
NCDOT Contact: James M. Nordan, PE **NCDOT Contact No:** (919)220-4680
Location Description: CITY OF DURHAM.
Contractor Name: BROOKS BERRY HAYNIE & ASSOCIATES, INC.
Contract Amount: \$19,062,229.77
Work Began: 02/18/2020 **Letting Date:** 04/16/2019
Original Completion Date: 08/01/2024 **Revised Completion Date:** 04/09/2025

Latest Payment Thru: 08/31/2020
Latest Payment Date: 09/04/2020

Construction Progress: 12.79%

Contract Number: C204256

Route: NC-98, SR-1800, SR-1809
SR-1811, US-70

Division: 5

County: Durham

TIP Number:

Length: 15.89 miles

Federal Aid Number: STATE FUNDED

NCDOT Contact: James M. Nordan, PE

NCDOT Contact No: (919)220-4680

Location Description: 1 SECTION OF US-70, 1 SECTION OF NC-98, AND 3 SECTIONS OF SECONDARY ROADS.

Contractor Name: CAROLINA SUNROCK LLC

Contract Amount: \$3,782,133.02

Work Began: 03/13/2020

Letting Date: 10/16/2018

Original Completion Date: 11/30/2019

Revised Completion Date: 07/15/2021

Latest Payment Thru: 09/22/2020

Latest Payment Date: 09/28/2020

Construction Progress: 58.69%

Contract Number: DE00309

Route: -

Division: 5

County: Durham

TIP Number:

Length: 0.05 miles

Federal Aid Number: 15405.1032012

NCDOT Contact: James M. Nordan, PE

NCDOT Contact No: (919)220-4680

Location Description: NC 751 ACADEMY RD AND BUS 501 DURHAM CHAPEL HILL BLVD

Contractor Name: MOFFAT PIPE INC

Contract Amount: \$0.00

Work Began: 09/28/2020

Letting Date: 09/09/2020

Original Completion Date: 01/15/2021

Revised Completion Date:

Latest Payment Thru:

Latest Payment Date:

Construction Progress: 0%

NCDOT DIVISION 5
DURHAM PROJECT LIST_ 5- Year Program
August 2020

Technical Committee 9/23/2020 Item 14

| Project ID | Description | R/W Acq Beings | Let Type | P Let Date | Let Date | Project Manager | Current Project Status | Shelved Status | Shelved Date | ROW \$ | CONST \$ | COMMENTS |
|--------------|--|----------------|-------------------------|------------|----------|------------------|------------------------|----------------|--------------|--------------|---------------|--|
| 17BP.5.R.83 | BRIDGE 84 OVER CHUNKY PIE CREEK ON SR 1815 | | Division POC Let (DPOC) | | 03/13/30 | Lisa Gilchrist | | | | | | |
| 17BP.5.R.134 | BRIDGE 82 OVER LICK CREEK ON SR 1815 (N MINERAL SPRINGS ROAD) | | Division POC Let (DPOC) | | 08/09/28 | Lisa Gilchrist | | | | | | |
| 17BP.5.R.133 | BRIDGE 49 OVER ENO RIVER ON SR 1401 (COLE MILL ROAD) | | Division POC Let (DPOC) | | 07/26/28 | Lisa Gilchrist | | | | | | |
| 17BP.5.R.126 | BRIDGE 262 OVER A CREEK ON SR 1607 (BAHAMA ROAD) | | Division POC Let (DPOC) | | 03/10/27 | Lisa Gilchrist | | | | | | |
| 17BP.5.R.97 | BRIDGE 89 OVER LICK CREEK ON SR 1902 | | Division POC Let (DPOC) | | 10/26/22 | Lisa Gilchrist | | | | | | |
| SM-5705I | Construct Left Turn Lane on US 15/501 Southbound Ramp at US 70 Bus (Hillsborough Road) | | Division POC Let (DPOC) | | 04/27/22 | Stephen Davidson | | | | | \$350,000 | Letting delayed due to cash balance shortfall. |
| SM-5705X | Construct Turn Lanes at Intersection of US 15/501 Northbound and SR 1317 (Morreene Road) | | Division POC Let (DPOC) | | 04/27/22 | Stephen Davidson | | | | | \$550,000 | Letting delayed due to cash balance shortfall. |
| SM-5705AA | Construct Right Turn Lane on US 15/501 Southbound Exit Ramp at SR 1317 (Morreene Road) | | Division POC Let (DPOC) | | 04/27/22 | Stephen Davidson | | | | | \$600,000 | Letting delayed due to cash balance shortfall. |
| U-5774B | NC 54 FROM US 15/US 501 IN ORANGE COUNTY TO SR 1110 (BARBEECHAPEL ROAD) IN DURHAM COUNTY | 10/18/24 | Raleigh Letting (LET) | 06/16/26 | 10/17/28 | PAM R. WILLIAMS | | | | \$11,000,000 | \$30,900,000 | |
| U-5774C | NC 54 FROM SR 1110 (BARBEE CHAPEL ROAD) TO I-40 | 10/18/24 | Raleigh Letting (LET) | 06/16/26 | 10/17/28 | PAM R. WILLIAMS | | | | \$3,000,000 | \$23,700,000 | |
| U-5774F | NC 54 FROM I-40/NC 54 INTERCHANGE | 10/18/24 | Raleigh Letting (LET) | 10/20/26 | 10/17/28 | PAM R. WILLIAMS | | | | \$54,800,000 | \$39,300,000 | |
| U-6067 | US 15/US 501 DURHAM COUNTY FROM I-40 TO US 15/US 501 BUSINESS IN DURHAM UPGRADE CORRIDOR TO EXPRESSWAY. | 02/21/25 | Raleigh Letting (LET) | 02/16/27 | 07/18/28 | PAM R. WILLIAMS | | | | \$55,000,000 | \$140,300,000 | |
| U-5720A | US 70 (MIAMI BLVD) FROM LYNN ROAD TO SR 1959 (SOUTH MIAMI BOULEVARD/SR 1811 (SHERRON ROAD) | 12/15/23 | Raleigh Letting (LET) | 03/19/24 | 10/20/26 | PAM R. WILLIAMS | | | | \$35,800,000 | \$57,000,000 | |
| U-5720B | US 70 (MIAMI BLVD) AT SR 1959 (SOUTH MIAMI BOULEVARD)/SR 1811 (SHERRON ROAD)INTERSECTION | 12/15/23 | Raleigh Letting (LET) | 03/19/24 | 10/20/26 | PAM R. WILLIAMS | | | | \$17,321,000 | \$25,300,000 | |
| U-5937 | NC 147 DURHAM FREEWAY, DURHAM COUNTY FROM SR 1127 (WEST CHAPEL HILL STREET) TO BRIGGS AVENUE IN DURHAM. CONSTRUCT AUXILIARY LANES AND OPERATIONAL IMPROVEMENTS. | 10/14/22 | Raleigh Letting (LET) | 03/21/23 | 10/20/26 | PAM R. WILLIAMS | | | | \$10,202,000 | \$47,001,000 | |
| P-5706 | NORFOLK SOUTHERN H LINE, EAST DURHAM RAILROAD SAFETY PROJECT. PROJECT WILL STRAIGHTEN EXISTING RAILROAD CURVATURE BETWEEN CP NELSON AND CP EAST DURHAM AND INCLUDES A COMBINATION OF GRADE SEPARATIONS AND CLOSURES AT ELLIS ROAD SOUTH END CROSSING (734737A), GLOVER ROAD (734735L), AND WRENN ROAD (734736) | 02/28/21 | Raleigh Letting (LET) | | 01/20/26 | BRADLEY SMYTHE | | | | \$9,000,000 | \$33,173,000 | |

NCDOT DIVISION 5
DURHAM PROJECT LIST_ 5- Year Program
August 2020

Technical Committee 9/23/2020 Item 14

| Project ID | Description | R/W Acq Beings | Let Type | P Let Date | Let Date | Project Manager | Current Project Status | Shelved Status | Shelved Date | ROW \$ | CONST \$ | COMMENTS |
|------------|---|----------------|------------------------------------|------------|----------|------------------------|------------------------|------------------------------------|--------------|--------------|---------------|---|
| I-6006 | I-40 DURHAM/WAKE COUNTIES FROM NC 54 (EXIT 273) TO SR 1728 (WADE AVENUE). CONVERT FACILITY TO A MANAGED FREEWAY WITH RAMP METERING AND OTHER ATM / ITS COMPONETS. | 01/21/25 | Design Build Let (DBL) | | 01/21/25 | PAM R. WILLIAMS | | | | \$20,000 | \$54,530,000 | |
| I-5941 | I-85 FROM ORANGE COUNTY LINE TO US 15 /US 501 IN DURHAM PAVEMENT REHABILITATION | | Division Design Raleigh Let (DDRL) | 12/19/23 | 12/17/24 | CHRISTOPHER A. HOFFMAN | | | | | \$2,973,000 | |
| I-5942 | I-85 /US 15 FROM NORTH OF SR 1827 (MIDLAND TERRACE) IN DURHAM COUNTY TO NORTH OF NC 56 IN GRANVILLE COUNTY PAVEMENT REHABILITATION | | Division Design Raleigh Let (DDRL) | 12/19/23 | 12/17/24 | CHRISTOPHER A. HOFFMAN | | | | | \$8,357,000 | |
| B-5674 | REPLACE BRIDGE 80 OVER SR 1308 IN DURHAM ON US 15-501 NORTHBOUND | 09/16/22 | Raleigh Letting (LET) | | 01/16/24 | KEVIN FISCHER | | | | \$110,000 | \$2,209,000 | |
| U-5934 | NC 147 FROM I-40 TO FUTURE I-885(EAST END CONNECTOR)IN DURHAM ADD LANES AND REHABILITATE PAVEMENT | 10/17/23 | Design Build Let (DBL) | 02/15/22 | 10/17/23 | PAM R. WILLIAMS | | | | \$2,148,000 | \$177,100,000 | |
| EB-5835 | NC 55 (ALSTON AVE.) FROM SR 1171 (RIDDLE RD.) TO CECIL STREET IN DURHAM. CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN MISSING GAPS. | 06/20/22 | NON - DOT LET (LAP) | | 09/20/23 | RAYMOND JOSEPH HAYES | | | | \$50,000 | \$525,000 | |
| I-5707 | I-40 - FROM NC 55 (ALSTON AVENUE) TO NC 147 (DURHAM FREEWAY/TRIANGLE EXPRESSWAY) IN DURHAM | 10/16/20 | Raleigh Letting (LET) | | 06/20/23 | PAM R. WILLIAMS | | | | \$323,000 | \$7,600,000 | |
| U-5516 | AT US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) INTERSECTION IN DURHAM. INTERSECTION IMPROVEMENTS. | 04/16/21 | Division Design Raleigh Let (DDRL) | | 05/16/23 | JOHN W. BRAXTON JR | | Shelved at Final Planning Document | 09/30/19 | \$6,501,430 | \$12,400,000 | Project is suspended due to cash balance shortfall. |
| U-5717 | US 15 / US 501 DURHAM CHAPEL-HILL BOULEVARD AND SR 1116 (GARRETT ROAD) CONVERTING THE AT-GRADE INTERSECTION TO AN INTERCHANGE | 04/23/19 | Division Design Raleigh Let (DDRL) | 04/20/21 | 04/18/23 | JOHN W. BRAXTON JR | | Shelved at R/W Plans Complete | 09/30/19 | \$53,500,000 | \$32,000,000 | ROW acquisition is suspended due to cash balance shortfall. |
| U-6021 | SR 1118 (FAYETTEVILLE ROAD),FROM WOODCROFT PARKWAY TO BARBEE ROAD IN DURHAM. WIDEN TO 4-LANE DIVIDED FACILITY WITH BICYCLE / PEDESTRIAN ACCOMMODATIONS. | 02/19/21 | Division Design Raleigh Let (DDRL) | | 02/21/23 | BENJAMIN J. UPSHAW | | | | \$5,769,000 | \$13,770,000 | Project planning work was suspended in May. |
| I-5998 | I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 70 IN RALEIGH. PAVEMENT REHABILITATION. COORDINATE WITH I-5999 &I-6000. | | Division POC Let (DPOC) | | 01/25/23 | CHRISTOPHER A. HOFFMAN | | | | | \$3,800,000 | |
| W-5705AM | DURHAM TRAFFIC SIGNAL REVISIONS TO INSTALL "NO TURN ON RED"BLANK OUT SIGNS AT SIX LOCATIONS | | Division POC Let (DPOC) | | 12/07/22 | JEREMY WARREN | | | | | \$62,000 | On hold due to cash balance shortfall. (Jeremy Warren is Project Manager) |
| W-5705S | US 15/501 AT NC 751 SOUTHBOUND ON RAMP - EXTEND RAMP | | Division POC Let (DPOC) | | 09/21/22 | STEPHEN REID DAVIDSON | | Shelved at Final Planning Document | 06/15/20 | | \$460,000 | Letting delayed due to cash balance shortfall. |
| EB-5834 | NC 157 / SR 1322 (GUESS RD.) FROM HILLCREST DRIVETO SR 1407(WEST CARVER STREET) IN DURHAM. CONSTRUCT SIDEWALKS ON BOTHSIDES. | 06/30/21 | NON - DOT LET (LAP) | | 09/20/22 | RAYMOND JOSEPH HAYES | | | | \$204,000 | \$589,000 | |

NCDOT DIVISION 5
DURHAM PROJECT LIST_ 5- Year Program
August 2020

Technical Committee 9/23/2020 Item 14

| Project ID | Description | R/W Acq Beings | Let Type | P Let Date | Let Date | Project Manager | Current Project Status | Shelved Status | Shelved Date | ROW \$ | CONST \$ | COMMENTS |
|------------|---|----------------|------------------------------------|------------|----------|------------------------|------------------------|----------------|--------------|-------------|--------------|--|
| EB-5904 | DUKE BELT LINE TRAIL - PETTIGREW STREET TO AVONDALE STREET IN DURHAM, CONSTRUCT A MULTI-USE TRAIL ON FORMER RAIL CORRIDOR | 09/04/18 | NON - DOT LET (LAP) | | 07/14/22 | RAYMOND JOSEPH HAYES | | | | \$7,100,000 | \$3,750,000 | |
| P-5717 | NORFOLK SOUTHERN H LINE CROSSING 734742W AT SR 1121 (CORNWALLIS ROAD) IN DURHAM. CONSTRUCT GRADE SEPARATION. | 09/01/20 | Raleigh Letting (LET) | | 06/21/22 | KUMAR TRIVEDI | | | | \$4,378,000 | \$23,100,000 | |
| EB-5703 | DURHAM - LASALLE STREET FROM KANGAROO DRIVE TO SPRUNT AVENUE IN DURHAM. CONSTRUCT SIDEWALKS ON BOTH SIDES FROM KANGAROODRIVE TO US 70 BUSINESS (HILLSBOROUGH ROAD) AND ON ONE SIDE FROM HILLSBOROUGH ROAD TO SPRUNT AVENUE. | 09/30/19 | NON - DOT LET (LAP) | | 05/31/22 | RAYMOND JOSEPH HAYES | | | | \$515,000 | \$1,440,000 | |
| EB-5708 | NC 54 FROM NC 55 TO RESEARCH TRIANGLE PARK WESTERN LIMIT IN DURHAM CONSTRUCT SECTIONS OF SIDEWALK ON SOUTH SIDE | 09/30/19 | NON - DOT LET (LAP) | | 05/30/22 | RAYMOND JOSEPH HAYES | | | | \$177,000 | \$491,000 | |
| W-5705T | SR 1815 / SR 1917 (SOUTH MINERAL SPRINGS ROAD) AT SR 1815 (PLEASANT DRIVE) | 06/01/20 | Division POC Let (DPOC) | | 04/13/22 | STEPHEN REID DAVIDSON | | | | \$85,000 | \$800,000 | PE work was suspended in May. |
| W-5705AI | US 501 BUSINESS (ROXBORO STREET) AT SR 1443 (HORTON ROAD) /SR 1641 (DENFIELD STREET) | 01/30/21 | Division POC Let (DPOC) | | 03/23/22 | STEPHEN REID DAVIDSON | | | | \$210,000 | \$630,000 | Project surveys requested. |
| I-6000 | I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 1 IN RALEIGH. BRIDGE PRESERVATION/REHABILITATION. COORDINATE WITH I-5998 & I-5999. | | Division POC Let (DPOC) | | 01/26/22 | CHRISTOPHER A. HOFFMAN | | | | | \$4,541,000 | |
| EB-5715 | US 501 BYPASS (NORTH DUKE STREET) FROM MURRAY AVENUE TO US 501 BUSINESS (NORTH ROXBORO ROAD) IN DURHAM CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN EXISTING GAPS | 01/31/20 | NON - DOT LET (LAP) | | 01/21/22 | RAYMOND JOSEPH HAYES | | | | \$829,000 | \$2,680,000 | |
| I-5993 | I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147 (COMB W/I-5994). | | Division Design Raleigh Let (DDRL) | | 01/18/22 | CHRISTOPHER A. HOFFMAN | | | | | \$18,000,000 | On hold due to cash balance shortfall. |
| I-5994 | I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147 (COMB W/I-5993). | | Division Design Raleigh Let (DDRL) | | 01/18/22 | CHRISTOPHER A. HOFFMAN | | | | | \$9,100,000 | On hold due to cash balance shortfall. |
| I-5995 | I-40 - DURHAM/WAKE COUNTIES FROM EAST OF NC 147 TO SR 3015 (AIRPORT BOULEVARD). PAVEMENT REHABILITATION. | | Division Design Raleigh Let (DDRL) | | 01/18/22 | CHRISTOPHER A. HOFFMAN | | | | | \$5,272,000 | |
| U-4726HN | CONSTRUCT BIKE LANES/SIDEWALKS IN DURHAM - HILLANDALE ROAD | 04/30/20 | NON - DOT LET (LAP) | | 10/30/21 | RAYMOND JOSEPH HAYES | | | | | \$2,860,000 | |
| C-4928 | SR 1317 (MORREENE ROAD) FROM NEAL ROAD TO SR 1320 (ERWIN ROAD) IN DURHAM. CONSTRUCT BIKE LANES AND SIDEWALKS. | 04/30/20 | NON - DOT LET (LAP) | | 09/30/21 | RAYMOND JOSEPH HAYES | | | | \$7,000 | \$5,783,000 | |
| EB-5720 | BRYANT BRIDGE NORTH/GOOSE CREEK WEST TRAIL, NC 55 TO DREW-GRANBY PARK IN DURHAM. CONSTRUCT SHARED-USE PATH AND CONNECTING SIDEWALKS. | 09/30/20 | NON - DOT LET (LAP) | | 09/30/21 | RAYMOND JOSEPH HAYES | | | | \$14,000 | \$4,432,000 | |

NCDOT DIVISION 5
DURHAM PROJECT LIST_ 5- Year Program
August 2020

Technical Committee 9/23/2020 Item 14

| Project ID | Description | R/W Acq Beings | Let Type | P Let Date | Let Date | Project Manager | Current Project Status | Shelved Status | Shelved Date | ROW \$ | CONST \$ | COMMENTS |
|------------|--|----------------|------------------------|------------|----------|----------------------|------------------------|----------------|--------------|-----------|-------------|--|
| U-4724 | DURHAM - CORNWALLIS RD (SR 1158) FROM SR 2295 (SOUTH ROXBORO STREET) TO SR 1127 (CHAPEL HILL ROAD) IN DURHAM. BIKE AND PEDESTRIAN FEATURES. | 09/30/20 | NON - DOT LET (LAP) | | 09/30/21 | RAYMOND JOSEPH HAYES | | | | | \$4,978,000 | |
| U-4726HO | CARPENTER - FLETCHER ROAD BIKE - PED; CONSTRUCT BIKE LANES / SIDEWALKS (CITY MAINTAINED) FROM WOODCROFT PARKWAY (CITY MAINTAINED) TO ALSTON AVENUE (SR 1945). | 03/31/20 | NON - DOT LET (LAP) | | 09/30/21 | RAYMOND JOSEPH HAYES | | | | | \$4,413,816 | |
| U-5823 | WOODCROFT PARKWAY EXTENSION. FROM SR 1116 (GARRETT ROAD) TONC 751 (HOPE VALLEY ROAD) IN DURHAM. CONSTRUCT ROADWAY ON NEW ALIGNMENT. | 01/27/20 | NON - DOT LET (LAP) | | 08/30/21 | RAYMOND JOSEPH HAYES | | | | \$421,000 | \$1,798,000 | |
| EB-5704 | DURHAM - RAYNOR STREET FROM NORTH MIAMI BOULEVARD TO NORTH HARDEE STREET | 09/16/19 | NON - DOT LET (LAP) | | 06/30/21 | RAYMOND JOSEPH HAYES | | | | | \$510,000 | |
| EB-5837 | THIRD FORK CREEK TRAIL FROM SOUTHERN BOUNDARIES PARK TO THEAMERICAN TOBACCO TRAIL IN DURHAM | 06/30/20 | NON - DOT LET (LAP) | | 06/30/21 | RAYMOND JOSEPH HAYES | | | | \$161,000 | \$2,546,000 | |
| W-5601EM | SR 1118 (FAYETTEVILLE ROAD) AT PILOT STREET AND CECIL STREET IN DURHAM | | On Call Contract (OCC) | | 12/03/20 | JEREMY WARREN | | | | | \$14,000 | On hold due to cash balance shortfall. |
| W-5705M | I-40 WESTBOUND AT NC 147 SAFETY IMPROVEMENTS (MP: 9.359 - 9.359) | | On Call Contract (OCC) | | 10/07/20 | JEREMY WARREN | | | | | \$80,000 | On hold due to cash balance shortfall. |
| C-5605E | DURHAM BIKE LANE STRIPING | | NON - DOT LET (LAP) | | 09/10/20 | RAYMOND JOSEPH HAYES | | | | | \$504,000 | |
| C-5605H | DOWNTOWN DURHAM WAYFINDING PROGRAM TO INSTALL SIGNS & KIOSKS TO FACILITATE NAVIGATION AND PARKING | | NON - DOT LET (LAP) | | 09/10/20 | RAYMOND JOSEPH HAYES | | | | | \$605,000 | |
| C-5605I | NEIGHBORHOOD BIKE ROUTES IN CENTRAL DURHAM | | NON - DOT LET (LAP) | | 09/10/20 | RAYMOND JOSEPH HAYES | | | | | \$540,883 | |
| W-5705U | US 70 BUSINESS (MORGAN STREET) AT CAROLINA THREATRE | | On Call Contract (OCC) | | 09/04/20 | JEREMY WARREN | | | | | \$20,000 | On hold due to cash balance shortfall. |
| W-5705V | NC 54 AT HUNTINGRIDGE ROAD | | On Call Contract (OCC) | | 09/04/20 | JEREMY WARREN | | | | | \$80,000 | On hold due to cash balance shortfall. |
| C-5183B | SR 1945 (S ALSTON AVENUE) FROM SR 1171 (RIDDLE ROAD) TO CAPPS STREET. CONSTRUCT SIDEWALKS IN DURHAM | | NON - DOT LET (LAP) | | 08/18/20 | RAYMOND JOSEPH HAYES | | | | \$99,000 | \$706,000 | |

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

| TIP/WBS # | Description | LET/Start Date | Completion Date | Cost | Status | Project Lead |
|--|--|----------------|-----------------|--------------|---|---------------------------------|
| W-5707K 48283 | Remove and replace existing curb & gutter and sidewalk, add pedestrian signals, concrete island, and signal modifications on SR 1010 (E. Main St / W. Franklin St) from Brewer Ln to Graham St. in Chapel Hill and Carrboro | 5/31/2019 | Jul. 2020 | \$350,000 | Construction - 100% complete, RTE final inspection pending | Chris Smitherman Derek Dixon |
| SM-5707H 48912.3.1 | "To Pass Bicycles, 4 ft Min Clearance or Change Lane" sign installations on portions of no passing zones on SR 1107 (Hillsborough Road) and SR 1104 (Dairyland Road). | Oct. 2019 | Jun. 2020 | \$5,000 | Signs installed 10/17/19 - 100% complete, RTE final inspection pending | Dawn McPherson |
| SS-6007C 48888.1.1 48888.3.1 | Guardrail installation on NC 86 just north of SR 1839 (Alexander Drive). | Oct. 2020 | Apr. 2021 | \$50,400 | Funds approved 9/5/19 but not released | Chad Reimakoski Derek Dixon |
| P-5701 46395.1.1 46395.3.1 | Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in Hillsborough | 6/30/2021 | FY2023 | \$7,200,000 | PE funding scheduled 7/1/2020, Coordinate with U-5848 | Matthew Simmons |
| I-3306AB 34178.1.5 34178.2.4 34178.3.8 | I-40 widening from NC86 to Durham Co. line (US 15/501 Interchange). Includes a portion of interchange improvements I-3306AC in Chapel Hill | 3/15/2022 | FY2024 | \$37,635,000 | Planning and design activities underway, Environmental document completed 3/21/19 under I-3306A, LET combined with I-3306AC and W-5707C | Laura Sutton |
| I-3306AC 34178.1.6 34178.2.5 34178.3.9 | Interchange improvements at I-40 and NC86 in Chapel Hill | 3/15/2022 | FY2024 | \$15,200,000 | Planning and Design activities underway, Environmental document completed 3/21/19 under I-3306A, LET combined with I-3306AB and W-5707C | Laura Sutton |
| W-5707C 44853.1.3 44853.3.3 47490 | Revise pavement markings and overhead lane use signs for removal of inside lane drop configuration on I-40 Westbound in vicinity of US 15-501 interchange in Chapel Hill . Resurfacing I-40 WB by use of contingency funds | 3/15/2022 | FY2022 | \$425,000 | No bids on most recent letting, LET combined with I-3306AB and AC | Chad Reimakoski |
| SS-4907CD 47936.1.1 47936.2.1 47936.3.1 | Horizontal curve improvements on SR 1710 (Old NC 10) west of SR 1561/SR 1709 (Lawrence Road) east of Hillsborough. Improvements consist of wedging pavement and grading shoulders. | Jun. 2022 | Nov. 2022 | \$261,000 | Planning and design activities underway | Chad Reimakoski |

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

| TIP/WBS # | Description | LET/Start Date | Completion Date | Cost | Status | Project Lead |
|---|---|----------------|-----------------|---------------|---|------------------|
| SS-6007E 49115.1.1 49115.3.1 | All Way Stop installation and flashing beacon revisions at the intersection of SR 1005 (Old Greensboro Road) and SR 1956 (Crawford Dairy Road/Orange Chapel Clover Garden Road) | Jun. 2022 | Sept. 2022 | \$28,800 | Funds approved 3/5/20 but not released | Dawn McPherson |
| R-5821A 47093.1.2 47093.2.2 47093.3.2 | Construct operational improvements including Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road). | 6/21/2022 | FY2024 | \$3,194,000 | Planning and design activities underway, coordinating with NC54 West Corridor Study | Chris Smitherman |
| I-3306AA 34178.1.4 34178.2.3 34178.3.7 | I-40 widening from I-85 to NC86 in Chapel Hill | 3/21/2023 | FY2025 | \$88,000,000 | Planning and Design activities underway, Environmental document completed 3/21/19 under I-3306A | Laura Sutton |
| I-5958 45910.1.1 45910.3.1 | Pavement Rehabilitation on I-40/I-85 from West of SR 1114 (Buckhorn Road) to West of SR 1006 (Orange Grove Road) | 11/21/2023 | FY2025 | \$7,455,000 | Funding approved 10/10/17 | Chris Smitherman |
| U-5845 50235.1.1 50235.2.1 50235.3.1 | Widen SR 1009 (South Churton Street) to multi-lanes from I-40 to Eno River in Hillsborough | 7/16/2024 | FY 2027 | \$39,390,000 | Planning and Design activities underway, Coordinate with U-5848 and I-5967 | Laura Sutton |
| I-5967 45917.1.1 45917.2.1 45917.3.1 | Interchange improvements at I-85 and SR 1009 (South Churton Street) in Hillsborough | 10/15/2024 | FY2027 | \$16,900,000 | Planning and Design activities underway, Coordinate with I-0305 and U-5845 | Laura Sutton |
| I-5959 45911.1.1 45911.3.1 | Pavement Rehabilitation on I-85 from West of SR 1006 (Orange Grove Road) to Durham County line | 11/19/2024 | FY2026 | \$11,155,000 | Funding approved 10/10/17, Coordinate with I-5967, I-5984 and I-0305 | Chris Smitherman |
| I-5984 47530.1.1 47530.2.1 47530.3.1 | Interchange improvements at I-85 and NC 86 in Hillsborough | 11/18/2025 | FY2027 | \$11,000,000 | Planning and Design activities underway, Coordinate with I-0305 and I-5959 | Laura Sutton |
| I-0305 34142.1.2 34142.2.2 34142.3.2 | Widening of I-85 from west of SR1006 (Orange Grove Road) in Orange Co. to west of SR 1400 (Sparger Road) in Orange Co. | 10/17/2028 | FY2032 | \$132,000,000 | Planning and design activities underway, Project reinstated per 2020-2029 STIP (funded project) and delete project I-5983 | Laura Sutton |

North Carolina Department of Transportation

6/8/2020

Active Projects Under Construction - Orange Co.

| Contract Number | TIP Number | Location Description | Contractor Name | Resident Engineer | Contract Bid Amount | Availability Date | Completion Date | Work Start Date | Estimated Completion Date | Progress Schedule Percent | Completion Percent |
|-----------------|---------------------|---|--|-----------------------|---------------------|-------------------|-----------------|-----------------|---------------------------|---------------------------|--------------------|
| C202581 | EB-4707A | IMPROVEMENTS ON SR-1838/SR-2220 FROM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM COUNTY. DIVISION 5 | S T WOOTEN CORPORATION | Nordan, PE, James M | \$4,614,460.00 | 5/28/2019 | 2/15/2021 | 5/28/2019 | 2/15/2021 | 0 | 1.98 |
| C204078 | B-4962 | REPLACE BRIDGE #46 OVER ENO RIVER ON US-70 BYPASS. | CONTI ENTERPRISES, INC | Howell, Bobby J | \$4,863,757.00 | 5/28/2019 | 12/28/2021 | 6/19/2019 | 12/28/2021 | 24 | 26.36 |
| DG00393 | | RESURFACE FOLLOWING SR'S: SR 1101, SR 1118, SR 1119, SR 1124, SR 1125, SR 1127,SR 1128 SR 1130, SR 1134, SR 1135, SR 1137, SR 1141, SR 1143, ETC. | RILEY PAVING INC | Howell, Bobby J | \$1,084,520.40 | 4/2/2018 | 10/12/2018 | 6/18/2018 | 12/7/2018 | 100 | 99.97 |
| DG00435 | | AST RETREATMENT ON 22 SECONDARY ROADS | WHITEHURST PAVING CO INC | Lorenz, PE, Kris | \$846,340.66 | 4/1/2019 | 10/11/2019 | 43977 | | | |
| DG00445 | R-5787BB W-5707A | INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS INTERSECTIONS | LITTLE MOUNTAIN BUILDERS OF CATAWBA COUNTY INC | Howell, Bobby J | \$319,319.80 | 6/25/2018 | 2/15/2020 | 8/6/2018 | 2/15/2020 | 100 | 92.94 |
| DG00461 | | REHAB. BRIDGE #031 ON SR 1010 (E. FRANKLIN ST.) OVER BOLIN CREEK & BOLIN CREEK TRAIL | M & J CONSTRUCTION CO OF PINELLAS COUNTY INC | Howell, Bobby J | \$2,456,272.12 | 11/12/2018 | 7/15/2019 | 3/15/2019 | 11/26/2020 | 73.86 | 56.95 |
| DG00462 | | REHAB. BRIDGES 264, 288, 260, 543 IN GUILFORD COUNTY AND BRIDGE 031 IN ORANGE COUNTY | ELITE INDUSTRIAL PAINTING INC | Snell, PE, William H | \$967,383.15 | 8/1/2019 | 1/1/2020 | | | | |
| DG00478 | | RESURFACE PORTIONS OF 41 SECONDARY ROADS IN ORANGE COUNTY | CAROLINA SUNROCK LLC | Hayes, PE, Meredith D | \$3,270,144.99 | 7/8/2019 | 10/30/2020 | 12/9/2019 | 10/30/2020 | 19.8 | 60.89 |
| DG00483 | | RESURFACE SR 1010 (MAIN STREET/FRANKLIN STREET) FROM SR 1005 (JONES FERRY ROAD) TO NC 86 (COLUMBIA STREET) | CAROLINA SUNROCK LLC | Howell, Bobby J | \$845,631.59 | 5/18/2019 | 8/7/2020 | | | | |
| DG00485 | U-5846 | SR 1772 (GREENSBORO STREET) AT SR 1780 (ESTES DRIVE), CONSTRUCT ROUNDABOUT | FSC II LLC DBA FRED SMITH COMPANY | Howell, Bobby J | \$3,375,611.30 | 5/28/2019 | 3/1/2022 | 7/29/2019 | 6/10/2022 | 36 | 33.65 |

Chatham County - DCHC MPO - Upcoming Projects - Planning & Design, R/W, or not started - Division 8--October 2020 (FY Red Text shows STIP Reprogramming)

| Contract # or WBS # or TIP # | Route | Description | Let Date | Completion Date | Contractor | Project Admin. | STIP Project Cost | Notes |
|------------------------------|--|---|-----------------------|-----------------|------------|------------------------------|-------------------|---------------------------------|
| U-6192 | US 15-501 | Add Reduced Conflict Intersections - from US 64 Pitts. Byp to SR 1919 (Smith Level Road) Orange Co. | FY 2027 to FY 2030 | TBD | TBD | Greg Davis (910) 773-8022 | \$117,700,000 | Right of Way FY 2025 to FY 2026 |
| R-5825 | NC 751 at SR 1731 (O'Kelly Chapel Road) | Upgrade and Realign Intersection | 11/8/2022 | TBD | TBD | Greg Davis (910) 773-8022 | \$1,121,000 | |