

<b>Contract Number:</b> C202581	<b>Route:</b> SR-1838
<b>Division:</b> 5	<b>County:</b> Durham
<b>TIP Number:</b> EB-4707A	
<b>Length:</b> 0.96 miles	<b>Federal Aid Number:</b> STPDA-0537(2)
<b>NCDOT Contact:</b> James M. Nordan, PE	<b>NCDOT Contact No:</b> (919)220-4680
<b>Location Description:</b> SR-1838/SR-2220 FROM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM COUNTY.	
<b>Contractor Name:</b> S T WOOTEN CORPORATION	
<b>Contract Amount:</b> \$4,614,460.00	
<b>Work Began:</b> 05/28/2019	<b>Letting Date:</b> 04/16/2019
<b>Original Completion Date:</b> 02/15/2021	<b>Revised Completion Date:</b> 05/29/2022
<b>Latest Payment Thru:</b> 10/07/2020	
<b>Latest Payment Date:</b> 10/12/2020	<b>Construction Progress:</b> 24.1%

<b>Contract Number:</b> C203394	<b>Route:</b> I-885, NC-147, NC-98 US-70
<b>Division:</b> 5	<b>County:</b> Durham
<b>TIP Number:</b> U-0071	
<b>Length:</b> 4.009 miles	<b>Federal Aid Number:</b>
<b>NCDOT Contact:</b> Cameron D. Richards	<b>NCDOT Contact No:</b> (919)835-8200
<b>Location Description:</b> EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM.	
<b>Contractor Name:</b> DRAGADOS USA INC	
<b>Contract Amount:</b> \$141,949,500.00	
<b>Work Began:</b> 02/26/2015	<b>Letting Date:</b> 11/18/2014
<b>Original Completion Date:</b> 05/10/2020	<b>Revised Completion Date:</b> 01/17/2021
<b>Latest Payment Thru:</b> 09/22/2020	
<b>Latest Payment Date:</b> 09/30/2020	<b>Construction Progress:</b> 92.15%

<b>Contract Number:</b> C203567	<b>Route:</b> NC-55
<b>Division:</b> 5	<b>County:</b> Durham
<b>TIP Number:</b> U-3308	
<b>Length:</b> 1.134 miles	<b>Federal Aid Number:</b> STP-55(20)
<b>NCDOT Contact:</b> James M. Nordan, PE	<b>NCDOT Contact No:</b> (919)220-4680
<b>Location Description:</b> NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US-70BUS/NC-98 (HOLLOWAY ST).	
<b>Contractor Name:</b> ZACHRY CONSTRUCTION CORPORATION	
<b>Contract Amount:</b> \$39,756,916.81	
<b>Work Began:</b> 10/05/2016	<b>Letting Date:</b> 07/19/2016
<b>Original Completion Date:</b> 03/30/2020	<b>Revised Completion Date:</b> 02/11/2021
<b>Latest Payment Thru:</b> 10/15/2020	
<b>Latest Payment Date:</b>	<b>Construction Progress:</b> 74.2%

<b>Contract Number:</b> C204211	<b>Route:</b> I-40, I-85, NC-55 NC-98, US-15, US-501 US-70
<b>Division:</b> 5	<b>County:</b> Durham
<b>TIP Number:</b> U-5968	
<b>Length:</b> 0.163 miles	<b>Federal Aid Number:</b> STBG-0505(084)
<b>NCDOT Contact:</b> James M. Nordan, PE	<b>NCDOT Contact No:</b> (919)220-4680
<b>Location Description:</b> CITY OF DURHAM.	
<b>Contractor Name:</b> BROOKS BERRY HAYNIE & ASSOCIATES, INC.	
<b>Contract Amount:</b> \$19,062,229.77	
<b>Work Began:</b> 02/18/2020	<b>Letting Date:</b> 04/16/2019
<b>Original Completion Date:</b> 08/01/2024	<b>Revised Completion Date:</b> 04/09/2025
<b>Latest Payment Thru:</b> 09/30/2020	
<b>Latest Payment Date:</b> 10/07/2020	<b>Construction Progress:</b> 15.29%

<b>Contract Number:</b> C204256	<b>Route:</b> NC-98, SR-1800, SR-1809 SR-1811, US-70
<b>Division:</b> 5	<b>County:</b> Durham
<b>TIP Number:</b>	
<b>Length:</b> 15.89 miles	<b>Federal Aid Number:</b> STATE FUNDED
<b>NCDOT Contact:</b> James M. Nordan, PE	<b>NCDOT Contact No:</b> (919)220-4680
<b>Location Description:</b> 1 SECTION OF US-70, 1 SECTION OF NC-98, AND 3 SECTIONS OF SECONDARY ROADS.	
<b>Contractor Name:</b> CAROLINA SUNROCK LLC	
<b>Contract Amount:</b> \$3,782,133.02	

<b>Work Began:</b> 03/13/2020	<b>Letting Date:</b> 10/16/2018
<b>Original Completion Date:</b> 11/30/2019	<b>Revised Completion Date:</b> 07/15/2021
<b>Latest Payment Thru:</b> 09/22/2020	
<b>Latest Payment Date:</b> 09/28/2020	<b>Construction Progress:</b> 58.69%

  

<b>Contract Number:</b> DE00309	<b>Route:</b> -
<b>Division:</b> 5	<b>County:</b> Durham
<b>TIP Number:</b>	
<b>Length:</b> 0.05 miles	<b>Federal Aid Number:</b> 15405.1032012
<b>NCDOT Contact:</b> James M. Nordan, PE	<b>NCDOT Contact No:</b> (919)220-4680
<b>Location Description:</b> NC 751 ACADEMY RD AND BUS 501 DURHAM CHAPEL HILL BLVD	
<b>Contractor Name:</b> MOFFAT PIPE INC	
<b>Contract Amount:</b> \$0.00	
<b>Work Began:</b> 09/28/2020	<b>Letting Date:</b> 09/09/2020
<b>Original Completion Date:</b> 01/15/2021	<b>Revised Completion Date:</b>
<b>Latest Payment Thru:</b>	
<b>Latest Payment Date:</b>	<b>Construction Progress:</b> 0%

## NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead
W-5707K 48283	Remove and replace existing curb & gutter and sidewalk, add pedestrian signals, concrete island, and signal modifications on SR 1010 (E. Main St / W. Franklin St) from Brewer Ln to Graham St. in <b>Chapel Hill and Carrboro</b>	5/31/2019	Jul. 2020	\$350,000	Construction - 100% complete, RTE final inspection pending	Chris Smitherman Derek Dixon
U-6245 49187.1.1 49187.2.1 49187.3.1	Construct paved shoulders, turn lanes and overlay on SR 1146 (West Ten Road) from SR 1114 (Buckhorn Road) to west of SR 1137 (Bushy Cook Road)	11/13/20	Apr.2021	\$829,000	PE funding approved and released 8/17/20	Chad Reimakoski
P-5701 46395.1.1 46395.3.1	Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in <b>Hillsborough</b>	6/30/2021	FY2023	\$7,200,000	PE funding scheduled 7/1/2020, Coordinate with U-5848	Matthew Simmons
SS-6007C 48888.1.1 48888.3.1	Guardrail installation on NC 86 just north of SR 1839 (Alexander Drive).	Oct. 2021	Apr. 2022	\$50,400	Funds approved 9/5/19 but not released	Chad Reimakoski Derek Dixon
I-3306AB 34178.1.5 34178.2.4 34178.3.8	I-40 widening from NC86 to Durham Co. line (US 15/501 Interchange). Includes a portion of interchange improvements I-3306AC in <b>Chapel Hill</b>	3/15/2022	FY2024	\$37,635,000	Planning and design activities underway, Environmental document completed 3/21/19 under I-3306A, LET combined with I-3306AC and W-5707C	Laura Sutton
I-3306AC 34178.1.6 34178.2.5 34178.3.9	Interchange improvements at I-40 and NC86 in <b>Chapel Hill</b>	3/15/2022	FY2024	\$15,200,000	Planning and Design activities underway, Environmental document completed 3/21/19 under I-3306A, LET combined with I-3306AB and W-5707C	Laura Sutton
W-5707C 44853.1.3 44853.3.3 47490	Revise pavement markings and overhead lane use signs for removal of inside lane drop configuration on I-40 Westbound in vicinity of US 15-501 interchange in <b>Chapel Hill</b> . Resurfacing I-40 WB by use of contingency funds	3/15/2022	FY2022	\$425,000	No bids on most recent letting, LET combined with I-3306AB and AC	Chad Reimakoski
SS-4907CD 47936.1.1 47936.2.1 47936.3.1	Horizontal curve improvements on SR 1710 (Old NC 10) west of SR 1561/SR 1709 (Lawrence Road) east of Hillsborough. Improvements consist of wedging pavement and grading shoulders.	Jun. 2022	Nov. 2022	\$261,000	Planning and design activities underway	Chad Reimakoski

## NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead
SS-6007E 49115.1.1 49115.3.1	All Way Stop installation and flashing beacon revisions at the intersection of SR 1005 (Old Greensboro Road) and SR 1956 (Crawford Dairy Road/Orange Chapel Clover Garden Road)	Jun. 2022	Sept. 2022	\$28,800	Funds approved 3/5/20 but not released	Dawn McPherson
R-5821A 47093.1.2 47093.2.2 47093.3.2	Construct operational improvements including Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road).	6/21/2022	FY2024	\$3,194,000	Planning and design activities underway, coordinating with NC54 West Corridor Study	Chris Smitherman
I-3306AA 34178.1.4 34178.2.3 34178.3.7	I-40 widening from I-85 to NC86 in <b>Chapel Hill</b>	3/21/2023	FY2025	\$88,000,000	Planning and Design activities underway, Environmental document completed 3/21/19 under I-3306A	Laura Sutton
I-5958 45910.1.1 45910.3.1	Pavement Rehabilitation on I-40/I-85 from West of SR 1114 (Buckhorn Road) to West of SR 1006 (Orange Grove Road)	11/21/2023	FY2025	\$7,455,000	Funding approved 10/10/17	Chris Smitherman
U-5845 50235.1.1 50235.2.1 50235.3.1	Widen SR 1009 (South Churton Street) to multi-lanes from I-40 to Eno River in <b>Hillsborough</b>	7/16/2024	FY 2027	\$39,390,000	Planning and Design activities underway, Coordinate with U-5848 and I-5967	Laura Sutton
I-5967 45917.1.1 45917.2.1 45917.3.1	Interchange improvements at I-85 and SR 1009 (South Churton Street) in <b>Hillsborough</b>	10/15/2024	FY2027	\$16,900,000	Planning and Design activities underway, Coordinate with I-0305 and U-5845	Laura Sutton
I-5959 45911.1.1 45911.3.1	Pavement Rehabilitation on I-85 from West of SR 1006 (Orange Grove Road) to Durham County line	11/19/2024	FY2026	\$11,155,000	Funding approved 10/10/17, Coordinate with I-5967, I-5984 and I-0305	Chris Smitherman
I-5984 47530.1.1 47530.2.1 47530.3.1	Interchange improvements at I-85 and NC 86 in <b>Hillsborough</b>	11/18/2025	FY2027	\$11,000,000	Planning and Design activities underway, Coordinate with I-0305 and I-5959	Laura Sutton
I-0305 34142.1.2 34142.2.2 34142.3.2	Widening of I-85 from west of SR1006 (Orange Grove Road) in Orange Co. to west of SR 1400 (Sparger Road) in Orange Co.	10/17/2028	FY2032	\$132,000,000	Planning and design activities underway, Project reinstated per 2020-2029 STIP (funded project) and delete project I-5983	Laura Sutton

## North Carolina Department of Transportation

10/1/2020

## Active Projects Under Construction - Orange Co.

Contract Number	TIP Number	Location Description	Contractor Name	Resident Engineer	Contract Bid Amount	Availability Date	Completion Date	Work Start Date	Estimated Completion Date	Progress Schedule Percent	Completion Percent
C202581	EB-4707A	IMPROVEMENTS ON SR-1838/SR-2220 FROM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM COUNTY. DIVISION 5	S T WOOTEN CORPORATION	Nordan, PE, James M	\$4,614,460.00	5/28/2019	2/15/2021	5/28/2019	9/8/2021	15.2	18.71
C204078	B-4962	REPLACE BRIDGE #46 OVER ENO RIVER ON US-70 BYPASS.	CONTI ENTERPRISES, INC	Howell, Bobby J	\$4,863,757.00	5/28/2019	12/28/2021	6/19/2019	12/28/2021	37.48	53.11
DG00435		AST RETREATMENT ON 22 SECONDARY ROADS	WHITEHURST PAVING CO INC	Lorenz, PE, Kris	\$846,340.66	4/1/2019	10/11/2019	5/26/2020	10/11/2020	87.1	95.29
DG00445	R-5787BB W-5707A	INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS INTERSECTIONS	LITTLE MOUNTAIN BUILDERS OF CATAWBA COUNTY INC	Howell, Bobby J	\$319,319.80	6/25/2018	2/15/2020	8/6/2018	2/15/2020	100	92.94
DG00461		REHAB. BRIDGE #031 ON SR 1010 (E. FRANKLIN ST.) OVER BOLIN CREEK & BOLIN CREEK TRAIL	M & J CONSTRUCTION CO OF PINELLAS COUNTY INC	Howell, Bobby J	\$2,456,272.12	11/12/2018	7/15/2019	3/15/2019	11/26/2020	90.35	65.97
DG00462		REHAB. BRIDGES 264, 288, 260, 543 IN GUILFORD COUNTY AND BRIDGE 031 IN ORANGE COUNTY	ELITE INDUSTRIAL PAINTING INC	Snell, PE, William H	\$967,383.15	8/1/2019	1/1/2020				
DG00483		RESURFACE SR 1010 (MAIN STREET/FRANKLIN STREET) FROM SR 1005 (JONES FERRY ROAD) TO NC 86 (COLUMBIA STREET)	CAROLINA SUNROCK LLC	Howell, Bobby J	\$845,631.59	5/18/2019	8/7/2020				
DG00485	U-5846	SR 1772 (GREENSBORO STREET) AT SR 1780 (ESTES DRIVE), CONSTRUCT ROUNDABOUT	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$3,375,611.30	5/28/2019	3/1/2022	7/29/2019	6/10/2022	47	46.33

**Chatham County - DCHC MPO - Upcoming Projects - Planning & Design, R/W, or not started - Division 8--November 2020 (FY Red Text shows STIP Reprogramming)**

Contract # or WBS # or TIP #	Route	Description	Let Date	Completion Date	Contractor	Project Admin.	STIP Project Cost	Notes
U-6192	US 15-501	Add Reduced Conflict Intersections - from US 64 Pitts. Byp to SR 1919 (Smith Level Road) Orange Co.	FY 2027 to FY 2030	TBD	TBD	Greg Davis (910) 773-8022	\$117,700,000	Right of Way FY 2025 to FY 2026
R-5825	NC 751 at SR 1731 (O'Kelly Chapel Road)	Upgrade and Realign Intersection	11/8/2022	TBD	TBD	Greg Davis (910) 773-8022	\$1,121,000	