| Contract Number: C202581 Route: SR-1838 Division: 5 County: Durham TIP Number: EB-4707A Length: 0.96 miles Federal Aid Number: STPDA-0537(2) NCDOT Contact: James M. Nordan, PE NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680 | |
|---|------|
| TIP Number: EB-4707A Length: 0.96 miles NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220.4680 | |
| NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (010)220.4680 | |
| NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (010)220.4680 | |
| | |
| Location Description: SR-1838/SR-2220 FROM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DUF COUNTY. | RHAM |
| COUNTY. Contractor Name: S T WOOTEN CORPORATION | |
| Contract Amount: \$4,614,460.00 | |
| Work Began: 05/28/2019 Letting Date: 04/16/2019 | |
| Original Completion Date: 02/15/2021 Revised Completion Date: 05/29/2022 | |
| Latest Payment Thru: 01/07/2021 | |
| Latest Payment Date: 01/14/2021 Construction Progress: 36.73% | |
| Contract Number: C203394 Route: I-885, NC-147, NC-98 | |
| US-70 | |
| Division: 5 County: Durham | |
| TIP Number: U-0071 | |
| Length: 4.009 miles Federal Aid Number: | |
| NCDOT Contact: Maira A. Ibarra NCDOT Contact No: (919)835-8200 | |
| | |
| Location Description: FREEWAY) IN DURHAM. | |
| Contractor Name: DRAGADOS USA INC | |
| Contract Amount: \$141,949,500.00 | |
| Work Began: 02/26/2015 Letting Date: 11/18/2014 | |
| Original Completion Date: 05/10/2020 Revised Completion Date: 02/22/2021 | |
| Latest Payment Thru: 01/22/2021 | |
| Latest Payment Date: 02/02/2021 Construction Progress: 93.5% | |
| Contract Number: C203567 Route: NC-55 | |
| Division: 5 County: Durham | |
| TIP Number: U-3308 | |
| Length: 1.134 miles Federal Aid Number: STP-55(20) | |
| NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680 | |
| | |
| Location Description, NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF | US- |
| Location Description: NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF 70BUS/NC-98 (HOLLOWAY ST). | US- |
| Location Description: NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF 70BUS/NC-98 (HOLLOWAY ST). Contractor Name: ZACHRY CONSTRUCTION CORPORATION | US- |
| Location Description: NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF 70BUS/NC-98 (HOLLOWAY ST). Contractor Name: ZACHRY CONSTRUCTION CORPORATION Contract Amount: \$39,756,916.81 | US- |
| Location Description: NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF 70BUS/NC-98 (HOLLOWAY ST). Contractor Name: ZACHRY CONSTRUCTION CORPORATION Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Letting Date: 07/19/2016 | US- |
| Location Description: NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF 70BUS/NC-98 (HOLLOWAY ST). Contractor Name: ZACHRY CONSTRUCTION CORPORATION Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Coriginal Completion Date: 03/30/2020 | US- |
| Location Description: NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF 70BUS/NC-98 (HOLLOWAY ST). Contractor Name: ZACHRY CONSTRUCTION CORPORATION Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Letting Date: 07/19/2016 Original Completion Date: 03/30/2020 Revised Completion Date: 02/11/2021 Latest Payment Thru: 01/15/2021 | US- |
| Location Description: NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF 70BUS/NC-98 (HOLLOWAY ST). Contractor Name: ZACHRY CONSTRUCTION CORPORATION Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Letting Date: 07/19/2016 Original Completion Date: 03/30/2020 | US- |
| Location Description:NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF 70BUS/NC-98 (HOLLOWAY ST).Contractor Name: ZACHRY CONSTRUCTION CORPORATION Contract Amount: \$39,756,916.81Letting Date: 07/19/2016Work Began: 10/05/2016Letting Date: 07/19/2016Original Completion Date: 03/30/2020Revised Completion Date: 02/11/2021Latest Payment Thru: 01/15/2021Construction Progress: 75.78%Contract Number: C204211Route: I-40, I-85, NC-55 | US- |
| Location Description:NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF 70BUS/NC-98 (HOLLOWAY ST).Contractor Name: ZACHRY CONSTRUCTION CORPORATION Contract Amount: \$39,756,916.81Letting Date: 07/19/2016Work Began: 10/05/2016Letting Date: 07/19/2016Original Completion Date: 03/30/2020Revised Completion Date: 02/11/2021Latest Payment Thru: 01/15/2021Construction Progress: 75.78%Contract Number: C204211Route: I-40, I-85, NC-55 NC-98, US-15, US-501 | US- |
| Location Description:NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF 70BUS/NC-98 (HOLLOWAY ST).Contractor Name: ZACHRY CONSTRUCTION CORPORATION Contract Amount: \$39,756,916.81Letting Date: 07/19/2016Work Began: 10/05/2016Letting Date: 07/19/2016Original Completion Date: 03/30/2020Revised Completion Date: 02/11/2021Latest Payment Thru: 01/15/2021Construction Progress: 75.78%Contract Number: C204211Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 | US- |
| Location Description:NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF 70BUS/NC-98 (HOLLOWAY ST).Contractor Name: ZACHRY CONSTRUCTION CORPORATION Contract Amount: \$39,756,916.81Letting Date: 07/19/2016Work Began:10/05/2016Letting Date: 07/19/2016Original Completion Date:03/30/2020Revised Completion Date: 02/11/2021Latest Payment Thru:01/15/2021Construction Progress: 75.78%Contract Number:C204211Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70Division:5County: Durham | US- |
| Location Description:NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF 70BUS/NC-98 (HOLLOWAY ST).Contractor Name:ZACHRY CONSTRUCTION CORPORATION Contract Amount:Contract Amount:\$39,756,916.81Work Began:10/05/2016Letting Date:07/19/2016Original Completion Date:03/30/2020Revised Completion Date:02/11/2021Latest Payment Thru:01/15/2021Latest Payment Date:01/28/2021Contract Number:C204211Route:I-40, I-85, NC-55 NC-98, US-15, US-501 US-70Division:5County:DurhamTIP Number:U-5968 | US- |
| NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF 70BUS/NC-98 (HOLLOWAY ST).Contractor Name: ZACHRY CONSTRUCTION CORPORATION Contract Amount: \$39,756,916.81Work Began: 10/05/2016Letting Date: 07/19/2016Original Completion Date: 03/30/2020Revised Completion Date: 02/11/2021Latest Payment Thru: 01/15/2021Latest Payment Date: 01/28/2021Construction Progress: 75.78%Contract Number: C204211Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70Division: 5County: DurhamTIP Number: U-5968 Length: 0.163 milesFederal Aid Number: STBG-0505(084) | US- |
| NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF 70BUS/NC-98 (HOLLOWAY ST).Contractor Name: ZACHRY CONSTRUCTION CORPORATION Contract Amount: \$39,756,916.81Work Began: 10/05/2016Letting Date: 07/19/2016Original Completion Date: 03/30/2020Revised Completion Date: 02/11/2021Latest Payment Thru: 01/15/2021Latest Payment Date: 01/28/2021Construction Progress: 75.78%Contract Number: C204211Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70Division: 5County: DurhamTIP Number: U-5968 Length: 0.163 milesFederal Aid Number: STBG-0505(084) NCDOT Contact No: (919)220-4680 | US- |
| NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF 70BUS/NC-98 (HOLLOWAY ST).Contractor Name: ZACHRY CONSTRUCTION CORPORATION Contract Amount: \$39,756,916.81 Work Began: 10/05/2016Work Began: 10/05/2016Letting Date: 07/19/2016Original Completion Date: 03/30/2020Revised Completion Date: 02/11/2021Latest Payment Thru: 01/15/2021Latest Payment Date: 01/28/2021Construction Progress: 75.78%Contract Number: C204211Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70Division: 5County: DurhamTIP Number: U-5968 Length: 0.163 milesFederal Aid Number: STBG-0505(084) NCDOT Contact: James M. Nordan, PE Location Description: CITY OF DURHAM. | US- |
| NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF 70BUS/NC-98 (HOLLOWAY ST).Contractor Name: ZACHRY CONSTRUCTION CORPORATIONContract Amount: \$39,756,916.81Work Began: 10/05/2016Letting Date: 07/19/2016Original Completion Date: 03/30/2020Revised Completion Date: 02/11/2021Latest Payment Thru: 01/15/2021Latest Payment Date: 01/28/2021Construction Progress: 75.78%Contract Number: C204211Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70Division: 5County: DurhamTIP Number: U-5968 Length: 0.163 milesFederal Aid Number: STBG-0505(084)NCDOT Contact: James M. Nordan, PENCDOT Contact No: (919)220-4680Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY HAYNIE & ASSOCIATES, INC. | US- |
| Location Description: NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF 70BUS/NC-98 (HOLLOWAY ST). Contractor Name: ZACHRY CONSTRUCTION CORPORATION Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Letting Date: 07/19/2016 Original Completion Date: 03/30/2020 Revised Completion Date: 02/11/2021 Latest Payment Thru: 01/15/2021 Construction Progress: 75.78% Contract Number: C204211 Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 Division: 5 County: Durham TIP Number: U-5968 Federal Aid Number: STBG-0505(084) NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680 Location Description: CITY OF DURHAM. Contract No: (919)220-4680 Location Description: CITY OF DURHAM. Contract Name: BROOKS BERRY HAYNIE & ASSOCIATES, INC. Contract Amount: \$19,062,229.77 Vision: \$10,062,229.77 | US- |
| NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF 70BUS/NC-98 (HOLLOWAY ST).Contractor Name: ZACHRY CONSTRUCTION CORPORATION Contract Amount: \$39,756,916.81Work Began: 10/05/2016Letting Date: 07/19/2016Original Completion Date: 03/30/2020Revised Completion Date: 02/11/2021Latest Payment Thru: 01/15/2021Construction Progress: 75.78%Contract Number: C204211Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70Division: 5County: DurhamTIP Number: U-5968 Length: 0.163 milesFederal Aid Number: STBG-0505(084)NCDOT Contact: James M. Nordan, PENCDOT Contact Name: BROOKS BERRY HAYNIE & ASSOCIATES, INC. Contract Amount: \$19,062,229.77 Work Began: 02/18/2020Letting Date: 04/16/2019 | US- |
| NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF 70BUS/NC-98 (HOLLOWAY ST).Contractor Name: ZACHRY CONSTRUCTION CORPORATION Contract Amount: \$39,756,916.81Work Began: 10/05/2016Letting Date: 07/19/2016Original Completion Date: 03/30/2020Revised Completion Date: 02/11/2021Latest Payment Thru: 01/15/2021Construction Progress: 75.78%Contract Number: C204211Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70Division: 5County: DurhamTIP Number: U-5968Length: 0.163 milesFederal Aid Number: STBG-0505(084)NCDOT Contact: James M. Nordan, PENCDOT Contact No: (919)220-4680Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY HAYNIE & ASSOCIATES, INC. Contract Amount: \$19,062,229.77Work Began: 02/18/2020Letting Date: 04/16/2019Original Completion Date: 08/01/2024 | US- |
| NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF 70BUS/NC-98 (HOLLOWAY ST).Contractor Name: ZACHRY CONSTRUCTION CORPORATION Contract Amount: \$39,756,916.81Work Began: 10/05/2016Letting Date: 07/19/2016Original Completion Date: 03/30/2020Revised Completion Date: 02/11/2021Latest Payment Thru: 01/15/2021Latest Payment Date: 01/28/2021Construction Progress: 75.78%Contract Number: C204211Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70Division: 5Countract Number: C204211Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70Division: 5Countract Number: U-5968Length: 0.163 milesFederal Aid Number: STBG-0505(084)NCDOT Contact: James M. Nordan, PENCDOT Contact No: (919)220-4680Location Description: CITY OF DURHAM.Contractor Name: BROOKS BERRY HAYNIE & ASSOCIATES, INC.Contract Amount: \$19,062,229.77Work Bega: 02/18/2020Letting Date: 04/16/2019Original Completion Date: 08/01/2024Revised Completion Date: 04/09/2025Latest Payment Thru: 12/31/2020 | US- |
| NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF 70BUS/NC-98 (HOLLOWAY ST).Contractor Name: ZACHRY CONSTRUCTION CORPORATION Contract Amount: \$39,756,916.81Work Began: 10/05/2016Letting Date: 07/19/2016Original Completion Date: 03/30/2020Revised Completion Date: 02/11/2021Latest Payment Thru: 01/15/2021Construction Progress: 75.78%Contract Number: C204211Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70Division: 5County: DurhamTIP Number: U-5968Length: 0.163 milesFederal Aid Number: STBG-0505(084)NCDOT Contact: James M. Nordan, PENCDOT Contact No: (919)220-4680Location Description: CITY OF DURHAM.Contract Name: BROOKS BERRY HAYNIE & ASSOCIATES, INC.Contract Amount: \$19,062,229.77Work Began: 02/18/2020Letting Date: 04/16/2019Original Completion Date: 08/01/2024 | US- |
| Location Description: NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF 70BUS/NC-98 (HOLLOWAY ST). Contractor Name: ZACHRY CONSTRUCTION CORPORATION Contract Amount: \$39,756,916.81 Work Begar: 10/05/2016 Letting Date: 07/19/2016 Original Completion Date: 03/30/2020 Revised Completion Date: 02/11/2021 Latest Payment Thru: 01/15/2021 Construction Progress: 75.78% Contract Number: C204211 Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 Division: 5 County: Durham TIP Number: U-5968 Length: 0.163 miles Federal Aid Number: STBG-0505(084) NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680 Location Description: CITY OF DURHAM. Contract Name: BROOKS BERRY HAYNIE & ASSOCIATES, INC. Contract Amount: \$19,062,229.77 Work Begar: 02/18/2020 Letting Date: 04/16/2019 Original Completion Date: 08/01/2024 Revised Completion Date: 04/09/2025 Latest Payment Thru: 12/31/2020 Latest Payment Date: 01/08/2021 Construction Progress: 23.07% | |
| Location Description: NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF 70BUS/NC-98 (HOLLOWAY ST). Contract Amount: \$39,756,916.81 Work Begar: 10/05/2016 Letting Date: 07/19/2016 Original Completion Date: 03/30/2020 Revised Completion Date: 02/11/2021 Latest Payment Thru: 01/15/2021 Latest Payment Date: 01/28/2021 Construction Progress: 75.78% Contract Number: C204211 Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 Division: 5 County: Durham TIP Number: U-5968 Length: 0.163 miles Federal Aid Number: STBG-0505(084) NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680 Location Description: CITY OF DURHAM. Contract Name: BROOKS BERRY HAYNIE & ASSOCIATES, INC. Contract Amount: \$19,062,229.77 Work Begar: 02/18/2020 Letting Date: 04/16/2019 Original Completion Date: 08/01/2024 Revised Completion Date: 04/09/2025 Latest Payment Thru: 12/31/2020 Latest Payment Date: 01/08/2021 Construction Progress: 23.07% | |
| Location Description: NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF 70BUS/NC-98 (HOLLOWAY ST). Contractor Name: ZACHRY CONSTRUCTION CORPORATION Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Letting Date: 07/19/2016 Original Completion Date: 03/30/2020 Revised Completion Date: 02/11/2021 Latest Payment Thru: 01/15/2021 Construction Progress: 75.78% Contract Number: C204211 Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 Division: 5 Country: Durham TIP Number: U-5968 NCDOT Contact No: (919)220-4680 Location Description: CITY OF DURHAM. Contract No: (919)220-4680 Location Description: CITY OF DURHAM. Contract Amount: \$19,062,229.77 Work Began: 02/18/2020 Letting Date: 04/16/2019 Original Completion Date: 08/01/2024 Revised Completion Date: 04/09/2025 Latest Payment Thru: 12/31/2020 Letting Date: 04/09/2025 Latest Payment Thru: 12/31/2020 Letting Date: 04/09/2025 Latest Payment Date: 01/08/2021 Construction Progress: 23.07% | |

| 2/2021 | ProgLoc Search MPO Board 02/10/2021 Iten |
|--|--|
| Length: 15.89 miles | Federal Aid Number: STATE FUNDED |
| NCDOT Contact: James M. Nord | |
| | |
| Location Description: ROADS | F US-70, 1 SECTION OF NC-98, AND 3 SECTIONS OF SECONDARY |
| Contractor Name: CAROLINA SU | |
| Contract Amount: \$3,782,133.02 | |
| | |
| Work Began: 03/13/2020 | Letting Date: 10/16/2018 |
| Original Completion Date: 11/30/2019 | Revised Completion Date: 07/15/2021 |
| Latest Payment Thru: 01/22/2021 | |
| Latest Payment Date: 01/28/2021 | Construction Progress: 62.55% |
| Contract Number: C204520 | Route: US-501 |
| Division: 5 | County: Durham |
| TIP Number: | |
| Length: 17.68 miles | Federal Aid Number: STATE FUNDED |
| NCDOT Contact: James M. Nor | dan, PE NCDOT Contact No: (919)220-4680 |
| 1 SECTION O | F US-501, 1 SECTION OF US-501 BUSINESS, AND 32 SECTIONS OF ROADS. |
| Contractor Name: CAROLINA SU | |
| Contract of Name: CAROLINA St Contract Amount: \$0.00 | JNROCK LEG |
| | Letting Dete: 10/20/2020 |
| Work Began: 03/15/2021 | Letting Date: 10/20/2020 |
| Original Completion Date: 07/01/2022 | Revised Completion Date: |
| Latest Payment Thru: | |
| Latest Payment Date: | Construction Progress: 0% |
| Contract Number: DE00309 | Route: NC-751 |
| Division: 5 | County: Durham |
| TIP Number: | |
| Length: 0.05 miles | Federal Aid Number: 15405.1032012 |
| NCDOT Contact: James M. Nord | |
| Location Description: NC 751 ACAD | EMY RD AND BUS 501 DURHAM CHAPEL HILL BLVD |
| Contractor Name: MOFFAT PIPE | INC |
| Contract Amount: \$972,575.00 | |
| Work Began: 09/28/2020 | Letting Date: 09/09/2020 |
| Original Completion Date: 01/15/2021 | Revised Completion Date: |
| Latest Payment Thru: 10/31/2020 | |
| Latest Payment Date: 11/06/2020 | Construction Progress: 13.96% |
| | |
| Contract Number: DE00310 | Route: I-885 |
| Contract Number: DE00310 Division: 5 | Route: I-885 County: Durham |
| | |
| Division: 5 TIP Number: U-0071 | County: Durham |
| Division: 5 TIP Number: U-0071 Length: 20 miles | County: Durham Federal Aid Number: STATE FUNDED |
| Division: 5 TIP Number: U-0071 Length: 20 miles NCDOT Contact: Maira A. Ibarra | County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200 |
| Division: 5 TIP Number: U-0071 Length: 20 miles NCDOT Contact: Maira A. Ibarra Location Description: NC540 NC885 | County: Durham Federal Aid Number: STATE FUNDED a NCDOT Contact No: (919)835-8200 5 1885 5 |
| Division: 5 TIP Number: U-0071 Length: 20 miles NCDOT Contact: Maira A. Ibarra Location Description: NC540 NC885 Contractor Name: TRAFFIC CON | County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)835-8200 |
| Division: 5 TIP Number: U-0071 Length: 20 miles NCDOT Contact: Maira A. Ibarra Location Description: NC540 NC885 Contractor Name: TRAFFIC CON Contract Amount: \$0.00 | County: Durham Federal Aid Number: STATE FUNDED MCDOT Contact No: (919)835-8200 5 1885 NTROL SAFETY SERVICES, INC. |
| Division: 5 TIP Number: U-0071 Length: 20 miles NCDOT Contact: Maira A. Ibarra Location Description: NC540 NC885 Contractor Name: TRAFFIC CON Contract Amount: \$0.00 Work Began: | County: Durham Federal Aid Number: STATE FUNDED MCDOT Contact No: (919)835-8200 5 1885 NTROL SAFETY SERVICES, INC. Letting Date: 01/13/2021 |
| Division: 5 TIP Number: U-0071 Length: 20 miles NCDOT Contact: Maira A. Ibarra Location Description: NC540 NC885 Contractor Name: TRAFFIC CON Contract Amount: \$0.00 Work Began: Original Completion Date: 11/12/2021 | County: Durham Federal Aid Number: STATE FUNDED MCDOT Contact No: (919)835-8200 5 1885 NTROL SAFETY SERVICES, INC. |
| Division: 5 TIP Number: U-0071 Length: 20 miles NCDOT Contact: Maira A. Ibarra Location Description: NC540 NC885 Contractor Name: TRAFFIC CON Contract Amount: \$0.00 Work Began: | County: Durham Federal Aid Number: STATE FUNDED MCDOT Contact No: (919)835-8200 5 1885 NTROL SAFETY SERVICES, INC. Letting Date: 01/13/2021 |

| Project ID | Description | R/W Plans Complete | R/W Acq Begins | Let Type | P Let Date | Let Date | Project Manager | Current Project Status | Shelved Status | Shelved Date | ROW \$ | CONST \$ | COMMENTS |
|-------------|--|-----------------------|-------------------|----------------------------|------------|-----------|-----------------------|---------------------------|----------------|--------------|--------------|--------------|---|
| 15BPR.70 | Rehab Brgs 310132, 310179, 310185, 310048 and 310422 | | | Raleigh Letting (LET) | | 03/18/25 | Kristy Alford, PE | | | | | \$3,650,000 | |
| SM-5705AH | NC 98 at SR 1815 (Mineral Springs Road).,,Construct right turn lanes on both approaches of SR 1815 (Mineral Springs Road). | 02/03/23 | 02/10/23 | Division POC Let (DPOC) | | 04/10/24 | Stephen Davidson | | | | | | Project is suspended due to funding. |
| SM-5705B | Construct right turn lane on eastbound US-70 Bus (Hillsborough Rd) at US-15/501 southbound ramp. | | | Division POC Let (DPOC) | | 04/27/22 | Stephen Davidson | | | | | | Letting tentatively scheduled for March 2021. |
| SM-5705I | Construct Left Turn Lane on US 15/501 Southbound Ramp at US 70 Bus (Hillsborough Road) | | | Division POC Let (DPOC) | | 04/27/22 | Stephen Davidson | | | | | \$350,000 | Letting tentatively scheduled for March 2021. |
| SM-5705X | Construct Turn Lanes at Intersection of US 15/501 Northbound and SR 1317 (Morreene Road) | 08/26/19 | | Division POC Let (DPOC) | | 04/27/22 | Stephen Davidson | | | | | \$550,000 | Letting tentatively scheduled for March 2021. |
| SM-5705AA | Construct Right Turn Lane on US 15/501 Southbound Exit Ramp at SR 1317 (Morreene Road) | | | Division POC Let (DPOC) | | 04/27/22 | Stephen Davidson | | | | | \$600,000 | Letting tentatively scheduled for March 2021. |
| 48937 | Widen NC 54 Eastbound from Falconbridge Road to FarringtonRoad to provide a continuous right turn lane from west of Falconbridge road to I-40. | | | Division POC Let (DPOC) | | 09/08/21 | Stephen Davidson | | | | | | Preliminary design underway. |
| 17BP.5.R.97 | BRIDGE 89 OVER LICK CREEK ON SR 1902 | | | Division POC | | 03/10/21 | Lisa B. Gilchrist, El | MOVE FORWARD | | | | \$1,500,000 | |
| BP5-R083 | BRIDGE 84 OVER CHUNKY PIE CREEK ON SR 1815 (FLETCHER'S CHAPE | | | Division POC L | et (DPOC) | 3/13/2030 | Lisa B. Gilchrist, El | | | | \$22,284 | \$445,678 | |
| BP5-R116 | BRIDGE 96 OVER BURDENS CREEK ON SR 1945 (S ALSTON AVENUE) | | | Division POC L | et (DPOC) | 7/11/2029 | Lisa B. Gilchrist, El | | | | \$51,070 | \$1,021,398 | |
| BP5-R142 | PIPE TO BRIDGE ON (SR 1800) HEREFORD ROAD | | | Division POC L | et (DPOC) | 7/11/2029 | Lisa B. Gilchrist, El | | | | \$75,000 | \$1,500,000 | |
| BP5-R134 | BRIDGE 82 OVER LICK CREEK ON SR 1815 (N MINERAL SPRINGS ROAD | | | Division POC L | et (DPOC) | 8/9/2028 | Lisa B. Gilchrist, El | | | | \$37,883 | \$757,651 | |
| BP5-R133 | BRIDGE 49 OVER ENO RIVER ON SR 1401 (COLE MILL ROAD) | | | Division POC L | et (DPOC) | 7/26/2028 | Lisa B. Gilchrist, El | | | | \$165,696 | \$3,313,920 | |
| BP5-R126 | BRIDGE 262 OVER A CREEK ON SR 1607 (BAHAMA ROAD) | | | Division POC L | et (DPOC) | 3/10/2027 | Lisa B. Gilchrist, El | | | | \$12,167 | \$243,340 | |
| BP5-R084 | BRIDGE 61 OVER MOUNTAIN CREEK ON SR 1464 (S LOWELL ROAD) | | | Division POC L | .et (DPOC) | 4/8/2026 | Lisa B. Gilchrist, El | | | | \$20,948 | \$418,968 | |
| BP5-R117 | BRIDGE 110 OVER LITTLE CREEK ON SR 1110 (FARRINGTON ROAD) | | | Division POC L | et (DPOC) | 9/11/2024 | Lisa B. Gilchrist, El | | | | \$185,481 | \$3,709,612 | |
| I-6010 | I-85/US 15 DURHAM COUNTY FROM EAST OF SR 1827 (MIDLAND TERRACE) TO SR 1632 (RED MILL ROAD) IN DURHAM. ADD LANES. | 01/19/29 | 01/19/29 | Raleigh Letting (LET) | () | 01/01/40 | PAM R. WILLIAMS | | | | \$14,242,000 | \$53,300,000 | |
| U-5720A | US 70 (MIAMI BLVD) FROM LYNN ROAD TO SR 1959 (SOUTH MIAMI BOULEVARD/SR 1811 (SHERRON ROAD) | 07/17/26 | 07/17/26 | Raleigh Letting (LET) | | 01/01/40 | PAM R. WILLIAMS | | | | \$30,200,000 | \$32,500,000 | |

| Project ID | Description | R/W Plans Complete | R/W Acq Begins | Let Type | P Let Date | Let Date | Project Manager | Current Project Status | Shelved Status | Shelved Date | ROW \$ | CONST \$ | COMMENTS |
|------------|---|-----------------------|-------------------|--|------------|----------|---------------------------|---------------------------|----------------|--------------|---------------|---------------|---|
| U-5720B | US 70 (MIAMI BLVD) AT SR 1959 (SOUTH MIAMI BOULEVARD)/SR 1811 (SHERRON ROAD)INTERSECTION | 07/17/26 | 07/17/26 | Raleigh Letting (LET) | | 01/01/40 | PAM R. WILLIAMS | | | | \$53,200,000 | \$41,600,000 | |
| U-5774A | NC 54 FROM US 15/US 501 | | 01/01/40 | | | 01/01/40 | PAM R. WILLIAMS | | | | \$3,800,000 | \$11,000,000 | |
| U-5774B | NC 54 FROM US 15/US 501 IN ORANGE COUNTY TO SR 1110 (BARBEECHAPEL ROAD) IN DURHAM COUNTY | 10/16/26 | 10/16/26 | Letting (LET) Raleigh Letting (LET) | | 01/01/40 | PAM R. WILLIAMS | | | | \$28,334,000 | \$30,900,000 | |
| U-5774C | NC 54 FROM SR 1110 (BARBEE CHAPEL ROAD) TO I- 40 | 10/20/28 | 10/20/28 | Raleigh Letting (LET) | | 01/01/40 | PAM R. WILLIAMS | | | | \$4,876,000 | \$23,700,000 | |
| U-5774F | NC 54 FROM I-40/NC 54 INTERCHANGE | 10/20/28 | 10/20/28 | Raleigh | | 01/01/40 | PAM R. WILLIAMS | | | | \$113,038,000 | \$39,300,000 | |
| U-5774G | NC 54 FROM I-40 TO NC 751 | | 01/01/40 | Letting (LET) Raleigh | | 01/01/40 | PAM R. WILLIAMS | | | | \$2,600,000 | \$29,400,000 | |
| U-5774H | NC 54 FROM NC 751 TO SR 1118 (FAYETTEVILLE ROAD) | 01/01/40 | 01/01/40 | Letting (LET) Raleigh Letting (LET) | | 01/01/40 | PAM R. WILLIAMS | | | | \$8,400,000 | \$13,200,000 | |
| U-5774I | NC 54 FROM SR 1118 (FAYETTEVILLE ROAD) TO SR 1106 (BARBEE ROAD) | | 01/01/40 | Raleigh Letting (LET) | | 01/01/40 | PAM R. WILLIAMS | | | | \$13,200,000 | \$20,400,000 | |
| U-5774J | NC 54 FROM SR 1106 (BARBEE ROAD) TO NC 55 | | 01/01/40 | Raleigh Letting (LET) | | 01/01/40 | PAM R. WILLIAMS | | | | \$15,800,000 | \$14,800,000 | |
| U-5937 | NC 147 DURHAM FREEWAY, DURHAM COUNTY FROM SR 1127 (WEST CHAPEL HILL STREET) TO BRIGGS AVENUE IN DURHAM. CONSTRUCT AUXILIARY LANES AND OPERATIONAL IMPROVEMENTS. | 02/19/27 | 02/19/27 | Raleigh Letting (LET) | | 01/01/40 | PAM R. WILLIAMS | | | | \$11,088,000 | \$47,000,000 | |
| U-6021 | SR 1118 (FAYETTEVILLE ROAD), FROM WOODCROFT PARKWAY TO BARBEE ROAD IN DURHAM. WIDEN TO 4-LANE DIVIDED FACILITY WITH BICYCLE / PEDESTRIAN ACCOMMODATIONS. | 02/16/29 | 02/16/29 | Division Design Raleigh Let (DDRL) | | 01/01/40 | BENJAMIN J. UPSHAW | | | | \$7,611,000 | \$13,770,000 | Project is suspended due to funding. |
| U-6067 | US 15/US 501 DURHAM COUNTY FROM I-40 TO US 15/US 501 BUSINESS IN DURHAM UPGRADE CORRIDOR TO EXPRESSWAY. | 02/16/29 | 02/16/29 | Raleigh Letting (LET) | | 01/01/40 | PAM R. WILLIAMS | | | | \$54,883,000 | \$140,300,000 | |
| U-6118 | NC 55 FROM MERIDIAN PARKWAY TO I-40 INTERCHNAGE IN DURHAM | 01/16/26 | 07/16/27 | Division Design | 01/18/28 | 01/01/40 | ZAHID BALOCH | | | | \$2,000,000 | \$10,000,000 | |
| U-6120 | NC 98 (HOLLOWAY STREET) FROM SR 1938 (JUNCTION ROAD) TO SR 1919 (LYNN ROAD) IN DURHAM. CONSTRUCT SAFETY IMPROVEMENTS AND WIDEN TO ADD MEDIAN, BICYCLE LANES, SIDEWALKS, TRANSIT STOP IMPROVEMENTS, AND TRAFFIC SIGNALS WHERE NEEDED. | 12/29/23 | 07/21/28 | Palaigh Let Division Design Raleigh Let (DDRL) | 07/20/27 | 01/01/40 | ZAHID BALOCH | | | | \$5,000,000 | \$11,000,000 | |
| I-6006 | I-40 DURHAM/WAKE COUNTIES FROM NC 54 (EXIT 273) TO SR 1728 (WADE AVENUE). CONVERT FACILITY TO A MANAGED FREEWAY WITH RAMP METERING AND OTHER ATM / ITS COMPONETS. | 01/21/28 | 01/21/28 | Raleigh Letting (LET) | | 01/16/29 | PAM R. WILLIAMS | | | | \$20,000 | \$54,530,000 | |
| 1-5942 | I-85 /US 15 FROM NORTH OF SR 1827 (MIDLAND TERRACE) IN DURHAM COUNTY TO NORTH OF NC 56 IN GRANVILLE COUNTY PAVEMENT REHABILITATION | 03/19/27 | | Division Design Raleigh Let (DDRL) | | 12/21/27 | CHRISTOPHER A. HOFFMAN | | | | | \$9,187,000 | No Change In Status |

| Project ID | Description | R/W Plans Complete | R/W Acq Begins | Let Type | P Let Date | Let Date | Project Manager | Current Project Status | Shelved Status | Shelved Date | ROW \$ | CONST \$ | COMMENTS |
|------------|--|-----------------------|-------------------|--|------------|----------|---------------------------|---------------------------|---------------------------------------|--------------|--------------|---------------|---|
| U-5934 | NC 147 FROM I-40 TO FUTURE I-885(EAST END CONNECTOR)IN DURHAM ADD LANES AND REHABILITATE PAVEMENT | | 10/19/27 | Design Build Let (DBL) | | 10/19/27 | PAM R. WILLIAMS | | | | \$2,148,000 | \$177,100,000 | |
| P-5706 | NORFOLK SOUTHERN H LINE, EAST DURHAM RAILROAD SAFETY PROJECT. PROJECT WILL STRAIGHTEN EXISTING RAILROAD CURVATURE BETWEEN CP NELSON AND CP EAST DURHAM AND INCLUES A COMBINATION OFGRADE SEPARATIONS AND CLOSURES AT ELLIS ROAD SOUTH END CROSSING (734737A), GLOVER ROAD (734735L), AND WRENN ROAD (734736 | 03/31/21 | 05/21/21 | Raleigh Letting (LET) | | 01/19/27 | BRADLEY SMYTHE | | | | \$9,327,000 | \$33,173,000 | |
| U-5516 | AT US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) INTERSECTION IN DURHAM. INTERSECTION IMPROVEMENTS. | 10/18/24 | 10/18/24 | Division Design Raleigh Let (DDRL) | | 10/20/26 | JOHN W. BRAXTON JR | | Shelved at Final Planning Document | 09/30/19 | \$6,341,000 | | Project is suspended due to funding. |
| I-5707 | I-40 - FROM NC 55 (ALSTON AVENUE) TO NC 147 (DURHAM FREEWAY/TRIANGLE EXPRESSWAY) IN DURHAM | 06/18/19 | 10/20/23 | Raleigh Letting (LET) | | 06/16/26 | PAM R. WILLIAMS | | | | \$1,280,000 | \$7,600,000 | |
| U-5717 | US 15 / US 501 DURHAM CHAPEL-HILL BOULEVARD AND SR 1116 (GARRETT ROAD) CONVERTING THE AT-GRADE INTERSECTION TO AN INTERCHANGE | 04/23/19 | 04/23/19 | Division Design Raleigh Let (DDRL) | | 10/21/25 | JOHN W. BRAXTON JR | | Shelved at R/W Plans Complete | 09/30/19 | \$53,500,000 | | ROW acquisition is suspended due to funding. |
| I-5998 | I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 70 IN RALEIGH. PAVEMENT REHABILITATION. COORDINATE WITH I-5999 &I- 6000. | 10/18/24 | | Division POC Let (DPOC) | | 01/22/25 | CHRISTOPHER A. HOFFMAN | | | | | \$3,800,000 | No Change In Status |
| I-5995 | I-40 - DURHAM/WAKE COUNTIES FROM EAST OF NC 147 TO SR 3015 (AIRPORT BOULEVARD). PAVEMENT REHABILITATION. | 08/15/24 | | Division Design Raleigh Let | | 01/21/25 | CHRISTOPHER A. HOFFMAN | | | | | \$5,272,000 | No Change In Status |
| I-6000 | I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 1 INRALEIGH. BRIDGE PRESERVATION/REHABILITATION. COORDINATE WITH I-5998 & I-5999. | 10/18/24 | | Division POC Let (DPOC) | | 01/21/25 | CHRISTOPHER A. HOFFMAN | | | | | \$4,541,000 | No Change In Status |
| I-5941 | I-85 FROM ORANGE COUNTY LINE TO US 15 /US 501 IN DURHAM PAVEMENT REHABILITATION | 09/05/23 | | Division Design Raleigh Let | 12/19/23 | 12/17/24 | CHRISTOPHER A. HOFFMAN | | | | | \$2,973,000 | No Change In Status |
| I-5993 | I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147 (COMB W/I-5994). | | | Division Design | | 12/17/24 | CHRISTOPHER A. HOFFMAN | | | | | \$18,000,000 | No Change In Status |
| 1-5994 | I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147 (COMB W/I-5993). | | | Raleigh Let Division Design Raleigh Let | | 12/17/24 | CHRISTOPHER A. HOFFMAN | | | | | \$9,100,000 | No Change In Status |
| B-5674 | REPLACE BRIDGE 80 OVER SR 1308 IN DURHAM ON US 15-501 NORTHBOUND | 09/16/22 | 09/16/22 | Raleigh Letting (LET) | | 01/16/24 | KEVIN FISCHER | | | | \$110,000 | \$2,209,000 | |
| P-5717 | NORFOLK SOUTHER H LINE CROSSING 734742W AT SR 1121 (CORNWALLIS ROAD) IN DURHAM. CONSTRUCT GRADE SEPARATION. | 09/01/21 | 09/01/21 | Raleigh Letting (LET) | | 06/20/23 | KUMAR TRIVEDI | MOVE FORWARD | | | \$4,378,000 | \$23,100,000 | |
| W-5705AM | DURHAM TRAFFIC SIGNAL REVISIONS TO INSTALL "NO TURN ON RED"BLANK OUT SIGNS AT SIX LOCATIONS | | | Division POC Let (DPOC) | | 12/07/22 | JEREMY WARREN | | | | | | On hold due to cash balance shortfall (Jeremy Warren is Project Manager.) |

| Project ID | Description | R/W Plans Complete | R/W Acq Begins | Let Type | P Let Date | Let Date | Project Manager | Current Project Status | Shelved Status | Shelved Date | ROW \$ | CONST \$ | COMMENTS |
|------------|---|-----------------------|-------------------|----------------------------|------------|----------|--------------------------|---------------------------|---------------------------|--------------|-----------|-----------|---|
| W-5705T | SR 1815 / SR 1917 (SOUTH MINERAL SPRINGS ROAD) AT SR 1815 (PLEASANT DRIVE) | 05/31/21 | 05/31/21 | Division POC Let (DPOC) | | 04/13/22 | STEPHEN REID DAVIDSON | | | | \$85,000 | . , | Project will resume PE activity. |
| W-5705AI | US 501 BUSINESS (ROXBORO STREET) AT SR 1443 (HORTON ROAD) /SR 1641 (DENFIELD STREET) | 07/19/21 | 07/19/21 | Division POC Let (DPOC) | | 03/23/22 | STEPHEN REID DAVIDSON | | | | \$210,000 | \$630,000 | Surveys completed. |
| W-5601EM | SR 1118 (FAYETTEVILLE ROAD) AT PILOT STREET AND CECIL STREET IN DURHAM | | | On Call Contract | | 12/09/21 | JEREMY WARREN | | | | | \$14,000 | |
| W-5705M | I-40 WESTBOUND AT NC 147 SAFETY IMPROVEMENTS (MP: 9.359 - 9.359) | | | On Call Contract | | 10/06/21 | JEREMY WARREN | | | | | \$80,000 | |
| W-5705U | US 70 BUSINESS (MORGAN STREET) AT CAROLINA THREATRE | | | On Call Contract | | 09/07/21 | JEREMY WARREN | | | | | \$20,000 | |
| W-5705V | NC 54 AT HUNTINGRIDGE ROAD | | | On Call Contract | | 09/07/21 | JEREMY WARREN | | | | | \$80,000 | |
| W-5705S | US 15/501 AT NC 751 SOUTHBOUND ON RAMP - EXTEND RAMP | 10/01/19 | | Division POC Let (DPOC) | | 03/10/21 | STEPHEN REID DAVIDSON | | Shelved at Final Plans | 06/15/20 | | | Letting tentatively scheduled for March 2021. |

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

| TIP/WBS # | Description | LET/Start Date | Completion Date | Cost | Status | Project Lead |
|--|---|-------------------|--------------------|---------------|--|--------------------------------|
| U-6245 49187.1.1 49187.2.1 49187.3.1 | Construct paved shoulders, turn lanes and overlay on SR 1146 (West Ten Road) from SR 1114 (Buckhorn Road) to west of SR 1137 (Bushy Cook Road) | Oct. 2020 | Nov. 2020 | \$829,000 | Construction 100% complete | Chad Reimakoski |
| SS-6007C 48888.1.1 48888.3.1 | Guardrail installation on NC 86 just north of SR 1839 (Alexander Drive). | Feb. 2022 | Mar. 2022 | \$50,400 | Funds approved 9/5/19 and released 6/23/20 | Chad Reimakoski Derek Dixon |
| P-5701 46395.1.1 46395.3.1 | Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in Hillsborough | 6/30/2021 | FY2023 | \$7,200,000 | PE funding scheduled 7/1/2020, Coordinate with U-5848 | Matthew Simmons |
| I-3306A 34178.1.3 34178.1.4 34178.1.5 34178.2.2 34178.3.GV3 | I-40 widening from I-85 to Durham Co. line (US 15/501 Interchange) in Chapel Hill | 8/17/2021 | FY2024 | \$175,600,000 | Planning and design activities underway, RFQ Advertisement DB 11/3/20 | Laura Sutton |
| SS-4907CD 47936.1.1 47936.2.1 47936.3.1 | Horizontal curve improvements on SR 1710 (Old NC 10) west of SR 1561/SR 1709 (Lawrence Road) east of Hillsborough. Improvements consist of wedging pavement and grading shoulders. | Jun. 2022 | Nov. 2022 | \$261,000 | Planning and design activities underway | Chad Reimakoski |
| SS-6007E 49115.1.1 49115.3.1 | All Way Stop installation and flashing beacon revisions at the intersection of SR 1005 (Old Greensboro Road) and SR 1956 (Crawford Dairy Road/Orange Chapel Clover Garden Road) | Jun. 2022 | Sept. 2022 | \$28,800 | Funds approved 3/5/20 but not released | Dawn McPherson |
| I-5958 45910.1.1 45910.3.1 | Pavement Rehabilitation on I-40/I-85 from West of SR 1114 (Buckhorn Road) to West of SR 1006 (Orange Grove Road) | | FY2028 | \$8,690,000 | PE funding approved 10/10/17 | Chris Smitherman |
| I-5967 45917.1.1 45917.2.1 45917.3.1 | Interchange improvements at I-85 and SR 1009 (South Churton Street) in Hillsborough | 10/19/2027 | FY2030 | \$16,900,000 | PE funding approved 9/8/17, Planning and Design activities underway, Coordinate with I-0305 and U-5845 | Laura Sutton |

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

| TIP/WBS # | Description | LET/Start Date | Completion Date | Cost | Status | Project Lead |
|--|--|-------------------|--------------------|---------------|--|------------------|
| I-5959 45911.1.1 45911.3.1 | Pavement Rehabilitation on I-85 from West of SR 1006 (Orange Grove Road) to Durham County line | 11/16/2027 | FY2029 | \$11,156,000 | PE funding approved 10/10/17, Coordinate with I-5967, I-5984 and I-0305 | Chris Smitherman |
| R-5821A 47093.1.2 47093.2.2 47093.3.2 | Construct operational improvements including Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road). | 6/20/2028 | FY2031 | \$50,700,000 | PE funding approved 10/10/17, Planning activities underway, Coordinating with NC54 West Corridor Study | Chris Smitherman |
| U-5845 50235.1.1 50235.2.1 50235.3.1 | Widen SR 1009 (South Churton Street) to multi-lanes from I- 40 to Eno River in Hillsborough | 7/18/2028 | FY2031 | \$49,238,000 | PE funding approved 5/14/15, Planning and Design activities underway, Coordinate with U-5848 and I-5967 | Laura Sutton |
| I-5984 47530.1.1 47530.2.1 47530.3.1 | Interchange improvements at I-85 and NC 86 in Hillsborough | 11/21/2028 | FY2031 | \$20,900,000 | PE funding approved 10/10/17, Planning and Design activities underway, Coordinate with I-0305 and I-5959 | Laura Sutton |
| I-0305 34142.1.2 34142.2.2 34142.3.2 | Widening of I-85 from west of SR1006 (Orange Grove Road) in Orange Co. to west of SR 1400 (Sparger Road) in Orange Co. | 1/1/2040 | FY2044 | \$132,000,000 | PE funding approved 6/5/18, Planning and design activities underway, Project reinstated per 2020-2029 STIP (funded project) and delete project I-5983 | Laura Sutton |

North Carolina Department of Transportation

1/14/2021

Active Projects Under Construction - Orange Co.

| Contract Number | TIP Number | Location Description | Contractor Name | Resident Engineer | Contract Bid Amount | Availability Date | Completion Date | Work Start Date | Estimated Completion Date | Progress Schedule Percent | Completion Percent |
|--------------------|---------------------|---|---|-------------------------|------------------------|----------------------|--------------------|--------------------|---------------------------------|---------------------------------|-----------------------|
| C202581 | EB-4707A | IMPROVEMENTS ON SR-1838/SR-2220 FROM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM COUNTY. DIVISION 5 | S T WOOTEN CORPORATION | Nordan, PE, James M | \$4,614,460.00 | 5/28/2019 | 2/15/2021 | 5/28/2019 | 5/29/2022 | 25.9 | 31.94 |
| C204078 | B-4962 | REPLACE BRIDGE #46 OVER ENO RIVER ON US-70 BYPASS. | CONTI ENTERPRISES, INC | Howell, Bobby J | \$4,863,757.00 | 5/28/2019 | 12/28/2021 | 6/19/2019 | 12/28/2021 | 54.79 | 77.64 |
| DG00445 | R-5787BB W-5707A | INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS INTERSECTIONS | LITTLE MOUNTAIN BUILDERS OF CATAWBA COUNTY INC | Howell, Bobby J | \$319,319.80 | 6/25/2018 | 2/15/2020 | 8/6/2018 | 2/15/2020 | 100 | 92.94 |
| DG00461 | | REHAB. BRIDGE #031 ON SR 1010 (E. FRANKLIN ST.) OVER BOLIN CREEK & BOLIN CREEK TRAIL | M & J CONSTRUCTION CO OF PINELLAS COUNTY INC | Howell, Bobby J | \$2,456,272.12 | 11/12/2018 | 7/15/2019 | 3/15/2019 | 12/26/2020 | 100 | 81.39 |
| DG00462 | | REHAB. BRIDGES 264, 288, 260, 543 IN GUILFORD COUNTY AND BRIDGE 031 IN ORANGE COUNTY | ELITE INDUSTRIAL PAINTING INC | Snell, PE, William H | \$967,383.15 | 8/1/2019 | 1/1/2020 | | | | |
| DG00483 | | RESURFACE SR 1010 (MAIN STREET/FRANKLIN STREET) FROM SR 1005 (JONES FERRY ROAD) TO NC 86 (COLUMBIA STREET) | CAROLINA SUNROCK LLC | Howell, Bobby J | \$845,631.59 | 5/18/2019 | 8/7/2020 | | | | |
| DG00485 | U-5846 | SR 1772 (GREENSBORO STREET) AT SR 1780 (ESTES DRIVE), CONSTRUCT ROUNDABOUT | FSC II LLC DBA FRED SMITH COMPANY | Howell, Bobby J | \$3,375,611.30 | 5/28/2019 | 3/1/2022 | 7/29/2019 | 6/10/2022 | 67 | 66.32 |

| | Chatham County - DCHC MPO - Upcoming Projects - Planning & Design, R/W, or not started - Division 8January 2021 | | | | | | | | | | |
|---------------------------------|---|---|-----------|--------------------|------------|------------------------------|----------------------|----------------------|--|--|--|
| Contract # or WBS # or TIP # | Route | Description | Let Date | Completion Date | Contractor | Project Admin. | STIP Project Cost | Notes | | | |
| U-6192 | US 15-501 | Add Reduced Conflict Intersections - from US 64 Pitts. Byp to SR 1919 (Smith Level Road) Orange Co. | FY 2030 | TBD | | Greg Davis (910) 773-8022 | \$117,700,000 | Right of Way FY 2026 | | | |
| R-5825 | NC 751 at SR 1731 (O'Kelly Chapel Road) | Upgrade and Realign Intersection | 11/8/2022 | TBD | | Greg Davis (910) 773-8022 | \$1,121,000 | | | | |