

<b>Contract Number:</b> C202581 <b>Division:</b> 5 <b>TIP Number:</b> EB-4707A <b>Length:</b> 0.96 miles <b>NCDOT Contact:</b> James M. Nordan, PE <b>Location Description:</b> SR-1838/SR-2220 FROM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM COUNTY. <b>Contractor Name:</b> S T WOOTEN CORPORATION <b>Contract Amount:</b> \$4,614,460.00 <b>Work Began:</b> 05/28/2019 <b>Original Completion Date:</b> 02/15/2021 <b>Latest Payment Thru:</b> 03/07/2021 <b>Latest Payment Date:</b> 03/12/2021		<b>Route:</b> SR-1838 <b>County:</b> Durham <b>Federal Aid Number:</b> STPDA-0537(2) <b>NCDOT Contact No:</b> (919)220-4680 <b>Letting Date:</b> 04/16/2019 <b>Revised Completion Date:</b> 05/29/2022 <b>Construction Progress:</b> 42.11%
<b>Contract Number:</b> C203394 <b>Division:</b> 5 <b>TIP Number:</b> U-0071 <b>Length:</b> 4.009 miles <b>NCDOT Contact:</b> Maira A. Ibarra <b>Location Description:</b> EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM. <b>Contractor Name:</b> DRAGADOS USA INC <b>Contract Amount:</b> \$141,949,500.00 <b>Work Began:</b> 02/26/2015 <b>Original Completion Date:</b> 05/10/2020 <b>Latest Payment Thru:</b> 03/22/2021 <b>Latest Payment Date:</b> 03/31/2021		<b>Route:</b> I-885, NC-147, NC-98 US-70 <b>County:</b> Durham <b>Federal Aid Number:</b> <b>NCDOT Contact No:</b> (919)835-8200 <b>Letting Date:</b> 11/18/2014 <b>Revised Completion Date:</b> 02/22/2021 <b>Construction Progress:</b> 93.64%
<b>Contract Number:</b> C203567 <b>Division:</b> 5 <b>TIP Number:</b> U-3308 <b>Length:</b> 1.134 miles <b>NCDOT Contact:</b> James M. Nordan, PE <b>Location Description:</b> NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US-70BUS/NC-98 (HOLLOWAY ST). <b>Contractor Name:</b> ZACHRY CONSTRUCTION CORPORATION <b>Contract Amount:</b> \$39,756,916.81 <b>Work Began:</b> 10/05/2016 <b>Original Completion Date:</b> 03/30/2020 <b>Latest Payment Thru:</b> 03/15/2021 <b>Latest Payment Date:</b> 03/29/2021		<b>Route:</b> NC-55 <b>County:</b> Durham <b>Federal Aid Number:</b> STP-55(20) <b>NCDOT Contact No:</b> (919)220-4680 <b>Letting Date:</b> 07/19/2016 <b>Revised Completion Date:</b> 02/11/2021 <b>Construction Progress:</b> 76.76%
<b>Contract Number:</b> C204211 <b>Division:</b> 5 <b>TIP Number:</b> U-5968 <b>Length:</b> 0.163 miles <b>NCDOT Contact:</b> James M. Nordan, PE <b>Location Description:</b> CITY OF DURHAM. <b>Contractor Name:</b> BROOKS BERRY HAYNIE & ASSOCIATES, INC. <b>Contract Amount:</b> \$19,062,229.77 <b>Work Began:</b> 02/18/2020 <b>Original Completion Date:</b> 08/01/2024 <b>Latest Payment Thru:</b> 02/28/2021 <b>Latest Payment Date:</b> 03/09/2021		<b>Route:</b> I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 <b>County:</b> Durham <b>Federal Aid Number:</b> STBG-0505(084) <b>NCDOT Contact No:</b> (919)220-4680 <b>Letting Date:</b> 04/16/2019 <b>Revised Completion Date:</b> 04/09/2025 <b>Construction Progress:</b> 27.93%
<b>Contract Number:</b> C204256 <b>Division:</b> 5 <b>TIP Number:</b>		<b>Route:</b> NC-98, SR-1800, SR-1809 SR-1811, US-70 <b>County:</b> Durham

<b>Length:</b> 15.89 miles	<b>Federal Aid Number:</b> STATE FUNDED
<b>NCDOT Contact:</b> James M. Nordan, PE	<b>NCDOT Contact No:</b> (919)220-4680
<b>Location Description:</b> 1 SECTION OF US-70, 1 SECTION OF NC-98, AND 3 SECTIONS OF SECONDARY ROADS.	
<b>Contractor Name:</b> CAROLINA SUNROCK LLC	
<b>Contract Amount:</b> \$3,782,133.02	
<b>Work Began:</b> 03/13/2020	<b>Letting Date:</b> 10/16/2018
<b>Original Completion Date:</b> 11/30/2019	<b>Revised Completion Date:</b> 07/15/2021
<b>Latest Payment Thru:</b> 01/22/2021	
<b>Latest Payment Date:</b> 01/28/2021	<b>Construction Progress:</b> 62.55%

<b>Contract Number:</b> C204520	<b>Route:</b> US-501
<b>Division:</b> 5	<b>County:</b> Durham
<b>TIP Number:</b>	
<b>Length:</b> 17.68 miles	<b>Federal Aid Number:</b> STATE FUNDED
<b>NCDOT Contact:</b> James M. Nordan, PE	<b>NCDOT Contact No:</b> (919)220-4680
<b>Location Description:</b> 1 SECTION OF US-501, 1 SECTION OF US-501 BUSINESS, AND 32 SECTIONS OF SECONDARY ROADS.	
<b>Contractor Name:</b> CAROLINA SUNROCK LLC	
<b>Contract Amount:</b> \$3,513,381.26	
<b>Work Began:</b> 03/02/2021	<b>Letting Date:</b> 10/20/2020
<b>Original Completion Date:</b> 07/01/2022	<b>Revised Completion Date:</b>
<b>Latest Payment Thru:</b> 03/15/2021	
<b>Latest Payment Date:</b> 03/22/2021	<b>Construction Progress:</b> 5.94%

<b>Contract Number:</b> DE00301	<b>Route:</b> SR-1902
<b>Division:</b> 5	<b>County:</b> Durham
<b>TIP Number:</b> B5512	
<b>Length:</b> 0.238 miles	<b>Federal Aid Number:</b> STATE FUNDED
<b>NCDOT Contact:</b> James M. Nordan, PE	<b>NCDOT Contact No:</b> (919)220-4680
<b>Location Description:</b> BRIDGE 89 OVER LICK CREEK ON SR 1902 KEMP RD	
<b>Contractor Name:</b> FSC II LLC DBA FRED SMITH COMPANY	
<b>Contract Amount:</b> \$0.00	
<b>Work Began:</b>	<b>Letting Date:</b> 03/10/2021
<b>Original Completion Date:</b> 11/08/2021	<b>Revised Completion Date:</b>
<b>Latest Payment Thru:</b>	
<b>Latest Payment Date:</b>	<b>Construction Progress:</b> 0%

<b>Contract Number:</b> DE00304	<b>Route:</b> -
<b>Division:</b> 5	<b>County:</b> Durham
<b>TIP Number:</b> SM-5705AA, SM-5705B, SM-5705I, SM-5705X, W-5705	
<b>Length:</b> 0.432 miles	<b>Federal Aid Number:</b> HSIP-0015(057)
<b>NCDOT Contact:</b> James M. Nordan, PE	<b>NCDOT Contact No:</b> (919)220-4680
<b>Location Description:</b> MULTIPLE LOCATIONS ON US 15 501	
<b>Contractor Name:</b> JSMITH CIVIL LLC	
<b>Contract Amount:</b> \$0.00	
<b>Work Began:</b> 04/19/2021	<b>Letting Date:</b> 03/10/2021
<b>Original Completion Date:</b> 11/19/2021	<b>Revised Completion Date:</b>
<b>Latest Payment Thru:</b>	
<b>Latest Payment Date:</b>	<b>Construction Progress:</b> 0%

<b>Contract Number:</b> DE00309	<b>Route:</b> NC-751
<b>Division:</b> 5	<b>County:</b> Durham
<b>TIP Number:</b>	
<b>Length:</b> 0.05 miles	<b>Federal Aid Number:</b> 15405.1032012
<b>NCDOT Contact:</b> James M. Nordan, PE	<b>NCDOT Contact No:</b> (919)220-4680
<b>Location Description:</b> NC 751 ACADEMY RD AND BUS 501 DURHAM CHAPEL HILL BLVD	
<b>Contractor Name:</b> MOFFAT PIPE INC	
<b>Contract Amount:</b> \$972,575.00	
<b>Work Began:</b> 09/28/2020	<b>Letting Date:</b> 09/09/2020

**Original Completion Date:** 01/15/2021  
**Latest Payment Thru:** 02/28/2021  
**Latest Payment Date:** 03/09/2021

**Revised Completion Date:** 04/30/2021  
**Construction Progress:** 30.92%

**Contract Number:** DE00310

**Division:** 5

**TIP Number:** U-0071

**Length:** 20 miles

**NCDOT Contact:** Maira A. Ibarra

**Location Description:** NC540 NC885 I885

**Contractor Name:** TRAFFIC CONTROL SAFETY SERVICES, INC.

**Contract Amount:** \$0.00

**Work Began:**

**Original Completion Date:** 11/12/2021

**Latest Payment Thru:**

**Latest Payment Date:**

**Route:** I-885

**County:** Durham

**Federal Aid Number:** STATE FUNDED

**NCDOT Contact No:** (919)835-8200

**Letting Date:** 01/13/2021

**Revised Completion Date:**

**Construction Progress:** 0%

NCDOT DIVISION 5  
DURHAM PROJECT LIST \_ 5-YEAR PROGRAM  
April 2021

Technical Committee 4/28/2021 Item 14

Project ID	Description	R/W Plans Complete	R/W Acq Begins	Let Type	P Let Date	Let Date	Project Manager	Current Project Status	Shelved Status	Shelved Date	ROW \$	CONST \$	COMMENTS
SM-5705AH	NC 98 at SR 1815 (Mineral Springs Road),,Construct right turn lanes on both approaches of SR 1815 (Mineral Springs Road).	02/03/23	02/10/23	Division POC Let (DPOC)		04/10/24	Stephen Davidson						Project is suspended due to funding.
48937	Widen NC 54 Eastbound from Falconbridge Road to FarringtonRoad to provide a continuous right turn lane from west of Falconbridge road to I-40.			Division POC Let (DPOC)		09/08/21	Stephen Davidson						Preliminary design underway.
2021CPT.05.15				Division Design Raleigh Let (DDRL)		04/20/21	A. Randy Finger, PE						
U-6021	SR 1118 (FAYETTEVILLE ROAD),FROM WOODCROFT PARKWAY TO BARBEE ROAD IN DURHAM. WIDEN TO 4-LANE DIVIDED FACILITY WITH BICYCLE / PEDESTRIAN ACCOMMODATIONS.	02/16/29	02/16/29	Division Design Raleigh Let (DDRL)		01/01/40	BENJAMIN J. UPSHAW				\$7,611,000	\$13,770,000	Project is suspended due to funding.
U-6118	NC 55 FROM MERIDIAN PARKWAY TO I-40 INTERCHNAGE IN DURHAM	01/16/26	07/16/27	Division Design Raleigh Let (DDRL)	01/18/28	01/01/40	ZAHD BALOCH				\$2,000,000	\$10,000,000	Post-year project
U-6120	NC 98 (HOLLOWAY STREET) FROM SR 1938 (JUNCTION ROAD) TO SR 1919 (LYNN ROAD) IN DURHAM. CONSTRUCT SAFETY IMPROVEMENTS AND WIDEN TO ADD MEDIAN, BICYCLE LANES, SIDEWALKS, TRANSIT STOP IMPROVEMENTS, AND TRAFFIC SIGNALS WHERE NEEDED.	12/29/23	07/21/28	Division Design Raleigh Let (DDRL)	07/20/27	01/01/40	ZAHD BALOCH				\$5,000,000	\$11,000,000	Post-year project
I-5942	I-85 /US 15 FROM NORTH OF SR 1827 (MIDLAND TERRACE) IN DURHAM COUNTY TO NORTH OF NC 56 IN GRANVILLE COUNTY PAVEMENT REHABILITATION	03/19/27		Division Design Raleigh Let (DDRL)		12/21/27	CHRISTOPHER A. HOFFMAN					\$9,187,000	No Change in Status
U-5516	AT US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) INTERSECTION IN DURHAM. INTERSECTION IMPROVEMENTS.	10/18/24	10/18/24	Division Design Raleigh Let (DDRL)		10/20/26	JOHN W. BRAXTON JR		Shelved at Final Planning Document	09/30/19	\$6,341,000	\$12,400,000	Project is suspended due to funding.
U-5717	US 15 / US 501 DURHAM CHAPEL-HILL BOULEVARD AND SR 1116 (GARRETT ROAD) CONVERTING THE AT-GRADE INTERSECTION TO AN INTERCHANGE	04/23/19	04/23/19	Division Design Raleigh Let (DDRL)		10/21/25	JOHN W. BRAXTON JR		Shelved at R/W Plans Complete	09/30/19	\$53,500,000	\$32,000,000	ROW acquisition is suspended due to funding.
I-5998	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 70 IN RALEIGH. PAVEMENT REHABILITATION. COORDINATE WITH I-5999 &I-6000.	10/18/24		Division POC Let (DPOC)		01/22/25	CHRISTOPHER A. HOFFMAN					\$3,800,000	No Change in Status
I-5995	I-40 - DURHAM/WAKE COUNTIES FROM EAST OF NC 147 TO SR 3015 (AIRPORT BOULEVARD). PAVEMENT REHABILITATION.	08/15/24		Division Design Raleigh Let (DDRL)		01/21/25	CHRISTOPHER A. HOFFMAN	MOVE FORWARD				\$5,272,000	No Change in Status
I-6000	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 1 INRALEIGH. BRIDGE PRESERVATION/REHABILITATION. COORDINATE WITH I-5998 & I-5999.	10/18/24		Division POC Let (DPOC)		01/21/25	CHRISTOPHER A. HOFFMAN					\$4,541,000	No Change in Status
I-5941	I-85 FROM ORANGE COUNTY LINE TO US 15 /US 501 IN DURHAM PAVEMENT REHABILITATION	09/05/23		Division Design Raleigh Let (DDRL)	12/19/23	12/17/24	CHRISTOPHER A. HOFFMAN	MOVE FORWARD				\$2,973,000	No Change in Status
I-5993	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147 (COMB W/I-5994).			Division Design Raleigh Let (DDRL)		12/17/24	CHRISTOPHER A. HOFFMAN	MOVE FORWARD				\$18,000,000	No Change in Status
I-5994	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147 (COMB W/I-5993).			Division Design Raleigh Let (DDRL)		12/17/24	CHRISTOPHER A. HOFFMAN	MOVE FORWARD				\$9,100,000	No Change in Status
W-5705AM	DURHAM TRAFFIC SIGNAL REVISIONS TO INSTALL "NO TURN ON RED"BLANK OUT SIGNS AT SIX LOCATIONS			Division POC Let (DPOC)		12/07/22	JEREMY WARREN	MOVE FORWARD				\$62,000	On hold due to cash balance shortfall (Jeremy Warren is Project Manager.)
W-5705T	SR 1815 / SR 1917 (SOUTH MINERAL SPRINGS ROAD) AT SR 1815 (PLEASANT DRIVE)	05/31/21	05/31/21	Division POC Let (DPOC)		04/13/22	STEPHEN REID DAVIDSON	MOVE FORWARD			\$85,000	\$800,000	Preliminary design underway.

Project ID	Description	R/W Plans Complete	R/W Acq Begins	Let Type	P Let Date	Let Date	Project Manager	Current Project Status	Shelved Status	Shelved Date	ROW \$	CONST \$	COMMENTS
HS-2005C	NC 54 AT NC 55	01/24/22		Division POC Let (DPOC)		03/23/22	JEREMY WARREN	MOVE FORWARD				\$75,000	No change
W-5705AI	US 501 BUSINESS (ROXBORO STREET) AT SR 1443 (HORTON ROAD) /SR 1641 (DENFIELD STREET)	07/19/21	07/19/21	Division POC Let (DPOC)		03/23/22	STEPHEN REID DAVIDSON	MOVE FORWARD			\$210,000	\$630,000	Surveys completed. Design tasked to firm.
W-5601EM	SR 1118 (FAYETTEVILLE ROAD) AT PILOT STREET AND CECIL STREET IN DURHAM			On Call Contract (OCC)		12/09/21	JEREMY WARREN	MOVE FORWARD				\$14,000	No change
W-5705M	I-40 WESTBOUND AT NC 147 SAFETY IMPROVEMENTS (MP: 9.359 - 9.359)			On Call Contract (OCC)		10/06/21	JEREMY WARREN	MOVE FORWARD				\$80,000	No change
W-5705U	US 70 BUSINESS (MORGAN STREET) AT CAROLINA THREATRE			On Call Contract (OCC)		09/07/21	JEREMY WARREN	MOVE FORWARD				\$20,000	Durham is planning.
W-5705V	NC 54 AT HUNTINGRIDGE ROAD			On Call Contract (OCC)		09/07/21	JEREMY WARREN	MOVE FORWARD				\$80,000	No change

**NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT**

TIP/WBS #	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead	Comments/PE Suspended in May 2020
U-6245 49187.1.1 49187.2.1 49187.3.1	Construct paved shoulders, turn lanes and overlay on SR 1146 (West Ten Road) from SR 1114 (Buckhorn Road) to west of SR 1137 (Bushy Cook Road)	Oct. 2020	Nov. 2020	\$829,000	Construction 100% complete - <b>Pending Final Inspection</b>	Chad Reimakoski	<b>DMP</b> , Economic Development project - Medline, Construction by State Forces, Design In-house, Waiting on surveys, PE funding approved and released 8/17/20, Start work Oct.13, Completed Nov. 6
SS-6007C 48888.1.1 48888.3.1	Guardrail installation on NC 86 just north of SR 1839 (Alexander Drive).	<b>Mar. 2021</b> Feb. 2022	<b>Jul. 2021</b> Mar. 2022	\$50,400	Funds approved 9/5/19 and released 6/23/20 - <b>Construction pending</b>	Chad Reimakoski Derek Dixon	<b>DMP</b> , State Spot Safety, \$8100 PE, Construction by OCC, SC moved OCC from 7/1/20 to 10/5/20, <b>HB77 Candidate, SS Move forward list 9/18/20</b>
P-5701 46395.1.1 46395.3.1	Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in <b>Hillsborough</b>	6/30/2021	FY2023	\$7,200,000	PE funding scheduled 7/1/2020	Matthew Simmons	<b>RMP</b> , STIP, State funding, <b>Executive Hold</b>
I-3306A 34178.1.3 34178.1.4 34178.1.5 34178.2.2 34178.3.GV3	I-40 widening from I-85 to Durham Co. line (US 15/501 Interchange) in <b>Chapel Hill</b>	8/17/2021	FY2024	\$175,600,000	Planning and design activities underway, RFQ Advertisement DB 11/3/20	Laura Sutton	<b>CMP</b> , STIP, Federal funding, Public meeting 1/24/19, CE under I-3306A 34178.1.3, ROW acquisition (\$1,000,000) scheduled 3/20/20 and LET to 10/19/21, SCR move ROW to 9/30/20 and LET to 3/15/22, Environmental document completed 3/21/19 under I-3306A, LET combined with I-3306AA,AB,AC and W-5707C, <b>Oct. 2020 STIP Revision - utilize Garvee bonds, delay ROW (\$10,019,000) to FY21 and accelerate CON to FY21 (DBL) to conform to bond spend targets, W-5707C signs to be incorporated into project</b>
SS-4907CD 47936.1.1 47936.2.1 47936.3.1	Horizontal curve improvements on SR 1710 (Old NC 10) west of SR 1561/SR 1709 (Lawrence Road) east of Hillsborough. Improvements consist of wedging pavement and grading shoulders.	Jun. 2022	Nov. 2022	\$261,000	Planning and design activities underway	Chad Reimakoski	<b>DMP</b> , State Spot Safety, DPOC, Surveys complete, \$40,000 PE, 65% plans pending, ROW plans complete June/July, SCR moved ROW to 9/30/19 and Let from 12/5/19 to 4/3/20, SCR moved ROW to 11/27/19 and let 6/1/20, SCR moved ROW to 11/25/20 and Let 6/1/21 by CE directive (1 year push), No public meeting scheduled, Finish design In-house, PE continue working on 65% plans, SCR moved ROW to 11/24/21 and LET to 6/1/22, <b>HB77 Candidate, SS Move Forward List 11/23/20</b>
SS-6007E 49115.1.1 49115.3.1	All Way Stop installation and flashing beacon revisions at the intersection of SR 1005 (Old Greensboro Road) and SR 1956 (Crawford Dairy Road/Orange Chapel Clover Garden Road)	Jun. 2022	Sept. 2022	\$28,800	Funds approved 3/5/20 but not released	Dawn McPherson	<b>DMP</b> , State Spot Safety, \$2700 PE, Construction by OCC to start 6/6/22, <b>HB77 Candidate</b>
I-5958 45910.1.1 45910.3.1	Pavement Rehabilitation on I-40/I-85 from West of SR 1114 (Buckhorn Road) to West of SR 1006 (Orange Grove Road)	11/17/2026	FY2028	\$8,690,000	PE funding approved 10/10/17	Chris Smitherman	<b>DMP</b> , STIP, DDRL, <b>Executive Hold, CON 11/21/23, Oct. 2020 STIP Revision - delay CON to FY27(11/17/26) to balance funds</b>
I-5967 45917.1.1 45917.2.1 45917.3.1	Interchange improvements at I-85 and SR 1009 (South Churton Street) in <b>Hillsborough</b>	10/19/2027	FY2030	\$16,900,000	PE funding approved 9/8/17, Planning and Design activities underway, Coordinate with I-0305 and U-5845	Laura Sutton	<b>CMP</b> , STIP, Federal funding, ROW acquisition (\$3,800,000) scheduled 1/18/22, scoping meeting 3/22/18, Planning document under I-0305, Project on production schedule (let 1/16/24), SCR to move LET to 10/15/24, <b>Executive Hold, Oct. 2020 STIP Revision - delay ROW to FY25(1/21/25) and CON to FY28(10/19/27) to balance funds</b>

**NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT**

TIP/WBS #	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead	Comments/PE Suspended in May 2020
I-5959 45911.1.1 45911.3.1	Pavement Rehabilitation on I-85 from West of SR 1006 (Orange Grove Road) to Durham County line	11/16/2027	FY2029	\$11,156,000	PE funding approved 10/10/17, Coordinate with I-5967, I-5984 and I-0305	Chris Smitherman	<b>DMP, STIP, DDRL, SCR move let from 11/21/23 to 11/19/24, Executive Hold, Oct. 2020 STIP Revision - delay CON to FY28(11/16/27) to balance funds</b>
R-5821A 47093.1.2 47093.2.2 47093.3.2	Construct operational improvements including Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road).	6/20/2028	FY2031	\$50,700,000	PE funding approved 10/10/17, Planning activities underway, Coordinating with NC54 West Corridor Study	Chris Smitherman	<b>DMP, STIP, DPOC, waiting on feasibility corridor study from DCHCMPO, NTP 1/23/18, scoping meeting 6/25/18, ROW acquisition (\$730,000) scheduled 6/15/20, MDCDC scheduled 4/15/20, SCR to move CON to 6/21/22, Division Hold, Oct. 2020 STIP Revision - utilize BUILD NC BONDS, delay ROW to FY26(5/15/26) and CON to FY28(6/20/28) to balance funds</b>
U-5845 50235.1.1 50235.2.1 50235.3.1	Widen SR 1009 (South Churton Street) to multi-lanes from I-40 to Eno River in <b>Hillsborough</b>	7/18/2028	FY2031	\$49,238,000	PE funding approved 5/14/15, Planning and Design activities underway, Coordinate with I-5967	Laura Sutton	<b>CMP, STIP, State funding, ROW acquisition (\$10,361,000) scheduled 1/18/22, scoping meeting 9/22/16, Public meeting held 1/8/19, Planning document State EA/FONSI scheduled 12/31/19 (moved to 1/2/24), Project on production schedule (let 1/16/24), SCR to move ROW to and CON to 7/16/24, CON - BUILD NC BONDS, Executive Hold, Oct. 2020 STIP Revision - No Build NC bonds, delay ROW to FY26(1/16/26) and CON to FY29(7/18/28) to balance funds</b>
I-5984 47530.1.1 47530.2.1 47530.3.1	Interchange improvements at I-85 and NC 86 in <b>Hillsborough</b>	11/21/2028	FY2031	\$20,900,000	PE funding approved 10/10/17, Planning and Design activities underway, Coordinate with I-0305 and I-5959	Laura Sutton	<b>CMP, STIP, Federal funding, Funding approved 10/10/17, Scoping meeting held 4/18/19, ROW acquisition (\$5,488,000) scheduled 11/17/23, Planning document under I-0305, SCR move LET to 11/18/25, Executive Hold, Oct. 2020 STIP Revision - delay ROW to FY27(11/20/26)and CON(11/21/28) to FY29 to balance funds</b>
I-0305 34142.1.2 34142.2.2 34142.3.2	Widening of I-85 from west of SR1006 (Orange Grove Road) in Orange Co. to west of SR 1400 (Sparger Road) in Orange Co.	1/1/2040	FY2044	\$132,000,000	PE funding approved 6/5/18, Planning and design activities underway, Project reinstated per 2020-2029 STIP (funded project) and delete project I-5983	Laura Sutton	<b>CMP, 2020-2029 STIP, Federal funding, ROW acquisition (\$1,400,000) scheduled 1/17/25, Project on Production LET, SCR move ROW to 1/19/29 and LET to 1/1/40, Executive Hold</b>

## North Carolina Department of Transportation

3/8/2021

## Active Projects Under Construction - Orange Co.

Contract Number	TIP Number	Location Description	Contractor Name	Resident Engineer	Contract Bid Amount	Availability Date	Completion Date	Work Start Date	Estimated Completion Date	Progress Schedule Percent	Completion Percent
C202581	EB-4707A	IMPROVEMENTS ON SR-1838/SR-2220 FROM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM COUNTY. DIVISION 5	S T WOOTEN CORPORATION	Nordan, PE, James M	\$4,614,460.00	5/28/2019	2/15/2021	5/28/2019	5/29/2022	41	38
C204078	B-4962	REPLACE BRIDGE #46 OVER ENO RIVER ON US-70 BYPASS.	CONTI ENTERPRISES, INC	Howell, Bobby J	\$4,863,757.00	5/28/2019	12/28/2021	6/19/2019	12/28/2021	70.17	91.62
DG00461		REHAB. BRIDGE #031 ON SR 1010 (E. FRANKLIN ST.) OVER BOLIN CREEK & BOLIN CREEK TRAIL	M & J CONSTRUCTION CO OF PINELLAS COUNTY INC	Howell, Bobby J	\$2,456,272.12	11/12/2018	7/15/2019	3/15/2019	12/26/2020	100	83.62
DG00462		REHAB. BRIDGES 264, 288, 260, 543 IN GUILFORD COUNTY AND BRIDGE 031 IN ORANGE COUNTY	ELITE INDUSTRIAL PAINTING INC	Snell, PE, William H	\$967,383.15	8/1/2019	1/1/2020				
DG00483		RESURFACE SR 1010 (MAIN STREET/FRANKLIN STREET) FROM SR 1005 (JONES FERRY ROAD) TO NC 86 (COLUMBIA STREET)	CAROLINA SUNROCK LLC	Howell, Bobby J	\$845,631.59	5/18/2019	8/7/2020				
DG00485	U-5846	SR 1772 (GREENSBORO STREET) AT SR 1780 (ESTES DRIVE), CONSTRUCT ROUNDABOUT	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$3,375,611.30	5/28/2019	3/1/2022	7/29/2019	6/10/2022	67	73.24
DG00507		48 SECONDARY ROADS IN ALAMANCE COUNTY AND ONE SECONDARY ROAD IN ORANGE COUNTY	WHITEHURST PAVING CO., INC	Hayes, PE, Meredith D	\$1,042,639.12	7/1/2021	6/30/2022				



**Chatham County - DCHC MPO - Upcoming Projects - Planning & Design, R/W, or not started - Division 8--April 2021**

<b>Contract # or WBS # or TIP #</b>	<b>Route</b>	<b>Description</b>	<b>Let Date</b>	<b>Completion Date</b>	<b>Contractor</b>	<b>Project Admin.</b>	<b>STIP Project Cost</b>	<b>Notes</b>
U-6192	US 15-501	Add Reduced Conflict Intersections - from US 64 Pitts. Byp to SR 1919 (Smith Level Road) Orange Co.	After 2031	TBD	TBD	Greg Davis (910) 773-8022	\$117,700,000	Right of Way 1/2026
R-5825	NC 751 at SR 1731 (O'Kelly Chapel Road)	Upgrade and Realign Intersection	11/8/2022	TBD	TBD	Greg Davis (910) 773-8022	\$1,121,000	