9/14/2021 ProgLoc Search

> Contract Number: C202581 **Route: SR-1838** Division: 5 County: Durham

TIP Number: EB-4707A

Federal Aid Number: STPDA-0537(2) Length: 0.96 miles NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680

SR-1838/SR-2220 FROM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM **Location Description:**

COUNTY.

Contractor Name: S T WOOTEN CORPORATION

Contract Amount: \$4,614,460.00

Work Began: 05/28/2019 Letting Date: 04/16/2019 Original Completion Date: 02/15/2021 Revised Completion Date: 06/12/2022

Latest Payment Thru: 08/07/2021

Latest Payment Date: 08/20/2021 Construction Progress: 60.54%

Route: I-885, NC-147, NC-98 Contract Number: C203394

US-70

County: Durham Division: 5

TIP Number: U-0071

Length: 4.009 miles **Federal Aid Number:**

NCDOT Contact: Liam W. Shannon NCDOT Contact No: (919)835-8200

Location Description: EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM.

Contractor Name: DRAGADOS USA INC

Contract Amount: \$141,949,500.00

Work Began: 02/26/2015 Letting Date: 11/18/2014 Original Completion Date: 05/10/2020 Revised Completion Date: 02/22/2021

Latest Payment Thru: 08/22/2021

Latest Payment Date: 08/30/2021 Construction Progress: 93.92%

Contract Number: C203567 Route: NC-55 County: Durham Division: 5

TIP Number: U-3308

Federal Aid Number: STP-55(20) Length: 1.134 miles NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680

Location Description: NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US-

70BUS/NC-98 (HOLLOWAY ST).

Contractor Name: ZACHRY CONSTRUCTION CORPORATION

Contract Amount: \$39,756,916.81

Work Began: 10/05/2016 Letting Date: 07/19/2016 Revised Completion Date: 11/30/2022 Original Completion Date: 03/30/2020

Latest Payment Thru: 07/15/2021

Latest Payment Date: 07/27/2021 **Construction Progress:** 78.11%

Contract Number: C204211 Route: I-40, I-85, NC-55

NC-98, US-15, US-501

US-70

Division: 5 County: Durham

TIP Number: U-5968

Length: 0.163 miles Federal Aid Number: STBG-0505(084) NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680

Location Description: CITY OF DURHAM.

Contractor Name: BROOKS BERRY HAYNIE & ASSOCIATES, INC.

Contract Amount: \$19,062,229.77

Work Began: 02/18/2020 Letting Date: 04/16/2019 Original Completion Date: 08/01/2024 Revised Completion Date: 04/09/2025

Latest Payment Thru: 08/31/2021

Construction Progress: 47.75% Latest Payment Date: 09/14/2021

Contract Number: C204520 Route: US-501 Division: 5 County: Durham

TIP Number:

Federal Aid Number: STATE FUNDED Length: 17.68 miles

9/14/2021 ProgLoc Search

NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680

Location Description: 1 SECTION OF US-501, 1 SECTION OF US-501 BUSINESS, AND 32 SECTIONS OF

Contractor Name: CAROLINA SUNROCK LLC

Contract Amount: \$3,513,381.26

Work Began: 03/02/2021 Letting Date: 10/20/2020

Original Completion Date: 07/01/2022 Revised Completion Date:

Latest Payment Thru: 08/15/2021

Latest Payment Date: 08/24/2021 Construction Progress: 21.32%

Contract Number: C204630 **Route:** SR-1110, SR-1158, SR-1308

SR-1454, SR-1457, SR-1458
SR-1521, SR-1550, SR-1558
SR-1559, SR-1566, SR-1578
SR-1582, SR-1593, SR-1640
SR-1669, SR-1675, SR-1709
SR-1753, SR-1754, SR-1775
SR-1778, SR-1779, SR-1791
SR-1792, SR-1814, SR-1825
SR-1827, SR-1926, SR-1945
SR-2334, SR-2335, SR-2336
SR-2354, SR-2355, SR-2356
SR-2357, SR-2385, SR-2386
SR-2443, SR-2444, SR-2619

County: Durham

TIP Number:

Division: 5

Length: 25.324 miles Federal Aid Number: STATE FUNDED NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680

Location Description: 44 SECTIONS OF SECONDARY ROADS.

Contractor Name: FSC II LLC DBA FRED SMITH COMPANY

Contract Amount: \$5,523,385.60

Work Began: 06/02/2021 Letting Date: 04/20/2021

Original Completion Date: 11/15/2022 Revised Completion Date:

Latest Payment Thru: 08/31/2021

Latest Payment Date: 09/09/2021 Construction Progress: 18.45%

Contract Number: DE00301 Route: SR-1902
Division: 5 County: Durham

TIP Number: B5512

Length: 0.238 miles Federal Aid Number: STATE FUNDED NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680

Location Description: BRIDGE 89 OVER LICK CREEK ON SR 1902 KEMP RD

Contractor Name: FSC II LLC DBA FRED SMITH COMPANY

Contract Amount: \$987,000.00

Work Began: 04/26/2021 Letting Date: 03/10/2021

Original Completion Date: 11/08/2021 Revised Completion Date:

Latest Payment Thru: 08/22/2021

Latest Payment Date: 08/27/2021 Construction Progress: 64.11%

Contract Number: DE00304 Route: SR-1317, US-15, US-501

US-70

Division: 5 **County:** Durham

TIP Number: SM-5705AA, SM-5705B,

SM-5705I

SM-5705X, W-5705

Length: 0.432 miles Federal Aid Number: HSIP-0015(057)
NCDOT Contact: James M. Nordan, PE NCDOT Contact No: (919)220-4680

Location Description: MULTIPLE LOCATIONS ON US 15 501

Contractor Name: JSMITH CIVIL LLC Contract Amount: \$1,258,791.50

Work Began: 04/19/2021 Letting Date: 03/10/2021

Original Completion Date: 11/19/2021 Revised Completion Date:

Latest Payment Thru: 08/31/2021

Latest Payment Date: 09/09/2021 Construction Progress: 71.81%

9/14/2021 ProgLoc Search

Contract Number: DE00310 Route: I-885
Division: 5 County: Durham
TIP Number: U-0071

Length: 20 miles Federal Aid Number: STATE FUNDED NCDOT Contact: Liam W. Shannon NCDOT Contact No: (919)835-8200

Location Description: NC540 NC885 I885

Contractor Name: TRAFFIC CONTROL SAFETY SERVICES, INC.

Contract Amount: \$580,657.50

Work Began: 04/26/2021 Letting Date: 01/13/2021
Original Completion Date: 11/12/2021 Revised Completion Date: 05/11/2022

Latest Payment Thru: 09/07/2021

Latest Payment Date: 09/13/2021 Construction Progress: 71.41%

NCDOT DIVISION 5 Durham Project List _ 5-Year Program September 2021

Data as of: 08/17/2021

Project ID	Responsible Group	Description	R/W Plans Complete	R/W Acq. Begins	Letting Type	P Let Date	Let Date	Project Manager Name	ROW \$	UTIL \$	CONST \$	COMMENTS
U-6021	DIVISION	SR 1118 (FAYETTEVILLE ROAD),FROM WOODCROFT PARKWAY TO BARBEE ROAD IN DURHAM. WIDEN TO 4-LANE DIVIDED FACILITY WITH BICYCLE / PEDESTRIAN ACCOMMODATIONS.	2/16/2029	2/16/2029	Division Design Raleigh Let (DDRL)		1/1/2040	BENJAMIN J. UPSHAW	\$4,158,000	\$379,000	\$15,200,000	Project is suspended due to funding but remains committed in STIP.
U-6118	DIVISION	NC 55 FROM MERIDIAN PARKWAY TO I-40 INTERCHNAGE IN DURHAM	1/16/2026	7/16/2027	Division Design Raleigh Let (DDRL)		1/1/2040	ZAHID BALOCH	\$300,000	\$200,000	\$4,800,000	Post-year project
U-6120	DIVISION	NC 98 (HOLLOWAY STREET) FROM SR 1938 (JUNCTION ROAD) TO SR 1919 (LYNN ROAD) IN DURHAM. CONSTRUCT SAFETY IMPROVEMENTS AND WIDEN TO ADD MEDIAN, BICYCLE LANES, SIDEWALKS, TRANSIT STOP IMPROVEMENTS, AND TRAFFIC SIGNALS WHERE NEEDED.	12/29/2025	7/21/2028	Division Design Raleigh Let (DDRL)		1/1/2040	ZAHID BALOCH	\$7,000,000	\$1,200,000	\$10,000,000	Post-year project
I-5942	DIVISION	I-85 /US 15 FROM NORTH OF SR 1827 (MIDLAND TERRACE) IN DURHAM COUNTY TO NORTH OF NC 56 IN GRANVILLE COUNTY PAVEMENT REHABILITATION	3/19/2027		Division Design Raleigh Let (DDRL)		12/21/2027	CHRISTOPHER A. HOFFMAN			\$9,187,000	No Change in Status
U-5516	DIVISION	AT US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) INTERSECTION IN DURHAM. INTERSECTION IMPROVEMENTS.	10/18/2024	10/18/2024	Division Design Raleigh Let (DDRL)		10/20/2026	JOHN W. BRAXTON JR	\$9,290,500	\$2,075,000	\$12,400,000	Project is suspended due to funding but remains committed in STIP.
U-5717	DIVISION	US 15 / US 501 DURHAM CHAPEL-HILL BOULEVARD AND SR 1116 (GARRETT ROAD) CONVERTING THE AT-GRADE INTERSECTION TO AN INTERCHANGE	4/23/2019	4/23/2019	Division Design Raleigh Let (DDRL)		10/21/2025	JOHN W. BRAXTON JR	\$20,413,786		\$32,000,000	ROW acquisition is suspended due to funding. Project remains committed.
I-5998	DIVISION	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 70 IN RALEIGH. PAVEMENT REHABILITATION. COORDINATE WITH I-5999 &I-6000.	10/18/2024		Division POC Let (DPOC)		1/22/2025	CHRISTOPHER A. HOFFMAN			\$15,000,000	No Change in Status
I-5995	DIVISION	I-40 - DURHAM/WAKE COUNTIES FROM EAST OF NC 147 TO SR 3015 (AIRPORT BOULEVARD). PAVEMENT REHABILITATION.	8/15/2024		Division Design Raleigh Let (DDRL)		1/21/2025	CHRISTOPHER A. HOFFMAN			\$14,900,000	No Change in Status
I-6000	DIVISION	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 1 INRALEIGH. BRIDGE PRESERVATION/REHABILITATION. COORDINATE WITH I-5998 & I-5999.	10/18/2024		Division POC Let (DPOC)		1/21/2025	CHRISTOPHER A. HOFFMAN			\$7,600,000	No Change in Status
I-5941	DIVISION	I-85 FROM ORANGE COUNTY LINE TO US 15 /US 501 IN DURHAM PAVEMENT REHABILITATION	9/5/2023		Division Design Raleigh Let (DDRL)	12/19/2023	12/17/2024	CHRISTOPHER A. HOFFMAN			\$10,600,000	No Change in Status
I-5993	DIVISION	$\mbox{\sc I-40}$ - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147 (COMB W/I-5994).			Division Design Raleigh Let (DDRL)		12/17/2024	CHRISTOPHER A. HOFFMAN			\$24,333,000	No Change in Status
I-5994	DIVISION	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147 (COMB W/I-5993).			Division Design Raleigh Let (DDRL)		12/17/2024	CHRISTOPHER A. HOFFMAN			\$12,167,000	No Change in Status
SM-5705A	DIVISION	NC 98 at SR 1815 (Mineral Springs Road).,,Construct right turn lanes on both approaches of SR 1815 (Mineral Springs Road).	2/3/2023	2/10/2023	Division POC Let (DPOC)		4/10/2024	Stephen Davidson				Project is suspended due to funding.
W-5705AN	DIVISION	DURHAM TRAFFIC SIGNAL REVISIONS TO INSTALL "NO TURN ON RED"BLANK OUT SIGNS AT SIX LOCATIONS			Division POC Let (DPOC)		12/7/2022	JEREMY WARREN			\$62,000	
W-5705AI	DIVISION	US 501 BUSINESS (ROXBORO STREET) AT SR 1443 (HORTON ROAD) /SR 1641 (DENFIELD STREET)	11/23/2021	11/23/2021	Division POC Let (DPOC)		11/9/2022	STEPHEN REID DAVIDSON	\$210,000		\$630,000	Preliminary design underway
W-5705T	DIVISION	SR 1815 / SR 1917 (SOUTH MINERAL SPRINGS ROAD) AT SR 1815 (PLEASANT DRIVE)	9/30/2021	9/30/2021	Division POC Let (DPOC)		9/28/2022	STEPHEN REID DAVIDSON	\$85,000		\$800,000	65% plans in development
HS-2005C	DIVISION	NC 54 AT NC 55	1/24/2022		Division POC Let (DPOC)		3/23/2022	JEREMY WARREN			\$75,000	No Change
48937	DIVISION	Widen NC 54 Eastbound from Falconbridge Road to FarringtonRoad to provide a continuous right turn lane from west of Falconbridge road to I-40.			Division POC Let (DPOC)		2/16/2022	Stephen Davidson				65% plans in development
W-5705V	DIVISION	NC 54 AT HUNTINGRIDGE ROAD			On Call Contract (OCC)		11/1/2021	JEREMY WARREN			\$80,000	No Change
HI-0001	DIVISION	I-85/US 15 FROM NORTH OF SR 1637 (REDWOOD ROAD) IN DURHAM COUNTY TO SOUTH OF US 15 / SR 1100 (GATE ONE ROAD) IN GRANVILLE COUNTY. PAVEMENT REHABILITATION.			Division POC Let (DPOC)		10/13/2021	TRACY NEAL PARROTT			\$2,600,000	Preliminary design underway
W-5705M	DIVISION	I-40 WESTBOUND AT NC 147 SAFETY IMPROVEMENTS (MP: 9.359 - 9.359)			On Call Contract (OCC)		10/6/2021	JEREMY WARREN			\$80,000	No Change
W-5705U	DIVISION	US 70 BUSINESS (MORGAN STREET) AT CAROLINA THREATRE			On Call Contract (OCC)		9/7/2021	JEREMY WARREN			\$20,000	Durham is planning.

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS#	TIP/WBS # Description		Completion Date	Cost	Status	Project Lead	
P-5701 46395.1.1 46395.3.1	Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in Hillsborough	6/30/2022 10/19/2021	FY2024 FY2023	\$7,200,000	PE funding scheduled 7/1/2020	Matthew Simmons	
I-3306A 34178.1.3 34178.1.4 34178.1.5 34178.2.2 34178.3.GV3	I-40 widening from I-85 to Durham Co. line (US 15/501 Interchange) in Chapel Hill	8/17/2021	FY2024	\$175,600,000	Let on 8/17/2021, Contract Execution Paperwork underway	Laura Sutton	
SS-6007V 49706.3.1	Intersection improvements (all-way stop) on SR 1567 (Pleasant Green Road) at SR 1569 (Cole Mill Road); on SR 1548 (Schley Road) at SR 1538 (New Sharon Church Road); on SR 1507 (Wilkerson Road) at SR 1545 (Sawmill Road); and on SR 1114 (Buckhorn Road) at SR 1120 (Mt. Willing Road).	7/14/2021 1/3/2022	6/30/2022	\$90,000	Construction underway	Dawn McPherson	
SS-6007R 49557.1.1 49557.3.1	Traffic signal revisions and high visibility crosswalk installation on SR 1010 (East Franklin Street) at Henderson Street.	Mar. 2022	Jun. 2022	\$12,600	Plans Complete - Construction Pending	Dawn McPherson	
SS-4907CD 47936.1.1 47936.2.1 47936.3.1	Horizontal curve improvements on SR 1710 (Old NC 10) west of SR 1561/SR 1709 (Lawrence Road) east of Hillsborough. Improvements consist of wedging pavement and grading shoulders.	Jun. 2022	Nov. 2022	\$261,000	Planning and design activities underway	Chad Reimakoski	
SS-6007E 49115.1.1 49115.3.1	All Way Stop installation and flashing beacon revisions at the intersection of SR 1005 (Old Greensboro Road) and SR 1956 (Crawford Dairy Road/Orange Chapel Clover Garden Road)	Jun. 2022	Sept. 2022	\$28,800	Planning and design activities underway	Dawn McPherson	
I-5958 45910.1.1 45910.3.1	Pavement Rehabilitation on I-40/I-85 from West of SR 1114 (Buckhorn Road) to West of SR 1006 (Orange Grove Road)	11/17/2026	FY2028	\$8,690,000	PE funding approved 10/10/17	Chad Reimakoski	

Page 1 DCHCMPO Sep. 2021

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS#	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead	
I-5967 45917.1.1 45917.2.1 45917.3.1	Interchange improvements at I-85 and SR 1009 (South Churton Street) in Hillsborough	10/19/2027	FY2030	\$16,900,000	PE funding approved 9/8/17, Planning and Design activities underway, Coordinate with I-0305 and U-5845	Laura Sutton	
I-5959 45911.1.1 45911.3.1	Pavement Rehabilitation on I-85 from West of SR 1006 (Orange Grove Road) to Durham County line	11/16/2027	FY2029	\$11,156,000	PE funding approved 10/10/17, Coordinate with I-5967, I-5984 and I-0305	Chad Reimakoski	
R-5821A 47093.1.2 47093.2.2 47093.3.2	Construct operational improvements including Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road).		FY2031	\$7,000,000	PE funding approved 10/10/17, Planning activities underway, Coordinating with NC54 West Corridor Study	Rob Weisz	
U-5845 50235.1.1 50235.2.1 50235.3.1	Widen SR 1009 (South Churton Street) to multi-lanes from I-40 to Eno River in Hillsborough	7/18/2028	FY2031	\$49,238,000	PE funding approved 5/14/15, Planning and Design activities underway, Coordinate with I-5967	Laura Sutton	
I-5984 47530.1.1 47530.2.1 47530.3.1	Interchange improvements at I-85 and NC 86 in Hillsborough	11/21/2028	FY2031	\$20,900,000	PE funding approved 10/10/17, Planning and Design activities underway, Coordinate with I-0305 and I-5959	Laura Sutton	
I-0305 34142.1.2 34142.2.2 34142.3.2	Widening of I-85 from west of SR1006 (Orange Grove Road) in Orange Co. to west of SR 1400 (Sparger Road) in Orange Co.	1/1/2040	FY2044	\$132,000,000	PE funding approved 6/5/18, Planning and design activities underway, Project reinstated per 2020-2029 STIP (funded project) and delete project I-5983	Laura Sutton	

Page 2 DCHCMPO Sep. 2021

9/9/2021

North Carolina Department of Transportation

Active Projects Under Construction - Orange Co.

Contract Number	TIP Number	Location Description	Contractor Name	Resident Engineer	Contract Bid Amount	Availability Date	Completion Date	Work Start Date	Estimated Completion Date	Progress Schedule Percent	Completion Percent
C202581	EB-4707A	IMPROVEMENTS ON SR-1838/SR-2220 FROM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM COUNTY. DIVISION 5	S T WOOTEN CORPORATION	Nordan, PE, James M	\$4,614,460.00	5/28/2019	2/15/2021	5/28/2019	6/12/2022	94.65	60.54
C204078	B-4962	REPLACE BRIDGE #46 OVER ENO RIVER ON US-70 BYPASS.	CONTI ENTERPRISES, INC	Howell, Bobby J	\$4,863,757.00	5/28/2019	12/28/2021	6/19/2019	12/28/2021	84.31	98
DG00462		REHAB. BRIDGES 264, 288, 260, 543 IN GUILFORD COUNTY AND BRIDGE 031 IN ORANGE COUNTY	ELITE INDUSTRIAL PAINTING INC	Snell, PE, William H	\$967,383.15	8/1/2019	1/1/2020				
DG00483		RESURFACE SR 1010 (MAIN STREET/FRANKLIN STREET) FROM SR 1005 (JONES FERRY ROAD) TO NC 86 (COLUMBIA STREET)	CAROLINA SUNROCK LLC	Howell, Bobby J	\$845,631.59	5/18/2019	8/7/2020				
DG00484		AST RETREATMENT OF 3 SECONDARY ROADS IN DURHAM COUNTY AND VARIOUS ROUTES IN ORANGE COUNTY	WHITEHURST PAVING CO., INC	Howell, Bobby J	\$339,150.43	4/1/2021	10/30/2021				
DG00485	U-5846	SR 1772 (GREENSBORO STREET) AT SR 1780 (ESTES DRIVE), CONSTRUCT ROUNDABOUT	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$3,375,611.30	5/28/2019	3/1/2022	7/29/2019	6/10/2022	96	99.96
DG00503		MILL AND RESURACE US 70 FROM ALAMANCE COUNTY LINE TO NC 86 & NC 86 FROM PAVEMENT JOINT NORTH OF W. CORBIN TO US 70		Howell, Bobby J	\$1,601,700.79	7/1/2021	11/1/2021	6/23/2021	11/1/2021	79	99.23
DG00504		RESURFACING OF 1 SECTION OF SECONDARY ROAD IN DURHAM COUNTY AND 24 SECTIONS OF SECONDARY ROADS IN ORANGE COUNTY	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$2,203,659.65	7/1/2021	11/1/2021	7/22/2021	11/1/2021	25	21.27
DG00507		AST RETREATMENT OF 48 SECONDARY ROADS IN ALAMANCE COUNTY AND ONE SECONDARY ROAD IN ORANGE COUNTY	WHITEHURST PAVING CO., INC	Hayes, PE, Meredith D	\$1,042,639.12	7/1/2021	6/30/2022	7/6/2021	6/30/2022	72	67.5
DG00510		AST RETREATMENT ON 26 SECONDARY ROADS IN ORANGE COUNTY	WHITEHURST PAVING CO., INC	Howell, Bobby J	\$900,585.16	7/1/2021	6/30/2022	7/29/2021			
DG00517		SR 1146 (WEST TEN ROAD) FROM JOINT WEST OF SR 1114 (BUCKHORN ROAD) TO SR 1120 (MT. WILLING ROAD)	CAROLINA SUNROCK LLC	Howell, Bobby J	\$659,647.14	4/1/2021	10/30/2021	7/6/2021			

Chatham County - DCHC MPO - Upcoming Projects - Planning & Design, R/W, or not started - Division 8September 2021										
Contract # or WBS # or TIP #	Route	Description Let Date		Completion Date	Contractor	Project Admin.	STIP Project Cost	Notes		
U-6192	US 15-501	Add Reduced Conflict Intersections - from US 64 Pitts. Byp to SR 1919 (Smith Level Road) Orange Co.	After 2031	TBD	TBD	Greg Davis (910) 773-8022	\$117,700,000	Right of Way 1/2026		
R-5825	NC 751 at SR 1731 (O'Kelly Chapel Road)	Upgrade and Realign Intersection	11/8/2022	TBD	TBD	Greg Davis (910) 773-8022	\$1,121,000			