



HOME CONTACT



Users Guide

[New Search](#)

Contract Number: C202581	Route: SR-1838
Division: 5	County: Durham
TIP Number: EB-4707A	
Length: 0.96 miles	Federal Aid Number: STPDA-0537(2)
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)317-4760
Location Description: SR-1838/SR-2220 FROM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM COUNTY.	
Contractor Name: S T WOOTEN CORPORATION	
Contract Amount: \$4,614,460.00	
Work Began: 05/28/2019	Letting Date: 04/16/2019
Original Completion Date: 02/15/2021	Revised Completion Date: 06/12/2022
Latest Payment Thru: 08/07/2022	
Latest Payment Date: 08/16/2022	Construction Progress: 89.19%

Contract Number: C203394	Route: I-885, NC-147, NC-98 US-70
Division: 5	County: Durham
TIP Number: U-0071	
Length: 4.009 miles	Federal Aid Number:
NCDOT Contact: Liam W. Shannon	NCDOT Contact No: (919)835-8200
Location Description: EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM.	
Contractor Name: DRAGADOS USA INC	
Contract Amount: \$141,949,500.00	
Work Began: 02/26/2015	Letting Date: 11/18/2014
Original Completion Date: 05/10/2020	Revised Completion Date: 02/26/2021
Latest Payment Thru: 08/22/2022	
Latest Payment Date: 09/01/2022	Construction Progress: 91.87%

Contract Number: C203567	Route: NC-55
Division: 5	County: Durham
TIP Number: U-3308	
Length: 1.134 miles	Federal Aid Number: STP-55(20)
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)317-4760
Location Description: NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US-70BUS/NC-98 (HOLLOWAY ST).	
Contractor Name: ZACHRY CONSTRUCTION CORPORATION	
Contract Amount: \$39,756,916.81	
Work Began: 10/05/2016	Letting Date: 07/19/2016
Original Completion Date: 03/30/2020	Revised Completion Date: 11/30/2022
Latest Payment Thru: 08/15/2022	
Latest Payment Date: 08/25/2022	Construction Progress: 78.39%

Contract Number: C204211	Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70
Division: 5	County: Durham
TIP Number: U-5968	
Length: 0.163 miles	Federal Aid Number: STBG-0505(084)
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)317-4760
Location Description: CITY OF DURHAM.	
Contractor Name: BROOKS BERRY HAYNIE & ASSOCIATES, INC.	

Contract Amount: \$19,062,229.77	Letting Date: 04/16/2019
Work Began: 02/18/2020	Revised Completion Date: 04/09/2025
Original Completion Date: 08/01/2024	
Latest Payment Thru: 08/31/2022	
Latest Payment Date: 09/13/2022	Construction Progress: 64.58%

Contract Number: C204630	Route: SR-1110, SR-1158, SR-1308 SR-1454, SR-1457, SR-1458 SR-1521, SR-1550, SR-1558 SR-1559, SR-1566, SR-1578 SR-1582, SR-1593, SR-1640 SR-1669, SR-1675, SR-1709 SR-1753, SR-1754, SR-1775 SR-1778, SR-1779, SR-1791 SR-1792, SR-1814, SR-1825 SR-1827, SR-1926, SR-1945 SR-2334, SR-2335, SR-2336 SR-2354, SR-2355, SR-2356 SR-2357, SR-2385, SR-2386 SR-2443, SR-2444, SR-2619
Division: 5	County: Durham
TIP Number:	
Length: 25.324 miles	Federal Aid Number: STATE FUNDED
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)317-4760
Location Description: 44 SECTIONS OF SECONDARY ROADS.	
Contractor Name: FSC II LLC DBA FRED SMITH COMPANY	
Contract Amount: \$5,523,385.60	
Work Began: 06/02/2021	Letting Date: 04/20/2021
Original Completion Date: 11/15/2022	Revised Completion Date:
Latest Payment Thru: 08/31/2022	
Latest Payment Date: 09/08/2022	Construction Progress: 81.4%

Contract Number: C204667	Route: NC-54, NC-55, SR-1113 SR-1118, SR-1121, SR-1369 SR-1370, SR-1376, SR-1389 SR-1390, SR-1391, SR-1392 SR-1393, SR-1394, SR-1800 SR-1801, SR-1807, SR-1823 SR-1824, SR-1858, SR-1859 SR-1869, SR-1880, SR-1901 SR-2297, SR-2502, SR-2509 US-70
Division: 5	County: Durham
TIP Number:	
Length: 17.071 miles	Federal Aid Number: STATE FUNDED
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)317-4760
Location Description: 1 SECTION OF US-70 BUSINESS, 1 SECTION OF NC-55, 2 SECTIONS OF NC-54, AND 27 SECTIONS OF SECONDARY ROADS.	
Contractor Name: CAROLINA SUNROCK LLC	
Contract Amount: \$5,049,647.81	
Work Began: 03/01/2022	Letting Date: 10/19/2021
Original Completion Date: 08/01/2023	Revised Completion Date:
Latest Payment Thru: 07/31/2022	
Latest Payment Date: 08/10/2022	Construction Progress: 8.72%

Contract Number: DE00310	Route: I-885
Division: 5	County: Durham
TIP Number: U-0071	
Length: 20 miles	Federal Aid Number: STATE FUNDED
NCDOT Contact: Liam W. Shannon	NCDOT Contact No: (919)835-8200
Location Description: NC540 NC885 I885	
Contractor Name: TRAFFIC CONTROL SAFETY SERVICES INC	
Contract Amount: \$580,657.50	
Work Began: 04/26/2021	Letting Date: 01/13/2021
Original Completion Date: 11/12/2021	Revised Completion Date: 05/11/2022
Latest Payment Thru: 08/07/2022	
Latest Payment Date: 08/18/2022	Construction Progress: 92.27%

Contract Number: DE00325	Route: I-540
Division: 5	County: Durham
TIP Number:	
Length: 0.5 miles	Federal Aid Number: STATE FUNDED
NCDOT Contact: Liam W. Shannon	NCDOT Contact No: (919)835-8200
Location Description: NC 540 AND I 40 IN WESTERN WAKE COUNTY	
Contractor Name: TRAFFIC CONTROL SAFETY SERVICES INC	
Contract Amount: \$1,796,028.50	
Work Began: 01/26/2022	Letting Date: 10/13/2021
Original Completion Date: 09/13/2023	Revised Completion Date:
Latest Payment Thru: 02/15/2022	
Latest Payment Date: 02/24/2022	Construction Progress: 18.75%

Contract Number: DE00327	Route: -, SR-1140, SR-1394
Division: 5	County: Durham
TIP Number:	
Length: 0 miles	Federal Aid Number: STATE FUNDED
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)317-4760
Location Description: VARIOUS LOCATIONS IN DURHAM AND PERSON COUNTIES	
Contractor Name: WHITEHURST PAVING CO INC	
Contract Amount: \$0.00	
Work Began: 03/01/2022	Letting Date: 10/27/2021
Original Completion Date: 05/19/2023	Revised Completion Date:
Latest Payment Thru:	
Latest Payment Date:	Construction Progress: 0%

Contract Number: DE00329	Route: I-85
Division: 5	County: Durham
TIP Number: HI-0001	
Length: 1.522 miles	Federal Aid Number: 0085064
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)317-4760
Location Description: I-85 OVER FALLS LAKE	
Contractor Name: FSC II LLC DBA FRED SMITH COMPANY	
Contract Amount: \$3,169,945.40	
Work Began: 02/01/2022	Letting Date: 11/10/2021
Original Completion Date: 09/16/2022	Revised Completion Date:
Latest Payment Thru: 08/22/2022	
Latest Payment Date: 09/02/2022	Construction Progress: 74.95%



**NCDOT DIVISION 5
DURHAM PROJECT LIST _ 5-YEAR PROGRAM
September 15, 2022**

Project ID	Description	Letting Type	R/W Acq. Begins	Let Date	Project Manager Name	ROW \$	CONST \$	Comments
I-6010	I-85/US 15 DURHAM COUNTY FROM EAST OF SR 1827 (MIDLAND TERRACE) TO SR 1632 (RED MILL ROAD) IN DURHAM. ADD LANES.	Raleigh Letting (LET)	1/19/2029	1/1/2040	KATRINA FELTES	\$10,418,000	\$55,300,000	
U-5720A	US 70 (MIAMI BLVD) FROM LYNN ROAD TO SR 1959 (SOUTH MIAMI BOULEVARD/SR 1811 (SHERRON ROAD)	Raleigh Letting (LET)	7/17/2026	1/1/2040	KATRINA FELTES	\$46,400,000	\$36,500,000	
U-5720B	US 70 (MIAMI BLVD) AT SR 1959 (SOUTH MIAMI BOULEVARD)/SR 1811 (SHERRON ROAD)INTERSECTION	Raleigh Letting (LET)	7/17/2026	1/1/2040	KATRINA FELTES	\$140,500,000	\$81,700,000	
U-5774A	NC 54 FROM US 15/US 501. UPGRADE INTERCHANGE.	Raleigh Letting (LET)	1/1/2040	1/1/2040	KATRINA FELTES	\$2,800,000	\$16,100,000	
U-5774B	NC 54 FROM WEST OF US 15/US 501 IN ORANGE COUNTY TO EAST OFSR 1110 (E. BARBEE CHAPEL ROAD) IN DURHAM COUNTY. UPGRADE ROADWAY CORRIDOR.	Raleigh Letting (LET)	10/16/2026	1/1/2040	KATRINA FELTES	\$43,000,000	\$27,500,000	
U-5774C	NC 54 FROM EAST OF SR 1110 (E BARBEE CHAPEL ROAD) TO EAST OF LITTLE CREEK. UPGRADE ROADWAY CORRIDOR.	Raleigh Letting (LET)	10/20/2028	1/1/2040	KATRINA FELTES	\$934,000	\$11,600,000	
U-5774F	NC 54 FROM EAST OF LITTLE CREEK TO EAST OF I-40. UPGRADE ROADWAY CORRIDOR AND CONSTRUCT INTERCHANGE IMPROVEMENTS AT I-40.	Raleigh Letting (LET)	10/20/2028	1/1/2040	KATRINA FELTES	\$91,473,000	\$88,400,000	
U-5774G	NC 54 FROM EAST OF I-40 TO EAST OF NC 751. UPGRADE ROADWAYCORRIDOR.	Raleigh Letting (LET)	1/1/2040	1/1/2040	KATRINA FELTES	\$2,600,000	\$16,900,000	
U-5774H	NC 54 FROM EAST OF NC 751 TO EAST OF SR 1118 (FAYETTEVILLE ROAD). UPGRADE ROADWAY CORRIDOR.	Raleigh Letting (LET)	1/1/2040	1/1/2040	KATRINA FELTES	\$8,400,000	\$18,000,000	
U-5774I	NC 54 FROM EAST OF SR 1118 (FAYETTEVILLE ROAD)TO EAST OF SR1106 (BARBEE ROAD). UPGRADE ROADWAY CORRIDOR.	Raleigh Letting (LET)	1/1/2040	1/1/2040	KATRINA FELTES	\$13,200,000	\$12,300,000	
U-5774J	NC 54 FROM EAST SR 1106 (BARBEE ROAD) TO NC 55. UPGRADE ROADWAY CORRIDOR.	Raleigh Letting (LET)	1/1/2040	1/1/2040	KATRINA FELTES	\$15,800,000	\$17,100,000	
U-5937	NC 147 DURHAM FREEWAY, DURHAM COUNTY FROM SR 1127 (WEST CHAPEL HILL STREET) TO BRIGGS AVENUE IN DURHAM. CONSTRUCT AUXILIARY LANES AND OPERATIONAL IMPROVEMENTS.	Raleigh Letting (LET)	2/19/2027	1/1/2040	KATRINA FELTES	\$9,211,000	\$64,300,000	
U-6021	SR 1118 (FAYETTEVILLE ROAD),FROM WOODCROFT PARKWAY TO BARBEE ROAD IN DURHAM. WIDEN TO 4-LANE DIVIDED FACILITY WITH BICYCLE / PEDESTRIAN ACCOMMODATIONS.	Division Design Raleigh Let (DDRL)	2/16/2029	1/1/2040	BETH A. QUINN	\$4,158,000	\$15,200,000	Project is suspended due to funding. New MTP no longer matches scope of project programmed in STIP.
U-6067	US 15/US 501 DURHAM COUNTY FROM I-40 TO US 15/US 501 BUSINESS IN DURHAM UPGRADE CORRIDOR TO EXPRESSWAY.	Raleigh Letting (LET)	2/16/2029	1/1/2040	KATRINA FELTES	\$42,724,500	\$62,900,000	
U-6118	NC 55 FROM MERIDIAN PARKWAY TO I-40 INTERCHNAGE IN DURHAM	Division Design Raleigh Let (DDRL)	7/16/2027	1/1/2040	ZAHID BALOCH	\$300,000	\$4,800,000	Post-year project in current STIP.
U-6120	NC 98 (HOLLOWAY STREET) FROM SR 1938 (JUNCTION ROAD) TO SR 1919 (LYNN ROAD) IN DURHAM. CONSTRUCT SAFETY IMPROVEMENTS AND WIDEN TO ADD MEDIAN, BICYCLE LANES, SIDEWALKS, TRANSIT STOP IMPROVEMENTS, AND TRAFFIC SIGNALS WHERE NEEDED.	Division Design Raleigh Let (DDRL)	7/21/2028	1/1/2040	ZAHID BALOCH	\$7,000,000	\$10,000,000	Project is post-year in current STIP.
I-6006	I-40 DURHAM/WAKE COUNTIES FROM NC 54 (EXIT 273) TO SR 1728 (WADE AVENUE). CONVERT FACILITY TO A MANAGED FREEWAY WITH RAMP METERING AND OTHER ATM / ITS COMPONETS.	Raleigh Letting (LET)	1/21/2028	1/16/2029	DAVID S. WEBB	\$500,000	\$115,000,000	
I-5942	I-85 /US 15 FROM NORTH OF SR 1827 (MIDLAND TERRACE) IN DURHAM COUNTY TO NORTH OF NC 56 IN GRANVILLE COUNTY PAVEMENT REHABILITATION	Division Design Raleigh Let (DDRL)		12/21/2027	MICHAEL KNEIS		\$9,187,000	
U-5934	NC 147 FROM I-40 TO FUTURE I-885(EAST END CONNECTOR)IN DURHAM ADD LANES AND REHABILITATE PAVEMENT	Design Build Let (DBL)	10/19/2027	10/19/2027	KATRINA FELTES	\$0	\$142,300,000	
P-5706	NORFOLK SOUTHERN H LINE, EAST DURHAM RAILROAD SAFETY PROJECT. PROJECT WILL STRAIGHTEN EXISTING RAILROAD CURVATURE BETWEEN CP NELSON AND CP EAST DURHAM AND INCLUDES A COMBINATION OFGRADE SEPARATIONS AND CLOSURES AT ELLIS ROAD SOUTH END CROSSING (734737A), GLOVER ROAD (734735L), AND WRENN ROAD (734736	Raleigh Letting (LET)	10/3/2022	1/19/2027	BRAD SMYTHE	\$9,327,000	\$33,173,000	
U-5516	AT US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) INTERSECTION IN DURHAM. INTERSECTION IMPROVEMENTS.	Division Design Raleigh Let (DDRL)	10/18/2024	10/20/2026	JOHN W. BRAXTON JR	\$9,290,500	\$12,400,000	Project is suspended and will resume in time to meet scheduled ROW date.
I-5707	I-40 - FROM NC 55 (ALSTON AVENUE) TO NC 147 (DURHAM FREEWAY/TRIANGLE EXPRESSWAY) IN DURHAM	Raleigh Letting (LET)	10/20/2023	6/16/2026	KATRINA FELTES	\$900,000	\$8,200,000	

**NCDOT DIVISION 5
DURHAM PROJECT LIST _ 5-YEAR PROGRAM
September 15, 2022**

Project ID	Description	Letting Type	R/W Acq. Begins	Let Date	Project Manager Name	ROW \$	CONST \$	Comments
I-6000	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 1 IN RALEIGH. BRIDGE PRESERVATION/REHABILITATION. COORDINATE WITH I-5998 & I-5999.	Division Design Raleigh Let (DDRL)		11/18/2025	MICHAEL KNEIS		\$7,600,000	
U-5717	US 15 / US 501 DURHAM CHAPEL-HILL BOULEVARD AND SR 1116 (GARRETT ROAD) CONVERTING THE AT-GRADE INTERSECTION TO AN INTERCHANGE	Division Design Raleigh Let (DDRL)	4/23/2019	10/21/2025	JOHN W. BRAXTON JR	\$20,413,786	\$32,000,000	ROW acquisition is suspended and will resume in time to meet scheduled let date.
HS-2005N	NC 98 AT SR 1919 (LYNN ROAD). TURN LANE CONSTRUCTION.	Division POC Let (DPOC)	12/15/2023	3/26/2025	STEPHEN REID DAVIDSON	\$500,000	\$285,000	Funding to be released in Fall 2022. Agreement with City needed.
15BPR.70	Rehab Brgs 310132, 310179, 310185, 310048 and 310422	Raleigh Letting (LET)		3/18/2025	Kristy Alford, PE			
I-5995	I-40 - DURHAM/WAKE COUNTIES FROM EAST OF NC 147 TO SR 1728 (WADE AVENUE). PAVEMENT REHABILITATION. INCLUDE I-5996.	Division Design Raleigh Let (DDRL)		1/21/2025	MICHAEL KNEIS		\$14,900,000	
I-5998	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 70 IN RALEIGH. PAVEMENT REHABILITATION. COORDINATE WITH I-5999 & I-6000.	Division Design Raleigh Let (DDRL)		12/17/2024	MICHAEL KNEIS		\$15,000,000	
B-5674	REPLACE BRIDGE 80 OVER SR 1308 IN DURHAM ON US 15-501 NORTHBOUND	Raleigh Letting (LET)	8/15/2023	10/15/2024	KEVIN FISCHER	\$110,000	\$2,209,000	
SM-5705AH	NC 98 at SR 1815 (Mineral Springs Road)...Construct right turn lanes on both approaches of SR 1815 (Mineral Springs Road).	Division POC Let (DPOC)	2/10/2023	4/10/2024	Stephen Davidson		\$560,000	Planning and preliminary design underway.
I-5941	I-85 FROM ORANGE COUNTY LINE TO US 15 /US 501 IN DURHAM PAVEMENT REHABILITATION	Division Design Raleigh Let (DDRL)		12/19/2023	MICHAEL KNEIS		\$10,600,000	
I-5993	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147 (COMB W/I-5994).PAVEMENT REHABILITATION.	Division Design Raleigh Let (DDRL)		12/19/2023	MICHAEL KNEIS		\$36,500,000	
P-5717	NORFOLK SOUTHERN LINE CROSSING 734742W AT SR 1121 (CORNWALLIS ROAD) IN DURHAM. CONSTRUCT GRADE SEPARATION.	Raleigh Letting (LET)	9/22/2021	12/19/2023	KUMAR TRIVEDI	\$4,378,000	\$23,100,000	
HS-2005L	SR 1327 (GREGSON STREET) AT KNOX STREET. INSTALL TRAFFIC SIGNAL.	Division POC Let (DPOC)		10/25/2023	ASHLEY LOWERY		\$110,000	
HE-0007A	SR 1004 (OLD OXFORD ROAD) FROM FIRST AVE (MERCK DRIVEWAY). CONSTRUCT RIGHT TURN LANE.	Division POC Let (DPOC)		6/28/2023	JOHN EDWARD SANDOR		\$165,000	
HE-0007B	SR 1794 (TEKNIKA PARKWAY), FROM SR 1632 (RED MILL ROAD) CONSTRUCT TURN LANES AND SIGNALIZE INTERSECTION.	Division POC Let (DPOC)	12/29/2022	6/28/2023	MICHAEL KNEIS	\$95,000	\$815,000	
SS-6005AE	US 70 at Angier Ave	On Call Contract (OCC)		5/10/2023	Stephen Davidson			Coordination with law enforcement resulted in additional recommendations for project improvements. Additional funding has been requested to expand scope of project.
W-5705T	SR 1815 / SR 1917 (SOUTH MINERAL SPRINGS ROAD) AT SR 1815 (PLEASANT DRIVE)	Division POC Let (DPOC)	11/3/2021	4/12/2023	STEPHEN REID DAVIDSON	\$85,000	\$800,000	CE document completed. Project on-hold pending coordination with nearby development.
HS-2005M	NC 55 (ALSTON AVENUE) AT SR 1670 (GEER STREET). REVISE TRAFFIC SIGNAL AND INSTALL PEDESTRIAN SIGNAL HEADS.	Division POC Let (DPOC)		3/22/2023	ASHLEY LOWERY		\$62,000	
HS-2005D	SR 1303 (PICKETT ROAD) AT SR 1116 (GARRETT ROAD)/(LUNA LANE). INSTALL TRAFFIC SIGNAL.	On Call Contract (OCC)	10/21/2022	11/23/2022	ASHLEY LOWERY	\$2,000	\$100,000	
HS-2005H	SR 1973 (PAGE ROAD) AT CHURCHILL HALL/At Churchill Hall/ARBY'S /MCDONALDS DRIVEWAY. INSTLL DIRECTIONAL CROSSOVER.	Division POC Let (DPOC)		11/23/2022	ASHLEY LOWERY		\$20,000	
HS-2005C	NC 54 AT NC 55	Division POC Let (DPOC)		11/9/2022	ASHLEY LOWERY		\$75,000	
HS-2005E	US 15-501 BUSINESS AT NC 751 (DURHAM - CHAPEL HILL BOULEVARD). Install GUARDRAIL.	On Call Contract (OCC)		10/24/2022	ASHLEY LOWERY	\$5,000	\$175,000	

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead
SS-6007AD 49823.1.1 49823.3.1	Convert intersection from two way stop to all way stop at the intersection of SR 1710 (Old NC 10) and SR 1712 (University Station Road) west of Durham	5/31/2022	Sep. 2022	\$28,000	Construction completed - pending final inspection	Dawn McPherson
SS-6207A 50337	NC 54 Pedestrian improvements between SR 1902 (Manning Drive) and SR 1937 (Old Fayetteville Road) in Chapel Hill and Carrboro. Improvements will include refuge islands, crosswalks and pedestrian signals. Improvements to be completed by state forces.	10/31/2022	6/30/2023	\$171,000	Planning and design activities underway.	Dawn McPherson
BL-0044 49998.1.1	NC 54 from Westbrook Drive in Carrboro to west of US 15/501/NC 86 (South Columbia Street) interchange in Chapel Hill. Construct sidewalk and install pedestrian signals, crosswalks, and refuge islands at selected locations.	2/16/2023	2/28/2024	\$1,311,000	Planning and design activities underway.	Chad Reimakoski
P-5701 46395.1.1 46395.3.1	Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in Hillsborough	6/30/2023	FY2025	\$7,200,000	PE funding scheduled 7/1/2020	Matthew Simmons
I-5958 45910.1.1 45910.3.1	Pavement Rehabilitation on I-40/I-85 from West of SR 1114 (Buckhorn Road) to West of SR 1006 (Orange Grove Road)	11/17/2026	FY2028	\$8,690,000	PE funding approved 10/10/17	Chad Reimakoski
I-5967 45917.1.1 45917.2.1 45917.3.1	Interchange improvements at I-85 and SR 1009 (South Churton Street) in Hillsborough	10/19/2027	FY2030	\$16,900,000	PE funding approved 9/8/17, Planning and Design activities underway, Coordinate with I-0305 and U-5845	Laura Sutton
I-5959 45911.1.1 45911.3.1	Pavement Rehabilitation on I-85 from West of SR 1006 (Orange Grove Road) to Durham County line	11/16/2027	FY2029	\$11,156,000	PE funding approved 10/10/17, Coordinate with I-5967, I-5984 and I-0305	Chad Reimakoski

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead
R-5821A 47093.1.2 47093.2.2 47093.3.2	Construct operational improvements including Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road).	6/20/2028	FY2031	\$7,000,000	PE funding approved 10/10/17, design activities currently suspended, Coordinating with NC54 West Corridor Study	Rob Weisz
U-5845 50235.1.1 50235.2.1 50235.3.1	Widen SR 1009 (South Churton Street) to multi-lanes from I-40 to Eno River in Hillsborough	7/18/2028	FY2031	\$49,238,000	PE funding approved 5/14/15, Planning and Design activities underway, Coordinate with I-5967	Laura Sutton
I-5984 47530.1.1 47530.2.1 47530.3.1	Interchange improvements at I-85 and NC 86 in Hillsborough	11/21/2028	FY2031	\$20,900,000	PE funding approved 10/10/17, Planning and Design activities underway, Coordinate with I-0305 and I-5959	Laura Sutton
I-0305 34142.1.2 34142.2.2 34142.3.2	Widening of I-85 from west of SR1006 (Orange Grove Road) in Orange Co. to west of SR 1400 (Sparger Road) in Orange Co.	1/1/2040	FY2044	\$132,000,000	PE funding approved 6/5/18, Planning and design activities underway, Project reinstated per 2020-2029 STIP (funded project) and delete project I-5983	Laura Sutton

North Carolina Department of Transportation

9/20/2022

Active Projects Under Construction - Orange Co.

Contract Number	TIP Number	Location Description	Contractor Name	Resident Engineer	Contract Bid Amount	Availability Date	Completion Date	Work Start Date	Estimated Completion Date	Progress Schedule Percent	Completion Percent
C202581	EB-4707A	IMPROVEMENTS ON SR-1838/SR-2220 FROM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM COUNTY. DIVISION 5	S T WOOTEN CORPORATION	Nordan, PE, James M	\$4,614,460.00	5/28/2019	2/15/2021	5/28/2019	10/31/2022	100	89.36
C204078	B-4962	REPLACE BRIDGE #46 OVER ENO RIVER ON US-70 BYPASS.	CONTI ENTERPRISES, INC	Howell, Bobby J	\$4,863,757.00	5/28/2019	12/28/2021	6/19/2019	10/31/2022	100	95
C204632	I-3306A	WIDENING I-40 FROM I-85 IN ORANGE COUNTY TO THE DURHAM COUNTY LINE AND I-40 WESTBOUND IN DURHAM COUNTY NEAR US-15/501.	THE LANE CONSTRUCTION CORPORATION	Cvijetic, PE, Bojan	\$236,457,869.00	9/27/2021	9/1/2025	10/28/2021	9/1/2025	11.32	11.32
DG00483		RESURFACE SR 1010 (MAIN STREET/FRANKLIN STREET) FROM SR 1005 (JONES FERRY ROAD) TO NC 86 (COLUMBIA STREET)	CAROLINA SUNROCK LLC	Howell, Bobby J	\$845,631.59	5/18/2019	8/7/2020	5/23/2022	10/31/2022	100.00	91.33
DG00520	R-5787F	INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS ROUTES	DOT CONSTRUCTION INC	Howell, Bobby J	\$1,271,240.40	5/10/2021	4/14/2023	1/25/2022	4/14/2023	68	39.12
DG00534		REPLACE BRIDGE #99 OVER NEW HOPE CREEK ON SR 1723 (NEW HOPE CHURCH ROAD)	CONTI ENTERPRISES, INC	Howell, Bobby J	\$1,108,442.00	1/3/2022	11/3/2022	5/9/2022	11/30/2022	99.92	42.74
DG00547		RESURFACE A SECTION OF NC 49 & 6 SECONDARY ROADS IN ORANGE COUNTY	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$4,299,745.38	4/1/2022	10/31/2022	4/1/2022	10/31/2022	86	97.6
DG00550		AST TREATMENT OF 32 SECONDARY ROADS IN ORANGE COUNTY	WHITEHURST PAVING CO INC.	Howell, Bobby J	\$1,840,813.26	4/1/2022	10/31/2022	8/16/2022	10/31/2022	70	27.5
DG00554		RESURFACE A SECTION OF NC 54 & 14 SECONDARY ROADS IN ORANGE COUNTY	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$3,755,101.19	4/1/2022	10/31/2022	4/28/2022	10/31/2022	85	97.45

Chatham County - DCHC MPO - Active Projects - Division 8--September 2022								
Contract # or WBS # or TIP #	Route	Description	Let Date	Completion Date	Contractor	Project Admin.	Project Cost	Notes
R-5825 DH00342	NC 751 at SR 1731 (O'Kelly Chapel Road)	Upgrade and Realign Intersection	4/12/2022 Advertised	4/28/2023	S T Wooten Corp	Gary Phillips (919) 776-9623	\$925,415	Project 60% complete
Chatham County - DCHC MPO - Upcoming Projects - Planning & Design, R/W, or not started - Division 8--September 2022 Revised Draft STIP in RED								
Contract # or WBS # or TIP #	Route	Description	Let Date	Completion Date	Contractor	Project Admin.	Funds Needed	Notes
U-6192	US 15-501	Convert to reduced conflict intersections from US 64 to SR 1919 (Smith Level Rd)	After 2031 FY 2030	TBD	TBD	Greg Davis (910) 773-8022	\$117,700,000 to be updated	Right of Way FY 2026 FY 2027