

CMAQ Funding Status June 2019

<u>TIP #</u>	<u>Project Name</u>	<u>Jurisdiction</u>	<u>Program Year</u>	<u>Amount Programmed</u>	<u>Amount Obligated</u>	<u>Status Update</u>
C-5178	Campus Walk/LaSalle Sidewalks	City of Durham	2018	\$ 269,000	\$ 269,000	
C-5179	North Estes Drive	Chapel Hill	2019	\$ 2,886,618	\$ 525,000	Will obligate by September
C-5183B	Alston Avenue Sidewalks	City of Durham	2019	\$ 644,360	\$ 8,000	In ROW; should obligate construction by September
C-5184	Hillsborough Riverwalk Phase III	Hillsborough	2019	\$ 1,006,850	\$ 1,006,850	Complete
C-5572	West Ellerbe Creek Trail	City of Durham	2017	\$ 1,440,240	\$ 1,440,240	Complete
C-5605 E	Durham Bike Lanes	City of Durham	2018	\$ 260,136	\$ 12,000	Plans under NCDOT review
C-5605 H	Downtown Wayfinding	City of Durham	2019	\$ 601,913	\$ 72,600	Finishing design, should obligate by September
C-5605I	Durham Bike Boulevards	City of Durham	2019	\$ 505,498	\$ 144,000	Plans under NCDOT review
C-5605J	Triangle TDM	TJCOG	2019	\$ 538,690	\$ 538,690	Work ongoing
EB-4707B	Old Durham/Chapel Hill Rd - Durham	City of Durham	2019	\$ 1,710,393	\$ 1,710,393	Under construction
TA-6695	CHT Bus Replacement	Chapel Hill	2018	\$ 1,093,015	\$ 1,093,015	Flexed to FTA in 2018
TA-6696	GoDurham Electric Buses	City of Durham	2019	\$ 800,000	\$ 800,000	Flexed to FTA in 2018
TOTAL				\$11,756,713	\$ 7,619,788	