

<p>Contract Number: C203394</p> <p>Division: 5</p> <p>TIP Number: U-0071</p> <p>Length: 4.009 miles</p> <p>NCDOT Contact: Phillip J. Townsend</p> <p>Location Description: EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM.</p> <p>Contractor Name: DRAGADOS USA INC</p> <p>Contract Amount: \$141,949,500.00</p> <p>Work Began: 02/26/2015</p> <p>Original Completion Date: 01/10/2020</p> <p>Latest Payment Thru: 08/31/2016</p> <p>Latest Payment Date: 09/12/2016</p>	<p>Route: I-885, NC-147, NC-98 US-70</p> <p>County: Durham</p> <p>Federal Aid Number:</p> <p>NCDOT Contact No: (919)840-0914</p> <p>Cost Overrun/Underrun: 1.17%</p> <p>Letting Date: 11/18/2014</p> <p>Revised Completion Date:</p> <p>Scheduled Progress: 33.28%</p> <p>Actual Progress: 28.68%</p>
<p>Contract Number: C203567</p> <p>Division: 5</p> <p>TIP Number: U-3308</p> <p>Length: 1.134 miles</p> <p>NCDOT Contact: Troy B. Brooks, PE</p> <p>Location Description: NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US-70BUS/NC-98 (HOLLOWAY ST).</p> <p>Contractor Name: ZACHRY CONSTRUCTION CORPORATION</p> <p>Contract Amount: \$0.00</p> <p>Work Began:</p> <p>Original Completion Date: 04/29/2020</p> <p>Latest Payment Thru:</p> <p>Latest Payment Date:</p>	<p>Route: -</p> <p>County: Durham</p> <p>Federal Aid Number: STP-55(20)</p> <p>NCDOT Contact No: (919)220-4680</p> <p>Cost Overrun/Underrun: 0%</p> <p>Letting Date: 07/19/2016</p> <p>Revised Completion Date:</p> <p>Scheduled Progress: 0%</p> <p>Actual Progress: 0%</p>
<p>Contract Number: C203883</p> <p>Division: 5</p> <p>TIP Number:</p> <p>Length: 21.371 miles</p> <p>NCDOT Contact: Phillip J. Townsend</p> <p>Location Description: US-501 FROM NORTH OF SR-1448 TO PERSON COUNTY LINE AND 9 SECTIONS OF SECONDARY ROADS.</p> <p>Contractor Name: FSC II LLC DBA FRED SMITH COMPANY</p> <p>Contract Amount: \$0.00</p> <p>Work Began:</p> <p>Original Completion Date: 06/30/2017</p> <p>Latest Payment Thru:</p> <p>Latest Payment Date:</p>	<p>Route: -, SR-1109, SR-1331 SR-1631, US-501</p> <p>County: Durham</p> <p>Federal Aid Number:</p> <p>NCDOT Contact No: (919)840-0914</p> <p>Cost Overrun/Underrun: 0%</p> <p>Letting Date: 06/21/2016</p> <p>Revised Completion Date:</p> <p>Scheduled Progress: 0%</p> <p>Actual Progress: 0%</p>
<p>Contract Number: DE00122</p> <p>Division: 5</p> <p>TIP Number: SS-4905CK</p> <p>Length: 0 miles</p> <p>NCDOT Contact: Troy B. Brooks, PE</p> <p>Location Description: US 501 BUS (ROXBORO ST) FROM CLUB BLVD TO PACIFIC AVE</p> <p>Contractor Name: WATSON ELECTRICAL CONSTRUCTION CO. LLC</p> <p>Contract Amount: \$307,367.00</p> <p>Work Began: 06/28/2016</p> <p>Original Completion Date: 10/14/2016</p> <p>Latest Payment Thru: 08/07/2016</p> <p>Latest Payment Date: 09/09/2016</p>	<p>Route: US-501</p> <p>County: Durham</p> <p>Federal Aid Number:</p> <p>NCDOT Contact No: (919)220-4680</p> <p>Cost Overrun/Underrun: 0.15%</p> <p>Letting Date: 04/13/2016</p> <p>Revised Completion Date:</p> <p>Scheduled Progress: 18%</p> <p>Actual Progress: 12.65%</p>
<p>Contract Number: DE00146</p> <p>Division: 5</p> <p>TIP Number:</p> <p>Length: 17.805 miles</p> <p>NCDOT Contact: Troy B. Brooks, PE</p> <p>Location Description: VARIOUS SECONDARY ROUTES IN DURHAM AND PERSON COUNTIES</p> <p>Contractor Name: WHITEHURST PAVING CO INC</p> <p>Contract Amount: \$0.00</p> <p>Work Began: 08/15/2016</p> <p>Original Completion Date: 10/13/2016</p> <p>Latest Payment Thru:</p> <p>Latest Payment Date:</p>	<p>Route: -, SR-1108, SR-1723 SR-1726</p> <p>County: Durham</p> <p>Federal Aid Number:</p> <p>NCDOT Contact No: (919)220-4680</p> <p>Cost Overrun/Underrun: 0%</p> <p>Letting Date: 02/24/2016</p> <p>Revised Completion Date:</p> <p>Scheduled Progress: 0%</p> <p>Actual Progress: 0%</p>

LET Est	TIP Sub No.	Let Type	Description	R/W (B)	Con Est	ROW Est	Comments
05/16	I-5307B	Division POC Let (DPOC)	I-540 FLYOVER BRIDGE OVER I-40 IN DURHAM		\$300,000		Joint Replacement
06/16	U-3308	Raleigh Letting (LET)	DURHAM - NC 55 (ALSTON AVENUE) FROM NC 147 (DURHAM FREEWAY) TO NORTH OF US 70 BUSINESS - NC 98 (HOLLOWAY STREET). WIDEN TO FOUR-LANE DIVIDED FACILITY FROM NC 147 TO MAIN STREET AND REPLACE NORFOLK SOUTHERN RAILROAD BRIDGES.	04/13	\$32,200,000	\$3,869,000	
06/16	W-5601EM	Division POC Let (DPOC)	SR 1118 (FAYETTEVILLE ROAD) AT PILOT STREET AND CECIL STREET. SAFETY IMPROVEMENTS.		\$14,000		Design
07/16	W-5205V	Division POC Let (DPOC)	Barbee Rd at Herndon Rd - RBT		\$1,200,000	\$150,000	Revising plans for cost reduction
08/16	W-5601E	Division POC Let (DPOC)	NC 157 (GUESS ROAD) AT NORTH POINTE DRIVE/ALBANY STREET	08/15			Acquiring Easements
09/16	EB-5514	NON - DOT LET (Bicycle and Pedestrian)	UNIVERSITY DRIVE (SR 2220, NC 751, SR 1183) FROM SR 2220 OLD CHAPEL HILL ROAD) TO SR 1158 (WEST CORNWALLIS ROAD)		\$1,025,000		
09/16	EB-4707B	Division Design Raleigh Let (DDRL)	DURHAM/CHAPEL HILL - SR 2220 (OLD DURHAM CHAPEL HILL ROAD) FROM SR 1113 (POPE ROAD) TO SR 1116 (GARRETT ROAD)	08/12	\$5,350,000		Utilities to start relocation
09/16	I-5729	Division Design Raleigh Let (DDRL)	I-85 - US 15/US 501 TO EAST OF SR 1827 (MIDLAND TERRACE ROAD) IN DURHAM. PAVEMENT PRESERVATION.		\$8,319,000		
09/16	W-5601GD	Division POC Let (DPOC)	SR 1361 (VICKERS AVENUE) AT LAKEWOOD AVENUE	08/16	\$10,000		Design
09/16	C-5178	NON - DOT LET (Congestion Mitigation)	DURHAM - CAMPUS WALK AVENUE, MORREENE ROAD TO LASALLE STREET AND LASALLE STREET, KANGAROO DRIVE TO ERWIN ROAD CONSTRUCTS SIDEWALKS		\$336,000		
09/16	C-5572	NON - DOT LET (Congestion Mitigation)	DURHAM - WEST ELLERBE CREEK GREENWAY, CONSTRUCTION PHASE II, WESTOVER PARK TO STADIUM DRIVE RAIL IN DURHAM. CONSTRUCT MULTI-USE PATH.		\$1,352,000		
09/16	U-4726HM	NON - DOT LET (Local)	DURHAM - SIDEWALK ON AVONDALE DRIVE				
04/17	EB-4707A	Division Design Raleigh Let (DDRL)	SR 1838/ SR 2220 FROM US 15/501 IN ORANGE COUNTY TO SR 1113(POPE ROAD) IN DURHAM COUNTY BICYCLE, PEDESTRIAN AND TRANSIT IMPROVEMENTS	08/15	\$3,150,000	\$1,534,000	Just Starting R/W phase - need to delay Let
04/17	C-5183B	NON - DOT LET (Congestion Mitigation)	SR 1945 (S ALSTON AVENUE) FROM SR 1171 (RIDDLE ROAD) TO CAPPS STREET CONSTRUCT SIDEWALKS IN DURHAM		\$1,254,000		
04/17	U-4726HJ	NON - DOT LET (Local)	DURHAM - RIDGE ROAD SPUR TRAIL FROM THE AMERICAN TOBACCO TRAIL TO BRIGGS AVENUE				
05/17	W-5601GG	Division POC Let (DPOC)	SR 1327 (GREGSON STREET) AT MAIN STREET, MORGAN STREET AND SR 1669 (CLUB BOULEVARD)	12/16	\$63,000	\$10,000	
09/17	EB-5703	NON - DOT LET (Bicycle and Pedestrian)	DURHAM - LASALLE STREET FROM KANGAROO DRIVE TO SPRUNT AVENUE		\$525,000		
09/17	EB-5704	NON - DOT LET (Bicycle and Pedestrian)	DURHAM - RAYNOR STREET FROM NORTH MIAMI BOULEVARD TO NORTH HARDEE STREET		\$250,000		
09/17	EB-5708	NON - DOT LET (Bicycle and Pedestrian)	NC 54 FROM NC 55 TO RESEARCH TRIANGLE PARK WESTERN LIMIT IN DURHAM CONSTRUCT SECTIONS OF SIDEWALK ON SOUTH SIDE		\$250,000		
09/17	EB-5715	NON - DOT LET (Bicycle and Pedestrian)	US 501 BYPASS (NORTH DUKE STREET) FROM MURRAY AVENUE TO US 501 BUSINESS (NORTH ROXBORO ROAD) IN DURHAM CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN EXISTING GAPS		\$1,154,000		
12/17	B-4943	Raleigh Letting (LET)	REPLACE BRIDGE 20 OVER DIAL CREEK ON SR 1616	12/16	\$700,000	\$92,000	

<u>LET Est</u>	<u>TIP Sub No.</u>	<u>Let Type</u>	<u>Description</u>	<u>R/W (B)</u>	<u>Con Est</u>	<u>ROW Est</u>	<u>Comments</u>
06/18	U-5745	Division POC Let (DPOC)	NC 751 (HOPE VALLEY ROAD) AT SR 1183 (UNIVERSITY DRIVE) INTERSECTION IN DURHAM CONSTRUCT ROUNDABOUT	05/17	\$855,000	\$150,000	Awaiting HCM revision and further traffic analysis
09/18	U-4724	NON - DOT LET (Bicycle and Pedestrian)	SR 1158 (CORNWALLIS RD) FROM SOUTH ROXBORO RD TO SR 1183 (UNIVERSITY DR) IN DURHAM, BIKE AND PEDESTRIAN FEATURES.		\$4,978,000		
09/18	C-4928	NON - DOT LET (Congestion Mitigation)	CONSTRUCT BIKE LANES AND SIDEWALKS ON SR 1317 (MORREENE RD)IN DURHAM FROM NEAL ROAD TO ERWIN ROAD	09/17	\$5,783,000	\$7,000	
12/18	W-5601EH	Division POC Let (DPOC)	Left-turn Lane on SR 1118 (Fayetteville Rd) at Cook Rd	05/17	\$500,000	\$100,000	Project Planning
06/19	U-4726HN	NON - DOT LET (Local)	CONSTRUCT BIKE LANES/SIDEWALKS IN DURHAM - HILLANDALE ROAD	09/17			
08/19	U-5516	Raleigh Letting (LET)	FROM US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) IN DURHAM	08/18	\$2,100,000	\$2,000,000	
09/19	EB-5720	NON - DOT LET (Bicycle and Pedestrian)	BRYANT BRIDGE TRAIL - NC 55 TO KELLY BRYANT BRIDGE IN DURHAM		\$1,061,000		
10/19	B-5512	Raleigh Letting (LET)	REPLACE BRIDGE 89 OVER LICK CREEK ON SR 1902	10/18	\$1,050,000	\$100,000	
		city/NC DOT	city/NC DOT to build a new signal at US15/501 Bypass/Moreene		\$40,000		design
	SS-4905CO 44321.3.1	Division annual needs contract	install pedestrian accomodations at US 15/501 Business / Morehead		\$28,000		design
	SS4905CY 44515.3.1	Division annual needs contract	upgrade the traffic signal to flashing yellow arrow for University/Duke St.		\$25,000		design

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO

Technical Committee 10/26/2016 Item 12

TIP/WBS #	Description	Start/Let date	Completion Date	Status	Cost	Comments
R-5787B 44917.3.3	Curb ramp improvements at various intersections in Orange and Alamance Co.	Dec. 2016	Apr. 2017	Planning and design activities underway.	\$100,000	TAP, DMP
SS-4907BF 44271.1.FD1 44271.2.1 44271.3.1	Radius and sight distance improvements at the intersection of SR 1567 (Pleasant Green Road) and SR 1569 (Cole Mill Road) in Orange Co.	4/18/2016	10/28/2016	Clearing and grading underway, Frontier utility relocation completed	\$15,000 PE \$80,000 R/W \$53,600 CON	State Spot Safety, R/W plans received 7/8/15, Constr. By State Forces
SS-4907BS 44894.2.1 44894.3.1	Installation of traffic signal at the intersection of US70 and SR 1114 (Buckhorn Road) East of Mebane.	Apr. 2017	Jun. 2017	Signal design underway.	\$40,500 R/W \$43,200 CON	State Spot Safety, Constr. By State Forces , May need R/W
U-3306(L) 34913.3.2	Landscaping on SR 1733 (Weaver Dairy Road) from NC 86 to SR 1734 (Erwin Road).	Dec. 2016	Spring 2017	Contract let pending	\$58,645	Project funding, Division let
U-5549/SS-4907AZ 50153.3.F1 44227 44247	Churton Street Access Improvements - Traffic signal and curb ramp revisions on east side of NC 86 (Churton Street) at SR 1150/SR 1002 (King Street), and NC 86 (Churton Street) at Margaret Street. Grading, curb & gutter, crosswalks and signal modifications on the west side of NC 86 /US 70 Bus.(Churton Street) from Tryon Street to just south of Margaret Street. Grading, curb & gutter, crosswalk and bus pull-out on NC 86 / US 70 Bus. (Churton Street) from south of Margaret Street to just south of Nash and Koolock Street in Hillsborough.	11/14/2016	Spring 2017	FHWA Construction Authorization approved, No bids received on Mar 17 let and April 13 re-let. 3rd let scheduled with floating availability date	\$156,000 CON \$245,000 CON \$120,000 CON	Spot Safety-State (ADA curb ramp). Combine with Small Construction, Contingency, STP-DA. PCE approved Feb. 2015. LAP - Town of Hillsborough, MA executed
U-5550 50154.3.FS1	Intersection improvements at Fordham Boulevard (US15/501) and Ephesus Church Rd. Improvements will include bike lanes and sidewalks.	1/27/2016	Mar. 2017	Under construction - 40% complete	\$2,170,000	National Highway Performance Program, LAP - Town of Chapel Hill, MA executed
U-5846 50236.1.1 50236.2.1 50236.3.1	Construct a Roundabout at SR 1772 (Greensboro Street) and SR 1780 (Estes Drive) in Carrboro.	Jan. 2018	Mar. 2019	Planning and design activities underway, R/W plans complete Jan. 2017	\$775,000	STIP, P3.0, PEF-SEPI, Surveys received 3/15, DMP , Public meeting on Nov. 14
U-5847 50238.1.1 50238.2.1 50238.3.1	Intersection improvements at SR 1010 (West Franklin St.) and SR 1771 (Merritt Mill Rd)/SR1927 (Brewer Lane) in Chapel Hill / Carrboro.	Jan. 2019	Mar. 2019	Planning and design activities underway, R/W plans complete Jan. 2018	\$775,000	STIP, P3.0, PEF-STANTEC, Surveys received, traffic forecast and analysis complete, DMP
U-5854 46382.1.1 46328.2.1 46382.3.1	Construct a roundabout at SR 1008 (Mt. Carmel Church Road) and SR 1913 (Bennett Road) in Chapel Hill	Jul. 2017	Oct. 2018	Planning and design activities underway, R/W plans complete October 2016, Public comments have been received	\$775,000	STIP, P3.0,PEF-SEPI, DMP
W-5707A 44853.1.1	Curb ramp improvements for ADA compliance at the following intersections: SR 2048 (South Road) at Raleigh Street; SR 2048 (South Road) at Country Club Road, SR 1902 (Manning Drive) at Paul Hardin Drive, and SR 1902 (Manning Drive) at Ridge Road / Skipper Bowles Road in Chapel Hill	3/16/2017	5/1/17	Planning and design activities underway.	\$10,000 PE	HSIP, DMP



North Carolina Department of Transportation

Active Projects Under Construction - Orange Co.

<u>Contract Number</u>	<u>Location Description</u>	<u>Contractor Name</u>	<u>Resident Engineer</u>	<u>Contract Bid Amount</u>	<u>Availability Date</u>	<u>Work Start Date</u>	<u>Completion Date</u>	<u>Progress Schedule</u>	<u>Completion Percent</u>
C203274	REPLACEMENT OF 11 BRIDGES IN ALAMANCE CO AND 3 BRIDGES IN ORANGE CO.	HAYMES BROTHERS, INC.	Kirkman, PE, Christopher D	\$6,356,520.00	04/29/2013	05/23/2013	12/13/2016	96.00	88.88
C203640	REPLACEMENT OF 4 BRIDGES IN GUILFORD COUNTY AND 3 BRIDGES IN ORANGE COUNTY.	HAYMES BROTHERS, INC.	Lorenz, PE, Kris	\$3,124,500.00	06/01/2015	09/02/2015	11/01/2017	38.30	16.03
C203641	REPLACEMENT OF 5 BRIDGES IN GUILFORD COUNTY AND 5 BRIDGES IN ORANGE COUNTY.	R.E. BURNS & SONS CO., INC.	Kirkman, PE, Christopher D	\$5,940,323.00	06/01/2015	06/01/2015	11/01/2018	30.00	66.76
C203709	RESURFACE 22 SECTIONS OF SECONDARY ROADS.	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$1,815,023.60	04/15/2016	05/05/2016	11/20/2016	90.00	82.95
DG00277	RESURFACE US 15-501, NC 86, SOUTH ROAD	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$1,259,259.61	04/15/2016	05/18/2016	11/18/2016	100.00	94.81
DG00298	PASCHALL DRIVE FROM GORDON THOMAS DRIVE TO SR 1841 AND GREENBRIAR TRIAL TO SR 1846, REMOVE R/R CROSSINGS	TRIANGLE GRADING & PAVING INC	Kirkman, PE, Christopher D	\$1,493,600.00	06/06/2016	06/10/2016	06/06/2017	29.78	38.65
DG00299	RESURFACE 22 SECTIONS OF SEC. ROADS IN SE ORANGE CO.	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$1,331,325.36	06/01/2016	09/28/2016	11/17/2017	1.00	3.84
DG00302	EXTEND BRYDSVILLE ROAD TO NC 86 AND REMOVE RAIL CROSSING	TRIANGLE GRADING & PAVING INC	Kirkman, PE, Christopher D	\$1,683,900.00	07/01/2016	09/29/2016	12/30/2017		

ACTIVE PROJECTS					
TIP/WBS# or Contract #	Project Description	Let Date	Cost	Contractor	Comments
DH00194	SR 1721 Lystra Rd over Jordan Lake Sinkhole repairs	3/11/2016	\$2,252,522	Fred Smith	Project Complete and opened to traffic 7/15/2016
8.101911	Crack/Seal repairs to US 15-501 NB from SR 1520 Russells Chapel Rd to SR 1721 Lystra Rd	Jan-16	\$260,000	Remac Asphalt Maintenance Inc.	Project Complete 5/27/2016
8.101911	Crack/seal repairs to US 15-501 SB from SR 1721 Lystra Rd to SR 1520 Russells Chapel Rd				

UPCOMING PROJECTS					
TIP/WBS# or Contract #	Project Description	Let Date	Cost	Contractor	Comments
36249.3537 C203838	Farrington Point Boat Access at Jordan Lake from SR 1108 Farrington Point Rd to (West) Parking Lot	Mar-16	\$979,707	Riley Paving	Bid Opening 3/15/16; Contract Awarded 4/15/16; Availability Date 9/18/2016; Per contract - work to start after 9/18;n Scheduled Completion date 11/30/2016.
36249.3537 C203838	Farrington Point Boat Access at Jordan Lake from SR 1108 Farrington Point Rd to (East) Parking Lot				
36249.3537 C203838	Farrington Point Boat Access at Jordan Lake Western Parking Area/Ramps				
36249.3537 C203838	Farrington Point Boat Access at Jordan Lake Eastern Parking Area Ramps				