

DCHC Projects Affected by STIP Reprogramming

Technical Committee 10/28/2020 Item 8

TIP #	Location	Description	Change	Current		Proposed	
				ROW	CON	ROW	CON
U-6192	Chatham	US 15/501 convert to superstreet - Smith Level Road to US 64	ROW delayed 1 year; CON delayed 3 years	2025	2027	2026	2030
B-5674	Durham	US 15/501 bridge replacement over Cornwallis Road	All phases delayed 2 years	2020	2022	2022	2024
I-5707	Durham	I-40 westbound auxiliary lane from NC 147 to NC 55	All phases delayed 3 years	2021	2023	2024	2026
I-5942	Durham	I-85 pavement rehab - Midland Terrace to NC 56	Delayed 3 years		2025		2028
I-5993	Durham	I-40 pavement rehab - US 15/501 to NC 147	Delayed 4 years		2021		2025
I-5994	Durham	I-40 bridge rehab - US 15/501 to NC 147	Delayed 4 years		2021		2025
I-5995	Durham	I-40 pavement rehab - NC147 to Airport Blvd	Delayed 3 years		2022		2025
I-5998	Durham	I-540 pavement rehab - I-40 to US 70	Delayed 2 years		2023		2025
I-6000	Durham	I-540 bridge rehab - I-40 to US 1	Delayed 3 years		2022		2025
I-6006	Durham	I-40 Managed Motorway from NC 54 to Wade Avenue	ROW delayed 3 years; CON delayed 4 years	2025	2025	2028	2029
I-6010	Durham	I-85 widening - Red Mill Road to Midland Terrace	ROW delayed 2 years	2027	FYU	2029	FYU
P-5706	Durham	East Durham Railroad Safety Project (straightening a curve and a combination grade separations and closures)	Construction delayed 1 year		2026		2027
U-5516	Durham	US 501/Latta/Infinity intersection	All phases delayed 4 years	2021	2023	2025	2027
U-5518	Durham	US 70 upgrade - I-540 to TW Alexander Drive	All phases delayed 4 years	2021	2021	2025	2025
U-5717	Durham	US 15/501/Garrett Road interchange	Delayed 3 years		2023		2026
U-5720	Durham	US 70 (Miami Blvd)/Sherron Road Upgrade to Controlled-Access Facility and Convert Sherron Road intersection to interchange	ROW and CON delayed 3 years	2024	2027	2027	FYU
U-5774C/F	Durham	NC 54 widening - Barbee Chapel Road to I-40; improve I-40 interchange	All phases delayed 4 years	2025	2029	2029	FYU
U-5823	Durham	Woodcraft Parkway Extension	ROW delayed 9 years; CON delayed 10 years	2020	2021	2029	2031

U-5868	Durham	City of Durham Signal System Upgrade	Project to use BUILD NC Bonds, under construction				
U-5934	Durham	NC 147 widening - East End Connector to NC 147	All phases delayed 4 years	2024	2024	2028	2028
U-5937	Durham	NC 147 operational improvements - Chapel Hill Street to Briggs Avenue	ROW delayed 4 years; CON delayed 3	2023	2027	2027	2030
U-6021	Durham	Fayetteville Road widening - Barbee Road to Woodcroft Parkway	All phases delayed 8 years	2021	2023	2029	2031
U-6067	Durham	US 15/501 upgrade - I-40 to SW Durham Drive	All phases delayed 4 years	2025	2029	2029	FYU
B-6037	Orange	NC 86 bridge replacement over NCRR	ROW delayed 3 years; CON delayed 1 year	2021	2024	2024	2025
EB-5721	Orange	Upgrade existing off-road path and construct a new section of Bicycle Route 1	Construction delayed 1 year		2020		2021
EB-5886	Orange	Bicycle and Pedestrian improvements on Estes Drive from N. Greensboro St to NC 86	Phase B ROW and Construction delayed 1 year	2020	2021	2021	2022
I-0305	Orange	I-85 widening - Orange Grove Road to Sparger Road	ROW delayed 4 years; CON delayed 1	2025	2029	2029	2030
I-3306	Orange	Widen I-40 from I-85 to US 15-501; interchange improvements at NC 86	ROW delayed 1 year; CON accelerated 1 year	2020	2022	2021	2021
I-5958	Orange	I-40/I-85 pavement rehab - Buckhorn Road to Orange Grove Road	Delayed 3 years		2024		2027
I-5959	Orange	I-85 pavement rehab - Orange Grove Road to Durham County Line	Delayed 3 years		2025		2028
I-5967	Orange	I-85/South Churton interchange	All phases delayed 3 years	2022	2025	2025	2028
I-5984	Orange	I-85/NC 86 interchange	Delayed 3 years	2024	2026	2027	2029
R-5821A	Orange	NC 54 operational improvements	Delayed 6 years	2020	2022	2026	2028
U-5304	Orange	US 15/501 widening and operational improvements	Delayed 3 years	2026	2029	2029	2032
U-5774B	Orange	NC 54 from US 15/501 to Barbee Chapel Road, upgrade roadway and convert Barbee Chapel Road intersection to interchange	ROW delayed 3 years; CON delayed 1	2025	2029	2027	2030

U-5845	Orange	South Churton Street widening	ROW and CON delayed 4 years	2022	2025	2026	2029
--------	--------	-------------------------------	--------------------------------	------	------	------	------

FYU - Future Year Unfunded