

NCDOT DIVISION 5
DURHAM PROJECT LIST_ 5- Year Program
October 2020

MPO Board 10/14/2020 Item 19 Additional Handout

Project ID	Description	R/W Acq Begins	Let Type	P Let Date	Let Date	Project Manager	Current Project Status	Shelved Status	Shelved Date	ROW \$	CONST \$	COMMENTS
17BP.5.R.83	BRIDGE 84 OVER CHUNKY PIE CREEK ON SR 1815		Division POC Let (DPOC)		03/13/30	Lisa B. Gilchrist, EI						
17BP.5.R.134	BRIDGE 82 OVER LICK CREEK ON SR 1815 (N MINERAL SPRINGS ROAD)		Division POC Let (DPOC)		08/09/28	Lisa B. Gilchrist, EI						
17BP.5.R.133	BRIDGE 49 OVER ENO RIVER ON SR 1401 (COLE MILL ROAD)		Division POC Let (DPOC)		07/26/28	Lisa B. Gilchrist, EI						
17BP.5.R.126	BRIDGE 262 OVER A CREEK ON SR 1607 (BAHAMA ROAD)		Division POC Let (DPOC)		03/10/27	Lisa B. Gilchrist, EI						
SM-5705B	Construct right turn lane on eastbound US-70 Bus (Hillsborough Rd) at US-15/501 southbound ramp.		Division POC Let (DPOC)		04/27/22	Stephen Davidson						Letting delayed due to cash balance shortfall.
SM-5705I	Construct Left Turn Lane on US 15/501 Southbound Ramp at US 70 Bus (Hillsborough Road)		Division POC Let (DPOC)		04/27/22	Stephen Davidson					\$350,000	Letting delayed due to cash balance shortfall.
SM-5705X	Construct Turn Lanes at Intersection of US 15/501 Northbound and SR 1317 (Morreene Road)		Division POC Let (DPOC)		04/27/22	Stephen Davidson					\$550,000	Letting delayed due to cash balance shortfall.
SM-5705AA	Construct Right Turn Lane on US 15/501 Southbound Exit Ramp at SR 1317 (Morreene Road)		Division POC Let (DPOC)		04/27/22	Stephen Davidson					\$600,000	Letting delayed due to cash balance shortfall.
17BP.5.R.97	BRIDGE 89 OVER LICK CREEK ON SR 1902		Division POC Let (DPOC)		02/10/21	Lisa B. Gilchrist, EI						
2021CPT.05.01	Resurfacing in Durham County		Division Design Raleigh Let (DDRL)		10/20/20	A. Randy Finger, PE						
I-6006	I-40 DURHAM/WAKE COUNTIES FROM NC 54 (EXIT 273) TO SR 1728 (WADE AVENUE). CONVERT FACILITY TO A MANAGED FREEWAY WITH RAMP METERING AND OTHER ATM / ITS COMPONENTS.	01/21/28	Raleigh Letting (LET)		01/16/29	PAM R. WILLIAMS				\$20,000	\$54,530,000	
I-5942	I-85 /US 15 FROM NORTH OF SR 1827 (MIDLAND TERRACE) IN DURHAM COUNTY TO NORTH OF NC 56 IN GRANVILLE COUNTY PAVEMENT REHABILITATION		Division Design Raleigh Let (DDRL)		12/21/27	CHRISTOPHER A. HOFFMAN					\$8,357,000	No Change in Status
U-5934	NC 147 FROM I-40 TO FUTURE I-885(EAST END CONNECTOR)IN DURHAM ADD LANES AND REHABILITATE PAVEMENT	10/19/27	Design Build Let (DBL)		10/19/27	PAM R. WILLIAMS				\$2,148,000	\$177,100,000	
P-5706	NORFOLK SOUTHERN H LINE, EAST DURHAM RAILROAD SAFETY PROJECT. PROJECT WILL STRAIGHTEN EXISTING RAILROAD CURVATURE BETWEEN CP NELSON AND CP EAST DURHAM AND INCLUDES A COMBINATION OFGRADE SEPARATIONS AND CLOSURES AT ELLIS ROAD SOUTH END CROSSING (734737A), GLOVER ROAD (734735L), AND WRENN ROAD (734736	05/21/21	Raleigh Letting (LET)		01/19/27	BRADLEY SMYTHE				\$9,000,000	\$33,173,000	
U-5516	AT US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) INTERSECTION IN DURHAM. INTERSECTION IMPROVEMENTS.	10/18/24	Division Design Raleigh Let (DDRL)		10/20/26	JOHN W. BRAXTON JR		Shelved at Final Planning Document	09/30/19	\$6,501,430	\$12,400,000	Project is suspended due to cash balance shortfall.

NCDOT DIVISION 5
DURHAM PROJECT LIST_ 5- Year Program
October 2020

MPO Board 10/14/2020 Item 19 Additional Handout

Project ID	Description	R/W Acq Begins	Let Type	P Let Date	Let Date	Project Manager	Current Project Status	Shelved Status	Shelved Date	ROW \$	CONST \$	COMMENTS
I-5707	I-40 - FROM NC 55 (ALSTON AVENUE) TO NC 147 (DURHAM FREEWAY/TRIANGLE EXPRESSWAY) IN DURHAM	10/20/23	Raleigh Letting (LET)		06/16/26	PAM R. WILLIAMS				\$323,000	\$7,600,000	
U-5717	US 15 / US 501 DURHAM CHAPEL-HILL BOULEVARD AND SR 1116 (GARRETT ROAD) CONVERTING THE AT-GRADE INTERSECTION TO AN INTERCHANGE	04/23/19	Division Design Raleigh Let (DDRL)		10/21/25	JOHN W. BRAXTON JR		Shelved at R/W Plans Complete	09/30/19	\$53,500,000	\$32,000,000	ROW acquisition is suspended due to cash balance shortfall.
I-5998	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 70 IN RALEIGH. PAVEMENT REHABILITATION. COORDINATE WITH I-5999 & I-6000.		Division POC Let (DPOC)		01/22/25	CHRISTOPHER A. HOFFMAN					\$3,800,000	No Change in Status
I-5995	I-40 - DURHAM/WAKE COUNTIES FROM EAST OF NC 147 TO SR 3015 (AIRPORT BOULEVARD). PAVEMENT REHABILITATION.		Division Design Raleigh Let (DDRL)		01/21/25	CHRISTOPHER A. HOFFMAN					\$5,272,000	No Change in Status
I-6000	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 1 IN RALEIGH. BRIDGE PRESERVATION/REHABILITATION. COORDINATE WITH I-5998 & I-5999.		Division POC Let (DPOC)		01/21/25	CHRISTOPHER A. HOFFMAN					\$4,541,000	No Change in Status
I-5941	I-85 FROM ORANGE COUNTY LINE TO US 15 /US 501 IN DURHAM PAVEMENT REHABILITATION		Division Design Raleigh Let (DDRL)	12/19/23	12/17/24	CHRISTOPHER A. HOFFMAN					\$2,973,000	No Change in Status
I-5993	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147 (COMB W/I-5994).		Division Design Raleigh Let (DDRL)		12/17/24	CHRISTOPHER A. HOFFMAN					\$18,000,000	No Change in Status
I-5994	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147 (COMB W/I-5993).		Division Design Raleigh Let (DDRL)		12/17/24	CHRISTOPHER A. HOFFMAN					\$9,100,000	No Change in Status
B-5674	REPLACE BRIDGE 80 OVER SR 1308 IN DURHAM ON US 15-501 NORTHBOUND	09/16/22	Raleigh Letting (LET)		01/16/24	KEVIN FISCHER				\$110,000	\$2,209,000	
EB-5835	NC 55 (ALSTON AVE.) FROM SR 1171 (RIDDLE RD.) TO CECIL STREET IN DURHAM. CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN MISSING GAPS.	06/20/22	NON - DOT LET (LAP)		09/20/23	RAYMOND JOSEPH HAYES				\$50,000	\$525,000	
W-5705AM	DURHAM TRAFFIC SIGNAL REVISIONS TO INSTALL "NO TURN ON RED"BLANK OUT SIGNS AT SIX LOCATIONS		Division POC Let (DPOC)		12/07/22	JEREMY WARREN					\$62,000	On hold due to cash balance shortfall. (Jeremy Warren is Project Manager)
W-5705S	US 15/501 AT NC 751 SOUTHBOUND ON RAMP - EXTEND RAMP		Division POC Let (DPOC)		09/21/22	STEPHEN REID DAVIDSON		Shelved at Final Planning Document	06/15/20		\$460,000	Letting delayed due to cash balance shortfall.
EB-5834	NC 157 / SR 1322 (GUESS RD.) FROM HILLCREST DRIVETO SR 1407(WEST CARVER STREET) IN DURHAM. CONSTRUCT SIDEWALKS ON BOTHSIDES.	06/30/21	NON - DOT LET (LAP)		09/20/22	RAYMOND JOSEPH HAYES				\$204,000	\$589,000	
EB-5904	DUKE BELT LINE TRAIL - PETTIGREW STREET TO AVONDALE STREET IN DURHAM, CONSTRUCT A MULTI-USE TRAIL ON FORMER RAIL CORRIDOR	09/04/18	NON - DOT LET (LAP)		07/14/22	RAYMOND JOSEPH HAYES				\$7,100,000	\$3,750,000	

NCDOT DIVISION 5
DURHAM PROJECT LIST_ 5- Year Program
October 2020

MPO Board 10/14/2020 Item 19 Additional Handout

Project ID	Description	R/W Acq Begins	Let Type	P Let Date	Let Date	Project Manager	Current Project Status	Shelved Status	Shelved Date	ROW \$	CONST \$	COMMENTS
P-5717	NORFOLK SOUTHERN LINE CROSSING 734742W AT SR 1121 (CORNWALLIS ROAD) IN DURHAM. CONSTRUCT GRADE SEPARATION.	09/01/20	Raleigh Letting (LET)		06/21/22	KUMAR TRIVEDI				\$4,378,000	\$23,100,000	
EB-5703	DURHAM - LASALLE STREET FROM KANGAROO DRIVE TO SPRUNT AVENUE IN DURHAM. CONSTRUCT SIDEWALKS ON BOTH SIDES FROM KANGAROODRIVE TO US 70 BUSINESS (HILLSBOROUGH ROAD) AND ON ONE SIDEFROM HILLSBOROUGH ROAD TO SPRUNT AVENUE.	09/30/19	NON - DOT LET (LAP)		05/31/22	RAYMOND JOSEPH HAYES				\$515,000	\$1,440,000	
EB-5708	NC 54 FROM NC 55 TO RESEARCH TRIANGLE PARK WESTERN LIMIT IN DURHAM CONSTRUCT SECTIONS OF SIDEWALK ON SOUTH SIDE	09/30/19	NON - DOT LET (LAP)		05/30/22	RAYMOND JOSEPH HAYES				\$177,000	\$491,000	
W-5705T	SR 1815 / SR 1917 (SOUTH MINERAL SPRINGS ROAD) AT SR 1815 (PLEASANT DRIVE)	06/01/20	Division POC Let (DPOC)		04/13/22	STEPHEN REID DAVIDSON				\$85,000	\$800,000	PE work suspended due to cash balance shortfall.
W-5705AI	US 501 BUSINESS (ROXBORO STREET) AT SR 1443 (HORTON ROAD) /SR 1641 (DENFIELD STREET)	01/30/21	Division POC Let (DPOC)		03/23/22	STEPHEN REID DAVIDSON				\$210,000	\$630,000	Land survey to be completed in the next two months.
EB-5715	US 501 BYPASS (NORTH DUKE STREET) FROM MURRAY AVENUE TO US 501 BUSINESS (NORTH ROXBORO ROAD) IN DURHAM CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN EXISTING GAPS	01/31/20	NON - DOT LET (LAP)		01/21/22	RAYMOND JOSEPH HAYES				\$829,000	\$2,680,000	
U-4726HN	CONSTRUCT BIKE LANES/SIDEWALKS IN DURHAM - HILLANDALE ROAD	04/30/20	NON - DOT LET (LAP)		10/30/21	RAYMOND JOSEPH HAYES					\$2,860,000	
C-4928	SR 1317 (MORRENE ROAD) FROM NEAL ROAD TO SR 1320 (ERWIN ROAD) IN DURHAM. CONSTRUCT BIKE LANES AND SIDEWALKS.	04/30/20	NON - DOT LET (LAP)		09/30/21	RAYMOND JOSEPH HAYES				\$7,000	\$5,783,000	
EB-5720	BRYANT BRIDGE NORTH/GOOSE CREEK WEST TRAIL, NC 55 TO DREW-GRANBY PARK IN DURHAM. CONSTRUCT SHARED-USE PAHT AND CONNECTING SIDEWALKS.	09/30/20	NON - DOT LET (LAP)		09/30/21	RAYMOND JOSEPH HAYES				\$14,000	\$4,432,000	
U-4724	DURHAM - CORNWALLIS RD (SR 1158) FROM SR 2295 (SOUTH ROXBORO STREET) TO SR 1127 (CHAPEL HILL ROAD) IN DURHAM. BIKE AND PEDESTRIAN FEATURES.	09/30/20	NON - DOT LET (LAP)		09/30/21	RAYMOND JOSEPH HAYES					\$4,978,000	
U-4726HO	CARPENTER - FLETCHER ROAD BIKE - PED; CONSTRUCT BIKE LANES / SIDEWALKS (CITY MAINTAINED) FROM WOODCROFT PARKWAY (CITY MAINTAINED) TO ALSTON AVENUE (SR 1945).	03/31/20	NON - DOT LET (LAP)		09/30/21	RAYMOND JOSEPH HAYES					\$4,413,816	
EB-5704	DURHAM - RAYNOR STREET FROM NORTH MIAMI BOULEVARD TO NORTH HARDEE STREET	09/16/19	NON - DOT LET (LAP)		06/30/21	RAYMOND JOSEPH HAYES					\$510,000	

Project ID	Description	R/W Acq Begins	Let Type	P Let Date	Let Date	Project Manager	Current Project Status	Shelved Status	Shelved Date	ROW \$	CONST \$	COMMENTS
EB-5837	THIRD FORK CREEK TRAIL FROM SOUTHERN BOUNDARIES PARK TO THEAMERICAN TOBACCO TRAIL IN DURHAM	06/30/20	NON - DOT LET (LAP)		06/30/21	RAYMOND JOSEPH HAYES				\$161,000	\$2,546,000	
W-5601EM	SR 1118 (FAYETTEVILLE ROAD) AT PILOT STREET AND CECIL STREET IN DURHAM		On Call Contract (OCC)		12/03/20	JEREMY WARREN					\$14,000	On hold due to cash balance shortfall.
W-5705M	I-40 WESTBOUND AT NC 147 SAFETY IMPROVEMENTS (MP: 9.359 - 9.359)		On Call Contract (OCC)		10/07/20	JEREMY WARREN					\$80,000	On hold due to cash balance shortfall.
C-5605E	DURHAM BIKE LANE STRIPING		NON - DOT LET (LAP)		09/10/20	RAYMOND JOSEPH HAYES					\$504,000	
C-5605H	DOWNTOWN DURHAM WAYFINDING PROGRAM TO INSTALL SIGNS & KIOSKS TO FACILITATE NAVIGATION AND PARKING		NON - DOT LET (LAP)		09/10/20	RAYMOND JOSEPH HAYES					\$605,000	
C-5605I	NEIGHBORHOOD BIKE ROUTES IN CENTRAL DURHAM		NON - DOT LET (LAP)		09/10/20	RAYMOND JOSEPH HAYES					\$540,883	
W-5705U	US 70 BUSINESS (MORGAN STREET) AT CAROLINA THREATRE		On Call Contract (OCC)		09/04/20	JEREMY WARREN					\$20,000	On hold due to cash balance shortfall.
W-5705V	NC 54 AT HUNTINGRIDGE ROAD		On Call Contract (OCC)		09/04/20	JEREMY WARREN					\$80,000	On hold due to cash balance shortfall.
C-5183B	SR 1945 (S ALSTON AVENUE) FROM SR 1171 (RIDDLE ROAD) TO CAPPS STREET. CONSTRUCT SIDEWALKS IN DURHAM		NON - DOT LET (LAP)		08/18/20	RAYMOND JOSEPH HAYES				\$99,000	\$706,000	