

MEMORANDUM

To: DCHC MPO Board

From: DCHC MPO Lead Planning Agency

Date: October 10, 2018

Subject: **Lead Planning Agency (LPA) Synopsis of Staff Report**

This memorandum provides a summary status of tasks for major DCHC MPO projects in the Unified Planning Work Program (UPWP).

- Indicates that task is ongoing and not complete.
- ✓ Indicates that task is complete.

Major UPWP – Projects

Comprehensive Transportation Plan (CTP)

- ✓ Completed
- Farrington Road Amendment likely to be adopted – September 2018

2045 Metropolitan Transportation Plan (MTP)

- 2045 MTP amendment related to Air Quality Conformity Determination will be released for public comment– September 2018
- Adopt 2045 MTP Amendment #1 – November 2018

MPO Community Viz. Scenarios Planning and Visualization -2.0 (Connect 2025)

- ✓ Field verification – Complete
- ✓ Focus Groups/Delphi Process – FY 2015
- ✓ Model update and testing – September 2016
- ✓ Model/Scenario Building – May 2017
- ✓ Adopted SE Data – December 2017

2016/2017 MPO Data Collection & Surveillance of Change (Traffic/Travel Time/Crash/Transit)

- ✓ Data collection (Volume/Trucks/Travel Time/Speed/Bike/Ped) – ongoing –continuous data collection
- ✓ Data collection (AirSage, INRIX, HERE data)
- ✓ Transit data collection – ongoing –continuous data collection

GIS Online (AGOL)/Data Management

- ✓ MPO Interactive GIS/Mapping – Continuous/On-going
- ✓ Development of public portals for MPO applications – Continuous/On-going
- ✓ Maintenance and updates – Continuous/On-going
- ✓ Development of open data – Continuous/On-going

MPO Website Update and Maintenance

- ✓ Post Launch Services – Continuous/On-going
- ✓ Interactive GIS – Continuous/On-going
- ✓ Facebook/Twitter management – Continuous/On-going
- ✓ Enhancement of Portals – Continuous/On-going

Triangle Regional Model Update

- ✓ Completed
- Work Commences on the Rolling Household Survey

Prioritization 5.0/STI/FY 2020-2029 TIP Development

- ✓ Summarize MPO P4 projects not funded (“Holding Tank” for P5) –February 2017
- ✓ Board approves existing projects revisions/modifications projects to be submitted for SPOT-5 – May 10, 2017 (deadline July 30, 2017)
- ✓ Preparation and ranking of new projects (23 for each mode) –February to June 2017
- ✓ Existing project revision/modification/deletion due to NCDOT for receiving extra new submittals (one out, one in) – July 30, 2017
- ✓ SPOT-5 Online opens for entering new P5 projects July 5 (deadline September 29, 2017)
- ✓ Board approves new projects to be submitted for SPOT-5 – September 13, 2017
- ✓ MPO submits new SPOT-5 projects to NCDOT – September 29, 2017
- ✓ LPA updates local ranking methodology – December 2017
- ✓ TCC makes recommendation on local ranking methodology – January 2018
- ✓ Board approves local ranking methodology – March 2018
- ✓ MPO applies local ranking methodology for Regional projects – April 2018
- ✓ Board releases MPO initial Regional points list for local input/public comments – May 9, 2018
- ✓ LPA addresses public comments and makes draft recommendation on local points for Regional category – June 2018
- ✓ Approval of Regional Impact points – June-July 2018
- ✓ Submission of Regional Impact points to NCDOT – July 2018
- ✓ MPO applies local ranking methodology for Division projects – August 2018
- ✓ Board releases MPO initial Division points list for local input/public comments – August 2018
- LPA addresses public comments and makes draft recommendation on local points for Division category – September 2018
- Approval of Division Impact points – October 2018
- Submission of Regional Impact points to NCDOT – November 2, 2018
- Draft STIP Released – January 2019

Regional Freight Plan

- ✓ Consultant Selection/Contract Approval Complete
- ✓ Kick-Off Meeting – Conducted in July 2015
- ✓ Stakeholder outreach and engagement – October 2015
- ✓ Formation of the freight advisory committee – October 2015
- ✓ Data collection, analysis and assessment – November 2015
- ✓ Freight goals & objectives and performance measures – February 2016
- ✓ Analysis of freight existing conditions and trends – TBD
- ✓ Forecasts of future demands (2035 and 2045) – TBD
- ✓ Evaluation of future conditions – TBD
- ✓ Strategic freight corridors and zones – TBD
- ✓ Recommendation & implementation strategies – TBD
- Final report and presentation – September 2018

- Release formal report for public comment – September 2018
- Approve final report – November 2018

MPO ADA Transition Plan

- ✓ Update self-assessment – Underway
- ✓ Draft MPO Transition Plan – August 2015
- ✓ Local reviews – September 2015
- ✓ FHWA review – September 2015
- ✓ Public comments – October-December 2015
- ✓ Stakeholder outreach – February 2017
- ✓ Roundtable discussion – May 11, 2017
- ✓ Self-assessment Data Analysis – July 2017-December 2017
- ✓ FHWA/NCDOT Final Review – February 2018
- ✓ Final approval – December 2017
- Implementation and self-evaluation – Ongoing

NC 98 Corridor Study

- ✓ Project kick-off and initial public engagement – February 2017
- ✓ Transportation analysis (and public engagement) – June 2017
- ✓ Conceptual designs and options (and public engagement) – September/October 2017
- ✓ Draft Final plan – February 2018
- ✓ Recommendation/Public workshop – Underway
- Release final report for comment – August 2018
- Approve formal report – October 2018

NC 54 West Corridor Study

- ✓ Select consultant – February 2017
- ✓ Project kick-off and initial public engagement – September 2017
- ✓ Inventory and Existing Conditions – November 2017
- ✓ Transportation analysis (and public engagement) – January 2018
- ✓ Conceptual designs and options (and public engagement) – May 2018
- Final plan – September 2018

US 15-501 Corridor Study

- ✓ Funding approved by NCDOT
- ✓ Project Management Plan
- ✓ Public engagement plan
- ✓ Technical Kick-off meeting
- Development of corridor vision goals and performance measures
- Development of corridor profile
- Prepare summary of existing plans
- Prepare community profile report
- Develop and forecast travel profile/multi modal analysis
- ITS Screening
- Accessibility evaluation
- Evaluation of alternative strategies
- Implementation plan and final report
- Plan adoption
- SPOT submittal

Regional Intelligent Transportation System

- ✓ Project management plan
- Development of public involvement strategy and communication plan
- Conduct stakeholder workshops
- Analysis of existing conditions
- Assessment of need and gaps
- Review existing deployments and evaluate technologies
- Identification of ITS strategies
- Update Triangle Regional Architecture
- Develop Regional Architecture Use and maintenance
- Develop project prioritization methodology
- Prepare Regional ITS Deployment Plan and Recommendation
-

Regional Toll Study

- ✓ Prepare project management and coordination plan
- ✓ Project initiation
- ✓ Survey and questionnaire/education
- ✓ Data preparation /data collection/screening
- ✓ Review state of the practice
- ✓ Analysis of market characteristics
- Screening and presentation to MPO Boards at joint MPO Board Meeting – October 2018
- Tolling and managed lane strategies
- Recommendations
- Project prioritization

Project Development/NEPA

- US 70 Freeway Conversion
- NC 54 Widening
- NC 147 Interchange Reconstruction
- I-85
- I-40

DOLRT-Engineering

- Administration of the Staff Working Group
- Review of engineering plans
- Stakeholder participation

Safety Performance Measures Target Setting

- ✓ Data mining and analysis
- ✓ Development of rolling averages and baseline
- ✓ Development of targets setting framework
- ✓ Estimates of achievements
- Forecast of data and measures

Up Coming Projects

- Mobility Report Card
- Congestion Management Process (CMP)
- State of Systems Report